

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                      |                         |                                                                                                              |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|-------------------------|--------------------------------------------------------------------------------------------------------------|
| <b>Contractor:</b> CNX013 <b>Estimate Number:</b> 0005 <b>Estimate Type:</b> Final <b>Estimate Approved:</b> No <b>Pay Period:</b> 11/01/2023 to 07/15/2024                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |                      |                         |                                                                                                              |
| <b>Contractor:</b> Eubank Asphalt Paving & Sealing, LLC<br><b>Contractor's</b> PO Box 190<br><b>Address:</b> CHARLOTTE, TN 37036<br><br><b>Contract Location:</b> The resurfacing on U.S. 79 (S.R. 76) from south of S.R. 233<br><br><b>Counties:</b> MONTGOMERY<br><br><b>Project(s):</b> 63S076-F3-002, 63S076-F8-002                                                                                                                                                                                                                                                                                                            |                      |                         |                                                                                                              |
| <div> <div> <b>Time</b><br/> <b>Allowed:</b> 191.0 Days<br/> <b>Charged:</b> 137.0 Days<br/> <b>Elapsed Calendar Days:</b> 137.0 Days<br/> <b>Percent Time:</b> 71.73 %<br/> <b>Percent Complete(\$)</b> 101.94 %<br/> <b>Percent Behind:</b> --- %           </div> <div> <b>Dates</b><br/> <b>Let:</b> 02/10/2023<br/> <b>Awarded:</b> 02/24/2023<br/> <b>Contract Executed:</b> 03/03/2023<br/> <b>Date Notice to Proceed:</b> 03/24/2023<br/> <b>Work Began:</b> 07/10/2023<br/> <b>To Be Completed:</b> 09/30/2023<br/> <b>Substantial Work Complete:</b> 08/07/2023<br/> <b>Accepted:</b> 08/07/2023           </div> </div> |                      |                         |                                                                                                              |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | <b>Total to Date</b> | <b>Previous to Date</b> | <b>This Estimate</b>                                                                                         |
| <b>Total Earnings:</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | \$2,855,460.33       | \$2,855,782.73          | -\$322.40                                                                                                    |
| Stockpiled Materials:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | \$0.00               | \$0.00                  | \$0.00                                                                                                       |
| <b>Amount Due:</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | \$2,855,460.33       | \$2,855,782.73          | -\$322.40                                                                                                    |
| Test Report Payment Adjustments:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | \$0.00               | \$0.00                  | \$0.00                                                                                                       |
| Material Discrepancy Adjustments:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | \$0.00               | \$0.00                  | \$0.00                                                                                                       |
| <b>Payment Due:</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | \$2,855,460.33       | \$2,855,782.73          | -\$322.40                                                                                                    |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                      |                         | <div> <b>Current Contract:</b> \$2,865,825.00<br/> <b>Original Contract:</b> \$2,865,825.00           </div> |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Bid % | Federal Project Number | Project Current Amount |       | Project Description                                         |                     |             |                       |
|----------------|-------|------------------------|------------------------|-------|-------------------------------------------------------------|---------------------|-------------|-----------------------|
| 63S076-F3-002  | 0.84  | NH/HSIP-76(121)        | 0.00                   |       | The resurfacing on U.S. 79 (S.R. 76) from south of S.R. 233 |                     |             |                       |
| 63S076-F8-002  | 99.17 | NH/HSIP-76(121)        | -322.40                |       | The resurfacing on U.S. 79 (S.R. 76) from south of S.R. 233 |                     |             |                       |
| Project Number | Cat # | Line<br>Item #         | Item Code              | Units | Primary/<br>Supplemental Description                        | Total Item Quantity |             | Total Amount          |
| 63S076-F8-002  | 0100  | 9016                   | 108-07                 | DAY   | LIQUIDATED DAMAGES                                          | Bid:                | 0.000       | Unit Price: 1,000.00  |
|                |       |                        |                        |       |                                                             | This Est:           | 0.000       | This Est: 0.00        |
|                |       |                        |                        |       |                                                             | Total:              | 0.000       | Total: 0.00           |
| 63S076-F3-002  | 0100  | 9015                   | 108-07                 | DAY   | LIQUIDATED DAMAGES                                          | Bid:                | 0.000       | Unit Price: 1,000.00  |
|                |       |                        |                        |       |                                                             | This Est:           | 0.000       | This Est: 0.00        |
|                |       |                        |                        |       |                                                             | Total:              | 0.000       | Total: 0.00           |
| 63S076-F8-002  | 0100  | 9010                   | 109-01.01              | DOLL  | PAY ADJUSTMENT FOR FUEL                                     | Bid:                | 0.000       | Unit Price: 1.00      |
|                |       |                        |                        |       |                                                             | This Est:           | 0.000       | This Est: 0.00        |
|                |       |                        |                        |       |                                                             | Total:              | 0.000       | Total: 0.00           |
|                |       |                        |                        |       | Fuel Adjustment (FUE2)                                      | Adj This Est:       | 0.000       | Adj This Est: 0.00    |
|                |       |                        |                        |       |                                                             | Adj Total:          | -26,966.680 | Adj Total: -26,966.68 |
| 63S076-F3-002  | 0100  | 9009                   | 109-01.01              | DOLL  | PAY ADJUSTMENT FOR FUEL                                     | Bid:                | 0.000       | Unit Price: 1.00      |
|                |       |                        |                        |       |                                                             | This Est:           | 0.000       | This Est: 0.00        |
|                |       |                        |                        |       |                                                             | Total:              | 0.000       | Total: 0.00           |
| 63S076-F8-002  | 0100  | 9012                   | 109-01.02              | DOLL  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.                 | Bid:                | 0.000       | Unit Price: 1.00      |
|                |       |                        |                        |       |                                                             | This Est:           | 0.000       | This Est: 0.00        |
|                |       |                        |                        |       |                                                             | Total:              | 0.000       | Total: 0.00           |
|                |       |                        |                        |       | Bituminous Adjustment (BITM)                                | Adj This Est:       | 0.000       | Adj This Est: 0.00    |
|                |       |                        |                        |       |                                                             | Adj Total:          | -46,782.900 | Adj Total: -46,782.90 |
| 63S076-F3-002  | 0100  | 9011                   | 109-01.02              | DOLL  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.                 | Bid:                | 0.000       | Unit Price: 1.00      |
|                |       |                        |                        |       |                                                             | This Est:           | 0.000       | This Est: 0.00        |
|                |       |                        |                        |       |                                                             | Total:              | 0.000       | Total: 0.00           |
| 63S076-F8-002  | 0100  | 0010                   | 208-01.05              | L.M.  | BROOMING & DEGRASSING SHOULDERS                             | Bid:                | 16.100      | Unit Price: 800.00    |
|                |       |                        |                        |       |                                                             | This Est:           | 0.000       | This Est: 0.00        |
|                |       |                        |                        |       |                                                             | Total:              | 17.100      | Total: 13,680.00      |
| 63S076-F8-002  | 0100  | 0020                   | 303-01                 | TON   | MINERAL AGGREGATE, TYPE A BASE, GRADING D                   | Bid:                | 3,156.000   | Unit Price: 16.00     |
|                |       |                        |                        |       |                                                             | This Est:           | 0.000       | This Est: 0.00        |
|                |       |                        |                        |       |                                                             | Total:              | 0.000       | Total: 0.00           |
| 63S076-F8-002  | 0100  | 0030                   | 307-01.15              | TON   | ASC MIX (PG64-22) (BPMLC-HM) GRADING CS                     | Bid:                | 250.000     | Unit Price: 90.00     |
|                |       |                        |                        |       |                                                             | This Est:           | 0.000       | This Est: 0.00        |
|                |       |                        |                        |       |                                                             | Total:              | 0.000       | Total: 0.00           |
| 63S076-F8-002  | 0100  | 0040                   | 307-02.08              | TON   | ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2       | Bid:                | 255.000     | Unit Price: 101.00    |
|                |       |                        |                        |       |                                                             | This Est:           | 0.000       | This Est: 0.00        |
|                |       |                        |                        |       |                                                             | Total:              | 0.000       | Total: 0.00           |
| 63S076-F8-002  | 0100  | 9006                   | 307-03.20              | DOLL  | PRICE ADJUSTMENT FOR AC CONTENT                             | Bid:                | 0.000       | Unit Price: 1.00      |
|                |       |                        |                        |       |                                                             | This Est:           | 0.000       | This Est: 0.00        |
|                |       |                        |                        |       |                                                             | Total:              | 0.000       | Total: 0.00           |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description            | Total Item Quantity |            | Total Amount  |              |
|----------------|-------|----------------|-----------|-------|-------------------------------------------------|---------------------|------------|---------------|--------------|
| 63S076-F8-002  | 0100  | 9007           | 307-05.40 | DOLL  | LIQUID ANTI-STRIP AGENT PAYMENT                 | Bid:                | 0.000      | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                 | This Est:           | 0.000      | This Est:     | 0.00         |
|                |       |                |           |       |                                                 | Total:              | 0.000      | Total:        | 0.00         |
| 63S076-F8-002  | 0100  | 9008           | 307-05.41 | DOLL  | HYDRATE LIME ANTI-STRIP AGENT<br>PAYMENT        | Bid:                | 0.000      | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                 | This Est:           | 0.000      | This Est:     | 0.00         |
|                |       |                |           |       |                                                 | Total:              | 0.000      | Total:        | 0.00         |
| 63S076-F8-002  | 0100  | 0050           | 403-01    | TON   | BITUMINOUS MATERIAL FOR TACK COAT<br>(TC)       | Bid:                | 104.000    | Unit Price:   | 450.00       |
|                |       |                |           |       |                                                 | This Est:           | 0.000      | This Est:     | 0.00         |
|                |       |                |           |       |                                                 | Total:              | 13.100     | Total:        | 5,895.00     |
| 63S076-F8-002  | 0100  | 9004           | 407-07    | DOLL  | DENSITY DEDUCTION                               | Bid:                | 0.000      | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                 | This Est:           | 0.000      | This Est:     | 0.00         |
|                |       |                |           |       |                                                 | Total:              | 0.000      | Total:        | 0.00         |
| 63S076-F8-002  | 0100  | 9005           | 407-09    | DOLL  | ASPHALT CEMENT CONTENT &<br>GRADATION DEDUCTION | Bid:                | 0.000      | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                 | This Est:           | 0.000      | This Est:     | 0.00         |
|                |       |                |           |       |                                                 | Total:              | 0.000      | Total:        | 0.00         |
| 63S076-F8-002  | 0100  | 0060           | 411-02.10 | TON   | ACS MIX(PG70-22) GRADING D                      | Bid:                | 15,758.000 | Unit Price:   | 115.00       |
|                |       |                |           |       |                                                 | This Est:           | 0.000      | This Est:     | 0.00         |
|                |       |                |           |       |                                                 | Total:              | 17,557.260 | Total:        | 2,019,084.90 |
| 63S076-F8-002  | 0100  | 9000           | 411-03.20 | DOLL  | PRICE ADJUSTMENT FOR ASPHALT<br>CEMENT CONTENT  | Bid:                | 0.000      | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                 | This Est:           | 0.000      | This Est:     | 0.00         |
|                |       |                |           |       |                                                 | Total:              | 0.000      | Total:        | 0.00         |
| 63S076-F3-002  | 0100  | 9013           | 411-03.30 | DOLL  | RIDEABILITY DEDUCTION                           | Bid:                | 0.000      | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                 | This Est:           | 0.000      | This Est:     | 0.00         |
|                |       |                |           |       |                                                 | Total:              | 0.000      | Total:        | 0.00         |
| 63S076-F8-002  | 0100  | 9014           | 411-03.30 | DOLL  | RIDEABILITY DEDUCTION                           | Bid:                | 0.000      | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                 | This Est:           | 0.000      | This Est:     | 0.00         |
|                |       |                |           |       |                                                 | Total:              | 0.000      | Total:        | 0.00         |
| 63S076-F8-002  | 0100  | 9001           | 411-03.40 | DOLL  | MATERIAL VARIATION DEDUCTION                    | Bid:                | 0.000      | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                 | This Est:           | 0.000      | This Est:     | 0.00         |
|                |       |                |           |       |                                                 | Total:              | 0.000      | Total:        | 0.00         |
| 63S076-F8-002  | 0100  | 9002           | 411-05.40 | DOLL  | LIQUID ANTI-STRIP AGENT PAYMENT                 | Bid:                | 0.000      | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                 | This Est:           | 0.000      | This Est:     | 0.00         |
|                |       |                |           |       |                                                 | Total:              | 0.000      | Total:        | 0.00         |
|                |       |                |           |       | 411 Anti-Strip Adjustment                       | Adj This Est:       | 0.000      | Adj This Est: | 0.00         |
|                |       |                |           |       |                                                 | Adj Total:          | 10,278.600 | Adj Total:    | 10,278.60    |
| 63S076-F8-002  | 0100  | 9003           | 411-05.41 | DOLL  | HYDRATED LIME ANTI-STRIP AGENT<br>PAYMENT       | Bid:                | 0.000      | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                 | This Est:           | 0.000      | This Est:     | 0.00         |
|                |       |                |           |       |                                                 | Total:              | 0.000      | Total:        | 0.00         |
| 63S076-F3-002  | 0100  | 0010           | 411-12.01 | L.M.  | SCORING SHOULDERS (CONTINUOUS)<br>(16IN WIDTH)  | Bid:                | 16.100     | Unit Price:   | 650.00       |
|                |       |                |           |       |                                                 | This Est:           | 0.000      | This Est:     | 0.00         |
|                |       |                |           |       |                                                 | Total:              | 17.100     | Total:        | 11,115.00    |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description                     | Total Item Quantity |            | Total Amount |           |
|----------------|-------|----------------|-----------|-------|----------------------------------------------------------|---------------------|------------|--------------|-----------|
| 63S076-F8-002  | 0100  | 0070           | 415-01.01 | TON   | COLD PLANING BITUMINOUS PAVEMENT                         | Bid:                | 15,649.000 | Unit Price:  | 26.00     |
|                |       |                |           |       | This Est:                                                | -12.400             | This Est:  | -322.40      |           |
|                |       |                |           |       | Total:                                                   | 15,394.070          | Total:     | 400,245.82   |           |
| 63S076-F8-002  | 0100  | 0080           | 611-09.01 | EACH  | ADJUSTMENT OF EXISTING CATCHBASIN                        | Bid:                | 2.000      | Unit Price:  | 2,100.00  |
|                |       |                |           |       | This Est:                                                | 0.000               | This Est:  | 0.00         |           |
|                |       |                |           |       | Total:                                                   | 2.000               | Total:     | 4,200.00     |           |
| 63S076-F8-002  | 0100  | 0090           | 702-03    | C.Y.  | CONCRETE COMBINED CURB & GUTTER                          | Bid:                | 2.000      | Unit Price:  | 6,500.00  |
|                |       |                |           |       | This Est:                                                | 0.000               | This Est:  | 0.00         |           |
|                |       |                |           |       | Total:                                                   | 3.800               | Total:     | 24,700.00    |           |
| 63S076-F8-002  | 0100  | 0100           | 712-01    | LS    | TRAFFIC CONTROL                                          | Bid:                | 1.000      | Unit Price:  | 35,000.00 |
|                |       |                |           |       | This Est:                                                | 0.000               | This Est:  | 0.00         |           |
|                |       |                |           |       | Total:                                                   | 1.000               | Total:     | 35,000.00    |           |
| 63S076-F8-002  | 0100  | 0110           | 712-04.01 | EACH  | FLEXIBLE DRUMS (CHANNELIZING)                            | Bid:                | 70.000     | Unit Price:  | 15.00     |
|                |       |                |           |       | This Est:                                                | 0.000               | This Est:  | 0.00         |           |
|                |       |                |           |       | Total:                                                   | 0.000               | Total:     | 0.00         |           |
| 63S076-F8-002  | 0100  | 0120           | 712-06    | S.F.  | SIGNS (CONSTRUCTION)                                     | Bid:                | 1,549.000  | Unit Price:  | 8.00      |
|                |       |                |           |       | This Est:                                                | 0.000               | This Est:  | 0.00         |           |
|                |       |                |           |       | Total:                                                   | 952.000             | Total:     | 7,616.00     |           |
| 63S076-F8-002  | 0100  | 0130           | 712-08.03 | EACH  | ARROW BOARD (TYPE C)                                     | Bid:                | 2.000      | Unit Price:  | 500.00    |
|                |       |                |           |       | This Est:                                                | 0.000               | This Est:  | 0.00         |           |
|                |       |                |           |       | Total:                                                   | 2.000               | Total:     | 1,000.00     |           |
| 63S076-F8-002  | 0100  | 0140           | 712-08.12 | DAY   | QUEUE PROTECTION TRUCK                                   | Bid:                | 80.000     | Unit Price:  | 400.00    |
|                |       |                |           |       | This Est:                                                | 0.000               | This Est:  | 0.00         |           |
|                |       |                |           |       | Total:                                                   | 16.000              | Total:     | 6,400.00     |           |
| 63S076-F8-002  | 0100  | 0150           | 713-16.01 | EACH  | CHANGEABLE MESSAGE SIGN UNIT                             | Bid:                | 2.000      | Unit Price:  | 6,000.00  |
|                |       |                |           |       | This Est:                                                | 0.000               | This Est:  | 0.00         |           |
|                |       |                |           |       | Total:                                                   | 2.000               | Total:     | 12,000.00    |           |
| 63S076-F8-002  | 0100  | 0160           | 716-01.21 | EACH  | SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)  | Bid:                | 100.000    | Unit Price:  | 31.00     |
|                |       |                |           |       | This Est:                                                | 0.000               | This Est:  | 0.00         |           |
|                |       |                |           |       | Total:                                                   | 189.000             | Total:     | 5,859.00     |           |
| 63S076-F8-002  | 0100  | 0170           | 716-01.22 | EACH  | SNOWPLOWABLE RAISED PAVEMENT MARKERS (MONO-DIR)(1 COLOR) | Bid:                | 535.000    | Unit Price:  | 31.00     |
|                |       |                |           |       | This Est:                                                | 0.000               | This Est:  | 0.00         |           |
|                |       |                |           |       | Total:                                                   | 122.000             | Total:     | 3,782.00     |           |
| 63S076-F8-002  | 0100  | 0180           | 716-01.23 | EACH  | SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)   | Bid:                | 120.000    | Unit Price:  | 31.00     |
|                |       |                |           |       | This Est:                                                | 0.000               | This Est:  | 0.00         |           |
|                |       |                |           |       | Total:                                                   | 604.000             | Total:     | 18,724.00    |           |
| 63S076-F8-002  | 0100  | 0190           | 716-01.30 | EACH  | REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER                | Bid:                | 755.000    | Unit Price:  | 9.00      |
|                |       |                |           |       | This Est:                                                | 0.000               | This Est:  | 0.00         |           |
|                |       |                |           |       | Total:                                                   | 850.000             | Total:     | 7,650.00     |           |
| 63S076-F8-002  | 0100  | 0200           | 716-02.04 | S.Y.  | PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)       | Bid:                | 80.000     | Unit Price:  | 33.00     |
|                |       |                |           |       | This Est:                                                | 0.000               | This Est:  | 0.00         |           |
|                |       |                |           |       | Total:                                                   | 76.330              | Total:     | 2,518.89     |           |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description                  | Total Item Quantity |         | Total Amount |            |
|----------------|-------|----------------|-----------|-------|-------------------------------------------------------|---------------------|---------|--------------|------------|
| 63S076-F8-002  | 0100  | 0210           | 716-02.05 | L.F.  | PLASTIC PAVEMENT MARKING (STOP LINE)                  | Bid:                | 200.000 | Unit Price:  | 26.00      |
|                |       |                |           |       |                                                       | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                       | Total:              | 304.000 | Total:       | 7,904.00   |
| 63S076-F8-002  | 0100  | 0220           | 716-02.06 | EACH  | PLASTIC PAVEMENT MARKING (TURN LANE ARROW)            | Bid:                | 10.000  | Unit Price:  | 230.00     |
|                |       |                |           |       |                                                       | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                       | Total:              | 13.000  | Total:       | 2,990.00   |
| 63S076-F3-002  | 0100  | 0020           | 716-02.12 | L.M.  | PLASTIC PAVEMENT MARKING (8IN LINE)                   | Bid:                | 0.390   | Unit Price:  | 14,000.00  |
|                |       |                |           |       |                                                       | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                       | Total:              | 0.238   | Total:       | 3,332.00   |
| 63S076-F3-002  | 0100  | 0030           | 716-04.12 | S.F.  | PLASTIC PAVEMENT MARKING (YIELD LINE)                 | Bid:                | 510.000 | Unit Price:  | 16.00      |
|                |       |                |           |       |                                                       | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                       | Total:              | 120.000 | Total:       | 1,920.00   |
| 63S076-F8-002  | 0100  | 0230           | 716-05.20 | L.M.  | PAINTED PAVEMENT MARKING (6" LINE)                    | Bid:                | 21.800  | Unit Price:  | 1,100.00   |
|                |       |                |           |       |                                                       | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                       | Total:              | 24.049  | Total:       | 26,453.90  |
| 63S076-F8-002  | 0100  | 0240           | 716-12.02 | L.M.  | ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)        | Bid:                | 21.800  | Unit Price:  | 7,160.00   |
|                |       |                |           |       |                                                       | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                       | Total:              | 22.980  | Total:       | 164,536.80 |
| 63S076-F8-002  | 0100  | 0250           | 716-12.05 | L.F.  | ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE) | Bid:                | 405.000 | Unit Price:  | 3.00       |
|                |       |                |           |       |                                                       | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                       | Total:              | 108.000 | Total:       | 324.00     |
| 63S076-F8-002  | 0100  | 0260           | 717-01    | LS    | MOBILIZATION                                          | Bid:                | 1.000   | Unit Price:  | 132,000.00 |
|                |       |                |           |       |                                                       | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                       | Total:              | 1.000   | Total:       | 132,000.00 |