

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contractor: CNX014		Estimate Number: 0010		Estimate Type: Final		Estimate Approved: No		Pay Period: 04/18/2024 to 05/24/2024	
Contractor: Vulcan Construction Materials, LLC Contractor's PO Box 101131 Address: ATLANTA, GA 30392 Contract Location: The resurfacing on I-840 from the West Fork Stones River Bri Counties: RUTHERFORD Project(s): 75I840-F8-002, 75I840-M3-003							Time		
							Allowed: 253.0 Days		
							Charged: 253.0 Days		
							Elapsed Calendar Days: 253.0 Days		
							Percent Time: 100.00 %		
							Percent Complete(\$) 82.01 %		
							Percent Behind: 17.99 %		
							Dates		
							Let: 02/10/2023		
							Awarded: 02/24/2023		
Contract Executed: 03/02/2023									
Date Notice to Proceed: 03/23/2023									
Work Began: 05/08/2023									
To Be Completed: 11/30/2023									
Substantial Work Complete: 11/30/2023									
Accepted: 11/30/2023									
	Total to Date	Previous to Date	This Estimate	Current Contract: Original Contract:		Amounts \$6,787,491.00 \$6,787,491.00			
Total Earnings:	\$5,380,666.65	\$5,380,666.65	\$0.00						
Stockpiled Materials:	\$0.00	\$0.00	\$0.00						
Amount Due:	\$5,380,666.65	\$5,380,666.65	\$0.00						
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00						
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00						
Payment Due:	\$5,380,666.65	\$5,380,666.65	\$0.00						

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount		Project Description			
751840-F8-002	92.72	NH-I-840(22)	0.00		The resurfacing on I-840 from the West Fork Stones River Bri			
751840-M3-003	7.27	NA	0.00		BRIDGES OVER SHACKLETT RD., LM 11.59 RT. & LT., SULPHUR SPRI			
Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount
751840-F8-002	0100	9022	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 1,000.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
751840-M3-003	0500	9023	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 1,000.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
751840-F8-002	0100	9018	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 1,500.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
751840-M3-003	0500	9019	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 1,500.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
751840-F8-002	0100	9020	108-08.05	LANE	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 1,500.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
751840-M3-003	0500	9021	108-08.05	LANE	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 1,500.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
751840-F8-002	0100	9009	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price: 1.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
					Fuel Adjustment (FUE2)	Adj This Est:	0.000	Adj This Est: 0.00
						Adj Total:	-28,486.590	Adj Total: -28,486.59
751840-M3-003	0500	9011	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price: 1.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
751840-F8-002	1100	9010	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price: 1.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
751840-F8-002	0100	9012	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price: 1.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
					Bituminous Adjustment (BITM)	Adj This Est:	0.000	Adj This Est: 0.00
						Adj Total:	-83,951.840	Adj Total: -83,951.84
751840-M3-003	0500	9014	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price: 1.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
751840-F8-002	1100	9013	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
751840-F8-002	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	20.600	Unit Price:	700.00
						This Est:	0.000	This Est:	0.00
						Total:	20.600	Total:	14,420.00
751840-F8-002	0100	0020	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	4,610.000	Unit Price:	26.00
						This Est:	0.000	This Est:	0.00
						Total:	2,849.820	Total:	74,095.32
751840-F8-002	0100	0030	307-03.08	TON	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING B-M2	Bid:	2,000.000	Unit Price:	90.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
751840-F8-002	0100	0040	307-03.11	TON	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING CW	Bid:	17,651.000	Unit Price:	106.00
						This Est:	0.000	This Est:	0.00
						Total:	15,578.630	Total:	1,651,334.78
751840-F8-002	0100	9001	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					307 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	-145,098.400	Adj Total:	-145,098.40
751840-F8-002	0100	9007	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	26.700	Total:	26.70
					307 Anti-Strip Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	7,305.900	Adj Total:	7,305.90
751840-F8-002	0100	9008	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
751840-F8-002	0100	0050	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	95.000	Unit Price:	1,000.00
						This Est:	0.000	This Est:	0.00
						Total:	193.061	Total:	193,061.00
751840-F8-002	1100	0480	403-02.01	TON	TRACKLESS TACK COAT	Bid:	250.000	Unit Price:	1,000.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
751840-F8-002	0100	9005	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
751840-F8-002	0100	9006	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
751840-F8-002	0100	0060	411-03.10	TON	ACS MIX(PG76-22) GRADING D	Bid:	1,433.000	Unit Price:	165.00
						This Est:	0.000	This Est:	0.00
						Total:	1,106.010	Total:	182,491.65
751840-F8-002	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					411 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	41,233.020	Adj Total:	41,233.02
751840-F8-002	0100	0070	411-03.23	TON	ACS MIX (PG76-22) OGFC	Bid:	12,866.000	Unit Price:	148.00
						This Est:	0.000	This Est:	0.00
						Total:	11,275.380	Total:	1,668,756.24
751840-F8-002	0100	9015	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
751840-M3-003	0500	9017	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
751840-F8-002	1100	9016	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
751840-F8-002	0100	9024	411-03.32	DOLL	RIDEABILITY (SP411B)	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	108,250.280	Total:	108,250.28
751840-M3-003	0500	9026	411-03.32	DOLL	RIDEABILITY (SP411B)	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
751840-F8-002	1100	9025	411-03.32	DOLL	RIDEABILITY (SP411B)	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
751840-F8-002	0100	9002	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
751840-F8-002	0100	9003	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					411 Anti-Strip Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	14,260.500	Adj Total:	14,260.50
751840-F8-002	0100	9004	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
751840-F8-002	0100	0080	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	Bid:	18.800	Unit Price:	635.00
						This Est:	0.000	This Est:	0.00
						Total:	18.179	Total:	11,543.67
751840-F8-002	0100	0090	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	17,945.000	Unit Price:	25.00
						This Est:	0.000	This Est:	0.00
						Total:	9,674.460	Total:	241,861.50
751840-F8-002	0100	0100	502-03.25	C.Y.	FULL DEPTH PCC PAVEMENT REPAIR HIGH EARLY	Bid:	379.000	Unit Price:	735.00
						This Est:	0.000	This Est:	0.00
						Total:	309.840	Total:	227,732.40
751840-F8-002	0100	0110	502-04.01	L.F.	SAWING CONCRETE PAVEMENT (FULL DEPTH)	Bid:	3,579.000	Unit Price:	17.00
						This Est:	0.000	This Est:	0.00
						Total:	1,097.000	Total:	18,649.00
751840-F8-002	0100	0120	502-04.02	EACH	LOAD TRANSFER DOWELS	Bid:	1,103.000	Unit Price:	18.00
						This Est:	0.000	This Est:	0.00
						Total:	518.000	Total:	9,324.00
751840-F8-002	0100	0130	502-04.03	EACH	TRANSVERSE TIE-BARS	Bid:	475.000	Unit Price:	15.50
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
751840-F8-002	0100	0140	502-08.07	L.F.	SEALING RANDOM CRACKS (SILICONE SEALANT)	Bid:	1,770.000	Unit Price:	6.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
751840-M3-003	0500	0010	604-10.50	S.Y.	BRIDGE DECK REPAIRS (PARTIAL DEPTH OF SLAB)	Bid:	5.000	Unit Price:	705.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
751840-M3-003	0500	0020	604-10.53	S.Y.	CONCRETE REPAIRS	Bid:	10.000	Unit Price:	942.00
						This Est:	0.000	This Est:	0.00
						Total:	1.980	Total:	1,865.16
751840-M3-003	0500	0030	617-04.01	S.Y.	TYPE 1 THIN EPOXY OVERLAY (EPOXY- URETHANE)	Bid:	11,555.000	Unit Price:	41.60
						This Est:	0.000	This Est:	0.00
						Total:	11,538.660	Total:	480,008.26
751840-F8-002	0100	0150	705-02.10	EACH	GUARDRAIL TRANSITION 27IN TO 31IN	Bid:	1.000	Unit Price:	100.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
751840-F8-002	0100	0160	705-06.01	L.F.	W BEAM GR (TYPE 2) MASH TL-3	Bid:	1,275.000	Unit Price:	27.00
						This Est:	0.000	This Est:	0.00
						Total:	1,187.500	Total:	32,062.50
751840-F8-002	0100	0170	705-06.10	EACH	GR TERMINALTRAILING END (TYPE 13) MASH TL-3	Bid:	2.000	Unit Price:	1,500.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	1,500.00
751840-F8-002	0100	0180	705-06.20	EACH	TANGENT ENERGY ABSORBING TERM MASH TL-3	Bid:	1.000	Unit Price:	3,200.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	3,200.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
751840-F8-002	0100	0190	706-01	L.F.	GUARDRAIL REMOVED	Bid:	1,292.000	Unit Price:	1.50
						This Est:	0.000	This Est:	0.00
						Total:	1,250.000	Total:	1,875.00
751840-F8-002	0100	0200	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	125,000.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	125,000.00
751840-F8-002	0100	0210	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	150.000	Unit Price:	35.00
						This Est:	0.000	This Est:	0.00
						Total:	75.000	Total:	2,625.00
751840-F8-002	0100	0220	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	1,936.000	Unit Price:	10.00
						This Est:	0.000	This Est:	0.00
						Total:	1,560.000	Total:	15,600.00
751840-F8-002	0100	0230	712-06.16	EACH	SIGNS (CONSTRUCTION)(REDUCED SPEED WARNING)	Bid:	4.000	Unit Price:	650.00
						This Est:	0.000	This Est:	0.00
						Total:	4.000	Total:	2,600.00
751840-F8-002	0100	0240	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	4.000	Unit Price:	1,225.00
						This Est:	0.000	This Est:	0.00
						Total:	2.000	Total:	2,450.00
751840-F8-002	0100	0250	712-08.08	EACH	SPEED FEEDBACK SIGN ASSEMBLY	Bid:	2.000	Unit Price:	3,700.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
751840-F8-002	0100	0260	712-08.09	EACH	DIGITAL SPEED LIMIT SIGN ASSEMBLY	Bid:	6.000	Unit Price:	4,300.00
						This Est:	0.000	This Est:	0.00
						Total:	6.000	Total:	25,800.00
751840-F8-002	0100	0270	712-08.12	DAY	QUEUE PROTECTION TRUCK	Bid:	120.000	Unit Price:	1,200.00
						This Est:	0.000	This Est:	0.00
						Total:	90.000	Total:	108,000.00
751840-F8-002	0100	0280	713-02.17	EACH	REMOVE & REPLACE DELINEATORS (SINGLE WHITE)	Bid:	90.000	Unit Price:	85.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
751840-F8-002	0100	0290	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid:	2.000	Unit Price:	4,000.00
						This Est:	0.000	This Est:	0.00
						Total:	2.000	Total:	8,000.00
751840-F8-002	0100	0300	713-20.30	EACH	SIGN ADJUSTMENTS	Bid:	1.000	Unit Price:	2,125.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
751840-F8-002	0100	0310	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid:	750.000	Unit Price:	30.00
						This Est:	0.000	This Est:	0.00
						Total:	733.000	Total:	21,990.00
751840-F8-002	0100	0320	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	375.000	Unit Price:	10.00
						This Est:	0.000	This Est:	0.00
						Total:	604.000	Total:	6,040.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
751840-F8-002	0100	0330	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	30.000	Unit Price:	20.00
					This Est:	0.000	This Est:	0.00	
					Total:	31.000	Total:	620.00	
751840-F8-002	0100	0340	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	Bid:	849.000	Unit Price:	8.00
					This Est:	0.000	This Est:	0.00	
					Total:	856.000	Total:	6,848.00	
751840-F8-002	0100	0350	716-04.06	EACH	PLASTIC PAVEMENT MARKING (WRONG WAY ARROW)	Bid:	4.000	Unit Price:	300.00
					This Est:	0.000	This Est:	0.00	
					Total:	4.000	Total:	1,200.00	
751840-F8-002	0100	0360	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid:	32.000	Unit Price:	30.00
					This Est:	0.000	This Est:	0.00	
					Total:	27.000	Total:	810.00	
751840-F8-002	0100	0370	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:	44.000	Unit Price:	1,300.00
					This Est:	0.000	This Est:	0.00	
					Total:	43.067	Total:	55,987.10	
751840-F8-002	0100	0380	716-08.30	L.M.	HYDROBLAST REMOVAL OF PAVEMENT MARKING (LINE)	Bid:	4.200	Unit Price:	3,600.00
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
751840-F8-002	0100	0390	716-09.86	L.M.	CONTRAST PAVEMENT MARKING 6"	Bid:	4.200	Unit Price:	18,000.00
					This Est:	0.000	This Est:	0.00	
					Total:	3.475	Total:	62,550.00	
751840-F8-002	0100	0400	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	22.000	Unit Price:	6,500.00
					This Est:	0.000	This Est:	0.00	
					Total:	21.847	Total:	142,005.50	
751840-F8-002	0100	0410	716-12.03	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	Bid:	3,604.000	Unit Price:	1.00
					This Est:	0.000	This Est:	0.00	
					Total:	2,897.000	Total:	2,897.00	
751840-F8-002	0100	0420	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid:	1,545.000	Unit Price:	1.50
					This Est:	0.000	This Est:	0.00	
					Total:	3,608.000	Total:	5,412.00	
751840-F8-002	0100	0430	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	50,000.00
					This Est:	0.000	This Est:	0.00	
					Total:	1.000	Total:	50,000.00	
751840-F8-002	0100	0440	730-03.20	EACH	INSTALL PULL BOX (TYPE A)	Bid:	2.000	Unit Price:	800.00
					This Est:	0.000	This Est:	0.00	
					Total:	2.000	Total:	1,600.00	
751840-F8-002	0100	0450	730-12.02	L.F.	CONDUIT 2" DIAMETER (PVC SCHEDULE 40)	Bid:	20.000	Unit Price:	24.00
					This Est:	0.000	This Est:	0.00	
					Total:	20.000	Total:	480.00	
751840-F8-002	0100	0460	730-14.02	L.F.	SAW SLOT	Bid:	760.000	Unit Price:	4.00
					This Est:	0.000	This Est:	0.00	
					Total:	576.000	Total:	2,304.00	

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
751840-F8-002	0100	0470	730-14.03	L.F.	LOOP WIRE	Bid: 2,640.000 This Est: 0.000 Total: 2,528.000	Unit Price: 1.00 This Est: 0.00 Total: 2,528.00