

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



|                                                                                                                                                                                                                                                                                                                                             |                      |                              |                      |                                                           |  |                               |  |                                             |  |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|------------------------------|----------------------|-----------------------------------------------------------|--|-------------------------------|--|---------------------------------------------|--|
| <b>Contractor:</b> CNX080                                                                                                                                                                                                                                                                                                                   |                      | <b>Estimate Number:</b> 0008 |                      | <b>Estimate Type:</b> Final                               |  | <b>Estimate Approved:</b> No  |  | <b>Pay Period:</b> 03/15/2024 to 07/31/2024 |  |
| <b>Contractor:</b> Jones Bros. Contractors, LLC<br><b>Contractor's</b> PO Box 1001<br><b>Address:</b> MT. JULIET, TN 37121<br><br><b>Contract Location:</b> The resurfacing on S.R. 155 from U.S. 41 (S.R. 1, Murfreesbo<br><br><b>Counties:</b> DAVIDSON<br><br><br><br><br><b>Project(s):</b> 19S155-F3-005, 19S155-F8-005, 19S155-M3-008 |                      |                              |                      |                                                           |  | <b>Time</b>                   |  |                                             |  |
|                                                                                                                                                                                                                                                                                                                                             |                      |                              |                      |                                                           |  | <b>Allowed:</b>               |  | 190.0 Days                                  |  |
|                                                                                                                                                                                                                                                                                                                                             |                      |                              |                      |                                                           |  | <b>Charged:</b>               |  | 190.0 Days                                  |  |
|                                                                                                                                                                                                                                                                                                                                             |                      |                              |                      |                                                           |  | <b>Elapsed Calendar Days:</b> |  | 190.0 Days                                  |  |
|                                                                                                                                                                                                                                                                                                                                             |                      |                              |                      |                                                           |  | <b>Percent Time:</b>          |  | 100.00 %                                    |  |
|                                                                                                                                                                                                                                                                                                                                             |                      |                              |                      |                                                           |  | <b>Percent Complete(\$)</b>   |  | 85.03 %                                     |  |
|                                                                                                                                                                                                                                                                                                                                             |                      |                              |                      |                                                           |  | <b>Percent Behind:</b>        |  | 14.98 %                                     |  |
|                                                                                                                                                                                                                                                                                                                                             |                      |                              |                      |                                                           |  | <b>Dates</b>                  |  |                                             |  |
|                                                                                                                                                                                                                                                                                                                                             |                      |                              |                      |                                                           |  | <b>Let:</b>                   |  | 03/31/2023                                  |  |
|                                                                                                                                                                                                                                                                                                                                             |                      |                              |                      |                                                           |  | <b>Awarded:</b>               |  | 04/19/2023                                  |  |
| <b>Contract Executed:</b>                                                                                                                                                                                                                                                                                                                   |                      | 05/04/2023                   |                      |                                                           |  |                               |  |                                             |  |
| <b>Date Notice to Proceed:</b>                                                                                                                                                                                                                                                                                                              |                      | 05/25/2023                   |                      |                                                           |  |                               |  |                                             |  |
| <b>Work Began:</b>                                                                                                                                                                                                                                                                                                                          |                      | 06/02/2023                   |                      |                                                           |  |                               |  |                                             |  |
| <b>To Be Completed:</b>                                                                                                                                                                                                                                                                                                                     |                      | 11/30/2023                   |                      |                                                           |  |                               |  |                                             |  |
| <b>Substantial Work Complete:</b>                                                                                                                                                                                                                                                                                                           |                      | 11/30/2023                   |                      |                                                           |  |                               |  |                                             |  |
| <b>Accepted:</b>                                                                                                                                                                                                                                                                                                                            |                      | 11/30/2023                   |                      |                                                           |  |                               |  |                                             |  |
|                                                                                                                                                                                                                                                                                                                                             | <b>Total to Date</b> | <b>Previous to Date</b>      | <b>This Estimate</b> | <b>Current Contract:</b><br><br><b>Original Contract:</b> |  | <b>Amounts</b>                |  |                                             |  |
| <b>Total Earnings:</b>                                                                                                                                                                                                                                                                                                                      | \$5,201,159.10       | \$5,201,159.10               | \$0.00               |                                                           |  | \$6,143,997.66                |  |                                             |  |
| Stockpiled Materials:                                                                                                                                                                                                                                                                                                                       | \$0.00               | \$0.00                       | \$0.00               |                                                           |  | \$6,148,892.50                |  |                                             |  |
| <b>Amount Due:</b>                                                                                                                                                                                                                                                                                                                          | \$5,201,159.10       | \$5,201,159.10               | \$0.00               |                                                           |  |                               |  |                                             |  |
| Test Report Payment Adjustments:                                                                                                                                                                                                                                                                                                            | \$0.00               | \$0.00                       | \$0.00               |                                                           |  |                               |  |                                             |  |
| Material Discrepancy Adjustments:                                                                                                                                                                                                                                                                                                           | -\$30.00             | -\$30.00                     | \$0.00               |                                                           |  |                               |  |                                             |  |
| <b>Payment Due:</b>                                                                                                                                                                                                                                                                                                                         | \$5,201,129.10       | \$5,201,129.10               | \$0.00               |                                                           |  |                               |  |                                             |  |
|                                                                                                                                                                                                                                                                                                                                             |                      |                              |                      |                                                           |  |                               |  |                                             |  |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number         | Bid % | Federal Project Number | Project Current Amount |       | Project Description                  |                                                              |             |               |            |  |
|------------------------|-------|------------------------|------------------------|-------|--------------------------------------|--------------------------------------------------------------|-------------|---------------|------------|--|
| 19S155-F3-005          | 0.45  | NH/HSIP-155(34)        |                        |       | 0.00                                 | The resurfacing on S.R. 155 from U.S. 41 (S.R. 1, Murfreesbo |             |               |            |  |
| 19S155-F8-005          | 97.30 | NH/HSIP-155(34)        |                        |       | 0.00                                 | The resurfacing on S.R. 155 from U.S. 41 (S.R. 1, Murfreesbo |             |               |            |  |
| 19S155-M3-008          | 2.25  | n/a                    |                        |       | 0.00                                 | BRIDGES OVER ELM HILL PK., LM 7.06                           |             |               |            |  |
| Project Number         | Cat # | Line Item #            | Item Code              | Units | Primary/<br>Supplemental Description | Total Item Quantity                                          |             | Total Amount  |            |  |
| 19S155-F3-005          | 0100  | 9022                   | 108-07                 | DAY   | LIQUIDATED DAMAGES                   | Bid:                                                         | 0.000       | Unit Price:   | 1,000.00   |  |
|                        |       |                        |                        |       |                                      | This Est:                                                    | 0.000       | This Est:     | 0.00       |  |
|                        |       |                        |                        |       |                                      | Total:                                                       | 0.000       | Total:        | 0.00       |  |
| 19S155-F8-005          | 0100  | 9023                   | 108-07                 | DAY   | LIQUIDATED DAMAGES                   | Bid:                                                         | 0.000       | Unit Price:   | 1,000.00   |  |
|                        |       |                        |                        |       |                                      | This Est:                                                    | 0.000       | This Est:     | 0.00       |  |
|                        |       |                        |                        |       |                                      | Total:                                                       | 0.000       | Total:        | 0.00       |  |
| 19S155-M3-008          | 0500  | 9024                   | 108-07                 | DAY   | LIQUIDATED DAMAGES                   | Bid:                                                         | 0.000       | Unit Price:   | 1,000.00   |  |
|                        |       |                        |                        |       |                                      | This Est:                                                    | 0.000       | This Est:     | 0.00       |  |
|                        |       |                        |                        |       |                                      | Total:                                                       | 0.000       | Total:        | 0.00       |  |
| 19S155-F3-005          | 0100  | 9016                   | 108-08.04              | HOUR  | LIQUIDATED DAMAGES                   | Bid:                                                         | 0.000       | Unit Price:   | 2,000.00   |  |
|                        |       |                        |                        |       |                                      | This Est:                                                    | 0.000       | This Est:     | 0.00       |  |
|                        |       |                        |                        |       |                                      | Total:                                                       | 0.000       | Total:        | 0.00       |  |
| 19S155-F8-005          | 0100  | 9017                   | 108-08.04              | HOUR  | LIQUIDATED DAMAGES                   | Bid:                                                         | 0.000       | Unit Price:   | 2,000.00   |  |
|                        |       |                        |                        |       |                                      | This Est:                                                    | 0.000       | This Est:     | 0.00       |  |
|                        |       |                        |                        |       |                                      | Total:                                                       | -40.000     | Total:        | -80,000.00 |  |
| 19S155-M3-008          | 0500  | 9018                   | 108-08.04              | HOUR  | LIQUIDATED DAMAGES                   | Bid:                                                         | 0.000       | Unit Price:   | 2,000.00   |  |
|                        |       |                        |                        |       |                                      | This Est:                                                    | 0.000       | This Est:     | 0.00       |  |
|                        |       |                        |                        |       |                                      | Total:                                                       | 0.000       | Total:        | 0.00       |  |
| 19S155-F3-005          | 0100  | 9019                   | 108-08.05              | LANE  | LIQUIDATED DAMAGES                   | Bid:                                                         | 0.000       | Unit Price:   | 1,500.00   |  |
|                        |       |                        |                        |       |                                      | This Est:                                                    | 0.000       | This Est:     | 0.00       |  |
|                        |       |                        |                        |       |                                      | Total:                                                       | 0.000       | Total:        | 0.00       |  |
| 19S155-F8-005          | 0100  | 9020                   | 108-08.05              | LANE  | LIQUIDATED DAMAGES                   | Bid:                                                         | 0.000       | Unit Price:   | 1,500.00   |  |
|                        |       |                        |                        |       |                                      | This Est:                                                    | 0.000       | This Est:     | 0.00       |  |
|                        |       |                        |                        |       |                                      | Total:                                                       | -1.000      | Total:        | -1,500.00  |  |
| 19S155-M3-008          | 0500  | 9021                   | 108-08.05              | LANE  | LIQUIDATED DAMAGES                   | Bid:                                                         | 0.000       | Unit Price:   | 1,500.00   |  |
|                        |       |                        |                        |       |                                      | This Est:                                                    | 0.000       | This Est:     | 0.00       |  |
|                        |       |                        |                        |       |                                      | Total:                                                       | 0.000       | Total:        | 0.00       |  |
| 19S155-F3-005          | 0100  | 9009                   | 109-01.01              | DOLL  | PAY ADJUSTMENT FOR FUEL              | Bid:                                                         | 0.000       | Unit Price:   | 1.00       |  |
|                        |       |                        |                        |       |                                      | This Est:                                                    | 0.000       | This Est:     | 0.00       |  |
|                        |       |                        |                        |       |                                      | Total:                                                       | 0.000       | Total:        | 0.00       |  |
| 19S155-F8-005          | 0100  | 9010                   | 109-01.01              | DOLL  | PAY ADJUSTMENT FOR FUEL              | Bid:                                                         | 0.000       | Unit Price:   | 1.00       |  |
|                        |       |                        |                        |       |                                      | This Est:                                                    | 0.000       | This Est:     | 0.00       |  |
|                        |       |                        |                        |       |                                      | Total:                                                       | 0.000       | Total:        | 0.00       |  |
| Fuel Adjustment (FUE2) |       |                        |                        |       |                                      | Adj This Est:                                                | 0.000       | Adj This Est: | 0.00       |  |
|                        |       |                        |                        |       |                                      | Adj Total:                                                   | -56,769.160 | Adj Total:    | -56,769.16 |  |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description                     | Total Item Quantity |             | Total Amount  |            |
|----------------|-------|----------------|-----------|-------|----------------------------------------------------------|---------------------|-------------|---------------|------------|
| 19S155-M3-008  | 0500  | 9011           | 109-01.01 | DOLL  | PAY ADJUSTMENT FOR FUEL                                  | Bid:                | 0.000       | Unit Price:   | 1.00       |
|                |       |                |           |       |                                                          | This Est:           | 0.000       | This Est:     | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 0.000       | Total:        | 0.00       |
| 19S155-F8-005  | 0100  | 9013           | 109-01.02 | DOLL  | PAYMENT ADJUSTMENT FOR<br>BITUMINOUS MATERIAL.           | Bid:                | 0.000       | Unit Price:   | 1.00       |
|                |       |                |           |       |                                                          | This Est:           | 0.000       | This Est:     | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 0.000       | Total:        | 0.00       |
|                |       |                |           |       | Bituminous Adjustment (BITM)                             | Adj This Est:       | 0.000       | Adj This Est: | 0.00       |
|                |       |                |           |       |                                                          | Adj Total:          | -14,224.550 | Adj Total:    | -14,224.55 |
| 19S155-F3-005  | 0100  | 9012           | 109-01.02 | DOLL  | PAYMENT ADJUSTMENT FOR<br>BITUMINOUS MATERIAL.           | Bid:                | 0.000       | Unit Price:   | 1.00       |
|                |       |                |           |       |                                                          | This Est:           | 0.000       | This Est:     | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 0.000       | Total:        | 0.00       |
| 19S155-M3-008  | 0500  | 9014           | 109-01.02 | DOLL  | PAYMENT ADJUSTMENT FOR<br>BITUMINOUS MATERIAL.           | Bid:                | 0.000       | Unit Price:   | 1.00       |
|                |       |                |           |       |                                                          | This Est:           | 0.000       | This Est:     | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 0.000       | Total:        | 0.00       |
| 19S155-F8-005  | 0100  | 0010           | 208-01.05 | L.M.  | BROOMING & DEGRASSING SHOULDERS                          | Bid:                | 18.800      | Unit Price:   | 1,200.00   |
|                |       |                |           |       |                                                          | This Est:           | 0.000       | This Est:     | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 1.340       | Total:        | 1,608.00   |
| 19S155-F8-005  | 0100  | 0020           | 303-01    | TON   | MINERAL AGGREGATE, TYPE A BASE,<br>GRADING D             | Bid:                | 1,568.000   | Unit Price:   | 55.00      |
|                |       |                |           |       |                                                          | This Est:           | 0.000       | This Est:     | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 246.210     | Total:        | 13,541.55  |
| 19S155-F8-005  | 0100  | 0030           | 307-02.08 | TON   | ASPHALT CONCRETE MIX (PG70-22)<br>(BPMB-HM) GRADING B-M2 | Bid:                | 184.000     | Unit Price:   | 150.00     |
|                |       |                |           |       |                                                          | This Est:           | 0.000       | This Est:     | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 570.340     | Total:        | 85,551.00  |
| 19S155-F8-005  | 0100  | 9006           | 307-03.20 | DOLL  | PRICE ADJUSTMENT FOR AC CONTENT                          | Bid:                | 0.000       | Unit Price:   | 1.00       |
|                |       |                |           |       |                                                          | This Est:           | 0.000       | This Est:     | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 0.000       | Total:        | 0.00       |
|                |       |                |           |       | 307 AC Content Adjustment                                | Adj This Est:       | 0.000       | Adj This Est: | 0.00       |
|                |       |                |           |       |                                                          | Adj Total:          | -2,874.520  | Adj Total:    | -2,874.52  |
| 19S155-F8-005  | 0100  | 9007           | 307-05.40 | DOLL  | LIQUID ANTI-STRIP AGENT PAYMENT                          | Bid:                | 0.000       | Unit Price:   | 1.00       |
|                |       |                |           |       |                                                          | This Est:           | 0.000       | This Est:     | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 0.000       | Total:        | 0.00       |
|                |       |                |           |       | 307 Anti-Strip Adjustment                                | Adj This Est:       | 0.000       | Adj This Est: | 0.00       |
|                |       |                |           |       |                                                          | Adj Total:          | 293.250     | Adj Total:    | 293.25     |
| 19S155-F8-005  | 0100  | 9008           | 307-05.41 | DOLL  | HYDRATE LIME ANTI-STRIP AGENT<br>PAYMENT                 | Bid:                | 0.000       | Unit Price:   | 1.00       |
|                |       |                |           |       |                                                          | This Est:           | 0.000       | This Est:     | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 0.000       | Total:        | 0.00       |
| 19S155-F8-005  | 0100  | 0040           | 403-01    | TON   | BITUMINOUS MATERIAL FOR TACK COAT<br>(TC)                | Bid:                | 154.000     | Unit Price:   | 850.00     |
|                |       |                |           |       |                                                          | This Est:           | 0.000       | This Est:     | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 98.686      | Total:        | 83,883.10  |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description                       | Total Item Quantity |             | Total Amount  |              |
|----------------|-------|----------------|-----------|-------|------------------------------------------------------------|---------------------|-------------|---------------|--------------|
| 19S155-F8-005  | 0100  | 9004           | 407-07    | DOLL  | DENSITY DEDUCTION                                          | Bid:                | 0.000       | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                            | This Est:           | 0.000       | This Est:     | 0.00         |
|                |       |                |           |       |                                                            | Total:              | 0.000       | Total:        | 0.00         |
| 19S155-F8-005  | 0100  | 9005           | 407-09    | DOLL  | ASPHALT CEMENT CONTENT &<br>GRADATION DEDUCTION            | Bid:                | 0.000       | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                            | This Est:           | 0.000       | This Est:     | 0.00         |
|                |       |                |           |       |                                                            | Total:              | 0.000       | Total:        | 0.00         |
| 19S155-F8-005  | 0100  | 9500           | 411-02.10 | TON   | ACS MIX(PG70-22) GRADING D /                               | Bid:                | 0.000       | Unit Price:   | 113.15       |
|                |       |                |           |       |                                                            | This Est:           | 0.000       | This Est:     | 0.00         |
|                |       |                |           |       |                                                            | Total:              | 2,645.860   | Total:        | 299,379.06   |
| 19S155-F8-005  | 0100  | 0050           | 411-03.10 | TON   | ACS MIX(PG76-22) GRADING D                                 | Bid:                | 25,909.000  | Unit Price:   | 115.00       |
|                |       |                |           |       |                                                            | This Est:           | 0.000       | This Est:     | 0.00         |
|                |       |                |           |       |                                                            | Total:              | 21,791.350  | Total:        | 2,506,005.25 |
| 19S155-F8-005  | 0100  | 9000           | 411-03.20 | DOLL  | PRICE ADJUSTMENT FOR ASPHALT<br>CEMENT CONTENT             | Bid:                | 0.000       | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                            | This Est:           | 0.000       | This Est:     | 0.00         |
|                |       |                |           |       |                                                            | Total:              | 0.000       | Total:        | 0.00         |
|                |       |                |           |       | 411 AC Content Adjustment                                  | Adj This Est:       | 0.000       | Adj This Est: | 0.00         |
|                |       |                |           |       |                                                            | Adj Total:          | -37,310.120 | Adj Total:    | -37,310.12   |
| 19S155-F8-005  | 0100  | 9015           | 411-03.30 | DOLL  | RIDEABILITY DEDUCTION                                      | Bid:                | 0.000       | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                            | This Est:           | 0.000       | This Est:     | 0.00         |
|                |       |                |           |       |                                                            | Total:              | 0.000       | Total:        | 0.00         |
| 19S155-F8-005  | 0100  | 9001           | 411-03.40 | DOLL  | MATERIAL VARIATION DEDUCTION                               | Bid:                | 0.000       | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                            | This Est:           | 0.000       | This Est:     | 0.00         |
|                |       |                |           |       |                                                            | Total:              | 0.000       | Total:        | 0.00         |
| 19S155-F8-005  | 0100  | 9002           | 411-05.40 | DOLL  | LIQUID ANTI-STRIP AGENT PAYMENT                            | Bid:                | 0.000       | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                            | This Est:           | 0.000       | This Est:     | 0.00         |
|                |       |                |           |       |                                                            | Total:              | 0.000       | Total:        | 0.00         |
|                |       |                |           |       | 411 Anti-Strip Adjustment                                  | Adj This Est:       | 0.000       | Adj This Est: | 0.00         |
|                |       |                |           |       |                                                            | Adj Total:          | 22,517.850  | Adj Total:    | 22,517.85    |
| 19S155-F8-005  | 0100  | 9003           | 411-05.41 | DOLL  | HYDRATED LIME ANTI-STRIP AGENT<br>PAYMENT                  | Bid:                | 0.000       | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                            | This Est:           | 0.000       | This Est:     | 0.00         |
|                |       |                |           |       |                                                            | Total:              | 0.000       | Total:        | 0.00         |
| 19S155-F8-005  | 0100  | 0060           | 411-12.01 | L.M.  | SCORING SHOULDERS (CONTINUOUS)<br>(16IN WIDTH)             | Bid:                | 12.000      | Unit Price:   | 975.00       |
|                |       |                |           |       |                                                            | This Est:           | 0.000       | This Est:     | 0.00         |
|                |       |                |           |       |                                                            | Total:              | 8.831       | Total:        | 8,610.23     |
| 19S155-F8-005  | 0100  | 0070           | 411-12.03 | L.M.  | SCORING FOR RUMBLE STRIPE (NON-<br>CONTINUOUS) (8IN WIDTH) | Bid:                | 3.000       | Unit Price:   | 975.00       |
|                |       |                |           |       |                                                            | This Est:           | 0.000       | This Est:     | 0.00         |
|                |       |                |           |       |                                                            | Total:              | 1.889       | Total:        | 1,841.78     |
| 19S155-F8-005  | 0100  | 0080           | 415-01.01 | TON   | COLD PLANING BITUMINOUS PAVEMENT                           | Bid:                | 23,342.000  | Unit Price:   | 25.65        |
|                |       |                |           |       |                                                            | This Est:           | 0.000       | This Est:     | 0.00         |
|                |       |                |           |       |                                                            | Total:              | 28,894.910  | Total:        | 741,154.44   |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description                        | Total Item Quantity |         | Total Amount |            |
|----------------|-------|----------------|-----------|-------|-------------------------------------------------------------|---------------------|---------|--------------|------------|
| 19S155-F8-005  | 0100  | 0090           | 501-01.13 | S.Y.  | PORTLAND CEMENT CONCRETE<br>PAVEMENT (PLAIN) 10" FAST TRACK | Bid:                | 176.000 | Unit Price:  | 350.00     |
|                |       |                |           |       |                                                             | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                             | Total:              | 169.450 | Total:       | 59,307.50  |
| 19S155-F8-005  | 0100  | 0100           | 502-04.01 | L.F.  | SAWING CONCRETE PAVEMENT (FULL<br>DEPTH)                    | Bid:                | 334.000 | Unit Price:  | 7.00       |
|                |       |                |           |       |                                                             | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                             | Total:              | 482.000 | Total:       | 3,374.00   |
| 19S155-F8-005  | 0100  | 0110           | 502-04.02 | EACH  | LOAD TRANSFER DOWELS                                        | Bid:                | 245.000 | Unit Price:  | 22.00      |
|                |       |                |           |       |                                                             | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                             | Total:              | 82.000  | Total:       | 1,804.00   |
| 19S155-F8-005  | 0100  | 0120           | 502-04.03 | EACH  | TRANSVERSE TIE-BARS                                         | Bid:                | 153.000 | Unit Price:  | 13.00      |
|                |       |                |           |       |                                                             | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                             | Total:              | 43.000  | Total:       | 559.00     |
| 19S155-F8-005  | 0100  | 0130           | 502-08.07 | L.F.  | SEALING RANDOM CRACKS (SILICONE<br>SEALANT)                 | Bid:                | 173.000 | Unit Price:  | 8.00       |
|                |       |                |           |       |                                                             | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                             | Total:              | 0.000   | Total:       | 0.00       |
| 19S155-M3-008  | 0500  | 0010           | 604-10.44 | L.F.  | EXPANSION JOINT REPAIRS                                     | Bid:                | 446.000 | Unit Price:  | 310.00     |
|                |       |                |           |       |                                                             | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                             | Total:              | 494.000 | Total:       | 153,140.00 |
| 19S155-F8-005  | 0100  | 0140           | 611-01.20 | EACH  | ADJUSTMENT OF EXISTING MANHOLE                              | Bid:                | 7.000   | Unit Price:  | 750.00     |
|                |       |                |           |       |                                                             | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                             | Total:              | 2.000   | Total:       | 1,500.00   |
| 19S155-F8-005  | 0100  | 0150           | 611-09.01 | EACH  | ADJUSTMENT OF EXISTING CATCHBASIN                           | Bid:                | 146.000 | Unit Price:  | 650.00     |
|                |       |                |           |       |                                                             | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                             | Total:              | 0.000   | Total:       | 0.00       |
| 19S155-F3-005  | 0100  | 0010           | 705-04.09 | EACH  | EARTH PAD FOR TYPE 38 GR END<br>TREATMENT                   | Bid:                | 6.000   | Unit Price:  | 800.00     |
|                |       |                |           |       |                                                             | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                             | Total:              | 0.000   | Total:       | 0.00       |
| 19S155-F8-005  | 0100  | 0160           | 705-04.25 | EACH  | GUARDRAIL & BARRIER DELINEATOR                              | Bid:                | 60.000  | Unit Price:  | 12.00      |
|                |       |                |           |       |                                                             | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                             | Total:              | 42.000  | Total:       | 504.00     |
| 19S155-F3-005  | 0100  | 0020           | 705-06.20 | EACH  | TANGENT ENERGY ABSORBING TERM<br>MASH TL-3                  | Bid:                | 6.000   | Unit Price:  | 3,750.00   |
|                |       |                |           |       |                                                             | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                             | Total:              | 6.000   | Total:       | 22,500.00  |
| 19S155-F8-005  | 0100  | 0170           | 706-01    | L.F.  | GUARDRAIL REMOVED                                           | Bid:                | 300.000 | Unit Price:  | 2.00       |
|                |       |                |           |       |                                                             | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                             | Total:              | 300.000 | Total:       | 600.00     |
| 19S155-F8-005  | 0100  | 0180           | 712-01    | LS    | TRAFFIC CONTROL                                             | Bid:                | 1.000   | Unit Price:  | 200,000.00 |
|                |       |                |           |       |                                                             | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                             | Total:              | 1.000   | Total:       | 200,000.00 |
| 19S155-F8-005  | 0100  | 0190           | 712-04.01 | EACH  | FLEXIBLE DRUMS (CHANNELIZING)                               | Bid:                | 350.000 | Unit Price:  | 31.00      |
|                |       |                |           |       |                                                             | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                             | Total:              | 128.000 | Total:       | 3,968.00   |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description             | Total Item Quantity |           | Total Amount |            |
|----------------|-------|----------------|-----------|-------|--------------------------------------------------|---------------------|-----------|--------------|------------|
| 19S155-F8-005  | 0100  | 0200           | 712-06    | S.F.  | SIGNS (CONSTRUCTION)                             | Bid:                | 3,382.000 | Unit Price:  | 7.15       |
|                |       |                |           |       |                                                  | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                  | Total:              | 1,963.970 | Total:       | 14,042.39  |
| 19S155-F8-005  | 0100  | 9026           | 712-08.01 | DOLL  | UNIFORMED POLICE OFFICER                         | Bid:                | 0.000     | Unit Price:  | 1.00       |
|                |       |                |           |       |                                                  | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                  | Total:              | 1,590.000 | Total:       | 1,590.00   |
| 19S155-F3-005  | 0100  | 9025           | 712-08.01 | DOLL  | UNIFORMED POLICE OFFICER                         | Bid:                | 0.000     | Unit Price:  | 1.00       |
|                |       |                |           |       |                                                  | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                  | Total:              | 0.000     | Total:       | 0.00       |
| 19S155-M3-008  | 0500  | 9027           | 712-08.01 | DOLL  | UNIFORMED POLICE OFFICER                         | Bid:                | 0.000     | Unit Price:  | 1.00       |
|                |       |                |           |       |                                                  | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                  | Total:              | 0.000     | Total:       | 0.00       |
| 19S155-F8-005  | 0100  | 0210           | 712-08.03 | EACH  | ARROW BOARD (TYPE C)                             | Bid:                | 2.000     | Unit Price:  | 880.00     |
|                |       |                |           |       |                                                  | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                  | Total:              | 6.000     | Total:       | 5,280.00   |
| 19S155-F8-005  | 0100  | 0220           | 712-08.12 | DAY   | QUEUE PROTECTION TRUCK                           | Bid:                | 240.000   | Unit Price:  | 900.00     |
|                |       |                |           |       |                                                  | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                  | Total:              | 144.500   | Total:       | 130,050.00 |
| 19S155-F8-005  | 0100  | 0230           | 713-02.14 | EACH  | FLEXIBLE DELINEATOR (WHITE)                      | Bid:                | 16.000    | Unit Price:  | 44.00      |
|                |       |                |           |       |                                                  | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                  | Total:              | 16.000    | Total:       | 704.00     |
| 19S155-F8-005  | 0100  | 0240           | 713-16.01 | EACH  | CHANGEABLE MESSAGE SIGN UNIT                     | Bid:                | 2.000     | Unit Price:  | 7,200.00   |
|                |       |                |           |       |                                                  | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                  | Total:              | 2.000     | Total:       | 14,400.00  |
| 19S155-F8-005  | 0100  | 0250           | 713-16.20 | EACH  | SIGNS (DESCRIPTION) / (MERGING TRAFFIC, W4-1R)   | Bid:                | 4.000     | Unit Price:  | 485.00     |
|                |       |                |           |       |                                                  | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                  | Total:              | 6.000     | Total:       | 2,910.00   |
| 19S155-F8-005  | 0100  | 0260           | 713-16.21 | EACH  | SIGNS (DESCRIPTION) / (MERGING TRAFFIC, W4-1L)   | Bid:                | 4.000     | Unit Price:  | 485.00     |
|                |       |                |           |       |                                                  | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                  | Total:              | 3.000     | Total:       | 1,455.00   |
| 19S155-F8-005  | 0100  | 0270           | 713-16.22 | EACH  | SIGNS (DESCRIPTION) / (STATE ROUTE, TN-6D)       | Bid:                | 1.000     | Unit Price:  | 350.00     |
|                |       |                |           |       |                                                  | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                  | Total:              | 2.000     | Total:       | 700.00     |
| 19S155-F8-005  | 0100  | 0280           | 713-16.23 | EACH  | SIGNS (DESCRIPTION) / (CARDINAL DIRECTION, M3-1) | Bid:                | 2.000     | Unit Price:  | 150.00     |
|                |       |                |           |       |                                                  | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                  | Total:              | 2.000     | Total:       | 300.00     |
| 19S155-F8-005  | 0100  | 0290           | 713-16.24 | EACH  | SIGNS (DESCRIPTION) / (SPEED LIMIT 45 MPH, R2-1) | Bid:                | 2.000     | Unit Price:  | 400.00     |
|                |       |                |           |       |                                                  | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                  | Total:              | 2.000     | Total:       | 800.00     |
| 19S155-F8-005  | 0100  | 0300           | 713-16.25 | EACH  | SIGNS (DESCRIPTION) / (MILE POST, D10-1)         | Bid:                | 2.000     | Unit Price:  | 350.00     |
|                |       |                |           |       |                                                  | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                  | Total:              | 4.000     | Total:       | 1,400.00   |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description                    | Total Item Quantity |           | Total Amount |           |
|----------------|-------|----------------|-----------|-------|---------------------------------------------------------|---------------------|-----------|--------------|-----------|
| 19S155-F8-005  | 0100  | 0310           | 713-16.26 | EACH  | SIGNS (DESCRIPTION) / (MILE POST, D10-1)                | Bid:                | 2.000     | Unit Price:  | 350.00    |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 2.000     | Total:       | 700.00    |
| 19S155-F8-005  | 0100  | 0320           | 713-16.27 | EACH  | SIGNS (DESCRIPTION) / (EXIT SPEED 25 MPH, W13-2)        | Bid:                | 1.000     | Unit Price:  | 385.00    |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 1.000     | Total:       | 385.00    |
| 19S155-F8-005  | 0100  | 0330           | 713-16.28 | EACH  | SIGNS (DESCRIPTION) / (STREET NAME "COPORATE DR" D3-1)  | Bid:                | 1.000     | Unit Price:  | 4,950.00  |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 1.000     | Total:       | 4,950.00  |
| 19S155-F8-005  | 0100  | 0340           | 713-16.29 | EACH  | SIGNS (DESCRIPTION) / (EXIT SPEED 35 MPH, W13-2)        | Bid:                | 1.000     | Unit Price:  | 385.00    |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 1.000     | Total:       | 385.00    |
| 19S155-F8-005  | 0100  | 0350           | 713-16.30 | EACH  | SIGNS (DESCRIPTION) / (EXIT SPEED 20 MPH, W13-2)        | Bid:                | 1.000     | Unit Price:  | 385.00    |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 1.000     | Total:       | 385.00    |
| 19S155-F8-005  | 0100  | 0360           | 713-16.31 | EACH  | SIGNS (DESCRIPTION) / (EXIT GORE "7", E5-1A)            | Bid:                | 1.000     | Unit Price:  | 6,850.00  |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 1.000     | Total:       | 6,850.00  |
| 19S155-F8-005  | 0100  | 0370           | 713-16.32 | EACH  | SIGNS (DESCRIPTION) / (ADDED LANE, W4 -3)               | Bid:                | 1.000     | Unit Price:  | 485.00    |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 2.000     | Total:       | 970.00    |
| 19S155-F8-005  | 0100  | 0380           | 713-16.33 | EACH  | SIGNS (DESCRIPTION) / (EMERG. REF. MARKER, D10-5)       | Bid:                | 1.000     | Unit Price:  | 425.00    |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 0.000     | Total:       | 0.00      |
| 19S155-F8-005  | 0100  | 0390           | 713-16.34 | EACH  | SIGNS (DESCRIPTION) / (SIGNAL AHEAD, W3-3)              | Bid:                | 1.000     | Unit Price:  | 485.00    |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 1.000     | Total:       | 485.00    |
| 19S155-F8-005  | 0100  | 0400           | 716-01.21 | EACH  | SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR) | Bid:                | 350.000   | Unit Price:  | 32.00     |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 183.000   | Total:       | 5,856.00  |
| 19S155-F8-005  | 0100  | 0410           | 716-01.22 | EACH  | SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR) | Bid:                | 3,617.000 | Unit Price:  | 32.00     |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 537.000   | Total:       | 17,184.00 |
| 19S155-F8-005  | 0100  | 0420           | 716-01.23 | EACH  | SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)  | Bid:                | 630.000   | Unit Price:  | 32.00     |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 1,316.000 | Total:       | 42,112.00 |
| 19S155-F8-005  | 0100  | 0430           | 716-01.30 | EACH  | REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER               | Bid:                | 4,597.000 | Unit Price:  | 11.00     |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 1,651.000 | Total:       | 18,161.00 |
| 19S155-F8-005  | 0100  | 0440           | 716-02.04 | S.Y.  | PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)      | Bid:                | 1,520.000 | Unit Price:  | 20.00     |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 413.440   | Total:       | 8,268.80  |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description               | Total Item Quantity |           | Total Amount |           |
|----------------|-------|----------------|-----------|-------|----------------------------------------------------|---------------------|-----------|--------------|-----------|
| 19S155-F8-005  | 0100  | 0450           | 716-02.05 | L.F.  | PLASTIC PAVEMENT MARKING (STOP LINE)               | Bid:                | 781.000   | Unit Price:  | 20.00     |
|                |       |                |           |       | This Est:                                          | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                             | 651.000             | Total:    | 13,020.00    |           |
| 19S155-F8-005  | 0100  | 0460           | 716-02.06 | EACH  | PLASTIC PAVEMENT MARKING (TURN LANE ARROW)         | Bid:                | 28.000    | Unit Price:  | 200.00    |
|                |       |                |           |       | This Est:                                          | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                             | 31.000              | Total:    | 6,200.00     |           |
| 19S155-F8-005  | 0100  | 0470           | 716-02.07 | L.F.  | PLASTIC PAVEMENT MARKING (24" BARRIER LINE)        | Bid:                | 9,500.000 | Unit Price:  | 8.00      |
|                |       |                |           |       | This Est:                                          | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                             | 3,822.000           | Total:    | 30,576.00    |           |
| 19S155-F8-005  | 0100  | 0480           | 716-02.08 | L.F.  | PLASTIC PAVEMENT MARKING (8" DOTTED LINE)          | Bid:                | 1,300.000 | Unit Price:  | 3.50      |
|                |       |                |           |       | This Est:                                          | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                             | 1,626.000           | Total:    | 5,691.00     |           |
| 19S155-F8-005  | 0100  | 0490           | 716-02.09 | L.F.  | PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK) | Bid:                | 859.000   | Unit Price:  | 40.00     |
|                |       |                |           |       | This Est:                                          | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                             | 92.000              | Total:    | 3,680.00     |           |
| 19S155-F8-005  | 0100  | 0500           | 716-02.12 | L.M.  | PLASTIC PAVEMENT MARKING (8IN LINE)                | Bid:                | 0.310     | Unit Price:  | 15,000.00 |
|                |       |                |           |       | This Est:                                          | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                             | 2.112               | Total:    | 31,680.00    |           |
| 19S155-F8-005  | 0100  | 0510           | 716-03.01 | EACH  | PLASTIC WORD PAVEMENT MARKING (ONLY)               | Bid:                | 3.000     | Unit Price:  | 420.00    |
|                |       |                |           |       | This Est:                                          | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                             | 3.000               | Total:    | 1,260.00     |           |
| 19S155-F8-005  | 0100  | 0520           | 716-03.09 | EACH  | PLASTIC WORD PAVEMENT MARKING ( ) / (EAST)         | Bid:                | 3.000     | Unit Price:  | 675.00    |
|                |       |                |           |       | This Est:                                          | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                             | 3.000               | Total:    | 2,025.00     |           |
| 19S155-F8-005  | 0100  | 0530           | 716-03.10 | EACH  | PLASTIC WORD PAVEMENT MARKING ( ) / (WEST)         | Bid:                | 2.000     | Unit Price:  | 675.00    |
|                |       |                |           |       | This Est:                                          | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                             | 2.000               | Total:    | 1,350.00     |           |
| 19S155-F8-005  | 0100  | 0540           | 716-04.01 | EACH  | PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)     | Bid:                | 6.000     | Unit Price:  | 250.00    |
|                |       |                |           |       | This Est:                                          | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                             | 6.000               | Total:    | 1,500.00     |           |
| 19S155-F8-005  | 0100  | 0550           | 716-04.02 | EACH  | PLASTIC PAVEMENT MARKING(DOUBLE TURNING ARROW)     | Bid:                | 5.000     | Unit Price:  | 450.00    |
|                |       |                |           |       | This Est:                                          | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                             | 1.000               | Total:    | 450.00       |           |
| 19S155-F8-005  | 0100  | 0560           | 716-04.07 | EACH  | PLASTIC PAVEMENT MARKING (EXIT ONLY ARROW)         | Bid:                | 10.000    | Unit Price:  | 420.00    |
|                |       |                |           |       | This Est:                                          | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                             | 14.000              | Total:    | 5,880.00     |           |
| 19S155-F8-005  | 0100  | 0570           | 716-04.14 | EACH  | PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)    | Bid:                | 11.000    | Unit Price:  | 650.00    |
|                |       |                |           |       | This Est:                                          | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                             | 15.000              | Total:    | 9,750.00     |           |
| 19S155-F8-005  | 0100  | 0580           | 716-05.20 | L.M.  | PAINTED PAVEMENT MARKING (6" LINE)                 | Bid:                | 59.000    | Unit Price:  | 1,500.00  |
|                |       |                |           |       | This Est:                                          | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                             | 50.606              | Total:    | 75,909.00    |           |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description                   | Total Item Quantity |           | Total Amount  |            |
|----------------|-------|----------------|-----------|-------|--------------------------------------------------------|---------------------|-----------|---------------|------------|
| 19S155-F8-005  | 0100  | 0580           | 716-05.20 | L.M.  | Material Discrepancy Payment Adjustment                | Adj This Est:       | 0.000     | Adj This Est: | 0.00       |
|                |       |                |           |       |                                                        | Adj Total:          | -0.020    | Adj Total:    | -30.00     |
| 19S155-F8-005  | 0100  | 0590           | 716-05.21 | L.F.  | PAINTED PAVEMENT MARKING(4"DOTTED LINE)                | Bid:                | 5,922.000 | Unit Price:   | 0.20       |
|                |       |                |           |       |                                                        | This Est:           | 0.000     | This Est:     | 0.00       |
|                |       |                |           |       |                                                        | Total:              | 0.000     | Total:        | 0.00       |
| 19S155-F8-005  | 0100  | 0600           | 716-08.01 | L.F.  | REMOVAL OF PAVEMENT MARKING (LINE)                     | Bid:                | 5,280.000 | Unit Price:   | 1.00       |
|                |       |                |           |       |                                                        | This Est:           | 0.000     | This Est:     | 0.00       |
|                |       |                |           |       |                                                        | Total:              | 2,450.000 | Total:        | 2,450.00   |
| 19S155-F8-005  | 0100  | 0610           | 716-09.86 | L.M.  | CONTRAST PAVEMENT MARKING 6"                           | Bid:                | 1.000     | Unit Price:   | 20,000.00  |
|                |       |                |           |       |                                                        | This Est:           | 0.000     | This Est:     | 0.00       |
|                |       |                |           |       |                                                        | Total:              | 0.788     | Total:        | 15,760.00  |
| 19S155-F8-005  | 0100  | 0620           | 716-09.94 | L.M.  | CONTRAST PAVEMENT SHADOW MARKING 6"                    | Bid:                | 0.500     | Unit Price:   | 20,000.00  |
|                |       |                |           |       |                                                        | This Est:           | 0.000     | This Est:     | 0.00       |
|                |       |                |           |       |                                                        | Total:              | 0.233     | Total:        | 4,660.00   |
| 19S155-F8-005  | 0100  | 0630           | 716-10.50 | EACH  | PREFORMED PLASTIC PAVEMENT MARKING (INTERSTATE SHIELD) | Bid:                | 5.000     | Unit Price:   | 1,800.00   |
|                |       |                |           |       |                                                        | This Est:           | 0.000     | This Est:     | 0.00       |
|                |       |                |           |       |                                                        | Total:              | 5.000     | Total:        | 9,000.00   |
| 19S155-F8-005  | 0100  | 0640           | 716-10.51 | EACH  | PRFRMED PLSTC PVMNT MRKNG (STATE SHLD)                 | Bid:                | 1.000     | Unit Price:   | 1,800.00   |
|                |       |                |           |       |                                                        | This Est:           | 0.000     | This Est:     | 0.00       |
|                |       |                |           |       |                                                        | Total:              | 1.000     | Total:        | 1,800.00   |
| 19S155-F8-005  | 0100  | 0650           | 716-12.02 | L.M.  | ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)         | Bid:                | 59.000    | Unit Price:   | 7,000.00   |
|                |       |                |           |       |                                                        | This Est:           | 0.000     | This Est:     | 0.00       |
|                |       |                |           |       |                                                        | Total:              | 21.455    | Total:        | 150,185.00 |
| 19S155-F8-005  | 0100  | 0660           | 716-12.05 | L.F.  | ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)  | Bid:                | 5,350.000 | Unit Price:   | 2.75       |
|                |       |                |           |       |                                                        | This Est:           | 0.000     | This Est:     | 0.00       |
|                |       |                |           |       |                                                        | Total:              | 6,011.000 | Total:        | 16,530.25  |
| 19S155-F8-005  | 0100  | 0670           | 716-12.09 | L.F.  | ENHANCED FLAT LINE THERMO (12IN LINE)                  | Bid:                | 3,575.000 | Unit Price:   | 5.00       |
|                |       |                |           |       |                                                        | This Est:           | 0.000     | This Est:     | 0.00       |
|                |       |                |           |       |                                                        | Total:              | 5,609.000 | Total:        | 28,045.00  |
| 19S155-F8-005  | 0100  | 0680           | 716-12.10 | L.F.  | ENHANCED FLAT LINE THERMO (12IN DOTTED)                | Bid:                | 5,922.000 | Unit Price:   | 5.00       |
|                |       |                |           |       |                                                        | This Est:           | 0.000     | This Est:     | 0.00       |
|                |       |                |           |       |                                                        | Total:              | 5,903.000 | Total:        | 29,515.00  |
| 19S155-F8-005  | 0100  | 0690           | 717-01    | LS    | MOBILIZATION                                           | Bid:                | 1.000     | Unit Price:   | 438,000.00 |
|                |       |                |           |       |                                                        | This Est:           | 0.000     | This Est:     | 0.00       |
|                |       |                |           |       |                                                        | Total:              | 1.000     | Total:        | 438,000.00 |
| 19S155-F8-005  | 0100  | 0700           | 730-14.02 | L.F.  | SAW SLOT                                               | Bid:                | 3,626.000 | Unit Price:   | 4.00       |
|                |       |                |           |       |                                                        | This Est:           | 0.000     | This Est:     | 0.00       |
|                |       |                |           |       |                                                        | Total:              | 2,539.000 | Total:        | 10,156.00  |
| 19S155-F8-005  | 0100  | 0710           | 730-14.03 | L.F.  | LOOP WIRE                                              | Bid:                | 7,952.000 | Unit Price:   | 1.00       |
|                |       |                |           |       |                                                        | This Est:           | 0.000     | This Est:     | 0.00       |
|                |       |                |           |       |                                                        | Total:              | 6,800.000 | Total:        | 6,800.00   |