

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contractor: CNX153 Estimate Number: 0005 Estimate Type: Final Estimate Approved: No Pay Period: 11/06/2023 to 12/31/2023			
Contractor: Rogers Group, Inc. Contractor's PO Box 25250 Address: NASHVILLE, TN 37202 Contract Location: The resurfacing on U.S. 127 (S.R. 28) from north of Joe York Counties: FENTRESS, PICKETT Project(s): 25S028-F3-006, 25S028-M8-006, 69S028-F3-002, 69S028-F8-002			
Time Allowed: 96.0 Days Charged: 106.0 Days Elapsed Calendar Days: 106.0 Days Percent Time: 110.42 % Percent Complete(\$) 101.04 % Percent Behind: 9.38 % Dates Let: 05/12/2023 Awarded: 05/31/2023 Contract Executed: 06/08/2023 Date Notice to Proceed: 06/29/2023 Work Began: 07/25/2023 To Be Completed: 10/02/2023 Substantial Work Complete: 10/12/2023 Accepted: 10/26/2023			
	Total to Date	Previous to Date	This Estimate
Total Earnings:	\$1,541,589.52	\$1,551,686.40	-\$10,096.88
Stockpiled Materials:	\$0.00	\$0.00	\$0.00
Amount Due:	\$1,541,589.52	\$1,551,686.40	-\$10,096.88
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00
Payment Due:	\$1,541,589.52	\$1,551,686.40	-\$10,096.88
			Amounts Current Contract: \$1,524,032.00 Original Contract: \$1,524,032.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description			
25S028-F3-006	2.09	HSIP-28(89)	0.00	The resurfacing on U.S. 127 (S.R. 28) from north of Joe York			
25S028-M8-006	68.04	n/a	-2,965.68	The resurfacing on U.S. 127 (S.R. 28) from north of Joe York			
69S028-F3-002	1.22	NH/HSIP-28(88)	0.00	The resurfacing on U.S. 127 (S.R. 28) from the Fentress Coun			
69S028-F8-002	28.64	NH/HSIP-28(88)	-7,131.20	The resurfacing on U.S. 127 (S.R. 28) from the Fentress Coun			
Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
69S028-F8-002	0100	9031	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: -3.000	Unit Price: 800.00 This Est: 0.00 Total: -2,400.00
69S028-F3-002	0100	9030	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 800.00 This Est: 0.00 Total: 0.00
25S028-F3-006	0100	9028	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 800.00 This Est: 0.00 Total: 0.00
25S028-M8-006	0100	9029	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: -7.000	Unit Price: 800.00 This Est: 0.00 Total: -5,600.00
25S028-F3-006	0100	9020	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
25S028-M8-006	0100	9021	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Fuel Adjustment (FUE2)	Adj This Est: 0.000 Adj Total: 2,922.900	Adj This Est: 0.00 Adj Total: 2,922.90
69S028-F8-002	0100	9027	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Fuel Adjustment (FUE2)	Adj This Est: 0.000 Adj Total: 1,533.820	Adj This Est: 0.00 Adj Total: 1,533.82
69S028-F3-002	0100	9026	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
25S028-F3-006	0100	9022	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
69S028-F3-002	0100	9024	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
69S028-F8-002	0100	9025	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
25S028-M8-006	0100	9023	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
25S028-M8-006	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	7.700	Unit Price:	1,340.00
						This Est:	0.000	This Est:	0.00
						Total:	7.700	Total:	10,318.00
69S028-F8-002	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	3.200	Unit Price:	1,340.00
						This Est:	0.000	This Est:	0.00
						Total:	3.200	Total:	4,288.00
25S028-M8-006	0100	0020	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	251.000	Unit Price:	58.00
						This Est:	0.000	This Est:	0.00
						Total:	285.600	Total:	16,564.80
69S028-F8-002	0100	0020	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	133.000	Unit Price:	58.00
						This Est:	0.000	This Est:	0.00
						Total:	114.930	Total:	6,665.94
25S028-M8-006	0100	0030	307-01.08	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	Bid:	60.000	Unit Price:	252.00
						This Est:	0.000	This Est:	0.00
						Total:	82.100	Total:	20,689.20
69S028-F8-002	0100	0030	307-02.08	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	Bid:	63.000	Unit Price:	254.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
69S028-F8-002	0100	9015	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
25S028-M8-006	0100	9006	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					307 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	-416.770	Adj Total:	-416.77
25S028-M8-006	0100	9007	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					307 Anti-Strip Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	61.500	Adj Total:	61.50
69S028-F8-002	0100	9016	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
25S028-M8-006	0100	9008	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
69S028-F8-002	0100	9017	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
69S028-F8-002	0100	0040	403-02.01	TON	TRACKLESS TACK COAT	Bid:	12.000	Unit Price:	920.00
						This Est:	0.000	This Est:	0.00
						Total:	7.650	Total:	7,038.00
25S028-M8-006	0100	0040	403-02.01	TON	TRACKLESS TACK COAT	Bid:	28.000	Unit Price:	920.00
						This Est:	0.000	This Est:	0.00
						Total:	22.220	Total:	20,442.40
25S028-M8-006	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
69S028-F8-002	0100	9013	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
25S028-M8-006	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
69S028-F8-002	0100	9014	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
69S028-F8-002	0100	0050	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid:	1,730.000	Unit Price:	139.00
						This Est:	0.000	This Est:	0.00
						Total:	1,646.730	Total:	228,895.47
25S028-M8-006	0100	0050	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid:	4,410.000	Unit Price:	139.00
						This Est:	0.041	This Est:	5.70
						Total:	4,599.260	Total:	639,297.14
25S028-M8-006	0100	0060	411-01.21	L.M.	LONGITUDINAL JOINT SEALANT	Bid:	4.400	Unit Price:	3,610.00
						This Est:	0.000	This Est:	0.00
						Total:	4.573	Total:	16,508.53
69S028-F8-002	0100	0060	411-01.21	L.M.	LONGITUDINAL JOINT SEALANT	Bid:	1.900	Unit Price:	3,610.00
						This Est:	0.000	This Est:	0.00
						Total:	1.482	Total:	5,350.02
69S028-F8-002	0100	9009	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					411 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	-2,083.870	Adj Total:	-2,083.87

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
25S028-M8-006	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					411 AC Content Adjustment	Adj This Est:	-0.050	Adj This Est:	-0.05
						Adj Total:	-5,825.560	Adj Total:	-5,825.56
69S028-F8-002	0100	9019	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	-7,131.200	This Est:	-7,131.20
						Total:	-7,131.200	Total:	-7,131.20
25S028-M8-006	0100	9018	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	-2,971.330	This Est:	-2,971.33
						Total:	-2,971.330	Total:	-2,971.33
25S028-M8-006	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
69S028-F8-002	0100	9010	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
25S028-M8-006	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					411 Anti-Strip Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	4,183.500	Adj Total:	4,183.50
69S028-F8-002	0100	9011	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					411 Anti-Strip Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	2,101.500	Adj Total:	2,101.50
69S028-F8-002	0100	9012	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
25S028-M8-006	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
25S028-F3-006	0100	0010	411-12.04	L.M.	SCORING FOR RUMBLE STRIPE (NON- CONTINUOUS) (4IN WIDTH)	Bid:	6.200	Unit Price:	460.00
						This Est:	0.000	This Est:	0.00
						Total:	4.840	Total:	2,226.40
69S028-F3-002	0100	0010	411-12.04	L.M.	SCORING FOR RUMBLE STRIPE (NON- CONTINUOUS) (4IN WIDTH)	Bid:	2.500	Unit Price:	460.00
						This Est:	0.000	This Est:	0.00
						Total:	1.511	Total:	695.06

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
69S028-F8-002	0100	0070	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	1,827.000	Unit Price:	26.00
					This Est:	0.000	This Est:	0.00	
					Total:	1,955.270	Total:	50,837.02	
25S028-M8-006	0100	0070	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	3,837.000	Unit Price:	26.00
					This Est:	0.000	This Est:	0.00	
					Total:	4,697.990	Total:	122,147.74	
69S028-F3-002	0100	0020	705-04.22	EACH	GUARDRAIL DELINEATION ENHANCEMENT (BI-DIRECTIONAL)	Bid:	678.000	Unit Price:	7.00
					This Est:	0.000	This Est:	0.00	
					Total:	680.000	Total:	4,760.00	
25S028-F3-006	0100	0020	705-04.22	EACH	GUARDRAIL DELINEATION ENHANCEMENT (BI-DIRECTIONAL)	Bid:	1,172.000	Unit Price:	7.00
					This Est:	0.000	This Est:	0.00	
					Total:	1,482.000	Total:	10,374.00	
25S028-F3-006	0100	0030	705-04.24	S.F.	GUARDRAIL END TERMINAL DELINEATION SHEETING	Bid:	3.000	Unit Price:	29.00
					This Est:	0.000	This Est:	0.00	
					Total:	2.250	Total:	65.25	
69S028-F8-002	0100	0080	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	16,379.20
					This Est:	0.000	This Est:	0.00	
					Total:	1.000	Total:	16,379.20	
25S028-M8-006	0100	0080	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	40,100.80
					This Est:	0.000	This Est:	0.00	
					Total:	1.000	Total:	40,100.80	
69S028-F8-002	0100	0090	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	20.000	Unit Price:	3.00
					This Est:	0.000	This Est:	0.00	
					Total:	4.000	Total:	12.00	
25S028-M8-006	0100	0090	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	20.000	Unit Price:	3.00
					This Est:	0.000	This Est:	0.00	
					Total:	4.000	Total:	12.00	
25S028-M8-006	0100	0100	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	486.000	Unit Price:	8.00
					This Est:	0.000	This Est:	0.00	
					Total:	376.500	Total:	3,012.00	
69S028-F8-002	0100	0100	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	207.000	Unit Price:	8.00
					This Est:	0.000	This Est:	0.00	
					Total:	226.500	Total:	1,812.00	
25S028-M8-006	0100	0110	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid:	1.000	Unit Price:	4,951.00
					This Est:	0.000	This Est:	0.00	
					Total:	1.000	Total:	4,951.00	
69S028-F8-002	0100	0110	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid:	1.000	Unit Price:	4,951.00
					This Est:	0.000	This Est:	0.00	
					Total:	1.000	Total:	4,951.00	
25S028-F3-006	0100	0040	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid:	255.000	Unit Price:	46.00
					This Est:	0.000	This Est:	0.00	
					Total:	257.000	Total:	11,822.00	

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
69S028-F3-002	0100	0030	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid:	200.000	Unit Price:	46.00
						This Est:	0.000	This Est:	0.00
						Total:	205.000	Total:	9,430.00
25S028-M8-006	0100	0120	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	132.000	Unit Price:	14.00
						This Est:	0.000	This Est:	0.00
						Total:	147.000	Total:	2,058.00
69S028-F8-002	0100	0120	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	52.000	Unit Price:	14.00
						This Est:	0.000	This Est:	0.00
						Total:	65.000	Total:	910.00
69S028-F8-002	0100	0130	716-02.11	L.F.	PLASTIC PAVEMENT MARKING (6" DOTTED LINE)	Bid:	225.000	Unit Price:	3.00
						This Est:	0.000	This Est:	0.00
						Total:	198.000	Total:	594.00
69S028-F3-002	0100	0040	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	3.100	Unit Price:	1,150.00
						This Est:	0.000	This Est:	0.00
						Total:	2.957	Total:	3,400.55
25S028-F3-006	0100	0050	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	7.700	Unit Price:	1,150.00
						This Est:	0.000	This Est:	0.00
						Total:	8.040	Total:	9,246.00
69S028-F8-002	0100	0140	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	6.400	Unit Price:	1,150.00
						This Est:	0.000	This Est:	0.00
						Total:	9.787	Total:	11,255.05
25S028-M8-006	0100	0130	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	15.500	Unit Price:	1,150.00
						This Est:	0.000	This Est:	0.00
						Total:	23.215	Total:	26,697.25
25S028-M8-006	0100	0140	716-05.05	L.F.	PAINTED PAVEMENT MARKING (STOP LINE)	Bid:	132.000	Unit Price:	7.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
69S028-F8-002	0100	0150	716-05.05	L.F.	PAINTED PAVEMENT MARKING (STOP LINE)	Bid:	52.000	Unit Price:	7.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
25S028-M8-006	0100	0150	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	15.500	Unit Price:	7,800.00
						This Est:	0.000	This Est:	0.00
						Total:	16.162	Total:	126,063.60
69S028-F8-002	0100	0160	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	6.400	Unit Price:	7,800.00
						This Est:	0.000	This Est:	0.00
						Total:	5.737	Total:	44,748.60
25S028-M8-006	0100	0160	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid:	525.000	Unit Price:	3.00
						This Est:	0.000	This Est:	0.00
						Total:	462.000	Total:	1,386.00
69S028-F8-002	0100	0170	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	20,651.19
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	20,651.19

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
25S028-M8-006	0100	0170	717-01	LS	MOBILIZATION	Bid:1.000 This Est:0.000 Total:1.000	Unit Price:50,559.81 This Est:0.00 Total:50,559.81