

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contractor: CNX202		Estimate Number: 0005		Estimate Type: Final		Estimate Approved: No		Pay Period: 11/01/2023 to 11/01/2023	
Contractor: H & H Construction, Inc. Contractor's 30 Substation Loop Address: ERIN, TN 37061 Contract Location: The construction of a new 40' X 120' salt bin located at 119 Counties: MONROE Project(s): 62999-3607-04							Time		
							Allowed: 127.0 Days		
							Charged: 127.0 Days		
							Elapsed Calendar Days: 127.0 Days		
							Percent Time: 100.00 %		
							Percent Complete(\$) 100.00 %		
							Percent Behind: --- %		
							Dates		
							Let: 05/12/2023		
							Awarded: 05/31/2023		
							Contract Executed: 06/22/2023		
							Date Notice to Proceed: 06/27/2023		
							Work Began: 06/27/2023		
							To Be Completed: 10/31/2023		
							Substantial Work Complete: 10/31/2023		
							Accepted:		

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
62999-3607-04	100.00	n/a	0.00	The construction of a new 40' X 120' salt bin located at 119

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
62999-3607-04	0700	9000	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 600.00 This Est: 0.00 Total: 0.00
62999-3607-04	0700	0010	680-01.11	EACH	SALT BIN (DESCRIPTION) / (40 x 120)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 583,914.03 This Est: 0.00 Total: 583,914.03
62999-3607-04	0700	0020	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 33,084.95 This Est: 0.00 Total: 33,084.95