

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



|                                                                                                                                                                                                                                                                                                                    |  |                              |                         |                             |  |                                                           |  |                                                            |  |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|------------------------------|-------------------------|-----------------------------|--|-----------------------------------------------------------|--|------------------------------------------------------------|--|
| <b>Contractor:</b> CNX236                                                                                                                                                                                                                                                                                          |  | <b>Estimate Number:</b> 0004 |                         | <b>Estimate Type:</b> Final |  | <b>Estimate Approved:</b> No                              |  | <b>Pay Period:</b> 01/01/2024 to 06/17/2024                |  |
| <b>Contractor:</b> Rogers Group, Inc.<br><b>Contractor's</b> PO Box 25250<br><b>Address:</b> NASHVILLE, TN 37202<br><br><b>Contract Location:</b> The resurfacing on S.R. 285 from S.R. 30 (L.M. 7.29) to the<br><br><b>Counties:</b> VAN BUREN<br><br><br><br><br><b>Project(s):</b> 88S285-F3-003, 88S285-M8-003 |  |                              |                         |                             |  | <b>Time</b>                                               |  |                                                            |  |
|                                                                                                                                                                                                                                                                                                                    |  |                              |                         |                             |  | <b>Allowed:</b> 88.0 Days                                 |  |                                                            |  |
|                                                                                                                                                                                                                                                                                                                    |  |                              |                         |                             |  | <b>Charged:</b> 87.0 Days                                 |  |                                                            |  |
|                                                                                                                                                                                                                                                                                                                    |  |                              |                         |                             |  | <b>Elapsed Calendar Days:</b> 87.0 Days                   |  |                                                            |  |
|                                                                                                                                                                                                                                                                                                                    |  |                              |                         |                             |  | <b>Percent Time:</b> 98.86 %                              |  |                                                            |  |
|                                                                                                                                                                                                                                                                                                                    |  |                              |                         |                             |  | <b>Percent Complete(\$)</b> 104.17 %                      |  |                                                            |  |
|                                                                                                                                                                                                                                                                                                                    |  |                              |                         |                             |  | <b>Percent Behind:</b> --- %                              |  |                                                            |  |
|                                                                                                                                                                                                                                                                                                                    |  |                              |                         |                             |  | <b>Dates</b>                                              |  |                                                            |  |
|                                                                                                                                                                                                                                                                                                                    |  |                              |                         |                             |  | <b>Let:</b> 06/23/2023                                    |  |                                                            |  |
|                                                                                                                                                                                                                                                                                                                    |  |                              |                         |                             |  | <b>Awarded:</b> 07/13/2023                                |  |                                                            |  |
|                                                                                                                                                                                                                                                                                                                    |  |                              |                         |                             |  | <b>Contract Executed:</b> 07/20/2023                      |  |                                                            |  |
|                                                                                                                                                                                                                                                                                                                    |  |                              |                         |                             |  | <b>Date Notice to Proceed:</b> 08/10/2023                 |  |                                                            |  |
|                                                                                                                                                                                                                                                                                                                    |  |                              |                         |                             |  | <b>Work Began:</b> 09/19/2023                             |  |                                                            |  |
|                                                                                                                                                                                                                                                                                                                    |  |                              |                         |                             |  | <b>To Be Completed:</b> 11/05/2023                        |  |                                                            |  |
|                                                                                                                                                                                                                                                                                                                    |  |                              |                         |                             |  | <b>Substantial Work Complete:</b> 11/04/2023              |  |                                                            |  |
|                                                                                                                                                                                                                                                                                                                    |  |                              |                         |                             |  | <b>Accepted:</b> 11/13/2023                               |  |                                                            |  |
|                                                                                                                                                                                                                                                                                                                    |  | <b>Total to Date</b>         | <b>Previous to Date</b> | <b>This Estimate</b>        |  | <b>Current Contract:</b><br><br><b>Original Contract:</b> |  | <b>Amounts</b><br><br>\$2,308,576.50<br><br>\$2,308,576.50 |  |
| <b>Total Earnings:</b>                                                                                                                                                                                                                                                                                             |  | \$2,400,881.48               | \$2,392,715.32          | \$8,166.16                  |  |                                                           |  |                                                            |  |
| Stockpiled Materials:                                                                                                                                                                                                                                                                                              |  | \$0.00                       | \$0.00                  | \$0.00                      |  |                                                           |  |                                                            |  |
| <b>Amount Due:</b>                                                                                                                                                                                                                                                                                                 |  | \$2,400,881.48               | \$2,392,715.32          | \$8,166.16                  |  |                                                           |  |                                                            |  |
| Test Report Payment Adjustments:                                                                                                                                                                                                                                                                                   |  | \$0.00                       | \$0.00                  | \$0.00                      |  |                                                           |  |                                                            |  |
| Material Discrepancy Adjustments:                                                                                                                                                                                                                                                                                  |  | \$0.00                       | \$0.00                  | \$0.00                      |  |                                                           |  |                                                            |  |
| <b>Payment Due:</b>                                                                                                                                                                                                                                                                                                |  | \$2,400,881.48               | \$2,392,715.32          | \$8,166.16                  |  |                                                           |  |                                                            |  |
|                                                                                                                                                                                                                                                                                                                    |  |                              |                         |                             |  |                                                           |  |                                                            |  |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Bid % | Federal Project Number | Project Current Amount |       | Project Description                                         |                     |           |                      |
|----------------|-------|------------------------|------------------------|-------|-------------------------------------------------------------|---------------------|-----------|----------------------|
| 88S285-F3-003  | 3.55  | HSIP-285(11)           | 0.00                   |       | The resurfacing on S.R. 285 from S.R. 30 (L.M. 7.29) to the |                     |           |                      |
| 88S285-M8-003  | 96.45 | HSIP-285(11)           | 8,166.16               |       | The resurfacing on S.R. 285 from S.R. 30 (L.M. 7.29) to the |                     |           |                      |
| Project Number | Cat # | Line<br>Item #         | Item Code              | Units | Primary/<br>Supplemental Description                        | Total Item Quantity |           | Total Amount         |
| 88S285-F3-003  | 0100  | 9014                   | 108-07                 | DAY   | LIQUIDATED DAMAGES                                          | Bid:                | 0.000     | Unit Price: 1,000.00 |
|                |       |                        |                        |       |                                                             | This Est:           | 0.000     | This Est: 0.00       |
|                |       |                        |                        |       |                                                             | Total:              | 0.000     | Total: 0.00          |
| 88S285-M8-003  | 0100  | 9015                   | 108-07                 | DAY   | LIQUIDATED DAMAGES                                          | Bid:                | 0.000     | Unit Price: 1,000.00 |
|                |       |                        |                        |       |                                                             | This Est:           | 0.000     | This Est: 0.00       |
|                |       |                        |                        |       |                                                             | Total:              | 0.000     | Total: 0.00          |
| 88S285-F3-003  | 0100  | 9010                   | 109-01.01              | DOLL  | PAY ADJUSTMENT FOR FUEL                                     | Bid:                | 0.000     | Unit Price: 1.00     |
|                |       |                        |                        |       |                                                             | This Est:           | 0.000     | This Est: 0.00       |
|                |       |                        |                        |       |                                                             | Total:              | 0.000     | Total: 0.00          |
| 88S285-M8-003  | 0100  | 9011                   | 109-01.01              | DOLL  | PAY ADJUSTMENT FOR FUEL                                     | Bid:                | 0.000     | Unit Price: 1.00     |
|                |       |                        |                        |       |                                                             | This Est:           | 0.000     | This Est: 0.00       |
|                |       |                        |                        |       |                                                             | Total:              | 0.000     | Total: 0.00          |
|                |       |                        |                        |       | Fuel Adjustment (FUE2)                                      | Adj This Est:       | 0.000     | Adj This Est: 0.00   |
|                |       |                        |                        |       |                                                             | Adj Total:          | 4,869.510 | Adj Total: 4,869.51  |
| 88S285-M8-003  | 0100  | 9013                   | 109-01.02              | DOLL  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.                 | Bid:                | 0.000     | Unit Price: 1.00     |
|                |       |                        |                        |       |                                                             | This Est:           | 0.000     | This Est: 0.00       |
|                |       |                        |                        |       |                                                             | Total:              | 0.000     | Total: 0.00          |
| 88S285-F3-003  | 0100  | 9012                   | 109-01.02              | DOLL  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.                 | Bid:                | 0.000     | Unit Price: 1.00     |
|                |       |                        |                        |       |                                                             | This Est:           | 0.000     | This Est: 0.00       |
|                |       |                        |                        |       |                                                             | Total:              | 0.000     | Total: 0.00          |
| 88S285-M8-003  | 0100  | 0010                   | 208-01.05              | L.M.  | BROOMING & DEGRASSING SHOULDERS                             | Bid:                | 17.900    | Unit Price: 2,100.00 |
|                |       |                        |                        |       |                                                             | This Est:           | 0.000     | This Est: 0.00       |
|                |       |                        |                        |       |                                                             | Total:              | 17.900    | Total: 37,590.00     |
| 88S285-M8-003  | 0100  | 0020                   | 307-03.09              | TON   | ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING C          | Bid:                | 81.000    | Unit Price: 525.00   |
|                |       |                        |                        |       |                                                             | This Est:           | 0.000     | This Est: 0.00       |
|                |       |                        |                        |       |                                                             | Total:              | 87.790    | Total: 46,089.75     |
| 88S285-M8-003  | 0100  | 9006                   | 307-03.20              | DOLL  | PRICE ADJUSTMENT FOR AC CONTENT                             | Bid:                | 0.000     | Unit Price: 1.00     |
|                |       |                        |                        |       |                                                             | This Est:           | 0.000     | This Est: 0.00       |
|                |       |                        |                        |       |                                                             | Total:              | 0.000     | Total: 0.00          |
|                |       |                        |                        |       | 307 AC Content Adjustment                                   | Adj This Est:       | 0.000     | Adj This Est: 0.00   |
|                |       |                        |                        |       |                                                             | Adj Total:          | -133.220  | Adj Total: -133.22   |
| 88S285-M8-003  | 0100  | 9007                   | 307-05.40              | DOLL  | LIQUID ANTI-STRIP AGENT PAYMENT                             | Bid:                | 0.000     | Unit Price: 1.00     |
|                |       |                        |                        |       |                                                             | This Est:           | -112.500  | This Est: -112.50    |
|                |       |                        |                        |       |                                                             | Total:              | -112.500  | Total: -112.50       |
|                |       |                        |                        |       | 307 Anti-Strip Adjustment                                   | Adj This Est:       | 163.500   | Adj This Est: 163.50 |
|                |       |                        |                        |       |                                                             | Adj Total:          | 163.500   | Adj Total: 163.50    |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description                       | Total Item Quantity |             | Total Amount  |              |
|----------------|-------|----------------|-----------|-------|------------------------------------------------------------|---------------------|-------------|---------------|--------------|
| 88S285-M8-003  | 0100  | 9008           | 307-05.41 | DOLL  | HYDRATE LIME ANTI-STRIP AGENT<br>PAYMENT                   | Bid:                | 0.000       | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                            | This Est:           | 0.000       | This Est:     | 0.00         |
|                |       |                |           |       |                                                            | Total:              | 0.000       | Total:        | 0.00         |
| 88S285-M8-003  | 0100  | 0030           | 403-02.01 | TON   | TRACKLESS TACK COAT                                        | Bid:                | 53.000      | Unit Price:   | 1,200.00     |
|                |       |                |           |       |                                                            | This Est:           | -0.021      | This Est:     | -25.20       |
|                |       |                |           |       |                                                            | Total:              | 42.080      | Total:        | 50,496.00    |
| 88S285-M8-003  | 0100  | 9004           | 407-07    | DOLL  | DENSITY DEDUCTION                                          | Bid:                | 0.000       | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                            | This Est:           | 0.000       | This Est:     | 0.00         |
|                |       |                |           |       |                                                            | Total:              | 0.000       | Total:        | 0.00         |
| 88S285-M8-003  | 0100  | 9005           | 407-09    | DOLL  | ASPHALT CEMENT CONTENT &<br>GRADATION DEDUCTION            | Bid:                | 0.000       | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                            | This Est:           | 0.000       | This Est:     | 0.00         |
|                |       |                |           |       |                                                            | Total:              | 0.000       | Total:        | 0.00         |
| 88S285-M8-003  | 0100  | 0040           | 411-01.10 | TON   | ACS MIX(PG64-22) GRADING D                                 | Bid:                | 8,068.000   | Unit Price:   | 150.00       |
|                |       |                |           |       |                                                            | This Est:           | 0.000       | This Est:     | 0.00         |
|                |       |                |           |       |                                                            | Total:              | 9,011.600   | Total:        | 1,351,740.00 |
| 88S285-M8-003  | 0100  | 0050           | 411-01.21 | L.M.  | LONGITUDINAL JOINT SEALANT                                 | Bid:                | 9.000       | Unit Price:   | 3,050.00     |
|                |       |                |           |       |                                                            | This Est:           | 0.000       | This Est:     | 0.00         |
|                |       |                |           |       |                                                            | Total:              | 9.000       | Total:        | 27,450.00    |
| 88S285-M8-003  | 0100  | 9000           | 411-03.20 | DOLL  | PRICE ADJUSTMENT FOR ASPHALT<br>CEMENT CONTENT             | Bid:                | 0.000       | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                            | This Est:           | 0.000       | This Est:     | 0.00         |
|                |       |                |           |       |                                                            | Total:              | 0.000       | Total:        | 0.00         |
|                |       |                |           |       | 411 AC Content Adjustment                                  | Adj This Est:       | 0.000       | Adj This Est: | 0.00         |
|                |       |                |           |       |                                                            | Adj Total:          | -11,403.820 | Adj Total:    | -11,403.82   |
| 88S285-M8-003  | 0100  | 9009           | 411-03.30 | DOLL  | RIDEABILITY DEDUCTION                                      | Bid:                | 0.000       | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                            | This Est:           | 0.000       | This Est:     | 0.00         |
|                |       |                |           |       |                                                            | Total:              | -26,235.000 | Total:        | -26,235.00   |
| 88S285-M8-003  | 0100  | 9001           | 411-03.40 | DOLL  | MATERIAL VARIATION DEDUCTION                               | Bid:                | 0.000       | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                            | This Est:           | -133.640    | This Est:     | -133.64      |
|                |       |                |           |       |                                                            | Total:              | -133.640    | Total:        | -133.64      |
| 88S285-M8-003  | 0100  | 9002           | 411-05.40 | DOLL  | LIQUID ANTI-STRIP AGENT PAYMENT                            | Bid:                | 0.000       | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                            | This Est:           | 406.500     | This Est:     | 406.50       |
|                |       |                |           |       |                                                            | Total:              | 406.500     | Total:        | 406.50       |
|                |       |                |           |       | 411 Anti-Strip Adjustment                                  | Adj This Est:       | 7,867.500   | Adj This Est: | 7,867.50     |
|                |       |                |           |       |                                                            | Adj Total:          | 7,867.500   | Adj Total:    | 7,867.50     |
| 88S285-M8-003  | 0100  | 9003           | 411-05.41 | DOLL  | HYDRATED LIME ANTI-STRIP AGENT<br>PAYMENT                  | Bid:                | 0.000       | Unit Price:   | 1.00         |
|                |       |                |           |       |                                                            | This Est:           | 0.000       | This Est:     | 0.00         |
|                |       |                |           |       |                                                            | Total:              | 0.000       | Total:        | 0.00         |
| 88S285-F3-003  | 0100  | 0010           | 411-12.04 | L.M.  | SCORING FOR RUMBLE STRIPE (NON-<br>CONTINUOUS) (4IN WIDTH) | Bid:                | 14.400      | Unit Price:   | 530.00       |
|                |       |                |           |       |                                                            | This Est:           | 0.000       | This Est:     | 0.00         |
|                |       |                |           |       |                                                            | Total:              | 13.642      | Total:        | 7,230.26     |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description                       | Total Item Quantity |           | Total Amount |            |
|----------------|-------|----------------|-----------|-------|------------------------------------------------------------|---------------------|-----------|--------------|------------|
| 88S285-M8-003  | 0100  | 0060           | 415-01.01 | TON   | COLD PLANING BITUMINOUS PAVEMENT                           | Bid:                | 7,853.000 | Unit Price:  | 35.00      |
|                |       |                |           |       |                                                            | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                            | Total:              | 7,653.510 | Total:       | 267,872.85 |
| 88S285-F3-003  | 0100  | 0020           | 705-04.22 | EACH  | GUARDRAIL DELINEATION<br>ENHANCEMENT (BI-DIRECTIONAL)      | Bid:                | 444.000   | Unit Price:  | 4.50       |
|                |       |                |           |       |                                                            | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                            | Total:              | 371.000   | Total:       | 1,669.50   |
| 88S285-M8-003  | 0100  | 0070           | 712-01    | LS    | TRAFFIC CONTROL                                            | Bid:                | 1.000     | Unit Price:  | 88,000.00  |
|                |       |                |           |       |                                                            | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                            | Total:              | 1.000     | Total:       | 88,000.00  |
| 88S285-M8-003  | 0100  | 0080           | 712-04.01 | EACH  | FLEXIBLE DRUMS (CHANNELIZING)                              | Bid:                | 10.000    | Unit Price:  | 1.10       |
|                |       |                |           |       |                                                            | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                            | Total:              | 8.000     | Total:       | 8.80       |
| 88S285-M8-003  | 0100  | 0090           | 712-06    | S.F.  | SIGNS (CONSTRUCTION)                                       | Bid:                | 1,041.000 | Unit Price:  | 7.25       |
|                |       |                |           |       |                                                            | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                            | Total:              | 874.000   | Total:       | 6,336.50   |
| 88S285-F3-003  | 0100  | 0030           | 713-02.20 | S.F.  | ROADSIDE OBSTACLE DELINEATION                              | Bid:                | 34.000    | Unit Price:  | 26.50      |
|                |       |                |           |       |                                                            | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                            | Total:              | 38.340    | Total:       | 1,016.01   |
| 88S285-F3-003  | 0100  | 0040           | 713-02.21 | L.F.  | SIGN POST DELINEATION ENHANCEMENT                          | Bid:                | 510.000   | Unit Price:  | 5.50       |
|                |       |                |           |       |                                                            | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                            | Total:              | 309.500   | Total:       | 1,702.25   |
| 88S285-F3-003  | 0100  | 0050           | 713-11.01 | LB.   | "U" SECTION STEEL POSTS                                    | Bid:                | 191.000   | Unit Price:  | 5.85       |
|                |       |                |           |       |                                                            | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                            | Total:              | 806.000   | Total:       | 4,715.10   |
| 88S285-F3-003  | 0100  | 0060           | 713-11.02 | LB.   | PERFORATED/KNOCKOUT SQUARE TUBE<br>POST                    | Bid:                | 3,672.000 | Unit Price:  | 6.25       |
|                |       |                |           |       |                                                            | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                            | Total:              | 2,504.400 | Total:       | 15,652.50  |
| 88S285-F3-003  | 0100  | 0070           | 713-13.02 | S.F.  | FLAT SHEET ALUMINUM SIGNS (0.080"<br>THICK)                | Bid:                | 279.000   | Unit Price:  | 16.00      |
|                |       |                |           |       |                                                            | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                            | Total:              | 281.130   | Total:       | 4,498.08   |
| 88S285-F3-003  | 0100  | 0080           | 713-13.03 | S.F.  | FLAT SHEET ALUMINUM SIGNS (0.100"<br>THICK)                | Bid:                | 585.000   | Unit Price:  | 18.00      |
|                |       |                |           |       |                                                            | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                            | Total:              | 519.780   | Total:       | 9,356.04   |
| 88S285-F3-003  | 0100  | 0090           | 713-15.01 | EACH  | REMOVAL OF EXISTING SIGN POST                              | Bid:                | 52.000    | Unit Price:  | 21.25      |
|                |       |                |           |       |                                                            | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                            | Total:              | 50.000    | Total:       | 1,062.50   |
| 88S285-M8-003  | 0100  | 0100           | 713-16.01 | EACH  | CHANGEABLE MESSAGE SIGN UNIT                               | Bid:                | 2.000     | Unit Price:  | 4,500.00   |
|                |       |                |           |       |                                                            | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                            | Total:              | 2.000     | Total:       | 9,000.00   |
| 88S285-M8-003  | 0100  | 0110           | 716-01.21 | EACH  | SNOWPLOWABLE RAISED PAVEMENT<br>MARKERS (BI-DIR) (1 COLOR) | Bid:                | 550.000   | Unit Price:  | 42.25      |
|                |       |                |           |       |                                                            | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                            | Total:              | 550.000   | Total:       | 23,237.50  |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description                    | Total Item Quantity |           | Total Amount |            |
|----------------|-------|----------------|-----------|-------|---------------------------------------------------------|---------------------|-----------|--------------|------------|
| 88S285-F3-003  | 0100  | 0100           | 716-01.21 | EACH  | SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR) | Bid:                | 155.000   | Unit Price:  | 42.25      |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                         | Total:              | 155.000   | Total:       | 6,548.75   |
| 88S285-M8-003  | 0100  | 0120           | 716-01.30 | EACH  | REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER               | Bid:                | 550.000   | Unit Price:  | 10.75      |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                         | Total:              | 550.000   | Total:       | 5,912.50   |
| 88S285-M8-003  | 0100  | 0130           | 716-02.05 | L.F.  | PLASTIC PAVEMENT MARKING (STOP LINE)                    | Bid:                | 128.000   | Unit Price:  | 12.75      |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                         | Total:              | 52.000    | Total:       | 663.00     |
| 88S285-F3-003  | 0100  | 0110           | 716-02.05 | L.F.  | PLASTIC PAVEMENT MARKING (STOP LINE)                    | Bid:                | 223.000   | Unit Price:  | 12.75      |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                         | Total:              | 218.000   | Total:       | 2,779.50   |
| 88S285-M8-003  | 0100  | 0140           | 716-05.01 | L.M.  | PAINTED PAVEMENT MARKING (4" LINE)                      | Bid:                | 35.900    | Unit Price:  | 840.00     |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                         | Total:              | 42.489    | Total:       | 35,690.76  |
| 88S285-F3-003  | 0100  | 0120           | 716-05.01 | L.M.  | PAINTED PAVEMENT MARKING (4" LINE)                      | Bid:                | 17.900    | Unit Price:  | 840.00     |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                         | Total:              | 17.900    | Total:       | 15,036.00  |
| 88S285-M8-003  | 0100  | 0150           | 716-05.05 | L.F.  | PAINTED PAVEMENT MARKING (STOP LINE)                    | Bid:                | 351.000   | Unit Price:  | 7.50       |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                         | Total:              | 0.000     | Total:       | 0.00       |
| 88S285-M8-003  | 0100  | 0160           | 716-12.02 | L.M.  | ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)          | Bid:                | 35.900    | Unit Price:  | 7,650.00   |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                         | Total:              | 36.044    | Total:       | 275,736.60 |
| 88S285-F3-003  | 0100  | 0130           | 716-12.05 | L.F.  | ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)   | Bid:                | 1,936.000 | Unit Price:  | 2.15       |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                         | Total:              | 466.000   | Total:       | 1,001.90   |
| 88S285-M8-003  | 0100  | 0170           | 717-01    | LS    | MOBILIZATION                                            | Bid:                | 1.000     | Unit Price:  | 127,500.00 |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                         | Total:              | 1.000     | Total:       | 127,500.00 |