

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contractor: CNX290 Estimate Number: 0008 Estimate Type: Final Estimate Approved: No Pay Period: 05/08/2025 to 05/29/2025			
Contractor: Ford Construction Company Contractor's 1311 East Court Street Address: DYERSBURG, TN 38024 Contract Location: The resurfacing with hot in-place recycling on U.S. 51 (S.R.) Counties: LAUDERDALE Project(s): 49005-8229-04, 49S003-S8-005			
Time Allowed: 356.0 Days Charged: 597.0 Days Elapsed Calendar Days: 597.0 Days Percent Time: 167.70 % Percent Complete(\$) 108.85 % Percent Behind: 58.84 % Dates Let: 08/18/2023 Awarded: 09/06/2023 Contract Executed: 09/20/2023 Date Notice to Proceed: 10/11/2023 Work Began: 04/22/2024 To Be Completed: 09/30/2024 Substantial Work Complete: 10/16/2024 Accepted: 01/28/2025			
	Total to Date	Previous to Date	This Estimate
Total Earnings:	\$8,771,034.51	\$8,771,034.51	\$0.00
Stockpiled Materials:	\$0.00	\$0.00	\$0.00
Amount Due:	\$8,771,034.51	\$8,771,034.51	\$0.00
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00
Payment Due:	\$8,771,034.51	\$8,771,034.51	\$0.00
			Amounts Current Contract: \$8,042,625.39 Original Contract: \$8,054,769.12

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount		Project Description			
49005-8229-04	19.13	N/A	0.00		The resurfacing on S.R. 19 from U.S. 51 (S.R. 3) (L.M. 19.09			
49S003-S8-005	80.85	N/A	0.00		The resurfacing with hot in-place recycling on U.S. 51 (S.R.			
Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount
49005-8229-04	0100	9024	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 1,000.00
						This Est:	0.000	This Est: 0.00
						Total:	-16.000	Total: -16,000.00
49S003-S8-005	0100	9025	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 1,000.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
49S003-S8-005	0100	9021	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price: 1.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
					Fuel Adjustment (FUE2)	Adj This Est:	0.000	Adj This Est: 0.00
						Adj Total:	-1,788.080	Adj Total: -1,788.08
49005-8229-04	0100	9020	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price: 1.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
					Fuel Adjustment (FUE2)	Adj This Est:	0.000	Adj This Est: 0.00
						Adj Total:	-3,585.120	Adj Total: -3,585.12
49005-8229-04	0100	9022	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price: 1.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
49S003-S8-005	0100	9023	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price: 1.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
49005-8229-04	0100	0010	202-03.01	S.Y.	REMOVAL OF ASPHALT PAVEMENT	Bid:	150.000	Unit Price: 140.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
49S003-S8-005	0100	0010	202-03.01	S.Y.	REMOVAL OF ASPHALT PAVEMENT	Bid:	25.000	Unit Price: 140.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
49005-8229-04	0100	0020	203-06	M.G.	WATER	Bid:	6.000	Unit Price: 1.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
49S003-S8-005	0100	0020	203-06	M.G.	WATER	Bid:	35.000	Unit Price: 1.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
49S003-S8-005	0100	0030	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	34.000	Unit Price: 1,450.00
						This Est:	0.000	This Est: 0.00
						Total:	34.000	Total: 49,300.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
49005-8229-04	0100	0030	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	5.700	Unit Price:	1,450.00
						This Est:	0.000	This Est:	0.00
						Total:	5.700	Total:	8,265.00
49005-8229-04	0100	0040	303-02	TON	MINERAL AGGREGATE, TYPE B BASE, GRADING (DESCRIPTION) / (C OR D)	Bid:	753.000	Unit Price:	59.00
						This Est:	0.000	This Est:	0.00
						Total:	157.390	Total:	9,286.01
49S003-S8-005	0100	0040	303-02	TON	MINERAL AGGREGATE, TYPE B BASE, GRADING (DESCRIPTION) / (C OR D)	Bid:	4,701.000	Unit Price:	59.00
						This Est:	0.000	This Est:	0.00
						Total:	4,181.460	Total:	246,706.14
49005-8229-04	0100	0050	307-01.08	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	Bid:	362.000	Unit Price:	280.00
						This Est:	0.000	This Est:	0.00
						Total:	148.840	Total:	41,675.20
49S003-S8-005	0100	0050	307-02.01	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING A	Bid:	9.000	Unit Price:	730.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
49S003-S8-005	0100	0060	307-02.08	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	Bid:	3.000	Unit Price:	1,500.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
49S003-S8-005	0100	9015	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
49005-8229-04	0100	9006	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
49S003-S8-005	0100	9016	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
49005-8229-04	0100	9007	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Anti-strip 307	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	90.000	Adj Total:	90.00
49S003-S8-005	0100	9017	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
49005-8229-04	0100	9008	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
49S003-S8-005	0100	0070	311-03.04	S.Y.	HOT IN PLACE RECYCLING OF ASPHALT PAVEMENT (2.00IN)	Bid:	255,794.000	Unit Price:	6.14
						This Est:	0.000	This Est:	0.00
						Total:	254,859.168	Total:	1,564,835.29

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
49S003-S8-005	0100	0080	311-03.10	GAL.	ASPHALT REJUVENATING AGENT	Bid:	102,318.000	Unit Price:	3.93
						This Est:	0.000	This Est:	0.00
						Total:	147,713.640	Total:	580,514.61
49005-8229-04	0100	0060	403-02.01	TON	TRACKLESS TACK COAT	Bid:	35.000	Unit Price:	1,505.00
						This Est:	0.000	This Est:	0.00
						Total:	43.820	Total:	65,949.10
49S003-S8-005	0100	0090	403-02.01	TON	TRACKLESS TACK COAT	Bid:	132.000	Unit Price:	1,505.00
						This Est:	0.000	This Est:	0.00
						Total:	123.903	Total:	186,474.02
49S003-S8-005	0100	9013	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
49005-8229-04	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
49S003-S8-005	0100	9014	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
49005-8229-04	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
49005-8229-04	0100	0070	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid:	3,765.000	Unit Price:	155.00
						This Est:	0.000	This Est:	0.00
						Total:	3,393.320	Total:	525,964.60
49005-8229-04	0100	0080	411-01.21	L.M.	LONGITUDINAL JOINT SEALANT	Bid:	8.900	Unit Price:	3,520.00
						This Est:	0.000	This Est:	0.00
						Total:	8.995	Total:	31,662.40
49S003-S8-005	0100	0100	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid:	1,024.000	Unit Price:	218.00
						This Est:	0.000	This Est:	0.00
						Total:	1,416.820	Total:	308,866.76
49S003-S8-005	0100	0110	411-03.13	TON	ACS MIX(PG70-22) THIN LIFT D ASPHALT	Bid:	13,180.000	Unit Price:	143.00
						This Est:	0.000	This Est:	0.00
						Total:	16,789.300	Total:	2,400,869.90
49S003-S8-005	0100	9009	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					411 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	15,984.620	Adj Total:	15,984.62
49005-8229-04	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
49005-8229-04	0100	9000	411-03.20	DOLL	411 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	3,211.860	Adj Total:	3,211.86
49005-8229-04	0100	0090	411-03.24	TON	ACS MIX(PG64-22) THIN LIFT E ASPHALT	Bid:	1,353.000	Unit Price:	138.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
49S003-S8-005	0100	0120	411-03.26	TON	ACS MIX(PG70-22) THIN LIFT E ASPHALT	Bid:	4,877.000	Unit Price:	132.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
49005-8229-04	0100	9018	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
49S003-S8-005	0100	9019	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
49005-8229-04	0100	9500	411-03.34	TON	ACS MIX(PG64-22) THIN LIFT E SHOULDER /	Bid:	0.000	Unit Price:	138.00
						This Est:	0.000	This Est:	0.00
						Total:	1,715.890	Total:	236,792.82
49S003-S8-005	0100	9501	411-03.34	TON	ACS MIX(PG64-22) THIN LIFT E SHOULDER /	Bid:	0.000	Unit Price:	129.51
						This Est:	0.000	This Est:	0.00
						Total:	5,301.140	Total:	686,550.64
49005-8229-04	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
49S003-S8-005	0100	9010	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
49005-8229-04	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	108.120	Total:	108.12
					Anti-strip 411	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	4,388.880	Adj Total:	4,388.88
49S003-S8-005	0100	9011	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	-1,045.500	Total:	-1,045.50
					Anti-strip 411	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	23,041.500	Adj Total:	23,041.50
49S003-S8-005	0100	9012	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
49005-8229-04	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
49S003-S8-005	0100	0130	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	Bid:	16.400	Unit Price:	695.00
						This Est:	0.000	This Est:	0.00
						Total:	14.146	Total:	9,831.47
49S003-S8-005	0100	0140	411-12.02	L.M.	SCORING SHOULDERS (NON- CONTINUOUS) (16IN WIDTH)	Bid:	13.700	Unit Price:	690.00
						This Est:	0.000	This Est:	0.00
						Total:	11.502	Total:	7,936.38
49005-8229-04	0100	0100	411-12.02	L.M.	SCORING SHOULDERS (NON- CONTINUOUS) (16IN WIDTH)	Bid:	4.500	Unit Price:	690.00
						This Est:	0.000	This Est:	0.00
						Total:	4.119	Total:	2,842.11
49005-8229-04	0100	0110	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	5,159.000	Unit Price:	32.00
						This Est:	0.000	This Est:	0.00
						Total:	6,578.990	Total:	210,527.68
49S003-S8-005	0100	0150	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid:	16,481.000	Unit Price:	6.92
						This Est:	0.000	This Est:	0.00
						Total:	19,720.250	Total:	136,464.13
49S003-S8-005	0100	0160	705-02.10	EACH	GUARDRAIL TRANSITION 27IN TO 31IN	Bid:	7.000	Unit Price:	93.50
						This Est:	0.000	This Est:	0.00
						Total:	6.000	Total:	561.00
49005-8229-04	0100	0120	705-02.10	EACH	GUARDRAIL TRANSITION 27IN TO 31IN	Bid:	20.000	Unit Price:	93.50
						This Est:	0.000	This Est:	0.00
						Total:	20.000	Total:	1,870.00
49005-8229-04	0100	0130	705-04.09	EACH	EARTH PAD FOR TYPE 38 GR END TREATMENT	Bid:	1.000	Unit Price:	1,320.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
49005-8229-04	0100	0140	705-04.10	EACH	EARTH PAD FOR GUARD RAIL END TREATMENT	Bid:	3.000	Unit Price:	1,320.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
49005-8229-04	0100	0150	705-06.20	EACH	TANGENT ENERGY ABSORBING TERM MASH TL-3	Bid:	5.000	Unit Price:	3,900.00
						This Est:	0.000	This Est:	0.00
						Total:	5.000	Total:	19,500.00
49S003-S8-005	0100	0170	705-06.20	EACH	TANGENT ENERGY ABSORBING TERM MASH TL-3	Bid:	7.000	Unit Price:	3,900.00
						This Est:	0.000	This Est:	0.00
						Total:	6.000	Total:	23,400.00
49005-8229-04	0100	0160	705-06.30	EACH	GR TERMINAL (ENERGY ABSORBING) MASH TL-2	Bid:	15.000	Unit Price:	3,700.00
						This Est:	0.000	This Est:	0.00
						Total:	15.000	Total:	55,500.00
49S003-S8-005	0100	0180	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	140,000.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	140,000.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
49005-8229-04	0100	0170	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	35,000.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	35,000.00
49S003-S8-005	0100	0190	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	70.000	Unit Price:	33.00
						This Est:	0.000	This Est:	0.00
						Total:	23.000	Total:	759.00
49005-8229-04	0100	0180	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	1,194.000	Unit Price:	7.70
						This Est:	0.000	This Est:	0.00
						Total:	594.000	Total:	4,573.80
49S003-S8-005	0100	0200	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	3,464.000	Unit Price:	7.70
						This Est:	0.000	This Est:	0.00
						Total:	3,024.000	Total:	23,284.80
49S003-S8-005	0100	0210	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	2.000	Unit Price:	1,200.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	1,200.00
49005-8229-04	0100	0190	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid:	300.000	Unit Price:	48.40
						This Est:	0.000	This Est:	0.00
						Total:	432.000	Total:	20,908.80
49005-8229-04	0100	0200	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	Bid:	48.000	Unit Price:	48.40
						This Est:	0.000	This Est:	0.00
						Total:	52.000	Total:	2,516.80
49S003-S8-005	0100	0220	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	Bid:	1,168.000	Unit Price:	48.40
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
49S003-S8-005	0100	0230	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid:	349.000	Unit Price:	48.40
						This Est:	0.000	This Est:	0.00
						Total:	1,428.000	Total:	69,115.20
49S003-S8-005	0100	0240	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	1,168.000	Unit Price:	9.90
						This Est:	0.000	This Est:	0.00
						Total:	1,175.000	Total:	11,632.50
49005-8229-04	0100	0210	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	100.000	Unit Price:	9.90
						This Est:	0.000	This Est:	0.00
						Total:	113.000	Total:	1,118.70
49005-8229-04	0100	0220	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid:	125.000	Unit Price:	34.10
						This Est:	0.000	This Est:	0.00
						Total:	94.000	Total:	3,205.40
49S003-S8-005	0100	0250	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid:	300.000	Unit Price:	34.10
						This Est:	0.000	This Est:	0.00
						Total:	78.000	Total:	2,659.80
49S003-S8-005	0100	0260	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	866.000	Unit Price:	22.00
						This Est:	0.000	This Est:	0.00
						Total:	710.000	Total:	15,620.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
49005-8229-04	0100	0230	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	118.000	Unit Price:	22.00
					This Est:	0.000	This Est:	0.00	
					Total:	117.000	Total:	2,574.00	
49S003-S8-005	0100	0270	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	50.000	Unit Price:	233.20
					This Est:	0.000	This Est:	0.00	
					Total:	51.000	Total:	11,893.20	
49005-8229-04	0100	0240	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	14.000	Unit Price:	233.20
					This Est:	0.000	This Est:	0.00	
					Total:	12.000	Total:	2,798.40	
49005-8229-04	0100	0250	716-02.08	L.F.	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	Bid:	294.000	Unit Price:	3.40
					This Est:	0.000	This Est:	0.00	
					Total:	427.000	Total:	1,451.80	
49S003-S8-005	0100	0280	716-02.08	L.F.	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	Bid:	2,163.000	Unit Price:	3.40
					This Est:	0.000	This Est:	0.00	
					Total:	4,745.000	Total:	16,133.00	
49S003-S8-005	0100	0290	716-02.12	L.M.	PLASTIC PAVEMENT MARKING (8IN LINE)	Bid:	1.170	Unit Price:	18,000.00
					This Est:	0.000	This Est:	0.00	
					Total:	1.059	Total:	19,062.00	
49005-8229-04	0100	0260	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	Bid:	6.000	Unit Price:	258.50
					This Est:	0.000	This Est:	0.00	
					Total:	4.000	Total:	1,034.00	
49S003-S8-005	0100	0300	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	Bid:	5.000	Unit Price:	258.50
					This Est:	0.000	This Est:	0.00	
					Total:	5.000	Total:	1,292.50	
49S003-S8-005	0100	0310	716-03.06	EACH	PLASTIC WORD PAVEMENT MARKING (SIGNAL AHEAD)	Bid:	8.000	Unit Price:	968.00
					This Est:	0.000	This Est:	0.00	
					Total:	8.000	Total:	7,744.00	
49S003-S8-005	0100	0320	716-04.05	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	Bid:	1.000	Unit Price:	233.20
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
49005-8229-04	0100	0270	716-04.06	EACH	PLASTIC PAVEMENT MARKING (WRONG WAY ARROW)	Bid:	1.000	Unit Price:	330.00
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
49S003-S8-005	0100	0330	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid:	18.000	Unit Price:	36.30
					This Est:	0.000	This Est:	0.00	
					Total:	15.000	Total:	544.50	
49S003-S8-005	0100	0340	716-05.05	L.F.	PAINTED PAVEMENT MARKING (STOP LINE)	Bid:	207.000	Unit Price:	19.80
					This Est:	0.000	This Est:	0.00	
					Total:	149.000	Total:	2,950.20	
49S003-S8-005	0100	0350	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:	39.800	Unit Price:	3,190.00
					This Est:	0.000	This Est:	0.00	
					Total:	37.440	Total:	119,433.60	

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
49005-8229-04	0100	0280	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:	11.000	Unit Price:	3,190.00
					This Est:	0.000	This Est:	0.00	
					Total:	14.928	Total:	47,620.32	
49005-8229-04	0100	0290	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	11.000	Unit Price:	8,250.00
					This Est:	0.000	This Est:	0.00	
					Total:	11.675	Total:	96,318.75	
49S003-S8-005	0100	0360	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	39.800	Unit Price:	8,250.00
					This Est:	0.000	This Est:	0.00	
					Total:	40.660	Total:	335,445.00	
49S003-S8-005	0100	0370	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid:	2,130.000	Unit Price:	3.40
					This Est:	0.000	This Est:	0.00	
					Total:	1,592.000	Total:	5,412.80	
49005-8229-04	0100	0300	716-12.06	L.F.	ENHANCED FLAT LINE THERMO (8IN LINE)	Bid:	915.000	Unit Price:	3.40
					This Est:	0.000	This Est:	0.00	
					Total:	1,301.000	Total:	4,423.40	
49005-8229-04	0100	0310	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	56,200.00
					This Est:	0.000	This Est:	0.00	
					Total:	1.000	Total:	56,200.00	
49S003-S8-005	0100	0380	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	224,800.00
					This Est:	0.000	This Est:	0.00	
					Total:	1.000	Total:	224,800.00	
49S003-S8-005	0100	0390	730-03.20	EACH	INSTALL PULL BOX (TYPE A)	Bid:	2.000	Unit Price:	2,750.00
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
49S003-S8-005	0100	0400	730-12.01	L.F.	CONDUIT 1" DIAMETER (PVC SCHEDULE 40)	Bid:	50.000	Unit Price:	30.80
					This Est:	0.000	This Est:	0.00	
					Total:	5.000	Total:	154.00	
49S003-S8-005	0100	0410	730-12.02	L.F.	CONDUIT 2" DIAMETER (PVC SCHEDULE 40)	Bid:	20.000	Unit Price:	33.00
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
49S003-S8-005	0100	0420	730-14.01	L.F.	SHIELDED DETECTOR CABLE	Bid:	50.000	Unit Price:	3.30
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
49S003-S8-005	0100	0430	730-14.02	L.F.	SAW SLOT	Bid:	3,164.000	Unit Price:	11.00
					This Est:	0.000	This Est:	0.00	
					Total:	2,710.500	Total:	29,815.50	
49S003-S8-005	0100	0440	730-14.03	L.F.	LOOP WIRE	Bid:	8,148.000	Unit Price:	2.20
					This Est:	0.000	This Est:	0.00	
					Total:	7,176.000	Total:	15,787.20	