

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contractor: CNX401		Estimate Number: 0007		Estimate Type: Final		Estimate Approved: No		Pay Period: 08/31/2024 to 08/31/2024	
Contractor: Superior Traffic Control, LLC Contractor's 114 Capital Way Address: CHRISTIANA, TN 37037 Contract Location: The miscellaneous safety improvements on U.S. 127 (S.R. 28) Counties: BLEDSOE, CANNON, COFFEE, SEQUATCHIE Project(s): 04S028-F3-002, 08945-3465-94, 16945-3480-94, 77S111-F3-002							Time		
							Allowed: 222.0 Days		
							Charged: 203.0 Days		
							Elapsed Calendar Days: 203.0 Days		
							Percent Time: 91.44 %		
							Percent Complete(\$) 91.20 %		
							Percent Behind: .25 %		
							Dates		
							Let: 12/08/2023		
							Awarded: 12/19/2023		
							Contract Executed: 01/02/2024		
							Date Notice to Proceed: 01/23/2024		
							Work Began: 02/19/2024		
							To Be Completed: 08/31/2024		
							Substantial Work Complete: 08/12/2024		
							Accepted: 09/04/2024		
	Total to Date	Previous to Date	This Estimate		Current Contract: Original Contract:			Amounts \$1,186,737.15 \$1,145,392.15	
Total Earnings:	\$1,083,051.70	\$1,083,051.70	\$0.00						
Stockpiled Materials:	\$0.00	\$0.00	\$0.00						
Amount Due:	\$1,083,051.70	\$1,083,051.70	\$0.00						
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00						
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00						
Payment Due:	\$1,083,051.70	\$1,083,051.70	\$0.00						

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount		Project Description			
04S028-F3-002	33.93	HSIP-28(83)	0.00		The miscellaneous safety improvements on U.S. 127 (S.R. 28)			
08945-3465-94	20.50	HSIP-800(37)	0.00		The miscellaneous safety improvements on various local roads			
16945-3480-94	29.93	HSIP-1600(21)	0.00		The miscellaneous safety improvements on various local roads			
77S111-F3-002	15.65	HSIP-111(122)	0.00		The miscellaneous safety improvements on S.R. 111 from Lewis			
Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount
04S028-F3-002	0100	9000	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 800.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
77S111-F3-002	0100	9003	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 800.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
16945-3480-94	0100	9002	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 800.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
08945-3465-94	0100	9001	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 800.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
04S028-F3-002	0100	0010	705-01.04	L.F.	METAL BEAM GUARD FENCE	Bid:	162.500	Unit Price: 133.00
						This Est:	0.000	This Est: 0.00
						Total:	43.750	Total: 5,818.75
08945-3465-94	0100	9005	705-04.09	EACH	EARTH PAD FOR TYPE 38 GR END TREATMENT	Bid:	0.000	Unit Price: 1,800.00
						This Est:	0.000	This Est: 0.00
						Total:	2.000	Total: 3,600.00
04S028-F3-002	0100	0020	705-04.09	EACH	EARTH PAD FOR TYPE 38 GR END TREATMENT	Bid:	17.000	Unit Price: 1,800.00
						This Est:	0.000	This Est: 0.00
						Total:	22.000	Total: 39,600.00
16945-3480-94	0100	0010	705-04.21	L.F.	GUARDRAIL DELINEATION ENHANCEMENT	Bid:	8,355.000	Unit Price: 5.20
						This Est:	0.000	This Est: 0.00
						Total:	8,463.000	Total: 44,007.60
08945-3465-94	0100	0010	705-04.21	L.F.	GUARDRAIL DELINEATION ENHANCEMENT	Bid:	2,395.000	Unit Price: 5.20
						This Est:	0.000	This Est: 0.00
						Total:	2,304.000	Total: 11,980.80
77S111-F3-002	0100	0010	705-04.21	L.F.	GUARDRAIL DELINEATION ENHANCEMENT	Bid:	15,004.000	Unit Price: 5.20
						This Est:	0.000	This Est: 0.00
						Total:	15,372.000	Total: 79,934.40
04S028-F3-002	0100	9004	705-04.21	L.F.	GUARDRAIL DELINEATION ENHANCEMENT	Bid:	0.000	Unit Price: 5.20
						This Est:	0.000	This Est: 0.00
						Total:	3,372.000	Total: 17,534.40
08945-3465-94	0100	0020	705-06.01	L.F.	W BEAM GR (TYPE 2) MASH TL-3	Bid:	135.000	Unit Price: 40.50
						This Est:	0.000	This Est: 0.00
						Total:	50.000	Total: 2,025.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
16945-3480-94	0100	0020	705-06.01	L.F.	W BEAM GR (TYPE 2) MASH TL-3	Bid:	465.000	Unit Price:	40.50
						This Est:	0.000	This Est:	0.00
						Total:	450.000	Total:	18,225.00
04S028-F3-002	0100	0030	705-06.01	L.F.	W BEAM GR (TYPE 2) MASH TL-3	Bid:	3,105.000	Unit Price:	40.50
						This Est:	0.000	This Est:	0.00
						Total:	2,562.500	Total:	103,781.25
16945-3480-94	0100	9502	705-06.02	L.F.	W BEAM GR (TYPE 2) MASH TL-3 (LONG POST) /	Bid:	0.000	Unit Price:	42.15
						This Est:	0.000	This Est:	0.00
						Total:	575.000	Total:	24,236.25
04S028-F3-002	0100	9501	705-06.02	L.F.	W BEAM GR (TYPE 2) MASH TL-3 (LONG POST) /	Bid:	0.000	Unit Price:	42.15
						This Est:	0.000	This Est:	0.00
						Total:	681.250	Total:	28,714.69
08945-3465-94	0100	9503	705-06.02	L.F.	W BEAM GR (TYPE 2) MASH TL-3 (LONG POST) /	Bid:	0.000	Unit Price:	42.15
						This Est:	0.000	This Est:	0.00
						Total:	50.000	Total:	2,107.50
04S028-F3-002	0100	0040	705-06.11	EACH	GR TERMINAL (IN-INLINE) MASH TL-3	Bid:	5.000	Unit Price:	1,500.00
						This Est:	0.000	This Est:	0.00
						Total:	4.000	Total:	6,000.00
04S028-F3-002	0100	0050	705-06.20	EACH	TANGENT ENERGY ABSORBING TERM MASH TL-3	Bid:	17.000	Unit Price:	3,600.00
						This Est:	0.000	This Est:	0.00
						Total:	18.000	Total:	64,800.00
04S028-F3-002	0100	0060	705-06.30	EACH	GR TERMINAL (ENERGY ABSORBING) MASH TL-2	Bid:	5.000	Unit Price:	3,600.00
						This Est:	0.000	This Est:	0.00
						Total:	4.000	Total:	14,400.00
08945-3465-94	0100	0030	705-06.30	EACH	GR TERMINAL (ENERGY ABSORBING) MASH TL-2	Bid:	2.000	Unit Price:	3,600.00
						This Est:	0.000	This Est:	0.00
						Total:	2.000	Total:	7,200.00
16945-3480-94	0100	0030	706-01	L.F.	GUARDRAIL REMOVED	Bid:	465.000	Unit Price:	5.00
						This Est:	0.000	This Est:	0.00
						Total:	1,025.000	Total:	5,125.00
04S028-F3-002	0100	9500	706-01	L.F.	GUARDRAIL REMOVED /	Bid:	0.000	Unit Price:	5.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
08945-3465-94	0100	0040	706-01	L.F.	GUARDRAIL REMOVED	Bid:	135.000	Unit Price:	5.00
						This Est:	0.000	This Est:	0.00
						Total:	150.000	Total:	750.00
04S028-F3-002	0100	0070	706-06.02	L.F.	MEDIAN DIVIDER THRIE RAIL (TYPE 2)	Bid:	5.000	Unit Price:	200.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
04S028-F3-002	0100	0080	706-06.03	L.F.	RADIUS RAIL	Bid:	225.000	Unit Price:	50.00
						This Est:	0.000	This Est:	0.00
						Total:	124.500	Total:	6,225.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
04S028-F3-002	0100	0090	706-06.05	L.F.	RADIUS RAIL LONG POST (6-9 FT)	Bid:	75.000	Unit Price:	65.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
08945-3465-94	0100	0050	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	5,000.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	5,000.00
77S111-F3-002	0100	0020	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	5,000.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	5,000.00
04S028-F3-002	0100	0100	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	5,000.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	5,000.00
16945-3480-94	0100	0040	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	5,000.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	5,000.00
08945-3465-94	0100	0060	713-02.11	EACH	REMOVAL OF EXISTING DELINEATORS	Bid:	4.000	Unit Price:	20.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
16945-3480-94	0100	0050	713-02.14	EACH	FLEXIBLE DELINEATOR (WHITE)	Bid:	5.000	Unit Price:	44.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
08945-3465-94	0100	0070	713-02.14	EACH	FLEXIBLE DELINEATOR (WHITE)	Bid:	68.000	Unit Price:	44.00
						This Est:	0.000	This Est:	0.00
						Total:	37.000	Total:	1,628.00
77S111-F3-002	0100	0030	713-02.14	EACH	FLEXIBLE DELINEATOR (WHITE)	Bid:	57.000	Unit Price:	44.00
						This Est:	0.000	This Est:	0.00
						Total:	56.000	Total:	2,464.00
08945-3465-94	0100	0080	713-02.20	S.F.	ROADSIDE OBSTACLE DELINEATION	Bid:	184.000	Unit Price:	15.00
						This Est:	0.000	This Est:	0.00
						Total:	173.240	Total:	2,598.60
16945-3480-94	0100	0060	713-02.20	S.F.	ROADSIDE OBSTACLE DELINEATION	Bid:	171.000	Unit Price:	15.00
						This Est:	0.000	This Est:	0.00
						Total:	161.880	Total:	2,428.20
16945-3480-94	0100	0070	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	Bid:	2,070.000	Unit Price:	4.80
						This Est:	0.000	This Est:	0.00
						Total:	1,740.000	Total:	8,352.00
08945-3465-94	0100	0090	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	Bid:	978.000	Unit Price:	4.80
						This Est:	0.000	This Est:	0.00
						Total:	766.000	Total:	3,676.80
04S028-F3-002	0100	0110	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	Bid:	137.000	Unit Price:	4.80
						This Est:	0.000	This Est:	0.00
						Total:	216.000	Total:	1,036.80

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
16945-3480-94	0100	0080	713-02.22	L.F.	BARRIER WALL DELINEATION ENHANCEMENT	Bid:	1,710.000	Unit Price:	6.00
						This Est:	0.000	This Est:	0.00
						Total:	1,840.000	Total:	11,040.00
08945-3465-94	0100	0100	713-02.22	L.F.	BARRIER WALL DELINEATION ENHANCEMENT	Bid:	200.000	Unit Price:	6.00
						This Est:	0.000	This Est:	0.00
						Total:	200.000	Total:	1,200.00
77S111-F3-002	0100	0040	713-02.34	EACH	DELINEATORS (ALL)	Bid:	447.000	Unit Price:	52.00
						This Est:	0.000	This Est:	0.00
						Total:	225.000	Total:	11,700.00
08945-3465-94	0100	0110	713-11.01	LB.	"U" SECTION STEEL POSTS	Bid:	1,534.000	Unit Price:	4.70
						This Est:	0.000	This Est:	0.00
						Total:	1,184.000	Total:	5,564.80
16945-3480-94	0100	0090	713-11.01	LB.	"U" SECTION STEEL POSTS	Bid:	1,768.000	Unit Price:	4.70
						This Est:	0.000	This Est:	0.00
						Total:	1,618.500	Total:	7,606.95
04S028-F3-002	0100	0120	713-11.01	LB.	"U" SECTION STEEL POSTS	Bid:	1,716.000	Unit Price:	4.70
						This Est:	0.000	This Est:	0.00
						Total:	1,852.500	Total:	8,706.75
04S028-F3-002	0100	0130	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	Bid:	613.000	Unit Price:	4.85
						This Est:	0.000	This Est:	0.00
						Total:	803.000	Total:	3,894.55
16945-3480-94	0100	0100	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	Bid:	6,948.000	Unit Price:	4.85
						This Est:	0.000	This Est:	0.00
						Total:	6,284.300	Total:	30,478.86
08945-3465-94	0100	0120	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	Bid:	4,362.000	Unit Price:	4.85
						This Est:	0.000	This Est:	0.00
						Total:	4,367.700	Total:	21,183.35
16945-3480-94	0100	0110	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	Bid:	889.000	Unit Price:	14.95
						This Est:	0.000	This Est:	0.00
						Total:	935.940	Total:	13,992.30
04S028-F3-002	0100	0140	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	Bid:	108.000	Unit Price:	14.95
						This Est:	0.000	This Est:	0.00
						Total:	108.000	Total:	1,614.60
08945-3465-94	0100	0130	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	Bid:	459.000	Unit Price:	14.95
						This Est:	0.000	This Est:	0.00
						Total:	451.000	Total:	6,742.45
04S028-F3-002	0100	0150	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	Bid:	443.000	Unit Price:	16.20
						This Est:	0.000	This Est:	0.00
						Total:	396.540	Total:	6,423.95
16945-3480-94	0100	0120	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	Bid:	1,123.000	Unit Price:	16.20
						This Est:	0.000	This Est:	0.00
						Total:	1,010.060	Total:	16,362.97

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
08945-3465-94	0100	0140	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	Bid:	1,084.000	Unit Price:	16.20
						This Est:	0.000	This Est:	0.00
						Total:	1,031.980	Total:	16,718.08
04S028-F3-002	0100	0160	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	Bid:	32.000	Unit Price:	25.00
						This Est:	0.000	This Est:	0.00
						Total:	28.000	Total:	700.00
08945-3465-94	0100	0150	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	Bid:	60.000	Unit Price:	25.00
						This Est:	0.000	This Est:	0.00
						Total:	52.000	Total:	1,300.00
16945-3480-94	0100	0130	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	Bid:	153.000	Unit Price:	25.00
						This Est:	0.000	This Est:	0.00
						Total:	143.000	Total:	3,575.00
77S111-F3-002	0100	0050	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid:	448.000	Unit Price:	34.00
						This Est:	0.000	This Est:	0.00
						Total:	458.000	Total:	15,572.00
16945-3480-94	0100	0140	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid:	937.000	Unit Price:	34.00
						This Est:	0.000	This Est:	0.00
						Total:	712.000	Total:	24,208.00
08945-3465-94	0100	0160	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid:	467.000	Unit Price:	22.00
						This Est:	0.000	This Est:	0.00
						Total:	21.000	Total:	462.00
08945-3465-94	0100	0170	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	496.000	Unit Price:	10.00
						This Est:	0.000	This Est:	0.00
						Total:	406.000	Total:	4,060.00
16945-3480-94	0100	0150	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	683.000	Unit Price:	10.00
						This Est:	0.000	This Est:	0.00
						Total:	606.000	Total:	6,060.00
04S028-F3-002	0100	0170	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	288.000	Unit Price:	10.00
						This Est:	0.000	This Est:	0.00
						Total:	286.000	Total:	2,860.00
16945-3480-94	0100	0160	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	Bid:	2.000	Unit Price:	400.00
						This Est:	0.000	This Est:	0.00
						Total:	2.000	Total:	800.00
08945-3465-94	0100	0180	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	Bid:	5.000	Unit Price:	400.00
						This Est:	0.000	This Est:	0.00
						Total:	5.000	Total:	2,000.00
08945-3465-94	0100	0190	716-03.07	EACH	PLASTIC WORD PAVEMENT MARKING (STOP)	Bid:	5.000	Unit Price:	250.00
						This Est:	0.000	This Est:	0.00
						Total:	5.000	Total:	1,250.00
16945-3480-94	0100	0170	716-03.07	EACH	PLASTIC WORD PAVEMENT MARKING (STOP)	Bid:	1.000	Unit Price:	250.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	250.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
77S111-F3-002	0100	0060	716-04.06	EACH	PLASTIC PAVEMENT MARKING (WRONG WAY ARROW)	Bid:	6.000	Unit Price:	250.00
						This Est:	0.000	This Est:	0.00
						Total:	6.000	Total:	1,500.00
04S028-F3-002	0100	0180	716-08.01	L.F.	REMOVAL OF PAVEMENT MARKING (LINE)	Bid:	1,515.000	Unit Price:	0.50
						This Est:	0.000	This Est:	0.00
						Total:	152.000	Total:	76.00
16945-3480-94	0100	0180	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	Bid:	57.020	Unit Price:	2,100.00
						This Est:	0.000	This Est:	0.00
						Total:	42.462	Total:	89,170.20
08945-3465-94	0100	0200	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	Bid:	58.800	Unit Price:	2,100.00
						This Est:	0.000	This Est:	0.00
						Total:	57.801	Total:	121,382.10
04S028-F3-002	0100	0190	716-13.02	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN LINE)	Bid:	25.000	Unit Price:	2,750.00
						This Est:	0.000	This Est:	0.00
						Total:	17.683	Total:	48,628.25
77S111-F3-002	0100	0070	716-13.02	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN LINE)	Bid:	19.200	Unit Price:	2,750.00
						This Est:	0.000	This Est:	0.00
						Total:	19.318	Total:	53,124.50
77S111-F3-002	0100	0080	716-13.03	L.F.	SPRAY THERMO PVMT MRKNG (60 mil) (8IN BARRIER LINE)	Bid:	2,469.000	Unit Price:	1.25
						This Est:	0.000	This Est:	0.00
						Total:	2,831.000	Total:	3,538.75
08945-3465-94	0100	0210	716-13.04	L.F.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN DOTTED LINE)	Bid:	2,580.000	Unit Price:	0.75
						This Est:	0.000	This Est:	0.00
						Total:	783.000	Total:	587.25
16945-3480-94	0100	0190	716-13.04	L.F.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN DOTTED LINE)	Bid:	3,075.000	Unit Price:	0.75
						This Est:	0.000	This Est:	0.00
						Total:	816.000	Total:	612.00
77S111-F3-002	0100	0090	716-13.05	L.F.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN DOTTED LINE)	Bid:	2,140.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	856.000	Total:	856.00
08945-3465-94	0100	0220	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	2,250.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	2,250.00
04S028-F3-002	0100	0200	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	2,250.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	2,250.00
77S111-F3-002	0100	0100	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	2,250.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	2,250.00
16945-3480-94	0100	0200	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	2,250.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	2,250.00