

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contractor: CNY020		Estimate Number: 0005		Estimate Type: Final		Estimate Approved: No		Pay Period: 10/01/2024 to 11/18/2024	
Contractor: Hawkins Asphalt Paving, LLC Contractor's PO Box 292 Address: WARTRACE, TN 37183 Contract Location: The resurfacing on U.S. 41 (S.R. 2) from U.S. 70S (S.R. 1) t Counties: RUTHERFORD Project(s): 75S001-F3-005, 75S001-F8-005, 75S002-F8-003							Time		
							Allowed: 182.0 Days		
							Charged: 154.0 Days		
							Elapsed Calendar Days: 154.0 Days		
							Percent Time: 84.62 %		
							Percent Complete(\$) 97.62 %		
							Percent Behind: --- %		
							Dates		
							Let: 02/09/2024		
							Awarded: 02/29/2024		
Contract Executed: 03/27/2024									
Date Notice to Proceed: 04/17/2024									
Work Began: 06/05/2024									
To Be Completed: 10/15/2024									
Substantial Work Complete: 09/17/2024									
Accepted: 09/24/2024									
	Total to Date	Previous to Date	This Estimate	Current Contract: Original Contract:		Amounts \$2,601,536.33 \$2,601,536.33			
Total Earnings:	\$2,527,345.37	\$2,527,345.37	\$0.00						
Stockpiled Materials:	\$0.00	\$0.00	\$0.00						
Amount Due:	\$2,527,345.37	\$2,527,345.37	\$0.00						
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00						
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00						
Payment Due:	\$2,527,345.37	\$2,527,345.37	\$0.00						

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount		Project Description				
75S001-F3-005	1.65	NH/HSIP-1(482)			0.00 The resurfacing on U.S. 70S (S.R. 1) from south of Ash Stree				
75S001-F8-005	64.02	NH/HSIP-1(482)			0.00 The resurfacing on U.S. 70S (S.R. 1) from south of Ash Stree				
75S002-F8-003	34.33	STP-2(297)			0.00 The resurfacing on U.S. 41 (S.R. 2) from U.S. 70S (S.R. 1) (				
Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
75S001-F3-005	0100	9021	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	1,000.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S002-F8-003	0100	9023	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	1,000.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S001-F8-005	0100	9022	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	1,000.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S001-F3-005	0100	9018	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	150.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S002-F8-003	0100	9020	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	1,500.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S001-F8-005	0100	9019	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	1,500.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S001-F8-005	0100	9028	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Fuel Adjustment (FUE2)	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	-5,462.590	Adj Total:	-5,462.59
75S001-F3-005	0100	9027	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S002-F8-003	0100	9029	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S001-F8-005	0100	9031	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S002-F8-003	0100	9032	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
75S001-F3-005	0100	9030	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S002-F8-003	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	3.600	Unit Price:	2,000.00
						This Est:	0.000	This Est:	0.00
						Total:	2.200	Total:	4,400.00
75S001-F8-005	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	9.500	Unit Price:	2,000.00
						This Est:	0.000	This Est:	0.00
						Total:	9.500	Total:	19,000.00
75S001-F8-005	0100	0020	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	630.000	Unit Price:	35.00
						This Est:	0.000	This Est:	0.00
						Total:	199.900	Total:	6,996.50
75S002-F8-003	0100	0020	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	451.000	Unit Price:	35.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S001-F8-005	0100	0030	307-02.08	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	Bid:	400.000	Unit Price:	175.00
						This Est:	0.000	This Est:	0.00
						Total:	311.420	Total:	54,498.50
75S002-F8-003	0100	0030	307-02.08	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	Bid:	581.000	Unit Price:	175.00
						This Est:	0.000	This Est:	0.00
						Total:	619.010	Total:	108,326.75
75S001-F8-005	0100	9006	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					307 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	-1,728.380	Adj Total:	-1,728.38
75S002-F8-003	0100	9015	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					307 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	-3,441.700	Adj Total:	-3,441.70
75S001-F8-005	0100	9007	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Anti-strip 307	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	183.000	Adj Total:	183.00
75S002-F8-003	0100	9016	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Anti-strip 307	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	364.500	Adj Total:	364.50

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
75S001-F8-005	0100	9008	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S002-F8-003	0100	9017	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S001-F8-005	0100	0040	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	47.000	Unit Price:	900.00
						This Est:	0.000	This Est:	0.00
						Total:	32.860	Total:	29,574.00
75S002-F8-003	0100	0040	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	23.000	Unit Price:	900.00
						This Est:	0.000	This Est:	0.00
						Total:	14.910	Total:	13,419.00
75S002-F8-003	0100	9013	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S001-F8-005	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S001-F8-005	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S002-F8-003	0100	9014	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S001-F8-005	0100	0050	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid:	7,185.000	Unit Price:	138.00
						This Est:	0.000	This Est:	0.00
						Total:	7,638.700	Total:	1,054,140.60
75S002-F8-003	0100	0050	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid:	3,405.000	Unit Price:	138.00
						This Est:	0.000	This Est:	0.00
						Total:	3,594.800	Total:	496,082.40
75S001-F8-005	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					411 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	-10,600.200	Adj Total:	-10,600.20
75S002-F8-003	0100	9009	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					411 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	-4,996.770	Adj Total:	-4,996.77

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
75S002-F8-003	0100	9026	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S001-F3-005	0100	9024	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S001-F8-005	0100	9025	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	-11,533.880	Total:	-11,533.88
75S002-F8-003	0100	9010	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S001-F8-005	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S001-F8-005	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Anti-strip 411	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	6,975.000	Adj Total:	6,975.00
75S002-F8-003	0100	9011	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Anti-strip 411	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	4,159.500	Adj Total:	4,159.50
75S002-F8-003	0100	9012	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S001-F8-005	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S002-F8-003	0100	0060	411-12.02	L.M.	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	Bid:	1.800	Unit Price:	4,592.00
						This Est:	0.000	This Est:	0.00
						Total:	2.821	Total:	12,954.03
75S001-F8-005	0100	0060	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	7,117.000	Unit Price:	26.00
						This Est:	0.000	This Est:	0.00
						Total:	8,760.260	Total:	227,766.76
75S002-F8-003	0100	0070	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	3,540.000	Unit Price:	26.00
						This Est:	0.000	This Est:	0.00
						Total:	4,078.860	Total:	106,050.36

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
75S001-F3-005	0100	0010	611-07.73	EACH	18IN ENDWALL (MEDIAN DRAIN)	Bid:	6.000	Unit Price:	6,500.00
						This Est:	0.000	This Est:	0.00
						Total:	3.000	Total:	19,500.00
75S001-F8-005	0100	0070	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	45,000.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	45,000.00
75S002-F8-003	0100	0080	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	30,000.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	30,000.00
75S002-F8-003	0100	0090	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	70.000	Unit Price:	28.00
						This Est:	0.000	This Est:	0.00
						Total:	36.000	Total:	1,008.00
75S001-F8-005	0100	0080	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	45.000	Unit Price:	28.00
						This Est:	0.000	This Est:	0.00
						Total:	29.000	Total:	812.00
75S001-F8-005	0100	0090	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	1,062.000	Unit Price:	7.45
						This Est:	0.000	This Est:	0.00
						Total:	1,079.400	Total:	8,041.53
75S002-F8-003	0100	0100	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	1,131.000	Unit Price:	7.45
						This Est:	0.000	This Est:	0.00
						Total:	406.500	Total:	3,028.43
75S001-F8-005	0100	0100	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	2.000	Unit Price:	800.00
						This Est:	0.000	This Est:	0.00
						Total:	2.000	Total:	1,600.00
75S002-F8-003	0100	0110	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	2.000	Unit Price:	800.00
						This Est:	0.000	This Est:	0.00
						Total:	2.000	Total:	1,600.00
75S001-F8-005	0100	0110	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid:	91.000	Unit Price:	30.00
						This Est:	0.000	This Est:	0.00
						Total:	25.000	Total:	750.00
75S002-F8-003	0100	0120	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid:	100.000	Unit Price:	30.00
						This Est:	0.000	This Est:	0.00
						Total:	146.000	Total:	4,380.00
75S001-F8-005	0100	0120	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	Bid:	260.000	Unit Price:	30.00
						This Est:	0.000	This Est:	0.00
						Total:	26.000	Total:	780.00
75S002-F8-003	0100	0130	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	Bid:	207.000	Unit Price:	30.00
						This Est:	0.000	This Est:	0.00
						Total:	80.000	Total:	2,400.00
75S001-F8-005	0100	0130	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid:	130.000	Unit Price:	30.00
						This Est:	0.000	This Est:	0.00
						Total:	493.000	Total:	14,790.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
75S001-F8-005	0100	0140	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	481.000	Unit Price:	10.50
						This Est:	0.000	This Est:	0.00
						Total:	362.000	Total:	3,801.00
75S002-F8-003	0100	0140	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	307.000	Unit Price:	10.50
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S001-F8-005	0100	0150	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid:	1,450.000	Unit Price:	25.00
						This Est:	0.000	This Est:	0.00
						Total:	125.200	Total:	3,130.00
75S002-F8-003	0100	0150	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid:	26.000	Unit Price:	25.00
						This Est:	0.000	This Est:	0.00
						Total:	31.550	Total:	788.75
75S001-F8-005	0100	0160	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	420.000	Unit Price:	20.00
						This Est:	0.000	This Est:	0.00
						Total:	353.000	Total:	7,060.00
75S002-F8-003	0100	0160	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	234.000	Unit Price:	20.00
						This Est:	0.000	This Est:	0.00
						Total:	165.000	Total:	3,300.00
75S001-F3-005	0100	0020	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	19.000	Unit Price:	200.00
						This Est:	0.000	This Est:	0.00
						Total:	22.000	Total:	4,400.00
75S001-F8-005	0100	0170	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	40.000	Unit Price:	200.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S002-F8-003	0100	0170	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	5.000	Unit Price:	200.00
						This Est:	0.000	This Est:	0.00
						Total:	17.000	Total:	3,400.00
75S002-F8-003	0100	0180	716-02.08	L.F.	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	Bid:	230.000	Unit Price:	4.00
						This Est:	0.000	This Est:	0.00
						Total:	303.000	Total:	1,212.00
75S001-F8-005	0100	0180	716-02.08	L.F.	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	Bid:	1,080.000	Unit Price:	4.00
						This Est:	0.000	This Est:	0.00
						Total:	1,719.000	Total:	6,876.00
75S002-F8-003	0100	0190	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	Bid:	410.000	Unit Price:	35.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S001-F8-005	0100	0190	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	Bid:	231.000	Unit Price:	35.00
						This Est:	0.000	This Est:	0.00
						Total:	179.000	Total:	6,265.00
75S001-F8-005	0100	0200	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	Bid:	2.000	Unit Price:	400.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
75S002-F8-003	0100	0200	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	Bid:	2.000	Unit Price:	400.00
						This Est:	0.000	This Est:	0.00
						Total:	4.000	Total:	1,600.00
75S001-F8-005	0100	0210	716-04.01	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	Bid:	2.000	Unit Price:	1,200.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S001-F8-005	0100	0220	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	12.500	Unit Price:	500.00
						This Est:	0.000	This Est:	0.00
						Total:	10.088	Total:	5,044.00
75S002-F8-003	0100	0210	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	7.310	Unit Price:	500.00
						This Est:	0.000	This Est:	0.00
						Total:	8.394	Total:	4,197.00
75S001-F8-005	0100	0230	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	12.500	Unit Price:	7,400.00
						This Est:	0.000	This Est:	0.00
						Total:	9.529	Total:	70,514.60
75S002-F8-003	0100	0220	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	7.310	Unit Price:	7,400.00
						This Est:	0.000	This Est:	0.00
						Total:	5.667	Total:	41,935.80
75S001-F8-005	0100	0240	716-12.06	L.F.	ENHANCED FLAT LINE THERMO (8IN LINE)	Bid:	1,810.000	Unit Price:	5.00
						This Est:	0.000	This Est:	0.00
						Total:	4,446.000	Total:	22,230.00
75S002-F8-003	0100	0230	716-12.06	L.F.	ENHANCED FLAT LINE THERMO (8IN LINE)	Bid:	780.000	Unit Price:	5.00
						This Est:	0.000	This Est:	0.00
						Total:	717.000	Total:	3,585.00
75S001-F8-005	0100	0250	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	58,313.33
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	58,313.33
75S002-F8-003	0100	0240	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	38,875.55
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	38,875.55
75S001-F8-005	0100	0260	730-14.02	L.F.	SAW SLOT	Bid:	3,542.000	Unit Price:	4.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
75S001-F8-005	0100	0270	730-14.03	L.F.	LOOP WIRE	Bid:	8,084.000	Unit Price:	1.50
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00