

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



**Contractor:** CNY031      **Estimate Number:** 0009      **Estimate Type:** Final      **Estimate Approved:** No      **Pay Period:** 12/01/2024 to 12/05/2025

<b>Contractor:</b> Brown Builders, Inc. <b>Contractor's Address:</b> 2807 Clinard Dr SPRINGFIELD, TN 37172  <b>Contract Location:</b> The construction of a concrete box bridge on Hoot Owl Lane o  <b>Counties:</b> MACON  <b>Project(s):</b> 56946-3431-94				<b>Time</b> <b>Allowed:</b> 274.0 Days <b>Charged:</b> 243.0 Days <b>Elapsed Calendar Days:</b> 243.0 Days <b>Percent Time:</b> 88.69 % <b>Percent Complete(\$):</b> 95.65 % <b>Percent Behind:</b> --- %  <b>Dates</b> <b>Let:</b> 02/09/2024 <b>Awarded:</b> 02/29/2024 <b>Contract Executed:</b> 03/12/2024 <b>Date Notice to Proceed:</b> 04/02/2024 <b>Work Began:</b> 04/18/2024 <b>To Be Completed:</b> 12/31/2024 <b>Substantial Work Complete:</b> 11/30/2024 <b>Accepted:</b> 01/30/2025	
	<b>Total to Date</b>	<b>Previous to Date</b>	<b>This Estimate</b>		
<b>Total Earnings:</b>	\$808,698.58	\$808,698.58	\$0.00		
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
<b>Amount Due:</b>	\$808,698.58	\$808,698.58	\$0.00		
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
<b>Payment Due:</b>	\$808,698.58	\$808,698.58	\$0.00		
				<b>Current Contract:</b>	\$839,785.77
				<b>Original Contract:</b>	\$839,785.77

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description			
56946-3431-94	100.06	BRZE-5600(38)	0.00	The construction of a concrete box bridge on Hoot Owl Lane o			
Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
56946-3431-94	0100	0010	105-01	LS	CONSTRUCTION STAKES, LINES AND GRADES	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 15,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 15,000.00
56946-3431-94	0100	9018	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 600.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
56946-3431-94	0300	9019	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 600.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
56946-3431-94	0100	9014	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
					Fuel Adjustment (FUE2)	<b>Adj This Est:</b> 0.000 <b>Adj Total:</b> -72.510	<b>Adj This Est:</b> 0.00 <b>Adj Total:</b> -72.51
56946-3431-94	0300	9015	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
56946-3431-94	0100	9016	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
56946-3431-94	0300	9017	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
56946-3431-94	0100	0020	201-01	LS	CLEARING AND GRUBBING	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 20,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 20,000.00
56946-3431-94	0100	0030	202-01	LS	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 55,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 55,000.00
56946-3431-94	0300	0550	202-04.50	LS	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) / (WOOD BRIDGE, STA. 24+25)	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 40,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 40,000.00
56946-3431-94	0100	0040	203-01	C.Y.	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	<b>Bid:</b> 476.000 <b>This Est:</b> 0.000 <b>Total:</b> 468.000	<b>Unit Price:</b> 76.00 <b>This Est:</b> 0.00 <b>Total:</b> 35,568.00
56946-3431-94	0100	9007	203-01.03	C.Y.	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 114.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
56946-3431-94	0100	0050	203-02.01	TON	BORROW EXCAVATION (GRADED SOLID ROCK)	Bid: 350.000 This Est: 0.000 Total: 0.000	Unit Price: 70.00 This Est: 0.00 Total: 0.00
56946-3431-94	0100	0060	203-04	C.Y.	PLACING AND SPREADING TOPSOIL	Bid: 72.370 This Est: 0.000 Total: 62.960	Unit Price: 71.00 This Est: 0.00 Total: 4,470.16
56946-3431-94	0100	9008	203-05	C.Y.	UNDERCUTTING	Bid: 0.000 This Est: 0.000 Total: 222.220	Unit Price: 114.00 This Est: 0.00 Total: 25,333.08
56946-3431-94	0100	0070	203-07	C.Y.	FURNISHING & SPREADING TOPSOIL	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: 71.00 This Est: 0.00 Total: 0.00
56946-3431-94	0100	0080	204-08	C.Y.	FOUNDATION FILL MATERIAL	Bid: 9.000 This Est: 0.000 Total: 0.000	Unit Price: 60.00 This Est: 0.00 Total: 0.00
56946-3431-94	0100	0090	209-03.42	L.F.	STREAM MITIGATION - LIVE BRUSH LAYERING	Bid: 84.000 This Est: 0.000 Total: 0.000	Unit Price: 500.00 This Est: 0.00 Total: 0.00
56946-3431-94	0100	0100	209-05	C.Y.	SEDIMENT REMOVAL	Bid: 10.000 This Est: 0.000 Total: 0.000	Unit Price: 63.00 This Est: 0.00 Total: 0.00
56946-3431-94	0100	0110	209-08.02	L.F.	TEMPORARY SILT FENCE (WITH BACKING)	Bid: 440.000 This Est: 0.000 Total: 630.000	Unit Price: 7.00 This Est: 0.00 Total: 4,410.00
56946-3431-94	0100	0120	209-08.07	EACH	ROCK CHECK DAM	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: 750.00 This Est: 0.00 Total: 0.00
56946-3431-94	0100	0130	209-08.08	EACH	ENHANCED ROCK CHECK DAM	Bid: 4.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
56946-3431-94	0100	0140	209-09.04	EACH	SEDIMENT FILTER BAG(15' X 10')	Bid: 3.000 This Est: 0.000 Total: 1.000	Unit Price: 550.00 This Est: 0.00 Total: 550.00
56946-3431-94	0100	0150	209-65.04	L.F.	TEMPORARY IN STREAM DIVERSION	Bid: 152.000 This Est: 0.000 Total: 152.000	Unit Price: 110.00 This Est: 0.00 Total: 16,720.00
56946-3431-94	0100	0160	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid: 378.000 This Est: 0.000 Total: 436.940	Unit Price: 84.00 This Est: 0.00 Total: 36,702.96
56946-3431-94	0100	0170	303-01.01	TON	GRANULAR BACKFILL (ROADWAY)	Bid: 156.000 This Est: 0.000 Total: 0.000	Unit Price: 84.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
56946-3431-94	0100	0180	303-10.01	TON	MINERAL AGGREGATE (SIZE 57)	Bid: 25.000 This Est: 0.000 Total: 0.000	Unit Price: 84.00 This Est: 0.00 Total: 0.00
56946-3431-94	0100	0190	307-01.08	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	Bid: 118.000 This Est: 0.000 Total: 80.830	Unit Price: 335.00 This Est: 0.00 Total: 27,078.05
56946-3431-94	0100	9002	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					307 AC Content Adjustment	Adj This Est: 0.000 Adj Total: -409.120	Adj This Est: 0.00 Adj Total: -409.12
56946-3431-94	0100	9003	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Anti-strip 307	Adj This Est: 0.000 Adj Total: 45.000	Adj This Est: 0.00 Adj Total: 45.00
56946-3431-94	0100	9004	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
56946-3431-94	0100	0200	402-01	TON	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	Bid: 1.600 This Est: 0.000 Total: 0.000	Unit Price: 1,500.00 This Est: 0.00 Total: 0.00
56946-3431-94	0100	0210	402-02	TON	AGGREGATE FOR COVER MATERIAL (PC)	Bid: 5.500 This Est: 0.000 Total: 14.330	Unit Price: 85.00 This Est: 0.00 Total: 1,218.05
56946-3431-94	0100	0220	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid: 0.400 This Est: 0.000 Total: 0.000	Unit Price: 1,500.00 This Est: 0.00 Total: 0.00
56946-3431-94	0100	9005	407-07	DOLL	DENSITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
56946-3431-94	0100	9006	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
56946-3431-94	0100	0230	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid: 71.800 This Est: 0.000 Total: 74.410	Unit Price: 360.00 This Est: 0.00 Total: 26,787.60
56946-3431-94	0100	9009	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
56946-3431-94	0100	9009	411-03.20	DOLL	411 AC Content Adjustment	Adj This Est: 0.000 Adj Total: -94.160	Adj This Est: 0.00 Adj Total: -94.16
56946-3431-94	0100	9010	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
56946-3431-94	0100	9011	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Anti-strip 411	Adj This Est: 0.000 Adj Total: 78.150	Adj This Est: 0.00 Adj Total: 78.15
56946-3431-94	0100	9012	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
56946-3431-94	0300	9000	604-01.06	C.Y.	CLASS A CONCRETE ADJUSTMENT (INCREASE)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 2,300.00 This Est: 0.00 Total: 0.00
56946-3431-94	0300	9001	604-01.07	C.Y.	CLASS A CONCRETE ADJUSTMENT (DECREASE)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,740.00 This Est: 0.00 Total: 0.00
56946-3431-94	0300	0560	604-02.01	C.Y.	CLASS A CONCRETE (BOX BRIDGES)	Bid: 65.000 This Est: 0.000 Total: 65.000	Unit Price: 2,000.00 This Est: 0.00 Total: 130,000.00
56946-3431-94	0300	0570	604-02.02	LB.	STEEL BAR REINFORCEMENT (BOX BRIDGES)	Bid: 15,168.000 This Est: 0.000 Total: 15,168.000	Unit Price: 2.25 This Est: 0.00 Total: 34,128.00
56946-3431-94	0100	0240	621-03.07	L.F.	48" TEMPORARY DRAINAGE PIPE	Bid: 32.000 This Est: 0.000 Total: 40.000	Unit Price: 215.00 This Est: 0.00 Total: 8,600.00
56946-3431-94	0100	0250	621-03.09	L.F.	60" TEMPORARY DRAINAGE PIPE	Bid: 96.000 This Est: 0.000 Total: 120.000	Unit Price: 270.00 This Est: 0.00 Total: 32,400.00
56946-3431-94	0100	0260	705-01.04	L.F.	METAL BEAM GUARD FENCE	Bid: 75.000 This Est: 0.000 Total: 100.000	Unit Price: 200.00 This Est: 0.00 Total: 20,000.00
56946-3431-94	0100	0270	705-06.01	L.F.	W BEAM GR (TYPE 2) MASH TL-3	Bid: 75.000 This Est: 0.000 Total: 0.000	Unit Price: 45.00 This Est: 0.00 Total: 0.00
56946-3431-94	0100	0280	705-06.30	EACH	GR TERMINAL (ENERGY ABSORBING) MASH TL-2	Bid: 4.000 This Est: 0.000 Total: 4.000	Unit Price: 4,300.00 This Est: 0.00 Total: 17,200.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
56946-3431-94	0100	0290	707-08.11	L.F.	HIGH-VISIBILITY CONSTRUCTION FENCE	<b>Bid:</b> 240.000 <b>This Est:</b> 0.000 <b>Total:</b> 310.000	<b>Unit Price:</b> 9.00 <b>This Est:</b> 0.00 <b>Total:</b> 2,790.00
56946-3431-94	0100	0300	709-05.05	TON	MACHINED RIP-RAP (CLASS A-3)	<b>Bid:</b> 200.000 <b>This Est:</b> 0.000 <b>Total:</b> 562.790	<b>Unit Price:</b> 92.00 <b>This Est:</b> 0.00 <b>Total:</b> 51,776.68
56946-3431-94	0100	0310	709-05.06	TON	MACHINED RIP-RAP (CLASS A-1)	<b>Bid:</b> 31.500 <b>This Est:</b> 0.000 <b>Total:</b> 318.920	<b>Unit Price:</b> 92.00 <b>This Est:</b> 0.00 <b>Total:</b> 29,340.64
56946-3431-94	0100	0320	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 25,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 25,000.00
56946-3431-94	0100	0330	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	<b>Bid:</b> 25.000 <b>This Est:</b> 0.000 <b>Total:</b> 25.000	<b>Unit Price:</b> 65.00 <b>This Est:</b> 0.00 <b>Total:</b> 1,625.00
56946-3431-94	0100	0340	712-05.01	EACH	WARNING LIGHTS (TYPE A)	<b>Bid:</b> 8.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 50.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
56946-3431-94	0100	0350	712-06	S.F.	SIGNS (CONSTRUCTION)	<b>Bid:</b> 117.000 <b>This Est:</b> 0.000 <b>Total:</b> 41.000	<b>Unit Price:</b> 31.00 <b>This Est:</b> 0.00 <b>Total:</b> 1,271.00
56946-3431-94	0100	0360	712-07.03	L.F.	TEMPORARY BARRICADES (TYPE III)	<b>Bid:</b> 24.000 <b>This Est:</b> 0.000 <b>Total:</b> 24.000	<b>Unit Price:</b> 40.00 <b>This Est:</b> 0.00 <b>Total:</b> 960.00
56946-3431-94	0100	0370	713-16.06	EACH	DEAD END SIGN AND SUPPORT	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 430.00 <b>This Est:</b> 0.00 <b>Total:</b> 430.00
56946-3431-94	0100	0380	713-16.20	EACH	SIGNS (DESCRIPTION) / (R2-1, SPEED LIMIT 20 MPH)	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 350.00 <b>This Est:</b> 0.00 <b>Total:</b> 350.00
56946-3431-94	0100	0390	713-16.21	EACH	SIGNS (DESCRIPTION) / (R1-1 STOP)	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 430.00 <b>This Est:</b> 0.00 <b>Total:</b> 430.00
56946-3431-94	0100	0400	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	<b>Bid:</b> 0.400 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 5,500.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
56946-3431-94	0100	0410	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 135,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 135,000.00
56946-3431-94	0100	0420	740-07.01	S.Y.	GEO GRID REINFORCEMENT	<b>Bid:</b> 94.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 7.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
56946-3431-94	0100	0430	740-10.03	S.Y.	GEOTEXTILE (TYPE III)(EROSION CONTROL)	<b>Bid:</b> 442.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 7.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
56946-3431-94	0100	0440	740-10.04	S.Y.	GEOTEXTILE (TYPE IV)(STABILIZATION)	<b>Bid:</b> 200.000 <b>This Est:</b> 0.000 <b>Total:</b> 300.000	<b>Unit Price:</b> 7.00 <b>This Est:</b> 0.00 <b>Total:</b> 2,100.00
56946-3431-94	0100	0450	740-11.01	L.F.	TEMPORARY SEDIMENT TUBE 8IN	<b>Bid:</b> 534.000 <b>This Est:</b> 0.000 <b>Total:</b> 140.000	<b>Unit Price:</b> 6.00 <b>This Est:</b> 0.00 <b>Total:</b> 840.00
56946-3431-94	0100	0460	801-01	UNIT	SEEDING (WITH MULCH)	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 11.040	<b>Unit Price:</b> 550.00 <b>This Est:</b> 0.00 <b>Total:</b> 6,072.00
56946-3431-94	0100	0470	801-01.38	UNIT	NATVE SEED MX FINAL STABLIZATN OF SLOPES	<b>Bid:</b> 7.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 400.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
56946-3431-94	0100	0480	801-02	UNIT	SEEDING (WITHOUT MULCH)	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 500.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
56946-3431-94	0100	0490	801-03	M.G.	WATER (SEEDING & SODDING)	<b>Bid:</b> 9.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 100.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
56946-3431-94	0100	9013	801-06	UNIT	MULCH	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 330.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
56946-3431-94	0100	0500	802-02.40	EACH	CUTTINGS: SALIX NIGRA (24-48IN LENGTH)	<b>Bid:</b> 252.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 13.50 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
56946-3431-94	0100	0510	802-02.42	EACH	CUTTINGS: CORNUS AMOMUM (24-48IN)	<b>Bid:</b> 252.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 13.50 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
56946-3431-94	0100	0520	802-02.43	EACH	CUTTINGS: SAMBUCUS CANADENSIS (24-48IN)	<b>Bid:</b> 252.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 13.50 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
56946-3431-94	0100	0530	802-02.45	EACH	CUTTINGS: CEPHALANTHUS OCCIDENTALIS (24-48IN)	<b>Bid:</b> 252.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 13.50 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
56946-3431-94	0100	0540	805-12.08	S.Y.	700 GRAM COIR FIBER EROSION BLANKET	<b>Bid:</b> 386.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 13.50 <b>This Est:</b> 0.00 <b>Total:</b> 0.00