

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contractor: CNY064				Estimate Number: 0011		Estimate Type: Final		Estimate Approved: No		Pay Period: 06/10/2025 to 07/08/2025	
Contractor: Vulcan Construction Materials, LLC Contractor's PO Box 101131 Address: ATLANTA, GA 30392 Contract Location: The random on-call concrete pavement repair on various Inter Counties: BEDFORD, CHEATHAM, DAVIDSON, DICKSON, GILES, HICKMAN, HOUSTON, HUMPHREYS, LAWRENCE, LEWIS, LINCOLN, MACON, MARSHALL, MAURY, MONTGOMERY, MOORE, PERRY, ROBERTSON, RUTHERFORD, SMITH, STEWART, SUMNER, TROUSDALE, WAYNE, WILLIAMSON, WILSON Project(s): R3BVAR-M3-046								Time			
								Allowed:		365.0 Days	
								Charged:		364.0 Days	
								Elapsed Calendar Days:		364.0 Days	
								Percent Time:		99.73 %	
								Percent Complete(\$)		109.96 %	
								Percent Behind:		--- %	
								Dates			
								Let:		02/09/2024	
								Awarded:		02/29/2024	
Contract Executed:		03/11/2024									
Date Notice to Proceed:		04/01/2024									
Work Began:		06/18/2024									
To Be Completed:		03/31/2025									
Substantial Work Complete:		03/30/2025									
Accepted:		05/16/2025									
		Total to Date		Previous to Date		This Estimate		Current Contract: Original Contract: Amounts \$2,117,042.50 \$2,117,042.50			
Total Earnings:		\$2,360,713.15		\$2,360,713.15		\$0.00					
Stockpiled Materials:		\$0.00		\$0.00		\$0.00					
Amount Due:		\$2,360,713.15		\$2,360,713.15		\$0.00					
Test Report Payment Adjustments:		\$0.00		\$0.00		\$0.00					
Material Discrepancy Adjustments:		\$0.00		\$0.00		\$0.00					
Payment Due:		\$2,360,713.15		\$2,360,713.15		\$0.00					

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount		Project Description			
R3BVAR-M3-046	99.98	N/A	0.00		The random on-call concrete pavement repair on various Inter			
Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount
R3BVAR-M3-046	0700	9000	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 2,500.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
R3BVAR-M3-046	0700	9002	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 1,000.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
R3BVAR-M3-046	0700	9001	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 500.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
R3BVAR-M3-046	0700	0010	502-02	EACH	HOLES	Bid:	10.000	Unit Price: 1.45
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
R3BVAR-M3-046	0700	0020	502-03.25	C.Y.	FULL DEPTH PCC PAVEMENT REPAIR HIGH EARLY	Bid:	1,750.000	Unit Price: 825.00
						This Est:	0.000	This Est: 0.00
						Total:	2,025.150	Total: 1,670,748.75
R3BVAR-M3-046	0700	0030	502-03.26	S.Y.	PARTIAL DEPTH PCC PAVEMENT REPAIR HIGH EARLY	Bid:	50.000	Unit Price: 118.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
R3BVAR-M3-046	0700	0040	502-04.01	L.F.	SAWING CONCRETE PAVEMENT (FULL DEPTH)	Bid:	11,500.000	Unit Price: 20.00
						This Est:	0.000	This Est: 0.00
						Total:	13,104.020	Total: 262,080.40
R3BVAR-M3-046	0700	0050	502-04.02	EACH	LOAD TRANSFER DOWELS	Bid:	4,000.000	Unit Price: 22.50
						This Est:	0.000	This Est: 0.00
						Total:	5,383.000	Total: 121,117.50
R3BVAR-M3-046	0700	0060	502-04.03	EACH	TRANSVERSE TIE-BARS	Bid:	735.000	Unit Price: 18.00
						This Est:	0.000	This Est: 0.00
						Total:	1,203.000	Total: 21,654.00
R3BVAR-M3-046	0700	0070	502-08	S.Y.	PRE-ROLLING	Bid:	8.000	Unit Price: 0.75
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
R3BVAR-M3-046	0700	0080	502-08.02	L.F.	RESEALING JOINTS (SILICONE SEALANT)	Bid:	8,000.000	Unit Price: 6.70
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
R3BVAR-M3-046	0700	0090	502-08.03	L.F.	SEALING SHOULDER JOINTS	Bid:	2,500.000	Unit Price: 2.50
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
R3BVAR-M3-046	0700	0100	502-08.07	L.F.	SEALING RANDOM CRACKS (SILICONE SEALANT)	Bid:	200.000	Unit Price: 5.75
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
R3BVAR-M3-046	0700	0110	502-10	C.F.	CEMENT-FLY ASH GROUT	Bid:	40.000	Unit Price:	0.80
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
R3BVAR-M3-046	0700	0120	503-01	S.Y.	GRINDING CONCRETE PAVEMENT	Bid:	425.000	Unit Price:	25.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
R3BVAR-M3-046	0700	0130	503-60	EACH	RETROFIT DOWEL BAR	Bid:	50.000	Unit Price:	14.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
R3BVAR-M3-046	0700	0140	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	20,000.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	20,000.00
R3BVAR-M3-046	0700	0150	712-01.02	EACH	LANE CLOSURE	Bid:	10.000	Unit Price:	2,400.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	2,400.00
R3BVAR-M3-046	0700	0160	712-01.03	EACH	LANE CLOSURE(NIGHT WORK)	Bid:	9.000	Unit Price:	2,500.00
						This Est:	0.000	This Est:	0.00
						Total:	9.000	Total:	22,500.00
R3BVAR-M3-046	0700	0170	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	160.000	Unit Price:	45.00
						This Est:	0.000	This Est:	0.00
						Total:	488.000	Total:	21,960.00
R3BVAR-M3-046	0700	0180	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	560.000	Unit Price:	11.50
						This Est:	0.000	This Est:	0.00
						Total:	689.000	Total:	7,923.50
R3BVAR-M3-046	0700	0190	712-07.03	L.F.	TEMPORARY BARRICADES (TYPE III)	Bid:	100.000	Unit Price:	25.00
						This Est:	0.000	This Est:	0.00
						Total:	46.000	Total:	1,150.00
R3BVAR-M3-046	0700	9003	712-08.01	DOLL	UNIFORMED POLICE OFFICER	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
R3BVAR-M3-046	0700	0200	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	3.000	Unit Price:	1,200.00
						This Est:	0.000	This Est:	0.00
						Total:	7.000	Total:	8,400.00
R3BVAR-M3-046	0700	0210	712-08.12	DAY	QUEUE PROTECTION TRUCK	Bid:	10.000	Unit Price:	1,800.00
						This Est:	0.000	This Est:	0.00
						Total:	20.000	Total:	36,000.00
R3BVAR-M3-046	0700	0220	712-08.20	DAY	TRUCK MOUNTED ATTENUATOR W/MSSAGE BOARD	Bid:	20.000	Unit Price:	1,800.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	1,800.00
R3BVAR-M3-046	0700	0230	712-09.01	L.F.	REMOVABLE PAVEMENT MARKING LINE	Bid:	3,100.000	Unit Price:	7.50
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
R3BVAR-M3-046	0700	0240	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid:	3.000	Unit Price:	1,300.00
						This Est:	0.000	This Est:	0.00
						Total:	4.000	Total:	5,200.00
R3BVAR-M3-046	0700	0250	716-01.10	EACH	SNOWPLOWABLE REFLECTIVE MARKER	Bid:	5.000	Unit Price:	375.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
R3BVAR-M3-046	0700	0260	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	8.000	Unit Price:	15.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
R3BVAR-M3-046	0700	0270	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	1.000	Unit Price:	56,500.00
						This Est:	0.000	This Est:	0.00
						Total:	1.240	Total:	70,060.00
R3BVAR-M3-046	0700	0280	716-12.03	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	Bid:	100.000	Unit Price:	19.00
						This Est:	0.000	This Est:	0.00
						Total:	926.000	Total:	17,594.00
R3BVAR-M3-046	0700	0290	717-01.04	EACH	MOBILIZATION (DESCRIPTION) / (WORK ORDER)	Bid:	4.000	Unit Price:	8,500.00
						This Est:	0.000	This Est:	0.00
						Total:	8.250	Total:	70,125.00