

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



**Contractor:** CNY097      **Estimate Number:** 0014      **Estimate Type:** Final      **Estimate Approved:** No      **Pay Period:** 09/01/2025 to 09/02/2025

<p><b>Contractor:</b> Jones Bros. Contractors, LLC  <b>Contractor's</b> PO Box 1001  <b>Address:</b> MT. JULIET, TN 37121</p> <p><b>Contract Location:</b> The repair of the bridges on U.S. 64 (S.R. 50) over Old Alto</p> <p><b>Counties:</b> FRANKLIN</p> <p><b>Project(s):</b> 26S050-M3-004</p>	<p><b>Time</b></p> <p><b>Allowed:</b> 305.0 Days  <b>Charged:</b> 303.0 Days  <b>Elapsed Calendar Days:</b> 303.0 Days  <b>Percent Time:</b> 99.34 %  <b>Percent Complete(\$)</b> 118.09 %  <b>Percent Behind:</b> --- %</p> <p><b>Dates</b></p> <p><b>Let:</b> 06/21/2024  <b>Awarded:</b> 07/02/2024  <b>Contract Executed:</b> 07/10/2024  <b>Date Notice to Proceed:</b> 07/31/2024  <b>Work Began:</b> 08/27/2024  <b>To Be Completed:</b> 05/31/2025  <b>Substantial Work Complete:</b> 05/29/2025  <b>Accepted:</b> 05/29/2025</p>
--	---

	Total to Date	Previous to Date	This Estimate		Amounts		
<b>Total Earnings:</b>	\$1,492,026.36	\$1,492,026.36	\$0.00	<b>Current Contract:</b>	\$1,275,242.35		
Stockpiled Materials:	\$0.00	\$0.00	\$0.00				
<b>Amount Due:</b>	\$1,492,026.36	\$1,492,026.36	\$0.00			<b>Original Contract:</b>	\$1,247,194.30
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00				
Material Discrepancy Adjustments:	\$0.00	-\$475.00	\$475.00				
<b>Payment Due:</b>	\$1,492,026.36	\$1,491,551.36	\$475.00				

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description			
26S050-M3-004	100.03	N/A	475.00	The repair of the bridges on U.S. 64 (S.R. 50) over Old Alto			
Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
26S050-M3-004	0500	9500	104-03.10	EACH	ADDITIONAL WORK (DESCRIPTION) / Additional Materials and Work for Thrie Beam Installation	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 5.000	<b>Unit Price:</b> 1,575.00 <b>This Est:</b> 0.00 <b>Total:</b> 7,875.00
26S050-M3-004	0500	0010	105-01	LS	CONSTRUCTION STAKES, LINES AND GRADES	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 10,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 10,000.00
26S050-M3-004	0500	9013	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 800.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
26S050-M3-004	0500	9011	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
					Fuel Adjustment (FUE2)	<b>Adj This Est:</b> 0.000 <b>Adj Total:</b> -2,000.700	<b>Adj This Est:</b> 0.00 <b>Adj Total:</b> -2,000.70
26S050-M3-004	0500	9012	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
26S050-M3-004	0500	0020	201-07.01	LS	REMOVAL AND DISPOSAL OF BRUSH & TREES	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 19,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 19,000.00
26S050-M3-004	0500	0030	202-04.01	LS	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) / (BRIDGE NO. 26- SR050-16.93 R&L)	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 95,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 95,000.00
26S050-M3-004	0500	0040	204-02.01	C.Y.	DRY EXCAVATION (BRIDGES)	<b>Bid:</b> 992.000 <b>This Est:</b> 0.000 <b>Total:</b> 1,509.480	<b>Unit Price:</b> 45.00 <b>This Est:</b> 0.00 <b>Total:</b> 67,926.60
26S050-M3-004	0500	9009	204-02.02	C.Y.	EXTRA DEPTH DRY EXCAVATION (a)	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 67.50 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
26S050-M3-004	0500	9010	204-02.03	C.Y.	EXTRA DEPTH DRY EXCAVATION (b)	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 81.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
26S050-M3-004	0500	0050	209-08.02	L.F.	TEMPORARY SILT FENCE (WITH BACKING)	<b>Bid:</b> 800.000 <b>This Est:</b> 0.000 <b>Total:</b> 820.000	<b>Unit Price:</b> 5.80 <b>This Est:</b> 0.00 <b>Total:</b> 4,756.00
26S050-M3-004	0500	0060	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	<b>Bid:</b> 35.000 <b>This Est:</b> 0.000 <b>Total:</b> 395.050	<b>Unit Price:</b> 70.00 <b>This Est:</b> 0.00 <b>Total:</b> 27,653.50

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
26S050-M3-004	0500	0070	303-01.02	TON	GRANULAR BACKFILL (BRIDGES)	<b>Bid:</b> 56.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 58.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
26S050-M3-004	0500	0080	303-10.04	TON	MINERAL AGGREGATE (SIZE ) / (NO. 67)	<b>Bid:</b> 1,786.000 <b>This Est:</b> 0.000 <b>Total:</b> 1,980.410	<b>Unit Price:</b> 43.00 <b>This Est:</b> 0.00 <b>Total:</b> 85,157.63
26S050-M3-004	0500	0090	307-01.01	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	<b>Bid:</b> 300.000 <b>This Est:</b> 0.000 <b>Total:</b> 285.390	<b>Unit Price:</b> 250.00 <b>This Est:</b> 0.00 <b>Total:</b> 71,347.50
26S050-M3-004	0500	0100	307-01.08	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	<b>Bid:</b> 140.000 <b>This Est:</b> 0.000 <b>Total:</b> 500.190	<b>Unit Price:</b> 300.00 <b>This Est:</b> 0.00 <b>Total:</b> 150,057.00
26S050-M3-004	0500	9000	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
					307 AC Content Adjustment	<b>Adj This Est:</b> 0.000 <b>Adj Total:</b> -1,146.870	<b>Adj This Est:</b> 0.00 <b>Adj Total:</b> -1,146.87
26S050-M3-004	0500	9001	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
					Anti-strip 307	<b>Adj This Est:</b> 0.000 <b>Adj Total:</b> 469.500	<b>Adj This Est:</b> 0.00 <b>Adj Total:</b> 469.50
26S050-M3-004	0500	9002	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
26S050-M3-004	0500	0110	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	<b>Bid:</b> 3.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 2,500.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
26S050-M3-004	0500	9003	407-07	DOLL	DENSITY DEDUCTION	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
26S050-M3-004	0500	9004	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
26S050-M3-004	0500	0120	411-01.10	TON	ACS MIX(PG64-22) GRADING D	<b>Bid:</b> 140.000 <b>This Est:</b> 0.000 <b>Total:</b> 144.880	<b>Unit Price:</b> 350.00 <b>This Est:</b> 0.00 <b>Total:</b> 50,708.00
26S050-M3-004	0500	9005	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
26S050-M3-004	0500	9005	411-03.20	DOLL	411 AC Content Adjustment	Adj This Est: 0.000 Adj Total: -86.930	Adj This Est: 0.00 Adj Total: -86.93
26S050-M3-004	0500	9006	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
26S050-M3-004	0500	9007	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Anti-strip 411	Adj This Est: 0.000 Adj Total: 87.000	Adj This Est: 0.00 Adj Total: 87.00
26S050-M3-004	0500	9008	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
26S050-M3-004	0500	0130	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	Bid: 0.500 This Est: 0.000 Total: 0.342	Unit Price: 10,600.00 This Est: 0.00 Total: 3,625.20
26S050-M3-004	0500	0140	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid: 925.000 This Est: 0.000 Total: 2,058.330	Unit Price: 29.45 This Est: 0.00 Total: 60,617.82
26S050-M3-004	0500	0150	604-03.04	S.Y.	PAVEMENT @ BRIDGE ENDS	Bid: 448.000 This Est: 0.000 Total: 449.170	Unit Price: 590.00 This Est: 0.00 Total: 265,010.30
26S050-M3-004	0500	0160	604-04.02	S.Y.	APPLIED TEXTURE FINISH (EXISTING STRUCTURES)	Bid: 434.000 This Est: 0.000 Total: 434.000	Unit Price: 14.00 This Est: 0.00 Total: 6,076.00
26S050-M3-004	0500	0170	604-10.05	S.F.	CONCRETE	Bid: 35.000 This Est: 0.000 Total: 0.000	Unit Price: 400.00 This Est: 0.00 Total: 0.00
26S050-M3-004	0500	0180	604-10.50	S.Y.	BRIDGE DECK REPAIRS (PARTIAL DEPTH OF SLAB)	Bid: 90.000 This Est: 0.000 Total: 102.190	Unit Price: 270.00 This Est: 0.00 Total: 27,591.30
26S050-M3-004	0500	0190	604-10.54	S.F.	CONCRETE REPAIRS	Bid: 34.000 This Est: 0.000 Total: 43.000	Unit Price: 500.00 This Est: 0.00 Total: 21,500.00
26S050-M3-004	0500	0200	604-10.58	GAL.	EPOXY INJECTION (INJECTION)	Bid: 5.000 This Est: 0.000 Total: 10.000	Unit Price: 400.00 This Est: 0.00 Total: 4,000.00
26S050-M3-004	0500	0210	604-10.62	L.F.	EPOXY INJECTION REPAIR (COMPLETE AND IN PLACE)	Bid: 65.000 This Est: 0.000 Total: 129.000	Unit Price: 400.00 This Est: 0.00 Total: 51,600.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
26S050-M3-004	0500	0220	617-04.01	S.Y.	TYPE 1 THIN EPOXY OVERLAY (EPOXY-URETHANE)	Bid: 2,474.000 This Est: 0.000 Total: 2,382.220	Unit Price: 35.00 This Est: 0.00 Total: 83,377.70
26S050-M3-004	0500	0230	705-06.01	L.F.	W BEAM GR (TYPE 2) MASH TL-3	Bid: 400.000 This Est: 0.000 Total: 512.500	Unit Price: 38.00 This Est: 0.00 Total: 19,475.00
					Material Discrepancy Payment Adjustment	Adj This Est: 12.500 Adj Total: 0.000	Adj This Est: 475.00 Adj Total: 0.00
26S050-M3-004	0500	0240	705-06.25	EACH	THRIE BEAM BRIDGE TRANSITION MASH TL-3	Bid: 5.000 This Est: 0.000 Total: 5.000	Unit Price: 3,000.00 This Est: 0.00 Total: 15,000.00
26S050-M3-004	0500	0250	706-01	L.F.	GUARDRAIL REMOVED	Bid: 500.000 This Est: 0.000 Total: 837.500	Unit Price: 2.00 This Est: 0.00 Total: 1,675.00
26S050-M3-004	0500	0260	707-08.11	L.F.	HIGH-VISIBILITY CONSTRUCTION FENCE	Bid: 265.000 This Est: 0.000 Total: 0.000	Unit Price: 8.50 This Est: 0.00 Total: 0.00
26S050-M3-004	0500	0270	709-05.06	TON	MACHINED RIP-RAP (CLASS A-1)	Bid: 216.000 This Est: 0.000 Total: 751.370	Unit Price: 45.00 This Est: 0.00 Total: 33,811.65
26S050-M3-004	0500	0280	710-09.01	L.F.	6" PERFORATED PIPE WITH VERTICAL DRAIN SYSTEM	Bid: 468.000 This Est: 0.000 Total: 0.000	Unit Price: 40.00 This Est: 0.00 Total: 0.00
26S050-M3-004	0500	0290	710-09.02	L.F.	6" PIPE UNDERDRAIN	Bid: 68.000 This Est: 0.000 Total: 0.000	Unit Price: 18.00 This Est: 0.00 Total: 0.00
26S050-M3-004	0500	0300	712-01	LS	TRAFFIC CONTROL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 10,000.00 This Est: 0.00 Total: 10,000.00
26S050-M3-004	0500	9501	712-01.01	LS	ADDITIONAL TRAFFIC CONTROL /	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 6,300.00 This Est: 0.00 Total: 6,300.00
26S050-M3-004	0500	0310	712-02.02	L.F.	INTERCONNECTED PORTABLE BARRIER RAIL	Bid: 400.000 This Est: 0.000 Total: 580.000	Unit Price: 50.00 This Est: 0.00 Total: 29,000.00
26S050-M3-004	0500	0320	712-02.47	L.F.	BRIDGE MOUNTED INTERCONNECTED PORTABLE BARRIER RAIL	Bid: 820.000 This Est: 0.000 Total: 600.000	Unit Price: 55.00 This Est: 0.00 Total: 33,000.00
26S050-M3-004	0500	0330	712-02.60	EACH	TEMPORARY WORK ZONE CRASH CUSHION (MASH TL-3)	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 9,100.00 This Est: 0.00 Total: 18,200.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
26S050-M3-004	0500	0340	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	<b>Bid:</b> 90.000 <b>This Est:</b> 0.000 <b>Total:</b> 158.000	<b>Unit Price:</b> 34.75 <b>This Est:</b> 0.00 <b>Total:</b> 5,490.50
26S050-M3-004	0500	0350	712-04.50	EACH	BARRIER RAIL DELINEATOR	<b>Bid:</b> 41.000 <b>This Est:</b> 0.000 <b>Total:</b> 133.000	<b>Unit Price:</b> 14.00 <b>This Est:</b> 0.00 <b>Total:</b> 1,862.00
26S050-M3-004	0500	0360	712-06	S.F.	SIGNS (CONSTRUCTION)	<b>Bid:</b> 763.000 <b>This Est:</b> 0.000 <b>Total:</b> 768.000	<b>Unit Price:</b> 7.85 <b>This Est:</b> 0.00 <b>Total:</b> 6,028.80
26S050-M3-004	0500	0370	712-08.03	EACH	ARROW BOARD (TYPE C)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> 1,310.00 <b>This Est:</b> 0.00 <b>Total:</b> 2,620.00
26S050-M3-004	0500	0380	712-09.08	L.F.	REMOVABLE PAVEMENT MARKING (6" line)	<b>Bid:</b> 4,000.000 <b>This Est:</b> 0.000 <b>Total:</b> 8,029.000	<b>Unit Price:</b> 2.25 <b>This Est:</b> 0.00 <b>Total:</b> 18,065.25
26S050-M3-004	0500	0390	713-02.34	EACH	DELINEATORS (ALL)	<b>Bid:</b> 84.000 <b>This Est:</b> 0.000 <b>Total:</b> 72.000	<b>Unit Price:</b> 41.00 <b>This Est:</b> 0.00 <b>Total:</b> 2,952.00
26S050-M3-004	0500	0400	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> 7,150.00 <b>This Est:</b> 0.00 <b>Total:</b> 14,300.00
26S050-M3-004	0500	0410	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	<b>Bid:</b> 10.000 <b>This Est:</b> 0.000 <b>Total:</b> 10.000	<b>Unit Price:</b> 35.00 <b>This Est:</b> 0.00 <b>Total:</b> 350.00
26S050-M3-004	0500	0420	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	<b>Bid:</b> 10.000 <b>This Est:</b> 0.000 <b>Total:</b> 10.000	<b>Unit Price:</b> 15.00 <b>This Est:</b> 0.00 <b>Total:</b> 150.00
26S050-M3-004	0500	9505	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE) /	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.564	<b>Unit Price:</b> 4,080.00 <b>This Est:</b> 0.00 <b>Total:</b> 2,301.12
26S050-M3-004	0500	0430	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	<b>Bid:</b> 0.500 <b>This Est:</b> 0.000 <b>Total:</b> 0.490	<b>Unit Price:</b> 975.00 <b>This Est:</b> 0.00 <b>Total:</b> 477.75
26S050-M3-004	0500	0440	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 120,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 120,000.00
26S050-M3-004	0500	9503	717-01.75	LS	ADDITIONAL MOBILIZATION / (Paving Subcontractor)	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 10,500.00 <b>This Est:</b> 0.00 <b>Total:</b> 10,500.00
26S050-M3-004	0500	0450	740-07.04	S.Y.	GEOGRID REINFORCEMENT TYPE 2	<b>Bid:</b> 3,700.000 <b>This Est:</b> 0.000 <b>Total:</b> 3,520.660	<b>Unit Price:</b> 6.00 <b>This Est:</b> 0.00 <b>Total:</b> 21,123.96

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
 Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
26S050-M3-004	0500	0460	740-10.04	S.Y.	GEOTEXTILE (TYPE IV)(STABILIZATION)	Bid: 804.000 This Est: 0.000 Total: 938.360	Unit Price: 8.00 This Est: 0.00 Total: 7,506.88
26S050-M3-004	0500	9504	801-01	UNIT	SEEDING (WITH MULCH) /	Bid: 0.000 This Est: 0.000 Total: 16.390	Unit Price: 99.75 This Est: 0.00 Total: 1,634.90