

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



|                                                                                                                                                                                                                                                                                                                                      |                      |                              |                      |                                                           |  |                                                        |                                         |                                             |  |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|------------------------------|----------------------|-----------------------------------------------------------|--|--------------------------------------------------------|-----------------------------------------|---------------------------------------------|--|
| <b>Contractor:</b> CNY113                                                                                                                                                                                                                                                                                                            |                      | <b>Estimate Number:</b> 0003 |                      | <b>Estimate Type:</b> Final                               |  | <b>Estimate Approved:</b> No                           |                                         | <b>Pay Period:</b> 09/21/2024 to 12/09/2024 |  |
| <b>Contractor:</b> W-L Construction & Paving, Inc.<br><b>Contractor's</b> 1484 Highway 107<br><b>Address:</b> CHILHOWIE, VA 24319<br><br><b>Contract Location:</b> The resurfacing on S.R. 394 from U.S. 11W (S.R. 1) (L.M. 0.0)<br><br><b>Counties:</b> SULLIVAN<br><br><br><br><br><b>Project(s):</b> 82S394-F3-002, 82S394-F8-002 |                      |                              |                      |                                                           |  |                                                        | <b>Time</b>                             |                                             |  |
|                                                                                                                                                                                                                                                                                                                                      |                      |                              |                      |                                                           |  |                                                        | <b>Allowed:</b> 103.0 Days              |                                             |  |
|                                                                                                                                                                                                                                                                                                                                      |                      |                              |                      |                                                           |  |                                                        | <b>Charged:</b> 77.0 Days               |                                             |  |
|                                                                                                                                                                                                                                                                                                                                      |                      |                              |                      |                                                           |  |                                                        | <b>Elapsed Calendar Days:</b> 77.0 Days |                                             |  |
|                                                                                                                                                                                                                                                                                                                                      |                      |                              |                      |                                                           |  |                                                        | <b>Percent Time:</b> 74.76 %            |                                             |  |
|                                                                                                                                                                                                                                                                                                                                      |                      |                              |                      |                                                           |  |                                                        | <b>Percent Complete(\$)</b> 95.67 %     |                                             |  |
|                                                                                                                                                                                                                                                                                                                                      |                      |                              |                      |                                                           |  |                                                        | <b>Percent Behind:</b> --- %            |                                             |  |
|                                                                                                                                                                                                                                                                                                                                      |                      |                              |                      |                                                           |  |                                                        | <b>Dates</b>                            |                                             |  |
|                                                                                                                                                                                                                                                                                                                                      |                      |                              |                      |                                                           |  |                                                        | <b>Let:</b> 05/10/2024                  |                                             |  |
|                                                                                                                                                                                                                                                                                                                                      |                      |                              |                      |                                                           |  |                                                        | <b>Awarded:</b> 05/21/2024              |                                             |  |
| <b>Contract Executed:</b> 05/30/2024                                                                                                                                                                                                                                                                                                 |                      |                              |                      |                                                           |  |                                                        |                                         |                                             |  |
| <b>Date Notice to Proceed:</b> 06/20/2024                                                                                                                                                                                                                                                                                            |                      |                              |                      |                                                           |  |                                                        |                                         |                                             |  |
| <b>Work Began:</b> 08/02/2024                                                                                                                                                                                                                                                                                                        |                      |                              |                      |                                                           |  |                                                        |                                         |                                             |  |
| <b>To Be Completed:</b> 09/30/2024                                                                                                                                                                                                                                                                                                   |                      |                              |                      |                                                           |  |                                                        |                                         |                                             |  |
| <b>Substantial Work Complete:</b> 09/04/2024                                                                                                                                                                                                                                                                                         |                      |                              |                      |                                                           |  |                                                        |                                         |                                             |  |
| <b>Accepted:</b>                                                                                                                                                                                                                                                                                                                     |                      |                              |                      |                                                           |  |                                                        |                                         |                                             |  |
|                                                                                                                                                                                                                                                                                                                                      | <b>Total to Date</b> | <b>Previous to Date</b>      | <b>This Estimate</b> | <b>Current Contract:</b><br><br><b>Original Contract:</b> |  | <b>Amounts</b><br><br>\$838,822.95<br><br>\$823,081.60 |                                         |                                             |  |
| <b>Total Earnings:</b>                                                                                                                                                                                                                                                                                                               | \$798,212.00         | \$798,212.00                 | \$0.00               |                                                           |  |                                                        |                                         |                                             |  |
| Stockpiled Materials:                                                                                                                                                                                                                                                                                                                | \$0.00               | \$0.00                       | \$0.00               |                                                           |  |                                                        |                                         |                                             |  |
| <b>Amount Due:</b>                                                                                                                                                                                                                                                                                                                   | \$798,212.00         | \$798,212.00                 | \$0.00               |                                                           |  |                                                        |                                         |                                             |  |
| Test Report Payment Adjustments:                                                                                                                                                                                                                                                                                                     | \$0.00               | \$0.00                       | \$0.00               |                                                           |  |                                                        |                                         |                                             |  |
| Material Discrepancy Adjustments:                                                                                                                                                                                                                                                                                                    | \$0.00               | \$0.00                       | \$0.00               |                                                           |  |                                                        |                                         |                                             |  |
| <b>Payment Due:</b>                                                                                                                                                                                                                                                                                                                  | \$798,212.00         | \$798,212.00                 | \$0.00               |                                                           |  |                                                        |                                         |                                             |  |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Bid % | Federal Project Number | Project Current Amount |       | Project Description                                          |                     |            |                      |
|----------------|-------|------------------------|------------------------|-------|--------------------------------------------------------------|---------------------|------------|----------------------|
| 82S394-F3-002  | 1.27  | STP/HSIP-394(16)       | 0.00                   |       | The resurfacing on S.R. 394 from U.S. 11W (S.R. 1) (L.M. 0.0 |                     |            |                      |
| 82S394-F8-002  | 98.72 | STP/HSIP-394(16)       | 0.00                   |       | The resurfacing on S.R. 394 from U.S. 11W (S.R. 1) (L.M. 0.0 |                     |            |                      |
| Project Number | Cat # | Line<br>Item #         | Item Code              | Units | Primary/<br>Supplemental Description                         | Total Item Quantity |            | Total Amount         |
| 82S394-F8-002  | 0100  | 9017                   | 108-07                 | DAY   | LIQUIDATED DAMAGES                                           | Bid:                | 0.000      | Unit Price: 600.00   |
|                |       |                        |                        |       |                                                              | This Est:           | 0.000      | This Est: 0.00       |
|                |       |                        |                        |       |                                                              | Total:              | 0.000      | Total: 0.00          |
| 82S394-F3-002  | 0100  | 9016                   | 108-07                 | DAY   | LIQUIDATED DAMAGES                                           | Bid:                | 0.000      | Unit Price: 600.00   |
|                |       |                        |                        |       |                                                              | This Est:           | 0.000      | This Est: 0.00       |
|                |       |                        |                        |       |                                                              | Total:              | 0.000      | Total: 0.00          |
| 82S394-F3-002  | 0100  | 9014                   | 108-08.04              | HOUR  | LIQUIDATED DAMAGES                                           | Bid:                | 0.000      | Unit Price: 1,000.00 |
|                |       |                        |                        |       |                                                              | This Est:           | 0.000      | This Est: 0.00       |
|                |       |                        |                        |       |                                                              | Total:              | 0.000      | Total: 0.00          |
| 82S394-F8-002  | 0100  | 9015                   | 108-08.04              | HOUR  | LIQUIDATED DAMAGES                                           | Bid:                | 0.000      | Unit Price: 1,000.00 |
|                |       |                        |                        |       |                                                              | This Est:           | 0.000      | This Est: 0.00       |
|                |       |                        |                        |       |                                                              | Total:              | 0.000      | Total: 0.00          |
| 82S394-F3-002  | 0100  | 9010                   | 109-01.01              | DOLL  | PAY ADJUSTMENT FOR FUEL                                      | Bid:                | 0.000      | Unit Price: 1.00     |
|                |       |                        |                        |       |                                                              | This Est:           | 0.000      | This Est: 0.00       |
|                |       |                        |                        |       |                                                              | Total:              | 0.000      | Total: 0.00          |
| 82S394-F8-002  | 0100  | 9011                   | 109-01.01              | DOLL  | PAY ADJUSTMENT FOR FUEL                                      | Bid:                | 0.000      | Unit Price: 1.00     |
|                |       |                        |                        |       |                                                              | This Est:           | 0.000      | This Est: 0.00       |
|                |       |                        |                        |       |                                                              | Total:              | 0.000      | Total: 0.00          |
|                |       |                        |                        |       | Fuel Adjustment (FUE2)                                       | Adj This Est:       | 0.000      | Adj This Est: 0.00   |
|                |       |                        |                        |       |                                                              | Adj Total:          | -4,557.970 | Adj Total: -4,557.97 |
| 82S394-F3-002  | 0100  | 9012                   | 109-01.02              | DOLL  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.                  | Bid:                | 0.000      | Unit Price: 1.00     |
|                |       |                        |                        |       |                                                              | This Est:           | 0.000      | This Est: 0.00       |
|                |       |                        |                        |       |                                                              | Total:              | 0.000      | Total: 0.00          |
| 82S394-F8-002  | 0100  | 9013                   | 109-01.02              | DOLL  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.                  | Bid:                | 0.000      | Unit Price: 1.00     |
|                |       |                        |                        |       |                                                              | This Est:           | 0.000      | This Est: 0.00       |
|                |       |                        |                        |       |                                                              | Total:              | 0.000      | Total: 0.00          |
| 82S394-F8-002  | 0100  | 0010                   | 208-01.05              | L.M.  | BROOMING & DEGRASSING SHOULDERS                              | Bid:                | 6.000      | Unit Price: 1,257.45 |
|                |       |                        |                        |       |                                                              | This Est:           | 0.000      | This Est: 0.00       |
|                |       |                        |                        |       |                                                              | Total:              | 5.080      | Total: 6,387.85      |
| 82S394-F8-002  | 0100  | 0020                   | 303-01                 | TON   | MINERAL AGGREGATE, TYPE A BASE, GRADING D                    | Bid:                | 673.000    | Unit Price: 53.60    |
|                |       |                        |                        |       |                                                              | This Est:           | 0.000      | This Est: 0.00       |
|                |       |                        |                        |       |                                                              | Total:              | 620.110    | Total: 33,237.90     |
| 82S394-F8-002  | 0100  | 0030                   | 307-01.15              | TON   | ASC MIX (PG64-22) (BPMLC-HM) GRADING CS                      | Bid:                | 514.000    | Unit Price: 139.35   |
|                |       |                        |                        |       |                                                              | This Est:           | 0.000      | This Est: 0.00       |
|                |       |                        |                        |       |                                                              | Total:              | 498.320    | Total: 69,440.89     |
| 82S394-F8-002  | 0100  | 9006                   | 307-03.20              | DOLL  | PRICE ADJUSTMENT FOR AC CONTENT                              | Bid:                | 0.000      | Unit Price: 1.00     |
|                |       |                        |                        |       |                                                              | This Est:           | 0.000      | This Est: 0.00       |
|                |       |                        |                        |       |                                                              | Total:              | 0.000      | Total: 0.00          |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description         | Total Item Quantity |            | Total Amount  |            |
|----------------|-------|----------------|-----------|-------|----------------------------------------------|---------------------|------------|---------------|------------|
| 82S394-F8-002  | 0100  | 9006           | 307-03.20 | DOLL  | 307 AC Content Adjustment                    | Adj This Est:       | 0.000      | Adj This Est: | 0.00       |
|                |       |                |           |       |                                              | Adj Total:          | -945.850   | Adj Total:    | -945.85    |
| 82S394-F8-002  | 0100  | 9007           | 307-05.40 | DOLL  | LIQUID ANTI-STRIP AGENT PAYMENT              | Bid:                | 0.000      | Unit Price:   | 1.00       |
|                |       |                |           |       |                                              | This Est:           | 0.000      | This Est:     | 0.00       |
|                |       |                |           |       |                                              | Total:              | 0.000      | Total:        | 0.00       |
|                |       |                |           |       | Anti-strip 307                               | Adj This Est:       | 0.000      | Adj This Est: | 0.00       |
|                |       |                |           |       |                                              | Adj Total:          | 480.000    | Adj Total:    | 480.00     |
| 82S394-F8-002  | 0100  | 9008           | 307-05.41 | DOLL  | HYDRATE LIME ANTI-STRIP AGENT PAYMENT        | Bid:                | 0.000      | Unit Price:   | 1.00       |
|                |       |                |           |       |                                              | This Est:           | 0.000      | This Est:     | 0.00       |
|                |       |                |           |       |                                              | Total:              | 0.000      | Total:        | 0.00       |
| 82S394-F8-002  | 0100  | 0040           | 403-01    | TON   | BITUMINOUS MATERIAL FOR TACK COAT (TC)       | Bid:                | 18.000     | Unit Price:   | 953.60     |
|                |       |                |           |       |                                              | This Est:           | 0.000      | This Est:     | 0.00       |
|                |       |                |           |       |                                              | Total:              | 21.830     | Total:        | 20,817.09  |
| 82S394-F8-002  | 0100  | 9004           | 407-07    | DOLL  | DENSITY DEDUCTION                            | Bid:                | 0.000      | Unit Price:   | 1.00       |
|                |       |                |           |       |                                              | This Est:           | 0.000      | This Est:     | 0.00       |
|                |       |                |           |       |                                              | Total:              | 0.000      | Total:        | 0.00       |
| 82S394-F8-002  | 0100  | 9005           | 407-09    | DOLL  | ASPHALT CEMENT CONTENT & GRADATION DEDUCTION | Bid:                | 0.000      | Unit Price:   | 1.00       |
|                |       |                |           |       |                                              | This Est:           | 0.000      | This Est:     | 0.00       |
|                |       |                |           |       |                                              | Total:              | 0.000      | Total:        | 0.00       |
| 82S394-F8-002  | 0100  | 0050           | 411-02.10 | TON   | ACS MIX(PG70-22) GRADING D                   | Bid:                | 3,370.000  | Unit Price:   | 147.86     |
|                |       |                |           |       |                                              | This Est:           | 0.000      | This Est:     | 0.00       |
|                |       |                |           |       |                                              | Total:              | 3,190.700  | Total:        | 471,776.90 |
| 82S394-F8-002  | 0100  | 9000           | 411-03.20 | DOLL  | PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT  | Bid:                | 0.000      | Unit Price:   | 1.00       |
|                |       |                |           |       |                                              | This Est:           | 0.000      | This Est:     | 0.00       |
|                |       |                |           |       |                                              | Total:              | 0.000      | Total:        | 0.00       |
|                |       |                |           |       | 411 AC Content Adjustment                    | Adj This Est:       | 0.000      | Adj This Est: | 0.00       |
|                |       |                |           |       |                                              | Adj Total:          | -4,427.100 | Adj Total:    | -4,427.10  |
| 82S394-F8-002  | 0100  | 9009           | 411-03.30 | DOLL  | RIDEABILITY DEDUCTION                        | Bid:                | 0.000      | Unit Price:   | 1.00       |
|                |       |                |           |       |                                              | This Est:           | 0.000      | This Est:     | 0.00       |
|                |       |                |           |       |                                              | Total:              | 0.000      | Total:        | 0.00       |
| 82S394-F8-002  | 0100  | 9001           | 411-03.40 | DOLL  | MATERIAL VARIATION DEDUCTION                 | Bid:                | 0.000      | Unit Price:   | 1.00       |
|                |       |                |           |       |                                              | This Est:           | 0.000      | This Est:     | 0.00       |
|                |       |                |           |       |                                              | Total:              | 0.000      | Total:        | 0.00       |
| 82S394-F8-002  | 0100  | 9002           | 411-05.40 | DOLL  | LIQUID ANTI-STRIP AGENT PAYMENT              | Bid:                | 0.000      | Unit Price:   | 1.00       |
|                |       |                |           |       |                                              | This Est:           | 0.000      | This Est:     | 0.00       |
|                |       |                |           |       |                                              | Total:              | 0.000      | Total:        | 0.00       |
|                |       |                |           |       | Anti-strip 411                               | Adj This Est:       | 0.000      | Adj This Est: | 0.00       |
|                |       |                |           |       |                                              | Adj Total:          | 2,929.500  | Adj Total:    | 2,929.50   |
| 82S394-F8-002  | 0100  | 9003           | 411-05.41 | DOLL  | HYDRATED LIME ANTI-STRIP AGENT PAYMENT       | Bid:                | 0.000      | Unit Price:   | 1.00       |
|                |       |                |           |       |                                              | This Est:           | 0.000      | This Est:     | 0.00       |
|                |       |                |           |       |                                              | Total:              | 0.000      | Total:        | 0.00       |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description                    | Total Item Quantity |           | Total Amount |           |
|----------------|-------|----------------|-----------|-------|---------------------------------------------------------|---------------------|-----------|--------------|-----------|
| 82S394-F8-002  | 0100  | 0060           | 411-12.03 | L.M.  | SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)  | Bid:                | 5.000     | Unit Price:  | 876.50    |
|                |       |                |           |       | This Est:                                               | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                                  | 4.162               | Total:    | 3,647.99     |           |
| 82S394-F8-002  | 0100  | 0070           | 411-12.04 | L.M.  | SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (4IN WIDTH)  | Bid:                | 3.000     | Unit Price:  | 876.50    |
|                |       |                |           |       | This Est:                                               | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                                  | 2.205               | Total:    | 1,932.68     |           |
| 82S394-F8-002  | 0100  | 0080           | 415-01.02 | S.Y.  | COLD PLANING BITUMINOUS PAVEMENT                        | Bid:                | 1,136.000 | Unit Price:  | 10.95     |
|                |       |                |           |       | This Est:                                               | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                                  | 1,944.670           | Total:    | 21,294.14    |           |
| 82S394-F8-002  | 0100  | 0090           | 611-09.01 | EACH  | ADJUSTMENT OF EXISTING CATCHBASIN                       | Bid:                | 1.000     | Unit Price:  | 1,750.00  |
|                |       |                |           |       | This Est:                                               | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                                  | 1.000               | Total:    | 1,750.00     |           |
| 82S394-F8-002  | 0100  | 0100           | 712-01    | LS    | TRAFFIC CONTROL                                         | Bid:                | 1.000     | Unit Price:  | 40,150.00 |
|                |       |                |           |       | This Est:                                               | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                                  | 1.000               | Total:    | 40,150.00    |           |
| 82S394-F8-002  | 0100  | 9500           | 712-04.01 | EACH  | FLEXIBLE DRUMS (CHANNELIZING) /                         | Bid:                | 0.000     | Unit Price:  | 38.50     |
|                |       |                |           |       | This Est:                                               | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                                  | 15.000              | Total:    | 577.50       |           |
| 82S394-F8-002  | 0100  | 0110           | 712-06    | S.F.  | SIGNS (CONSTRUCTION)                                    | Bid:                | 381.000   | Unit Price:  | 14.10     |
|                |       |                |           |       | This Est:                                               | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                                  | 1,017.000           | Total:    | 14,339.70    |           |
| 82S394-F8-002  | 0100  | 9501           | 712-08.03 | EACH  | ARROW BOARD (TYPE C) /                                  | Bid:                | 0.000     | Unit Price:  | 1,650.00  |
|                |       |                |           |       | This Est:                                               | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                                  | 1.000               | Total:    | 1,650.00     |           |
| 82S394-F8-002  | 0100  | 0120           | 716-01.21 | EACH  | SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR) | Bid:                | 168.000   | Unit Price:  | 38.95     |
|                |       |                |           |       | This Est:                                               | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                                  | 272.000             | Total:    | 10,594.40    |           |
| 82S394-F3-002  | 0100  | 0010           | 716-01.22 | EACH  | SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR) | Bid:                | 20.000    | Unit Price:  | 38.95     |
|                |       |                |           |       | This Est:                                               | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                                  | 18.000              | Total:    | 701.10       |           |
| 82S394-F8-002  | 0100  | 0130           | 716-01.30 | EACH  | REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER               | Bid:                | 188.000   | Unit Price:  | 13.80     |
|                |       |                |           |       | This Est:                                               | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                                  | 27.000              | Total:    | 372.60       |           |
| 82S394-F3-002  | 0100  | 0020           | 716-02.04 | S.Y.  | PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)      | Bid:                | 55.000    | Unit Price:  | 30.30     |
|                |       |                |           |       | This Est:                                               | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                                  | 164.890             | Total:    | 4,996.17     |           |
| 82S394-F3-002  | 0100  | 0030           | 716-02.05 | L.F.  | PLASTIC PAVEMENT MARKING (STOP LINE)                    | Bid:                | 187.000   | Unit Price:  | 16.20     |
|                |       |                |           |       | This Est:                                               | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                                  | 178.000             | Total:    | 2,883.60     |           |
| 82S394-F3-002  | 0100  | 0040           | 716-02.06 | EACH  | PLASTIC PAVEMENT MARKING (TURN LANE ARROW)              | Bid:                | 4.000     | Unit Price:  | 190.00    |
|                |       |                |           |       | This Est:                                               | 0.000               | This Est: | 0.00         |           |
|                |       |                |           |       | Total:                                                  | 3.000               | Total:    | 570.00       |           |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description              | Total Item Quantity |           | Total Amount |           |
|----------------|-------|----------------|-----------|-------|---------------------------------------------------|---------------------|-----------|--------------|-----------|
| 82S394-F8-002  | 0100  | 0140           | 716-04.01 | EACH  | PLASTIC PAVEMENT MARKING<br>(STRAIGHT-TURN ARROW) | Bid:                | 1.000     | Unit Price:  | 190.00    |
|                |       |                |           |       |                                                   | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                |           |       |                                                   | Total:              | 1.000     | Total:       | 190.00    |
| 82S394-F3-002  | 0100  | 0050           | 716-04.04 | L.F.  | PLASTIC PAVEMENT MARKING<br>(TRANSVERSE SHOULDER) | Bid:                | 770.000   | Unit Price:  | 4.60      |
|                |       |                |           |       |                                                   | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                |           |       |                                                   | Total:              | 286.000   | Total:       | 1,315.60  |
| 82S394-F3-002  | 0100  | 0060           | 716-04.12 | S.F.  | PLASTIC PAVEMENT MARKING (YIELD<br>LINE)          | Bid:                | 30.000    | Unit Price:  | 30.30     |
|                |       |                |           |       |                                                   | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                |           |       |                                                   | Total:              | 24.000    | Total:       | 727.20    |
| 82S394-F8-002  | 0100  | 0150           | 716-05.20 | L.M.  | PAINTED PAVEMENT MARKING (6" LINE)                | Bid:                | 4.000     | Unit Price:  | 1,190.20  |
|                |       |                |           |       |                                                   | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                |           |       |                                                   | Total:              | 7.260     | Total:       | 8,640.85  |
| 82S394-F8-002  | 0100  | 0160           | 716-13.02 | L.M.  | SPRAY THERMO PVMT MRKNG (60 mil)<br>(6IN LINE)    | Bid:                | 11.000    | Unit Price:  | 3,354.20  |
|                |       |                |           |       |                                                   | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                |           |       |                                                   | Total:              | 10.300    | Total:       | 34,548.26 |
| 82S394-F8-002  | 0100  | 0170           | 717-01    | LS    | MOBILIZATION                                      | Bid:                | 1.000     | Unit Price:  | 52,191.00 |
|                |       |                |           |       |                                                   | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                |           |       |                                                   | Total:              | 1.000     | Total:       | 52,191.00 |
| 82S394-F8-002  | 0100  | 0180           | 730-14.02 | L.F.  | SAW SLOT                                          | Bid:                | 1,000.000 | Unit Price:  | 7.40      |
|                |       |                |           |       |                                                   | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                |           |       |                                                   | Total:              | 0.000     | Total:       | 0.00      |
| 82S394-F8-002  | 0100  | 0190           | 730-14.03 | L.F.  | LOOP WIRE                                         | Bid:                | 2,000.000 | Unit Price:  | 2.20      |
|                |       |                |           |       |                                                   | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                |           |       |                                                   | Total:              | 0.000     | Total:       | 0.00      |