

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contractor: CNY116				Estimate Number: 0004		Estimate Type: Final		Estimate Approved: No		Pay Period: 09/21/2024 to 12/09/2024	
Contractor: Maymead, Inc. Contractor's PO Box 911 Address: MOUNTAIN CITY, TN 37683 Contract Location: The resurfacing on S.R. 67 from Pedro Shoun Lane (L.M. 12.47 Counties: JOHNSON Project(s): 46S067-F3-003, 46S067-F8-003, 46S418-F3-002, 46S418-F8-002								Time			
								Allowed: 89.0 Days			
								Charged: 71.0 Days			
								Elapsed Calendar Days: 71.0 Days			
								Percent Time: 79.78 %			
								Percent Complete(\$) 104.69 %			
								Percent Behind: --- %			
								Dates			
								Let: 05/10/2024			
								Awarded: 05/21/2024			
								Contract Executed: 06/13/2024			
								Date Notice to Proceed: 07/04/2024			
								Work Began: 07/17/2024			
								To Be Completed: 09/30/2024			
								Substantial Work Complete: 09/12/2024			
								Accepted:			
		Total to Date		Previous to Date		This Estimate		Current Contract: Original Contract: Amounts \$1,607,295.16 \$1,537,464.00			
Total Earnings:		\$1,623,392.57		\$1,623,392.57		\$0.00					
Stockpiled Materials:		\$0.00		\$0.00		\$0.00					
Amount Due:		\$1,623,392.57		\$1,623,392.57		\$0.00					
Test Report Payment Adjustments:		\$0.00		\$0.00		\$0.00					
Material Discrepancy Adjustments:		\$0.00		\$0.00		\$0.00					
Payment Due:		\$1,623,392.57		\$1,623,392.57		\$0.00					

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description			
46S067-F3-003	4.58	STP/HSIP-67(41)	0.00	The resurfacing on S.R. 67 from Pedro Shoun Lane (L.M. 12.47			
46S067-F8-003	74.30	STP/HSIP-67(41)	0.00	The resurfacing on S.R. 67 from Pedro Shoun Lane (L.M. 12.47			
46S418-F3-002	1.17	STP/HSIP-418(10)	0.00	The resurfacing on S.R. 418 from U.S. 421 (S.R. 34) (L.M. 0.			
46S418-F8-002	19.95	STP/HSIP-418(10)	0.00	The resurfacing on S.R. 418 from U.S. 421 (S.R. 34) (L.M. 0.			
Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
46S418-F3-002	0100	9028	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 800.00 This Est: 0.00 Total: 0.00
46S067-F8-003	0100	9027	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 800.00 This Est: 0.00 Total: 0.00
46S418-F8-002	0100	9029	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 800.00 This Est: 0.00 Total: 0.00
46S067-F3-003	0100	9026	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 800.00 This Est: 0.00 Total: 0.00
46S067-F3-003	0100	9022	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
46S067-F8-003	0100	9023	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
46S418-F3-002	0100	9024	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
46S418-F8-002	0100	9025	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
46S418-F8-002	0100	9017	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
Fuel Adjustment (FUE2)						Adj This Est: 0.000 Adj Total: -1,622.790	Adj This Est: 0.00 Adj Total: -1,622.79
46S418-F3-002	0100	9016	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
46S067-F8-003	0100	9015	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
46S067-F8-003	0100	9015	109-01.01	DOLL	Fuel Adjustment (FUE2)	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	-7,132.740	Adj Total:	-7,132.74
46S067-F3-003	0100	9014	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
46S418-F3-002	0100	9020	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
46S067-F8-003	0100	9019	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
46S067-F3-003	0100	9018	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
46S418-F8-002	0100	9021	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
46S067-F8-003	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	9.000	Unit Price:	1,925.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
46S418-F8-002	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	2.000	Unit Price:	1,925.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
46S067-F8-003	0100	0020	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	100.000	Unit Price:	50.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
46S067-F8-003	0100	0030	307-01.15	TON	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	Bid:	901.000	Unit Price:	150.00
						This Est:	0.000	This Est:	0.00
						Total:	706.780	Total:	106,017.00
46S067-F8-003	0100	9001	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					307 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	2,224.770	Adj Total:	2,224.77
46S067-F8-003	0100	9002	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Anti-strip 307	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	768.000	Adj Total:	768.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
46S067-F8-003	0100	9003	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
46S418-F8-002	0100	0020	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	9.000	Unit Price:	975.00
						This Est:	0.000	This Est:	0.00
						Total:	18.940	Total:	18,466.50
46S067-F8-003	0100	0040	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	72.000	Unit Price:	975.00
						This Est:	0.000	This Est:	0.00
						Total:	47.870	Total:	46,673.25
46S418-F8-002	0100	9010	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
46S067-F8-003	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
46S067-F8-003	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
46S418-F8-002	0100	9011	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
46S418-F8-002	0100	0030	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid:	1,198.000	Unit Price:	145.00
						This Est:	0.000	This Est:	0.00
						Total:	1,371.940	Total:	198,931.30
46S067-F8-003	0100	0050	411-03.13	TON	ACS MIX(PG70-22) THIN LIFT D ASPHALT	Bid:	4,522.000	Unit Price:	145.00
						This Est:	0.000	This Est:	0.00
						Total:	5,754.310	Total:	834,374.95
46S067-F8-003	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					411 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	11,983.320	Adj Total:	11,983.32
46S418-F8-002	0100	9006	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					411 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	2,855.350	Adj Total:	2,855.35
46S067-F8-003	0100	9012	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
46S418-F8-002	0100	9013	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
46S418-F8-002	0100	9007	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
46S067-F8-003	0100	9030	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Anti-strip 411	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	5,670.000	Adj Total:	5,670.00
46S418-F8-002	0100	9008	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Anti-strip 411	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	1,351.500	Adj Total:	1,351.50
46S418-F8-002	0100	9009	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
46S067-F8-003	0100	0060	411-12.02	L.M.	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	Bid:	2.000	Unit Price:	1,500.00
						This Est:	0.000	This Est:	0.00
						Total:	2.000	Total:	3,000.00
46S067-F8-003	0100	0070	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	Bid:	1.000	Unit Price:	1,500.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	1,500.00
46S067-F8-003	0100	0080	411-12.04	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (4IN WIDTH)	Bid:	4.000	Unit Price:	1,500.00
						This Est:	0.000	This Est:	0.00
						Total:	4.000	Total:	6,000.00
46S418-F8-002	0100	0040	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	1,145.000	Unit Price:	39.00
						This Est:	0.000	This Est:	0.00
						Total:	622.610	Total:	24,281.79
46S067-F8-003	0100	0090	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid:	977.000	Unit Price:	25.00
						This Est:	0.000	This Est:	0.00
						Total:	1,008.820	Total:	25,220.50
46S418-F8-002	0100	0050	611-09.01	EACH	ADJUSTMENT OF EXISTING CATCHBASIN	Bid:	2.000	Unit Price:	7,500.00
						This Est:	0.000	This Est:	0.00
						Total:	2.000	Total:	15,000.00
46S067-F3-003	0100	0010	705-02.10	EACH	GUARDRAIL TRANSITION 27IN TO 31IN	Bid:	5.000	Unit Price:	350.00
						This Est:	0.000	This Est:	0.00
						Total:	5.000	Total:	1,750.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
46S067-F3-003	0100	0020	705-04.09	EACH	EARTH PAD FOR TYPE 38 GR END TREATMENT	Bid:	3.000	Unit Price:	2,100.00
						This Est:	0.000	This Est:	0.00
						Total:	3.000	Total:	6,300.00
46S067-F3-003	0100	0030	705-06.01	L.F.	W BEAM GR (TYPE 2) MASH TL-3	Bid:	75.000	Unit Price:	40.00
						This Est:	0.000	This Est:	0.00
						Total:	87.500	Total:	3,500.00
46S067-F3-003	0100	0040	705-06.10	EACH	GR TERMINALTRAILING END (TYPE 13) MASH TL-3	Bid:	2.000	Unit Price:	2,300.00
						This Est:	0.000	This Est:	0.00
						Total:	2.000	Total:	4,600.00
46S067-F3-003	0100	0050	705-06.20	EACH	TANGENT ENERGY ABSORBING TERM MASH TL-3	Bid:	3.000	Unit Price:	4,600.00
						This Est:	0.000	This Est:	0.00
						Total:	3.000	Total:	13,800.00
46S418-F8-002	0100	0060	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	20,000.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	20,000.00
46S067-F8-003	0100	0100	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	30,000.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	30,000.00
46S067-F8-003	0100	0110	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	60.000	Unit Price:	36.00
						This Est:	0.000	This Est:	0.00
						Total:	30.000	Total:	1,080.00
46S067-F8-003	0100	0120	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid:	30.000	Unit Price:	20.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
46S418-F8-002	0100	0070	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	621.000	Unit Price:	14.00
						This Est:	0.000	This Est:	0.00
						Total:	520.000	Total:	7,280.00
46S067-F8-003	0100	0130	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	925.000	Unit Price:	14.00
						This Est:	0.000	This Est:	0.00
						Total:	1,355.000	Total:	18,970.00
46S067-F8-003	0100	0140	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	2.000	Unit Price:	2,500.00
						This Est:	0.000	This Est:	0.00
						Total:	2.000	Total:	5,000.00
46S067-F8-003	0100	0150	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid:	220.000	Unit Price:	42.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
46S067-F3-003	0100	0060	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid:	120.000	Unit Price:	42.00
						This Est:	0.000	This Est:	0.00
						Total:	447.000	Total:	18,774.00
46S067-F3-003	0100	0070	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	Bid:	120.000	Unit Price:	45.00
						This Est:	0.000	This Est:	0.00
						Total:	118.000	Total:	5,310.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
46S067-F8-003	0100	0160	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	220.000	Unit Price:	15.00
						This Est:	0.000	This Est:	0.00
						Total:	170.000	Total:	2,550.00
46S067-F3-003	0100	0080	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid:	110.000	Unit Price:	29.50
						This Est:	0.000	This Est:	0.00
						Total:	120.460	Total:	3,553.57
46S418-F3-002	0100	0010	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	220.000	Unit Price:	18.00
						This Est:	0.000	This Est:	0.00
						Total:	195.000	Total:	3,510.00
46S067-F3-003	0100	0090	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	300.000	Unit Price:	18.00
						This Est:	0.000	This Est:	0.00
						Total:	208.000	Total:	3,744.00
46S067-F3-003	0100	0100	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	10.000	Unit Price:	225.00
						This Est:	0.000	This Est:	0.00
						Total:	7.000	Total:	1,575.00
46S418-F3-002	0100	0020	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	5.000	Unit Price:	225.00
						This Est:	0.000	This Est:	0.00
						Total:	5.000	Total:	1,125.00
46S418-F3-002	0100	0030	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	Bid:	540.000	Unit Price:	35.00
						This Est:	0.000	This Est:	0.00
						Total:	402.000	Total:	14,070.00
46S067-F3-003	0100	0110	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	Bid:	70.000	Unit Price:	35.00
						This Est:	0.000	This Est:	0.00
						Total:	134.000	Total:	4,690.00
46S067-F3-003	0100	0120	716-04.04	L.F.	PLASTIC PAVEMENT MARKING (TRANSVERSE SHOULDER)	Bid:	1,960.000	Unit Price:	7.00
						This Est:	0.000	This Est:	0.00
						Total:	853.000	Total:	5,971.00
46S418-F8-002	0100	0080	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:	3.000	Unit Price:	1,600.00
						This Est:	0.000	This Est:	0.00
						Total:	2.581	Total:	4,129.60
46S067-F8-003	0100	0170	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:	7.000	Unit Price:	1,600.00
						This Est:	0.000	This Est:	0.00
						Total:	5.910	Total:	9,456.00
46S067-F8-003	0100	0180	716-13.02	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN LINE)	Bid:	19.000	Unit Price:	4,100.00
						This Est:	0.000	This Est:	0.00
						Total:	17.058	Total:	69,937.80
46S418-F8-002	0100	0090	716-13.02	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN LINE)	Bid:	3.000	Unit Price:	4,100.00
						This Est:	0.000	This Est:	0.00
						Total:	0.909	Total:	3,726.90
46S067-F8-003	0100	0190	716-13.05	L.F.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN DOTTED LINE)	Bid:	50.000	Unit Price:	2.00
						This Est:	0.000	This Est:	0.00
						Total:	100.000	Total:	200.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
46S418-F8-002	0100	0100	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	20,000.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	20,000.00
46S067-F8-003	0100	0200	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	30,000.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	30,000.00
46S067-F8-003	0100	0210	730-14.02	L.F.	SAW SLOT	Bid:	1,000.000	Unit Price:	12.00
						This Est:	0.000	This Est:	0.00
						Total:	227.000	Total:	2,724.00
46S418-F8-002	0100	0110	730-14.02	L.F.	SAW SLOT	Bid:	1,000.000	Unit Price:	12.00
						This Est:	0.000	This Est:	0.00
						Total:	504.000	Total:	6,048.00
46S418-F8-002	0100	0120	730-14.03	L.F.	LOOP WIRE	Bid:	2,000.000	Unit Price:	2.50
						This Est:	0.000	This Est:	0.00
						Total:	1,184.000	Total:	2,960.00
46S067-F8-003	0100	0220	730-14.03	L.F.	LOOP WIRE	Bid:	2,000.000	Unit Price:	2.50
						This Est:	0.000	This Est:	0.00
						Total:	598.000	Total:	1,495.00