

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contractor: CNY125 Estimate Number: 0005 Estimate Type: Final Estimate Approved: No Pay Period: 11/24/2024 to 11/24/2024			
Contractor: Rogers Group, Inc. Contractor's PO Box 25250 Address: NASHVILLE, TN 37202 Contract Location: The resurfacing on S.R. 163 from I-75 (L.M. 0.00) to near U. Counties: MCMINN Project(s): 54S163-F3-005, 54S163-F8-006, 54S309-F3-002, 54S309-F8-003			
Time Allowed: 134.0 Days Charged: 133.0 Days Elapsed Calendar Days: 133.0 Days Percent Time: 99.25 % Percent Complete(\$) 102.29 % Percent Behind: --- % Dates Let: 05/10/2024 Awarded: 05/21/2024 Contract Executed: 05/30/2024 Date Notice to Proceed: 06/20/2024 Work Began: 09/07/2024 To Be Completed: 10/31/2024 Substantial Work Complete: 10/30/2024 Accepted: 11/08/2024			
	Total to Date	Previous to Date	This Estimate
Total Earnings:	\$2,201,206.98	\$2,201,206.98	\$0.00
Stockpiled Materials:	\$0.00	\$0.00	\$0.00
Amount Due:	\$2,201,206.98	\$2,201,206.98	\$0.00
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00
Payment Due:	\$2,201,206.98	\$2,201,206.98	\$0.00
			Current Contract: \$2,170,450.00 Original Contract: \$2,166,200.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount		Project Description					
54S163-F3-005	6.24	STP/HSIP-163(14)			0.00	The resurfacing on S.R. 163 from I-75 (L.M. 0.00) to near U.				
54S163-F8-006	52.52	STP/HSIP-163(14)			0.00	The resurfacing on S.R. 163 from I-75 (L.M. 0.00) to near U.				
54S309-F3-002	1.01	STP/HSIP-309(10)			0.00	The resurfacing on S.R. 309 from U.S. 11 (S.R. 2) (L.M. 0.00				
54S309-F8-003	40.23	STP/HSIP-309(10)			0.00	The resurfacing on S.R. 309 from U.S. 11 (S.R. 2) (L.M. 0.00				
Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount		
54S163-F3-005	0100	9025	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	1,000.00	
						This Est:	0.000	This Est:	0.00	
						Total:	0.000	Total:	0.00	
54S309-F8-003	0100	9028	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	1,000.00	
						This Est:	0.000	This Est:	0.00	
						Total:	0.000	Total:	0.00	
54S309-F3-002	0100	9027	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	1,000.00	
						This Est:	0.000	This Est:	0.00	
						Total:	0.000	Total:	0.00	
54S163-F8-006	0100	9026	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	1,000.00	
						This Est:	0.000	This Est:	0.00	
						Total:	0.000	Total:	0.00	
54S163-F3-005	0100	9017	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	1.00	
						This Est:	0.000	This Est:	0.00	
						Total:	0.000	Total:	0.00	
54S163-F8-006	0100	9018	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	1.00	
						This Est:	0.000	This Est:	0.00	
						Total:	0.000	Total:	0.00	
					Fuel Adjustment (FUE2)	Adj This Est:	0.000	Adj This Est:	0.00	
						Adj Total:	-7,582.030	Adj Total:	-7,582.03	
54S309-F3-002	0100	9019	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	1.00	
						This Est:	0.000	This Est:	0.00	
						Total:	0.000	Total:	0.00	
54S309-F8-003	0100	9020	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	1.00	
						This Est:	0.000	This Est:	0.00	
						Total:	0.000	Total:	0.00	
					Fuel Adjustment (FUE2)	Adj This Est:	0.000	Adj This Est:	0.00	
						Adj Total:	-5,317.910	Adj Total:	-5,317.91	
54S309-F8-003	0100	9024	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00	
						This Est:	0.000	This Est:	0.00	
						Total:	0.000	Total:	0.00	
54S163-F8-006	0100	9022	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00	
						This Est:	0.000	This Est:	0.00	
						Total:	0.000	Total:	0.00	

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
54S163-F3-005	0100	9021	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
54S309-F3-002	0100	9023	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
54S309-F8-003	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	4.500	Unit Price:	2,300.00
						This Est:	0.000	This Est:	0.00
						Total:	5.246	Total:	12,065.80
54S163-F8-006	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	4.900	Unit Price:	2,300.00
						This Est:	0.000	This Est:	0.00
						Total:	5.390	Total:	12,397.00
54S309-F8-003	0100	0020	307-01.08	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	Bid:	76.000	Unit Price:	270.00
						This Est:	0.000	This Est:	0.00
						Total:	44.490	Total:	12,012.30
54S309-F8-003	0100	9012	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					307 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	-189.730	Adj Total:	-189.73
54S309-F8-003	0100	9013	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Anti-strip 307	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	24.000	Adj Total:	24.00
54S309-F8-003	0100	9014	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
54S309-F8-003	0100	0030	403-02.01	TON	TRACKLESS TACK COAT	Bid:	20.000	Unit Price:	850.00
						This Est:	0.000	This Est:	0.00
						Total:	4.640	Total:	3,944.00
54S163-F8-006	0100	0020	403-02.01	TON	TRACKLESS TACK COAT	Bid:	30.000	Unit Price:	850.00
						This Est:	0.000	This Est:	0.00
						Total:	13.090	Total:	11,126.50
54S163-F8-006	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
54S309-F8-003	0100	9010	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
54S309-F8-003	0100	9011	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
54S163-F8-006	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
54S163-F8-006	0100	0030	411-01.07	TON	ACS MIX (PG64-22) GRADING E SHOULDER	Bid:	1,961.000	Unit Price:	135.00
						This Est:	0.000	This Est:	0.00
						Total:	1,733.290	Total:	233,994.15
54S163-F8-006	0100	0040	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid:	2,645.000	Unit Price:	163.00
						This Est:	0.000	This Est:	0.00
						Total:	3,245.260	Total:	528,977.38
54S309-F8-003	0100	0040	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid:	2,980.000	Unit Price:	163.00
						This Est:	0.000	This Est:	0.00
						Total:	3,459.340	Total:	563,872.42
54S163-F8-006	0100	0050	411-01.21	L.M.	LONGITUDINAL JOINT SEALANT	Bid:	7.800	Unit Price:	3,200.00
						This Est:	0.000	This Est:	0.00
						Total:	7.800	Total:	24,960.00
54S309-F8-003	0100	0050	411-01.21	L.M.	LONGITUDINAL JOINT SEALANT	Bid:	6.700	Unit Price:	3,200.00
						This Est:	0.000	This Est:	0.00
						Total:	4.100	Total:	13,120.00
54S163-F8-006	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					411 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	-5,143.920	Adj Total:	-5,143.92
54S309-F8-003	0100	9006	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					411 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	-4,215.070	Adj Total:	-4,215.07
54S163-F8-006	0100	9015	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
54S309-F8-003	0100	9016	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
54S163-F8-006	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
54S309-F8-003	0100	9007	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
54S163-F8-006	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Anti-strip 411	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	4,570.500	Adj Total:	4,570.50
54S309-F8-003	0100	9008	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Anti-strip 411	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	3,087.000	Adj Total:	3,087.00
54S163-F8-006	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
54S309-F8-003	0100	9009	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
54S163-F8-006	0100	0060	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	Bid:	4.900	Unit Price:	700.00
						This Est:	0.000	This Est:	0.00
						Total:	4.820	Total:	3,374.00
54S309-F3-002	0100	0010	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	Bid:	4.500	Unit Price:	700.00
						This Est:	0.000	This Est:	0.00
						Total:	4.120	Total:	2,884.00
54S163-F8-006	0100	0190	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	4,563.000	Unit Price:	40.00
						This Est:	0.000	This Est:	0.00
						Total:	3,437.810	Total:	137,512.40
54S309-F8-003	0100	0060	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	2,967.000	Unit Price:	40.00
						This Est:	0.000	This Est:	0.00
						Total:	3,363.980	Total:	134,559.20
54S163-F3-005	0100	0010	705-02.10	EACH	GUARDRAIL TRANSITION 27IN TO 31IN	Bid:	14.000	Unit Price:	265.00
						This Est:	0.000	This Est:	0.00
						Total:	27.000	Total:	7,155.00
54S163-F3-005	0100	0020	705-04.09	EACH	EARTH PAD FOR TYPE 38 GR END TREATMENT	Bid:	14.000	Unit Price:	2,200.00
						This Est:	0.000	This Est:	0.00
						Total:	14.000	Total:	30,800.00
54S163-F3-005	0100	0030	705-04.22	EACH	GUARDRAIL DELINEATION ENHANCEMENT (BI-DIRECTIONAL)	Bid:	3,519.000	Unit Price:	9.00
						This Est:	0.000	This Est:	0.00
						Total:	733.000	Total:	6,597.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
54S309-F3-002	0100	0020	705-04.22	EACH	GUARDRAIL DELINEATION ENHANCEMENT (BI-DIRECTIONAL)	Bid:	978.000	Unit Price:	9.00
						This Est:	0.000	This Est:	0.00
						Total:	810.000	Total:	7,290.00
54S163-F3-005	0100	0040	705-06.11	EACH	GR TERMINAL (IN-INLINE) MASH TL-3	Bid:	1.000	Unit Price:	1,160.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
54S163-F3-005	0100	0050	705-06.20	EACH	TANGENT ENERGY ABSORBING TERM MASH TL-3	Bid:	14.000	Unit Price:	4,065.00
						This Est:	0.000	This Est:	0.00
						Total:	14.000	Total:	56,910.00
54S163-F3-005	0100	0060	706-01	L.F.	GUARDRAIL REMOVED	Bid:	700.000	Unit Price:	2.65
						This Est:	0.000	This Est:	0.00
						Total:	675.000	Total:	1,788.75
54S163-F8-006	0100	0080	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	42,333.67
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	42,333.67
54S309-F8-003	0100	0070	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	44,061.58
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	44,061.58
54S163-F8-006	0100	9501	712-01.50	EACH	MAINTENANCE OF TRAFFIC / Additional Paving	Bid:	0.000	Unit Price:	2,300.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	2,300.00
54S309-F8-003	0100	0080	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	869.000	Unit Price:	9.00
						This Est:	0.000	This Est:	0.00
						Total:	1,113.000	Total:	10,017.00
54S163-F8-006	0100	0090	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	1,026.000	Unit Price:	9.00
						This Est:	0.000	This Est:	0.00
						Total:	1,354.000	Total:	12,186.00
54S309-F8-003	0100	0090	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid:	2.000	Unit Price:	6,240.00
						This Est:	0.000	This Est:	0.00
						Total:	2.000	Total:	12,480.00
54S163-F8-006	0100	0100	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid:	2.000	Unit Price:	6,240.00
						This Est:	0.000	This Est:	0.00
						Total:	2.000	Total:	12,480.00
54S163-F8-006	0100	0110	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid:	222.000	Unit Price:	42.25
						This Est:	0.000	This Est:	0.00
						Total:	238.000	Total:	10,055.50
54S309-F8-003	0100	0100	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid:	175.000	Unit Price:	42.25
						This Est:	0.000	This Est:	0.00
						Total:	182.000	Total:	7,689.50
54S163-F8-006	0100	0120	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid:	38.000	Unit Price:	42.25
						This Est:	0.000	This Est:	0.00
						Total:	49.000	Total:	2,070.25

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
54S163-F8-006	0100	0130	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	260.000	Unit Price:	6.35
						This Est:	0.000	This Est:	0.00
						Total:	287.000	Total:	1,822.45
54S309-F8-003	0100	0110	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	175.000	Unit Price:	6.35
						This Est:	0.000	This Est:	0.00
						Total:	182.000	Total:	1,155.70
54S163-F3-005	0100	0070	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid:	102.000	Unit Price:	21.00
						This Est:	0.000	This Est:	0.00
						Total:	61.440	Total:	1,290.24
54S309-F3-002	0100	0030	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid:	200.000	Unit Price:	21.00
						This Est:	0.000	This Est:	0.00
						Total:	93.990	Total:	1,973.79
54S163-F3-005	0100	0080	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	255.000	Unit Price:	10.50
						This Est:	0.000	This Est:	0.00
						Total:	153.000	Total:	1,606.50
54S309-F3-002	0100	0040	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	100.000	Unit Price:	10.50
						This Est:	0.000	This Est:	0.00
						Total:	130.000	Total:	1,365.00
54S163-F3-005	0100	0090	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	11.000	Unit Price:	240.00
						This Est:	0.000	This Est:	0.00
						Total:	11.000	Total:	2,640.00
54S163-F3-005	0100	0100	716-04.05	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	Bid:	5.000	Unit Price:	210.00
						This Est:	0.000	This Est:	0.00
						Total:	5.000	Total:	1,050.00
54S309-F3-002	0100	0050	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid:	60.000	Unit Price:	16.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
54S163-F3-005	0100	0110	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid:	27.000	Unit Price:	16.00
						This Est:	0.000	This Est:	0.00
						Total:	24.000	Total:	384.00
54S163-F3-005	0100	0120	716-04.14	EACH	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)	Bid:	2.000	Unit Price:	265.00
						This Est:	0.000	This Est:	0.00
						Total:	2.000	Total:	530.00
54S309-F3-002	0100	0060	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	4.500	Unit Price:	800.00
						This Est:	0.000	This Est:	0.00
						Total:	5.580	Total:	4,464.00
54S163-F8-006	0100	0140	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	10.000	Unit Price:	800.00
						This Est:	0.000	This Est:	0.00
						Total:	17.550	Total:	14,040.00
54S309-F8-003	0100	0120	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	15.500	Unit Price:	800.00
						This Est:	0.000	This Est:	0.00
						Total:	15.580	Total:	12,464.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
54S309-F8-003	0100	0130	716-05.05	L.F.	PAINTED PAVEMENT MARKING (STOP LINE)	Bid:	100.000	Unit Price:	4.25
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
54S163-F8-006	0100	0150	716-05.05	L.F.	PAINTED PAVEMENT MARKING (STOP LINE)	Bid:	255.000	Unit Price:	4.25
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
54S163-F8-006	0100	0160	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	10.000	Unit Price:	6,650.00
						This Est:	0.000	This Est:	0.00
						Total:	9.400	Total:	62,510.00
54S309-F8-003	0100	0140	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	11.000	Unit Price:	6,650.00
						This Est:	0.000	This Est:	0.00
						Total:	9.881	Total:	65,708.65
54S163-F8-006	0100	0170	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid:	870.000	Unit Price:	1.05
						This Est:	0.000	This Est:	0.00
						Total:	428.000	Total:	449.40
54S163-F8-006	0100	0180	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	38,982.93
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	38,982.93
54S309-F8-003	0100	0150	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	40,574.07
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	40,574.07
54S163-F8-006	0100	9500	717-01.04	EACH	MOBILIZATION (DESCRIPTION) / Additional Paving	Bid:	0.000	Unit Price:	1,950.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	1,950.00