

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



**Contractor:** CNY131      **Estimate Number:** 0006      **Estimate Type:** Final      **Estimate Approved:** No      **Pay Period:** 08/01/2025 to 08/02/2025

<p><b>Contractor:</b> Superior Traffic Control, LLC <b>Contractor's</b> 114 Capital Way <b>Address:</b> CHRISTIANA, TN 37037</p> <p><b>Contract Location:</b> The random on-call signing on various Interstate and State R</p> <p><b>Counties:</b> BLEDSOE, BRADLEY, CANNON, CLAY, COFFEE, CUMBERLAND, DEKALB, FENTRESS, FRANKLIN, GRUNDY, HAMILTON, JACKSON, MARION, MCMINN, MEIGS, OVERTON, PICKETT, POLK, PUTNAM, RHEA, SEQUATCHIE, VAN BUREN, WARREN, WHITE</p> <p><b>Project(s):</b> R2BVAR-M3-034</p>	<p style="text-align: right;"><b>Time</b></p> <p style="text-align: right;"><b>Allowed:</b> 376.0 Days</p> <p style="text-align: right;"><b>Charged:</b> 376.0 Days</p> <p style="text-align: right;"><b>Elapsed Calendar Days:</b> 376.0 Days</p> <p style="text-align: right;"><b>Percent Time:</b> 100.00 %</p> <p style="text-align: right;"><b>Percent Complete(\$)</b> 92.59 %</p> <p style="text-align: right;"><b>Percent Behind:</b> 7.41 %</p> <p style="text-align: right;"><b>Dates</b></p> <p style="text-align: right;"><b>Let:</b> 05/10/2024</p> <p style="text-align: right;"><b>Awarded:</b> 05/21/2024</p> <p style="text-align: right;"><b>Contract Executed:</b> 05/30/2024</p> <p style="text-align: right;"><b>Date Notice to Proceed:</b> 06/20/2024</p> <p style="text-align: right;"><b>Work Began:</b> 11/18/2024</p> <p style="text-align: right;"><b>To Be Completed:</b> 06/30/2025</p> <p style="text-align: right;"><b>Substantial Work Complete:</b> 06/30/2025</p> <p style="text-align: right;"><b>Accepted:</b> 07/08/2025</p>
---	--

	Total to Date	Previous to Date	This Estimate		Amounts
<b>Total Earnings:</b>	\$218,984.23	\$219,132.89	-\$148.66	<b>Current Contract:</b> <b>Original Contract:</b>	\$236,498.75 \$236,498.75
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
<b>Amount Due:</b>	\$218,984.23	\$219,132.89	-\$148.66		
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
<b>Payment Due:</b>	\$218,984.23	\$219,132.89	-\$148.66		

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description			
R2BVAR-M3-034	99.97	N/A	-148.66	The random on-call signing on various Interstate and State R			
Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
R2BVAR-M3-034	0700	9002	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 500.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
R2BVAR-M3-034	0700	9001	108-08.04	HOUR	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 500.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
R2BVAR-M3-034	0700	9000	108-08.04	HOUR	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
R2BVAR-M3-034	0700	9003	604-22.50	DOLL	DEFECTIVE CONCRETE	<b>Bid:</b> 0.000 <b>This Est:</b> -148.660 <b>Total:</b> -1,831.370	<b>Unit Price:</b> 1.00 <b>This Est:</b> -148.66 <b>Total:</b> -1,831.37
R2BVAR-M3-034	0700	0010	712-01.02	EACH	LANE CLOSURE	<b>Bid:</b> 5.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 500.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
R2BVAR-M3-034	0700	0020	712-01.03	EACH	LANE CLOSURE(NIGHT WORK)	<b>Bid:</b> 4.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1,200.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
R2BVAR-M3-034	0700	0030	712-08.03	EACH	ARROW BOARD (TYPE C)	<b>Bid:</b> 3.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 500.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
R2BVAR-M3-034	0700	0040	712-08.20	DAY	TRUCK MOUNTED ATTENUATOR W/MSSAGE BOARD	<b>Bid:</b> 20.000 <b>This Est:</b> 0.000 <b>Total:</b> 17.000	<b>Unit Price:</b> 1,400.00 <b>This Est:</b> 0.00 <b>Total:</b> 23,800.00
R2BVAR-M3-034	0700	0050	713-01.01	C.Y.	CLASS A CONCRETE (FOUNDATION FOR SIGN SUPPORTS)	<b>Bid:</b> 8.000 <b>This Est:</b> 0.000 <b>Total:</b> 8.460	<b>Unit Price:</b> 1,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 8,460.00
R2BVAR-M3-034	0700	0060	713-01.02	LB.	STEEL BAR REINFORCEMENT (FOUNDATION FOR SIGN SUPPORTS)	<b>Bid:</b> 3,000.000 <b>This Est:</b> 0.000 <b>Total:</b> 2,309.800	<b>Unit Price:</b> 3.25 <b>This Est:</b> 0.00 <b>Total:</b> 7,506.85
R2BVAR-M3-034	0700	0070	713-04.02	LB.	STEEL I-BEAMS & W-F BEAMS FOR SIGN SUPPORTS	<b>Bid:</b> 250.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 7.75 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
R2BVAR-M3-034	0700	0080	713-06	LB.	STEEL I-BEAMS & WF-BEAMS (BREAKAWAY) SIGN SUPPORT	<b>Bid:</b> 8,000.000 <b>This Est:</b> 0.000 <b>Total:</b> 9,965.000	<b>Unit Price:</b> 7.75 <b>This Est:</b> 0.00 <b>Total:</b> 77,228.75
R2BVAR-M3-034	0700	0090	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	<b>Bid:</b> 100.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 6.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
R2BVAR-M3-034	0700	0100	713-11.05	LB.	SQUARE TUBE SIGN SUPPORT	<b>Bid:</b> 500.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 6.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
R2BVAR-M3-034	0700	0110	713-11.24	EACH	SQUARE POST SLIP BASE	<b>Bid:</b> 10.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 650.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
R2BVAR-M3-034	0700	0120	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	<b>Bid:</b> 120.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 15.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
R2BVAR-M3-034	0700	0130	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	<b>Bid:</b> 50.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 17.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
R2BVAR-M3-034	0700	0140	713-13.12	S.F.	FLAT SHEET ALUM SIGNS OVERLAY (0.080" THICK)	<b>Bid:</b> 10.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 15.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
R2BVAR-M3-034	0700	0150	713-13.14	S.F.	FLORESCENT YELLOW SIGN SHEETING	<b>Bid:</b> 45.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 5.75 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
R2BVAR-M3-034	0700	0160	713-14	S.F.	EXTRUDED ALUMINUM PANEL SIGNS	<b>Bid:</b> 2,500.000 <b>This Est:</b> 0.000 <b>Total:</b> 2,935.000	<b>Unit Price:</b> 32.00 <b>This Est:</b> 0.00 <b>Total:</b> 93,920.00
R2BVAR-M3-034	0700	0170	713-15.01	EACH	REMOVAL OF EXISTING SIGN POST	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 50.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
R2BVAR-M3-034	0700	0180	713-15.03	EACH	REMOVAL OF LARGER BARRIER MOUNTED SIGNS WITH SADDLE SUPPORTS	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 50.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
R2BVAR-M3-034	0700	0190	713-15.10	EACH	REMOVAL OF SMALL BARRIER MOUNTED SIGNS W/ FLAT PLAT SUPPORTS	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 50.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
R2BVAR-M3-034	0700	0200	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	<b>Bid:</b> 30.000 <b>This Est:</b> 0.000 <b>Total:</b> 14.000	<b>Unit Price:</b> 500.00 <b>This Est:</b> 0.00 <b>Total:</b> 7,000.00
R2BVAR-M3-034	0700	0210	713-15.37	S.F.	INSTALLATION OF SIGN MESSAGE (LETTER,#,ARROW,SHIELD)	<b>Bid:</b> 5.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 15.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
R2BVAR-M3-034	0700	0220	713-15.38	S.F.	EXTRUDED ALUMINUM PANELS FOR OVERLAYING BACKGROUND	<b>Bid:</b> 5.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 15.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
R2BVAR-M3-034	0700	0230	713-16.90	EACH	RESET GROUND MOUNTED SIGN	<b>Bid:</b> 10.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 500.00 <b>This Est:</b> 0.00 <b>Total:</b> 500.00

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
 Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
R2BVAR-M3-034	0700	0240	713-17.02	EACH	INSTALL AUXILIARY SUPPORT FOR EXIT NUMBER PANEL	<b>Bid:</b> 15.000 <b>This Est:</b> 0.000 <b>Total:</b> 24.000	<b>Unit Price:</b> 100.00 <b>This Est:</b> 0.00 <b>Total:</b> 2,400.00
R2BVAR-M3-034	0700	0250	713-17.04	L.F.	INSTALL AUXILIARY SUPPORT ON EXISTING SIGN	<b>Bid:</b> 15.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 8.50 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
R2BVAR-M3-034	0700	0260	713-20.30	EACH	SIGN ADJUSTMENTS	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 300.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
R2BVAR-M3-034	0700	0270	713-20.40	S.F.	GRAFFITI REMOVAL	<b>Bid:</b> 150.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 3.50 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
R2BVAR-M3-034	0700	0280	713-30.09	EACH	BARRIER MOUNTED SIGN SUPPORT (DESCRIPTION) / (SQUARE TUBE)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 450.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
R2BVAR-M3-034	0700	0290	713-30.10	EACH	BARRIER MOUNTED SIGN SUPPORT (PERF/KNOCKOUT) / (PERF/KNOCKOUT)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 450.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00