

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contractor: CNY147				Estimate Number: 0003		Estimate Type: Final		Estimate Approved: No		Pay Period: 09/01/2024 to 01/31/2025	
Contractor: H & H Construction, Inc. Contractor's 30 Substation Loop Address: ERIN, TN 37061 Contract Location: The construction of brine sheds at four (4) locations. Counties: DICKSON, HUMPHREYS, MARSHALL, MAURY Project(s): 22NMSC-S3-002, 43NMSC-S3-002, 59NMSC-S3-002, 60NMSC-S3-003								Time			
								Allowed: 98.0 Days			
								Charged: 35.0 Days			
								Elapsed Calendar Days: 35.0 Days			
								Percent Time: 35.71 %			
								Percent Complete(\$) 100.00 %			
								Percent Behind: --- %			
								Dates			
								Let: 06/21/2024			
								Awarded: 07/02/2024			
								Contract Executed: 07/11/2024			
								Date Notice to Proceed: 07/26/2024			
								Work Began: 07/26/2024			
								To Be Completed: 10/31/2024			
								Substantial Work Complete: 08/29/2024			
								Accepted: 09/16/2024			
		Total to Date	Previous to Date	This Estimate		Current Contract: Original Contract:			Amounts \$428,821.30 \$428,821.30		
Total Earnings:		\$428,821.31	\$428,821.31	\$0.00							
Stockpiled Materials:		\$0.00	\$0.00	\$0.00							
Amount Due:		\$428,821.31	\$428,821.31	\$0.00							
Test Report Payment Adjustments:		\$0.00	\$0.00	\$0.00							
Material Discrepancy Adjustments:		\$0.00	\$0.00	\$0.00							
Payment Due:		\$428,821.31	\$428,821.31	\$0.00							

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
22NMSC-S3-002	25.55	N/A	0.00	The construction of a 40' by 60' brine shed at 139 Pond Road
43NMSC-S3-002	27.58	N/A	0.00	The construction of a 40' by 100' brine shed at 10243 Highwa
59NMSC-S3-002	27.58	N/A	0.00	The construction of a 40' by 100' brine shed at 2099 Fayette
60NMSC-S3-003	19.30	N/A	0.00	The construction of a 40' by 80' brine shed at 6202 Cayce La

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
60NMSC-S3-003	0700	9003	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 500.00 This Est: 0.00 Total: 0.00
22NMSC-S3-002	0700	9000	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 500.00 This Est: 0.00 Total: 0.00
43NMSC-S3-002	0700	9001	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 500.00 This Est: 0.00 Total: 0.00
59NMSC-S3-002	0700	9002	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 500.00 This Est: 0.00 Total: 0.00
60NMSC-S3-003	0700	0010	680-02.01	EACH	BUILDING (DESCRIPTION) / (40' X 80')	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 77,395.53 This Est: 0.00 Total: 77,395.53
43NMSC-S3-002	0700	0010	680-02.01	EACH	BUILDING (DESCRIPTION) / (40' X 100')	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 112,895.14 This Est: 0.00 Total: 112,895.14
22NMSC-S3-002	0700	0010	680-02.01	EACH	BUILDING (DESCRIPTION) / (40' X 60')	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 104,194.41 This Est: 0.00 Total: 104,194.41
59NMSC-S3-002	0700	0010	680-02.01	EACH	BUILDING (DESCRIPTION) / (40' X 100')	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 112,895.15 This Est: 0.00 Total: 112,895.15
59NMSC-S3-002	0700	0020	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 5,360.27 This Est: 0.00 Total: 5,360.27
60NMSC-S3-003	0700	0020	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 5,360.27 This Est: 0.00 Total: 5,360.27
22NMSC-S3-002	0700	0020	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 5,360.27 This Est: 0.00 Total: 5,360.27
43NMSC-S3-002	0700	0020	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 5,360.26 This Est: 0.00 Total: 5,360.26