

STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report



Contractor: CNY219 **Estimate Number:** 0008 **Estimate Type:** Final **Estimate Approved:** No **Pay Period:** 08/16/2025 to 01/05/2026

<p>Contractor: Ford Construction Company Contractor's Address: 1311 East Court Street Address: DYERSBURG, TN 38024</p> <p>Contract Location: The construction of turn lanes on U.S. 51 (S.R. 3) at Greenf</p> <p>Counties: OBION</p> <p>Project(s): 66116-3216-04</p>	<p>Time</p> <p>Allowed: 255.0 Days Charged: 256.0 Days Elapsed Calendar Days: 256.0 Days Percent Time: 100.39 % Percent Complete(\$) 86.80 % Percent Behind: 13.60 %</p> <p>Dates</p> <p>Let: 10/04/2024 Awarded: 10/21/2024 Contract Executed: 10/29/2024 Date Notice to Proceed: 11/19/2024 Work Began: 02/03/2025 To Be Completed: 07/31/2025 Substantial Work Complete: 08/01/2025 Accepted: 08/01/2025</p>
---	---

	Total to Date	Previous to Date	This Estimate		Amounts
Total Earnings:	\$1,109,970.92	\$1,109,970.92	\$0.00	Current Contract: Original Contract:	\$1,263,239.41 \$1,263,239.41
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
Amount Due:	\$1,109,970.92	\$1,109,970.92	\$0.00		
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
Payment Due:	\$1,109,970.92	\$1,109,970.92	\$0.00		

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description					
66116-3216-04	100.04	N/A	0.00	The construction of turn lanes on U.S. 51 (S.R. 3) at Greenf					
Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
66116-3216-04	0100	0010	105-01	LS	CONSTRUCTION STAKES, LINES AND GRADES	Bid:	1.000	Unit Price:	30,000.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	30,000.00
66116-3216-04	0100	9013	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	800.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
66116-3216-04	0100	9011	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Fuel Adjustment (FUE2)	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	-3,884.540	Adj Total:	-3,884.54
66116-3216-04	0100	9012	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
66116-3216-04	0100	0020	202-02.01	L.F.	REMOVAL OF PIPE (SIZE ,STA.) / (SIZE 18 INCH,STA. 79+85.64)	Bid:	14.000	Unit Price:	13.00
						This Est:	0.000	This Est:	0.00
						Total:	14.000	Total:	182.00
66116-3216-04	0100	0030	202-02.02	L.F.	REMOVAL OF PIPE (SIZE ,STA.) / (SIZE 24 INCH,STA. 83+88.36)	Bid:	14.000	Unit Price:	13.00
						This Est:	0.000	This Est:	0.00
						Total:	14.000	Total:	182.00
66116-3216-04	0100	0040	202-04.01	LS	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) / (CATCH BASIN, STA. 79+85.29 & STA. 83+88	Bid:	1.000	Unit Price:	600.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	600.00
66116-3216-04	0100	0050	203-01	C.Y.	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	Bid:	1,493.000	Unit Price:	29.00
						This Est:	0.000	This Est:	0.00
						Total:	1,488.870	Total:	43,177.23
66116-3216-04	0100	9009	203-01.03	C.Y.	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	Bid:	0.000	Unit Price:	43.50
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
66116-3216-04	0100	0060	203-04	C.Y.	PLACING AND SPREADING TOPSOIL	Bid:	63.000	Unit Price:	25.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
66116-3216-04	0100	9010	203-05	C.Y.	UNDERCUTTING	Bid:	0.000	Unit Price:	43.50
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
66116-3216-04	0100	0070	203-06	M.G.	WATER	Bid:	23.000	Unit Price:	20.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
66116-3216-04	0100	0080	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid: 0.500 This Est: 0.000 Total: 0.000	Unit Price: 4,400.00 This Est: 0.00 Total: 0.00
66116-3216-04	0100	0090	209-05	C.Y.	SEDIMENT REMOVAL	Bid: 36.000 This Est: 0.000 Total: 0.000	Unit Price: 32.00 This Est: 0.00 Total: 0.00
66116-3216-04	0100	0100	209-40.33	EACH	CATCH BASIN PROTECTION (TYPE D)	Bid: 3.000 This Est: 0.000 Total: 3.000	Unit Price: 500.00 This Est: 0.00 Total: 1,500.00
66116-3216-04	0100	0110	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid: 2,490.000 This Est: 0.000 Total: 1,821.570	Unit Price: 51.00 This Est: 0.00 Total: 92,900.07
66116-3216-04	0100	0120	303-02	TON	MINERAL AGGREGATE, TYPE B BASE, GRADING (DESCRIPTION) / (C OR D)	Bid: 100.000 This Est: 0.000 Total: 44.400	Unit Price: 51.00 This Est: 0.00 Total: 2,264.40
66116-3216-04	0100	0130	307-01.21	TON	ASP. CONC. MIX(PG70-22) (BPMB-HM) GR. A-S	Bid: 217.000 This Est: 0.000 Total: 114.120	Unit Price: 150.00 This Est: 0.00 Total: 17,118.00
66116-3216-04	0100	0140	307-02.01	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING A	Bid: 716.000 This Est: 0.000 Total: 655.040	Unit Price: 120.00 This Est: 0.00 Total: 78,604.80
66116-3216-04	0100	0150	307-02.08	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	Bid: 348.000 This Est: 0.000 Total: 273.640	Unit Price: 127.00 This Est: 0.00 Total: 34,752.28
66116-3216-04	0100	9006	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					307 AC Content Adjustment	Adj This Est: 0.000 Adj Total: -380.880	Adj This Est: 0.00 Adj Total: -380.88
66116-3216-04	0100	9007	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Anti-strip 307	Adj This Est: 0.000 Adj Total: 541.500	Adj This Est: 0.00 Adj Total: 541.50
66116-3216-04	0100	9008	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
66116-3216-04	0100	0160	402-01	TON	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	Bid: 4.000 This Est: 0.000 Total: 0.000	Unit Price: 200.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
66116-3216-04	0100	0170	402-02	TON	AGGREGATE FOR COVER MATERIAL (PC)	Bid: 14.000 This Est: 0.000 Total: 0.000	Unit Price: 5.00 This Est: 0.00 Total: 0.00
66116-3216-04	0100	0180	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid: 7.000 This Est: 0.000 Total: 6.490	Unit Price: 500.00 This Est: 0.00 Total: 3,245.00
66116-3216-04	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
66116-3216-04	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
66116-3216-04	0100	0190	407-20.05	L.F.	SAW CUTTING ASPHALT PAVEMENT	Bid: 1,300.000 This Est: 0.000 Total: 1,300.000	Unit Price: 7.00 This Est: 0.00 Total: 9,100.00
66116-3216-04	0100	0200	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid: 1,001.000 This Est: 0.000 Total: 1,176.530	Unit Price: 145.00 This Est: 0.00 Total: 170,596.85
66116-3216-04	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					411 AC Content Adjustment	Adj This Est: 0.000 Adj Total: 785.330	Adj This Est: 0.00 Adj Total: 785.33
66116-3216-04	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
66116-3216-04	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Anti-strip 411	Adj This Est: 0.000 Adj Total: 1,147.500	Adj This Est: 0.00 Adj Total: 1,147.50
66116-3216-04	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
66116-3216-04	0100	0210	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	Bid: 0.243 This Est: 0.000 Total: 0.087	Unit Price: 2,500.00 This Est: 0.00 Total: 217.50
66116-3216-04	0100	0220	411-12.02	L.M.	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	Bid: 0.389 This Est: 0.000 Total: 0.341	Unit Price: 2,500.00 This Est: 0.00 Total: 852.50

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
66116-3216-04	0100	0230	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid: 830.000 This Est: 0.000 Total: 952.120	Unit Price: 52.00 This Est: 0.00 Total: 49,510.24
66116-3216-04	0100	0240	607-03.02	L.F.	18" CONCRETE PIPE CULVERT (CLASS III)	Bid: 14.000 This Est: 0.000 Total: 14.000	Unit Price: 100.00 This Est: 0.00 Total: 1,400.00
66116-3216-04	0100	0250	607-05.02	L.F.	24" CONCRETE PIPE CULVERT (CLASS III)	Bid: 14.000 This Est: 0.000 Total: 14.000	Unit Price: 132.00 This Est: 0.00 Total: 1,848.00
66116-3216-04	0100	0260	611-38.02	EACH	CATCH BASINS, TYPE 38, > 4' - 8' DEPTH	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 7,900.00 This Est: 0.00 Total: 7,900.00
66116-3216-04	0100	0270	611-38.03	EACH	CATCH BASINS, TYPE 38, > 8' - 12' DEPTH	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 12,900.00 This Est: 0.00 Total: 12,900.00
66116-3216-04	0100	0280	621-03.02	L.F.	18" TEMPORARY DRAINAGE PIPE	Bid: 50.000 This Est: 0.000 Total: 0.000	Unit Price: 95.00 This Est: 0.00 Total: 0.00
66116-3216-04	0100	0290	703-01	C.Y.	PORTLAND CEMENT CONCRETE DITCH PAVING	Bid: 265.000 This Est: 0.000 Total: 215.960	Unit Price: 1,400.00 This Est: 0.00 Total: 302,344.00
66116-3216-04	0100	0300	709-05.05	TON	MACHINED RIP-RAP (CLASS A-3)	Bid: 100.000 This Est: 0.000 Total: 0.000	Unit Price: 50.00 This Est: 0.00 Total: 0.00
66116-3216-04	0100	0310	710-02	L.F.	AGGREGATE UNDERDRAINS (WITH PIPE)	Bid: 467.000 This Est: 0.000 Total: 467.000	Unit Price: 28.00 This Est: 0.00 Total: 13,076.00
66116-3216-04	0100	0320	710-05	L.F.	LATERAL UNDERDRAIN	Bid: 45.000 This Est: 0.000 Total: 45.000	Unit Price: 25.00 This Est: 0.00 Total: 1,125.00
66116-3216-04	0100	0330	710-06.13	EACH	LATERAL UNDERDRAIN ENDWALL (4:1)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 1,500.00 This Est: 0.00 Total: 1,500.00
66116-3216-04	0100	0340	710-06.15	EACH	LATERAL UNDERDRAIN ENDWALL (6:1)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 1,500.00 This Est: 0.00 Total: 1,500.00
66116-3216-04	0100	0350	712-01	LS	TRAFFIC CONTROL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 35,000.00 This Est: 0.00 Total: 35,000.00
66116-3216-04	0100	0360	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid: 125.000 This Est: 0.000 Total: 200.000	Unit Price: 35.00 This Est: 0.00 Total: 7,000.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
66116-3216-04	0100	0370	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid: 60.000 This Est: 0.000 Total: 4.000	Unit Price: 25.00 This Est: 0.00 Total: 100.00
66116-3216-04	0100	0380	712-05.03	EACH	WARNING LIGHTS (TYPE C)	Bid: 60.000 This Est: 0.000 Total: 190.000	Unit Price: 25.00 This Est: 0.00 Total: 4,750.00
66116-3216-04	0100	0390	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid: 568.000 This Est: 0.000 Total: 1,016.000	Unit Price: 7.35 This Est: 0.00 Total: 7,467.60
66116-3216-04	0100	0400	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 900.00 This Est: 0.00 Total: 1,800.00
66116-3216-04	0100	0410	712-09.02	L.F.	REMOVABLE PAVEMENT MARKING (8" BARRIER LINE)	Bid: 4,200.000 This Est: 0.000 Total: 0.000	Unit Price: 8.00 This Est: 0.00 Total: 0.00
66116-3216-04	0100	0420	713-15	LS	REMOVAL OF SIGNS, POSTS AND FOOTINGS	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 200.00 This Est: 0.00 Total: 0.00
66116-3216-04	0100	0430	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 6,600.00 This Est: 0.00 Total: 13,200.00
66116-3216-04	0100	0440	713-16.20	EACH	SIGNS (DESCRIPTION) / (BIKE ROUTE, D11 -1)	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 150.00 This Est: 0.00 Total: 300.00
66116-3216-04	0100	0450	713-16.21	EACH	SIGNS (DESCRIPTION) / (WRONG WAY, R5 -1A)	Bid: 4.000 This Est: 0.000 Total: 4.000	Unit Price: 195.00 This Est: 0.00 Total: 780.00
66116-3216-04	0100	0460	713-16.23	EACH	SIGNS (DESCRIPTION) / (KEEP RIGHT, R4-7)	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 195.00 This Est: 0.00 Total: 390.00
66116-3216-04	0100	0470	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	Bid: 44.000 This Est: 0.000 Total: 0.000	Unit Price: 44.00 This Est: 0.00 Total: 0.00
66116-3216-04	0100	0480	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid: 36.000 This Est: 0.000 Total: 31.000	Unit Price: 44.00 This Est: 0.00 Total: 1,364.00
66116-3216-04	0100	0490	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid: 41.000 This Est: 0.000 Total: 35.000	Unit Price: 18.75 This Est: 0.00 Total: 656.25
66116-3216-04	0100	0500	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid: 220.000 This Est: 0.000 Total: 159.000	Unit Price: 36.00 This Est: 0.00 Total: 5,724.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
66116-3216-04	0100	0510	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid: 76.000 This Est: 0.000 Total: 48.000	Unit Price: 21.00 This Est: 0.00 Total: 1,008.00
66116-3216-04	0100	0520	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid: 8.000 This Est: 0.000 Total: 8.000	Unit Price: 220.00 This Est: 0.00 Total: 1,760.00
66116-3216-04	0100	0530	716-04.01	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 420.00 This Est: 0.00 Total: 420.00
66116-3216-04	0100	0540	716-05.02	L.F.	PAINTED PAVEMENT MARKING (8" BARRIER LINE)	Bid: 7,150.000 This Est: 0.000 Total: 0.000	Unit Price: 1.18 This Est: 0.00 Total: 0.00
66116-3216-04	0100	0550	716-05.06	EACH	PAINTED PAVEMENT MARKING (TURN LANE ARROW)	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 190.00 This Est: 0.00 Total: 0.00
66116-3216-04	0100	0560	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid: 0.563 This Est: 0.000 Total: 1.001	Unit Price: 9,785.00 This Est: 0.00 Total: 9,794.79
66116-3216-04	0100	0570	716-05.21	L.F.	PAINTED PAVEMENT MARKING(4"DOTTED LINE)	Bid: 200.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
66116-3216-04	0100	0580	716-08.01	L.F.	REMOVAL OF PAVEMENT MARKING (LINE)	Bid: 1,240.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
66116-3216-04	0100	0590	716-08.06	EACH	REMOVAL OF PAVEMENT MARKING (TURN LANE ARROW)	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 200.00 This Est: 0.00 Total: 0.00
66116-3216-04	0100	0600	716-08.09	L.F.	REMOVAL OF PAVEMENT MARKING (DOTTED LINE)	Bid: 200.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
66116-3216-04	0100	0610	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid: 0.563 This Est: 0.000 Total: 1.290	Unit Price: 15,300.00 This Est: 0.00 Total: 19,737.00
66116-3216-04	0100	0620	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 116,000.00 This Est: 0.00 Total: 116,000.00
66116-3216-04	0100	0630	740-10.03	S.Y.	GEOTEXTILE (TYPE III)(EROSION CONTROL)	Bid: 172.000 This Est: 0.000 Total: 0.000	Unit Price: 6.00 This Est: 0.00 Total: 0.00
66116-3216-04	0100	0640	801-01.07	UNIT	TEMPORARY SEEDING (WITH MULCH)	Bid: 4.000 This Est: 0.000 Total: 0.000	Unit Price: 100.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
66116-3216-04	0100	0650	801-02	UNIT	SEEDING (WITHOUT MULCH)	Bid: 4.000 This Est: 0.000 Total: 0.000	Unit Price: 100.00 This Est: 0.00 Total: 0.00
66116-3216-04	0100	0660	801-03	M.G.	WATER (SEEDING & SODDING)	Bid: 35.000 This Est: 0.000 Total: 16.580	Unit Price: 25.00 This Est: 0.00 Total: 414.50
66116-3216-04	0100	0670	803-01	S.Y.	SODDING (NEW SOD)	Bid: 784.000 This Est: 0.000 Total: 760.000	Unit Price: 7.50 This Est: 0.00 Total: 5,700.00