

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contractor: CNZ065 **Estimate Number:** 0006 **Estimate Type:** Final **Estimate Approved:** No **Pay Period:** 12/06/2025 to 02/13/2026

<p>Contractor: PRI of East Tennessee Inc. Contractor's 5651 S National Drive Address: KNOXVILLE, TN 37914</p> <p>Contract Location: The resurfacing (either microsurface or thin mix overlay) on</p> <p>Counties: UNION</p> <p>Project(s): 87S061-F3-005, 87S061-F8-005, 87S131-F3-002, 87S131-F8-002</p>	<p>Time</p> <p>Allowed: 160.0 Days Charged: 147.0 Days Elapsed Calendar Days: 147.0 Days Percent Time: 91.88 % Percent Complete(\$) 88.40 % Percent Behind: 3.48 %</p> <p>Dates</p> <p>Let: 02/07/2025 Awarded: 02/25/2025 Contract Executed: 03/04/2025 Date Notice to Proceed: 03/25/2025 Work Began: 06/04/2025 To Be Completed: 08/31/2025 Substantial Work Complete: 08/18/2025 Accepted:</p>
---	--

	Total to Date	Previous to Date	This Estimate		Amounts
Total Earnings:	\$1,832,904.55	\$1,833,447.05	-\$542.50	Current Contract:	\$2,088,327.20
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
Amount Due:	\$1,832,904.55	\$1,833,447.05	-\$542.50	Original Contract:	\$2,095,279.60
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
Payment Due:	\$1,832,904.55	\$1,833,447.05	-\$542.50		

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
87S061-F3-005	0.87	STP/HSIP-61(57)	0.00	The resurfacing (either microsurface or thin mix overlay) on
87S061-F8-005	39.60	STP/HSIP-61(57)	-542.50	The resurfacing (either microsurface or thin mix overlay) on
87S131-F3-002	1.08	STP/HSIP-131(57)	0.00	The resurfacing (either microsurface or thin mix overlay) on
87S131-F8-002	58.47	STP/HSIP-131(57)	0.00	The resurfacing (either microsurface or thin mix overlay) on

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
87S131-F8-002	0100	9031	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
87S061-F3-005	0100	9028	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
87S131-F3-002	0100	9030	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
87S061-F8-005	0100	9029	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
87S061-F3-005	0100	9016	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
87S061-F8-005	0100	9017	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Fuel Adjustment (FUE2)	Adj This Est: 0.000 Adj Total: -2,415.500	Adj This Est: 0.00 Adj Total: -2,415.50
87S131-F8-002	0100	9020	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
87S131-F3-002	0100	9019	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
87S131-F8-002	1100	9021	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
87S061-F8-005	1100	9018	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Fuel Adjustment (FUE2)	Adj This Est: 0.000 Adj Total: -454.560	Adj This Est: 0.00 Adj Total: -454.56

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
87S061-F8-005	0100	9023	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
87S131-F3-002	0100	9025	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
87S131-F8-002	0100	9026	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
87S061-F3-005	0100	9022	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
87S131-F8-002	1100	9027	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
87S061-F8-005	1100	9024	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
87S061-F8-005	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid: 10.000 This Est: 0.000 Total: 0.000	Unit Price: 360.00 This Est: 0.00 Total: 0.00
87S131-F8-002	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid: 16.000 This Est: 0.000 Total: 0.000	Unit Price: 360.00 This Est: 0.00 Total: 0.00
87S061-F8-005	1100	0140	307-01.15	TON	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	Bid: 764.000 This Est: 0.000 Total: 725.550	Unit Price: 120.00 This Est: 0.00 Total: 87,066.00
87S131-F8-002	1100	0130	307-01.15	TON	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	Bid: 1,162.000 This Est: 0.000 Total: 902.940	Unit Price: 120.00 This Est: 0.00 Total: 108,352.80
87S131-F8-002	1100	9007	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					307 AC Content Adjustment	Adj This Est: 0.000 Adj Total: -5,431.550	Adj This Est: 0.00 Adj Total: -5,431.55
87S061-F8-005	1100	9001	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					307 AC Content Adjustment	Adj This Est: 0.000 Adj Total: -4,353.300	Adj This Est: 0.00 Adj Total: -4,353.30

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
87S061-F8-005	1100	9002	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Anti-strip 307	Adj This Est: 0.000 Adj Total: 799.500	Adj This Est: 0.00 Adj Total: 799.50
87S131-F8-002	1100	9008	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Anti-strip 307	Adj This Est: 0.000 Adj Total: 993.000	Adj This Est: 0.00 Adj Total: 993.00
87S131-F8-002	1100	9009	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
87S061-F8-005	1100	9003	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
87S061-F8-005	1100	0150	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid: 61.000 This Est: -0.500 Total: 19.050	Unit Price: 1,085.00 This Est: -542.50 Total: 20,669.25
87S131-F8-002	1100	0140	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid: 93.000 This Est: 0.000 Total: 35.630	Unit Price: 1,085.00 This Est: 0.00 Total: 38,658.55
87S061-F8-005	1100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
87S131-F8-002	1100	9010	407-07	DOLL	DENSITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
87S131-F8-002	1100	9011	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
87S061-F8-005	1100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
87S061-F8-005	0100	9900	411-03.12	TON	ACS MIX(PG64-22) THIN LIFT D ASPHALT /	Bid: 0.000 This Est: 0.000 Total: 3,855.550	Unit Price: 131.68 This Est: 0.00 Total: 507,698.82
87S061-F8-005	1100	0160	411-03.12	TON	ACS MIX(PG64-22) THIN LIFT D ASPHALT	Bid: 3,820.000 This Est: 0.000 Total: 0.000	Unit Price: 133.50 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
87S131-F8-002	1100	0150	411-03.12	TON	ACS MIX(PG64-22) THIN LIFT D ASPHALT	Bid: 5,809.000 This Est: 0.000 Total: 5,417.900	Unit Price: 133.50 This Est: 0.00 Total: 723,289.65
87S061-F8-005	0100	9033	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					411 AC Content Adjustment	Adj This Est: 0.000 Adj Total: -4,626.660	Adj This Est: 0.00 Adj Total: -4,626.66
87S061-F8-005	1100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
87S131-F8-002	1100	9006	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					411 AC Content Adjustment	Adj This Est: 0.000 Adj Total: -6,518.160	Adj This Est: 0.00 Adj Total: -6,518.16
87S061-F8-005	0100	9014	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
87S131-F8-002	1100	9015	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
87S061-F8-005	0100	9012	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Anti-strip 411	Adj This Est: 0.000 Adj Total: 4,395.000	Adj This Est: 0.00 Adj Total: 4,395.00
87S131-F8-002	1100	9013	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Anti-strip 411	Adj This Est: 0.000 Adj Total: 6,177.000	Adj This Est: 0.00 Adj Total: 6,177.00
87S061-F8-005	1100	9032	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Anti-strip 411	Adj This Est: 0.000 Adj Total: -4,395.000	Adj This Est: 0.00 Adj Total: -4,395.00
87S061-F8-005	1100	0170	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid: 68.000 This Est: 0.000 Total: 91.000	Unit Price: 60.00 This Est: 0.00 Total: 5,460.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
87S131-F8-002	1100	0160	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid: 38.000 This Est: 0.000 Total: 73.770	Unit Price: 60.00 This Est: 0.00 Total: 4,426.20
87S061-F3-005	0100	0010	705-02.10	EACH	GUARDRAIL TRANSITION 27IN TO 31IN	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 225.00 This Est: 0.00 Total: 225.00
87S131-F3-002	0100	0010	705-02.10	EACH	GUARDRAIL TRANSITION 27IN TO 31IN	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 225.00 This Est: 0.00 Total: 225.00
87S061-F3-005	0100	0020	705-06.30	EACH	GR TERMINAL (ENERGY ABSORBING) MASH TL-2	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 4,500.00 This Est: 0.00 Total: 4,500.00
87S131-F3-002	0100	0020	705-06.30	EACH	GR TERMINAL (ENERGY ABSORBING) MASH TL-2	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 4,500.00 This Est: 0.00 Total: 4,500.00
87S061-F8-005	0100	0020	712-01	LS	TRAFFIC CONTROL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 11,200.00 This Est: 0.00 Total: 11,200.00
87S131-F8-002	0100	0020	712-01	LS	TRAFFIC CONTROL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 16,800.00 This Est: 0.00 Total: 16,800.00
87S131-F8-002	0100	0030	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid: 37.000 This Est: 0.000 Total: 0.000	Unit Price: 39.50 This Est: 0.00 Total: 0.00
87S061-F8-005	0100	0030	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid: 36.000 This Est: 0.000 Total: 0.000	Unit Price: 39.50 This Est: 0.00 Total: 0.00
87S061-F8-005	0100	0040	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid: 18.000 This Est: 0.000 Total: 0.000	Unit Price: 32.00 This Est: 0.00 Total: 0.00
87S131-F8-002	0100	0040	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid: 19.000 This Est: 0.000 Total: 0.000	Unit Price: 32.00 This Est: 0.00 Total: 0.00
87S131-F8-002	0100	0050	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid: 716.000 This Est: 0.000 Total: 668.000	Unit Price: 9.00 This Est: 0.00 Total: 6,012.00
87S061-F8-005	0100	0050	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid: 589.000 This Est: 0.000 Total: 816.000	Unit Price: 9.00 This Est: 0.00 Total: 7,344.00
87S061-F8-005	0100	0060	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid: 4.000 This Est: 0.000 Total: 2.000	Unit Price: 8,200.00 This Est: 0.00 Total: 16,400.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
87S131-F8-002	0100	0060	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid: 518.000 This Est: 0.000 Total: 604.000	Unit Price: 41.00 This Est: 0.00 Total: 24,764.00
87S061-F8-005	0100	0070	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid: 325.000 This Est: 0.000 Total: 357.000	Unit Price: 41.00 This Est: 0.00 Total: 14,637.00
87S061-F8-005	0100	0080	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	Bid: 32.000 This Est: 0.000 Total: 6.000	Unit Price: 41.00 This Est: 0.00 Total: 246.00
87S131-F8-002	0100	0070	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	Bid: 91.000 This Est: 0.000 Total: 21.000	Unit Price: 41.00 This Est: 0.00 Total: 861.00
87S061-F8-005	0100	0090	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid: 357.000 This Est: 0.000 Total: 364.000	Unit Price: 9.00 This Est: 0.00 Total: 3,276.00
87S131-F8-002	0100	0080	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid: 609.000 This Est: 0.000 Total: 215.000	Unit Price: 9.00 This Est: 0.00 Total: 1,935.00
87S061-F3-005	0100	0030	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid: 445.000 This Est: 0.000 Total: 28.000	Unit Price: 20.00 This Est: 0.00 Total: 560.00
87S131-F3-002	0100	0030	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid: 607.000 This Est: 0.000 Total: 46.000	Unit Price: 20.00 This Est: 0.00 Total: 920.00
87S131-F3-002	0100	0040	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid: 72.000 This Est: 0.000 Total: 10.000	Unit Price: 13.50 This Est: 0.00 Total: 135.00
87S061-F3-005	0100	0040	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid: 104.000 This Est: 0.000 Total: 43.000	Unit Price: 13.50 This Est: 0.00 Total: 580.50
87S061-F3-005	0100	0050	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 255.00 This Est: 0.00 Total: 510.00
87S131-F3-002	0100	0050	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid: 6.000 This Est: 0.000 Total: 6.000	Unit Price: 255.00 This Est: 0.00 Total: 1,530.00
87S061-F3-005	0100	0060	716-04.04	L.F.	PLASTIC PAVEMENT MARKING (TRANSVERSE SHOULDER)	Bid: 446.000 This Est: 0.000 Total: 382.000	Unit Price: 5.50 This Est: 0.00 Total: 2,101.00
87S131-F3-002	0100	0060	716-04.04	L.F.	PLASTIC PAVEMENT MARKING (TRANSVERSE SHOULDER)	Bid: 573.000 This Est: 0.000 Total: 618.000	Unit Price: 5.50 This Est: 0.00 Total: 3,399.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
87S061-F8-005	0100	0100	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid: 8.000 This Est: 0.000 Total: 13.810	Unit Price: 900.00 This Est: 0.00 Total: 12,429.00
87S131-F8-002	0100	0090	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid: 13.000 This Est: 0.000 Total: 19.920	Unit Price: 900.00 This Est: 0.00 Total: 17,928.00
87S131-F8-002	0100	0100	716-13.02	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN LINE)	Bid: 32.000 This Est: 0.000 Total: 30.100	Unit Price: 3,600.00 This Est: 0.00 Total: 108,360.00
87S061-F8-005	0100	0110	716-13.02	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN LINE)	Bid: 20.000 This Est: 0.000 Total: 18.980	Unit Price: 3,600.00 This Est: 0.00 Total: 68,328.00
87S061-F8-005	0100	0120	716-13.05	L.F.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN DOTTED LINE)	Bid: 742.000 This Est: 0.000 Total: 28.000	Unit Price: 1.10 This Est: 0.00 Total: 30.80
87S131-F8-002	0100	0110	716-13.05	L.F.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN DOTTED LINE)	Bid: 399.000 This Est: 0.000 Total: 252.000	Unit Price: 1.10 This Est: 0.00 Total: 277.20
87S131-F8-002	0100	0120	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 13,860.00 This Est: 0.00 Total: 13,860.00
87S061-F8-005	0100	0130	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 9,240.00 This Est: 0.00 Total: 9,240.00