

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



Contract ID: CNZ104 **Estimate Number:** 0006 **Estimate Type:** Final **Estimate Approved:** No **Pay Period:** 01/01/2026 **To** 01/28/2026

<p>Contractor: Rogers Group, Inc. Contractor's Address: PO Box 25250 Nashville TN 37202</p> <p>Contract Location: The resurfacing on I-40 in Putnam County from west of U.S. 70N (S.R. 24) (L.M. 33.32) to near the parking area (L.M. 2.00) in Cumberland County.</p> <p>Counties: CUMBERLAND, PUTNAM</p> <p>Projects: 18I040-F8-009, 71I040-F8-011, 71I040-M3-011</p>	<p style="text-align: right;">Time</p> <p style="text-align: right;">Allowed: 166.0 Days Charged: 157.0 Days Elapsed Calendar Days: 157.0 Days Percent Time: 94.58% Percent Complete(\$): 101.05% Percent Behind: 0.00%</p> <p style="text-align: right;">Dates</p> <p style="text-align: right;">Let: 03/21/2025 Awarded: 04/07/2025 Contract Executed: 04/28/2025 Notice to Proceed: 05/19/2025 Work Began: 07/29/2025 To Be Completed: 10/31/2025 Substantial Work Complete: 10/22/2025 Accepted: 10/14/2025</p>																																																							
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;"></th> <th style="width: 15%; text-align: right;">Total to Date</th> <th style="width: 15%; text-align: right;">Previous to Date</th> <th style="width: 15%; text-align: right;">This Estimate</th> <th style="width: 25%;"></th> </tr> </thead> <tbody> <tr> <td>Total Earnings:</td> <td style="text-align: right;">\$3,735,935.54</td> <td style="text-align: right;">\$3,731,873.29</td> <td style="text-align: right;">\$4,062.25</td> <td rowspan="2" style="vertical-align: top; padding-left: 20px;"> Current Contract: \$3,697,612.60 Original Contract: \$3,697,612.60 </td> </tr> <tr> <td>Stockpiled Materials:</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>Amount Due:</td> <td style="text-align: right;">\$3,735,935.54</td> <td style="text-align: right;">\$3,731,873.29</td> <td style="text-align: right;">\$4,062.25</td> <td></td> </tr> <tr> <td>Fuel Adjustments:</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td></td> </tr> <tr> <td>Bituminous Adjustments:</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td></td> </tr> <tr> <td>307AC Adjustments:</td> <td style="text-align: right;">-\$3,122.02</td> <td style="text-align: right;">-\$3,122.02</td> <td style="text-align: right;">\$0.00</td> <td></td> </tr> <tr> <td>411AC Adjustments:</td> <td style="text-align: right;">-\$20,979.76</td> <td style="text-align: right;">-\$20,979.76</td> <td style="text-align: right;">\$0.00</td> <td></td> </tr> <tr> <td>Liquid Anti-Strip Adjustments:</td> <td style="text-align: right;">\$17,227.50</td> <td style="text-align: right;">\$17,227.50</td> <td style="text-align: right;">\$0.00</td> <td></td> </tr> <tr> <td>Material Discrepancy Adjustments:</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td></td> </tr> <tr> <td>Payment Due:</td> <td style="text-align: right;">\$3,729,061.26</td> <td style="text-align: right;">\$3,724,999.01</td> <td style="text-align: right;">\$4,062.25</td> <td></td> </tr> </tbody> </table>		Total to Date	Previous to Date	This Estimate		Total Earnings:	\$3,735,935.54	\$3,731,873.29	\$4,062.25	Current Contract: \$3,697,612.60 Original Contract: \$3,697,612.60	Stockpiled Materials:	\$0.00	\$0.00	\$0.00	Amount Due:	\$3,735,935.54	\$3,731,873.29	\$4,062.25		Fuel Adjustments:	\$0.00	\$0.00	\$0.00		Bituminous Adjustments:	\$0.00	\$0.00	\$0.00		307AC Adjustments:	-\$3,122.02	-\$3,122.02	\$0.00		411AC Adjustments:	-\$20,979.76	-\$20,979.76	\$0.00		Liquid Anti-Strip Adjustments:	\$17,227.50	\$17,227.50	\$0.00		Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		Payment Due:	\$3,729,061.26	\$3,724,999.01	\$4,062.25			
	Total to Date	Previous to Date	This Estimate																																																					
Total Earnings:	\$3,735,935.54	\$3,731,873.29	\$4,062.25	Current Contract: \$3,697,612.60 Original Contract: \$3,697,612.60																																																				
Stockpiled Materials:	\$0.00	\$0.00	\$0.00																																																					
Amount Due:	\$3,735,935.54	\$3,731,873.29	\$4,062.25																																																					
Fuel Adjustments:	\$0.00	\$0.00	\$0.00																																																					
Bituminous Adjustments:	\$0.00	\$0.00	\$0.00																																																					
307AC Adjustments:	-\$3,122.02	-\$3,122.02	\$0.00																																																					
411AC Adjustments:	-\$20,979.76	-\$20,979.76	\$0.00																																																					
Liquid Anti-Strip Adjustments:	\$17,227.50	\$17,227.50	\$0.00																																																					
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00																																																					
Payment Due:	\$3,729,061.26	\$3,724,999.01	\$4,062.25																																																					

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
18I040-F8-009	13.30%	NH-I-40-6(188)	\$491,737.00	The resurfacing on I-40 from the Putnam County line (L.M. 0.00) to near the parking area (L.M. 2.00).
71I040-F8-011	84.26%	NH-I-40-6(187)	\$3,115,625.60	The resurfacing on I-40 from west of U.S. 70N (S.R. 24) (L.M. 33.32) to the Cumberland County line (L.M. 37.09), including bridge deck repairs.
71I040-M3-011	2.44%	NH-I-40-6(187)	\$90,250.00	INTERSTATE 40 OVER SR-24

Project Number	Cat #	Line Item #	Item Code	Units	Primary / Supplemental Description	Total Item Quantity	Total Amount
18I040-F8-009	0100	8501	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: \$1,000.00
						This Est: 0.000	This Est: \$0.00
						Total: -27.000	Total: -\$27,000.00
71I040-F8-011	0100	8501	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: \$1,000.00
						This Est: 0.000	This Est: \$0.00
						Total: -6.000	Total: -\$6,000.00
71I040-M3-011	0500	8501	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: \$1,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
71I040-F8-011	0100	9014	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: -\$1,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 10.000	Total: -\$10,000.00
71I040-M3-011	0500	9003	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: -\$1,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 4.000	Total: -\$4,000.00
18I040-F8-009	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid: 2.900	Unit Price: \$1,527.00
						This Est: 0.000	This Est: \$0.00
						Total: 2.900	Total: \$4,428.30
71I040-F8-011	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid: 13.400	Unit Price: \$1,527.00
						This Est: 0.000	This Est: \$0.00
						Total: 13.400	Total: \$20,461.80

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



18I040-F8-009	0100	0020	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	365.000	Unit Price:	\$43.90
						This Est:	0.000	This Est:	\$0.00
						Total:	525.910	Total:	\$23,087.45
71I040-F8-011	0100	0020	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	2,365.000	Unit Price:	\$43.90
						This Est:	0.000	This Est:	\$0.00
						Total:	1,421.640	Total:	\$62,410.00
71I040-F8-011	0100	0030	307-03.08	TON	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING B-M2	Bid:	1,267.000	Unit Price:	\$126.40
						This Est:	0.000	This Est:	\$0.00
						Total:	716.470	Total:	\$90,561.81
					307AC	Adj This Est:	0.000	Adj This Est:	\$0.00
						Adj Total:	1.000	Adj Total:	-\$3,122.02
					Anti-strip 307 (English and Metric)	Adj This Est:	0.000	Adj This Est:	\$0.00
						Adj Total:	1.000	Adj Total:	\$1,290.00
71I040-F8-011	0100	9015	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1,125.000	Total:	\$1,125.00
71I040-F8-011	0100	8506	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
18I040-F8-009	0100	0030	402-01	TON	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	Bid:	5.000	Unit Price:	\$1,117.00
						This Est:	0.000	This Est:	\$0.00
						Total:	5.000	Total:	\$5,585.00
71I040-F8-011	0100	0040	402-01	TON	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	Bid:	22.000	Unit Price:	\$1,117.00
						This Est:	0.000	This Est:	\$0.00
						Total:	21.390	Total:	\$23,892.63
18I040-F8-009	0100	0040	403-01.10	S.Y.	HIGH PERFORMANCE FOG SEALS	Bid:	3,286.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2,830.890	Total:	\$2,830.89

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



71I040-F8-011	0100	0050	403-01.10	S.Y.	HIGH PERFORMANCE FOG SEALS	Bid:	15,723.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	14,432.220	Total:	\$14,432.22
18I040-F8-009	0100	0050	403-02.01	TON	TRACKLESS TACK COAT	Bid:	11.000	Unit Price:	\$910.00
						This Est:	0.000	This Est:	\$0.00
						Total:	13.000	Total:	\$11,830.00
71I040-F8-011	0100	0060	403-02.01	TON	TRACKLESS TACK COAT	Bid:	97.000	Unit Price:	\$910.00
						This Est:	0.000	This Est:	\$0.00
						Total:	79.790	Total:	\$72,608.90
18I040-F8-009	0100	8502	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	-2,138.610	Total:	-\$2,138.61
71I040-F8-011	0100	8502	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
71I040-F8-011	0100	9016	407-08	DOLL	DENSITY ADDITION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	4,960.000	This Est:	\$4,960.00
						Total:	7,606.440	Total:	\$7,606.44
18I040-F8-009	0100	8503	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
71I040-F8-011	0100	8503	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	-54,464.550	Total:	-\$54,464.55
18I040-F8-009	0100	0060	411-01.07	TON	ACS MIX (PG64-22) GRADING E SHOULDER	Bid:	607.000	Unit Price:	\$98.25
						This Est:	0.000	This Est:	\$0.00
						Total:	556.280	Total:	\$54,654.51
					Anti-strip 411 (English and Metric)	Adj This Est:	0.000	Adj This Est:	\$0.00
						Adj Total:	1.000	Adj Total:	\$502.50

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



71I040-F8-011	0100	0070	411-01.07	TON	ACS MIX (PG64-22) GRADING E SHOULDER	Bid:	2,820.000	Unit Price:	\$98.25
						This Est:	0.000	This Est:	\$0.00
						Total:	2,311.440	Total:	\$227,098.98
					Anti-strip 411 (English and Metric)	Adj This Est:	0.000	Adj This Est:	\$0.00
						Adj Total:	1.000	Adj Total:	\$2,070.00
18I040-F8-009	0100	0070	411-03.10	TON	ACS MIX(PG76-22) GRADING D	Bid:	1,283.000	Unit Price:	\$124.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1,610.000	Total:	\$199,640.00
					Anti-strip 411 (English and Metric)	Adj This Est:	0.000	Adj This Est:	\$0.00
						Adj Total:	1.000	Adj Total:	\$1,492.50
					411AC	Adj This Est:	0.000	Adj This Est:	\$0.00
						Adj Total:	1.000	Adj Total:	-\$2,338.52
71I040-F8-011	0100	0080	411-03.10	TON	ACS MIX(PG76-22) GRADING D	Bid:	10,539.000	Unit Price:	\$124.00
						This Est:	0.000	This Est:	\$0.00
						Total:	12,833.900	Total:	\$1,591,403.60
					Anti-strip 411 (English and Metric)	Adj This Est:	0.000	Adj This Est:	\$0.00
						Adj Total:	2.000	Adj Total:	\$11,872.50
					411AC	Adj This Est:	0.000	Adj This Est:	\$0.00
						Adj Total:	2.000	Adj Total:	-\$18,641.24
18I040-F8-009	0100	8500	411-03.32	DOLL	RIDEABILITY (SP411B)	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	15,268.060	Total:	\$15,268.06
71I040-F8-011	0100	8500	411-03.32	DOLL	RIDEABILITY (SP411B)	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	74,992.840	Total:	\$74,992.84
71I040-M3-011	0500	8500	411-03.32	DOLL	RIDEABILITY (SP411B)	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



18I040-F8-009	0100	8504	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
71I040-F8-011	0100	8504	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	-1,836.370	Total:	-\$1,836.37
18I040-F8-009	0100	8505	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
71I040-F8-011	0100	8505	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
18I040-F8-009	0100	0080	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	Bid:	2.800	Unit Price:	\$686.25
						This Est:	0.000	This Est:	\$0.00
						Total:	3.353	Total:	\$2,301.00
71I040-F8-011	0100	0090	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	Bid:	13.400	Unit Price:	\$686.25
						This Est:	0.000	This Est:	\$0.00
						Total:	14.580	Total:	\$10,005.53
18I040-F8-009	0100	0090	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	2,559.000	Unit Price:	\$33.25
						This Est:	0.000	This Est:	\$0.00
						Total:	1,943.410	Total:	\$64,618.39
71I040-F8-011	0100	0100	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	15,630.000	Unit Price:	\$33.25
						This Est:	-27.000	This Est:	-\$897.75
						Total:	12,403.140	Total:	\$412,404.41
71I040-M3-011	0500	0010	604-10.50	S.Y.	BRIDGE DECK REPAIRS (PARTIAL DEPTH OF SLAB)	Bid:	10.000	Unit Price:	\$635.00
						This Est:	0.000	This Est:	\$0.00
						Total:	10.500	Total:	\$6,667.50

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



71I040-M3-011	0500	0020	604-10.53	S.Y.	CONCRETE REPAIRS	Bid:	20.000	Unit Price:	\$635.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
71I040-M3-011	0500	0030	604-10.56	S.Y.	CONCRETE OVERLAYED BRIDGE DECK REPAIR (PARTIAL DEPTH)	Bid:	20.000	Unit Price:	\$640.00
						This Est:	0.000	This Est:	\$0.00
						Total:	9.910	Total:	\$6,342.40
71I040-M3-011	0500	0040	617-01	S.Y.	BRIDGE DECK SEALANT	Bid:	2,336.000	Unit Price:	\$25.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2,791.080	Total:	\$69,777.00
18I040-F8-009	0100	0100	705-04.20	EACH	GUARDRAIL DELINEATION ENHANCEMENT	Bid:	648.000	Unit Price:	\$5.00
						This Est:	0.000	This Est:	\$0.00
						Total:	76.000	Total:	\$380.00
71I040-F8-011	0100	0110	705-04.20	EACH	GUARDRAIL DELINEATION ENHANCEMENT	Bid:	1,343.000	Unit Price:	\$5.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1,094.000	Total:	\$5,470.00
18I040-F8-009	0100	0110	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$25,047.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$25,047.00
71I040-F8-011	0100	0120	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$114,103.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$114,103.00
18I040-F8-009	0100	0120	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	125.000	Unit Price:	\$29.50
						This Est:	0.000	This Est:	\$0.00
						Total:	64.000	Total:	\$1,888.00
71I040-F8-011	0100	0130	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	262.000	Unit Price:	\$29.50
						This Est:	0.000	This Est:	\$0.00
						Total:	71.000	Total:	\$2,094.50

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



18I040-F8-009	0100	0130	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	399.000	Unit Price:	\$8.50
						This Est:	0.000	This Est:	\$0.00
						Total:	658.000	Total:	\$5,593.00
71I040-F8-011	0100	0140	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	1,136.000	Unit Price:	\$8.50
						This Est:	0.000	This Est:	\$0.00
						Total:	1,402.000	Total:	\$11,917.00
18I040-F8-009	0100	0140	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	2.000	Unit Price:	\$1,266.75
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$1,266.75
71I040-F8-011	0100	0150	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	2.000	Unit Price:	\$1,266.75
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$1,266.75
18I040-F8-009	0100	0150	712-08.08	EACH	SPEED FEEDBACK SIGN ASSEMBLY	Bid:	1.000	Unit Price:	\$5,067.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$5,067.00
71I040-F8-011	0100	0160	712-08.08	EACH	SPEED FEEDBACK SIGN ASSEMBLY	Bid:	1.000	Unit Price:	\$5,067.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$5,067.00
18I040-F8-009	0100	0160	712-08.09	EACH	DIGITAL SPEED LIMIT SIGN ASSEMBLY	Bid:	3.000	Unit Price:	\$5,067.00
						This Est:	0.000	This Est:	\$0.00
						Total:	3.000	Total:	\$15,201.00
71I040-F8-011	0100	0170	712-08.09	EACH	DIGITAL SPEED LIMIT SIGN ASSEMBLY	Bid:	6.000	Unit Price:	\$5,067.00
						This Est:	0.000	This Est:	\$0.00
						Total:	6.000	Total:	\$30,402.00
18I040-F8-009	0100	0170	712-08.12	DAY	QUEUE PROTECTION TRUCK	Bid:	21.000	Unit Price:	\$1,964.00
						This Est:	0.000	This Est:	\$0.00
						Total:	34.000	Total:	\$66,776.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



71I040-F8-011	0100	0180	712-08.12	DAY	QUEUE PROTECTION TRUCK	Bid:	21.000	Unit Price:	\$1,964.00
						This Est:	0.000	This Est:	\$0.00
						Total:	47.000	Total:	\$92,308.00
18I040-F8-009	0100	0180	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid:	1.000	Unit Price:	\$5,067.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$5,067.00
71I040-F8-011	0100	0190	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid:	5.000	Unit Price:	\$5,067.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2.000	Total:	\$10,134.00
18I040-F8-009	0100	0190	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid:	94.000	Unit Price:	\$42.25
						This Est:	0.000	This Est:	\$0.00
						Total:	91.000	Total:	\$3,844.75
71I040-F8-011	0100	0200	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid:	981.000	Unit Price:	\$42.25
						This Est:	0.000	This Est:	\$0.00
						Total:	814.000	Total:	\$34,391.50
18I040-F8-009	0100	0200	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	94.000	Unit Price:	\$10.50
						This Est:	0.000	This Est:	\$0.00
						Total:	94.000	Total:	\$987.00
71I040-F8-011	0100	0210	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	981.000	Unit Price:	\$10.50
						This Est:	0.000	This Est:	\$0.00
						Total:	981.000	Total:	\$10,300.50
71I040-F8-011	0100	0220	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	112.000	Unit Price:	\$15.85
						This Est:	0.000	This Est:	\$0.00
						Total:	104.000	Total:	\$1,648.40
71I040-F8-011	0100	0230	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	Bid:	2,678.000	Unit Price:	\$7.40
						This Est:	0.000	This Est:	\$0.00
						Total:	3,878.000	Total:	\$28,697.20

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



71I040-F8-011	0100	0240	716-02.24	L.F.	PLASTIC PAVEMENT MARKING (12IN DWL)	Bid:	2,410.000	Unit Price:	\$4.25
						This Est:	0.000	This Est:	\$0.00
						Total:	589.000	Total:	\$2,503.25
71I040-F8-011	0100	0250	716-04.06	EACH	PLASTIC PAVEMENT MARKING (WRONG WAY ARROW)	Bid:	8.000	Unit Price:	\$422.25
						This Est:	0.000	This Est:	\$0.00
						Total:	8.000	Total:	\$3,378.00
71I040-F8-011	0100	0260	716-04.07	EACH	PLASTIC PAVEMENT MARKING (EXIT ONLY ARROW)	Bid:	4.000	Unit Price:	\$422.25
						This Est:	0.000	This Est:	\$0.00
						Total:	4.000	Total:	\$1,689.00
71I040-F8-011	0100	0270	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid:	30.000	Unit Price:	\$15.85
						This Est:	0.000	This Est:	\$0.00
						Total:	30.000	Total:	\$475.50
71I040-F8-011	0100	0280	716-05.05	L.F.	PAINTED PAVEMENT MARKING (STOP LINE)	Bid:	112.000	Unit Price:	\$10.50
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
18I040-F8-009	0100	0210	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:	3.200	Unit Price:	\$1,425.00
						This Est:	0.000	This Est:	\$0.00
						Total:	4.869	Total:	\$6,938.33
71I040-F8-011	0100	0290	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:	21.400	Unit Price:	\$1,425.00
						This Est:	0.000	This Est:	\$0.00
						Total:	29.019	Total:	\$41,352.08
18I040-F8-009	0100	0220	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	3.200	Unit Price:	\$7,706.00
						This Est:	0.000	This Est:	\$0.00
						Total:	3.083	Total:	\$23,757.60
71I040-F8-011	0100	0300	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	21.400	Unit Price:	\$7,706.00
						This Est:	0.000	This Est:	\$0.00
						Total:	16.884	Total:	\$130,108.10

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



71I040-F8-011	0100	0310	716-12.03	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	Bid:	7,115.000	Unit Price:	\$3.20
						This Est:	0.000	This Est:	\$0.00
						Total:	9,569.000	Total:	\$30,620.80
71I040-F8-011	0100	0320	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid:	992.000	Unit Price:	\$2.10
						This Est:	0.000	This Est:	\$0.00
						Total:	524.000	Total:	\$1,100.40
18I040-F8-009	0100	0230	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$8,010.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$8,010.00
71I040-F8-011	0100	0330	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$36,490.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$36,490.00