

Rpt-ID: RCPCSUM1

Tennessee

Date: 08/20/2013

User:

Department of Transportation  
Estimate Summary to Contractor

Vendor ID: 0070027978

Vendor Name: BB SMARTFIX CONSTRUCTORS, LLC

Contract ID: CNE223

Estimate Number: 0047

Pay Period: 06/14/2013  
to: 07/01/2013

**Contract Location:**  
FROM I-275 TO CHERRY STREET

**Time Allowed:** 1154 days  
**Time Charged:** 2616 days  
**Elapsed Calendar Days:** 2616 days  
**Percent Time:** 226.69 %  
**Percent Complete (\$):** 113.78 %  
**Percent Behind:** 112.91 %

**Contractor:**  
BB SMARTFIX CONSTRUCTORS, LLC  
P. O. Box 363  
Brentwood, TN 37024  
Phone:

**Date Let:** 03/17/2006  
**Date Awarded:** 04/05/2006  
**Date Contract Executed:** 04/13/2006  
**Date Notice to Proceed:** 05/04/2006  
**Date Work Began:** 05/15/2006  
**Date to be Completed:** 06/30/2009  
**Date Time Stopped:** 06/26/2009  
**Date Accepted:** 00/00/0000

Estimate Paid: NO

**Counties:**

KNOX

Project Number	BID PCT	Fed State Project Number	Description 1
47003-3155-44	99.46	IM/NH-40-8(140)	FROM EAST OF I-275 INTERCHANGE TO EAST OF SR-158 (BROADWAY)
47008-4149-04	0.43	N/A	Miscellaneous Bridge Repairs on I-640
47028-4256-04	0.11	N/A	Miscellaneous Bridge Work
<b>Current Contract Amount</b>		\$ 109,302,557.16	
<b>Original Contract Amount</b>		\$ 104,669,817.09	

	Total to Date	Prev to Date	This Estimate
<b>Participating</b>	\$ 123,672,515.27	\$ 123,672,515.27	\$ 0.00
<b>Total Earnings</b>	\$ 123,672,515.27	\$ 123,672,515.27	\$ 0.00
<b>Stockpiled Materials</b>	\$ 0.00	\$ 0.00	\$ 0.00
<b>Other Line Item Adjustments</b>	\$ 0.00	\$ 0.00	\$ 0.00

<b>Amount Due</b>	\$	<b>123,672,515.27</b>	\$	<b>123,672,515.27</b>	\$	<b>0.00</b>
<b>Test Report Payment Adjustment</b>	\$	0.00	\$	0.00	\$	0.00
<b>Total Adjusted Earnings</b>	\$	<b>123,672,515.27</b>	\$	<b>123,672,515.27</b>	\$	<b>0.00</b>
<b>Retainage</b>	\$	<b>0.00</b>	\$	<b>0.00</b>	\$	<b>0.00</b>
<b>Payment Due</b>	\$	<b>123,672,515.27</b>	\$	<b>123,672,515.27</b>	\$	<b>0.00</b>

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				<b>Supplemental Description</b>						
47003-3155-44	0100	9562	104-03.01	ADDITIONAL WORK (DESCRIPTION) (Abandonment of 48" Sanitary Sewer)	LS	0.000	0.000	\$ 0.00	1.000	\$ 3,248.39
						\$3,248.390				
47003-3155-44	0100	9571	104-03.02	ADDITIONAL WORK (DESCRIPTION) (SA Manhole Retirement)	LS	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$4,209.290				
47003-3155-44	0100	9572	104-03.02	ADDITIONAL WORK (DESCRIPTION) (SA Manhole Retirement)	LS	0.000	0.000	\$ 0.00	1.000	\$ 4,290.29
						\$4,290.290				
47003-3155-44	0100	9595	104-03.03	ADDITIONAL WORK (DESCRIPTION) Decorative Fencing - Tunnel 24 Area	LS	0.000	0.000	\$ 0.00	1.000	\$ 18,415.85
						\$18,415.850				
47003-3155-44	0100	9596	104-03.04	ADDITIONAL WORK (DESCRIPTION) Anchor Bolts for Added ITS Foundations	LS	0.000	0.000	\$ 0.00	1.000	\$ 1,865.34
						\$1,865.340				
47028-4256-04	0500	9617	104-03.05	ADDITIONAL WORK (DESCRIPTION) Pressure Grout Sinkhole	LS	0.000	0.000	\$ 0.00	1.000	\$ 11,665.50
						\$11,665.500				
47003-3155-44	0100	9600	104-03.06	ADDITIONAL WORK (DESCRIPTION) Ground Mounted Luminaire	LS	0.000	0.000	\$ 0.00	1.000	\$ 10,195.51
						\$10,195.510				
47003-3155-44	0900	9620	104-03.07	ADDITIONAL WORK (DESCRIPTION) Electrical Junction Boxes	LS	0.000	0.000	\$ 0.00	1.000	\$ 10,776.88
						\$10,776.880				
47003-3155-44	0100	9524	104-03.10	ADDITIONAL WORK (DESCRIPTION) (12" Solar Powered Warning Lights)	EACH	0.000	0.000	\$ 0.00	11.000	\$ 74,842.79
						\$6,803.890				
47003-3155-44	0500	9601	104-03.40	ADDITIONAL WORK (DESCRIPTION)	TON	0.000	0.000	\$ 0.00	416.200	\$ 31,502.18

River Stone Slope Protection					\$75.690						
47003-3155-44	0100	0010	105-01	CONSTRUCTION STAKES, LINES AND GRADES	LS	1.000	0.000	\$ 0.00	1.000	\$ 2,000,000.00	
						\$2,000,000.000					
47003-3155-44	0100	9036	105-02	FLAGGING ADJUSTMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$1.000					
47003-3155-44	0100	9037	105-03	RAILROAD FLAGGING (DEDUCT)	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$1.000					
47003-3155-44	0100	9043	108-01.01	NO EXCUSE BONUS (June 30, 2009)	LS	0.000	0.000	\$ 0.00	1.000	\$ 7,000,000.00	
						\$7,000,000.000					
47003-3155-44	0100	9053	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$1,400.000					
47003-3155-44	0100	9044	108-10.11	DISINCENTIVE PAYMENT (Gay St - Nov 30, 2006)	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$5,000.000					
47003-3155-44	0100	9045	108-10.12	DISINCENTIVE PAYMENT (Ramp 1B - Sept 30, 2007)	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$5,000.000					
47003-3155-44	0100	9046	108-10.13	DISINCENTIVE PAYMENT (Brdg 16 - Apr 15, 2008)	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$5,000.000					
47003-3155-44	0100	9047	108-10.14	DISINCENTIVE PAYMENT (JWP NB RMP - May 17,2008)	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$5,000.000					
47003-3155-44	0100	9048	108-10.15	DISINCENTIVE PAYMENT (4th Ave - Nov 15, 2008)	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$5,000.000					
47003-3155-44	0100	9049	108-10.16	DISINCENTIVE PAYMENT (Signs - Aug 15, 2009)	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$5,000.000					
47003-3155-44	0100	9051	108-10.17	DISINCENTIVE PAYMENT (Landscape - May 15, 2010)	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$5,000.000					
47003-3155-44	0100	9052	108-10.18	DISINCENTIVE PAYMENT (After June 30, 2009)	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$25,000.000					
47003-3155-44	0100	9050	108-10.21	DISINCENTIVE PAYMENT	HOUR	0.000	0.000	\$ 0.00	0.000	\$ 0.00	

(I-40/I-640 Lane Closure)					\$2,500.000							
47003-3155-44	0100	9038	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	505,013.880	\$	505,013.88
						\$1.000						
47003-3155-44	0100	9039	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	782,286.940	\$	782,286.94
						\$1.000						
47003-3155-44	0100	9511	109-04.01	EXTRA WORK (Instrumentation of Wall No 7)	DOLL	0.000	0.000	\$	0.00	378,601.000	\$	378,601.00
						\$1.000						
47003-3155-44	0100	9510	109-04.03	EXTRA WORK (Temp Lighting - Magnolia Avenue)	DOLL	0.000	0.000	\$	0.00	1.000	\$	923.41
						\$923.410						
47003-3155-44	0110	9568	109-04.05	EXTRA WORK (Repairs to SmartFix Signage)	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
47003-3155-44	0100	9517	109-04.08	EXTRA WORK (AUTOMATED MONITORING SYSTEM)	DOLL	0.000	0.000	\$	0.00	36,684.000	\$	36,684.00
						\$1.000						
47003-3155-44	0100	9500	109-04.10	EXTRA WORK (Hand Cleaning for Surveys)	LS	0.000	0.000	\$	0.00	1.000	\$	5,100.00
						\$5,100.000						
47003-3155-44	0100	9599	109-04.11	EXTRA WORK SA Sewer Revisions - SAWIL	LS	0.000	0.000	\$	0.00	1.000	\$	9,546.81
						\$9,546.810						
47003-3155-44	0100	9503	109-04.12	EXTRA WORK (Field Survey Exist. Median Barrier Elevations)	LS	0.000	0.000	\$	0.00	1.000	\$	15,632.17
						\$15,632.170						
47003-3155-44	0500	9514	109-04.13	EXTRA WORK (WALL 7 CROSS SECTIONS)	LS	0.000	0.000	\$	0.00	1.000	\$	3,863.50
						\$3,863.500						
47003-3155-44	0100	9515	109-04.14	EXTRA WORK (TEMPORARY LIGHTING-BROADWAY)	LS	0.000	0.000	\$	0.00	1.000	\$	2,185.60
						\$2,185.600						
47003-3155-44	0100	9519	109-04.15	EXTRA WORK (SA SEWER REVISIONS-SAGIL4)	LS	0.000	0.000	\$	0.00	1.000	\$	12,204.70
						\$12,204.700						
47003-3155-44	0100	9529	109-04.16	EXTRA WORK (Core Sampling - Existing Shoulder)	LS	0.000	0.000	\$	0.00	1.000	\$	2,718.02
						\$2,718.020						

47003-3155-44 0100	9559	109-04.16	EXTRA WORK (Revisions to Traffic Signal)	LS	0.000	0.000	\$ 0.00	1.000	\$ 412.91
					\$412.910				
47003-3155-44 0100	9556	109-04.17	EXTRA WORK (Revisions to HAR System)	LS	0.000	0.000	\$ 0.00	1.000	\$ 46,427.05
					\$46,427.050				
47003-3155-44 0100	9530	109-04.18	EXTRA WORK (Sheet Piling - Temp Shoring)	LS	0.000	0.000	\$ 0.00	1.000	\$ 60,325.00
					\$60,325.000				
47003-3155-44 0120	9570	109-04.18	EXTRA WORK (SA Sewer PVC Wrap)	LS	0.000	0.000	\$ 0.00	1.000	\$ 2,355.49
					\$2,355.490				
47003-3155-44 0100	9564	109-04.19	EXTRA WORK (ITS Camera Foundations)	LS	0.000	0.000	\$ 0.00	1.000	\$ 23,898.20
					\$23,898.200				
47003-3155-44 0100	9598	109-04.20	FORCE ACCOUNT Retirement of 60" Storm Sewer	DOLL	0.000	0.000	\$ 0.00	22,347.150	\$ 22,347.15
					\$1.000				
47003-3155-44 0500	9622	109-04.21	FORCE ACCOUNT Bridge 1	DOLL	0.000	0.000	\$ 0.00	21,973.380	\$ 21,973.38
					\$1.000				
47003-3155-44 0900	9621	109-05.01	ELIMINATED OR ALTERED ITEM Electrical Junction Boxes	DOLL	0.000	0.000	\$ 0.00	2,512.200	\$ 2,512.20
					\$1.000				
47003-3155-44 0100	9060	109-06.06	STOCK PILE MATERIAL (Item 777-07.24)	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$1.000				
47003-3155-44 0100	9057	109-06.07	STOCK PILE MATERIAL (Item 777-07.25)	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$1.000				
47003-3155-44 0100	9058	109-06.08	STOCK PILE MATERIAL (Item 777-07.26)	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$1.000				
47003-3155-44 0100	9059	109-06.09	STOCK PILE MATERIAL (Item 606-02.06)	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$1.000				
47003-3155-44 0100	9061	109-06.16	STOCKPILED MATERIAL (Item 775-16.69)	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$1.000				
47003-3155-44 0100	9062	109-06.19	STOCKPILED MATERIAL (Item 777-08.98)	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$1.000				

47003-3155-44 0100	9063	109-06.20	STOCKPILED MATERIAL (Item 777-08.99)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9064	109-06.21	STOCKPILED MATERIAL (Item 777-09.01)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9065	109-06.23	STOCKPILED MATERIAL (Item 777-07.32)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9066	109-06.24	STOCKPILED MATERIAL (Item 777-07.34)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9067	109-06.25	STOCKPILED MATERIAL (Item 730-12.01)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9068	109-06.26	STOCKPILED MATERIAL (Item 730-12.02)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9069	109-06.28	STOCKPILED MATERIAL (Item 730-12.10)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9070	109-06.29	STOCKPILED MATERIAL (Item 730-12.04)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9071	109-06.31	STOCKPILED MATERIAL (Panel Wall Steel Strips)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9072	109-06.35	STOCKPILED MATERIAL (Item 606-03.03)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9073	109-06.36	STOCKPILED MATERIAL (Item 615-07.71)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9076	109-06.37	STOCKPILED MATERIAL (Item 602-04.02)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9074	109-06.38	STOCKPILED MATERIAL (Item 714-05.01)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9075	109-06.39	STOCKPILED MATERIAL (Item 714-01.09)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00

47003-3155-44 0100	9077	109-06.40	STOCKPILED MATERIAL (Item 714-06.05)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9078	109-06.42	STOCKPILED MATERIAL (Item 714-08.02)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9079	109-06.44	STOCKPILED MATERIAL (Item 730-03.25)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9080	109-06.45	STOCKPILED MATERIAL (Item 730-03.27)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9081	109-06.49	STOCKPILED MATERIAL (Item 604-03.09)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9082	109-06.50	STOCKPILED MATERIAL (Item 604-03.35)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9083	109-06.51	STOCKPILED MATERIAL (Item 714-09.01)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9084	109-06.52	STOCKPILED MATERIAL (Item 714-09.03)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9085	109-06.53	STOCKPILED MATERIAL (Item 714-09.04)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9086	109-06.54	STOCKPILED MATERIAL (Item 714-09.13)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9087	109-06.56	STOCKPILED MATERIAL (Item 714-09.10)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9088	109-06.57	STOCKPILED MATERIAL (Item 714-09.10)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9089	109-06.59	STOCKPILED MATERIAL (Item 730-02.08)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9090	109-06.60	STOCKPILED MATERIAL (Item 730-02.09)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00

47003-3155-44 0100	9091	109-06.62	STOCKPILED MATERIAL (Item 730-13.01)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9092	109-06.63	STOCKPILED MATERIAL (Item 730-13.10)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9093	109-06.64	STOCKPILED MATERIAL (Item 730-16.02)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9094	109-06.65	STOCKPILED MATERIAL (Item 730-26.01)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9095	109-06.66	STOCKPILED MATERIAL (Item 730-26.03)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9096	109-06.69	STOCKPILED MATERIAL (Item 730-23.61)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9097	109-06.70	STOCKPILED MATERIAL (Item 730-23.80)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9098	109-06.72	STOCKPILED MATERIAL (Item 615-01.10)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9099	109-06.74	STOCKPILED MATERIAL (Item 714-08.01)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9100	109-06.75	STOCKPILED MATERIAL (Item 714-08.05)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9101	109-06.76	STOCKPILED MATERIAL (Item 714-08.08)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9102	109-06.80	STOCKPILED MATERIAL (Item 604-11.01)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9103	109-06.81	STOCKPILED MATERIAL (Item 707-08.01)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9104	109-06.83	STOCKPILED MATERIAL (Item 802-01.02)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00



47003-3155-44 0100	9105	109-06.84	STOCKPILED MATERIAL (Item 802-01.35)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9106	109-06.85	STOCKPILED MATERIAL (Item 802-01.28)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9108	109-06.86	STOCKPILED MATERIAL (ITEM 802-01.04)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9107	109-06.87	STOCKPILED MATERIAL (Item 802-01.20)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9109	109-06.88	STOCKPILED MATERIAL (ITEM 802-01.09)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9110	109-06.89	STOCKPILED MATERIAL (Item 802-01.06)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9113	109-06.90	STOCKPILED MATERIAL (Item 802-01.21)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9114	109-06.91	STOCKPILED MATERIAL (Item 802-01.36)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9112	109-06.92	STOCKPILED MATERIAL (Item 802-01.18)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9115	109-06.93	STOCKPILED MATERIAL (Item 802-01.27)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9116	109-06.94	STOCKPILED MATERIAL (Item 802-01.30)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9117	109-06.95	STOCKPILED MATERIAL (Item 802-01.32)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9118	109-06.96	STOCKPILED MATERIAL (Item 802-01.25)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9119	109-06.97	STOCKPILED MATERIAL (Item 802-01.26)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00

47003-3155-44	0100	9120	109-06.98	STOCKPILED MATERIAL (Item 802-01.16)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44	0100	9121	109-06.99	STOCKPILED MATERIAL (Item 802-01.31)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44	0100	9122	109-07.01	STOCKPILED MATERIAL (Item 802-01.33)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44	0100	9123	109-07.02	STOCKPILED MATERIAL (Item 802-01.23)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44	0100	9124	109-07.03	STOCKPILED MATERIAL (Item 802-01.17)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44	0100	9130	109-07.04	STOCKPILED MATERIAL (Item 802-01.34)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44	0100	9126	109-07.05	STOCKPILED MATERIAL (Item 802-01.19)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44	0100	9127	109-07.06	STOCKPILED MATERIAL (Item 802-01.22)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44	0100	9128	109-07.07	STOCKPILED MATERIAL (Item 802-01.29)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44	0100	9129	109-07.08	STOCKPILED MATERIAL (Item 802-01.24)	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44	0100	0020	109-10.01	TRAINEE	HOURLY	5,000.000 \$0.800	0.000	\$ 0.00	5,000.000	\$ 4,000.00
47003-3155-44	0100	0030	201-01	CLEARING AND GRUBBING	LS	1.000 \$4,060,000.000	0.000	\$ 0.00	1.000	\$ 4,060,000.00
47003-3155-44	0500	3740	202-04.01	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (BR. NO. 1)	LS	1.000 \$200,000.000	0.000	\$ 0.00	1.000	\$ 200,000.00
47003-3155-44	0500	3750	202-04.02	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (BR. NO. 4)	LS	1.000 \$52,000.000	0.000	\$ 0.00	1.000	\$ 52,000.00

47003-3155-44 0500	3760	202-04.03	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (BR. NO. 5)	LS	1.000	0.000	\$ 0.00	1.000	\$ 61,000.00
					\$61,000.000				
47003-3155-44 0500	3770	202-04.04	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (BR. NO. 6)	LS	1.000	0.000	\$ 0.00	1.000	\$ 141,000.00
					\$141,000.000				
47003-3155-44 0500	3780	202-04.05	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (BR. NO. 7)	LS	1.000	0.000	\$ 0.00	1.000	\$ 36,300.00
					\$36,300.000				
47003-3155-44 0500	3790	202-04.06	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (BR. NO. 8)	LS	1.000	0.000	\$ 0.00	1.000	\$ 45,000.00
					\$45,000.000				
47003-3155-44 0500	3800	202-04.07	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (BR. NO. 9)	LS	1.000	0.000	\$ 0.00	1.000	\$ 40,000.00
					\$40,000.000				
47003-3155-44 0500	3810	202-04.08	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (BR. NO. 10)	LS	1.000	0.000	\$ 0.00	1.000	\$ 120,000.00
					\$120,000.000				
47003-3155-44 0500	3820	202-04.09	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (BR. NO. 11)	LS	1.000	0.000	\$ 0.00	1.000	\$ 27,000.00
					\$27,000.000				
47003-3155-44 0500	3830	202-04.10	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (BR. NO. 13)	LS	1.000	0.000	\$ 0.00	1.000	\$ 41,000.00
					\$41,000.000				
47003-3155-44 0500	3840	202-04.11	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (BR. NO. 15)	LS	1.000	0.000	\$ 0.00	1.000	\$ 50,000.00
					\$50,000.000				
47003-3155-44 0500	3850	202-04.12	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (BR. NO. 16)	LS	1.000	0.000	\$ 0.00	1.000	\$ 1,000,000.00
					\$1,000,000.000				
47003-3155-44 0500	3860	202-04.13	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (BR. NO. 30)	LS	1.000	0.000	\$ 0.00	1.000	\$ 100,000.00
					\$100,000.000				
47003-3155-44 0500	3870	202-04.14	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (3@ 14'-0" x 8'-0" BOX)	LS	1.000	0.000	\$ 0.00	1.000	\$ 30,000.00
					\$30,000.000				
47003-3155-44 0100	0040	202-04.50	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (EXIST. 3x14'x8' RCBC, STA. 173+90 C/	LS	1.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$1,000.000				
47003-3155-44 0100	0050	203-01	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	C.Y.	541,540.000	0.000	\$ 0.00	494,322.000	\$ 4,943,220.00
					\$10.000				

47003-3155-44	0100	9000	203-01.03	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$12.000						
47003-3155-44	0100	0060	203-03	BORROW EXCAVATION (UNCLASSIFIED)	C.Y.	93,560.000	0.000	\$	0.00	132,092.000	\$	1,122,782.00
						\$8.500						
47003-3155-44	0100	0070	203-04	PLACING AND SPREADING TOPSOIL	C.Y.	10,086.000	0.000	\$	0.00	2,634.000	\$	1,317.00
						\$0.500						
47003-3155-44	0100	0080	203-05	UNDERCUTTING	C.Y.	32,446.000	0.000	\$	0.00	60,814.000	\$	516,919.00
						\$8.500						
47003-3155-44	0100	0090	203-06	WATER	M.G.	14,000.000	0.000	\$	0.00	3,692.000	\$	18,460.00
						\$5.000						
47003-3155-44	0100	9573	203-07.02	TOPSOIL	C.Y.	0.000	0.000	\$	0.00	922.000	\$	30,730.26
						\$33.330						
47003-3155-44	0100	0100	203-10.16	GRADED SOLID ROCK (IN-PLACE)	C.Y.	24,115.000	0.000	\$	0.00	40,382.000	\$	1,090,314.00
						\$27.000						
47003-3155-44	0500	3880	204-02.10	DRILLED CAISSON - EARTH (DESCRIPTION) (30" DIA.)	L.F.	4,745.000	0.000	\$	0.00	4,316.800	\$	129,504.00
						\$30.000						
47003-3155-44	3010	7350	204-02.11	DRILLED CAISSON - EARTH (DESCRIPTION) (48"DIA.)	L.F.	464.000	0.000	\$	0.00	181.200	\$	57,621.60
						\$318.000						
47003-3155-44	3010	7360	204-02.12	DRILLED CAISSON - EARTH (DESCRIPTION) (54" DIA.)	L.F.	1,228.000	0.000	\$	0.00	1,080.900	\$	489,647.70
						\$453.000						
47003-3155-44	3010	7370	204-02.13	DRILLED CAISSON - EARTH (DESCRIPTION) (60" DIA.)	L.F.	244.000	0.000	\$	0.00	158.900	\$	114,566.90
						\$721.000						
47003-3155-44	3010	7380	204-02.14	DRILLED CAISSON - EARTH (DESCRIPTION) (66" DIA.)	L.F.	296.000	0.000	\$	0.00	243.700	\$	134,522.40
						\$552.000						
47003-3155-44	3010	7390	204-02.15	DRILLED CAISSON - EARTH (DESCRIPTION) (84" DIA.)	L.F.	1.000	0.000	\$	0.00	3.100	\$	4,312.10
						\$1,391.000						
47003-3155-44	0500	3890	204-02.20	DRILLED CAISSON - ROCK (DESCRIPTION)	L.F.	200.000	0.000	\$	0.00	1,245.900	\$	249,180.00

			(30" DIA.)			\$200.000				
47003-3155-44	3010	7400	204-02.21 DRILLED CAISSON - ROCK (DESCRIPTION) (42" DIA.)	L.F.	536.000 \$855.000	0.000	\$ 0.00	267.200	\$	228,456.00
47003-3155-44	3010	7410	204-02.22 DRILLED CAISSON - ROCK (DESCRIPTION) (48" DIA.)	L.F.	610.000 \$1,039.000	0.000	\$ 0.00	1,487.000	\$	1,544,993.00
47003-3155-44	3010	7420	204-02.23 DRILLED CAISSON - ROCK (DESCRIPTION) (54" DIA.)	L.F.	90.000 \$1,300.000	0.000	\$ 0.00	284.800	\$	370,240.00
47003-3155-44	3010	7430	204-02.24 DRILLED CAISSON - ROCK (DESCRIPTION) (60" DIA.)	L.F.	64.000 \$1,700.000	0.000	\$ 0.00	72.100	\$	122,570.00
47003-3155-44	3010	7440	204-02.25 DRILLED CAISSON - ROCK (DESCRIPTION) (78" DIA.)	L.F.	70.000 \$2,035.000	0.000	\$ 0.00	57.000	\$	115,995.00
47003-3155-44	3010	7450	204-04.01 ROCK EXCAVATION (BRIDGES)	C.Y.	4.000 \$200.000	0.000	\$ 0.00	31.000	\$	6,200.00
47003-3155-44	3010	9034	204-04.02 EXTRA DEPTH ROCK EXCAVATION (a)	C.Y.	0.000 \$300.000	0.000	\$ 0.00	0.000	\$	0.00
47003-3155-44	3010	9035	204-04.03 EXTRA DEPTH ROCK EXCAVATION (b)	C.Y.	0.000 \$360.000	0.000	\$ 0.00	0.000	\$	0.00
47003-3155-44	3010	7460	204-05 ROCK DRILLING (BRIDGES)	L.F.	896.000 \$35.000	0.000	\$ 0.00	930.000	\$	32,550.00
47003-3155-44	0100	0110	204-07 BEDDING MATERIAL (PIPE) CLASS B	C.Y.	3,623.000 \$25.000	0.000	\$ 0.00	3,791.000	\$	94,775.00
47003-3155-44	0100	0120	204-08.01 BACKFILL MATERIAL (FLOWABLE FILL)	C.Y.	1,000.000 \$14.630	0.000	\$ 0.00	38.000	\$	555.94
47003-3155-44	3010	7470	204-11 BRIDGE EXCAVATION (UNCLASSIFIED)	C.Y.	3,006.000 \$25.000	0.000	\$ 0.00	3,094.000	\$	77,350.00
47003-3155-44	3010	7480	204-14 CORE DRILLING FOR PILES(ROCK)	L.F.	337.000 \$200.000	0.000	\$ 0.00	1,211.900	\$	242,380.00
47003-3155-44	3010	7490	204-15 CORE DRILLING FOR PILES(SOIL)	L.F.	95.000	0.000	\$ 0.00	692.900	\$	17,322.50

											\$25.000
47003-3155-44	0100	0125	209-01.20	EROSION CONTROL SUPERVISOR	DAY	500.000	0.000	\$	0.00	591.000	\$ 325,050.00
						\$550.000					
47003-3155-44	0100	0130	209-02.05	12" TEMPORARY SLOPE DRAIN	L.F.	1,705.000	0.000	\$	0.00	1,026.000	\$ 15,390.00
						\$15.000					
47003-3155-44	0100	0140	209-03	CHECK DAMS	S.F.	20,520.000	0.000	\$	0.00	5,202.000	\$ 31,212.00
						\$6.000					
47003-3155-44	0100	0150	209-05	SEDIMENT REMOVAL	C.Y.	3,830.000	0.000	\$	0.00	872.000	\$ 8,720.00
						\$10.000					
47003-3155-44	0100	0160	209-08.02	TEMPORARY SILT FENCE (WITH BACKING)	L.F.	2,976.000	0.000	\$	0.00	17,050.000	\$ 84,397.50
						\$4.950					
47003-3155-44	0100	0170	209-08.03	TEMPORARY SILT FENCE (WITHOUT BACKING)	L.F.	500.000	0.000	\$	0.00	1,080.000	\$ 1,425.60
						\$1.320					
47003-3155-44	0100	0180	209-08.04	TEMPORARY ENHANCED SILT FENCE	L.F.	6,720.000	0.000	\$	0.00	216.000	\$ 1,961.28
						\$9.080					
47003-3155-44	0100	0190	209-09.01	SANDBAGS	BAG	200.000	0.000	\$	0.00	12.000	\$ 66.00
						\$5.500					
47003-3155-44	0100	0200	209-09.02	TEMPORARY SEDIMENT FILTER BAG (14'6" X 2'0" X 13'3")	BAG	2.000	0.000	\$	0.00	6.000	\$ 2,970.00
						\$495.000					
47003-3155-44	0100	0210	209-09.35	SILT SAVER INLET PROTECTION	EACH	20.000	0.000	\$	0.00	0.000	\$ 0.00
						\$605.000					
47003-3155-44	0100	9557	209-09.50	FLAT GRATE MS4 INLET PROTECTION W/STORM BOOM	EACH	0.000	0.000	\$	0.00	92.000	\$ 18,285.00
						\$198.750					
47003-3155-44	0100	0220	209-20.03	POLYETHYLENE SHEETING (6 MIL. MINIMUM)	S.Y.	134,932.000	0.000	\$	0.00	120.000	\$ 198.00
						\$1.650					
47003-3155-44	0100	0230	209-40.41	CATCH BASIN FILTER ASSEMBLY(TYPE 1)	EACH	16.000	0.000	\$	0.00	3.000	\$ 1,815.00
						\$605.000					

47003-3155-44	0100	0240	209-40.42	CATCH BASIN FILTER ASSEMBLY(TYPE 2)	EACH	25.000	0.000	\$	0.00	30.000	\$	28,050.00
						\$935.000						
47003-3155-44	0100	0250	209-40.43	CATCH BASIN FILTER ASSEMBLY(TYPE 3)	EACH	6.000	0.000	\$	0.00	0.000	\$	0.00
						\$935.000						
47003-3155-44	0100	0260	209-40.44	CATCH BASIN FILTER ASSEMBLY(TYPE 4)	EACH	4.000	0.000	\$	0.00	0.000	\$	0.00
						\$962.500						
47003-3155-44	0100	0270	209-40.45	CATCH BASIN FILTER ASSEMBLY(TYPE 5)	EACH	3.000	0.000	\$	0.00	0.000	\$	0.00
						\$962.500						
47003-3155-44	0100	0280	209-40.46	CATCH BASIN FILTER ASSEMBLY(TYPE 6)	EACH	15.000	0.000	\$	0.00	0.000	\$	0.00
						\$1,045.000						
47003-3155-44	0100	0290	209-40.47	CATCH BASIN FILTER ASSEMBLY(TYPE 7)	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
						\$1,045.000						
47003-3155-44	0100	0300	209-70.01	VACUUM TRUCK/SWEEPER FOR ROADWAY DEBRIS	HOURL	1,000.000	0.000	\$	0.00	514.750	\$	84,382.97
						\$163.930						
47003-3155-44	0100	0310	209-70.02	DISPOSAL OF VACUUM TRUCK/SWEEPER DEBRIS	EACH	108.000	0.000	\$	0.00	18.000	\$	3,264.66
						\$181.370						
47003-3155-44	1100	6080	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	121,224.000	0.000	\$	0.00	179,318.400	\$	2,662,878.24
						\$14.850						
47003-3155-44	0500	3900	303-01.02	GRANULAR BACKFILL (BRIDGES)	TON	515.000	0.000	\$	0.00	1,169.100	\$	46,764.00
						\$40.000						
47003-3155-44	0100	0320	303-10.01	MINERAL AGGREGATE (SIZE 57)	TON	11,328.000	0.000	\$	0.00	51,402.100	\$	925,237.80
						\$18.000						
47003-3155-44	1100	6090	307-01.01	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	TON	21,512.000	0.000	\$	0.00	18,012.490	\$	826,773.29
						\$45.900						
47003-3155-44	1100	6100	307-01.02	ASPHALT CEMENT (PG64-22) (BPMB-HM) GRADING A-S	TON	175.000	0.000	\$	0.00	130.800	\$	40,548.00
						\$310.000						

47003-3155-44	1100	6110	307-01.03	AGGREGATE (BPMB-HM) GRADING A-S MIX	TON	5,191.000	0.000	\$	0.00	3,415.490	\$	121,932.99
						\$35.700						
47003-3155-44	1100	6120	307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	11,256.000	0.000	\$	0.00	14,524.870	\$	708,813.66
						\$48.800						
47003-3155-44	0100	0330	307-01.15	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	TON	350.000	0.000	\$	0.00	297.920	\$	17,011.23
						\$57.100						
47003-3155-44	0100	0340	307-02.01	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING A	TON	1,626.000	0.000	\$	0.00	1,253.190	\$	62,659.50
						\$50.000						
47003-3155-44	0100	0350	307-02.02	ASPHALT CEMENT (PG70-22)(BPMB-HM) GRADING A-S	TON	42.000	0.000	\$	0.00	37.470	\$	14,800.65
						\$395.000						
47003-3155-44	0100	0360	307-02.03	AGGREGATE (BPMB-HM) GRADING A-S MIX	TON	1,231.000	0.000	\$	0.00	975.050	\$	34,809.29
						\$35.700						
47003-3155-44	0100	0370	307-02.08	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	TON	1,102.000	0.000	\$	0.00	881.850	\$	48,722.21
						\$55.250						
47003-3155-44	1100	6130	307-03.01	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING A	TON	25,943.000	0.000	\$	0.00	21,843.180	\$	1,118,370.82
						\$51.200						
47003-3155-44	1100	6140	307-03.02	PERF. GRADE ASPH. CEMENT(PG76-22)GRADING AS	TON	227.000	0.000	\$	0.00	300.820	\$	132,360.80
						\$440.000						
47003-3155-44	1100	6150	307-03.03	AGGREGATE(BPMB-HM) GRADING AS	TON	6,749.000	0.000	\$	0.00	7,787.400	\$	278,088.05
						\$35.710						
47003-3155-44	0500	3910	307-03.07	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING B-M	TON	589.000	0.000	\$	0.00	448.640	\$	29,161.60
						\$65.000						
47003-3155-44	1100	6160	307-03.08	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING B-M2	TON	9,103.000	0.000	\$	0.00	10,906.690	\$	604,775.96
						\$55.450						



47003-3155-44	0100	9019	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	-53,392.780	\$ -53,392.78
47003-3155-44	0500	9029	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44	1100	9003	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44	0100	9020	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	41,873.160	\$ 41,873.16
47003-3155-44	0500	9030	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44	1100	9004	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44	0100	9021	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44	0500	9031	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44	1100	9005	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44	1100	6170	313-03	TREATED PERMEABLE BASE	S.Y.	57,074.000 \$9.250	0.000	\$ 0.00	62,340.700	\$ 576,651.48
47003-3155-44	1100	6180	402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	222.000 \$385.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44	1100	6190	402-02	AGGREGATE FOR COVER MATERIAL (PC)	TON	876.000 \$17.600	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44	0500	3920	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	1.000 \$385.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44	1100	6200	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	47.000 \$385.000	0.000	\$ 0.00	131.000	\$ 50,435.00

47003-3155-44 0100	9016	407-07	DENSITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$ 0.00	-425.430	\$ -425.43
47003-3155-44 0500	9026	407-07	DENSITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 1100	9006	407-07	DENSITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9017	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$ 0.00	-19,998.960	\$ -19,998.96
47003-3155-44 0500	9027	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 1100	9007	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 1100	6210	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	2,193.000 \$54.900	0.000	\$ 0.00	5,692.220	\$ 312,502.88
47003-3155-44 0100	0380	411-01.10	ACS MIX(PG64-22) GRADING D	TON	4,685.000 \$61.000	0.000	\$ 0.00	3,601.560	\$ 219,695.16
47003-3155-44 0100	0390	411-02.10	ACS MIX(PG70-22) GRADING D	TON	646.000 \$66.000	0.000	\$ 0.00	629.650	\$ 41,556.90
47003-3155-44 0500	3930	411-03.10	ACS MIX(PG76-22) GRADING D	TON	505.000 \$85.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 1100	6220	411-03.10	ACS MIX(PG76-22) GRADING D	TON	5,343.000 \$70.250	0.000	\$ 0.00	10,501.500	\$ 737,730.38
47003-3155-44 0100	9012	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	-20,231.850	\$ -20,231.85
47003-3155-44 0500	9022	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00

						\$1.000						
47003-3155-44	1100	9008	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
47003-3155-44	0100	9040	411-03.32	RIDEABILITY (SP411B)	DOLL	0.000	0.000	\$	0.00	-1,000.000	\$	-1,000.00
						\$1.000						
47003-3155-44	1100	9041	411-03.32	RIDEABILITY (SP411B)	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
47003-3155-44	0100	9013	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	-317.750	\$	-317.75
						\$1.000						
47003-3155-44	0500	9023	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
47003-3155-44	1100	9009	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
47003-3155-44	0100	9014	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	18,159.520	\$	18,159.52
						\$1.000						
47003-3155-44	0500	9024	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
47003-3155-44	1100	9010	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
47003-3155-44	0100	9015	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
47003-3155-44	0500	9025	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
47003-3155-44	1100	9011	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
47003-3155-44	0100	0400	411-10.01	SCORING PAVEMENT	L.M.	5.500	0.000	\$	0.00	5.734	\$	4,013.80
						\$700.000						

47003-3155-44	1100	6230	415-01.01	COLD PLANING BITUMINOUS PAVEMENT	TON	9,247.000	0.000	\$	0.00	11,310.030	\$	107,445.29
						\$9.500						
47003-3155-44	0500	3940	415-01.02	COLD PLANING BITUMINOUS PAVEMENT	S.Y.	3,960.000	0.000	\$	0.00	3,960.000	\$	9,900.00
						\$2.500						
47003-3155-44	0100	0415	501-01.03	PORTLAND CEMENT CONCRETE PAVEMENT (PLAIN) 10"	S.Y.	57,074.000	0.000	\$	0.00	58,143.800	\$	2,907,190.00
						\$50.000						
47003-3155-44	0500	9042	602-04	STEEL INSPECTION COST	DOLL	0.000	0.000	\$	0.00	-26,264.050	\$	-26,264.05
						\$1.000						
47003-3155-44	0500	3950	602-04.01	STEEL STRUCTURES (LOCATION & DESCRIPTION) (BR. NO. 10)	LS	1.000	0.000	\$	0.00	1.000	\$	2,117,000.00
						\$2,117,000.000						
47003-3155-44	0500	3960	602-04.02	STEEL STRUCTURES (LOCATION & DESCRIPTION) (BR. NO. 16)	LS	1.000	0.000	\$	0.00	1.000	\$	11,800,000.00
						\$11,800,000.000						
47003-3155-44	0500	3970	602-04.03	STEEL STRUCTURES (LOCATION & DESCRIPTION) (BR. NO. 28)	LS	1.000	0.000	\$	0.00	1.000	\$	1,793,000.00
						\$1,793,000.000						
47003-3155-44	0500	3980	602-10.01	STRUCTURAL STEEL REPAIRS	LS	1.000	0.000	\$	0.00	1.000	\$	10,700.00
						\$10,700.000						
47003-3155-44	0500	3990	602-10.32	STRUCTURAL STEEL (REPAIRS)	LB.	4,540.000	0.000	\$	0.00	4,540.000	\$	45,400.00
						\$10.000						
47003-3155-44	0500	4000	603-02.01	REPAINTING EXISTING STEEL STRUCTURES (LOC. & DES.) (BR. NO. 12)	LS	1.000	0.000	\$	0.00	1.000	\$	19,800.00
						\$19,800.000						
47003-3155-44	0500	4010	603-02.02	REPAINTING EXISTING STEEL STRUCTURES (LOC. & DES.) (BR. NO. 16)	LS	1.000	0.000	\$	0.00	1.000	\$	1,298,000.00
						\$1,298,000.000						
47003-3155-44	0500	9533	603-02.03	REPAINTING EXISTING STEEL STRUCTURES (LOC. & DES.) (Br. No. 47)(SR1-19.38)	LS	0.000	0.000	\$	0.00	1.000	\$	373,626.00
						\$373,626.000						
47003-3155-44	0500	9534	603-02.04	REPAINTING EXISTING STEEL STRUCTURES (LOC. & DES.) (Br. No. 47)(I275-0.00)	LS	0.000	0.000	\$	0.00	1.000	\$	356,044.00
						\$356,044.000						

47003-3155-44	0500	9581	603-02.05	REPAINTING EXISTING STEEL STRUCTURES (LOC. & DES.) Bridge 14	LS	0.000	0.000	\$	0.00	1.000	\$	31,108.00
												\$31,108.000
47003-3155-44	0500	4020	603-05.20	CONTAINMENT & DISPOSAL OF WASTE (LOCATION & DESCRP) (BR. NO. 12)	LS	1.000	0.000	\$	0.00	1.000	\$	11,000.00
												\$11,000.000
47003-3155-44	0500	4030	603-05.21	CONTAINMENT & DISPOSAL OF WASTE (LOCATION & DESCRP) (BR. NO. 16)	LS	1.000	0.000	\$	0.00	1.000	\$	440,000.00
												\$440,000.000
47003-3155-44	0500	9535	603-05.22	CONTAINMENT & DISPOSAL OF WASTE (LOCATION & DESCRP) (Br. No. 47)(SR1-19.38)	LS	0.000	0.000	\$	0.00	1.000	\$	307,692.00
												\$307,692.000
47003-3155-44	0500	9536	603-05.23	CONTAINMENT & DISPOSAL OF WASTE (LOCATION & DESCRP) (Br. No. 47)(I275-0.00)	LS	0.000	0.000	\$	0.00	1.000	\$	296,703.00
												\$296,703.000
47003-3155-44	0500	9582	603-05.24	CONTAINMENT & DISPOSAL OF WASTE (LOCATION & DESCRP) Bridge 14	LS	0.000	0.000	\$	0.00	1.000	\$	22,220.00
												\$22,220.000
47003-3155-44	0100	0420	604-01.01	CLASS A CONCRETE (ROADWAY)	C.Y.	1.000	0.000	\$	0.00	160.900	\$	160,900.00
												\$1,000.000
47003-3155-44	3010	9001	604-01.08	CLASS A CONCRETE (BRIDGE) (FOUNDATION LEVELING)	C.Y.	0.000	0.000	\$	0.00	56.000	\$	8,288.00
												\$148.000
47003-3155-44	0500	4040	604-02.03	EPOXY COATED REINFORCING STEEL	LB.	4,027,822.000	0.000	\$	0.00	4,062,302.000	\$	3,656,071.80
												\$0.900
47003-3155-44	3010	7500	604-03.01	CLASS A CONCRETE (BRIDGES)	C.Y.	8,399.000	0.000	\$	0.00	7,468.100	\$	2,763,197.00
												\$370.000
47003-3155-44	3010	7510	604-03.02	STEEL BAR REINFORCEMENT (BRIDGES)	LB.	1,683,506.000	0.000	\$	0.00	1,620,141.000	\$	1,247,508.57
												\$0.770
47003-3155-44	0500	4050	604-03.04	PAVEMENT @ BRIDGE ENDS	S.Y.	4,799.000	0.000	\$	0.00	7,346.000	\$	1,175,360.00
												\$160.000

47003-3155-44 0500	4060	604-03.09	CLASS D CONCRETE (BRIDGE DECK)	C.Y.	5,314.000	0.000	\$ 0.00	5,250.900	\$ 2,021,596.50
					\$385.000				
47008-4149-04 0500	9520	604-03.20	BRIDGE JOINT MODIFICATION	L.F.	0.000	0.000	\$ 0.00	575.900	\$ 239,660.79
					\$416.150				
47003-3155-44 0500	4070	604-03.35	CLASS L CONCRETE	C.Y.	7,171.000	0.000	\$ 0.00	7,107.500	\$ 3,198,375.00
					\$450.000				
47003-3155-44 0100	0430	604-04.01	APPLIED TEXTURE FINISH (NEW STRUCTURES)	S.Y.	7,785.000	0.000	\$ 0.00	6,859.100	\$ 54,324.07
					\$7.920				
47003-3155-44 0500	4080	604-04.01	APPLIED TEXTURE FINISH (NEW STRUCTURES)	S.Y.	61,288.000	0.000	\$ 0.00	61,385.700	\$ 486,174.74
					\$7.920				
47003-3155-44 0100	0440	604-04.02	APPLIED TEXTURE FINISH (EXISTING STRUCTURES)	S.Y.	4,186.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$11.000				
47003-3155-44 0500	4090	604-04.02	APPLIED TEXTURE FINISH (EXISTING STRUCTURES)	S.Y.	30,708.000	0.000	\$ 0.00	42,256.800	\$ 464,824.80
					\$11.000				
47028-4256-04 0500	9131	604-04.02	APPLIED TEXTURE FINISH (EXISTING STRUCTURES)	S.Y.	0.000	0.000	\$ 0.00	3,215.300	\$ 35,368.30
					\$11.000				
47003-3155-44 0500	4100	604-05.31	BRIDGE DECK GROOVING (MECHANICAL)	S.Y.	50,045.000	0.000	\$ 0.00	60,142.000	\$ 99,234.30
					\$1.650				
47003-3155-44 0500	4110	604-07.01	RETAINING WALL (DESCRIPTION) (WALL NO. 2)	S.F.	2,024.000	0.000	\$ 0.00	2,356.000	\$ 186,124.00
					\$79.000				
47003-3155-44 0500	4120	604-07.02	RETAINING WALL (DESCRIPTION) (WALL NO. 2A)	S.F.	3,137.000	0.000	\$ 0.00	3,463.000	\$ 256,262.00
					\$74.000				
47003-3155-44 0500	4130	604-07.03	RETAINING WALL (DESCRIPTION) (WALL NO. 3)	S.F.	9,035.000	0.000	\$ 0.00	8,758.000	\$ 753,188.00
					\$86.000				
47003-3155-44 0500	4140	604-07.04	RETAINING WALL (DESCRIPTION) (WALL NO. 3A)	S.F.	5,210.000	0.000	\$ 0.00	4,444.000	\$ 359,964.00
					\$81.000				

47003-3155-44 0500	4150	604-07.05	RETAINING WALL (DESCRIPTION) (WALL NO. 4)	S.F.	12,937.000 \$72.000	0.000	\$ 0.00	13,847.000	\$ 996,984.00
47003-3155-44 0500	4160	604-07.06	RETAINING WALL (DESCRIPTION) (WALL NO. 5)	S.F.	2,401.000 \$60.000	0.000	\$ 0.00	2,770.000	\$ 166,200.00
47003-3155-44 0500	4170	604-07.07	RETAINING WALL (DESCRIPTION) (WALL NO. 6)	S.F.	17,760.000 \$7.200	0.000	\$ 0.00	859.000	\$ 6,184.80
47003-3155-44 0500	4180	604-07.08	RETAINING WALL (DESCRIPTION) (WALL NO. 7)	S.F.	11,907.000 \$117.000	0.000	\$ 0.00	13,513.000	\$ 1,581,021.00
47003-3155-44 0500	4190	604-07.09	RETAINING WALL (DESCRIPTION) (WALL NO. 8)	S.F.	273.000 \$52.000	0.000	\$ 0.00	332.000	\$ 17,264.00
47003-3155-44 0500	4200	604-07.10	RETAINING WALL (DESCRIPTION) (WALL NO. 10)	S.F.	10,332.000 \$80.000	0.000	\$ 0.00	11,800.000	\$ 944,000.00
47003-3155-44 0500	4210	604-07.11	RETAINING WALL (DESCRIPTION) (WALL NO. 11)	S.F.	3,155.000 \$85.000	0.000	\$ 0.00	3,549.000	\$ 301,665.00
47003-3155-44 0500	4220	604-07.12	RETAINING WALL (DESCRIPTION) (WALL NO. 14)	S.F.	3,140.000 \$65.000	0.000	\$ 0.00	2,022.000	\$ 131,430.00
47003-3155-44 0500	4230	604-07.13	RETAINING WALL (DESCRIPTION) (WALL NO. 15)	S.F.	4,429.000 \$55.000	0.000	\$ 0.00	6,514.000	\$ 358,270.00
47003-3155-44 0500	4240	604-07.14	RETAINING WALL (DESCRIPTION) (WALL NO. 20)	S.F.	2,424.000 \$73.000	0.000	\$ 0.00	2,714.000	\$ 198,122.00
47003-3155-44 0500	4250	604-07.15	RETAINING WALL (DESCRIPTION) (WALL NO. 21)	S.F.	1,741.000 \$75.000	0.000	\$ 0.00	1,877.000	\$ 140,775.00
47003-3155-44 0500	9513	604-07.16	RETAINING WALL (DESCRIPTION) (Wall No. 32)	S.F.	0.000 \$78.990	0.000	\$ 0.00	348.000	\$ 27,488.52
47003-3155-44 0500	4260	604-10.05	CONCRETE	S.F.	1,500.000 \$165.000	0.000	\$ 0.00	2,092.300	\$ 345,229.50
47003-3155-44 0500	4270	604-10.14	REMOVE EXISTING WEARING SURFACE	LS	1.000 \$20,000.000	0.000	\$ 0.00	1.000	\$ 20,000.00

47003-3155-44 0500	9502	604-10.19	REINFORCING STEEL (REPAIRS)	LS	0.000	0.000	\$ 0.00	1.000	\$ 6,264.00
					\$6,264.000				
47003-3155-44 0500	4280	604-10.20	HYDRODEMOLITION	S.Y.	2,741.000	0.000	\$ 0.00	2,832.600	\$ 56,652.00
					\$20.000				
47003-3155-44 0500	4290	604-10.30	BRIDGE DECK REPAIRS (FULL DEPTH OF SLAB)	S.Y.	20.000	0.000	\$ 0.00	21.500	\$ 5,912.50
					\$275.000				
47003-3155-44 0500	4300	604-10.32	EXPANSION JOINT REPAIRS (TYPE A)	L.F.	178.000	0.000	\$ 0.00	178.500	\$ 267,750.00
					\$1,500.000				
47008-4149-04 0500	9521	604-10.44	EXPANSION JOINT REPAIRS	L.F.	0.000	0.000	\$ 0.00	373.200	\$ 155,307.18
					\$416.150				
47003-3155-44 0500	4310	604-10.50	BRIDGE DECK REPAIRS (PARTIAL DEPTH OF SLAB)	S.Y.	435.000	0.000	\$ 0.00	231.000	\$ 40,425.00
					\$175.000				
47003-3155-44 0500	4320	604-10.54	CONCRETE REPAIRS	S.F.	459.000	0.000	\$ 0.00	1,137.400	\$ 187,671.00
					\$165.000				
47003-3155-44 0500	4330	604-10.58	EPOXY INJECTION (INJECTION)	GAL.	35.000	0.000	\$ 0.00	6.000	\$ 510.00
					\$85.000				
47003-3155-44 0500	4340	604-10.62	EPOXY INJECTION REPAIR (COMPLETE AND IN PLACE)	L.F.	350.000	0.000	\$ 0.00	821.900	\$ 28,766.50
					\$35.000				
47028-4256-04 0500	9505	604-10.90	MISCELLANEOUS BRIDGE ITEMS	LS	0.000	0.000	\$ 0.00	1.000	\$ 100,721.66
					\$100,721.660				
47028-4256-04 0500	9597	604-10.93	MISCELLANEOUS BRIDGE ITEMS Bridge 16 Repairs	LS	0.000	0.000	\$ 0.00	1.000	\$ 2,415.71
					\$2,415.710				
47028-4256-04 0500	9616	604-10.94	MISCELLANEOUS BRIDGE ITEMS SR158 (Neyland Drive EBL) over SR 71 (JWP)	LS	0.000	0.000	\$ 0.00	1.000	\$ 6,439.48
					\$6,439.480				
47003-3155-44 0500	4350	604-11.01	EXPANSION DEVICE (DESCRIPTION) (STRIP SEAL)	L.F.	940.000	0.000	\$ 0.00	940.000	\$ 282,000.00
					\$300.000				
47003-3155-44 3010	9002	604-22.50	DEFECTIVE CONCRETE	DOLL	0.000	0.000	\$ 0.00	-10,709.550	\$ -10,709.55



							\$1.000					
47003-3155-44	0500	4360	604-36.30	BRIDGE DECK REMOVAL (DESCRIPTION) (BRIDGE NO. 12)	LS	1.000	0.000	\$	0.00	1.000	\$	50,000.00
						\$50,000.000						
47003-3155-44	3010	9512	604-50.10	MECHANICAL COUPLER	EACH	0.000	0.000	\$	0.00	1,200.000	\$	113,160.00
						\$94.300						
47003-3155-44	3010	7520	606-02.03	STEEL PILES (10 INCH)	L.F.	21,254.000	0.000	\$	0.00	17,159.300	\$	549,097.60
						\$32.000						
47003-3155-44	0500	9054	606-02.04	STEEL PILES (10 INCH)(CUT-OFFS)	L.F.	0.000	0.000	\$	0.00	1,376.500	\$	23,675.80
						\$17.200						
47003-3155-44	3010	7530	606-02.06	PILE TIPS (STEEL PILES, 10 INCH)	EACH	837.000	0.000	\$	0.00	505.000	\$	42,925.00
						\$85.000						
47003-3155-44	0500	4370	606-03.03	STEEL PILES (12 INCH)	L.F.	4,477.000	0.000	\$	0.00	4,238.400	\$	169,536.00
						\$40.000						
47003-3155-44	0500	9055	606-03.04	STEEL PILES (12 INCH)(CUT-OFFS)	L.F.	0.000	0.000	\$	0.00	185.000	\$	3,873.90
						\$20.940						
47003-3155-44	0500	4380	606-03.06	PILE TIPS (STEEL PILES, 12 INCH)	EACH	118.000	0.000	\$	0.00	148.000	\$	16,280.00
						\$110.000						
47003-3155-44	0100	0460	607-03.02	18" CONCRETE PIPE CULVERT (CLASS III)	L.F.	9,570.000	0.000	\$	0.00	9,410.200	\$	479,920.20
						\$51.000						
47003-3155-44	0100	0470	607-03.03	18" CONCRETE PIPE CULVERT (CLASS IV)	L.F.	120.000	0.000	\$	0.00	80.000	\$	4,240.00
						\$53.000						
47003-3155-44	0100	0480	607-03.04	18" CONCRETE PIPE CULVERT (CLASS V)	L.F.	26.000	0.000	\$	0.00	0.000	\$	0.00
						\$75.000						
47003-3155-44	0100	0490	607-05.02	24" CONCRETE PIPE CULVERT (CLASS III)	L.F.	1,080.000	0.000	\$	0.00	1,208.000	\$	71,272.00
						\$59.000						
47003-3155-44	0100	0500	607-06.02	30" CONCRETE PIPE CULVERT (CLASS III)	L.F.	1,286.000	0.000	\$	0.00	1,402.700	\$	119,229.50
						\$85.000						
47003-3155-44	0100	0510	607-07.02	36" CONCRETE PIPE CULVERT (CLASS III)	L.F.	1,370.000	0.000	\$	0.00	1,259.000	\$	125,900.00

						\$100.000					
47003-3155-44	0100	0520	607-07.03	36" CONCRETE PIPE CULVERT (CLASS IV)	L.F.	72.000	0.000	\$	0.00	72.000	\$ 7,344.00
						\$102.000					
47003-3155-44	0100	0530	607-08.02	42" CONCRETE PIPE CULVERT (CLASS III)	L.F.	206.000	0.000	\$	0.00	615.100	\$ 67,661.00
						\$110.000					
47003-3155-44	0100	0540	607-08.03	42" CONCRETE PIPE CULVERT (CLASS IV)	L.F.	36.000	0.000	\$	0.00	24.000	\$ 3,600.00
						\$150.000					
47003-3155-44	0100	0550	607-08.04	42" CONCRETE PIPE CULVERT (CLASS V)	L.F.	82.000	0.000	\$	0.00	120.000	\$ 19,200.00
						\$160.000					
47003-3155-44	0100	0560	607-08.30	42" PIPE CULVERT	L.F.	308.000	0.000	\$	0.00	315.000	\$ 85,050.00
						\$270.000					
47003-3155-44	0100	0570	607-16.08	53"X 34" HORIZONTAL OVAL CONCRETE PIPE CULVERT	L.F.	68.000	0.000	\$	0.00	71.000	\$ 7,810.00
						\$110.000					
47003-3155-44	0100	9516	607-45	12" SLOTTED DRAIN PIPE	L.F.	0.000	0.000	\$	0.00	20.000	\$ 2,900.00
						\$145.000					
47003-3155-44	0100	0580	607-45.02	18" SLOTTED DRAIN PIPE	L.F.	20.000	0.000	\$	0.00	0.000	\$ 0.00
						\$150.000					
47003-3155-44	0100	0590	610-07.03	18" PIPE DRAIN (BRIDGE DRAIN)	L.F.	487.000	0.000	\$	0.00	495.300	\$ 17,335.50
						\$35.000					
47003-3155-44	0100	0600	611-01.02	MANHOLES, > 4' - 8' DEPTH	EACH	9.000	0.000	\$	0.00	10.000	\$ 32,000.00
						\$3,200.000					
47003-3155-44	0100	0610	611-01.03	MANHOLES, > 8' - 12' DEPTH	EACH	2.000	0.000	\$	0.00	3.000	\$ 12,000.00
						\$4,000.000					
47003-3155-44	0100	0620	611-01.04	MANHOLES, > 12' - 16' DEPTH	EACH	5.000	0.000	\$	0.00	4.000	\$ 26,000.00
						\$6,500.000					
47003-3155-44	0100	0630	611-01.07	MANHOLES, > 24' - 28' DEPTH	EACH	2.000	0.000	\$	0.00	1.000	\$ 12,000.00
						\$12,000.000					

47003-3155-44	0100	0640	611-01.21	REWORK MANHOLE	EACH	1.000	0.000	\$ 0.00	2.000	\$ 5,000.00
						\$2,500.000				
47003-3155-44	0100	0650	611-02.11	JUNCTION BOX, TYPE 2	EACH	1.000	0.000	\$ 0.00	4.000	\$ 12,000.00
						\$3,000.000				
47003-3155-44	0100	0660	611-07.01	CLASS A CONCRETE (PIPE ENDWALLS)	C.Y.	19.000	0.000	\$ 0.00	29.200	\$ 23,360.00
						\$800.000				
47003-3155-44	0100	0670	611-07.02	STEEL BAR REINFORCEMENT (PIPE ENDWALLS)	LB.	838.000	0.000	\$ 0.00	1,479.000	\$ 2,958.00
						\$2.000				
47003-3155-44	0100	0680	611-09.02	REWORK CATCHBASIN	EACH	25.000	0.000	\$ 0.00	25.000	\$ 25,000.00
						\$1,000.000				
47003-3155-44	0100	0690	611-09.03	CAPPING EXISTING CATCHBASIN	EACH	4.000	0.000	\$ 0.00	6.000	\$ 6,000.00
						\$1,000.000				
47003-3155-44	0100	0700	611-10.02	CATCH BASINS, TYPE 10, > 4' - 8' DEPTH	EACH	3.000	0.000	\$ 0.00	1.000	\$ 3,200.00
						\$3,200.000				
47003-3155-44	0100	0710	611-12.01	CATCH BASINS, TYPE 12, 0' - 4' DEPTH	EACH	5.000	0.000	\$ 0.00	4.000	\$ 7,400.00
						\$1,850.000				
47003-3155-44	0100	0720	611-12.02	CATCH BASINS, TYPE 12, > 4' - 8' DEPTH	EACH	46.000	0.000	\$ 0.00	49.000	\$ 156,800.00
						\$3,200.000				
47003-3155-44	0100	0730	611-12.03	CATCH BASINS, TYPE 12, > 8' - 12' DEPTH	EACH	9.000	0.000	\$ 0.00	8.000	\$ 48,000.00
						\$6,000.000				
47003-3155-44	0100	0740	611-12.04	CATCH BASINS, TYPE 12, > 12' - 16' DEPTH	EACH	6.000	0.000	\$ 0.00	5.000	\$ 40,000.00
						\$8,000.000				
47003-3155-44	0100	0750	611-12.05	CATCH BASINS, TYPE 12, > 16' - 20' DEPTH	EACH	1.000	0.000	\$ 0.00	3.000	\$ 30,000.00
						\$10,000.000				
47003-3155-44	0100	0760	611-14.02	CATCH BASINS, TYPE 14, > 4' - 8' DEPTH	EACH	5.000	0.000	\$ 0.00	6.000	\$ 31,800.00
						\$5,300.000				
47003-3155-44	0100	0770	611-25.02	CATCH BASINS, TYPE 25, > 4' - 8' DEPTH	EACH	3.000	0.000	\$ 0.00	4.000	\$ 12,000.00
						\$3,000.000				

47003-3155-44	0100	0780	611-31.02	CATCH BASINS, TYPE 31, > 4' - 8' DEPTH	EACH	2.000	0.000	\$	0.00	2.000	\$	10,000.00
						\$5,000.000						
47003-3155-44	0100	0790	611-31.03	CATCH BASINS, TYPE 31, > 8' - 12' DEPTH	EACH	1.000	0.000	\$	0.00	1.000	\$	7,000.00
						\$7,000.000						
47003-3155-44	0100	0800	611-38.01	CATCH BASINS, TYPE 38, 0' - 4' DEPTH	EACH	5.000	0.000	\$	0.00	5.000	\$	10,000.00
						\$2,000.000						
47003-3155-44	0100	0810	611-38.02	CATCH BASINS, TYPE 38, > 4' - 8' DEPTH	EACH	4.000	0.000	\$	0.00	4.000	\$	12,000.00
						\$3,000.000						
47003-3155-44	0100	0820	611-38.04	CATCH BASINS, TYPE 38, > 12' - 16' DEPTH	EACH	1.000	0.000	\$	0.00	2.000	\$	13,600.00
						\$6,800.000						
47003-3155-44	0100	0830	611-38.05	CATCH BASINS, TYPE 38, > 16' - 20' DEPTH	EACH	3.000	0.000	\$	0.00	2.000	\$	22,000.00
						\$11,000.000						
47003-3155-44	0100	0840	611-38.07	CATCH BASINS, TYPE 38, > 24' - 28' DEPTH	EACH	1.000	0.000	\$	0.00	1.000	\$	14,000.00
						\$14,000.000						
47003-3155-44	0100	0850	611-39.01	CATCH BASINS, TYPE 39, 0' - 4' DEPTH	EACH	1.000	0.000	\$	0.00	1.000	\$	2,200.00
						\$2,200.000						
47003-3155-44	0100	0860	611-39.02	CATCH BASINS, TYPE 39, > 4' - 8' DEPTH	EACH	1.000	0.000	\$	0.00	1.000	\$	3,800.00
						\$3,800.000						
47003-3155-44	0100	0870	611-41.01	CATCH BASINS, TYPE 41, 0' - 4' DEPTH	EACH	1.000	0.000	\$	0.00	4.000	\$	8,000.00
						\$2,000.000						
47003-3155-44	0100	0880	611-41.02	CATCH BASINS, TYPE 41, > 4' - 8' DEPTH	EACH	14.000	0.000	\$	0.00	15.000	\$	33,000.00
						\$2,200.000						
47003-3155-44	0100	0890	611-41.03	CATCH BASINS, TYPE 41, > 8' - 12' DEPTH	EACH	4.000	0.000	\$	0.00	7.000	\$	35,000.00
						\$5,000.000						
47003-3155-44	0100	0900	611-41.06	CATCH BASINS, TYPE 41, > 20' - 24' DEPTH	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$11,000.000						
47003-3155-44	0100	0910	611-42.01	CATCH BASINS, TYPE 42, 0' - 4' DEPTH	EACH	11.000	0.000	\$	0.00	13.000	\$	23,400.00
						\$1,800.000						

47003-3155-44	0100	0920	611-42.02	CATCH BASINS, TYPE 42, > 4' - 8' DEPTH	EACH	11.000 \$3,200.000	0.000	\$ 0.00	11.000	\$ 35,200.00
47003-3155-44	0100	0930	611-42.03	CATCH BASINS, TYPE 42, > 8' - 12' DEPTH	EACH	1.000 \$4,000.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44	0100	0940	611-51.02	CATCH BASINS, TYPE 51, > 4' - 8' DEPTH	EACH	3.000 \$4,000.000	0.000	\$ 0.00	5.000	\$ 20,000.00
47003-3155-44	0100	0950	611-51.04	CATCH BASINS, TYPE 51, > 12' - 16' DEPTH	EACH	2.000 \$8,500.000	0.000	\$ 0.00	2.000	\$ 17,000.00
47003-3155-44	0500	4390	615-01.02	PRESTRESSED CONCRETE I-BEAM (TYPE II)	L.F.	354.000 \$135.000	0.000	\$ 0.00	353.100	\$ 47,668.50
47003-3155-44	0500	4400	615-01.10	PRESTRESSED CONCRETE BULB TEE BEAM (6" WEB)(BT-54)	L.F.	4,847.000 \$173.000	0.000	\$ 0.00	4,847.500	\$ 838,617.50
47003-3155-44	0500	4410	615-01.11	PRESTRESSED CONCRETE BULB TEE BEAM (6" WEB)(BT-63)	L.F.	3,395.000 \$202.000	0.000	\$ 0.00	3,404.900	\$ 687,789.80
47003-3155-44	0500	4420	615-01.12	PRESTRESSED CONCRETE BULB TEE BEAM (6" WEB)(BT-72)	L.F.	477.000 \$228.000	0.000	\$ 0.00	477.100	\$ 108,778.80
47003-3155-44	0500	4430	615-01.70	PRECAST CONCRETE BEAM (DESCRIPTION) (3'-5" X 2'-2", HAUNCHED)	L.F.	1,477.000 \$460.000	0.000	\$ 0.00	1,477.500	\$ 679,650.00
47003-3155-44	0500	4440	615-01.71	PRECAST CONCRETE BEAM (DESCRIPTION) (2'-2 3/4" X 2'-0", HAUNCHED)	L.F.	345.000 \$530.000	0.000	\$ 0.00	345.400	\$ 183,062.00
47003-3155-44	0500	4450	615-02.14	PRESTRESSED CONCRETE BOX BEAM (48" X 48")	L.F.	3,043.000 \$300.000	0.000	\$ 0.00	3,043.200	\$ 912,960.00
47003-3155-44	0500	4460	617-01	BRIDGE DECK SEALANT	S.Y.	1,363.000 \$10.000	0.000	\$ 0.00	1,363.100	\$ 13,631.00
47003-3155-44	0500	4470	619-01	BRIDGE DECK OVERLAY (PMC)	S.Y.	2,741.000 \$55.000	0.000	\$ 0.00	2,832.600	\$ 155,793.00

47003-3155-44 0500	4480	620-03.10	CONCRETE PARAPET (DESCRIPTION) (STD-1-1)	L.F.	9,879.000 \$48.000	0.000	\$ 0.00	9,410.500	\$ 451,704.00
47003-3155-44 0500	4490	620-05	CONCRETE PARAPET WITH STRUCTURAL TUBING	L.F.	308.000 \$110.000	0.000	\$ 0.00	308.000	\$ 33,880.00
47003-3155-44 0100	0960	701-01.01	CONCRETE SIDEWALK (4 ")	S.F.	112,525.000 \$3.570	0.000	\$ 0.00	113,351.000	\$ 404,663.07
47003-3155-44 0100	0970	701-01.03	CONCRETE SIDEWALK - 4 " (DESCRIPTION) (4" Special Mix for Historical District)	S.F.	12,391.000 \$4.670	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	9507	701-01.04	CAST-IN-PLACE TACTILE WARNING SYSTEM	EACH	0.000 \$190.860	0.000	\$ 0.00	61.000	\$ 11,642.46
47003-3155-44 0100	0980	701-02	CONCRETE DRIVEWAY	S.F.	4,279.000 \$6.600	0.000	\$ 0.00	26,692.000	\$ 176,167.20
47003-3155-44 0100	0990	701-02.01	CONCRETE HANDICAP RAMP (RETROFIT)	S.F.	1,194.000 \$6.600	0.000	\$ 0.00	441.000	\$ 2,910.60
47003-3155-44 0100	1000	701-02.03	CONCRETE HANDICAP RAMP	S.F.	7,890.000 \$5.500	0.000	\$ 0.00	6,366.000	\$ 35,013.00
47003-3155-44 0100	1010	701-03	CONCRETE MEDIAN PAVEMENT	C.Y.	88.000 \$302.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	1020	702-01	CONCRETE CURB	C.Y.	310.000 \$275.000	0.000	\$ 0.00	273.000	\$ 75,075.00
47003-3155-44 0100	1030	702-03	CONCRETE COMBINED CURB & GUTTER	C.Y.	820.000 \$235.000	0.000	\$ 0.00	837.000	\$ 196,695.00
47003-3155-44 0100	1040	703-01	CEMENT CONCRETE DITCH PAVING	C.Y.	590.000 \$330.000	0.000	\$ 0.00	574.100	\$ 189,453.00
47003-3155-44 0100	1050	705-01.01	GUARDRAIL AT BRIDGE ENDS	L.F.	915.000 \$43.450	0.000	\$ 0.00	860.700	\$ 37,397.42
47003-3155-44 0100	9028	705-01.50	SHOP CURVED GUARDRAIL AT BRIDGE ENDS	L.F.	0.000 \$54.312	0.000	\$ 0.00	0.000	\$ 0.00

47003-3155-44 0100	1060	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	7,425.000 \$14.580	0.000	\$ 0.00	9,606.200	\$ 140,058.40
47003-3155-44 0100	9018	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000 \$21.870	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	1070	705-04.03	GUARDRAIL TERMINAL (TYPE 13)	EACH	7.000 \$357.500	0.000	\$ 0.00	11.000	\$ 3,932.50
47003-3155-44 0100	1080	705-04.04	GUARDRAIL TERMINAL (TYPE 21)	EACH	4.000 \$1,842.500	0.000	\$ 0.00	1.000	\$ 1,842.50
47003-3155-44 0100	1090	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	21.000 \$2,079.000	0.000	\$ 0.00	24.000	\$ 49,896.00
47003-3155-44 0100	1100	705-08.51	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	EACH	6.000 \$4,400.000	0.000	\$ 0.00	14.000	\$ 61,600.00
47003-3155-44 0100	1110	706-01	GUARDRAIL REMOVED	L.F.	14,684.000 \$0.550	0.000	\$ 0.00	8,806.500	\$ 4,843.58
47003-3155-44 0100	1120	707-01.11	CHAIN LINK FENCE (6 FOOT)	L.F.	11,473.000 \$9.900	0.000	\$ 0.00	10,552.000	\$ 104,464.80
47003-3155-44 0100	1130	707-01.12	END & CORNER POST ASSEMBLY(CHAIN-LINK FENCE 6')	EACH	69.000 \$104.500	0.000	\$ 0.00	132.000	\$ 13,794.00
47003-3155-44 0100	1140	707-06.01	REMOVAL OF FENCE (DESCRIPTION) (CHAIN LINK)	L.F.	19,494.000 \$2.200	0.000	\$ 0.00	13,410.000	\$ 29,502.00
47003-3155-44 0100	1150	707-08.01	FENCE (DESCRIPTION) (6 FOOT BLACK ALUMINUM, PICKET STYLE)	L.F.	3,720.000 \$27.270	0.000	\$ 0.00	3,570.000	\$ 97,353.90
47003-3155-44 0100	1160	707-08.02	GATE (DESCRIPTION) (6 FOOT BLACK ALUMINUM, PICKET STYLE)	EACH	3.000 \$10,904.270	0.000	\$ 0.00	4.000	\$ 43,617.08
47003-3155-44 0100	9583	707-08.03	PEDESTRIAN GATE (DESCRIPTION) 6' Picket Style	EACH	0.000 \$947.050	0.000	\$ 0.00	6.000	\$ 5,682.30
47003-3155-44 0100	1170	707-11.01	PEDESTRIAN CONSTRUCTION BARRIER FENCE	L.F.	500.000	0.000	\$ 0.00	3,910.000	\$ 21,505.00

						\$5.500				
47003-3155-44	0100	1180	708-02.01	MARKERS (CONCRETE R.O.W. POSTS)	EACH	38.000	0.000	\$ 0.00	37.000	\$ 3,866.50
						\$104.500				
47003-3155-44	0500	4500	709-04	REINFORCED CONCRETE SLOPE PAVEMENT	C.Y.	764.000	0.000	\$ 0.00	183.300	\$ 56,823.00
						\$310.000				
47003-3155-44	0100	9508	709-05.05	MACHINED RIP-RAP (CLASS A-3)	TON	0.000	0.000	\$ 0.00	12,320.100	\$ 324,881.04
						\$26.370				
47003-3155-44	0100	1190	709-05.06	MACHINED RIP-RAP (CLASS A-1)	TON	8,451.000	0.000	\$ 0.00	12,153.100	\$ 303,827.50
						\$25.000				
47003-3155-44	0100	1200	709-05.09	MACHINED RIP-RAP (CLASS C)	TON	62.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$45.000				
47003-3155-44	0100	1210	709-05.12	MACHINED RIP-RAP (DESCRIPTION) (GROUTED CLASS A-1)	TON	250.000	0.000	\$ 0.00	301.700	\$ 30,170.00
						\$100.000				
47003-3155-44	0100	1220	710-02	AGGREGATE UNDERDRAINS (WITH PIPE)	L.F.	32,553.000	0.000	\$ 0.00	21,517.000	\$ 74,663.99
						\$3.470				
47003-3155-44	0100	1230	710-05	LATERAL UNDERDRAIN	L.F.	2,220.000	0.000	\$ 0.00	1,360.000	\$ 2,992.00
						\$2.200				
47003-3155-44	0100	1240	710-06.11	LATERAL UNDERDRAIN ENDWALL (2:1)	EACH	13.000	0.000	\$ 0.00	12.000	\$ 3,960.00
						\$330.000				
47003-3155-44	0100	1250	710-06.12	LATERAL UNDERDRAIN ENDWALL (3:1)	EACH	7.000	0.000	\$ 0.00	9.000	\$ 2,970.00
						\$330.000				
47003-3155-44	0100	1260	710-06.13	LATERAL UNDERDRAIN ENDWALL (4:1)	EACH	15.000	0.000	\$ 0.00	7.000	\$ 2,310.00
						\$330.000				
47003-3155-44	0100	1270	710-06.14	LATERAL UNDERDRAIN ENDWALL (5:1)	EACH	3.000	0.000	\$ 0.00	2.000	\$ 660.00
						\$330.000				
47003-3155-44	0100	1280	710-06.15	LATERAL UNDERDRAIN ENDWALL (6:1)	EACH	30.000	0.000	\$ 0.00	1.000	\$ 330.00
						\$330.000				
47003-3155-44	0500	4510	710-09.01	6" PERFORATED PIPE WITH VERTICAL DRAIN	L.F.	2,304.000	0.000	\$ 0.00	1,823.000	\$ 54,690.00



SYSTEM										
						\$30.000				
47003-3155-44	0500	4520	710-09.02	6" PIPE UNDERDRAIN	L.F.	441.000	0.000	\$ 0.00	345.000	\$ 5,175.00
						\$15.000				
47003-3155-44	0100	1290	711-01	CONCRETE MEDIAN BARRIER	L.F.	874.000	0.000	\$ 0.00	871.900	\$ 49,393.14
						\$56.650				
47003-3155-44	0100	1300	711-01.07	CONCRETE HALF BARRIER WALL	L.F.	1,802.000	0.000	\$ 0.00	1,631.000	\$ 79,919.00
						\$49.000				
47003-3155-44	0500	4530	711-02.04	REINFORCED CONCRETE MEDIAN BARRIER (DESCRIPTION) (51" HEIGHT)	L.F.	2,615.000	0.000	\$ 0.00	2,884.000	\$ 230,720.00
						\$80.000				
47003-3155-44	0100	1310	711-04	CONCRETE GLARE SCREEN MEDIAN BARRIER WALL	L.F.	3,493.000	0.000	\$ 0.00	3,414.000	\$ 358,470.00
						\$105.000				
47003-3155-44	0100	1320	711-04.01	CONCRETE GLARE SCREEN MEDIAN BARRIER @ BRIDGE PIERS	L.F.	598.000	0.000	\$ 0.00	1,051.400	\$ 266,004.20
						\$253.000				
47003-3155-44	0100	9585	711-05.01	REMOVAL & DISPOSAL OF CONCRETE MEDIAN BARRIER	L.F.	0.000	0.000	\$ 0.00	237.000	\$ 4,495.89
						\$18.970				
47003-3155-44	0100	1330	711-05.70	SINGLE SLOPE MEDIAN BARRIER WALL	L.F.	4,652.000	0.000	\$ 0.00	5,207.500	\$ 322,865.00
						\$62.000				
47003-3155-44	0100	1340	711-05.72	SINGLE SLOPE HALF CONCRETE BARRIER WALL	L.F.	2,054.000	0.000	\$ 0.00	2,031.400	\$ 101,570.00
						\$50.000				
47003-3155-44	0100	9518	711-05.73	SINGLE SLOPE CONCRETE BARRIER WALL (48")	L.F.	0.000	0.000	\$ 0.00	332.000	\$ 23,240.00
						\$70.000				
47003-3155-44	0100	9531	711-05.75	S/S CNCRTE BARRIER WALL (SLIP FORM OVERLAY-TANG SECT.)	L.F.	0.000	0.000	\$ 0.00	3,306.300	\$ 204,924.47
						\$61.980				
47003-3155-44	0100	9532	711-05.76	S/S CNCRTE BARRIER WALL (SLIP FORM OVERLAY-S.E. SECT)	L.F.	0.000	0.000	\$ 0.00	1,978.800	\$ 198,691.31

						\$100.410				
47003-3155-44	0100	1350	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$ 0.00	1.000	\$ 850,000.00
						\$850,000.000				
47008-4149-04	0500	9522	712-01	TRAFFIC CONTROL	LS	0.000	0.000	\$ 0.00	1.000	\$ 53,658.20
						\$53,658.200				
47003-3155-44	0100	9602	712-01.52	MAINTENANCE OF TRAFFIC ( ) Repaving I-640 Tie Ins	EACH	0.000	0.000	\$ 0.00	1.000	\$ 15,000.00
						\$15,000.000				
47003-3155-44	0100	1360	712-02.02	INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	12,000.000	0.000	\$ 0.00	48,926.000	\$ 978,520.00
						\$20.000				
47003-3155-44	0500	4540	712-02.47	BRIDGE MOUNTED INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	3,295.000	0.000	\$ 0.00	2,160.000	\$ 75,600.00
						\$35.000				
47003-3155-44	0100	1370	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	675.000	0.000	\$ 0.00	1,536.000	\$ 107,520.00
						\$70.000				
47003-3155-44	0100	9560	712-04.10	TEMPORARY FLEXIBLE TUBULAR DELINEATOR	EACH	0.000	0.000	\$ 0.00	324.910	\$ 24,823.12
						\$76.400				
47003-3155-44	0100	1380	712-05.01	WARNING LIGHTS (TYPE A)	EACH	50.000	0.000	\$ 0.00	20.000	\$ 1,400.00
						\$70.000				
47003-3155-44	0100	1390	712-05.03	WARNING LIGHTS (TYPE C)	EACH	104.000	0.000	\$ 0.00	16.000	\$ 1,120.00
						\$70.000				
47003-3155-44	0100	1400	712-06	SIGNS (CONSTRUCTION)	S.F.	1,962.000	0.000	\$ 0.00	1,841.000	\$ 27,615.00
						\$15.000				
47003-3155-44	0100	1410	712-06.01	VERTICAL PANELS	S.F.	1,100.000	0.000	\$ 0.00	1,702.000	\$ 42,550.00
						\$25.000				
47003-3155-44	0100	1420	712-06.16	SIGNS (CONSTRUCTION)(REDUCED SPEED WARNING)	EACH	3.000	0.000	\$ 0.00	3.000	\$ 3,000.00
						\$1,000.000				
47003-3155-44	0100	1430	712-07.03	TEMPORARY BARRICADES (TYPE III)	L.F.	109.000	0.000	\$ 0.00	360.000	\$ 9,000.00
						\$25.000				

47003-3155-44 0100	1440	712-08.03	ARROW BOARD (TYPE C)	EACH	9.000 \$4,000.000	0.000	\$ 0.00	9.000	\$ 36,000.00
47003-3155-44 0100	1450	712-08.06	UNIFORMED POLICE OFFICER	HOUR	8,640.000 \$36.000	0.000	\$ 0.00	15,845.750	\$ 570,447.00
47008-4149-04 0500	9523	712-08.06	UNIFORMED POLICE OFFICER	HOUR	0.000 \$36.000	0.000	\$ 0.00	457.500	\$ 16,470.00
47003-3155-44 0100	1460	712-08.07	PORTABLE SPEED MONITOR UNIT	EACH	2.000 \$14,700.000	0.000	\$ 0.00	2.000	\$ 29,400.00
47003-3155-44 0100	1470	712-09.01	REMOVABLE PAVEMENT MARKING LINE	L.F.	3,500.000 \$2.090	0.000	\$ 0.00	6,209.000	\$ 12,976.81
47003-3155-44 0100	1480	712-09.30	REMOVABLE BLACK-OUT TAPE (6")	L.F.	3,500.000 \$3.800	0.000	\$ 0.00	708.000	\$ 2,690.40
47003-3155-44 0100	9563	712-09.32	TEMPORARY SIGN SHEETING	S.F.	0.000 \$34.900	0.000	\$ 0.00	6,166.000	\$ 215,193.40
47003-3155-44 0100	1490	713-01.01	CLASS A CONCRETE (FOUNDATION FOR SIGN SUPPORTS)	C.Y.	12.000 \$660.000	0.000	\$ 0.00	9.800	\$ 6,468.00
47003-3155-44 0100	1500	713-01.02	STEEL BAR REINFORCEMENT(FOUNDATION FOR SIGN SUPPORTS)	LB.	1,144.000 \$2.420	0.000	\$ 0.00	3,312.000	\$ 8,015.04
47003-3155-44 0100	1510	713-02.04	DELINEATOR (MILE MARKER) & STEEL POST	EACH	6.000 \$165.000	0.000	\$ 0.00	6.000	\$ 990.00
47003-3155-44 0100	9612	713-02.14	FLEXIBLE DELINEATOR (WHITE)	EACH	0.000 \$33.880	0.000	\$ 0.00	33.000	\$ 1,118.04
47003-3155-44 0100	9613	713-02.15	FLEXIBLE DELINEATOR (YELLOW)	EACH	0.000 \$33.880	0.000	\$ 0.00	17.000	\$ 575.96
47003-3155-44 0100	1520	713-06	STEEL I-BEAMS & WF-BEAMS(BREAKAWAY) SIGN SUPPORT	LB.	4,325.000 \$4.400	0.000	\$ 0.00	9,584.000	\$ 42,169.60

47003-3155-44 0100	1530	713-09.01	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) (SPAN 90')	EACH	1.000	0.000	\$ 0.00	1.000	\$ 115,500.00
					\$115,500.000				
47003-3155-44 0100	1540	713-09.02	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) (SPAN 88')	EACH	1.000	0.000	\$ 0.00	1.000	\$ 91,300.00
					\$91,300.000				
47003-3155-44 0100	1550	713-09.03	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) (SPAN 83')	EACH	1.000	0.000	\$ 0.00	1.000	\$ 93,500.00
					\$93,500.000				
47003-3155-44 0100	1560	713-09.04	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) (SPAN 168')	EACH	1.000	0.000	\$ 0.00	1.000	\$ 191,400.00
					\$191,400.000				
47003-3155-44 0100	1570	713-09.05	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) (SPAN 90')	EACH	1.000	0.000	\$ 0.00	1.000	\$ 119,900.00
					\$119,900.000				
47003-3155-44 0100	1580	713-09.06	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) (SPAN 90')	EACH	1.000	0.000	\$ 0.00	1.000	\$ 114,400.00
					\$114,400.000				
47003-3155-44 0100	1590	713-09.07	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) (SPAN 168')	EACH	1.000	0.000	\$ 0.00	1.000	\$ 188,100.00
					\$188,100.000				
47003-3155-44 0100	1600	713-09.08	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) (SPAN 52')	EACH	1.000	0.000	\$ 0.00	1.000	\$ 72,600.00
					\$72,600.000				
47003-3155-44 0100	1610	713-09.09	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) (SPAN 61')	EACH	1.000	0.000	\$ 0.00	1.000	\$ 95,700.00
					\$95,700.000				
47003-3155-44 0100	1620	713-09.10	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) (SPAN 90')	EACH	1.000	0.000	\$ 0.00	1.000	\$ 92,400.00
					\$92,400.000				
47003-3155-44 0100	1630	713-09.11	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) (SPAN 90')	EACH	1.000	0.000	\$ 0.00	1.000	\$ 128,700.00
					\$128,700.000				
47003-3155-44 0100	9586	713-09.12	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) Strucutre D11A	EACH	0.000	0.000	\$ 0.00	1.000	\$ 133,960.21
					\$133,960.210				
47003-3155-44 0100	9587	713-09.13	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) Structure D9E-D9B	EACH	0.000	0.000	\$ 0.00	1.000	\$ 127,705.99
					\$127,705.990				
47003-3155-44 0100	9588	713-09.14	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) Structure D13	EACH	0.000	0.000	\$ 0.00	1.000	\$ 125,667.44
					\$125,667.440				

47003-3155-44 0100	1640	713-10.12	STEEL CANTILEVER SIGN STRUCTURE (SIGN NO.) (SPAN )	EACH	1.000	0.000	\$ 0.00	1.000	\$ 125,400.00
					\$125,400.000				
47003-3155-44 0100	9506	713-10.13	STEEL CANTILEVER SIGN STRUCTURE (SIGN NO.) (Span 102'-9")(Signs 155A & 155B)	EACH	0.000	0.000	\$ 0.00	1.000	\$ 129,781.85
					\$129,781.850				
47003-3155-44 0100	1650	713-11.01	"U" SECTION STEEL POSTS	LB.	945.000	0.000	\$ 0.00	3,617.000	\$ 15,914.80
					\$4.400				
47003-3155-44 0100	1660	713-11.02	PERFORATED/KNOCKOUT SQUARE TUBE POST	LB.	2,702.000	0.000	\$ 0.00	3,372.000	\$ 18,546.00
					\$5.500				
47003-3155-44 0100	1670	713-13.02	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	S.F.	1,658.000	0.000	\$ 0.00	1,201.400	\$ 26,430.80
					\$22.000				
47003-3155-44 0100	1680	713-13.03	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	S.F.	512.000	0.000	\$ 0.00	2,166.000	\$ 47,652.00
					\$22.000				
47003-3155-44 0100	1690	713-14	EXTRUDED ALUMINUM PANEL SIGNS	S.F.	26,375.000	0.000	\$ 0.00	19,501.000	\$ 729,337.40
					\$37.400				
47003-3155-44 0100	1700	713-15	REMOVAL OF SIGNS, POSTS AND FOOTINGS	LS	1.000	0.000	\$ 0.00	1.000	\$ 49,500.00
					\$49,500.000				
47003-3155-44 0100	1710	713-15.02	REMOVAL & RELOCATION OF SIGN & SUPPORT	EACH	72.000	0.000	\$ 0.00	72.000	\$ 18,000.00
					\$250.000				
47003-3155-44 0100	1720	713-16.03	CHANGEABLE MESSAGE SIGN	EACH	5.000	0.000	\$ 0.00	5.000	\$ 112,500.00
					\$22,500.000				
47003-3155-44 0100	1730	713-16.21	SIGNS (DESCRIPTION) (R10-12, 24" X 30", MAST ARM MOUNT)	EACH	2.000	0.000	\$ 0.00	2.000	\$ 1,551.00
					\$775.500				
47003-3155-44 0100	1740	713-16.22	SIGNS (DESCRIPTION) (STREET NAME, 18" X 72", MAST ARM MOUNT)	EACH	10.000	0.000	\$ 0.00	8.000	\$ 5,262.40
					\$657.800				
47003-3155-44 0100	1750	713-16.23	SIGNS (DESCRIPTION) (R10-12, 24" X 30", SPAN MOUNT)	EACH	2.000	0.000	\$ 0.00	1.000	\$ 720.50
					\$720.500				
47003-3155-44 0100	1760	713-16.24	SIGNS (DESCRIPTION) (STREET NAME, 18" X 72", SPAN MOUNT)	EACH	6.000	0.000	\$ 0.00	3.000	\$ 1,805.10
					\$601.700				

47003-3155-44 0100	1770	713-17.03	INSTALL AUXILIARY SUPPORT ON EXISTING SIGN	EACH	49.000	0.000	\$ 0.00	51.000	\$ 91,162.50
					\$1,787.500				
47003-3155-44 0100	9589	713-17.29	MDFY EXIST BRIDGE MOUNT SIGN SUPPORT Location D7C	LS	0.000	0.000	\$ 0.00	1.000	\$ 2,754.44
					\$2,754.440				
47003-3155-44 0100	1780	713-17.30	MODIFY EXISTING OVERHEAD SIGN STRUCTURE	LS	1.000	0.000	\$ 0.00	1.000	\$ 12,320.00
					\$12,320.000				
47003-3155-44 0100	1790	713-17.31	MODIFY EXISTING OVERHEAD SIGN STRUCTURE	LS	1.000	0.000	\$ 0.00	1.000	\$ 12,320.00
					\$12,320.000				
47003-3155-44 0100	1800	713-17.32	MODIFY EXISTING OVERHEAD SIGN STRUCTURE	LS	1.000	0.000	\$ 0.00	1.000	\$ 22,330.00
					\$22,330.000				
47003-3155-44 0100	1810	713-17.33	MODIFY EXISTING OVERHEAD SIGN STRUCTURE	LS	1.000	0.000	\$ 0.00	1.000	\$ 22,330.00
					\$22,330.000				
47003-3155-44 0100	1820	713-17.34	MODIFY EXISTING OVERHEAD SIGN STRUCTURE	LS	1.000	0.000	\$ 0.00	1.000	\$ 22,330.00
					\$22,330.000				
47003-3155-44 0100	1830	713-17.35	MODIFY EXISTING OVERHEAD SIGN STRUCTURE	LS	1.000	0.000	\$ 0.00	1.000	\$ 22,330.00
					\$22,330.000				
47003-3155-44 0100	1840	713-17.36	MODIFY EXISTING OVERHEAD SIGN STRUCTURE	LS	1.000	0.000	\$ 0.00	1.000	\$ 10,340.00
					\$10,340.000				
47003-3155-44 0100	1850	713-17.37	MODIFY EXISTING OVERHEAD SIGN STRUCTURE	LS	1.000	0.000	\$ 0.00	1.000	\$ 20,900.00
					\$20,900.000				
47003-3155-44 0100	1860	713-17.38	MODIFY EXISTING OVERHEAD SIGN STRUCTURE	LS	1.000	0.000	\$ 0.00	1.000	\$ 20,020.00
					\$20,020.000				
47003-3155-44 0100	1870	713-17.39	MODIFY EXISTING OVERHEAD SIGN STRUCTURE	LS	1.000	0.000	\$ 0.00	1.000	\$ 20,020.00
					\$20,020.000				
47003-3155-44 0100	1880	713-17.40	MODIFY EXISTING OVERHEAD SIGN STRUCTURE	LS	1.000	0.000	\$ 0.00	1.000	\$ 2,860.00
					\$2,860.000				
47003-3155-44 0100	1890	713-17.41	MODIFY EXISTING OVERHEAD SIGN STRUCTURE	LS	1.000	0.000	\$ 0.00	1.000	\$ 9,790.00
					\$9,790.000				

47003-3155-44	0100	1900	713-17.42	MODIFY EXISTING OVERHEAD SIGN STRUCTURE	LS	1.000	0.000	\$	0.00	1.000	\$	9,240.00
						\$9,240.000						
47003-3155-44	0100	1910	713-17.43	MODIFY EXISTING OVERHEAD SIGN STRUCTURE	LS	1.000	0.000	\$	0.00	1.000	\$	9,240.00
						\$9,240.000						
47003-3155-44	0100	1920	713-17.44	MODIFY EXISTING OVERHEAD SIGN STRUCTURE	LS	1.000	0.000	\$	0.00	1.000	\$	9,240.00
						\$9,240.000						
47003-3155-44	0100	1930	713-17.45	MODIFICATION TO EXISTING BRIDGE MOUNTED SIGN SUPPORT	LS	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$21,670.000						
47003-3155-44	0100	1940	713-17.46	MODIFICATION TO EXISTING BRIDGE MOUNTED SIGN SUPPORT	LS	1.000	0.000	\$	0.00	1.000	\$	19,580.00
						\$19,580.000						
47003-3155-44	0100	1950	713-17.47	MODIFY EXISTING OVERHEAD SIGN STRUCTURE	LS	1.000	0.000	\$	0.00	1.000	\$	18,810.00
						\$18,810.000						
47003-3155-44	0100	1960	713-17.48	MODIFY EXISTING OVERHEAD SIGN STRUCTURE	LS	1.000	0.000	\$	0.00	1.000	\$	10,340.00
						\$10,340.000						
47003-3155-44	0100	1970	713-17.49	MODIFY EXISTING OVERHEAD SIGN STRUCTURE	LS	1.000	0.000	\$	0.00	1.000	\$	22,110.00
						\$22,110.000						
47003-3155-44	0100	1980	713-17.50	SIGN MOUNTED ON BRIDGE PARAPET	EACH	7.000	0.000	\$	0.00	6.000	\$	5,940.00
						\$990.000						
47003-3155-44	0100	1990	713-17.51	MODIFY EXISTING OVERHEAD SIGN STRUCTURE	LS	1.000	0.000	\$	0.00	1.000	\$	19,580.00
						\$19,580.000						
47003-3155-44	0100	2000	713-17.52	MODIFY EXISTING OVERHEAD SIGN STRUCTURE	LS	1.000	0.000	\$	0.00	1.000	\$	9,900.00
						\$9,900.000						
47003-3155-44	0100	2010	713-17.53	MODIFY EXISTING OVERHEAD SIGN STRUCTURE	LS	1.000	0.000	\$	0.00	1.000	\$	8,690.00
						\$8,690.000						
47003-3155-44	0100	2020	713-17.54	MODIFY EXISTING OVERHEAD SIGN STRUCTURE	LS	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$11,110.000						

47003-3155-44	0100	2030	713-17.55	MODIFY EXISTING OVERHEAD SIGN STRUCTURE	LS	1.000	0.000	\$ 0.00	1.000	\$ 10,450.00
						\$10,450.000				
47003-3155-44	0100	9590	713-17.56	MDFY EXIST OVERHEAD SIGN STRUCTURE Sign Location D53	LS	0.000	0.000	\$ 0.00	1.000	\$ 8,926.23
						\$8,926.230				
47003-3155-44	0100	9591	713-17.57	MDFY EXIST OVERHEAD SIGN STRUCTURE Sign Location D7B	LS	0.000	0.000	\$ 0.00	1.000	\$ 9,204.51
						\$9,204.510				
47003-3155-44	0100	9592	713-17.58	MDFY EXIST OVERHEAD SIGN STRUCTURE Sign Location D23B	LS	0.000	0.000	\$ 0.00	1.000	\$ 10,191.15
						\$10,191.150				
47003-3155-44	0100	9593	713-17.59	MDFY EXIST OVERHEAD SIGN STRUCTURE Sign Location D7D	LS	0.000	0.000	\$ 0.00	1.000	\$ 2,754.44
						\$2,754.440				
47003-3155-44	0100	2040	713-17.60	SIGN MOUNTED ON CONCRETE MEDIAN BARRIER (_____) (EMERGENCY SIGNS)	EACH	14.000	0.000	\$ 0.00	14.000	\$ 9,240.00
						\$660.000				
47003-3155-44	0100	2050	713-17.61	SIGN MOUNTED ON CONCRETE MEDIAN BARRIER (_____) (SEE PLAN DETAILS)	EACH	6.000	0.000	\$ 0.00	9.000	\$ 5,940.00
						\$660.000				
47003-3155-44	0100	2060	713-17.62	SIGN MOUNTED ON CONCRETE MEDIAN BARRIER (_____) (MOUNTED BEHIND ATTENUATOR)	EACH	1.000	0.000	\$ 0.00	1.000	\$ 990.00
						\$990.000				
47003-3155-44	0100	2070	713-17.63	SIGN MOUNTED ON CONCRETE MEDIAN BARRIER (_____) (SIDE WALL MOUNT)	EACH	2.000	0.000	\$ 0.00	2.000	\$ 3,080.00
						\$1,540.000				
47003-3155-44	0100	9594	713-17.65	MDFY EXIST OVERHEAD SIGN STRUCTURE Sign Location D7A1	LS	0.000	0.000	\$ 0.00	1.000	\$ 10,191.15
						\$10,191.150				
47003-3155-44	0500	4550	714-01.01	STRUCTURAL LIGHTING (BRIDGE NO.) (BRIDGE NO. 1)	LS	1.000	0.000	\$ 0.00	1.000	\$ 19,453.50
						\$19,453.500				
47003-3155-44	0500	4560	714-01.02	STRUCTURAL LIGHTING (BRIDGE NO.) (BRIDGE NO. 4)	LS	1.000	0.000	\$ 0.00	1.000	\$ 3,303.30
						\$3,303.300				
47003-3155-44	0500	4570	714-01.03	STRUCTURAL LIGHTING (BRIDGE NO.) (BRIDGE NO. 5)	LS	1.000	0.000	\$ 0.00	1.000	\$ 8,145.50
						\$8,145.500				



47003-3155-44 0500	4580	714-01.04	STRUCTURAL LIGHTING (BRIDGE NO.) (BRIDGE NO. 9)	LS	1.000	0.000	\$ 0.00	1.000	\$ 4,433.00
					\$4,433.000				
47003-3155-44 0500	4590	714-01.05	STRUCTURAL LIGHTING (BRIDGE NO.) (BRIDGE NO. 10)	LS	1.000	0.000	\$ 0.00	1.000	\$ 11,561.00
					\$11,561.000				
47003-3155-44 0500	4600	714-01.06	STRUCTURAL LIGHTING (BRIDGE NO.) (BRIDGE NO. 11)	LS	1.000	0.000	\$ 0.00	1.000	\$ 2,882.00
					\$2,882.000				
47003-3155-44 0500	4610	714-01.07	STRUCTURAL LIGHTING (BRIDGE NO.) (BRIDGE NO. 12)	LS	1.000	0.000	\$ 0.00	1.000	\$ 4,323.00
					\$4,323.000				
47003-3155-44 0500	4620	714-01.08	STRUCTURAL LIGHTING (BRIDGE NO.) (BRIDGE NO. 15)	LS	1.000	0.000	\$ 0.00	1.000	\$ 7,150.00
					\$7,150.000				
47003-3155-44 0500	4630	714-01.09	STRUCTURAL LIGHTING (BRIDGE NO.) (BRIDGE NO. 16)	LS	1.000	0.000	\$ 0.00	1.000	\$ 65,725.00
					\$65,725.000				
47003-3155-44 0500	4640	714-01.10	STRUCTURAL LIGHTING (BRIDGE NO.) (BRIDGE NO. 25)	LS	1.000	0.000	\$ 0.00	1.000	\$ 1,135.20
					\$1,135.200				
47003-3155-44 0500	4650	714-01.11	STRUCTURAL LIGHTING (BRIDGE NO.)	LS	1.000	0.000	\$ 0.00	1.000	\$ 8,873.70
					\$8,873.700				
47003-3155-44 0500	4660	714-01.12	STRUCTURAL LIGHTING (BRIDGE NO.)	LS	1.000	0.000	\$ 0.00	1.000	\$ 5,412.00
					\$5,412.000				
47003-3155-44 0500	4670	714-01.13	STRUCTURAL LIGHTING (BRIDGE NO.)	LS	1.000	0.000	\$ 0.00	1.000	\$ 9,686.60
					\$9,686.600				
47003-3155-44 0500	4680	714-01.14	STRUCTURAL LIGHTING (BRIDGE NO.)	LS	1.000	0.000	\$ 0.00	1.000	\$ 2,119.70
					\$2,119.700				
47003-3155-44 0500	4690	714-01.15	STRUCTURAL LIGHTING (BRIDGE NO.)	LS	1.000	0.000	\$ 0.00	1.000	\$ 1,436.60
					\$1,436.600				
47003-3155-44 0500	4700	714-01.16	STRUCTURAL LIGHTING (BRIDGE NO.)	LS	1.000	0.000	\$ 0.00	1.000	\$ 2,970.00
					\$2,970.000				
47003-3155-44 0500	4710	714-01.17	STRUCTURAL LIGHTING (BRIDGE NO.)	LS	1.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$9,487.500				

47003-3155-44 0500	4720	714-01.18	STRUCTURAL LIGHTING (BRIDGE NO.)	LS	1.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$4,680.500				
47003-3155-44 0500	4730	714-01.19	STRUCTURAL LIGHTING (BRIDGE NO.)	LS	1.000	0.000	\$ 0.00	1.000	\$ 11,154.00
					\$11,154.000				
47003-3155-44 0500	4740	714-01.20	STRUCTURAL LIGHTING(RET. WALL NO. ) (RET. WALL NO. 15)	LS	1.000	0.000	\$ 0.00	1.000	\$ 8,888.00
					\$8,888.000				
47003-3155-44 0100	2080	714-03	JACKED OR BORED CONDUIT	L.F.	74.000	0.000	\$ 0.00	92.000	\$ 2,024.00
					\$22.000				
47003-3155-44 0100	2090	714-03.01	DIRECT BURIAL CONDUIT (2" PVC, SCHEDULE 40)	L.F.	34,059.000	0.000	\$ 0.00	33,331.000	\$ 183,320.50
					\$5.500				
47003-3155-44 0100	9614	714-04.03	CONDUIT (DESCRIPTION) 4" HDPE for ITS	L.F.	0.000	0.000	\$ 0.00	200.000	\$ 9,810.00
					\$49.050				
47003-3155-44 0100	2100	714-05.01	PULL BOXES (TYPE A, B, OR C)	EACH	51.000	0.000	\$ 0.00	47.000	\$ 41,360.00
					\$880.000				
47003-3155-44 0100	2110	714-06.05	CABLE (1/C # 6 AWG)	L.F.	116,371.000	0.000	\$ 0.00	116,114.000	\$ 76,635.24
					\$0.660				
47003-3155-44 0100	2120	714-06.08	CABLE (DESCRIPTION) (1/C, #6 GND)	L.F.	34,059.000	0.000	\$ 0.00	32,142.000	\$ 21,213.72
					\$0.660				
47003-3155-44 0100	2130	714-06.10	CABLE (DESCRIPTION) (2/C W/G, #10 AWG, THW)	L.F.	11,643.000	0.000	\$ 0.00	46,823.000	\$ 25,752.65
					\$0.550				
47003-3155-44 0100	2140	714-08.01	LIGHT STANDARDS (45' M.H., 15' ARM)	EACH	7.000	0.000	\$ 0.00	8.000	\$ 24,640.00
					\$3,080.000				
47003-3155-44 0100	2150	714-08.02	LIGHT STANDARDS (50' M.H., 15' ARM)	EACH	129.000	0.000	\$ 0.00	125.500	\$ 400,345.00
					\$3,190.000				
47003-3155-44 0100	2160	714-08.05	LIGHT STANDARDS (ALUMINUM)	EACH	22.000	0.000	\$ 0.00	23.000	\$ 65,780.00
					\$2,860.000				
47003-3155-44 0100	2170	714-08.08	LIGHT STANDARDS (NEW MEDIAN BARRIER MOUNTED)	EACH	14.000	0.000	\$ 0.00	7.000	\$ 23,870.00
					\$3,410.000				

47003-3155-44 0100	2180	714-08.09	LIGHT STANDARDS (DESCRIPTION) (ALUMINUM)	EACH	8.000 \$2,035.000	0.000	\$ 0.00	8.000	\$ 16,280.00
47003-3155-44 0100	2190	714-08.10	LIGHT STANDARDS (DESCRIPTION) (16' M.H.)	EACH	1.000 \$1,952.500	0.000	\$ 0.00	1.000	\$ 1,952.50
47003-3155-44 0100	2200	714-08.11	LIGHT STANDARDS (DESCRIPTION) (PARKING LOT) (12' M. H.)	EACH	16.000 \$1,815.000	0.000	\$ 0.00	16.000	\$ 29,040.00
47003-3155-44 0100	2210	714-08.12	LIGHT STANDARDS (DESCRIPTION) (PARKING LOT) (13' M. H.)	EACH	8.000 \$1,820.500	0.000	\$ 0.00	8.000	\$ 14,564.00
47003-3155-44 0100	2220	714-08.13	LIGHT STANDARDS (DESCRIPTION) (PARKING LOT) (14' M. H.)	EACH	9.000 \$1,837.000	0.000	\$ 0.00	9.000	\$ 16,533.00
47003-3155-44 0100	2230	714-08.14	LIGHT STANDARDS (DESCRIPTION) (PARKING LOT) (15' M. H.)	EACH	8.000 \$1,848.000	0.000	\$ 0.00	8.000	\$ 14,784.00
47003-3155-44 0100	2240	714-08.15	LIGHT STANDARDS (DESCRIPTION) (PARKING LOT) (16' M. H.)	EACH	7.000 \$1,870.000	0.000	\$ 0.00	7.000	\$ 13,090.00
47003-3155-44 0100	2250	714-08.16	LIGHT STANDARDS (DESCRIPTION) (PARKING LOT) (18' M. H.)	EACH	101.000 \$1,886.500	0.000	\$ 0.00	101.000	\$ 190,536.50
47003-3155-44 0100	2260	714-08.17	LIGHT STANDARDS (DESCRIPTION) (PARKING LOT) (20' M. H.)	EACH	78.000 \$1,919.500	0.000	\$ 0.00	78.000	\$ 149,721.00
47003-3155-44 0100	2270	714-08.32	REMOVAL OF LIGHT STANDARD & FOUNDATION	EACH	136.000 \$258.500	0.000	\$ 0.00	136.000	\$ 35,156.00
47003-3155-44 0100	2280	714-08.33	REMOVAL OF EXISTING COBRA HEAD LUMINAIRE	EACH	138.000 \$82.500	0.000	\$ 0.00	138.000	\$ 11,385.00
47003-3155-44 0100	2290	714-08.50	REMOVE WOOD POLE & ROADWAY LUMINARE	EACH	14.000 \$165.000	0.000	\$ 0.00	14.000	\$ 2,310.00
47003-3155-44 0100	2300	714-09.01	LUMINAIRES (150 WATT)	EACH	13.000 \$341.000	0.000	\$ 0.00	14.000	\$ 4,774.00
47003-3155-44 0100	2310	714-09.03	LUMINAIRES (250 WATT)	EACH	159.000	0.000	\$ 0.00	161.000	\$ 54,015.50

											\$335.500	
47003-3155-44	0100	2320	714-09.04	LUMINAIRES (400 WATT)	EACH	12.000	0.000	\$	0.00	12.000	\$	4,184.40
						\$348.700						
47003-3155-44	0100	2330	714-09.07	LUMINAIRES (150 WATT - UNDERPASS)	EACH	5.000	0.000	\$	0.00	7.000	\$	3,850.00
						\$550.000						
47003-3155-44	0100	2340	714-09.09	LUMINAIRES (DESCRIPTION) (100 WATT, UNDERPASS)	EACH	24.000	0.000	\$	0.00	24.000	\$	15,180.00
						\$632.500						
47003-3155-44	0100	2350	714-09.10	LUMINAIRES (DESCRIPTION) (100 WATT, OFFSET )	EACH	8.000	0.000	\$	0.00	8.000	\$	5,720.00
						\$715.000						
47003-3155-44	0100	2360	714-09.11	LUMINAIRES (DESCRIPTION) (100 WATT, OFFSET )	EACH	1.000	0.000	\$	0.00	1.000	\$	742.50
						\$742.500						
47003-3155-44	0100	2370	714-09.12	LUMINAIRES (DESCRIPTION) (250 WATT, OFFSET)	EACH	1.000	0.000	\$	0.00	1.000	\$	770.00
						\$770.000						
47003-3155-44	0100	2380	714-09.13	LUMINAIRES (DESCRIPTION) (100 WATT, PARKING LOT)	EACH	227.000	0.000	\$	0.00	226.000	\$	138,470.20
						\$612.700						
47003-3155-44	0100	9584	714-09.17	LUMINAIRES (DESCRIPTION) Accent Light - Sign	EACH	0.000	0.000	\$	0.00	4.000	\$	13,078.24
						\$3,269.560						
47003-3155-44	0100	2390	714-10.01	OVERHEAD CONDUCTORS (GAUGE & TYPE) (#6 DUPLEX)	L.F.	1,621.000	0.000	\$	0.00	3,851.000	\$	8,472.20
						\$2.200						
47003-3155-44	0100	2400	714-10.02	OVERHEAD CONDUCTORS (GAUGE & TYPE) (#2 TRIPLEX)	L.F.	60.000	0.000	\$	0.00	166.000	\$	547.80
						\$3.300						
47003-3155-44	0100	2410	714-12.01	CONTROL CENTER (NO. 1)	LS	1.000	0.000	\$	0.00	1.000	\$	11,000.00
						\$11,000.000						
47003-3155-44	0100	2420	714-12.02	CONTROL CENTER (NO. 2)	LS	1.000	0.000	\$	0.00	1.000	\$	11,000.00
						\$11,000.000						
47003-3155-44	0100	2430	714-12.03	CONTROL CENTER (NO. 3)	LS	1.000	0.000	\$	0.00	1.000	\$	11,000.00
						\$11,000.000						
47003-3155-44	0100	2440	714-12.11	MODIFY EXIST CONTROL CENTER(DESCRIPTION)	EACH	1.000	0.000	\$	0.00	1.000	\$	1,100.00

			(NO. 2)			\$1,100.000				
47003-3155-44	0100	2450	714-12.12	MODIFY EXIST CONTROL CENTER(DESCRIPTION) (NO. 3)	EACH	1.000	0.000	\$ 0.00	1.000	\$ 1,100.00
						\$1,100.000				
47003-3155-44	0100	2460	714-25	ELECTRICAL CONNECTION	EACH	13.000	0.000	\$ 0.00	18.000	\$ 19,800.00
						\$1,100.000				
47003-3155-44	0100	9615	714-25	ELECTRICAL CONNECTION	EACH	0.000	0.000	\$ 0.00	8.000	\$ 1,303.92
						\$162.990				
47003-3155-44	0100	2470	714-25.01	ELECTRICAL CONNECTION (1TR - 15KVA)	LS	1.000	0.000	\$ 0.00	1.000	\$ 5,500.00
						\$5,500.000				
47003-3155-44	0100	2480	716-01.05	TEMPORARY RAISED PAVEMENT MARKER	EACH	1,000.000	0.000	\$ 0.00	2,402.000	\$ 24,716.58
						\$10.290				
47003-3155-44	0100	2490	716-01.10	SNOWPLOWABLE REFLECTIVE MARKER	EACH	1,875.000	0.000	\$ 0.00	1,726.000	\$ 52,694.78
						\$30.530				
47003-3155-44	0100	2500	716-02.01	PLASTIC PAVEMENT MARKING (4" LINE)	L.M.	4.700	0.000	\$ 0.00	5.663	\$ 12,365.16
						\$2,183.500				
47003-3155-44	0100	9603	716-02.02	PLASTIC PAVEMENT MARKING (8" BARRIER LINE)	L.F.	0.000	0.000	\$ 0.00	8,409.000	\$ 20,097.51
						\$2.390				
47003-3155-44	0100	9604	716-02.04	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	S.Y.	0.000	0.000	\$ 0.00	476.880	\$ 10,114.62
						\$21.210				
47003-3155-44	0100	2510	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	1,085.000	0.000	\$ 0.00	933.000	\$ 6,316.41
						\$6.770				
47003-3155-44	0100	2520	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	36.000	0.000	\$ 0.00	36.000	\$ 2,574.00
						\$71.500				
47003-3155-44	0100	2530	716-02.07	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	L.F.	2,150.000	0.000	\$ 0.00	3,001.000	\$ 13,714.57
						\$4.570				
47003-3155-44	0100	2540	716-02.08	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	L.F.	2,303.000	0.000	\$ 0.00	240.000	\$ 496.80

								\$2.070						
47003-3155-44	0100	2550	716-02.09	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	L.F.	2,665.000	0.000	\$	0.00	1,303.000	\$	22,007.67		
						\$16.890								
47003-3155-44	0100	9605	716-02.10	PLASTIC PAVEMENT MARKING (6" LINE)	L.M.	0.000	0.000	\$	0.00	6.730	\$	28,905.55		
						\$4,295.030								
47003-3155-44	0100	9606	716-02.11	PLASTIC PAVEMENT MARKING (6" DOTTED LINE)	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00		
						\$1.860								
47003-3155-44	0100	2560	716-03.01	PLASTIC WORD PAVEMENT MARKING (ONLY)	EACH	22.000	0.000	\$	0.00	5.000	\$	522.50		
						\$104.500								
47003-3155-44	0100	2570	716-04.03	PLASTIC PAVEMENT MARKING (4" DOTTED LINE)	L.F.	768.000	0.000	\$	0.00	42.000	\$	64.68		
						\$1.540								
47003-3155-44	0100	2580	716-04.04	PLASTIC PAVEMENT MARKING (TRANSVERSE SHOULDER)	L.F.	573.000	0.000	\$	0.00	148.000	\$	432.16		
						\$2.920								
47003-3155-44	0100	9607	716-04.08	PLASTIC PAVEMENT MARKING (OPTION LANE ARROW)	EACH	0.000	0.000	\$	0.00	2.000	\$	837.80		
						\$418.900								
47003-3155-44	0100	9608	716-04.14	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)	EACH	0.000	0.000	\$	0.00	28.000	\$	8,195.60		
						\$292.700								
47003-3155-44	0100	2590	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	2.500	0.000	\$	0.00	11.765	\$	6,470.75		
						\$550.000								
47003-3155-44	0100	2600	716-05.02	PAINTED PAVEMENT MARKING (8" BARRIER LINE)	L.F.	11,658.000	0.000	\$	0.00	39,453.000	\$	16,175.73		
						\$0.410								
47003-3155-44	0100	2610	716-05.04	PAINTED PAVEMENT MARKING (CHANNELIZATION STRIPING)	S.Y.	95.000	0.000	\$	0.00	830.000	\$	9,130.00		
						\$11.000								
47003-3155-44	0100	2620	716-05.05	PAINTED PAVEMENT MARKING (STOP LINE)	L.F.	16.000	0.000	\$	0.00	930.000	\$	4,045.50		
						\$4.350								

47003-3155-44	0100	2630	716-05.06	PAINTED PAVEMENT MARKING (TURN LANE ARROW)	EACH	5.000	0.000	\$	0.00	53.000	\$	2,332.00
						\$44.000						
47003-3155-44	0100	2640	716-05.07	PAINTED PAVEMENT MARKING (24" BARRIER LINE)	L.F.	1,297.000	0.000	\$	0.00	0.000	\$	0.00
						\$2.480						
47003-3155-44	0100	2650	716-05.20	PAINTED PAVEMENT MARKING (6" LINE)	L.M.	24.000	0.000	\$	0.00	55.875	\$	31,776.11
						\$568.700						
47003-3155-44	0100	2660	716-08.01	REMOVAL OF PAVEMENT MARKING (LINE)	L.F.	32,000.000	0.000	\$	0.00	86,132.500	\$	56,847.45
						\$0.660						
47003-3155-44	0100	2662	716-08.30	HYDROBLAST REMOVAL OF PAVEMENT MARKING (LINE)	L.M.	10.000	0.000	\$	0.00	20.835	\$	125,707.97
				(LINE)		\$6,033.500						
47003-3155-44	0100	2665	716-08.33	HYDROBLAST REMOVAL OF PAVEMENT MARKING (DESCRIPTION)	EACH	14.000	0.000	\$	0.00	4.000	\$	264.00
				(TURN LANE ARROW)		\$66.000						
47003-3155-44	0100	2666	716-08.34	HYDROBLAST REMOVAL OF PAVEMENT MARKING (DESCRIPTION)	S.Y.	1,200.000	0.000	\$	0.00	941.090	\$	20,449.89
				(CHANNELIZATION STRIPING)		\$21.730						
47003-3155-44	0100	2670	716-10.02	PREFORMED PLASTIC PAVEMENT MARKING (8" BARRIER LINE)	L.F.	19,065.000	0.000	\$	0.00	18,314.000	\$	106,770.62
						\$5.830						
47003-3155-44	0100	2680	716-10.06	PREFORMED PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	L.F.	4,580.000	0.000	\$	0.00	442.000	\$	2,819.96
						\$6.380						
47003-3155-44	0100	2690	716-10.15	PREFORMED PLASTIC PAVEMENT MARKING (6" LINE)	L.M.	20.000	0.000	\$	0.00	21.169	\$	412,626.15
						\$19,492.000						
47003-3155-44	0100	2700	716-10.16	PREFORMED PLASTIC PAVEMENT MARKING (6" DOTTED LINE)	L.F.	1,272.000	0.000	\$	0.00	682.000	\$	3,525.94
						\$5.170						
47003-3155-44	0100	2710	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$	4,980,000.00

\$4,980,000.000

47003-3155-44 0100	9609	717-01.04	MOBILIZATION (DESCRIPTION) Repaving I-640 Tie-Ins	EACH	0.000	0.000	\$ 0.00	1.000	\$ 21,210.00
					\$21,210.000				
47003-3155-44 0500	4750	718-01.01	NOISE BARRIER (DESCRIPTION) (STA. 10+09.52 TO STA. 36+42.52)	S.F.	37,900.000	0.000	\$ 0.00	43,944.410	\$ 1,494,109.94
					\$34.000				
47003-3155-44 0500	4760	718-01.02	NOISE BARRIER (DESCRIPTION) (STA. 10+14.45 TO STA. 24+10.01)	S.F.	18,100.000	0.000	\$ 0.00	19,307.000	\$ 656,438.00
					\$34.000				
47003-3155-44 0500	4770	718-01.03	NOISE BARRIER (DESCRIPTION) (STA. 10+05.02 TO STA. 31+96.23)	S.F.	32,100.000	0.000	\$ 0.00	32,389.600	\$ 1,101,246.40
					\$34.000				
47003-3155-44 0500	4780	718-01.04	NOISE BARRIER (DESCRIPTION) (STA. 11+36.87 TO STA. 15+80.00)	S.F.	8,250.000	0.000	\$ 0.00	8,801.740	\$ 299,259.16
					\$34.000				
47003-3155-44 0100	9509	718-01.05	NOISE BARRIER (DESCRIPTION) (Absorptive Material - Noise Barrier 5)	S.F.	0.000	0.000	\$ 0.00	7,566.160	\$ 236,593.82
					\$31.270				
47003-3155-44 0100	2720	725-02.95	PORTABLE HIGHWAY ADVISORY RADIO	EACH	5.000	0.000	\$ 0.00	5.000	\$ 481,500.00
					\$96,300.000				
47003-3155-44 0100	2730	725-02.96	PORTABLE HIGHWAY ADVISORY RADIO SIGNS	EACH	18.000	0.000	\$ 0.00	19.000	\$ 294,500.00
					\$15,500.000				
47003-3155-44 0100	2740	725-03.84	PORTABLE ITS DYNAMIC MESSAGE SIGN	EACH	3.000	0.000	\$ 0.00	3.000	\$ 108,975.00
					\$36,325.000				
47003-3155-44 0100	2750	730-02.08	SIGNAL HEAD ASSEMBLY (130 POLE MOUNTED)	EACH	4.000	0.000	\$ 0.00	4.000	\$ 4,510.00
					\$1,127.500				
47003-3155-44 0100	2760	730-02.09	SIGNAL HEAD ASSEMBLY (130 WITH BACKPLATE)	EACH	29.000	0.000	\$ 0.00	29.000	\$ 34,771.00
					\$1,199.000				
47003-3155-44 0100	2770	730-02.17	SIGNAL HEAD ASSEMBLY (150 A2H WITH BACKPLATE)	EACH	5.000	0.000	\$ 0.00	5.000	\$ 10,175.00
					\$2,035.000				
47003-3155-44 0100	2780	730-03.23	INSTALL PULL BOX (FIBER OPTIC-TYPE A)	EACH	6.000	0.000	\$ 0.00	6.000	\$ 8,408.40
					\$1,401.400				



47003-3155-44 0100	2790	730-03.24	INSTALL PULL BOX (FIBER OPTIC-TYPE B)	EACH	6.000 \$2,288.000	0.000	\$ 0.00	6.000	\$ 13,728.00
47003-3155-44 0100	2800	730-03.25	INSTALL PULL BOX (DESCRIPTION) (STANDARD)	EACH	25.000 \$707.300	0.000	\$ 0.00	30.000	\$ 21,219.00
47003-3155-44 0100	2810	730-03.27	INSTALL PULL BOX (DESCRIPTION) (FIBER OPTIC - TYPE D)	EACH	19.000 \$3,269.200	0.000	\$ 0.00	29.000	\$ 94,806.80
47003-3155-44 0100	2820	730-05.01	ELECTRICAL SERVICE CONNECTION	EACH	6.000 \$1,452.000	0.000	\$ 0.00	6.000	\$ 8,712.00
47003-3155-44 0100	2830	730-08.01	SIGNAL CABLE - 3 CONDUCTOR	L.F.	1,862.000 \$2.700	0.000	\$ 0.00	1,820.000	\$ 4,914.00
47003-3155-44 0100	2840	730-08.02	SIGNAL CABLE - 5 CONDUCTOR	L.F.	2,353.000 \$2.810	0.000	\$ 0.00	2,436.000	\$ 6,845.16
47003-3155-44 0100	2850	730-08.03	SIGNAL CABLE - 7 CONDUCTOR	L.F.	3,467.000 \$3.470	0.000	\$ 0.00	4,032.000	\$ 13,991.04
47003-3155-44 0100	2860	730-08.05	SIGNAL CABLE - 12 CONDUCTOR	L.F.	1,843.000 \$3.580	0.000	\$ 0.00	1,093.000	\$ 3,912.94
47003-3155-44 0100	2870	730-08.31	INTERCONNECT CABLE (12 FIBER MULTI-MODE)	L.F.	3,541.000 \$12.270	0.000	\$ 0.00	4,239.000	\$ 52,012.53
47003-3155-44 0100	9618	730-09.01	SPAN WIRE ASSEMBLY(____LBS.MIN.BRK STRENGTH) 26,500 LB Minimum Breaking Strength	L.F.	0.000 \$1.510	0.000	\$ 0.00	1,500.000	\$ 2,265.00
47003-3155-44 0100	2880	730-11.10	RISER ASSEMBLY (DESCRIPTION) (SEC RISER)	EACH	9.000 \$709.500	0.000	\$ 0.00	7.000	\$ 4,966.50
47003-3155-44 0100	2890	730-12.01	CONDUIT 1" DIAMETER (PVC)	L.F.	841.000 \$7.760	0.000	\$ 0.00	335.000	\$ 2,599.60
47003-3155-44 0100	2900	730-12.02	CONDUIT 2" DIAMETER (PVC)	L.F.	5,354.000 \$11.060	0.000	\$ 0.00	6,479.000	\$ 71,657.74
47003-3155-44 0100	2910	730-12.04	CONDUIT 4" DIAMETER (PVC)	L.F.	8,030.000	0.000	\$ 0.00	6,248.000	\$ 132,645.04

																		\$21.230
47003-3155-44	0100	2920	730-12.07	CONDUIT 1" DIAMETER (RGS)	L.F.	45.000	0.000	\$ 0.00	1,011.000	\$		64,006.41						\$63.310
47003-3155-44	0100	2930	730-12.08	CONDUIT 2" DIAMETER (RGS)	L.F.	662.000	0.000	\$ 0.00	1,977.000	\$		138,212.07						\$69.910
47003-3155-44	0100	2940	730-12.09	CONDUIT 3" DIAMETER (RGS)	L.F.	1,114.000	0.000	\$ 0.00	2,236.000	\$		120,520.40						\$53.900
47003-3155-44	0100	2950	730-12.10	CONDUIT 4" DIAMETER (RGS)	L.F.	4,820.000	0.000	\$ 0.00	3,587.000	\$		327,098.53						\$91.190
47003-3155-44	0100	9558	730-12.16	CONDUIT (DESCRIPTION) (1 1/2 Diameter Rigid)	L.F.	0.000	0.000	\$ 0.00	4,425.000	\$		23,364.00						\$5.280
47003-3155-44	0100	2960	730-13.01	VEHICLE LOOP DETECTOR (SHELF MOUNT)	EACH	48.000	0.000	\$ 0.00	44.000	\$		14,084.40						\$320.100
47003-3155-44	0100	2970	730-13.07	VEHICLE DETECTOR (SIREN ACTIVATED PRIORITY CONTROL)	EACH	1.000	0.000	\$ 0.00	1.000	\$		28,955.76						\$28,955.760
47003-3155-44	0100	2980	730-13.10	VEHICLE DETECTOR (DESCRIPTION) (VIDEO)	EACH	8.000	0.000	\$ 0.00	8.000	\$		74,140.00						\$9,267.500
47003-3155-44	0100	2990	730-14.01	SHIELDED DETECTOR CABLE	L.F.	1,793.000	0.000	\$ 0.00	3,142.000	\$		15,395.80						\$4.900
47003-3155-44	0100	3000	730-14.02	SAW SLOT	L.F.	3,671.000	0.000	\$ 0.00	3,765.000	\$		33,960.30						\$9.020
47003-3155-44	0100	3010	730-14.03	LOOP WIRE	L.F.	11,265.000	0.000	\$ 0.00	12,098.000	\$		12,702.90						\$1.050
47003-3155-44	0100	3020	730-16.02	EIGHT PHASE ACTUATED CONTROLLER	EACH	6.000	0.000	\$ 0.00	6.000	\$		168,999.60						\$28,166.600
47003-3155-44	0100	9619	730-18.01	MASTER CONTROLLER	EACH	0.000	0.000	\$ 0.00	1.000	\$		8,353.68						\$8,353.680

47003-3155-44 0100	3030	730-21.10	WOOD POLE (DESCRIPTION) (CLASS 3, 40' LENGTH)	EACH	11.000 \$1,662.100	0.000	\$ 0.00	11.000	\$ 18,283.10
47003-3155-44 0100	3040	730-23.01	STEEL STRAIN POLE (SIGNAL SUPPORT)	EACH	8.000 \$21,045.200	0.000	\$ 0.00	8.000	\$ 168,361.60
47003-3155-44 0100	3050	730-23.30	PEDESTAL POLE (DESCRIPTION) (TYPE B)	EACH	9.000 \$2,054.800	0.000	\$ 0.00	11.000	\$ 22,602.80
47003-3155-44 0100	3060	730-23.36	CANTILEVER SIGNAL SUPPORT (DESCRIPTION) (2 @ 50' & 50')	EACH	1.000 \$34,540.000	0.000	\$ 0.00	1.000	\$ 34,540.00
47003-3155-44 0100	3070	730-23.37	CANTILEVER SIGNAL SUPPORT (DESCRIPTION) (2 @ 60' & 65')	EACH	1.000 \$37,950.000	0.000	\$ 0.00	1.000	\$ 37,950.00
47003-3155-44 0100	3080	730-23.61	CANTILEVER SIGNAL SUPPORT (2 @ 25' & 35')	EACH	1.000 \$27,500.000	0.000	\$ 0.00	1.000	\$ 27,500.00
47003-3155-44 0100	3090	730-23.64	CANTILEVER SIGNAL SUPPORT (1 ARM @ 30')	EACH	1.000 \$20,075.000	0.000	\$ 0.00	1.000	\$ 20,075.00
47003-3155-44 0100	3100	730-23.80	CANTILEVER SIGNAL SUPPORT (1 ARM @ 40')	EACH	1.000 \$21,725.000	0.000	\$ 0.00	1.000	\$ 21,725.00
47003-3155-44 0100	3110	730-23.95	CANTILEVER SIGNAL SUPPORT (2 @ 45' & 45')	EACH	1.000 \$30,525.000	0.000	\$ 0.00	1.000	\$ 30,525.00
47003-3155-44 0100	3120	730-26.01	PEDESTRIAN SIGNAL DISPLAY	EACH	11.000 \$914.100	0.000	\$ 0.00	2.000	\$ 1,828.20
47003-3155-44 0100	3130	730-26.03	PEDESTRIAN SIGNAL HEAD, PUSHBUTTON & 12" SIGN	EACH	26.000 \$1,095.600	0.000	\$ 0.00	35.000	\$ 38,346.00
47003-3155-44 0100	3140	740-06.01	GEOMEMBRANE	S.Y.	12,747.000 \$8.000	0.000	\$ 0.00	23,788.500	\$ 190,308.00
47003-3155-44 0100	3150	740-10.03	GEOTEXTILE (TYPE III)(EROSION CONTROL)	S.Y.	3,127.000 \$2.000	0.000	\$ 0.00	15,212.800	\$ 30,425.60
47003-3155-44 0900	9501	770-01.01	24 IN ROCK BORE	L.F.	0.000 \$743.450	0.000	\$ 0.00	50.000	\$ 37,172.50

47003-3155-44 0900	4790	771-09.61	REPLACEMENT OF UNSUITABLE BACKFILL MATERIAL	C.Y.	1.000	0.000	\$ 0.00	10.000	\$ 484.00
									\$48.400
47003-3155-44 0900	4800	771-09.62	CONCRETE FOR UTILITIES	C.Y.	1.000	0.000	\$ 0.00	0.000	\$ 0.00
									\$165.000
47003-3155-44 0900	4810	771-09.63	2-INCH MDPE GAS LINE	L.F.	215.000	0.000	\$ 0.00	381.000	\$ 10,477.50
									\$27.500
47003-3155-44 0900	4820	771-09.64	4-INCH MDPE GAS LINE	L.F.	452.000	0.000	\$ 0.00	416.000	\$ 20,134.40
									\$48.400
47003-3155-44 0900	4830	771-09.65	6-INCH MDPE GAS LINE	L.F.	491.000	0.000	\$ 0.00	50.000	\$ 3,630.00
									\$72.600
47003-3155-44 0900	4840	771-09.66	8-INCH MDPE GAS LINE	L.F.	1,711.000	0.000	\$ 0.00	1,698.000	\$ 123,274.80
									\$72.600
47003-3155-44 0900	4850	771-09.67	8-INCH MDPE CASING WITH 4-INCH MDPE CARRIER	L.F.	50.000	0.000	\$ 0.00	45.000	\$ 10,890.00
									\$242.000
47003-3155-44 0900	4860	771-09.69	12-INCH STEEL CASING WITH 6-INCH MDPE CARRIER	L.F.	110.000	0.000	\$ 0.00	440.000	\$ 145,200.00
									\$330.000
47003-3155-44 0900	4870	771-09.70	1-1/4-INCH POLYETHYLENE GAS VALVE	EACH	1.000	0.000	\$ 0.00	0.000	\$ 0.00
									\$550.000
47003-3155-44 0900	4880	771-09.71	2-INCH POLYETHYLENE GAS VALVE	EACH	2.000	0.000	\$ 0.00	2.000	\$ 1,100.00
									\$550.000
47003-3155-44 0900	4890	771-09.72	4-INCH POLYETHYLENE GAS VALVE	EACH	1.000	0.000	\$ 0.00	3.000	\$ 3,300.00
									\$1,100.000
47003-3155-44 0900	4900	771-09.73	6-INCH POLYETHYLENE GAS VALVE	EACH	1.000	0.000	\$ 0.00	0.000	\$ 0.00
									\$1,540.000
47003-3155-44 0900	4910	771-09.74	8-INCH POLYETHYLENE GAS VALVE	EACH	2.000	0.000	\$ 0.00	2.000	\$ 3,300.00
									\$1,650.000

47003-3155-44 0900	4920	771-09.75	FIGURE 2-15305-B	EACH	1.000	0.000	\$ 0.00	2.000	\$ 4,400.00
					\$2,200.000				
47003-3155-44 0900	4930	771-09.76	FIGURE 20-15305-V2	EACH	3.000	0.000	\$ 0.00	4.000	\$ 2,200.00
					\$550.000				
47003-3155-44 0900	4940	771-09.77	FIGURE 1-15320-A	EACH	2.000	0.000	\$ 0.00	2.000	\$ 440.00
					\$220.000				
47003-3155-44 0900	4950	771-09.78	FIGURE 4-15320-D	EACH	3.000	0.000	\$ 0.00	3.000	\$ 990.00
					\$330.000				
47003-3155-44 0900	4960	771-09.79	FIGURE 4-15305-D2	EACH	2.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$4,950.000				
47003-3155-44 0900	4970	771-09.80	FIGURE 9-15320-I	EACH	1.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$660.000				
47003-3155-44 0900	4980	771-09.81	MDPE SERVICE LINE (UP TO 1-1/4 INCH)	L.F.	10.000	0.000	\$ 0.00	89.000	\$ 4,895.00
					\$55.000				
47003-3155-44 0900	4990	771-09.82	MDPE SERVICE LINE (1-1/4 INCH TO 2-INCH)	L.F.	90.000	0.000	\$ 0.00	56.000	\$ 3,080.00
					\$55.000				
47003-3155-44 0900	5000	771-09.83	MDPE SERVICE LINE (2-1/2 INCH UP TO 6-INCH)	L.F.	1.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$110.000				
47003-3155-44 0900	5010	771-09.84	MDPE SERVICE LINE (6-INCH)	L.F.	1.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$110.000				
47003-3155-44 0900	5020	771-09.85	RECONNECT EXISTING SERVICE LINE (UP TO 1-1/4 INCH)	EACH	2.000	0.000	\$ 0.00	5.000	\$ 11,000.00
					\$2,200.000				
47003-3155-44 0900	5030	771-09.86	RECONNECT EXISTING SERVICE LINE (1-1/4 INCH TO 2-INCH)	EACH	2.000	0.000	\$ 0.00	4.000	\$ 8,800.00
					\$2,200.000				
47003-3155-44 0900	5040	771-09.87	RECONNECT EXISTING SERVICE LINE (2-1/2 INCH UP TO 6-INCH)	EACH	1.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$3,300.000				

47003-3155-44 0900	5050	771-09.88	RECONNECT EXISTING SERVICE LINE (6-INCH)	EACH	1.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$4,400.000				
47003-3155-44 0900	5060	771-09.89	RETIRE EXISTING GAS LINES	LS	1.000	0.000	\$ 0.00	1.000	\$ 33,000.00
					\$33,000.000				
47003-3155-44 0900	5070	771-09.90	CELLULAR GROUT (GAS)	C.Y.	1.000	0.000	\$ 0.00	1.000	\$ 220.00
					\$220.000				
47003-3155-44 0900	9561	775-11.34	6IN CLASS 350 DIP W/ STONE BF	L.F.	0.000	0.000	\$ 0.00	148.000	\$ 10,996.40
					\$74.300				
47003-3155-44 0910	5930	775-17.48	MECHANICAL JOINT FITTINGS	LB.	67,672.000	0.000	\$ 0.00	48,828.400	\$ 349,123.06
					\$7.150				
47003-3155-44 0900	5080	775-17.49	CONNECT PROP 8IN TO EXIST 4IN	EACH	1.000	0.000	\$ 0.00	2.000	\$ 8,800.00
					\$4,400.000				
47003-3155-44 0900	5090	775-17.50	CONNECT PROP 8IN TO EXIST 6IN	EACH	5.000	0.000	\$ 0.00	8.000	\$ 44,880.00
					\$5,610.000				
47003-3155-44 0900	5100	775-17.51	CONNECT PROP 8IN TO EXIST 16IN	EACH	2.000	0.000	\$ 0.00	1.000	\$ 6,875.00
					\$6,875.000				
47003-3155-44 0900	5110	775-17.52	CONNECT PROP 8IN TO EXIST 8IN	EACH	1.000	0.000	\$ 0.00	5.000	\$ 30,525.00
					\$6,105.000				
47003-3155-44 0910	5940	775-17.53	CONNECT PROP 16IN TO EXIST 6IN	EACH	2.000	0.000	\$ 0.00	2.000	\$ 11,220.00
					\$5,610.000				
47003-3155-44 0900	5120	775-17.54	CONNECT PROP 16IN TO EXIST 16IN	EACH	4.000	0.000	\$ 0.00	6.000	\$ 50,160.00
					\$8,360.000				
47003-3155-44 0910	5950	775-17.55	WET CONNECT PROP 16IN TO EXIST 14IN	EACH	1.000	0.000	\$ 0.00	1.000	\$ 11,220.00
					\$11,220.000				
47003-3155-44 0900	5130	775-17.56	WET CONNECT PROP 16IN TO EXIST 16IN	EACH	2.000	0.000	\$ 0.00	2.000	\$ 24,200.00
					\$12,100.000				
47003-3155-44 0900	5140	775-17.57	1IN AIR RELEASE VALVE COMPLETE INSTALLATION W/ MANHOLE	EACH	4.000	0.000	\$ 0.00	1.000	\$ 3,850.00
					\$3,850.000				

47003-3155-44 0910	5960	775-17.58	2IN AIR RELEASE VALVE COMPLETE INSTALLATION W/ MANHOLE	EACH	4.000	0.000	\$ 0.00	4.000	\$ 18,920.00
									\$4,730.000
47003-3155-44 0900	5150	775-17.59	2IN BLOW-OFF ASSEMBLY	EACH	27.000	0.000	\$ 0.00	27.000	\$ 54,945.00
									\$2,035.000
47003-3155-44 0910	5970	775-17.60	6IN GATE VALVE COMPLETE INSTALLATION W/ BOX	EACH	10.000	0.000	\$ 0.00	12.000	\$ 12,210.00
									\$1,017.500
47003-3155-44 0900	5160	775-17.61	4IN GATE VALVE COMPLETE INSTALLATION W/ BOX	EACH	4.000	0.000	\$ 0.00	0.000	\$ 0.00
									\$962.500
47003-3155-44 0900	5170	775-17.62	8IN GATE VALVE COMPLETE INSTALLATION W/ BOX	EACH	18.000	0.000	\$ 0.00	28.000	\$ 40,810.00
									\$1,457.500
47003-3155-44 0900	5180	775-17.63	14IN BUTTERFLY VALVE COMPLETE INSTALLATION W/ BOX	EACH	1.000	0.000	\$ 0.00	0.000	\$ 0.00
									\$3,795.000
47003-3155-44 0910	5980	775-17.64	16IN BUTTERFLY VALVE COMPLETE INSTALLATION W/ BOX	EACH	21.000	0.000	\$ 0.00	24.000	\$ 104,280.00
									\$4,345.000
47003-3155-44 0900	5190	775-17.65	FIRE HYDRANT ASSEMBLY	EACH	11.000	0.000	\$ 0.00	13.000	\$ 53,625.00
									\$4,125.000
47003-3155-44 0900	5200	775-17.66	RELOCATE AND RECONNECT EXIST 3/4IN WATER METER	EACH	15.000	0.000	\$ 0.00	6.000	\$ 9,075.00
									\$1,512.500
47003-3155-44 0900	5210	775-17.67	RECONNECT EXIST 2IN WATER METER	L.F.	90.000	0.000	\$ 0.00	33.000	\$ 3,448.50
									\$104.500
47003-3155-44 0900	5220	775-17.68	RECONNECT EXIST 6IN FIRE LINE TO PROP 16IN DIP WATER	L.F.	105.000	0.000	\$ 0.00	219.500	\$ 19,316.00
									\$88.000
47003-3155-44 0900	5230	775-17.69	RECONNECT EXIST 3/4IN WATER METER	L.F.	1,540.000	0.000	\$ 0.00	821.000	\$ 31,608.50
									\$38.500

47003-3155-44 0900	5240	775-17.71	8IN CLASS 350 DIP W/ STONE BACKFILL	L.F.	1,274.000 \$77.000	0.000	\$ 0.00	3,413.500	\$ 262,839.50
47003-3155-44 0910	5990	775-17.72	16IN CLASS 350 DIP W/ STONE BACKFILL	L.F.	2,043.000 \$126.500	0.000	\$ 0.00	2,967.000	\$ 375,325.50
47003-3155-44 0900	5250	775-17.73	8IN CLASS 350 DIP W/OUT STONE BACKFILL	L.F.	1,903.000 \$68.200	0.000	\$ 0.00	246.000	\$ 16,777.20
47003-3155-44 0910	6000	775-17.74	16IN CLASS 350 DIP W/OUT STONE BACKFILL	L.F.	3,172.000 \$115.500	0.000	\$ 0.00	2,851.500	\$ 329,348.25
47003-3155-44 0900	5260	775-17.75	30IN STEEL CASING PIPE (OPEN CUT) W/ STONE BACKFILL	L.F.	77.000 \$412.500	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0910	6010	775-17.76	CLASS A CONCRETE FOR THRUST BLOCKS AND ENCASEMENTS	C.Y.	76.000 \$330.000	0.000	\$ 0.00	105.000	\$ 34,650.00
47003-3155-44 0900	5270	775-17.77	PAVEMENT REPAIR	S.Y.	600.000 \$93.500	0.000	\$ 0.00	2,535.830	\$ 237,100.11
47003-3155-44 0900	5280	775-17.78	CONCRETE DRIVEWAY / SIDEWALK REPAIR	S.Y.	365.000 \$159.500	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0900	5290	775-17.79	RETIREMENT OF EXIST WATER MANHOLE	EACH	68.000 \$1,320.000	0.000	\$ 0.00	57.000	\$ 75,240.00
47003-3155-44 0900	5300	775-17.80	CELLULAR GROUT FOR RETIRED WATER LINES	C.Y.	8.000 \$220.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0900	5310	775-17.81	UNSUITABLE MATERIAL EXCAVATION INCLUDING DISPOSAL	C.Y.	50.000 \$38.500	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0900	5320	775-17.82	CRUSHED STONE - TDOT NO 67	TON	62.000 \$23.100	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0900	5330	775-17.83	TEMPORARY LINE PLUGGING	EACH	2.000 \$11,000.000	0.000	\$ 0.00	2.000	\$ 22,000.00



47003-3155-44 0900	9504	777-03.96	4FT DIAMETER EXTRA DEPTH SEWER MH	V.F.	0.000	0.000	\$ 0.00	80.000	\$ 9,680.00
					\$121.000				
47003-3155-44 0900	5340	777-07.09	PAVEMENT REPAIR	S.Y.	125.000	0.000	\$ 0.00	642.470	\$ 70,671.70
					\$110.000				
47003-3155-44 0900	5350	777-07.10	CLASS A CONC	C.Y.	9.000	0.000	\$ 0.00	18.900	\$ 4,158.00
					\$220.000				
47003-3155-44 0900	5360	777-07.11	SEEDING (W/ MULCH)	LS	1.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$3,300.000				
47003-3155-44 0900	5370	777-07.12	CONC SIDEWALK/DRIVEWAY REPAIR	S.Y.	20.000	0.000	\$ 0.00	146.000	\$ 24,090.00
					\$165.000				
47003-3155-44 0900	5380	777-07.13	UNSUITABLE MATERIAL EXCAVATION INCLUDING DISPOSAL	C.Y.	50.000	0.000	\$ 0.00	805.690	\$ 38,995.40
					\$48.400				
47003-3155-44 0900	5390	777-07.14	CRUSHED STONE- TDOT NO 67	TON	62.000	0.000	\$ 0.00	892.200	\$ 17,665.56
					\$19.800				
47003-3155-44 0900	5400	777-07.20	8IN DIP GRAVITY SEWER W/ STONE - 0FT-6FT DEPTH	L.F.	199.000	0.000	\$ 0.00	362.000	\$ 33,050.60
					\$91.300				
47003-3155-44 0900	5410	777-07.21	8IN DIP GRAVITY SEWER W/ STONE - 6FT-8FT DEPTH	L.F.	570.000	0.000	\$ 0.00	803.700	\$ 85,754.79
					\$106.700				
47003-3155-44 0900	5420	777-07.22	8IN DIP GRAVITY SEWER W/ STONE - 8FT-10FT DEPTH	L.F.	499.000	0.000	\$ 0.00	1,282.500	\$ 152,361.00
					\$118.800				
47003-3155-44 0900	5430	777-07.23	8IN DIP GRAVITY SEWER W/ STONE - 10FT-12FT DEPTH	L.F.	305.000	0.000	\$ 0.00	484.000	\$ 67,082.40
					\$138.600				
47003-3155-44 0900	5440	777-07.24	8IN DIP GRAVITY SEWER W/ STONE - 12FT-14FT DEPTH	L.F.	106.000	0.000	\$ 0.00	38.000	\$ 5,852.00
					\$154.000				

47003-3155-44 0900	5450	777-07.25	8IN DIP GRAVITY SEWER W/ STONE - 14FT-16FT DEPTH	L.F.	117.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$211.200				
47003-3155-44 0900	5460	777-07.26	8IN DIP GRAVITY SEWER W/ STONE - 16FT-18FT DEPTH	L.F.	49.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$265.100				
47003-3155-44 0900	5470	777-07.28	LINED 8IN DIP GRAVITY SEWER W/ STONE - 6FT-8FT DEPTH	L.F.	75.000	0.000	\$ 0.00	466.000	\$ 58,949.00
					\$126.500				
47003-3155-44 0900	5480	777-07.29	LINED 8IN DIP GRAVITY SEWER W/ STONE - 10FT-12FT DEPTH	L.F.	412.000	0.000	\$ 0.00	529.000	\$ 83,793.60
					\$158.400				
47003-3155-44 0900	5490	777-07.30	LINED 8IN DIP GRAVITY SEWER W/ STONE - 12FT-14FT DEPTH	L.F.	28.000	0.000	\$ 0.00	86.500	\$ 15,033.70
					\$173.800				
47003-3155-44 0900	5500	777-07.32	8IN DIP GRAVITY SEWER W/O STONE - 0FT-6FT DEPTH	L.F.	124.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$62.700				
47003-3155-44 0900	5510	777-07.33	8IN DIP GRAVITY SEWER W/O STONE - 6FT-8FT DEPTH	L.F.	83.000	0.000	\$ 0.00	122.600	\$ 8,631.04
					\$70.400				
47003-3155-44 0900	5520	777-07.34	8IN DIP GRAVITY SEWER W/O STONE - 8FT-10FT DEPTH	L.F.	182.000	0.000	\$ 0.00	40.000	\$ 3,080.00
					\$77.000				
47003-3155-44 0900	5530	777-07.35	8IN DIP GRAVITY SEWER W/O STONE -10FT-12FT DEPTH	L.F.	3.000	0.000	\$ 0.00	5.000	\$ 434.50
					\$86.900				
47003-3155-44 0920	6020	777-07.39	LINED 12IN DIP GRAVITY SEWER W/O STONE - 10FT-12FT DEPTH	L.F.	8.000	0.000	\$ 0.00	22.000	\$ 2,831.40
					\$128.700				
47003-3155-44 0900	5540	777-07.40	LINED 12IN DIP GRAVITY SEWER W/O STONE - 18FT-20FT DEPTH	L.F.	8.000	0.000	\$ 0.00	30.000	\$ 8,052.00
					\$268.400				

60IN FRP GRAVITY SEWER W/O STONE - 12FT-14FT

47003-3155-44 0920	6030	777-07.41	DEPTH	L.F.	225.000	0.000	\$ 0.00	244.500	\$ 174,817.50
					\$715.000				
47003-3155-44 0920	6040	777-07.42	60IN FRP GRAVITY SEWER W/O STONE - 14FT-16FT DEPTH	L.F.	15.000	0.000	\$ 0.00	15.000	\$ 11,088.00
					\$739.200				
47003-3155-44 0920	6050	777-07.43	60IN FRP GRAVITY SEWER W/O STONE - 16FT-18FT DEPTH	L.F.	10.000	0.000	\$ 0.00	10.000	\$ 7,744.00
					\$774.400				
47003-3155-44 0900	5550	777-07.44	4FT DIA STANDARD CONC MANHOLE - 0FT-6FT DEPTH	EACH	3.000	0.000	\$ 0.00	5.000	\$ 22,770.00
					\$4,554.000				
47003-3155-44 0900	5560	777-07.45	4FT DIA STANDARD CONC MANHOLE - 6FT-8FT DEPTH	EACH	9.000	0.000	\$ 0.00	9.000	\$ 48,460.50
					\$5,384.500				
47003-3155-44 0900	5570	777-07.46	4FT DIA STANDARD CONC MANHOLE - 8FT-10FT DEPTH	EACH	10.000	0.000	\$ 0.00	16.000	\$ 104,192.00
					\$6,512.000				
47003-3155-44 0900	5580	777-07.47	4FT DIA STANDARD CONC MANHOLE - 10FT-12FT DEPTH	EACH	7.000	0.000	\$ 0.00	5.000	\$ 35,392.50
					\$7,078.500				
47003-3155-44 0900	5590	777-07.48	4FT DIA STANDARD CONC MANHOLE - 12FT-14FT DEPTH	EACH	1.000	0.000	\$ 0.00	1.000	\$ 7,606.50
					\$7,606.500				
47003-3155-44 0920	6060	777-07.49	4FT DIA STANDARD CONC MANHOLE - 14FT-16FT DEPTH	EACH	1.000	0.000	\$ 0.00	1.000	\$ 8,354.50
					\$8,354.500				
47003-3155-44 0900	5600	777-07.50	4FT DIA STANDARD CONC MANHOLE - 16FT-18FT DEPTH	EACH	1.000	0.000	\$ 0.00	1.000	\$ 9,289.50
					\$9,289.500				
47003-3155-44 0920	6070	777-07.51	4FT DIA STANDARD CONC MANHOLE - 18FT-20FT DEPTH	EACH	2.000	0.000	\$ 0.00	1.000	\$ 10,747.00
					\$10,747.000				
47003-3155-44 0900	5610	777-07.52	DROP SEWER MANHOLE CONNECTIONS	V.F.	3.000	0.000	\$ 0.00	15.000	\$ 6,022.50

						\$401.500				
47003-3155-44 0900	5620	777-07.53	ADJUSTMENT OF EXIST MANHOLE	EACH	2.000	0.000	\$ 0.00	1.000	\$ 1,232.00	
					\$1,232.000					
47003-3155-44 0900	5630	777-07.54	24IN STEEL CASING PIPE (OPEN CUT) W/ LINED 12IN CARRIER PIPE	L.F.	389.000	0.000	\$ 0.00	351.000	\$ 145,945.80	
					\$415.800					
47003-3155-44 0900	5640	777-07.55	6IN PVC SANITARY SEWER SERVICE LATERAL	L.F.	344.000	0.000	\$ 0.00	202.800	\$ 7,807.80	
					\$38.500					
47003-3155-44 0900	5650	777-07.56	REMOVAL OF EXIST SANITARY SEWER LINES (8IN)	L.F.	12.000	0.000	\$ 0.00	0.000	\$ 0.00	
					\$632.500					
47003-3155-44 0900	9566	777-07.56	REMOVAL OF EXIST SANITARY SEWER LINES (8IN)	L.F.	0.000	0.000	\$ 0.00	2,978.000	\$ 196,548.00	
					\$66.000					
47003-3155-44 0900	5660	777-07.57	6IN PVC CLEAN OUT	EACH	1,650.000	0.000	\$ 0.00	0.000	\$ 0.00	
					\$66.000					
47003-3155-44 0900	9567	777-07.57	6IN PVC CLEAN OUT	EACH	0.000	0.000	\$ 0.00	17.000	\$ 10,752.50	
					\$632.500					
47003-3155-44 0900	5670	777-07.58	REMOVAL OF EXIST SANITARY SEWER MANHOLES	EACH	7.000	0.000	\$ 0.00	23.000	\$ 50,600.00	
					\$2,200.000					
47003-3155-44 0900	5680	777-07.59	RETIREMENT OF EXIST SEWER MANHOLES	EACH	14.000	0.000	\$ 0.00	16.000	\$ 19,993.60	
					\$1,249.600					
47003-3155-44 0900	5690	777-07.60	RETIREMENT OF EXIST 12IN SANITARY SEWER PIPES	L.F.	314.000	0.000	\$ 0.00	0.000	\$ 0.00	
					\$18.700					
47003-3155-44 0900	5700	777-07.61	RETIREMENT OF INACTIVE SEWER SERVICE LATERAL	EACH	25.000	0.000	\$ 0.00	0.000	\$ 0.00	
					\$510.400					
47003-3155-44 0900	5710	777-07.62	PLUG EXIST 8IN SANITARY SEWER LINES	EACH	13.000	0.000	\$ 0.00	11.000	\$ 5,566.00	
					\$506.000					

47003-3155-44 0900	5720	777-07.63	PLUG EXIST 12IN SANITARY SEWER LINES	EACH	4.000 \$577.500	0.000	\$ 0.00	5.000	\$ 2,887.50
47003-3155-44 0900	5730	777-07.64	PIPEBURST 8IN HDPE INTO EXIST 8IN SEWER	L.F.	97.000 \$233.200	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0900	5740	777-07.65	POINT REPAIR 8IN SEWER PRIOR TO LINE REHAB IN PAVEMENT	L.F.	50.000 \$632.500	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0900	5750	777-07.66	POINT REPAIR 8IN SEWER PRIOR TO LINE REHAB OUTSIDE PAVEMENT	L.F.	50.000 \$379.500	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0900	5760	777-07.67	SEWER MANHOLE REHABILITATION	V.F.	25.000 \$254.100	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0900	5770	777-07.68	PLUG MH (CRETEX STYLE 3)	EACH	2.000 \$220.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0900	5780	777-07.69	NEW WATERTIGHT FRAME AND COVER	EACH	4.000 \$968.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0900	5790	777-07.70	PRECAST CONCRETE 5000 PSI	C.Y.	34.000 \$847.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0900	5800	777-07.71	CAST-IN PLACE CONCRETE 3000 PSI	C.Y.	101.000 \$1,100.000	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0900	5810	777-07.72	REINFORCING STEEL PLAIN	LB.	16,225.000 \$1.980	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0900	9525	777-07.96	MODIFICATION AND REHAB SA SEWR MH	EACH	0.000 \$12,033.830	0.000	\$ 0.00	1.000	\$ 12,033.83
47003-3155-44 0900	9526	777-07.97	8FT DIA STANDARD CONC MANHOLE -18FT-20FT	EACH	0.000 \$37,557.410	0.000	\$ 0.00	1.000	\$ 37,557.41
47003-3155-44 0900	9527	777-07.98	8FT DIA STANDARD CONC MANHOLE -14FT-16FT	EACH	0.000 \$30,409.750	0.000	\$ 0.00	1.000	\$ 30,409.75

47003-3155-44 0900	9528	777-07.99	SANITARY SEWR PUMP-AROUND	DAY	0.000	0.000	\$ 0.00	24.000	\$ 130,757.52
					\$5,448.230				
47003-3155-44 0900	5820	777-08.93	8IN PVC GRAVITY SEWER PIPE W/STONE 0FT-6FT DEPTH	L.F.	122.000	0.000	\$ 0.00	7.600	\$ 543.40
					\$71.500				
47003-3155-44 0900	5830	777-08.94	8IN PVC GRAVITY SEWER PIPE W/STONE 6FT-8FT DEPTH	L.F.	58.000	0.000	\$ 0.00	18.200	\$ 1,561.56
					\$85.800				
47003-3155-44 0900	5840	777-08.95	LINED 8IN DIP GRAVITY SEWER W/STONE 8FT-10FT DEPTH	L.F.	23.000	0.000	\$ 0.00	161.500	\$ 22,383.90
					\$138.600				
47003-3155-44 0900	5850	777-08.96	LINED 8IN DIP GRAVITY SEWER W/STONE 14FT-16FT DEPTH	L.F.	11.000	0.000	\$ 0.00	136.000	\$ 31,416.00
					\$231.000				
47003-3155-44 0900	5860	777-08.97	LINED 8IN DIP GRAV SEWER W/O STONE 6FT-8FT DEPTH	L.F.	8.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$92.400				
47003-3155-44 0900	5870	777-08.98	LINED 8IN DIP GRAV SEWER W/O STONE 8FT-10FT DEPTH	L.F.	143.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$97.900				
47003-3155-44 0900	5880	777-08.99	LINED 8IN DIP GRAV SEWER W/O STONE 10FT-12FT DEPTH	L.F.	246.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$102.300				
47003-3155-44 0900	5890	777-09.01	LINED 8IN DIP GRAVITY SEWER W/O STONE 12FT-14FT DEPTH	L.F.	106.000	0.000	\$ 0.00	71.000	\$ 7,810.00
					\$110.000				
47003-3155-44 0900	5900	777-09.02	LINED 8IN DIP GRAVITY SEWER W/O STONE 14FT-16FT DEPTH	L.F.	74.000	0.000	\$ 0.00	202.000	\$ 29,108.20
					\$144.100				
47003-3155-44 0900	5910	777-09.03	LINED 8IN DIP GRAVITY SEWER W/O STONE 16FT-18FT DEPTH	L.F.	87.000	0.000	\$ 0.00	95.500	\$ 16,913.05
					\$177.100				
47003-3155-44 0900	5920	777-09.04	LINED 8IN DIP GRAVITY SEWER W/O STONE 18FT-20FT DEPTH	L.F.	214.000	0.000	\$ 0.00	354.500	\$ 88,128.70

						\$248.600					
47003-3155-44	0900	9610	777-16.94	LINED 8IN GRVTY SEWR PIPE W/STONE 16-18FT DEPTH 90	L.F.	0.000	0.000	\$	0.00	90.000	\$ 27,519.30
						\$305.770					
47003-3155-44	0900	9611	777-16.95	LINED 8IN GRVTY SEWR PIPE W/STONE 18-20FT DEPTH 36	L.F.	0.000	0.000	\$	0.00	36.000	\$ 14,769.72
						\$410.270					
47003-3155-44	0100	3160	801-01	SEEDING (WITH MULCH)	UNIT	160.000	0.000	\$	0.00	262.900	\$ 6,940.56
						\$26.400					
47003-3155-44	0100	3170	801-01.02	CROWN VETCH MIXTURE (WITH MULCH)	UNIT	475.000	0.000	\$	0.00	399.538	\$ 11,426.79
						\$28.600					
47003-3155-44	0100	3282	801-01.05	SEEDING (W/WOOD CELLULOSE FIBER MULCH)	UNIT	1,215.000	0.000	\$	0.00	0.000	\$ 0.00
						\$49.500					
47003-3155-44	0100	3180	801-01.07	TEMPORARY SEEDING (WITH MULCH)	UNIT	5,275.000	0.000	\$	0.00	3,457.063	\$ 76,055.39
						\$22.000					
47003-3155-44	0100	3182	801-01.10	SEEDING (WITH BONDED FIBER MATRIX)	UNIT	1,215.000	0.000	\$	0.00	758.659	\$ 100,142.99
						\$132.000					
47003-3155-44	0100	3190	801-01.21	SEEDING (WILDFLOWER MIXTURE)(DRILL SEED APP, W/MULCH)	S.Y.	12,413.000	0.000	\$	0.00	11,066.000	\$ 14,607.12
						\$1.320					
47003-3155-44	0100	3200	801-01.22	SEEDING (WILDFLOWER MIXTURE) (HYDROMULCH APPLICATION)	S.Y.	13,535.000	0.000	\$	0.00	22,447.000	\$ 18,631.01
						\$0.830					
47003-3155-44	0100	3210	801-01.23	SEEDING (WILDFLOWER MIXTURE) (HYDROMULCH APPLICATION)	S.Y.	18,438.000	0.000	\$	0.00	9,811.000	\$ 10,792.10
						\$1.100					
47003-3155-44	0100	3220	801-01.24	SEEDING (WILDFLOWER MIXTURE)(BROADCAST APPLICATION W/ MULCH)	S.Y.	4,425.000	0.000	\$	0.00	0.000	\$ 0.00
						\$2.420					
47003-3155-44	0100	3230	801-01.25	SEEDING (WILDFLOWER MIXTURE)(BROADCAST APPLICATION W/ MULCH)	S.Y.	47,295.000	0.000	\$	0.00	45,685.000	\$ 75,380.25
						\$1.650					

47003-3155-44 0100	3240	801-01.26	SEEDING (WILDFLOWER MIXTURE)(DRILL SEED APP, W/MULCH)	S.Y.	12,365.000	0.000	\$ 0.00	6,424.000	\$ 7,066.40
					\$1.100				
47003-3155-44 0100	3250	801-01.27	SEEDING (WILDFLOWER MIXTURE) (HYDROMULCH APPLICATION)	S.Y.	7,310.000	0.000	\$ 0.00	7,218.000	\$ 5,990.94
					\$0.830				
47003-3155-44 0100	3260	801-01.28	SEEDING (WILDFLOWER MIXTURE)(DRILL SEED APP, W/MULCH)	S.Y.	7,381.000	0.000	\$ 0.00	3,088.000	\$ 6,793.60
					\$2.200				
47003-3155-44 0100	3270	801-01.29	SEEDING (WILDFLOWER MIXTURE) (HYDROMULCH APPLICATION)	S.Y.	3,028.000	0.000	\$ 0.00	1,691.000	\$ 2,790.15
					\$1.650				
47003-3155-44 0100	9032	801-02	SEEDING (WITHOUT MULCH)	UNIT	0.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$11.880				
47003-3155-44 0100	3280	801-03	WATER (SEEDING & SODDING)	M.G.	600.000	0.000	\$ 0.00	73.000	\$ 80.30
					\$1.100				
47003-3155-44 0100	9033	801-06	MULCH	UNIT	0.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$15.840				
47003-3155-44 0100	4572	801-06.01	COMPOSTED MULCH (TYPE A)	UNIT	330.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$110.000				
47003-3155-44 0100	4573	801-06.02	COMPOSTED MULCH (TYPE B)	UNIT	807.000	0.000	\$ 0.00	786.778	\$ 86,545.58
					\$110.000				
47003-3155-44 0100	3290	801-08	FERTILIZER (SUPPLEMENTAL APPLICATION)	TON	2.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$550.000				
47003-3155-44 0100	3300	802-01.02	TREES (LIRIODENDRON TULIPI) (1.5 - 2" CAL. B&B)	EACH	74.000	0.000	\$ 0.00	56.000	\$ 11,088.00
					\$198.000				
47003-3155-44 0100	9537	802-01.02	TREES (LIRIODENDRON TULIPI) (1.5 - 2" CAL. B&B)	EACH	0.000	0.000	\$ 0.00	15.000	\$ 1,423.80
					\$94.920				



47003-3155-44 0100	3310	802-01.04	TREES (ACER RUBRUM) (1.5 - 2" CAL. B&B)	EACH	92.000 \$198.000	0.000	\$ 0.00	100.000	\$ 19,800.00
47003-3155-44 0100	9538	802-01.04	TREES (ACER RUBRUM) (1.5 - 2" CAL. B&B)	EACH	0.000 \$84.380	0.000	\$ 0.00	31.000	\$ 2,615.78
47003-3155-44 0100	3320	802-01.06	TREES (ACER SACCHARUM) (1.5 - 2" CAL. B&B)	EACH	79.000 \$231.000	0.000	\$ 0.00	76.000	\$ 17,556.00
47003-3155-44 0100	9539	802-01.06	TREES (ACER SACCHARUM) (1.5 - 2" CAL. B&B)	EACH	0.000 \$68.560	0.000	\$ 0.00	31.000	\$ 2,125.36
47003-3155-44 0100	3330	802-01.09	TREES (QUERCUS PHELLOS) (1.5 - 2" CAL. B&B)	EACH	72.000 \$198.000	0.000	\$ 0.00	59.000	\$ 11,682.00
47003-3155-44 0100	9540	802-01.10	TREES (DESCRIPTION) (Amelanchier Arborea)	EACH	0.000 \$47.460	0.000	\$ 0.00	58.000	\$ 2,752.68
47003-3155-44 0100	9541	802-01.11	TREES (DESCRIPTION) (Cercis Canadensis)	EACH	0.000 \$26.370	0.000	\$ 0.00	57.000	\$ 1,503.09
47003-3155-44 0100	9542	802-01.12	TREES (DESCRIPTION) (Cornus Florida)	EACH	0.000 \$26.370	0.000	\$ 0.00	44.000	\$ 1,160.28
47003-3155-44 0100	9543	802-01.13	TREES (DESCRIPTION) (Cladastris Kentukea)	EACH	0.000 \$42.190	0.000	\$ 0.00	22.000	\$ 928.18
47003-3155-44 0100	9544	802-01.14	TREES (DESCRIPTION) (Crataegus Phaenopyrum)	EACH	0.000 \$26.370	0.000	\$ 0.00	48.000	\$ 1,265.76
47003-3155-44 0100	9545	802-01.15	TREES (DESCRIPTION) (Halesia Carolina)	EACH	0.000 \$26.370	0.000	\$ 0.00	22.000	\$ 580.14
47003-3155-44 0100	3340	802-01.16	TREES (DESCRIPTION) (ILEX OPACA)	EACH	184.000 \$264.000	0.000	\$ 0.00	154.000	\$ 40,656.00
47003-3155-44 0100	9546	802-01.16	TREES (DESCRIPTION) (Ilex Opaca)	EACH	0.000 \$94.920	0.000	\$ 0.00	32.000	\$ 3,037.44
47003-3155-44 0100	9547	802-01.17	TREES (DESCRIPTION) (Juniperus Virginiana)	EACH	0.000 \$63.280	0.000	\$ 0.00	47.000	\$ 2,974.16

47003-3155-44 0100	9574	802-01.17	TREES (DESCRIPTION) Juniperus Virginiana (6'h B&B)	EACH	0.000 \$238.010	0.000	\$ 0.00	358.000	\$ 85,207.58
47003-3155-44 0100	9548	802-01.18	TREES (DESCRIPTION) (Nyssa Sylvatica)	EACH	0.000 \$84.380	0.000	\$ 0.00	11.000	\$ 928.18
47003-3155-44 0100	9549	802-01.19	TREES (DESCRIPTION) (See Plans)	EACH	0.000 \$84.380	0.000	\$ 0.00	18.000	\$ 1,518.84
47003-3155-44 0100	9575	802-01.19	TREES (DESCRIPTION) Oxydendrum Arboreum (1½"-2" Cal. B&B)	EACH	0.000 \$239.510	0.000	\$ 0.00	31.000	\$ 7,424.81
47003-3155-44 0100	3350	802-01.20	TREES (DESCRIPTION) (QUERCUS ALBA)	EACH	19.000 \$231.000	0.000	\$ 0.00	15.000	\$ 3,465.00
47003-3155-44 0100	9550	802-01.20	TREES (DESCRIPTION) (Quercus Alba)	EACH	0.000 \$94.920	0.000	\$ 0.00	15.000	\$ 1,423.80
47003-3155-44 0100	3360	802-01.21	TREES (DESCRIPTION) (QUERCUS MUEHLENBERGII)	EACH	50.000 \$231.000	0.000	\$ 0.00	56.000	\$ 12,936.00
47003-3155-44 0100	9551	802-01.21	TREES (DESCRIPTION) (Quercus Muehlenbergii)	EACH	0.000 \$89.650	0.000	\$ 0.00	8.000	\$ 717.20
47003-3155-44 0100	3370	802-01.22	TREES (DESCRIPTION) (QUERCUS PRINUS)	EACH	30.000 \$264.000	0.000	\$ 0.00	28.000	\$ 7,392.00
47003-3155-44 0100	9552	802-01.22	TREES (DESCRIPTION) (Quercus Prinus)	EACH	0.000 \$89.650	0.000	\$ 0.00	1.000	\$ 89.65
47003-3155-44 0100	3380	802-01.23	TREES (DESCRIPTION) (TSUGA CANADENSIS)	EACH	322.000 \$264.000	0.000	\$ 0.00	318.000	\$ 83,952.00
47003-3155-44 0100	9553	802-01.23	TREES (DESCRIPTION) (Tsuga Canadensis)	EACH	0.000 \$89.650	0.000	\$ 0.00	34.000	\$ 3,048.10
47003-3155-44 0100	3390	802-01.24	TREES (DESCRIPTION) (ACER BUERGERIANUM 'AERYN')	EACH	103.000 \$275.000	0.000	\$ 0.00	8.000	\$ 2,200.00
47003-3155-44 0100	3400	802-01.25	TREES (DESCRIPTION) (CRYPTOMERIA JAPONICA 'YOSHINO')	EACH	28.000 \$264.000	0.000	\$ 0.00	27.000	\$ 7,128.00

47003-3155-44 0100	3410	802-01.26	TREES (DESCRIPTION) (ILEX x 'NELLIE R. STEVENS)	EACH	238.000 \$231.000	0.000	\$ 0.00	234.000	\$ 54,054.00
47003-3155-44 0100	3420	802-01.27	TREES (DESCRIPTION) (MAGNOLIA GRANDIFLORA 'CLAUDIA WANNAM	EACH	257.000 \$264.000	0.000	\$ 0.00	227.000	\$ 59,928.00
47003-3155-44 0100	3430	802-01.28	TREES (DESCRIPTION) (QUERCUS PHELLOS 'HIGHTOWER')	EACH	26.000 \$528.000	0.000	\$ 0.00	29.000	\$ 15,312.00
47003-3155-44 0100	3440	802-01.29	TREES (DESCRIPTION) (MAGNOLIA VIRGINIANA)	EACH	61.000 \$247.500	0.000	\$ 0.00	49.000	\$ 12,127.50
47003-3155-44 0100	3450	802-01.30	TREES (DESCRIPTION) (MAGNOLIA GRANDIFLORA 'LITTLE GEM')	EACH	111.000 \$231.000	0.000	\$ 0.00	118.000	\$ 27,258.00
47003-3155-44 0100	3460	802-01.31	TREES (DESCRIPTION) (AMELANCHER ARBOREA )(6' HT.,B&B)	EACH	249.000 \$297.000	0.000	\$ 0.00	214.000	\$ 63,558.00
47003-3155-44 0100	3470	802-01.32	TREES (DESCRIPTION) (CERCIS CANADENSIS)(6' HT., B&B)	EACH	141.000 \$66.000	0.000	\$ 0.00	119.000	\$ 7,854.00
47003-3155-44 0100	3480	802-01.33	TREES (DESCRIPTION) (CORNUS FLORIDA)(6' HT., B&B)	EACH	151.000 \$132.000	0.000	\$ 0.00	141.000	\$ 18,612.00
47003-3155-44 0100	3490	802-01.34	TREES (DESCRIPTION) (CELEDRASTIS KENTUCKEA)(1.5-2 CAL., B&B)	EACH	28.000 \$275.000	0.000	\$ 0.00	20.000	\$ 5,500.00
47003-3155-44 0100	3500	802-01.35	TREES (DESCRIPTION) (CRATAEGUS VRDIS 'WINTRKNG)(6' HT.,B&B )	EACH	243.000 \$181.500	0.000	\$ 0.00	195.000	\$ 35,392.50
47003-3155-44 0100	3510	802-01.36	TREES (DESCRIPTION) (HALESIA CAROLINA) (6' HT., B&B)	EACH	64.000 \$231.000	0.000	\$ 0.00	52.000	\$ 12,012.00
47003-3155-44 0100	9576	802-01.37	TREES (DESCRIPTION) Acer Buergerianum (12'-14'h single specimen)	EACH	0.000 \$317.830	0.000	\$ 0.00	47.000	\$ 14,938.01
47003-3155-44 0100	9577	802-01.38	TREES (DESCRIPTION) Crataegus Viridis (8'h specimen)	EACH	0.000 \$291.050	0.000	\$ 0.00	28.000	\$ 8,149.40
47003-3155-44 0100	9578	802-01.39	TREES (DESCRIPTION) Acer Rubrum	EACH	0.000 \$242.500	0.000	\$ 0.00	0.000	\$ 0.00

47003-3155-44 0100	3520	802-02.01	SEEDLINGS (DESCRIPTION) (PINUS ECHINATA)	EACH	1,896.000 \$16.500	0.000	\$ 0.00	1,946.000	\$ 32,109.00
47003-3155-44 0100	9565	802-02.01	SEEDLINGS (DESCRIPTION) (PINUS ECHINATA) (FROM CND123)	EACH	0.000 \$10.550	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	3530	802-02.03	SEEDLINGS (DESCRIPTION) (ACER RUBRUM)	EACH	1,896.000 \$16.500	0.000	\$ 0.00	1,946.000	\$ 32,109.00
47003-3155-44 0100	3540	802-02.04	SEEDLINGS (DESCRIPTION) (ACER SACCHARUM)	EACH	1,896.000 \$16.500	0.000	\$ 0.00	1,947.000	\$ 32,125.50
47003-3155-44 0100	3550	802-02.05	SEEDLINGS (DESCRIPTION) (JUNIPERUS VIRGINIANA)	EACH	1,896.000 \$16.500	0.000	\$ 0.00	1,946.000	\$ 32,109.00
47003-3155-44 0100	3560	802-02.06	SEEDLINGS (DESCRIPTION) (NYSSA SYLVATICA)	EACH	1,896.000 \$16.500	0.000	\$ 0.00	1,946.000	\$ 32,109.00
47003-3155-44 0100	3570	802-02.07	SEEDLINGS (DESCRIPTION) (OXYDENDRUM ARBOREUM)	EACH	1,896.000 \$16.500	0.000	\$ 0.00	1,947.000	\$ 32,125.50
47003-3155-44 0100	3580	802-02.08	SEEDLINGS (DESCRIPTION) (PINUS VIRGINIANA)	EACH	1,896.000 \$16.500	0.000	\$ 0.00	1,946.000	\$ 32,109.00
47003-3155-44 0100	3590	802-02.09	SEEDLINGS (DESCRIPTION) (RHUS GLABRA)	EACH	1,896.000 \$16.500	0.000	\$ 0.00	1,974.000	\$ 32,571.00
47003-3155-44 0100	3600	802-02.10	SEEDLINGS (DESCRIPTION) (QUERCUS ALBA)	EACH	1,896.000 \$16.500	0.000	\$ 0.00	1,954.000	\$ 32,241.00
47003-3155-44 0100	3610	802-03.01	SHRUBS (DESCRIPTION) (HYDRANGEA QUERCIFOLIA)	EACH	285.000 \$66.000	0.000	\$ 0.00	253.000	\$ 16,698.00
47003-3155-44 0100	9554	802-03.01	SHRUBS (DESCRIPTION) (Hydrangea Ouercifolia)	EACH	0.000 \$29.530	0.000	\$ 0.00	202.000	\$ 5,965.06
47003-3155-44 0100	9555	802-03.02	SHRUBS (DESCRIPTION) (Rhus Typhina)	EACH	0.000 \$31.640	0.000	\$ 0.00	164.000	\$ 5,188.96
47003-3155-44 0100	3620	802-03.03	SHRUBS (DESCRIPTION) (CALYCANTHUS FLORIDUS)	EACH	96.000 \$44.000	0.000	\$ 0.00	103.000	\$ 4,532.00

47003-3155-44 0100	3630	802-03.04	SHRUBS (DESCRIPTION) (FORSYTHIA INTERMEDIA)	EACH	110.000 \$44.000	0.000	\$ 0.00	88.000	\$ 3,872.00
47003-3155-44 0100	3640	802-03.05	SHRUBS (DESCRIPTION) (ILEX GLABRA)	EACH	312.000 \$49.500	0.000	\$ 0.00	302.000	\$ 14,949.00
47003-3155-44 0100	3650	802-03.06	SHRUBS (DESCRIPTION) (JASMINUM NUDIFLORUM)	EACH	5,833.000 \$9.900	0.000	\$ 0.00	5,298.000	\$ 52,450.20
47003-3155-44 0100	3660	802-03.07	SHRUBS (DESCRIPTION) (LEUCOTHOE FONTANESIA)	EACH	558.000 \$49.500	0.000	\$ 0.00	0.000	\$ 0.00
47003-3155-44 0100	3670	802-03.08	SHRUBS (DESCRIPTION) (RHUS AROMATICA)	EACH	77.000 \$59.400	0.000	\$ 0.00	48.000	\$ 2,851.20
47003-3155-44 0100	3680	802-03.09	SHRUBS (DESCRIPTION) (RHUS GLABRA)	EACH	53.000 \$66.000	0.000	\$ 0.00	55.000	\$ 3,630.00
47003-3155-44 0100	3690	802-03.10	SHRUBS (DESCRIPTION) (VIBURNUM RHYTIDOPHYLLUM)	EACH	174.000 \$66.000	0.000	\$ 0.00	165.000	\$ 10,890.00
47003-3155-44 0100	9579	802-03.11	SHRUBS (DESCRIPTION) Ilex Cornuta	EACH	0.000 \$319.910	0.000	\$ 0.00	26.000	\$ 8,317.66
47003-3155-44 0100	9580	802-03.12	SHRUBS (DESCRIPTION) 18"-20" Ht, 18" spread	EACH	0.000 \$27.540	0.000	\$ 0.00	459.000	\$ 12,640.86
47003-3155-44 0100	3700	802-04.70	GROUND COVER (DESCRIPTION) (HYPERICUM CALYGINUM)	EACH	4,310.000 \$17.600	0.000	\$ 0.00	3,662.000	\$ 64,451.20
47003-3155-44 0100	3710	803-01	SODDING (NEW SOD)	S.Y.	4,190.000 \$2.750	0.000	\$ 0.00	18,467.000	\$ 50,784.25
47003-3155-44 0100	3720	805-12.02	EROSION CONTROL BLANKET (TYPE II)	S.Y.	154,772.000 \$0.990	0.000	\$ 0.00	128,162.400	\$ 126,880.78
47003-3155-44 0100	3730	806-02.12	MOWING, WEED EATING & LITTER PICKUP (URBAN AREA)	CYCL	78.000 \$1,540.000	0.000	\$ 0.00	74.000	\$ 113,960.00
47003-3155-44 3010	7540	920-10	(DESCRIPTION) (ROCK CORES, (2" DIA.))	L.F.	448.000 \$150.000	0.000	\$ 0.00	0.000	\$ 0.00

