

Rpt-ID: RCPCSUM1

Tennessee

Date: 08/20/2013

User:

Department of Transportation
Estimate Summary to Contractor

Vendor ID: 0070001264

Vendor Name: BELL & ASSOCIATES CONSTRUCTION, L.P.

Contract ID: CNF114

Estimate Number: 0037

Pay Period: 12/01/2010
to: 12/01/2010

Contract Location:
4 BRIDGES, 3 RETAIN WALLS, PAVING ON I75

Time Allowed: 1150 days
Time Charged: 966.0 days
Elapsed Calendar Days: 966.0 days
Percent Time: 84.00 %
Percent Complete (\$): 110.52 %
Percent Behind: - %

Contractor:
BELL & ASSOCIATES CONSTRUCTION, L.P.
P O Box 363
Brentwood, TN 37024-0363
Phone:

Date Let: 10/19/2007
Date Awarded: 10/31/2007
Date Contract Executed: 11/07/2007
Date Notice to Proceed: 11/08/2007
Date Work Began: 11/08/2007
Date to be Completed: 12/31/2010
Date Time Stopped: 06/30/2010
Date Accepted: 10/21/2010

Estimate Paid: NO

Counties:
HAMILTON

Project Number	BID PCT	Fed State Project Number	Description 1
33005-3172-44	100.00	NH-I-75-1(114)	I-75 : From 1.1 miles South of SR-2 (US-11) to 1.2 miles
	Current Contract Amount	\$	52,409,631.82
	Original Contract Amount	\$	51,942,335.11

	Total to Date	Prev to Date	This Estimate
Participating	\$ 58,274,253.17	\$ 58,283,577.54	\$ -9,324.37
Total Earnings	\$ 58,274,253.17	\$ 58,283,577.54	\$ -9,324.37
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 58,274,253.17	\$ 58,283,577.54	\$ -9,324.37
Test Report Payment Adjustment	\$ 0.17	\$ 0.17	\$ 0.00

Total Adjusted Earnings	\$	58,274,253.34	\$	58,283,577.71	\$	-9,324.37
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	58,274,253.34	\$	58,283,577.71	\$	-9,324.37

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
33005-3172-44	0930	9553	104-03	ADDITIONAL WORK (DESCRIPTION) See Change Order Explanations	LS	0.000	0.000	\$ 0.00	1.000	\$ 17,535.84
								\$17,535.840		
33005-3172-44	0930	9554	104-03.01	ADDITIONAL WORK (DESCRIPTION) See Change Order Explanations	LS	0.000	0.000	\$ 0.00	1.000	\$ 6,000.00
								\$6,000.000		
33005-3172-44	0100	9557	104-03.02	ADDITIONAL WORK (DESCRIPTION) Recalculation of Ramp Grades	LS	0.000	0.000	\$ 0.00	1.000	\$ 1,500.00
								\$1,500.000		
33005-3172-44	0900	9558	104-03.03	ADDITIONAL WORK (DESCRIPTION) Generator for Kangaroo	LS	0.000	0.000	\$ 0.00	1.000	\$ 9,509.37
								\$9,509.370		
33005-3172-44	0100	9560	104-03.04	ADDITIONAL WORK (DESCRIPTION) Remove Remporary Ramp @ Little Debbie Parkway	LS	0.000	0.000	\$ 0.00	1.000	\$ 9,102.00
								\$9,102.000		
33005-3172-44	0100	9673	104-03.05	ADDITIONAL WORK (DESCRIPTION) Additional Traffic Control for the Enterprise South Exit	LS	0.000	0.000	\$ 0.00	1.000	\$ 18,630.00
								\$18,630.000		
33005-3172-44	0100	9678	104-03.06	ADDITIONAL WORK (DESCRIPTION) Add. Work (Removal of Signs)	LS	0.000	0.000	\$ 0.00	1.000	\$ 385.00
								\$385.000		
33005-3172-44	0100	9679	104-03.07	ADDITIONAL WORK (DESCRIPTION) Add. Work (Install Sign Panels)	LS	0.000	0.000	\$ 0.00	1.000	\$ 10,636.06
								\$10,636.060		

33005-3172-44	0100	9675	104-03.10	ADDITIONAL WORK (DESCRIPTION) Install 15" Dowel Bars to Single Slope Barrier Rail	EACH	0.000	0.000	\$ 0.00	6,632.000	\$ 27,721.76
										\$4.180
33005-3172-44	0100	9680	104-03.11	ADDITIONAL WORK (DESCRIPTION) Add. Work (Install Aux. Support on Exist. Signs)	EACH	0.000	0.000	\$ 0.00	1.000	\$ 137.50
										\$137.500
33005-3172-44	0100	9555	104-03.20	ADDITIONAL WORK (DESCRIPTION) See Change Order Explanations	L.F.	0.000	0.000	\$ 0.00	333.000	\$ 265,247.82
										\$796.540
33005-3172-44	0100	9543	104-04.30	ADDITIONAL WORK () Additional Work (Excavating & Relaying of 24" Class III RCP)	LS	0.000	0.000	\$ 0.00	1.000	\$ 10,342.08
										\$10,342.080
33005-3172-44	0100	9544	104-04.31	ADDITIONAL WORK () Add Work (Slip Ramp Engineering due to Plan Rev. 12/17/07)	LS	0.000	0.000	\$ 0.00	1.000	\$ 6,450.00
										\$6,450.000
33005-3172-44	0100	9545	104-04.32	ADDITIONAL WORK () Add. Wk. Grade Rev. Eng. @ Mtn. View Rd. due to Plan Re. 043008	LS	0.000	0.000	\$ 0.00	1.000	\$ 8,070.00
										\$8,070.000
33005-3172-44	0100	9546	104-04.33	ADDITIONAL WORK () Add. Wk. Temp. 8" PVC Extension, 577+00, I-75 going West-740'	LS	0.000	0.000	\$ 0.00	1.000	\$ 7,432.38
										\$7,432.380
33005-3172-44	0100	9547	104-04.34	ADDITIONAL WORK () Add. Wk. Drainage Structures at Wall 1	LS	0.000	0.000	\$ 0.00	1.000	\$ 4,534.35
										\$4,534.350
33005-3172-44	0100	0010	105-01	CONSTRUCTION STAKES, LINES AND GRADES	LS	1.000	0.000	\$ 0.00	1.000	\$ 386,589.36
										\$386,589.360
33005-3172-44	0100	9502	105-07.10	RAILROAD INSURANCE	LS	0.000	0.000	\$ 0.00	1.000	\$ 10,870.23
										\$10,870.230

33005-3172-44	0100	9041	108-10.01	INCENTIVE PAYMENT	DAY	0.000	0.000	\$	0.00	180.000	\$	900,000.00
				BEFORE 12/31/2010; NOT TO EXCEED \$1,800,000								
				TOTAL		\$5,000.000						
33005-3172-44	0500	9042	108-10.01	INCENTIVE PAYMENT	DAY	0.000	0.000	\$	0.00	180.000	\$	900,000.00
				BEFORE 12/31/2010; NOT TO EXCEED \$1,800,000								
				TOTAL		\$5,000.000						
33005-3172-44	0100	9043	108-10.11	DISINCENTIVE PAYMENT	DAY	0.000	0.000	\$	0.00	0.000	\$	0.00
				AFTER 12/31/2010		\$5,000.000						
33005-3172-44	0500	9044	108-10.11	DISINCENTIVE PAYMENT	DAY	0.000	0.000	\$	0.00	0.000	\$	0.00
				AFTER 12/31/2010		\$5,000.000						
33005-3172-44	0100	9022	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9022	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	109,025.670	\$	109,025.67
33005-3172-44	0500	9023	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
33005-3172-44	0900	9024	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
33005-3172-44	0910	9025	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
33005-3172-44	0920	9026	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
33005-3172-44	0930	9027	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
33005-3172-44	0940	9028	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00

									\$1.000		
33005-3172-44	0950	9029	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
									\$1.000		
33005-3172-44	0100	9030	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
	0100	9030	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	-568.290	\$ -568.29	506,835.430	\$ 506,835.43	
33005-3172-44	0500	9031	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
									\$1.000		
33005-3172-44	0900	9032	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
									\$1.000		
33005-3172-44	0910	9033	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
									\$1.000		
33005-3172-44	0920	9034	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
									\$1.000		
33005-3172-44	0930	9035	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
									\$1.000		
33005-3172-44	0940	9036	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
									\$1.000		
33005-3172-44	0950	9037	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
									\$1.000		
33005-3172-44	0100	9503	109-04.10	EXTRA WORK Trash Removal	LS	0.000	0.000	\$ 0.00	1.000	\$ 12,500.00	
									\$12,500.000		
33005-3172-44	0100	9506	109-04.11	EXTRA WORK	LS	0.000	0.000	\$ 0.00	1.000	\$ 1,605.00	

				Drop Manhole Alteration						\$1,605.000	
33005-3172-44	0100	0020	109-10.01	TRAINEE	HOUR	5,000.000	0.000	\$	0.00	5,000.000	\$ 4,000.00
						\$0.800					
33005-3172-44	0100	0030	201-01	CLEARING AND GRUBBING	LS	1.000	0.000	\$	0.00	1.000	\$ 481,158.25
						\$481,158.250					
33005-3172-44	0100	0040	202-04.01	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (CONC. DITCH, 518+40 TO 522+00 LT.)	LS	1.000	0.000	\$	0.00	1.000	\$ 254.11
						\$254.110					
33005-3172-44	0500	2830	202-04.01	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (BRIDGE NOS. 33-02205-5.89 & 33-175-1	LS	1.000	0.000	\$	0.00	1.000	\$ 182,625.73
						\$182,625.730					
33005-3172-44	0100	0050	202-04.02	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (CONC. DITCH, 544+70 LT.)	LS	1.000	0.000	\$	0.00	1.000	\$ 254.11
						\$254.110					
33005-3172-44	0500	2840	202-04.02	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (BRIDGE NOS. 33-4145-1.96)	LS	1.000	0.000	\$	0.00	1.000	\$ 56,986.15
						\$56,986.150					
33005-3172-44	0100	0060	202-04.03	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (CONC. DITCH, 555+20 TO 562+00 LT.)	LS	1.000	0.000	\$	0.00	1.000	\$ 254.11
						\$254.110					
33005-3172-44	0500	2850	202-04.03	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (BRIDGE NOS. 33-175-11.57)	LS	1.000	0.000	\$	0.00	1.000	\$ 137,682.93
						\$137,682.930					
33005-3172-44	0100	0070	202-04.04	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (CONC. DITCH, 570+00 TO 589+00 LT.)	LS	1.000	0.000	\$	0.00	1.000	\$ 254.11
						\$254.110					
33005-3172-44	0100	0080	202-04.05	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (CONC. DITCH, 575+00 TO 582+60 RT.)	LS	1.000	0.000	\$	0.00	1.000	\$ 254.11
						\$254.110					
33005-3172-44	0100	0090	202-04.06	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (CONC. DITCH, 589+80 TO 591+00 LT.)	LS	1.000	0.000	\$	0.00	1.000	\$ 254.11
						\$254.110					

33005-3172-44	0100	0100	202-04.07	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (CONC. SPILLWAY, 544+70 LT.)	LS	1.000	0.000	\$ 0.00	1.000	\$ 254.11
										\$254.110
33005-3172-44	0100	0110	202-04.08	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (CONC. SPILLWAY, 545+50 RT.)	LS	1.000	0.000	\$ 0.00	1.000	\$ 254.11
										\$254.110
33005-3172-44	0100	0120	202-04.09	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (18" RCP & ENDWALL, STA. 508+70)	LS	1.000	0.000	\$ 0.00	1.000	\$ 539.02
										\$539.020
33005-3172-44	0100	0130	202-04.10	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (8' X 5' BOX CULV., 4+10 OLD LEE HWY.)	LS	1.000	0.000	\$ 0.00	1.000	\$ 1,561.09
										\$1,561.090
33005-3172-44	0100	0140	202-04.11	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (24" CMP, 3+80 LT. HUNTER RD. P.L.)	LS	1.000	0.000	\$ 0.00	1.000	\$ 251.44
										\$251.440
33005-3172-44	0100	0150	202-04.12	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (CATCHBASIN, 527+50)	LS	1.000	0.000	\$ 0.00	1.000	\$ 453.80
										\$453.800
33005-3172-44	0100	0160	202-04.13	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (CB, 15" RCP, MITERED END SECT., 539+85)	LS	1.000	0.000	\$ 0.00	1.000	\$ 1,059.38
										\$1,059.380
33005-3172-44	0100	0170	202-04.14	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (48" CMP, ENDWALL, 36+00 MTN. VIEW SU	LS	1.000	0.000	\$ 0.00	1.000	\$ 1,183.17
										\$1,183.170
33005-3172-44	0100	0180	202-04.15	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (24" RCP, ENDWALL, 8+15 LEE HWY. P.L.)	LS	1.000	0.000	\$ 0.00	0.500	\$ 642.59
										\$1,285.170
33005-3172-44	0100	0190	202-04.16	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (24" RCP/18" RCP, 13+20 LEE HWY. P.L.)	LS	1.000	0.000	\$ 0.00	1.000	\$ 1,063.28
										\$1,063.280
33005-3172-44	0100	0200	202-04.17	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (15" CMP SLOPE DRAIN, 545+50 RT.)	LS	1.000	0.000	\$ 0.00	1.000	\$ 295.82
										\$295.820

33005-3172-44	0100	0210	202-04.18	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (30" RCP, ENDWALL, 547+60 LT.)	LS	1.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,463.850				
33005-3172-44	0100	0220	202-04.20	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (CONC. MED. BARRIER, 507+26 TO 568+70)	L.F.	8,320.000	0.000	\$ 0.00	7,890.000	\$ 76,848.60
						\$9.740				
33005-3172-44	0100	0230	202-04.50	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (24" RCP, ENDWALL, 5+50 RAMP "C" SURV.)	LS	1.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$916.210				
33005-3172-44	0100	0240	202-04.51	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (30" RCP, CATCHBASIN W/ APRON, 550+00)	LS	1.000	0.000	\$ 0.00	1.000	\$ 1,982.64
						\$1,982.640				
33005-3172-44	0100	0250	202-04.52	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (MITERED END SECTION, 550+80 LT.)	LS	1.000	0.000	\$ 0.00	1.000	\$ 884.11
						\$884.110				
33005-3172-44	0100	0260	202-04.53	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (18" RCP, 5+60 LEE HWY. P.L.)	LS	1.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,225.970				
33005-3172-44	0100	0270	202-04.54	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (12" CMP, 49+50 MTN. VIEW RD. SURV.)	LS	1.000	0.000	\$ 0.00	1.000	\$ 658.23
						\$658.230				
33005-3172-44	0100	0280	202-04.55	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (18" RCP, 569+80)	LS	1.000	0.000	\$ 0.00	1.000	\$ 1,035.43
						\$1,035.430				
33005-3172-44	0100	0290	202-04.56	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (18" RCP, CATCHBASIN, ENDWALL, 559+30)	LS	1.000	0.000	\$ 0.00	1.000	\$ 1,084.23
						\$1,084.230				
33005-3172-44	0100	0300	202-04.57	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (DROP INLET, 584+60)	LS	1.000	0.000	\$ 0.00	1.000	\$ 6,421.33
						\$6,421.330				
33005-3172-44	0100	0310	202-04.58	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (DROP INLET, 18" RCP, ENDWALL, 590+40)	LS	1.000	0.000	\$ 0.00	1.000	\$ 1,143.40
						\$1,143.400				

33005-3172-44	0100	0320	202-04.59	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (24" RCP, 2-ENDWALLS, 22+80 RAMP "B")	LS	1.000	0.000	\$ 0.00	1.000	\$ 915.38
										\$915.380
33005-3172-44	0100	0330	202-04.60	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (ENDWALL, 493+30)	LS	1.000	0.000	\$ 0.00	1.000	\$ 235.79
										\$235.790
33005-3172-44	0100	0340	202-04.61	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (MEDIAN, 7+50 TO 14+00 LEE HWY.)	LS	1.000	0.000	\$ 0.00	1.000	\$ 467.50
										\$467.500
33005-3172-44	0100	0350	202-04.62	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (GRASS ISLAND W/ CURB, 14+65 LT. LEE	LS	1.000	0.000	\$ 0.00	1.000	\$ 1,411.66
										\$1,411.660
33005-3172-44	0100	0360	202-04.63	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (CONC. ISLAND, 5+50 TO 6+50 LEE HWY.)	LS	1.000	0.000	\$ 0.00	1.000	\$ 134.80
										\$134.800
33005-3172-44	0100	0370	202-06.01	REMOVAL OF BUILDINGS (TRACT NO.) (TRACT NO. 31)	LS	1.000	0.000	\$ 0.00	0.000	\$ 0.00
										\$7,485.550
33005-3172-44	0100	0380	203-01	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	C.Y.	397,666.000	0.000	\$ 0.00	297,992.150	\$ 2,512,073.82
										\$8.430
33005-3172-44	0100	9000	203-01.03	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
										\$10.116
33005-3172-44	0100	0390	203-02.01	BORROW EXCAVATION (GRADED SOLID ROCK)	TON	39,000.000	0.000	\$ 0.00	15,147.460	\$ 358,843.33
										\$23.690
33005-3172-44	0100	0400	203-03	BORROW EXCAVATION (UNCLASSIFIED)	C.Y.	58,021.000	0.000	\$ 0.00	229,154.000	\$ 2,367,160.82
										\$10.330
33005-3172-44	0100	0410	203-04	PLACING AND SPREADING TOPSOIL	C.Y.	24,222.000	0.000	\$ 0.00	22,251.429	\$ 153,534.86
										\$6.900

33005-3172-44	0100	9001	203-05	UNDERCUTTING	C.Y.	0.000	0.000	\$ 0.00	24,868.030	\$ 314,456.24
									\$12.645	
33005-3172-44	0100	9676	203-07	FURNISHING & SPREADING TOPSOIL	C.Y.	0.000	0.000	\$ 0.00	4,177.710	\$ 48,586.77
									\$11.630	
33005-3172-44	0500	2860	204-02.01	DRY EXCAVATION (BRIDGES)	C.Y.	2,742.000	0.000	\$ 0.00	9,312.830	\$ 157,479.96
									\$16.910	
33005-3172-44	0500	9014	204-02.02	EXTRA DEPTH DRY EXCAVATION (a)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
									\$25.365	
33005-3172-44	0500	9015	204-02.03	EXTRA DEPTH DRY EXCAVATION (b)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
									\$30.438	
33005-3172-44	0500	2870	204-03.01	WET EXCAVATION (BRIDGES) (BRIDGES)	C.Y.	1,002.000	0.000	\$ 0.00	1,454.850	\$ 38,844.50
									\$26.700	
33005-3172-44	0500	9016	204-03.02	EXTRA DEPTH WET EXCAVATION (a)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
									\$40.050	
33005-3172-44	0500	9017	204-03.03	EXTRA DEPTH WET EXCAVATION (b)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
									\$48.060	
33005-3172-44	0500	2880	204-04.01	ROCK EXCAVATION (BRIDGES)	C.Y.	120.000	0.000	\$ 0.00	5.450	\$ 272.88
									\$50.070	
33005-3172-44	0500	9019	204-04.02	EXTRA DEPTH ROCK EXCAVATION (a)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
									\$75.105	
33005-3172-44	0500	9020	204-04.03	EXTRA DEPTH ROCK EXCAVATION (b)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
									\$90.126	

33005-3172-

44	0500	2890	204-05	ROCK DRILLING (BRIDGES)	L.F.	270.000 \$16.690	0.000	\$ 0.00	4.000	\$ 66.76
33005-3172-44	0100	0430	204-08	FOUNDATION FILL MATERIAL	C.Y.	152.000 \$41.150	0.000	\$ 0.00	401.370	\$ 16,516.38
33005-3172-44	0100	0440	204-08.01	BACKFILL MATERIAL (FLOWABLE FILL)	C.Y.	239.000 \$129.130	0.000	\$ 0.00	144.862	\$ 18,706.03
33005-3172-44	0500	2900	204-10.01	FOUNDATION PREPARATION(PR NO. ,STA) (BRIDGE NO. 1, BENT NO. 1 SBL, STA 53	LS	1.000 \$20,852.580	0.000	\$ 0.00	1.000	\$ 20,852.58
33005-3172-44	0500	2910	204-10.02	FOUNDATION PREPARATION(PR NO. ,STA) (BRIDGE NO. 1, BENT NO. 1 NBL, STA 53	LS	1.000 \$13,894.030	0.000	\$ 0.00	1.000	\$ 13,894.03
33005-3172-44	0500	2920	204-10.03	FOUNDATION PREPARATION(PR NO. ,STA) (BRIDGE NO. 1, BENT NO. 2 SBL, STA 53	LS	1.000 \$20,852.580	0.000	\$ 0.00	1.000	\$ 20,852.58
33005-3172-44	0500	2930	204-10.04	FOUNDATION PREPARATION(PR NO. ,STA) (BRIDGE NO. 1, BENT NO. 2 NBL, STA 53	LS	1.000 \$13,894.030	0.000	\$ 0.00	1.000	\$ 13,894.03
33005-3172-44	0500	2940	204-10.05	FOUNDATION PREPARATION(PR NO. ,STA) (BRIDGE NO. 1, BENT NO. 3 SBL, STA 53	LS	1.000 \$13,973.020	0.000	\$ 0.00	1.000	\$ 13,973.02
33005-3172-44	0500	2950	204-10.06	FOUNDATION PREPARATION(PR NO. ,STA) (BRIDGE NO. 1, BENT NO. 3 NBL, STA 53	LS	1.000 \$11,201.480	0.000	\$ 0.00	1.000	\$ 11,201.48
33005-3172-44	0500	2960	204-10.07	FOUNDATION PREPARATION(PR NO. ,STA) (BRIDGE NO. 2, BENT NO. 1, STA 14+37.00)	LS	1.000 \$13,961.840	0.000	\$ 0.00	1.000	\$ 13,961.84
33005-3172-44	0500	2970	204-10.08	FOUNDATION PREPARATION(PR NO. ,STA) (BRIDGE NO. 2, BENT NO. 2, STA 15+37.00)	LS	1.000 \$13,961.840	0.000	\$ 0.00	1.000	\$ 13,961.84
33005-3172-44	0500	2980	204-10.09	FOUNDATION PREPARATION(PR NO. ,STA)	LS	1.000	0.000	\$ 0.00	1.000	\$ 6,980.92

				(BRIDGE NO. 2, BENT NO. 3, STA 16+37.00)		\$6,980.920					
33005-3172-44	0500	2990	204-10.10	FOUNDATION PREPARATION(PR NO. ,STA) (BRIDGE NO. 3, BENT NO. 1, STA 19+62.00)	LS	1.000	0.000	\$ 0.00	1.000	\$ 34,990.22	
						\$34,990.220					
33005-3172-44	0500	3000	204-10.11	FOUNDATION PREPARATION(PR NO. ,STA) (BRIDGE NO. 3, BENT NO. 2, STA 20+42.00)	LS	1.000	0.000	\$ 0.00	1.000	\$ 34,990.22	
						\$34,990.220					
33005-3172-44	0100	0450	209-02.05	12" TEMPORARY SLOPE DRAIN	L.F.	2,708.000	0.000	\$ 0.00	1,421.000	\$ 21,116.06	
						\$14.860					
33005-3172-44	0100	0460	209-05	SEDIMENT REMOVAL	C.Y.	5,781.000	0.000	\$ 0.00	1,924.120	\$ 11,544.72	
						\$6.000					
33005-3172-44	0100	0470	209-06.02	12" DIA COIR LOG (DESCRIPTION) (FOR EROSION CONTROL)	L.F.	750.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$14.370					
33005-3172-44	0100	0480	209-06.04	EXCELSIOR SEDIMENT LOG	L.F.	750.000	0.000	\$ 0.00	1,647.000	\$ 19,648.71	
						\$11.930					
33005-3172-44	0100	0490	209-08.02	TEMPORARY SILT FENCE (WITH BACKING)	L.F.	16,660.000	0.000	\$ 0.00	29,542.000	\$ 161,299.32	
						\$5.460					
33005-3172-44	0100	0500	209-08.03	TEMPORARY SILT FENCE (WITHOUT BACKING)	L.F.	34,300.000	0.000	\$ 0.00	8,791.000	\$ 16,527.08	
						\$1.880					
33005-3172-44	0100	9548	209-08.04	TEMPORARY ENHANCED SILT FENCE Temp. Enhanced Silt Fence	L.F.	0.000	0.000	\$ 0.00	1,090.000	\$ 10,627.50	
						\$9.750					
33005-3172-44	0100	0510	209-09.02	TEMPORARY SEDIMENT FILTER BAG (14'6" X 2'0" X 13'3")	BAG	10.000	0.000	\$ 0.00	22.000	\$ 12,665.18	
						\$575.690					
33005-3172-44	0100	9549	209-09.21	POLYACHLAMIDE GEL LOGS Polyachlamide Gel Logs	EACH	0.000	0.000	\$ 0.00	10.000	\$ 2,000.00	
						\$200.000					

33005-3172-44	0100	0520	209-10.01	TEMPORARY DEWATERING STRUCTURE	C.Y.	4,096.000	0.000	\$	0.00	0.000	\$	0.00
						\$8.610						
33005-3172-44	0100	0530	209-20.03	POLYETHYLENE SHEETING (6 MIL. MINIMUM)	S.Y.	1,000.000	0.000	\$	0.00	1,515.330	\$	6,425.00
						\$4.240						
33005-3172-44	0100	0540	209-40.41	CATCH BASIN FILTER ASSEMBLY(TYPE 1)	EACH	6.000	0.000	\$	0.00	9.000	\$	5,399.28
						\$599.920						
33005-3172-44	0100	0550	209-40.42	CATCH BASIN FILTER ASSEMBLY(TYPE 2)	EACH	26.000	0.000	\$	0.00	12.000	\$	12,725.52
						\$1,060.460						
33005-3172-44	0100	0560	209-40.44	CATCH BASIN FILTER ASSEMBLY(TYPE 4)	EACH	23.000	0.000	\$	0.00	0.000	\$	0.00
						\$2,417.860						
33005-3172-44	0100	0570	209-40.45	CATCH BASIN FILTER ASSEMBLY(TYPE 5)	EACH	4.000	0.000	\$	0.00	0.000	\$	0.00
						\$3,629.820						
33005-3172-44	0100	0580	209-40.46	CATCH BASIN FILTER ASSEMBLY(TYPE 6)	EACH	11.000	0.000	\$	0.00	4.000	\$	3,611.64
						\$902.910						
33005-3172-44	0100	0590	209-40.47	CATCH BASIN FILTER ASSEMBLY(TYPE 7)	EACH	6.000	0.000	\$	0.00	4.000	\$	5,793.16
						\$1,448.290						
33005-3172-44	0100	0600	209-40.48	CATCH BASIN FILTER ASSEMBLY(TYPE 8)	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
						\$1,811.880						
33005-3172-44	0500	3010	209-65.20	SEQUENCING FOR CONSTRUCTION IN THE DRY (DESCRIPTION)	LS	1.000	0.000	\$	0.00	1.000	\$	1.40
						\$1.400						
33005-3172-44	0500	3020	209-65.21	SEQUENCING FOR CONSTRUCTION IN THE DRY (DESCRIPTION)	LS	1.000	0.000	\$	0.00	1.000	\$	1.40
						\$1.400						

33005-3172-44	0500	3030	209-65.22	SEQUENCING FOR CONSTRUCTION IN THE DRY (DESCRIPTION)	LS	1.000	0.000	\$	0.00	1.000	\$	1.40
												\$1.400
33005-3172-44	0100	0640	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	178,720.000	0.000	\$	0.00	198,911.490	\$	3,532,668.06
												\$17.760
33005-3172-44	0100	0650	303-01.01	GRANULAR BACKFILL (ROADWAY)	TON	2,910.000	0.000	\$	0.00	2,924.050	\$	50,673.79
												\$17.330
33005-3172-44	0500	3040	303-01.02	GRANULAR BACKFILL (BRIDGES)	TON	6,031.000	0.000	\$	0.00	17,553.790	\$	467,106.35
												\$26.610
33005-3172-44	0100	0660	303-01.03	GRANULAR BACKFILL (RETAINING WALLS)	TON	143.000	0.000	\$	0.00	513.210	\$	8,893.93
												\$17.330
33005-3172-44	0100	0670	303-10.01	MINERAL AGGREGATE (SIZE 57)	TON	8,457.000	0.000	\$	0.00	12,275.950	\$	320,525.05
												\$26.110
33005-3172-44	0100	0680	303-10.03	MINERAL AGGREGATE (SIZE 68)	TON	285.000	0.000	\$	0.00	807.410	\$	21,081.48
												\$26.110
33005-3172-44	0100	0690	307-01.01	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	TON	6,458.000	0.000	\$	0.00	6,500.260	\$	286,791.47
												\$44.120
33005-3172-44	0100	0700	307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	4,351.000	0.000	\$	0.00	5,906.610	\$	298,756.33
												\$50.580
33005-3172-44	0100	0710	307-02.01	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING A	TON	3,530.000	0.000	\$	0.00	0.000	\$	0.00
												\$53.800
33005-3172-44	0100	0720	307-02.08	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	TON	2,588.000	0.000	\$	0.00	173.730	\$	9,907.82
												\$57.030

33005-3172-44	0100	0722	307-03.01	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING A	TON	9,950.000	0.000	\$ 0.00	11,763.026	\$ 582,269.79
						\$49.500				
33005-3172-44	0100	0724	307-03.08	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING B-M2	TON	5,820.000	0.000	\$ 0.00	11,366.200	\$ 636,052.55
						\$55.960				
33005-3172-44	0100	9004	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9004	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-88,490.980	\$ -88,490.98
33005-3172-44	0100	9005	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9005	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	22,971.900	\$ 22,971.90
33005-3172-44	0100	9006	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
33005-3172-44	0100	0730	313-03	TREATED PERMEABLE BASE	S.Y.	198,363.000	0.000	\$ 0.00	185,379.030	\$ 1,746,270.46
						\$9.420				
33005-3172-44	0100	9050	313-03.25	PERMEABLE TREATED BASE (THICKNESS DEFICIENCY)	S.Y.	0.000	0.000	\$ 0.00	2,666.660	\$ 12,559.97
						\$4.710				
33005-3172-44	0100	9052	313-03.25	PERMEABLE TREATED BASE (THICKNESS DEFICIENCY) (50%)	S.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$4.710				
33005-3172-44	0100	9051	313-03.26	PERMEABLE TREATED BASE (THICKNESS DEFICIENCY)	S.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$7.070				
33005-3172-44	0100	9053	313-03.26	PERMEABLE TREATED BASE (THICKNESS DEFICIENCY) (75%)	S.Y.	0.000	0.000	\$ 0.00	2,666.660	\$ 18,853.29
						\$7.070				
33005-3172-44	0100	0740	402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	156.000	-10.900	\$ -4,222.44	74.730	\$ 28,948.91

						\$387.380					
33005-3172-44	0100	0750	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	15.000	0.000	\$ 0.00	11.690	\$ 5,031.73	
						\$430.430					
33005-3172-44	0100	9550	407-02.14	ASPHALT PAVEMENT REPAIR	S.Y.	0.000	0.000	\$ 0.00	383.240	\$ 51,737.40	
				Asphalt Pavement Repair		\$135.000					
33005-3172-44	0100	9007	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$ 0.00	-183.670	\$ -183.67	
						\$1.000					
33005-3172-44	0100	9008	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$1.000					
33005-3172-44	0100	0760	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	1,330.000	0.000	\$ 0.00	768.190	\$ 47,120.77	
						\$61.340					
33005-3172-44	0100	0770	411-01.10	ACS MIX(PG64-22) GRADING D	TON	2,693.000	0.000	\$ 0.00	968.010	\$ 65,621.40	
						\$67.790					
33005-3172-44	0100	0780	411-02.10	ACS MIX(PG70-22) GRADING D	TON	1,008.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$73.170					
33005-3172-44	0100	0785	411-03.10	ACS MIX(PG76-22) GRADING D	TON	4,040.000	0.000	\$ 0.00	15,677.350	\$ 1,180,818.00	
						\$75.320					
33005-3172-44	0100	9009	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$1.000					
	0100	9009	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-13,232.260	\$ -13,232.26	
33005-3172-44	0100	9038	411-03.32	RIDEABILITY (SP411B)	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$1.000					
33005-3172-44	0500	9039	411-03.32	RIDEABILITY (SP411B)	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00	

						\$1.000					
33005-3172-44	0100	9010	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
33005-3172-44	0100	9011	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
	0100	9011	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	18,235.100	\$ 18,235.10
33005-3172-44	0100	9012	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
33005-3172-44	0100	0790	415-01.02	COLD PLANING BITUMINOUS PAVEMENT	S.Y.	23,500.000	0.000	\$	0.00	54,943.860	\$ 118,129.30
						\$2.150					
33005-3172-44	0100	0800	501-01.02	PORTLAND CEMENT CONCRETE PAVEMENT (PLAIN) 9"	S.Y.	28,255.000	0.000	\$	0.00	0.000	\$ 0.00
						\$33.800					
33005-3172-44	0100	9661	501-01.03	PORTLAND CEMENT CONCRETE PAVEMENT (PLAIN) 10"	S.Y.	0.000	0.000	\$	0.00	18,622.100	\$ 758,664.35
				Portland Cement Concrete Pavement (Plain) 10"		\$40.740					
33005-3172-44	0100	0810	501-01.06	PORTLAND CEMENT CONCRETE PAVEMENT (PLAIN) 13"	S.Y.	169,438.000	0.000	\$	0.00	174,871.700	\$ 7,930,431.60
						\$45.350					
33005-3172-44	0100	0820	501-03.11	CONCRETE SHOULDER RUMBLE STRIPS	EACH	328.000	0.000	\$	0.00	1,519.000	\$ 11,438.07
						\$7.530					
33005-3172-44	0500	9056	501-05.01	ADDITIONAL PORTLAND CEMENT CONCRETE (RAMP PAVING)	C.Y.	0.000	0.000	\$	0.00	126.140	\$ 7,881.23
						\$62.480					
33005-3172-44	0500	9055	501-05.03	PRICE ADJUSTMENT FOR RIDEABILITY (CONC.)	DOLL	0.000	0.000	\$	0.00	104,135.490	\$ 104,135.49
						\$1.000					
33005-3172-44	0100	0830	502-04.01	SAWING CONCRETE PAVEMENT (FULL DEPTH)	L.F.	3,000.000	0.000	\$	0.00	0.000	\$ 0.00

												\$13.560
33005-3172-44	0500	3050	602-03.01	STEEL STRUCTURES	LS	1.000	0.000	\$	0.00	1.000	\$	2,402,240.93
												\$2,402,240.930
33005-3172-44	0500	9040	602-04	STEEL INSPECTION COST	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
33005-3172-44	0100	0840	604-01.01	CLASS A CONCRETE (ROADWAY)	C.Y.	610.000	0.000	\$	0.00	746.980	\$	401,897.65
												\$538.030
33005-3172-44	0100	0850	604-01.02	STEEL BAR REINFORCEMENT (ROADWAY)	LB.	67,557.000	0.000	\$	0.00	71,865.300	\$	44,556.49
												\$0.620
33005-3172-44	0500	9002	604-01.08	CLASS A CONCRETE (FOUNDATION LEVELING)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$129.912
33005-3172-44	0500	3060	604-01.32	CLASS A CONCRETE (LEVELING)	C.Y.	42.000	0.000	\$	0.00	19.860	\$	6,476.94
												\$326.130
33005-3172-44	0500	3070	604-02.03	EPOXY COATED REINFORCING STEEL	LB.	1,223,092.000	0.000	\$	0.00	1,206,430.000	\$	1,134,044.20
												\$0.940
33005-3172-44	0100	0860	604-02.50	ENERGY DISSIPATER (DESCRIPTION)	LS	1.000	0.000	\$	0.00	0.000	\$	0.00
												\$10,760.670
33005-3172-44	0500	3080	604-03.01	CLASS A CONCRETE (BRIDGES)	C.Y.	3,533.000	0.000	\$	0.00	3,533.000	\$	1,147,447.74
												\$324.780
33005-3172-44	0500	3090	604-03.02	STEEL BAR REINFORCEMENT (BRIDGES)	LB.	486,008.000	0.000	\$	0.00	486,008.000	\$	393,666.48
												\$0.810
33005-3172-44	0500	3100	604-03.04	PAVEMENT @ BRIDGE ENDS	S.Y.	2,100.000	0.000	\$	0.00	2,499.540	\$	478,236.99
												\$191.330

33005-3172-44	0500	3110	604-03.09	CLASS D CONCRETE (BRIDGE DECK)	C.Y.	3,452.000	0.000	\$	0.00	3,585.250	\$ 1,559,727.16
						\$435.040					
33005-3172-44	0500	3120	604-04.01	APPLIED TEXTURE FINISH (NEW STRUCTURES)	S.Y.	8,144.000	0.000	\$	0.00	8,400.810	\$ 82,243.93
						\$9.790					
33005-3172-44	0500	3130	604-04.02	APPLIED TEXTURE FINISH (EXISTING STRUCTURES)	S.Y.	12.000	0.000	\$	0.00	27.780	\$ 271.97
						\$9.790					
33005-3172-44	0500	3140	604-05.31	BRIDGE DECK GROOVING (MECHANICAL)	S.Y.	14,650.000	0.000	\$	0.00	13,934.960	\$ 26,894.47
						\$1.930					
33005-3172-44	0500	3150	604-07.01	RETAINING WALL (DESCRIPTION) (WALL NO. 1)	S.F.	5,446.000	0.000	\$	0.00	5,446.000	\$ 389,062.24
						\$71.440					
33005-3172-44	0500	3160	604-07.02	RETAINING WALL (DESCRIPTION) (WALL NO. 2)	S.F.	5,070.000	0.000	\$	0.00	5,070.000	\$ 319,359.30
						\$62.990					
33005-3172-44	0500	3170	604-07.03	RETAINING WALL (DESCRIPTION) (WALL NO. 3)	S.F.	8,937.000	0.000	\$	0.00	8,937.240	\$ 489,403.26
						\$54.760					
33005-3172-44	0500	3172	604-07.04	RETAINING WALL (DESCRIPTION) (WALL NO. 4)	S.F.	953.000	0.000	\$	0.00	804.870	\$ 104,713.59
						\$130.100					
33005-3172-44	0500	3174	604-07.05	RETAINING WALL (DESCRIPTION) (WALL NO. 5)	S.F.	1,017.000	0.000	\$	0.00	878.630	\$ 108,625.03
						\$123.630					
33005-3172-44	0500	3176	604-07.06	RETAINING WALL (DESCRIPTION) (WALL NO. 6)	S.F.	998.000	0.000	\$	0.00	848.100	\$ 109,744.14
						\$129.400					
33005-3172-44	0500	3178	604-07.07	RETAINING WALL (DESCRIPTION) (WALL NO. 7)	S.F.	1,031.000	0.000	\$	0.00	876.810	\$ 110,513.13
						\$126.040					

33005-3172-44	0100	0870	604-10.51	SCARIFYING	S.Y.	23,500.000	0.000	\$	0.00	4,472.220	\$	1,252.22
						\$0.280						
33005-3172-44	0500	9003	604-22.50	DEFECTIVE CONCRETE	DOLL	0.000	0.000	\$	0.00	-2,878.580	\$	-2,878.58
						\$1.000						
33005-3172-44	0500	9046	604-22.50	DEFECTIVE CONCRETE (CYLINDER 63 & 63A)	DOLL	0.000	0.000	\$	0.00	-157.470	\$	-157.47
						\$1.000						
33005-3172-44	0500	9047	604-22.50	DEFECTIVE CONCRETE (CYLINDER 146 & 146A)	DOLL	0.000	0.000	\$	0.00	-60.030	\$	-60.03
						\$1.000						
33005-3172-44	0500	9048	604-22.50	DEFECTIVE CONCRETE (CYLINDER 151 & 151A)	DOLL	0.000	0.000	\$	0.00	-474.500	\$	-474.50
						\$1.000						
33005-3172-44	0500	9049	604-22.50	DEFECTIVE CONCRETE (169 & 169A)	DOLL	0.000	0.000	\$	0.00	-247.410	\$	-247.41
						\$1.000						
33005-3172-44	0500	9054	604-22.51	DEFECTIVE CONCRETE	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
33005-3172-44	0500	3180	606-02.03	STEEL PILES (10 INCH)	L.F.	9,759.000	0.000	\$	0.00	31,202.990	\$	1,201,939.17
						\$38.520						
33005-3172-44	0500	9045	606-02.04	STEEL PILES (10 INCH)(CUT-OFFS)	L.F.	0.000	0.000	\$	0.00	1,374.180	\$	28,143.21
						\$20.480						
33005-3172-44	0500	3190	606-02.06	PILE TIPS (STEEL PILES, 10 INCH)	EACH	52.000	0.000	\$	0.00	796.000	\$	67,381.40
						\$84.650						
33005-3172-44	0100	0880	607-03.02	18" CONCRETE PIPE CULVERT (CLASS III)	L.F.	6,556.000	0.000	\$	0.00	6,686.000	\$	208,402.62
						\$31.170						

33005-3172-44	0100	0890	607-03.03	18" CONCRETE PIPE CULVERT (CLASS IV)	L.F.	159.000	0.000	\$	0.00	187.000	\$	6,386.05
						\$34.150						
33005-3172-44	0100	0900	607-05.02	24" CONCRETE PIPE CULVERT (CLASS III)	L.F.	4,876.000	0.000	\$	0.00	5,313.000	\$	211,669.92
						\$39.840						
33005-3172-44	0100	0910	607-06.02	30" CONCRETE PIPE CULVERT (CLASS III)	L.F.	232.000	0.000	\$	0.00	416.000	\$	24,398.40
						\$58.650						
33005-3172-44	0100	0920	607-07.02	36" CONCRETE PIPE CULVERT (CLASS III)	L.F.	452.000	0.000	\$	0.00	554.000	\$	41,311.78
						\$74.570						
33005-3172-44	0100	0930	607-07.03	36" CONCRETE PIPE CULVERT (CLASS IV)	L.F.	64.000	0.000	\$	0.00	72.000	\$	6,150.24
						\$85.420						
33005-3172-44	0100	0940	607-07.05	36" CONCRETE PIPE CULVERT(CLASS IV) JACKED-IN-PLACE	L.F.	136.000	0.000	\$	0.00	104.000	\$	92,240.72
						\$886.930						
33005-3172-44	0100	0950	607-08.03	42" CONCRETE PIPE CULVERT (CLASS IV)	L.F.	50.000	0.000	\$	0.00	68.000	\$	7,602.40
						\$111.800						
33005-3172-44	0100	0960	607-09.03	48" CONCRETE PIPE CULVERT (CLASS IV)	L.F.	492.000	0.000	\$	0.00	272.000	\$	33,483.20
						\$123.100						
33005-3172-44	0100	0970	607-09.05	48" CONCRETE PIPE CULVERT(CLASS IV) JACKED-IN-PLACE	L.F.	260.000	0.000	\$	0.00	43.000	\$	122,867.77
						\$2,857.390						
33005-3172-44	0100	9551	607-37.03	24" CORRUGATED METAL PIPE CULVERT 24" Corrugated Metal Pipe	L.F.	0.000	0.000	\$	0.00	60.000	\$	5,089.20
						\$84.820						
33005-3172-44	0100	0980	607-39.01	15" PIPE CULVERT (SIDE DRAIN)	L.F.	30.000	0.000	\$	0.00	0.000	\$	0.00
						\$37.160						

33005-3172-44	0100	0990	607-39.02	18" PIPE CULVERT (SIDE DRAIN)	L.F.	344.000	0.000	\$	0.00	128.000	\$	4,724.48
						\$36.910						
33005-3172-44	0100	1000	607-39.03	24" PIPE CULVERT (SIDE DRAIN)	L.F.	34.000	0.000	\$	0.00	34.000	\$	1,440.92
						\$42.380						
33005-3172-44	0100	1010	607-39.04	30" PIPE CULVERT (SIDE DRAIN)	L.F.	66.000	0.000	\$	0.00	0.000	\$	0.00
						\$44.700						
33005-3172-44	0100	1020	607-45.01	15" SLOTTED DRAIN PIPE	L.F.	500.000	0.000	\$	0.00	530.000	\$	67,431.90
						\$127.230						
33005-3172-44	0100	1030	607-57.02	REINFORCED CONCRETE PIPE ARCH (29" X 18")	L.F.	42.000	0.000	\$	0.00	48.000	\$	2,542.56
						\$52.970						
33005-3172-44	0100	1040	607-57.03	REINFORCED CONCRETE PIPE ARCH (36" X 23")	L.F.	148.000	0.000	\$	0.00	168.000	\$	10,804.08
						\$64.310						
33005-3172-44	0100	1050	607-57.04	REINFORCED CONCRETE PIPE ARCH (44" X 27")	L.F.	188.000	0.000	\$	0.00	376.000	\$	31,147.84
						\$82.840						
33005-3172-44	0100	1060	607-57.06	REINFORCED CONCRETE PIPE ARCH (58" X 36")	L.F.	532.000	0.000	\$	0.00	532.000	\$	66,803.24
						\$125.570						
33005-3172-44	0100	1070	610-07.03	18" PIPE DRAIN (BRIDGE DRAIN)	L.F.	750.000	0.000	\$	0.00	130.000	\$	3,637.40
						\$27.980						
33005-3172-44	0100	9504	611-01.05	MANHOLES, > 16' - 20' DEPTH	EACH	0.000	0.000	\$	0.00	1.000	\$	8,278.77
				MH Code B6		\$8,278.770						
33005-3172-44	0100	9505	611-01.06	MANHOLES, > 20' - 24' DEPTH	EACH	0.000	0.000	\$	0.00	1.000	\$	9,750.17
				MH Code B7		\$9,750.170						

33005-3172-

44	0100	9500	611-02.10	JUNCTION BOX, TYPE 1	EACH	0.000	0.000	\$	0.00	1.000	\$	2,290.73
						\$2,290.730						
33005-3172-44	0100	1080	611-02.13	JUNCTION BOX, TYPE 4	EACH	10.000	0.000	\$	0.00	11.000	\$	58,025.55
						\$5,275.050						
33005-3172-44	0100	1090	611-02.14	JUNCTION BOX, TYPE 5	EACH	1.000	0.000	\$	0.00	2.000	\$	17,884.38
						\$8,942.190						
33005-3172-44	0100	1100	611-07.01	CLASS A CONCRETE (PIPE ENDWALLS)	C.Y.	132.000	0.000	\$	0.00	140.170	\$	134,414.62
						\$958.940						
33005-3172-44	0100	1110	611-07.02	STEEL BAR REINFORCEMENT (PIPE ENDWALLS)	LB.	14,224.000	0.000	\$	0.00	11,626.000	\$	4,999.18
						\$0.430						
33005-3172-44	0100	1120	611-07.03	STRUCTURAL STEEL (PIPE ENDWALLS)	LB.	3,762.000	0.000	\$	0.00	1,856.000	\$	4,287.36
						\$2.310						
33005-3172-44	0100	9501	611-09.02	REWORK CATCHBASIN CB Code Y8	EACH	0.000	0.000	\$	0.00	1.000	\$	967.49
						\$967.490						
33005-3172-44	0100	1130	611-09.03	CAPPING EXISTING CATCHBASIN	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$1,697.160						
33005-3172-44	0100	1135	611-09.50	CATCH BASINS,(TYPE & DEPTH) (SPECIAL CATCHBASIN, #50, DEPTH 4-8 FT)	EACH	3.000	0.000	\$	0.00	2.000	\$	17,559.08
						\$8,779.540						
33005-3172-44	0100	1140	611-12.02	CATCH BASINS, TYPE 12, > 4' - 8' DEPTH	EACH	11.000	0.000	\$	0.00	11.000	\$	34,170.95
						\$3,106.450						
33005-3172-44	0100	1150	611-14.02	CATCH BASINS, TYPE 14, > 4' - 8' DEPTH	EACH	4.000	0.000	\$	0.00	4.000	\$	19,205.52
						\$4,801.380						
33005-3172-44	0100	1160	611-31.02	CATCH BASINS, TYPE 31, > 4' - 8' DEPTH	EACH	23.000	0.000	\$	0.00	25.000	\$	169,759.25

												\$6,790.370
33005-3172-44	0100	1170	611-31.03	CATCH BASINS, TYPE 31, > 8' - 12' DEPTH	EACH	1.000	0.000	\$ 0.00	1.000	\$ 7,934.57		\$7,934.570
33005-3172-44	0100	1180	611-32.02	CATCH BASINS, TYPE 32, > 4' - 6' DEPTH	EACH	2.000	0.000	\$ 0.00	2.000	\$ 12,650.78		\$6,325.390
33005-3172-44	0100	1190	611-38.01	CATCH BASINS, TYPE 38, 0' - 4' DEPTH	EACH	6.000	0.000	\$ 0.00	7.000	\$ 20,730.29		\$2,961.470
33005-3172-44	0100	1200	611-38.02	CATCH BASINS, TYPE 38, > 4' - 8' DEPTH	EACH	5.000	0.000	\$ 0.00	4.000	\$ 12,857.44		\$3,214.360
33005-3172-44	0100	1210	611-38.05	CATCH BASINS, TYPE 38, > 16' - 20' DEPTH	EACH	1.000	0.000	\$ 0.00	1.000	\$ 6,991.37		\$6,991.370
33005-3172-44	0100	1220	611-39.01	CATCH BASINS, TYPE 39, 0' - 4' DEPTH	EACH	3.000	0.000	\$ 0.00	2.000	\$ 6,092.42		\$3,046.210
33005-3172-44	0100	1230	611-41.01	CATCH BASINS, TYPE 41, 0' - 4' DEPTH	EACH	1.000	0.000	\$ 0.00	1.000	\$ 2,543.75		\$2,543.750
33005-3172-44	0100	1240	611-41.02	CATCH BASINS, TYPE 41, > 4' - 8' DEPTH	EACH	16.000	0.000	\$ 0.00	16.000	\$ 56,715.52		\$3,544.720
33005-3172-44	0100	1250	611-45.02	CATCH BASINS, TYPE 45, > 4' - 8' DEPTH	EACH	2.000	0.000	\$ 0.00	2.000	\$ 10,291.28		\$5,145.640
33005-3172-44	0100	1260	611-46.02	CATCH BASINS, TYPE 46, > 4' - 8' DEPTH	EACH	1.000	0.000	\$ 0.00	1.000	\$ 11,179.86		\$11,179.860
33005-3172-44	0500	3200	615-01.03	PRESTRESSED CONCRETE I-BEAM (TYPE III)	L.F.	7,175.000	0.000	\$ 0.00	7,168.500	\$ 1,057,067.01		\$147.460

33005-3172-44	0500	3210	615-01.04	PRESTRESSED CONCRETE I-BEAM (TYPE IV)	L.F.	3,133.000	0.000	\$ 0.00	2,893.920	\$ 535,490.96
						\$185.040				
33005-3172-44	0500	3220	620-03.10	CONCRETE PARAPET (DESCRIPTION) (STD-7-1)	L.F.	1,562.000	0.000	\$ 0.00	1,517.560	\$ 98,004.02
						\$64.580				
33005-3172-44	0500	3230	620-05.01	CONC PARAPET SINGLE SLOPE (STD-1-1SS)	L.F.	2,540.000	0.000	\$ 0.00	2,047.000	\$ 100,180.18
						\$48.940				
33005-3172-44	0100	1270	621-03.02	18" TEMPORARY DRAINAGE PIPE	L.F.	1,690.000	0.000	\$ 0.00	1,670.000	\$ 78,189.40
						\$46.820				
33005-3172-44	0100	1280	621-03.09	60" TEMPORARY DRAINAGE PIPE	L.F.	338.000	0.000	\$ 0.00	270.000	\$ 30,736.80
						\$113.840				
33005-3172-44	0100	1290	701-01.01	CONCRETE SIDEWALK (4 ")	S.F.	6,000.000	0.000	\$ 0.00	7,703.050	\$ 40,055.86
						\$5.200				
33005-3172-44	0100	1300	701-01.02	CONCRETE SIDEWALK (6 ")	S.F.	10,000.000	0.000	\$ 0.00	6,326.080	\$ 49,343.42
						\$7.800				
33005-3172-44	0100	1310	701-02.03	CONCRETE HANDICAP RAMP	S.F.	1,185.000	0.000	\$ 0.00	300.000	\$ 8,475.00
						\$28.250				
33005-3172-44	0100	1320	701-03	CONCRETE MEDIAN PAVEMENT	C.Y.	3.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$451.950				
33005-3172-44	0100	1330	702-03	CONCRETE COMBINED CURB & GUTTER	C.Y.	96.000	0.000	\$ 0.00	115.070	\$ 37,703.84
						\$327.660				
33005-3172-44	0100	1340	703-01	CEMENT CONCRETE DITCH PAVING	C.Y.	237.000	0.000	\$ 0.00	133.880	\$ 43,074.55
						\$321.740				

33005-3172-44	0100	1350	705-01.01	GUARDRAIL AT BRIDGE ENDS	L.F.	378.000	0.000	\$	0.00	459.000	\$	20,742.21
						\$45.190						
33005-3172-44	0100	9018	705-01.50	SHOP CURVED GUARDRAIL AT BRIDGE ENDS	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$56.487						
33005-3172-44	0100	1360	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	6,309.000	0.000	\$	0.00	8,430.750	\$	135,144.92
						\$16.030						
33005-3172-44	0100	9013	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$24.045						
33005-3172-44	0100	1370	705-03.03	MEDIAN DIVIDER GUARDRAIL (TYPE 2) (27" MT HT)	L.F.	50.000	0.000	\$	0.00	0.000	\$	0.00
						\$26.900						
33005-3172-44	0100	1380	705-04.02	GUARDRAIL TERMINAL (TYPE 12)	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$538.030						
33005-3172-44	0100	1390	705-04.03	GUARDRAIL TERMINAL (TYPE 13)	EACH	6.000	0.000	\$	0.00	11.000	\$	6,214.34
						\$564.940						
33005-3172-44	0100	1400	705-04.04	GUARDRAIL TERMINAL (TYPE 21)	EACH	11.000	0.000	\$	0.00	12.000	\$	20,014.80
						\$1,667.900						
33005-3172-44	0100	1410	705-04.05	GUARDRAIL TERMINAL (TYPE-IN-LINE)	EACH	2.000	0.000	\$	0.00	1.000	\$	548.79
						\$548.790						
33005-3172-44	0100	1420	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	6.000	0.000	\$	0.00	14.000	\$	28,623.42
						\$2,044.530						
33005-3172-44	0100	1430	705-08.51	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	EACH	13.000	0.000	\$	0.00	18.000	\$	89,098.38
						\$4,949.910						

33005-3172-44	0100	1435	705-08.70	IMPACT ATTENUATOR (QUADGUARD)	EACH	2.000	0.000	\$ 0.00	3.000	\$ 59,318.19
						\$19,772.730				
33005-3172-44	0100	1450	706-01	GUARDRAIL REMOVED	L.F.	8,116.000	0.000	\$ 0.00	9,940.000	\$ 10,735.20
						\$1.080				
33005-3172-44	0100	9507	707-01.52	GATE - CHAIN-LINK FENCE (___ FOOT - DESCRIPTION) Emergency Access	EACH	0.000	0.000	\$ 0.00	2.000	\$ 2,196.00
						\$1,098.000				
33005-3172-44	0100	1460	707-03.01	STOCK FENCE	L.F.	22,470.000	0.000	\$ 0.00	21,913.000	\$ 117,891.94
						\$5.380				
33005-3172-44	0100	1470	707-03.02	END, BRACED LINE, CORNER POST ASSEMBLY (STOCK FENCE)	EACH	112.000	0.000	\$ 0.00	148.000	\$ 5,573.68
						\$37.660				
33005-3172-44	0100	1480	707-06.01	REMOVAL OF FENCE (DESCRIPTION) (EXISTING C.A. FENCE)	L.F.	25,770.000	0.000	\$ 0.00	10,734.000	\$ 17,281.74
						\$1.610				
33005-3172-44	0100	1490	707-11.01	PEDESTRIAN CONSTRUCTION BARRIER FENCE	L.F.	1,000.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$10.760				
33005-3172-44	0100	1500	708-02.01	MARKERS (CONCRETE R.O.W. POSTS)	EACH	78.000	0.000	\$ 0.00	71.000	\$ 9,550.21
						\$134.510				
33005-3172-44	0100	1510	709-05.05	MACHINED RIP-RAP (CLASS A-3)	TON	777.000	0.000	\$ 0.00	183.210	\$ 6,355.55
						\$34.690				
33005-3172-44	0100	1520	709-05.06	MACHINED RIP-RAP (CLASS A-1)	TON	37,056.000	-130.690	\$ -4,533.64	19,443.430	\$ 674,492.59
						\$34.690				
33005-3172-44	0100	1530	709-05.08	MACHINED RIP-RAP (CLASS B)	TON	9,937.000	0.000	\$ 0.00	4,719.040	\$ 158,937.27
						\$33.680				

33005-3172-44	0100	1540	709-05.09	MACHINED RIP-RAP (CLASS C)	TON	5,894.000	0.000	\$	0.00	0.000	\$	0.00
						\$34.690						
33005-3172-44	0100	1550	710-02	AGGREGATE UNDERDRAINS (WITH PIPE)	L.F.	39,548.000	0.000	\$	0.00	30,057.000	\$	89,269.29
						\$2.970						
33005-3172-44	0100	1560	710-05	LATERAL UNDERDRAIN	L.F.	6,454.000	0.000	\$	0.00	1,682.000	\$	908.28
						\$0.540						
33005-3172-44	0100	1570	710-06.11	LATERAL UNDERDRAIN ENDWALL (2:1)	EACH	15.000	0.000	\$	0.00	7.000	\$	1,506.47
						\$215.210						
33005-3172-44	0100	1580	710-06.12	LATERAL UNDERDRAIN ENDWALL (3:1)	EACH	10.000	0.000	\$	0.00	16.000	\$	3,443.36
						\$215.210						
33005-3172-44	0100	1590	710-06.13	LATERAL UNDERDRAIN ENDWALL (4:1)	EACH	20.000	0.000	\$	0.00	23.000	\$	4,949.83
						\$215.210						
33005-3172-44	0100	1600	710-06.15	LATERAL UNDERDRAIN ENDWALL (6:1)	EACH	63.000	0.000	\$	0.00	21.000	\$	5,423.46
						\$258.260						
33005-3172-44	0500	3240	710-09.01	6" PERFORATED PIPE WITH VERTICAL DRAIN SYSTEM	L.F.	1,085.000	0.000	\$	0.00	1,255.000	\$	29,316.80
						\$23.360						
33005-3172-44	0500	3250	710-09.02	6" PIPE UNDERDRAIN	L.F.	169.000	0.000	\$	0.00	345.000	\$	3,453.45
						\$10.010						
33005-3172-44	0100	1605	711-01.06	CONCRETE MEDIAN BARRIER (TYING TO GUARDRAIL)	L.F.	50.000	0.000	\$	0.00	21.840	\$	1,850.72
						\$84.740						
33005-3172-44	0500	9677	711-01.07	CONCRETE HALF BARRIER WALL	L.F.	0.000	0.000	\$	0.00	640.000	\$	48,121.60
						\$75.190						
33005-3172-				CONCRETE MEDIAN B.R (BR PIER								

44	0100	1610	711-02	PROTECTION)	L.F.	1,410.000 \$259.870	0.000	\$ 0.00	224.000	\$ 58,210.88
33005-3172-44	0100	1650	711-04.01	CONCRETE GLARE SCREEN MEDIAN BARRIER @ BRIDGE PIERS	L.F.	550.000 \$293.770	0.000	\$ 0.00	137.000	\$ 40,246.49
33005-3172-44	0100	1655	711-05.70	SINGLE SLOPE MEDIAN BARRIER WALL	L.F.	16,300.000 \$98.190	0.000	\$ 0.00	15,265.000	\$ 1,498,870.35
33005-3172-44	0500	3260	711-05.74	CONC MEDIAN BARR SING SLOPE (STD-1-3SS)	L.F.	304.000 \$120.820	0.000	\$ 0.00	304.000	\$ 36,729.28
33005-3172-44	0100	1660	712-01	TRAFFIC CONTROL	LS	1.000 \$287,456.360	0.000	\$ 0.00	1.000	\$ 287,456.36
33005-3172-44	0100	1670	712-02.02	INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	35,750.000 \$28.560	0.000	\$ 0.00	89,827.000	\$ 2,565,459.12
33005-3172-44	0100	1680	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	75.000 \$55.960	0.000	\$ 0.00	731.000	\$ 40,906.76
33005-3172-44	0100	1690	712-05.01	WARNING LIGHTS (TYPE A)	EACH	50.000 \$66.720	0.000	\$ 0.00	14.000	\$ 934.08
33005-3172-44	0100	1700	712-05.03	WARNING LIGHTS (TYPE C)	EACH	300.000 \$73.170	0.000	\$ 0.00	88.000	\$ 6,438.96
33005-3172-44	0100	1710	712-06	SIGNS (CONSTRUCTION)	S.F.	1,929.000 \$12.000	0.000	\$ 0.00	3,568.090	\$ 42,817.08
33005-3172-44	0100	1720	712-06.01	VERTICAL PANELS	S.F.	894.000 \$19.910	0.000	\$ 0.00	2,318.000	\$ 46,151.38
33005-3172-44	0100	1730	712-07.03	TEMPORARY BARRICADES (TYPE III)	L.F.	336.000	0.000	\$ 0.00	180.000	\$ 3,351.60

												\$18.620
33005-3172-44	0100	1740	712-08.03	ARROW BOARD (TYPE C)	EACH	6.000	0.000	\$ 0.00	7.000	\$ 24,103.87		
												\$3,443.410
33005-3172-44	0100	1750	712-08.06	UNIFORMED POLICE OFFICER	HOUR	1,500.000	0.000	\$ 0.00	3,081.500	\$ 116,049.29		
												\$37.660
33005-3172-44	0100	9511	712-09.02	REMOVABLE PAVEMENT MARKING (8" BARRIER LINE)	L.F.	0.000	0.000	\$ 0.00	12,370.000	\$ 58,757.50		
												\$4.750
33005-3172-44	0100	1760	712-09.04	REMOVABLE PAVEMENT MARKING (STOP LINE)	L.F.	342.000	0.000	\$ 0.00	0.000	\$ 0.00		
												\$16.140
33005-3172-44	0100	1770	713-01.01	CLASS A CONCRETE (FOUNDATION FOR SIGN SUPPORTS)	C.Y.	12.000	0.000	\$ 0.00	14.680	\$ 6,318.71		
												\$430.430
33005-3172-44	0100	1780	713-01.02	STEEL BAR REINFORCEMENT(FOUNDATION FOR SIGN SUPPORTS)	LB.	3,264.000	0.000	\$ 0.00	3,990.800	\$ 7,103.62		
												\$1.780
33005-3172-44	0100	1790	713-02.04	DELINEATOR (MILE MARKER) & STEEL POST	EACH	4.000	0.000	\$ 0.00	4.000	\$ 645.64		
												\$161.410
33005-3172-44	0100	1800	713-02.14	FLEXIBLE DELINEATOR (WHITE)	EACH	126.000	0.000	\$ 0.00	140.000	\$ 4,519.20		
												\$32.280
33005-3172-44	0100	1810	713-02.15	FLEXIBLE DELINEATOR (YELLOW)	EACH	46.000	0.000	\$ 0.00	40.000	\$ 1,291.20		
												\$32.280
33005-3172-44	0100	1820	713-05	STEEL HOLLOW SQUARE POST (BREAKAWAY) SIGN SUPPORTS	LB.	236.000	0.000	\$ 0.00	435.600	\$ 1,289.38		
												\$2.960
33005-3172-44	0100	1830	713-06	STEEL I-BEAMS & WF-BEAMS(BREAKAWAY) SIGN SUPPORT	LB.	8,541.000	0.000	\$ 0.00	11,749.100	\$ 31,605.08		
												\$2.690

33005-3172-44	0100	1840	713-09.01	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) (SPAN=106'-0")	EACH	1.000	0.000	\$ 0.00	1.000	\$ 68,599.26
										\$68,599.260
33005-3172-44	0100	1850	713-09.02	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) (SPAN=98'-0")	EACH	1.000	0.000	\$ 0.00	1.000	\$ 56,493.51
										\$56,493.510
33005-3172-44	0100	1860	713-09.03	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) (SPAN=98'-0")	EACH	1.000	0.000	\$ 0.00	1.000	\$ 60,797.78
										\$60,797.780
33005-3172-44	0100	9556	713-09.05	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) See Change Order Explanations	EACH	0.000	0.000	\$ 0.00	1.000	\$ 70,290.00
										\$70,290.000
33005-3172-44	0100	9681	713-09.06	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) Steel Overhead Sign Structure (Span 78')	EACH	0.000	0.000	\$ 0.00	1.000	\$ 55,797.24
										\$55,797.240
33005-3172-44	0100	9682	713-09.07	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) Steel Overhead Sign Structure (Span 94')	EACH	0.000	0.000	\$ 0.00	1.000	\$ 61,650.88
										\$61,650.880
33005-3172-44	0100	1870	713-11.01	"U" SECTION STEEL POSTS	LB.	337.000	0.000	\$ 0.00	320.200	\$ 983.01
										\$3.070
33005-3172-44	0100	1880	713-11.02	PERFORATED/KNOCKOUT SQUARE TUBE POST	LB.	940.000	0.000	\$ 0.00	862.000	\$ 3,249.74
										\$3.770
33005-3172-44	0100	1890	713-11.03	2 1/2" DIA ROUND STEEL TUBE SIGN POST	LB.	181.000	0.000	\$ 0.00	214.400	\$ 921.92
										\$4.300
33005-3172-44	0100	1900	713-13.02	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	S.F.	343.000	0.000	\$ 0.00	365.180	\$ 5,207.47
										\$14.260
33005-3172-44	0100	1910	713-13.03	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	S.F.	570.000	0.000	\$ 0.00	701.000	\$ 10,557.06
										\$15.060

33005-3172-44	0100	1920	713-14	EXTRUDED ALUMINUM PANEL SIGNS	S.F.	1,519.000	0.000	\$	0.00	1,551.000	\$	34,633.83
						\$22.330						
33005-3172-44	0100	1930	713-15	REMOVAL OF SIGNS, POSTS AND FOOTINGS	LS	1.000	0.000	\$	0.00	1.000	\$	6,456.40
						\$6,456.400						
33005-3172-44	0100	1940	713-15.07	SUSPENDED FLAT SHEET ALUMINUM SIGN (0.080" THICK)	EACH	18.000	0.000	\$	0.00	15.000	\$	2,986.05
						\$199.070						
33005-3172-44	0100	1950	713-15.08	SUSPENDED FLAT SHEET ALUMINUM SIGN (0.100" THICK)	EACH	11.000	0.000	\$	0.00	13.000	\$	2,797.73
						\$215.210						
33005-3172-44	0100	1960	713-15.09	STEEL CABLE OVERHEAD SIGN SUPPORT	EACH	2.000	0.000	\$	0.00	2.000	\$	34,972.18
						\$17,486.090						
33005-3172-44	0100	1970	713-16.01	CHANGEABLE MESSAGE SIGN UNIT	EACH	6.000	0.000	\$	0.00	6.000	\$	67,792.20
						\$11,298.700						
33005-3172-44	0100	1980	713-16.07	END OF ROADWAY SIGN AND SUPPORT	EACH	2.000	0.000	\$	0.00	7.000	\$	828.59
						\$118.370						
33005-3172-44	0100	1990	713-16.20	SIGNS (DESCRIPTION) (TN44)	EACH	4.000	0.000	\$	0.00	6.000	\$	2,582.58
						\$430.430						
33005-3172-44	0100	2010	713-17.02	INSTALL AUXILIARY SUPPORT FOR EXIT NUMBER PANEL	EACH	10.000	0.000	\$	0.00	5.000	\$	672.55
						\$134.510						
33005-3172-44	0100	2030	713-17.03	INSTALL AUXILIARY SUPPORT ON EXISTING SIGN	EACH	2.000	0.000	\$	0.00	1.000	\$	134.51
						\$134.510						
33005-3172-44	0100	2050	713-17.60	SIGN MOUNTED ON CONCRETE MEDIAN BARRIER (_____) (1 - 1/2" SQ. TUBE)	EACH	20.000	0.000	\$	0.00	11.000	\$	3,906.10
						\$355.100						

33005-3172-44	0100	2060	713-17.61	SIGN MOUNTED ON CONCRETE MEDIAN BARRIER (_____) (3" SQ. TUBE)	EACH	5.000	0.000	\$ 0.00	6.000	\$ 3,066.78
						\$511.130				
33005-3172-44	0100	2070	716-01.06	TEMPORARY RAISED PAVEMENT MARKER, WHITE	EACH	6,400.000	0.000	\$ 0.00	3,362.000	\$ 52,447.20
						\$15.600				
33005-3172-44	0100	2080	716-01.10	SNOWPLOWABLE REFLECTIVE MARKER	EACH	1,018.000	0.000	\$ 0.00	1,037.000	\$ 65,839.13
						\$63.490				
33005-3172-44	0100	2090	716-01.30	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	EACH	350.000	0.000	\$ 0.00	350.000	\$ 4,518.50
						\$12.910				
33005-3172-44	0100	2100	716-02.02	PLASTIC PAVEMENT MARKING (8" BARRIER LINE)	L.F.	80.000	0.000	\$ 0.00	1,624.000	\$ 6,983.20
						\$4.300				
33005-3172-44	0100	2110	716-02.03	PLASTIC PAVEMENT MARKING (CROSS-WALK)	L.F.	120.000	0.000	\$ 0.00	113.000	\$ 1,519.85
						\$13.450				
33005-3172-44	0100	2120	716-02.04	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	S.Y.	342.000	0.000	\$ 0.00	673.000	\$ 28,965.92
						\$43.040				
33005-3172-44	0100	2130	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	431.000	0.000	\$ 0.00	543.000	\$ 9,643.68
						\$17.760				
33005-3172-44	0100	2140	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	44.000	0.000	\$ 0.00	60.000	\$ 12,912.60
						\$215.210				
33005-3172-44	0100	2150	716-02.08	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	L.F.	1,360.000	0.000	\$ 0.00	260.000	\$ 1,050.40
						\$4.040				
33005-3172-44	0100	2160	716-02.10	PLASTIC PAVEMENT MARKING (6" LINE)	L.M.	10.000	0.000	\$ 0.00	15.546	\$ 75,278.40
						\$4,842.300				

33005-3172-44	0100	2170	716-03.01	PLASTIC WORD PAVEMENT MARKING (ONLY)	EACH	7.000	0.000	\$	0.00	11.000	\$	3,551.02
												\$322.820
33005-3172-44	0100	2180	716-04.01	PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	EACH	2.000	0.000	\$	0.00	2.000	\$	430.42
												\$215.210
33005-3172-44	0100	2190	716-04.05	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	EACH	18.000	0.000	\$	0.00	14.000	\$	2,636.34
												\$188.310
33005-3172-44	0100	2200	716-04.07	PLASTIC PAVEMENT MARKING (EXIT ONLY ARROW)	EACH	5.000	0.000	\$	0.00	5.000	\$	2,421.15
												\$484.230
33005-3172-44	0100	2210	716-04.08	PLASTIC PAVEMENT MARKING (OPTION LANE ARROW)	EACH	3.000	0.000	\$	0.00	3.000	\$	1,614.09
												\$538.030
33005-3172-44	0100	2220	716-04.12	PLASTIC PAVEMENT MARKING (YIELD LINE)	S.F.	12.000	0.000	\$	0.00	0.000	\$	0.00
												\$32.280
33005-3172-44	0100	2230	716-05.02	PAINTED PAVEMENT MARKING (8" BARRIER LINE)	L.F.	42,400.000	0.000	\$	0.00	302,444.000	\$	375,030.56
												\$1.240
33005-3172-44	0100	2240	716-05.20	PAINTED PAVEMENT MARKING (6" LINE)	L.M.	34.000	0.000	\$	0.00	57.379	\$	92,615.44
												\$1,614.100
33005-3172-44	0100	2250	716-08.01	REMOVAL OF PAVEMENT MARKING (LINE)	L.F.	548,000.000	0.000	\$	0.00	235,917.000	\$	153,346.05
												\$0.650
33005-3172-44	0100	2260	716-10.02	PREFORMED PLASTIC PAVEMENT MARKING (8" BARRIER LINE)	L.F.	4,890.000	0.000	\$	0.00	5,356.000	\$	69,145.96
												\$12.910
33005-3172-44	0100	2270	716-10.15	PREFORMED PLASTIC PAVEMENT MARKING (6" LINE)	L.M.	15.000	0.000	\$	0.00	16.798	\$	352,477.47
												\$20,983.300
33005-3172-				PREFORMED PLASTIC PAVEMENT MARKING								

44	0100	2280	716-10.16	(6" DOTTED LINE)	L.F.	5,250.000 \$10.490	0.000	\$ 0.00	1,024.000	\$ 10,741.76
33005-3172-44	0100	2290	716-11.03	SPRAY THERMO PAVEMENT MARKING (6IN LINE)	L.M.	21.000 \$3,900.740	0.000	\$ 0.00	0.000	\$ 0.00
33005-3172-44	0100	2300	716-11.04	SPRAY THERMO PAVEMENT MARKING (6IN DOTTED)	L.F.	375.000 \$3.230	0.000	\$ 0.00	0.000	\$ 0.00
33005-3172-44	0100	2310	716-11.05	SPRAY THERMO PAVEMENT MARKING (8IN BARRIER)	L.F.	159,643.000 \$1.420	0.000	\$ 0.00	0.000	\$ 0.00
33005-3172-44	0100	2320	717-01	MOBILIZATION	LS	1.000 \$1,906,809.250	0.000	\$ 0.00	1.000	\$ 1,906,809.25
33005-3172-44	0100	9683	717-01.01	REMOBILIZATION Remobilization	LS	0.000 \$10,626.440	0.000	\$ 0.00	1.000	\$ 10,626.44
33005-3172-44	0100	2330	730-01.01	REMOVE & RELOCATE EXISTING TRAFFIC SIGNAL EQUIPMENT	EACH	1.000 \$4,734.690	0.000	\$ 0.00	1.000	\$ 4,734.69
33005-3172-44	0100	2340	730-01.02	REMOVAL OF SIGNAL EQUIPMENT	EACH	5.000 \$1,936.920	0.000	\$ 0.00	5.000	\$ 9,684.60
33005-3172-44	0100	2350	730-01.03	MODIFICATION OF EXISTING TRAFFIC SIGNAL EQUIPMENT	EACH	1.000 \$17,109.460	0.000	\$ 0.00	1.000	\$ 17,109.46
33005-3172-44	0100	2360	730-02.09	SIGNAL HEAD ASSEMBLY (130 WITH BACKPLATE)	EACH	26.000 \$780.150	0.000	\$ 0.00	26.000	\$ 20,283.90
33005-3172-44	0100	2370	730-02.17	SIGNAL HEAD ASSEMBLY (150 A2H WITH BACKPLATE)	EACH	6.000 \$1,172.910	0.000	\$ 0.00	6.000	\$ 7,037.46
33005-3172-44	0100	2380	730-02.30	SIGNAL HEAD ASSEMBLY (DESCRIPTION)	EACH	12.000	0.000	\$ 0.00	12.000	\$ 8,264.16

				(130 A2 WITH BACKPLATE)							\$688.680
33005-3172-44	0100	2390	730-03.12	AERIAL SPLICE ENCLOSURE	EACH	2.000	0.000	\$ 0.00	2.000	\$	1,140.64
											\$570.320
33005-3172-44	0100	2400	730-03.20	INSTALL PULL BOX (TYPE A)	EACH	6.000	0.000	\$ 0.00	5.000	\$	1,614.10
											\$322.820
33005-3172-44	0100	2410	730-03.21	INSTALL PULL BOX (TYPE B)	EACH	8.000	0.000	\$ 0.00	13.000	\$	4,196.66
											\$322.820
33005-3172-44	0100	2420	730-03.23	INSTALL PULL BOX (FIBER OPTIC-TYPE A)	EACH	8.000	0.000	\$ 0.00	5.000	\$	3,228.20
											\$645.640
33005-3172-44	0100	2430	730-05.01	ELECTRICAL SERVICE CONNECTION	EACH	5.000	0.000	\$ 0.00	5.000	\$	5,380.35
											\$1,076.070
33005-3172-44	0100	2440	730-08.02	SIGNAL CABLE - 5 CONDUCTOR	L.F.	309.000	0.000	\$ 0.00	1,030.000	\$	1,658.30
											\$1.610
33005-3172-44	0100	2450	730-08.04	SIGNAL CABLE - 9 CONDUCTOR	L.F.	3,530.000	0.000	\$ 0.00	4,480.000	\$	7,974.40
											\$1.780
33005-3172-44	0100	2460	730-08.40	INTERCONNECT CABLE - FIBER OPTIC (DESCRIPTION) (12 MM / 12 SM)	L.F.	3,282.000	0.000	\$ 0.00	3,480.000	\$	13,467.60
											\$3.870
33005-3172-44	0100	2470	730-09.01	SPAN WIRE ASSEMBLY(____LBS.MIN.BRK STRENGTH) (15,000 LBS.MIN.BRK STRENGTH)	L.F.	2,094.000	0.000	\$ 0.00	2,511.000	\$	7,558.11
											\$3.010
33005-3172-44	0100	2480	730-10.01	TETHER WIRE ASSEMBLY - 1/4" DIAMETER	L.F.	1,975.000	0.000	\$ 0.00	2,562.000	\$	6,200.04
											\$2.420
33005-3172-44	0100	2490	730-12.02	CONDUIT 2" DIAMETER (PVC)	L.F.	1,792.000	0.000	\$ 0.00	1,395.000	\$	12,010.95
											\$8.610

33005-3172-44	0100	2500	730-12.08	CONDUIT 2" DIAMETER (RGS)	L.F.	2,433.000	0.000	\$	0.00	1,995.000	\$	25,755.45
						\$12.910						
33005-3172-44	0100	2510	730-13.03	VEHICLE DETECTOR (4 - CHANNEL, RACK MOUNT)	EACH	9.000	0.000	\$	0.00	9.000	\$	3,922.29
						\$435.810						
33005-3172-44	0100	2520	730-13.06	VEHICLE DETECTOR (OPTICALLY ACTIVATED PRIORITY CONTROL)	EACH	14.000	0.000	\$	0.00	9.000	\$	23,727.24
						\$2,636.360						
33005-3172-44	0100	2530	730-13.08	VEHICLE DETECTOR (DESCRIPTION) (TEMPORARY MICROWAVE DETECTION)	EACH	4.000	0.000	\$	0.00	4.000	\$	5,165.12
						\$1,291.280						
33005-3172-44	0100	2540	730-14.01	SHIELDED DETECTOR CABLE	L.F.	4,705.000	0.000	\$	0.00	4,495.000	\$	4,854.60
						\$1.080						
33005-3172-44	0100	2550	730-14.02	SAW SLOT	L.F.	4,778.000	0.000	\$	0.00	5,065.000	\$	19,095.05
						\$3.770						
33005-3172-44	0100	2560	730-14.03	LOOP WIRE	L.F.	24,756.000	0.000	\$	0.00	27,854.000	\$	22,561.74
						\$0.810						
33005-3172-44	0100	2570	730-15.32	CABINET (EIGHT PHASE BASE MOUNTED)	EACH	5.000	0.000	\$	0.00	5.000	\$	48,961.05
						\$9,792.210						
33005-3172-44	0100	2580	730-16.02	EIGHT PHASE ACTUATED CONTROLLER	EACH	5.000	0.000	\$	0.00	5.000	\$	15,280.15
						\$3,056.030						
33005-3172-44	0100	2590	730-17.01	INSTALL MODEM	EACH	1.000	0.000	\$	0.00	1.000	\$	903.90
						\$903.900						
33005-3172-44	0100	2600	730-23.01	STEEL STRAIN POLE (SIGNAL SUPPORT)	EACH	19.000	0.000	\$	0.00	19.000	\$	118,582.61
						\$6,241.190						

33005-3172-44	0100	2610	730-26.02	PEDESTRIAN PUSHBUTTON WITH 12" SIGN	EACH	4.000	0.000	\$	0.00	4.000	\$	688.68
												\$172.170
33005-3172-44	0100	2620	730-26.03	PEDESTRIAN SIGNAL HEAD, PUSHBUTTON & 12" SIGN	EACH	2.000	0.000	\$	0.00	2.000	\$	1,269.76
												\$634.880
33005-3172-44	0100	2630	740-10.03	GEOTEXTILE (TYPE III)(EROSION CONTROL)	S.Y.	12,000.000	0.000	\$	0.00	16,389.220	\$	46,709.28
												\$2.850
33005-3172-44	0100	2640	740-10.04	GEOTEXTILE (TYPE IV)(STABILIZATION)	S.Y.	9,472.000	0.000	\$	0.00	333.330	\$	806.66
												\$2.420
33005-3172-44	0900	3270	770-46.15	INSTALL 45 FT CL 2 CCA SOU PINE POLE	EACH	1.000	0.000	\$	0.00	1.000	\$	1,280.42
												\$1,280.420
33005-3172-44	0900	3280	770-46.16	INSTALL 50 FT CL 2 CCA SOU PINE POLE	EACH	7.000	0.000	\$	0.00	7.000	\$	10,243.31
												\$1,463.330
33005-3172-44	0900	3290	770-46.17	INSTALL 50 FT H2 WD EQUIV STEEL POLE	EACH	1.000	0.000	\$	0.00	2.000	\$	11,027.30
												\$5,513.650
33005-3172-44	0900	3300	770-46.18	INSTALL 55 FT CL 1 CCA SOU PINE POLE	EACH	2.000	0.000	\$	0.00	2.000	\$	3,551.66
												\$1,775.830
33005-3172-44	0900	3310	770-46.19	INSTALL 60 FT CL 1 CCA SOU PINE POLE	EACH	1.000	0.000	\$	0.00	3.000	\$	6,600.99
												\$2,200.330
33005-3172-44	0900	3320	770-46.20	INSTALL 65 FT H4 WD EQUIV STEEL POLE	EACH	1.000	0.000	\$	0.00	2.000	\$	18,192.06
												\$9,096.030
33005-3172-44	0900	3330	770-46.21	INSTALL 70 FT H4 WD EQUIV STEEL POLE	EACH	1.000	0.000	\$	0.00	1.000	\$	11,056.17
												\$11,056.170

33005-3172-44	0900	3340	770-46.22	INSTALL 24M TRIPLE EYE SCREW ANCHOR	EACH	1.000	0.000	\$ 0.00	2.000	\$ 1,573.88
						\$786.940				
33005-3172-44	0900	3350	770-46.23	INSTALL 36M TRIPLE EYE SCREW ANCHOR	EACH	11.000	0.000	\$ 0.00	17.000	\$ 16,565.82
						\$974.460				
33005-3172-44	0900	3360	770-46.24	INSTALL DOUBLE POLE TOP BRACKETS	EACH	3.000	0.000	\$ 0.00	1.000	\$ 194.98
						\$194.980				
33005-3172-44	0900	3370	770-46.25	INSTALL SINGLE POLE TOP BRACKETS	EACH	7.000	0.000	\$ 0.00	6.000	\$ 635.88
						\$105.980				
33005-3172-44	0900	3380	770-46.26	INSTALL SECONDARY CLEVIS W/ BRACKET	EACH	6.000	0.000	\$ 0.00	9.000	\$ 1,020.33
						\$113.370				
33005-3172-44	0900	3390	770-46.27	INSTALL CLEVIS-ANCHOR-SHACKLE-1/2IN	EACH	56.000	0.000	\$ 0.00	25.000	\$ 3,350.00
						\$134.000				
33005-3172-44	0900	3400	770-46.28	INSTALL 10 FT SNG FIBRGLS DE CRSSARM	EACH	3.000	0.000	\$ 0.00	7.000	\$ 3,431.75
						\$490.250				
33005-3172-44	0900	3410	770-46.29	INSTALL 8 FT X 3 3/4X4 3/4 DBL XARM ASSM	EACH	3.000	0.000	\$ 0.00	1.000	\$ 397.69
						\$397.690				
33005-3172-44	0900	3420	770-46.30	INSTALL 10 FT X 4 3/4X5 3/4 DBL XARM ASM	EACH	11.000	0.000	\$ 0.00	13.000	\$ 6,391.32
						\$491.640				
33005-3172-44	0900	3430	770-46.31	INSTALL 8 FT X 3 3/4X4 3/4 SIN XARM ASSM	EACH	3.000	0.000	\$ 0.00	6.000	\$ 1,165.38
						\$194.230				
33005-3172-44	0900	3440	770-46.32	INSTALL 10 FT X 3 3/4X4 3/4 DBL XARM ASM	EACH	2.000	0.000	\$ 0.00	3.000	\$ 944.07
						\$314.690				

33005-3172-44	0900	3450	770-46.33	INSTALL DOWN GUY GUARD-8FT-PLASTIC-YELLOW	EACH	22.000	0.000	\$	0.00	18.000	\$	744.66
						\$41.370						
33005-3172-44	0900	3460	770-46.34	INSTALL 5/8INX22IN DBL ARMING BOLT ASSEM	EACH	6.000	0.000	\$	0.00	48.000	\$	40,443.84
						\$842.580						
33005-3172-44	0900	3470	770-46.35	INSTALL 5/8INX12IN OVAL EYE BOLT ASSEM	EACH	16.000	0.000	\$	0.00	19.000	\$	764.18
						\$40.220						
33005-3172-44	0900	3480	770-46.36	INSTALL 12M DOWN GUY W/ PORC HDWR ASSEM	EACH	1.000	0.000	\$	0.00	1.000	\$	263.70
						\$263.700						
33005-3172-44	0900	3490	770-46.37	INSTALL 12M DOWN GUY W/ PORC/FG HDR ASSM	EACH	21.000	0.000	\$	0.00	17.000	\$	4,591.36
						\$270.080						
33005-3172-44	0900	3500	770-46.38	INSTALL 3/4IN OVAL EYE NUT ASSEM	EACH	24.000	0.000	\$	0.00	20.000	\$	480.20
						\$24.010						
33005-3172-44	0900	3510	770-46.39	INSTALL 5/8IN OVAL EYE NUT ASSEM	EACH	1.000	0.000	\$	0.00	18.000	\$	428.04
						\$23.780						
33005-3172-44	0900	3520	770-46.40	INSTALL PUSH BRACE POLE BRKT ASSEMBLY	EACH	1.000	0.000	\$	0.00	1.000	\$	244.36
						\$244.360						
33005-3172-44	0900	3530	770-46.41	INSTALL 50 FT CL 2 CCA PUSH BRACE POLE	EACH	1.000	0.000	\$	0.00	1.000	\$	1,886.37
						\$1,886.370						
33005-3172-44	0900	3540	770-46.42	INSTALL POLE TOP ANTI-SPLIT ASSEMBLY	EACH	6.000	0.000	\$	0.00	12.000	\$	7,134.60
						\$594.550						
33005-3172-44	0900	3550	770-46.43	INSTALL 3/4IN X1 3/4IN LINE POST STUD	EACH	13.000	0.000	\$	0.00	8.000	\$	263.04
						\$32.880						

33005-3172-

44	0900	3560	770-46.44	INSTALL 3/4IN X 7 IN LINE POST STUD	EACH	32.000	0.000	\$	0.00	61.000	\$	2,095.35
						\$34.350						
33005-3172-44	0900	3570	770-46.45	INSTALL 3/8IN 12M STL GUY WIIRE-DOWN GUYS	L.F.	775.000	0.000	\$	0.00	1,084.000	\$	12,249.20
						\$11.300						
33005-3172-44	0900	3580	770-46.46	INSTALL SIN PH XFMR MOUNTING HARDWARE	EACH	3.000	0.000	\$	0.00	8.000	\$	3,327.04
						\$415.880						
33005-3172-44	0900	3590	770-46.47	INSTALL 4/0AL 7 STRAND AAC INOXLIPIN CABLE	L.F.	8,850.000	0.000	\$	0.00	7,691.000	\$	21,457.89
						\$2.790						
33005-3172-44	0900	3600	770-46.48	INSTALL 556AL 19 STRAND AAC INDAHLIAIN CBL	L.F.	2,910.000	0.000	\$	0.00	2,451.000	\$	10,269.69
						\$4.190						
33005-3172-44	0900	3610	770-46.49	INSTALL #6CU WP JUMPERS FOR XFMR BANKS	EACH	3.000	0.000	\$	0.00	10.000	\$	1,799.90
						\$179.990						
33005-3172-44	0900	3620	770-46.50	INSTALL ANGLE CLAMP-#2AL-336AL	EACH	6.000	0.000	\$	0.00	6.000	\$	979.68
						\$163.280						
33005-3172-44	0900	3630	770-46.51	INSTALL DEAD CLAMP-#2AL -4/0AL	EACH	47.000	0.000	\$	0.00	49.000	\$	8,170.75
						\$166.750						
33005-3172-44	0900	3640	770-46.52	INSTALL DEAD CLAMP-#556AL-1033AL	EACH	27.000	0.000	\$	0.00	33.000	\$	5,895.78
						\$178.660						
33005-3172-44	0900	3650	770-46.53	INSTALL DEAD CLAMP-#4/0AL -336AL	EACH	11.000	0.000	\$	0.00	12.000	\$	2,001.00
						\$166.750						
33005-3172-44	0900	3660	770-46.54	INSTALL LINE POST CLAMP-#2AL-336AL	EACH	15.000	0.000	\$	0.00	54.000	\$	4,377.78
						\$81.070						
33005-3172-44	0900	3670	770-46.55	INSTALL GROUND ROD-5/8INX8FT CU	EACH	3.000	0.000	\$	0.00	5.000	\$	885.60

												\$177.120
33005-3172-44	0900	3680	770-46.56	INSTALL INBIN GROUND	EACH	3.000	0.000	\$ 0.00	5.000	\$	935.55	
												\$187.110
33005-3172-44	0900	3690	770-46.57	INSTALL 1 4IN PORC INSL ASSEMBLY	EACH	2.000	0.000	\$ 0.00	6.000	\$	325.02	
												\$54.170
33005-3172-44	0900	3700	770-46.58	INSTALL 15KV POLYMER DEADEND ASSEM-POLE	EACH	43.000	0.000	\$ 0.00	3.000	\$	473.49	
												\$157.830
33005-3172-44	0900	3710	770-46.59	INSTALL 15KV POLYMER DEADEND ASSEM-XARM	EACH	41.000	0.000	\$ 0.00	71.000	\$	11,205.93	
												\$157.830
33005-3172-44	0900	3720	770-46.60	INSTALL 15LV POLYMER LINE POST INSL	EACH	45.000	0.000	\$ 0.00	67.000	\$	19,336.20	
												\$288.600
33005-3172-44	0900	3730	770-46.61	INSTALL 15KV 100A S&C XS CUTOUT-FD LINES	EACH	6.000	0.000	\$ 0.00	5.000	\$	1,002.35	
												\$200.470
33005-3172-44	0900	3740	770-46.62	INSTALL 15KV 100A S&C XS CUTOUT-XFMRS	EACH	3.000	0.000	\$ 0.00	5.000	\$	1,002.35	
												\$200.470
33005-3172-44	0900	3750	770-46.63	INSTALL 48 CNT ADSS FIBER OPTIC CABLE	L.F.	970.000	0.000	\$ 0.00	970.000	\$	14,162.00	
												\$14.600
33005-3172-44	0900	3760	770-46.64	INTALL FIB OPT CBL DBL 24IN MTG BKT ASSM	EACH	3.000	0.000	\$ 0.00	5.000	\$	908.70	
												\$181.740
33005-3172-44	0900	3770	770-46.65	REMOVE 35-4 WD POLE	EACH	4.000	0.000	\$ 0.00	5.000	\$	1,313.80	
												\$262.760
33005-3172-44	0900	3780	770-46.66	REMOVE 40-4 WD POLE	EACH	5.000	0.000	\$ 0.00	2.000	\$	610.66	
												\$305.330

33005-3172-44	0900	3790	770-46.67	REMOVE 45-2 WD POLE	EACH	1.000	0.000	\$	0.00	1.000	\$	354.74
												\$354.740
33005-3172-44	0900	3800	770-46.68	REMOVE 45-4 WD POLE	EACH	2.000	0.000	\$	0.00	3.000	\$	1,064.22
												\$354.740
33005-3172-44	0900	3810	770-46.69	REMOVE 50-2 WD POLE	EACH	2.000	0.000	\$	0.00	3.000	\$	1,214.10
												\$404.700
33005-3172-44	0900	3820	770-46.70	REMOVE 55-2 WD POLE	EACH	1.000	0.000	\$	0.00	1.000	\$	476.13
												\$476.130
33005-3172-44	0900	3830	770-46.71	REMOVE 55FT CONC POLE	EACH	1.000	0.000	\$	0.00	1.000	\$	476.13
												\$476.130
33005-3172-44	0900	3840	770-46.72	REMOVE 65-2 WD POLE	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
												\$689.350
33005-3172-44	0900	3850	770-46.73	REMOVE 3/4INX8 FT DBL EYE ANCHOR	EACH	3.000	0.000	\$	0.00	6.000	\$	426.42
												\$71.070
33005-3172-44	0900	3860	770-46.74	REMOVE 5/8INX8 FT DBL EYE ANCHOR	EACH	4.000	0.000	\$	0.00	5.000	\$	355.35
												\$71.070
33005-3172-44	0900	3870	770-46.75	REMOVE A-3021 FRMG ASSEMBLY	EACH	6.000	0.000	\$	0.00	0.000	\$	0.00
												\$477.980
33005-3172-44	0900	3880	770-46.76	REMOVE 24IN FG CO& ARR BRKT-SLVG	EACH	2.000	0.000	\$	0.00	3.000	\$	373.14
												\$124.380
33005-3172-44	0900	3890	770-46.77	REMOVE DOUBLE POLE TOP BRACKET-SLVG	EACH	1.000	0.000	\$	0.00	1.000	\$	106.62
												\$106.620

33005-3172-44	0900	3900	770-46.78	REMOVE SINGLE POLE TOP BRACKET-SLVG	EACH	3.000	0.000	\$	0.00	3.000	\$	149.28
												\$49.760
33005-3172-44	0900	3910	770-46.79	REMOVE SEC CLEVIS ASSEMBLY-SLVG	EACH	4.000	0.000	\$	0.00	17.000	\$	1,087.49
												\$63.970
33005-3172-44	0900	3920	770-46.80	REMOVE CLEVIS-ANCHOR-SHACKLE-1/2IN-SLVG	EACH	36.000	0.000	\$	0.00	29.000	\$	1,648.94
												\$56.860
33005-3172-44	0900	3930	770-46.81	RMV 8 FT X 3 3/4X4 3/4 DBL XARM ASSM-SVG	EACH	1.000	0.000	\$	0.00	8.000	\$	1,137.20
												\$142.150
33005-3172-44	0900	3940	770-46.82	RMV 10 FT X 4 3/4X5 3/4 DBL XARM ASM-SVG	EACH	4.000	0.000	\$	0.00	7.000	\$	1,243.83
												\$177.690
33005-3172-44	0900	3950	770-46.83	RMV 8 FT X 3 3/4X4 3/4 SIN XARM ASSM-SVG	EACH	3.000	0.000	\$	0.00	3.000	\$	213.21
												\$71.070
33005-3172-44	0900	3960	770-46.84	RMV 10 FT X 3 3/4X4 3/4 DBL XARM ASM	EACH	5.000	0.000	\$	0.00	4.000	\$	710.76
												\$177.690
33005-3172-44	0900	3970	770-46.85	RMV GUY GUARD	EACH	9.000	0.000	\$	0.00	8.000	\$	199.04
												\$24.880
33005-3172-44	0900	3980	770-46.86	RMV 5/8IN DBL ARMG BOLT ASSEM-SLVG	EACH	2.000	0.000	\$	0.00	14.000	\$	298.62
												\$21.330
33005-3172-44	0900	3990	770-46.87	RMV 5/8IN EYE BOLT ASSEM-SLVG	EACH	9.000	0.000	\$	0.00	10.000	\$	213.30
												\$21.330
33005-3172-44	0900	4000	770-46.88	RMV 12M DOWN GUY-NO INSL HW ASSEM	EACH	3.000	0.000	\$	0.00	0.000	\$	0.00
												\$107.110

33005-3172-44	0900	4010	770-46.89	RMV 12M DOWN GUY-PORC HW ASSEM	EACH	2.000	0.000	\$	0.00	3.000	\$	106.62
												\$35.540
33005-3172-44	0900	4020	770-46.90	RMV 12M DOWN GUY-PORC-FG HW ASSEM	EACH	4.000	0.000	\$	0.00	10.000	\$	355.40
												\$35.540
33005-3172-44	0900	4030	770-46.91	RMV 12M SPAN GUY-PORC-FG HW ASSEM	EACH	1.000	0.000	\$	0.00	3.000	\$	106.62
												\$35.540
33005-3172-44	0900	4040	770-46.92	RMV 3/4IN OVAL EYE NUT ASSEM	EACH	6.000	0.000	\$	0.00	18.000	\$	255.78
												\$14.210
33005-3172-44	0900	4050	770-46.93	RMV SNGL POLE TOP PIN ASSEM	EACH	3.000	0.000	\$	0.00	5.000	\$	248.80
												\$49.760
33005-3172-44	0900	4060	770-46.94	RMV 3/4IN 1IN THRD LNG SHNK STL PIN	EACH	8.000	0.000	\$	0.00	1.000	\$	35.54
												\$35.540
33005-3172-44	0900	4070	770-46.95	RMV POLE TOP ANTI-SPLIT ASSEM-SLVG	EACH	4.000	0.000	\$	0.00	7.000	\$	2,985.15
												\$426.450
33005-3172-44	0900	4080	770-46.96	RMV 3/4IN X1 3/4IN LINE POST STUD-SLVG	EACH	5.000	0.000	\$	0.00	1.000	\$	21.33
												\$21.330
33005-3172-44	0900	4090	770-46.97	RMV 3/4IN X 7 IN LINE POST STUD-SLVG	EACH	14.000	0.000	\$	0.00	57.000	\$	1,215.81
												\$21.330
33005-3172-44	0900	4100	770-46.98	RMV 3/8IN STL 12M GUY WIRE	L.F.	640.000	0.000	\$	0.00	711.000	\$	1,770.39
												\$2.490
33005-3172-44	0900	4110	770-46.99	RMV SIN PH XFMR MOUNTING HARDWARE-SLVG	EACH	8.000	0.000	\$	0.00	12.000	\$	2,985.24
												\$248.770

33005-3172-44	0900	4120	770-47.01	RMV #2AL AAC BARE CABLE-SLVG	L.F.	410.000	0.000	\$	0.00	504.000	\$	468.72
						\$0.930						
33005-3172-44	0900	4130	770-47.02	RMV 1/0ACSR 6 STR BARE CABLE-SLVG	L.F.	105.000	0.000	\$	0.00	100.000	\$	105.00
						\$1.050						
33005-3172-44	0900	4140	770-47.03	RMV 1/0 AL AAC BARE CABLE-SLVG	L.F.	515.000	0.000	\$	0.00	2,540.000	\$	2,667.00
						\$1.050						
33005-3172-44	0900	4150	770-47.04	RMV 4/0 AL AAC BARE CABLE-SLVG	L.F.	7,723.000	0.000	\$	0.00	5,665.000	\$	7,081.25
						\$1.250						
33005-3172-44	0900	4160	770-47.05	RMV 556AL AAC BARE CABLE-SLVG	L.F.	3,039.000	0.000	\$	0.00	2,452.000	\$	3,628.96
						\$1.480						
33005-3172-44	0900	4170	770-47.06	RMV XFMR JUMPER ASSEM	EACH	8.000	0.000	\$	0.00	12.000	\$	1,535.16
						\$127.930						
33005-3172-44	0900	4180	770-47.07	RMV A-3021 CONDUCTOR ASSEMBLY	EACH	6.000	0.000	\$	0.00	5.000	\$	1,433.90
						\$286.780						
33005-3172-44	0900	4190	770-47.08	RMV 2AL-4/0AL DE CLAMP	EACH	9.000	0.000	\$	0.00	60.000	\$	5,117.40
						\$85.290						
33005-3172-44	0900	4200	770-47.09	RMV 15KV PORC TIE TOP INSL	EACH	11.000	0.000	\$	0.00	46.000	\$	2,190.52
						\$47.620						
33005-3172-44	0900	4210	770-47.10	RMV 15KV POLYMER INSL DE-POLE-SLVG	EACH	11.000	0.000	\$	0.00	6.000	\$	285.72
						\$47.620						
33005-3172-44	0900	4220	770-47.11	RMV 15KV POLYMER INSL DE-XARM-SLVG	EACH	37.000	0.000	\$	0.00	62.000	\$	2,207.82
						\$35.610						

33005-3172-

44	0900	4230	770-47.12	RMV 15KV POLYMER LINE POST INSL-SLVG	EACH	19.000 \$35.610	0.000	\$ 0.00	23.000	\$ 819.03
33005-3172-44	0900	4240	770-47.13	RMV 15KV 100A CUTOUT FOR XFMR-SLVG	EACH	8.000 \$88.840	0.000	\$ 0.00	14.000	\$ 1,243.76
33005-3172-44	0900	4250	770-47.14	RMV QDPLX SERVICE -HDWR ASSEM	EACH	1.000 \$63.970	0.000	\$ 0.00	0.000	\$ 0.00
33005-3172-44	0900	4260	770-47.15	RMV 4/0AL QDPLX SERVICE	L.F.	50.000 \$1.640	0.000	\$ 0.00	0.000	\$ 0.00
33005-3172-44	0900	4270	770-47.16	RMV 48CNT FIGURE 8 FIBER OPTIC CBL	L.F.	1,013.000 \$3.550	0.000	\$ 0.00	1,013.000	\$ 3,596.15
33005-3172-44	0900	4280	770-47.17	RMV FIB OPTIC CBL MNTG BRKT-SLVG	EACH	4.000 \$85.290	0.000	\$ 0.00	3.000	\$ 255.87
33005-3172-44	0900	4290	770-47.18	INSTALL 50KVA 12KV 120/208 2B XFMR-BANK*	EACH	3.000 \$2,131.950	0.000	\$ 0.00	3.000	\$ 6,395.85
33005-3172-44	0900	4300	770-47.19	REMOVE 10KVA 7.2KV 120/240V XFMR*	EACH	2.000 \$431.420	0.000	\$ 0.00	1.000	\$ 431.42
33005-3172-44	0900	4310	770-47.20	REMOVE 25KVA 7.2KV 120/240V XFMR*	EACH	3.000 \$468.660	0.000	\$ 0.00	4.000	\$ 1,874.64
33005-3172-44	0900	4320	770-47.21	REMOVE 50KVA 7.2KV 120/240V XFMR*	EACH	3.000 \$572.790	0.000	\$ 0.00	6.000	\$ 3,436.74
33005-3172-44	0900	4330	770-47.22	TRANSFER 10KVA 7.2KV 120/240V XFMR	EACH	1.000 \$1,034.840	0.000	\$ 0.00	5.000	\$ 5,174.20
33005-3172-44	0900	4340	770-47.23	DETACH & ATTACH SPAN GUY	EACH	2.000	0.000	\$ 0.00	2.000	\$ 923.98

												\$461.990
33005-3172-44	0900	4350	770-47.24	TRANSFER SPAN GUY	EACH	2.000	0.000	\$ 0.00	0.000	\$ 0.00		
												\$461.990
33005-3172-44	0900	4360	770-47.25	ATTACH PRIMARY-DEADEND ATT	EACH	48.000	0.000	\$ 0.00	50.000	\$ 6,396.50		
												\$127.930
33005-3172-44	0900	4370	770-47.26	ATTACH PRIMARY-LINE ATT	EACH	33.000	0.000	\$ 0.00	45.000	\$ 3,838.05		
												\$85.290
33005-3172-44	0900	4380	770-47.27	ATTACH-NEUTRAL & SECONDARY	EACH	13.000	0.000	\$ 0.00	21.000	\$ 1,716.54		
												\$81.740
33005-3172-44	0900	4390	770-47.28	TRNSFR--INSTL CLMP-LINE PST-#2-336AL	EACH	6.000	0.000	\$ 0.00	0.000	\$ 0.00		
												\$90.620
33005-3172-44	0900	4400	770-47.29	INSTALL/RMV-CONDUCTOR COVER-UP-LINE HOSE	EACH	128.000	0.000	\$ 0.00	332.000	\$ 8,930.80		
												\$26.900
33005-3172-44	0900	4410	770-47.30	REMOVE PRIMARY-DEADEND ATT	EACH	15.000	0.000	\$ 0.00	55.000	\$ 4,221.80		
												\$76.760
33005-3172-44	0900	4420	770-47.31	REMOVE PRIMARY-LINE ATT	EACH	36.000	0.000	\$ 0.00	47.000	\$ 2,505.57		
												\$53.310
33005-3172-44	0900	4430	770-47.32	REMOVE-NEUTRAL & SECONDARY	EACH	15.000	0.000	\$ 0.00	23.000	\$ 1,144.48		
												\$49.760
33005-3172-44	0900	4440	770-47.33	TRANSFER PRIMARY-LINE ATT	EACH	3.000	0.000	\$ 0.00	13.000	\$ 1,801.80		
												\$138.600
33005-3172-44	0900	4450	770-47.34	TRANSFER SECONDARY COND	EACH	2.000	0.000	\$ 0.00	7.000	\$ 1,144.36		
												\$163.480

33005-3172-44	0900	4460	770-47.35	TRANSFER CUTOOUT/SWTICH	EACH	7.000	0.000	\$ 0.00	17.000	\$ 5,437.28
										\$319.840
33005-3172-44	0900	4470	770-47.36	TREE TRIMNING	HOUR	50.000	0.000	\$ 0.00	5.000	\$ 538.05
										\$107.610
33005-3172-44	0900	4480	770-47.37	ATTACH COMM CBL-LINE	EACH	1.000	0.000	\$ 0.00	8.000	\$ 682.32
										\$85.290
33005-3172-44	0900	4490	770-47.38	DETACH COMM CBL-LINE	EACH	2.000	0.000	\$ 0.00	10.000	\$ 639.70
										\$63.970
33005-3172-44	0900	4500	770-47.39	TRANSFER COMM CBL-LINE	EACH	1.000	0.000	\$ 0.00	4.000	\$ 597.04
										\$149.260
33005-3172-44	0900	9662	770-60.84	CONDUIT BEND-4IN SCH 80 90 DEG 36RAD	EACH	0.000	0.000	\$ 0.00	2.000	\$ 182.38
				Conduit Bend - 4IN SCH 80 90 DEG 36 RAD						\$91.190
33005-3172-44	0900	9663	770-60.85	CONDUIT-4IN SCH 80 PVC-POLE TO PULL BOX	L.F.	0.000	0.000	\$ 0.00	348.000	\$ 3,580.92
				Conduit - 4IN SCH 80 PVC-Pole to Pull Box						\$10.290
33005-3172-44	0900	9664	770-60.87	PULLBOX-HDPE-38INX25INX17IN DP	EACH	0.000	0.000	\$ 0.00	1.000	\$ 509.30
				Pullbox-HDPE 38x25x17IN DP						\$509.300
33005-3172-44	0900	9665	770-60.89	500 WP CU 600V SECONDARY CABLE-M&L	L.F.	0.000	0.000	\$ 0.00	250.000	\$ 5,230.00
				500 WP CU 600V Secondary Cable-M&L						\$20.920
33005-3172-44	0900	9666	770-60.90	SERVICE CONNECTORS-UG-IN PULLBOX	EACH	0.000	0.000	\$ 0.00	20.000	\$ 4,323.60
				Service Connectors-UG-IN Pullgox						\$216.180
33005-3172-44	0900	9667	770-60.91	SERVICE CONNECTIONS AT POLE & PULLBOX	HOUR	0.000	0.000	\$ 0.00	7.000	\$ 598.29
				Service Connections at Pole & Pullbox						\$85.470

33005-3172-44	0900	9668	770-64.76	INSTALL 10KV ARRESTER	EACH	0.000	0.000	\$	0.00	3.000	\$	174.84
				Install 10K Arrester								\$58.280
33005-3172-44	0900	9669	770-64.77	INSTALL CHANNEL UNISTRUT ON POLE	L.F.	0.000	0.000	\$	0.00	10.000	\$	33.30
				Install Channel Unistrut on Pole								\$3.330
33005-3172-44	0900	9670	770-64.78	INSTALL 4/0 AL AUTOMATIC SPLICE	EACH	0.000	0.000	\$	0.00	10.000	\$	16.70
				Install 4/0 AL Automatic Splice								\$1.670
33005-3172-44	0900	9671	770-64.79	INSTALL 500 CU 2H PAD@ POLE TRANSFRMR	EACH	0.000	0.000	\$	0.00	7.000	\$	17.50
				Install 500 CU 2H Pad@Pole Transformer								\$2.500
33005-3172-44	0900	9672	770-64.80	INSTALL TRANSFORMER SEC LEAD BRACKET	EACH	0.000	0.000	\$	0.00	1.000	\$	11.66
				Install Transformer SEC Lead Bracket								\$11.660
33005-3172-44	0900	4520	771-13.61	1.25IN PLASTIC PIPE PE 2406	L.F.	500.000	0.000	\$	0.00	193.000	\$	5,191.70
												\$26.900
33005-3172-44	0900	4530	771-13.62	2IN PLASTIC PIPE PE 2406	L.F.	185.000	0.000	\$	0.00	690.000	\$	22,273.20
												\$32.280
33005-3172-44	0900	4540	771-13.63	4IN PLASTIC PIPE PE 2406	L.F.	3,270.000	0.000	\$	0.00	4,027.000	\$	194,987.34
												\$48.420
33005-3172-44	0900	4550	771-13.64	TRACER WIRE FOR PLASTIC PIPE - #12 AWG W/ YELLOW COATING	L.F.	3,455.000	0.000	\$	0.00	4,910.000	\$	1,080.20
												\$0.220
33005-3172-44	0900	4560	771-13.65	4IN STEEL PIPE - EPOXY COATED - .156 WALL	L.F.	40.000	0.000	\$	0.00	10.000	\$	591.80
												\$59.180
33005-3172-44	0900	4570	771-13.66	6IN STEEL PIPE - EPOXY COATED - .188 WALL	L.F.	4,160.000	0.000	\$	0.00	4,100.000	\$	286,754.00
												\$69.940

33005-3172-44	0900	4580	771-13.67	RECTIFIER AND GROUNDBED	EACH	1.000	0.000	\$ 0.00	1.000	\$ 26,901.67
										\$26,901.670
33005-3172-44	0900	4590	771-13.68	STEEL PIPE TAPE-50 FT ROLL12 KV DIELECTRIC STRENGTH	EACH	10.000	0.000	\$ 0.00	0.000	\$ 0.00
										\$53.800
33005-3172-44	0900	4600	771-13.69	LOCATE TEST STATIONS WITH WIRE	EACH	10.000	0.000	\$ 0.00	2.000	\$ 645.64
										\$322.820
33005-3172-44	0900	4610	771-13.70	2IN X 4IN PLASTIC REDUCER	EACH	1.000	0.000	\$ 0.00	5.000	\$ 1,076.05
										\$215.210
33005-3172-44	0900	4620	771-13.71	4IN X 6IN STEEL REDUCER	EACH	2.000	0.000	\$ 0.00	3.000	\$ 968.46
										\$322.820
33005-3172-44	0900	4630	771-13.72	4IN PLASTIC TEE PE 2406	EACH	3.000	0.000	\$ 0.00	1.000	\$ 322.82
										\$322.820
33005-3172-44	0900	4640	771-13.73	6IN STEEL TEE	EACH	3.000	0.000	\$ 0.00	4.000	\$ 2,152.12
										\$538.030
33005-3172-44	0900	4650	771-13.74	4IN STEEL TO PLASTIC TRANSITION FITTING	EACH	3.000	0.000	\$ 0.00	3.000	\$ 968.46
										\$322.820
33005-3172-44	0900	4660	771-13.75	2IN PLASTIC 90 DEGREE ELBOW PE 2406	EACH	4.000	0.000	\$ 0.00	4.000	\$ 430.44
										\$107.610
33005-3172-44	0900	4670	771-13.76	4IN PLASTIC 90 DEGREE ELBOW PE 2406	EACH	6.000	0.000	\$ 0.00	6.000	\$ 968.46
										\$161.410
33005-3172-44	0900	4680	771-13.77	4IN PLASTIC 45 DEGREE ELBOW PE 2406	EACH	6.000	0.000	\$ 0.00	3.000	\$ 484.23
										\$161.410

33005-3172-44	0900	4690	771-13.78	6IN STEEL 90 DEGREE ELBOW	EACH	6.000	0.000	\$ 0.00	16.000	\$ 5,165.12
										\$322.820
33005-3172-44	0900	4700	771-13.79	6IN STEEL 45 DEGREE ELBOW	EACH	8.000	0.000	\$ 0.00	18.000	\$ 5,810.76
										\$322.820
33005-3172-44	0900	4710	771-13.80	2IN PLASTIC ELECTROFUSION END CAP	EACH	3.000	0.000	\$ 0.00	3.000	\$ 322.83
										\$107.610
33005-3172-44	0900	4720	771-13.81	4IN PLASTIC ELECTROFUSION END CAP	EACH	2.000	0.000	\$ 0.00	1.000	\$ 161.41
										\$161.410
33005-3172-44	0900	4730	771-13.82	4IN STEEL END CAP	EACH	2.000	0.000	\$ 0.00	4.000	\$ 860.84
										\$215.210
33005-3172-44	0900	4740	771-13.83	6IN STEEL END CAP	EACH	3.000	0.000	\$ 0.00	12.000	\$ 3,228.24
										\$269.020
33005-3172-44	0900	4750	771-13.84	4IN PLASTIC ELECTROFUSION COUPLINGS	EACH	100.000	0.000	\$ 0.00	0.000	\$ 0.00
										\$10.760
33005-3172-44	0900	4760	771-13.85	2IN PLASTIC ELECTROFUSION COUPLINGS	EACH	10.000	0.000	\$ 0.00	0.000	\$ 0.00
										\$5.380
33005-3172-44	0900	4770	771-13.86	4IN TDW SPHERICAL TEE - STEEL	EACH	1.000	0.000	\$ 0.00	1.000	\$ 10,760.67
										\$10,760.670
33005-3172-44	0900	4780	771-13.87	6IN TDW SPHERICAL TEE - STEEL	EACH	2.000	0.000	\$ 0.00	4.000	\$ 51,651.20
										\$12,912.800
33005-3172-44	0900	4790	771-13.88	4IN POSI-HOLD COUPLING	EACH	1.000	0.000	\$ 0.00	2.000	\$ 645.64
										\$322.820

33005-3172-

44	0900	4800	771-13.89	6IN POSI-HOLD COUPLING	EACH	2.000	0.000	\$ 0.00	4.000	\$ 1,721.72
						\$430.430				
33005-3172-44	0900	4810	771-13.90	6IN STEEL DRESSER COUPLING	EACH	2.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$538.030				
33005-3172-44	0900	4820	771-13.91	6IN STEEL WELDOVER FOR DRESSER COUPLING	EACH	2.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,076.070				
33005-3172-44	0900	4830	771-13.92	2IN HIGH VOLUME PLASTIC TEE	EACH	2.000	0.000	\$ 0.00	7.000	\$ 1,883.14
						\$269.020				
33005-3172-44	0900	4840	771-13.93	6IN STEEL BLIND FLANGE	EACH	2.000	0.000	\$ 0.00	2.000	\$ 1,076.06
						\$538.030				
33005-3172-44	0900	4850	771-13.94	2IN PLASTIC VALVE PE 2406	EACH	1.000	0.000	\$ 0.00	2.000	\$ 753.24
						\$376.620				
33005-3172-44	0900	4860	771-13.95	4IN PLASTIC VALVE PE 2406	EACH	2.000	0.000	\$ 0.00	3.000	\$ 1,614.09
						\$538.030				
33005-3172-44	0900	4870	771-13.96	6IN STEEL WELD X WELD VALVE - 300 PSIG WORKING PRESSURE	EACH	2.000	0.000	\$ 0.00	3.000	\$ 11,298.69
						\$3,766.230				
33005-3172-44	0900	4880	771-13.97	6IN STEEL WELD X FLANGE VALVE - 300 PSIG WORKING PRESSURE	EACH	1.000	0.000	\$ 0.00	1.000	\$ 4,304.27
						\$4,304.270				
33005-3172-44	0900	4890	775-17.01	6IN 90DEG ELBOW	EACH	1.000	0.000	\$ 0.00	4.000	\$ 6,373.00
						\$1,593.250				
33005-3172-44	0900	4900	775-17.02	6IN DUCTILE IRON PIPE	L.F.	542.000	0.000	\$ 0.00	1,432.000	\$ 56,463.76
						\$39.430				
33005-3172-44	0900	4910	775-17.03	6IN GATE VALVE	EACH	2.000	0.000	\$ 0.00	5.000	\$ 4,665.55

							\$933.110				
33005-3172-44	0900	4920	775-17.04	8IN 90DEG ELBOW	EACH	1.000	0.000	\$ 0.00	1.000	\$ 1,684.70	
							\$1,684.700				
33005-3172-44	0900	4930	775-17.05	8IN DUCTILE IRON PIPE	L.F.	1,142.000	0.000	\$ 0.00	946.000	\$ 41,113.16	
							\$43.460				
33005-3172-44	0900	4940	775-17.06	8IN DUCTILE IRON PIPE REMOVAL	L.F.	3,577.000	0.000	\$ 0.00	1,351.000	\$ 9,686.67	
							\$7.170				
33005-3172-44	0900	4950	775-17.07	8IN GATE VALVE	EACH	2.000	0.000	\$ 0.00	2.000	\$ 2,358.00	
							\$1,179.000				
33005-3172-44	0900	4960	775-17.08	8IN SLEEVE	EACH	1.000	0.000	\$ 0.00	0.000	\$ 0.00	
							\$371.310				
33005-3172-44	0900	4970	775-17.09	10IN 90DEG ELBOW	EACH	1.000	0.000	\$ 0.00	0.000	\$ 0.00	
							\$1,722.630				
33005-3172-44	0900	4980	775-17.10	10IN DUCTILE IRON PIPE	L.F.	39.000	0.000	\$ 0.00	0.000	\$ 0.00	
							\$56.170				
33005-3172-44	0900	4990	775-17.11	10IN DUCTILE IRON PIPE REMOVAL	L.F.	1,821.000	0.000	\$ 0.00	480.000	\$ 4,142.40	
							\$8.630				
33005-3172-44	0900	5000	775-17.12	10IN GATE VALVES	EACH	2.000	0.000	\$ 0.00	2.000	\$ 3,358.32	
							\$1,679.160				
33005-3172-44	0900	5010	775-17.13	10IN LINE STOP	EACH	2.000	0.000	\$ 0.00	2.000	\$ 15,313.78	
							\$7,656.890				
33005-3172-44	0900	5020	775-17.14	10IN TAPPING VALVE	EACH	2.000	0.000	\$ 0.00	2.000	\$ 5,785.46	
							\$2,892.730				

33005-3172-44	0900	5030	775-17.15	10IN TAPPING SLEEVE	EACH	2.000	0.000	\$	0.00	2.000	\$	4,852.40
												\$2,426.200
33005-3172-44	0900	5040	775-17.16	12IN 90DEG ELBOW	EACH	4.000	0.000	\$	0.00	11.000	\$	21,180.06
												\$1,925.460
33005-3172-44	0900	5050	775-17.17	12IN DUCTILE IRON PIPE	L.F.	2,179.000	0.000	\$	0.00	2,117.000	\$	148,592.23
												\$70.190
33005-3172-44	0900	5060	775-17.18	12IN DUCTILE IRON PIPE REMOVAL	L.F.	1,346.000	0.000	\$	0.00	173.000	\$	1,908.19
												\$11.030
33005-3172-44	0900	5070	775-17.19	12IN GATE VALVE	EACH	5.000	0.000	\$	0.00	7.000	\$	14,278.53
												\$2,039.790
33005-3172-44	0900	5080	775-17.20	12IN LINE STOP	EACH	1.000	0.000	\$	0.00	2.000	\$	17,917.86
												\$8,958.930
33005-3172-44	0900	5090	775-17.21	12IN TAPPING SLEEVE	EACH	1.000	0.000	\$	0.00	1.000	\$	2,776.66
												\$2,776.660
33005-3172-44	0900	5100	775-17.22	12IN TAPPING VALVE	EACH	1.000	0.000	\$	0.00	1.000	\$	4,029.58
												\$4,029.580
33005-3172-44	0900	5110	775-17.23	12IN X 12IN X 10IN TEE	EACH	1.000	0.000	\$	0.00	1.000	\$	545.53
												\$545.530
33005-3172-44	0900	5120	775-17.24	12IN X 10IN REDUCER	EACH	1.000	0.000	\$	0.00	2.000	\$	1,053.00
												\$526.500
33005-3172-44	0900	5130	775-17.25	16IN 90DEG ELBOW	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
												\$4,771.460

33005-3172-44	0900	5140	775-17.26	16IN DUCTILE IRON PIPE	L.F.	96.000	0.000	\$	0.00	0.000	\$	0.00
						\$68.310						
33005-3172-44	0900	5150	775-17.27	16IN DUCTILE IRON PIPE REMOVAL	L.F.	205.000	0.000	\$	0.00	0.000	\$	0.00
						\$12.640						
33005-3172-44	0900	5160	775-17.28	16IN GATE VALVES	EACH	2.000	0.000	\$	0.00	1.000	\$	5,732.00
						\$5,732.000						
33005-3172-44	0900	5170	775-17.29	16IN LINE STOP	EACH	1.000	0.000	\$	0.00	1.000	\$	15,883.43
						\$15,883.430						
33005-3172-44	0900	5180	775-17.30	16IN TAPPING SLEEVE	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$6,056.230						
33005-3172-44	0900	5190	775-17.31	16IN TAPPING VALVE	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$8,076.640						
33005-3172-44	0900	5200	775-17.32	18IN STEEL CASING	L.F.	310.000	0.000	\$	0.00	420.000	\$	208,954.20
						\$497.510						
33005-3172-44	0950	5740	775-17.33	24IN 90DEG ELBOW	EACH	2.000	0.000	\$	0.00	3.000	\$	28,365.27
						\$9,455.090						
33005-3172-44	0900	5210	775-17.34	24IN STEEL CASING	L.F.	90.000	0.000	\$	0.00	90.000	\$	64,779.30
						\$719.770						
33005-3172-44	0910	5500	775-17.35	24IN DUCTILE IRON PIPE	L.F.	5,498.000	0.000	\$	0.00	5,259.000	\$	531,106.41
						\$100.990						
33005-3172-44	0900	5220	775-17.36	24IN DUCTILE IRON PIPE REMOVAL	L.F.	5,225.000	0.000	\$	0.00	696.000	\$	12,757.68
						\$18.330						

33005-3172-44	0900	5230	775-17.37	24IN GATE VALVES	EACH	12.000	0.000	\$	0.00	15.000	\$	225,423.60
												\$15,028.240
33005-3172-44	0900	5240	775-17.38	24IN LINE STOP	EACH	1.000	0.000	\$	0.00	1.000	\$	25,188.88
												\$25,188.880
33005-3172-44	0950	5750	775-17.39	24IN TAPPING SLEEVE	EACH	2.000	0.000	\$	0.00	1.000	\$	14,027.75
												\$14,027.750
33005-3172-44	0950	5760	775-17.40	24IN TAPPING VALVE	EACH	2.000	0.000	\$	0.00	1.000	\$	20,043.26
												\$20,043.260
33005-3172-44	0900	5250	775-17.41	24IN TEE	EACH	2.000	0.000	\$	0.00	3.000	\$	17,189.16
												\$5,729.720
33005-3172-44	0900	5260	775-17.42	24IN X 12IN REDUCER	EACH	2.000	0.000	\$	0.00	2.000	\$	11,023.44
												\$5,511.720
33005-3172-44	0900	5270	775-17.43	24IN X 24IN X 6IN TEE	EACH	2.000	0.000	\$	0.00	3.000	\$	11,495.37
												\$3,831.790
33005-3172-44	0900	5280	775-17.44	24IN X 24IN X 8IN TEE	EACH	1.000	0.000	\$	0.00	1.000	\$	4,179.71
												\$4,179.710
33005-3172-44	0900	5290	775-17.45	24IN X 24IN X 16IN TEE	EACH	1.000	0.000	\$	0.00	1.000	\$	5,155.92
												\$5,155.920
33005-3172-44	0900	5300	775-17.46	36IN STEEL CASING	L.F.	335.000	0.000	\$	0.00	315.000	\$	280,447.65
												\$890.310
33005-3172-44	0900	5310	775-17.47	HYDRANT ASSEMBLY	EACH	3.000	0.000	\$	0.00	3.000	\$	10,681.98
												\$3,560.660

33005-3172-44	0900	9510	777-04.82	REMOVAL OF EXIST. SANITARY SEWER LINES (8IN) 8' - 10' deep	L.F.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$34.570				
33005-3172-44	0900	9508	777-04.83	REMOVAL OF EXIST. SANITARY SEWER LINES (12IN)	L.F.	0.000	0.000	\$ 0.00	20.000	\$ 345.60
						\$17.280				
33005-3172-44	0900	9509	777-05.94	REMOVAL OF EXIST. SANITARY SEWER LINES (27IN) 6' - 8' deep	L.F.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$23.380				
33005-3172-44	0900	5320	777-11.44	GRAV FILL 14IN&15IN PIPE-8FT-10FT	L.F.	135.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$34.090				
33005-3172-44	0900	5330	777-11.45	GRAV FILL 14IN&15IN PIPE-10FT-12FT	L.F.	90.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$41.650				
33005-3172-44	0900	5340	777-11.46	GRAV FILL 14IN&15IN PIPE-12FT-14FT	L.F.	20.000	0.000	\$ 0.00	27.000	\$ 1,329.48
						\$49.240				
33005-3172-44	0930	5620	777-11.47	GRAV FILL 18IN&20IN PIPE - 0FT-6FT	L.F.	31.000	0.000	\$ 0.00	474.000	\$ 8,778.48
						\$18.520				
33005-3172-44	0930	9512	777-11.47	GRAV FILL 18IN&20IN PIPE - 0FT-6FT	L.F.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$18.520				
33005-3172-44	0930	5630	777-11.48	GRAV FILL 18IN&20IN PIPE - 6FT-8FT	L.F.	738.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$25.560				
33005-3172-44	0930	5640	777-11.49	GRAV FILL 18 IN & 20 IN PIPE - 8FT-10FT	L.F.	649.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$33.140				
33005-3172-44	0930	5650	777-11.50	GRAV FILL 18 IN & 20 IN PIPE - 10FT-12FT	L.F.	71.000	0.000	\$ 0.00	34.000	\$ 1,293.36
						\$38.040				

33005-3172-

44	0930	9513	777-11.50	GRAV FILL 18 IN & 20 IN PIPE - 10FT-12FT	L.F.	0.000 \$38.040	0.000	\$ 0.00	0.000	\$ 0.00
33005-3172-44	0930	5660	777-11.51	GRAV FILL 18 IN & 20 IN PIPE - 12FT-14FT	L.F.	60.000 \$48.280	0.000	\$ 0.00	80.000	\$ 3,862.40
33005-3172-44	0930	9514	777-11.51	GRAV FILL 18 IN & 20 IN PIPE - 12FT-14FT	L.F.	0.000 \$48.280	0.000	\$ 0.00	0.000	\$ 0.00
33005-3172-44	0900	5350	777-11.52	GRAV FILL OVER 4 IN & 6 IN PIPE	L.F.	400.000 \$74.180	0.000	\$ 0.00	200.000	\$ 14,836.00
33005-3172-44	0920	5510	777-11.53	18 IN DIP - 6FT - 8FT DEEP	L.F.	163.000 \$126.320	0.000	\$ 0.00	108.000	\$ 13,642.56
33005-3172-44	0920	5520	777-11.54	18 IN DIP - 8FT - 10FT DEEP	L.F.	307.000 \$137.530	0.000	\$ 0.00	0.000	\$ 0.00
33005-3172-44	0920	5530	777-11.55	18 IN DIP - 10FT - 12FT DEEP	L.F.	42.000 \$151.830	0.000	\$ 0.00	0.000	\$ 0.00
33005-3172-44	0940	5670	777-11.56	20 IN DIP - 6FT - 8FT DEEP	L.F.	19.000 \$114.600	0.000	\$ 0.00	0.000	\$ 0.00
33005-3172-44	0940	5680	777-11.57	20 IN DIP - 8FT - 10FT DEEP	L.F.	117.000 \$122.230	0.000	\$ 0.00	0.000	\$ 0.00
33005-3172-44	0940	5690	777-11.58	20 IN DIP - 10FT - 12FT DEEP	L.F.	440.000 \$130.090	0.000	\$ 0.00	334.000	\$ 43,450.06
33005-3172-44	0940	5700	777-11.59	20 IN DIP - 12FT - 14FT DEEP	L.F.	412.000 \$151.780	0.000	\$ 0.00	208.000	\$ 31,570.24
33005-3172-44	0940	5710	777-11.60	20 IN DIP - 14FT - 16FT DEEP	L.F.	53.000	0.000	\$ 0.00	108.000	\$ 16,113.60

							\$149.200					
33005-3172-44	0940	5720	777-11.61	20 IN DIP - 16FT - 18FT DEEP	L.F.	32.000	0.000	\$	0.00	77.000	\$	12,470.15
							\$161.950					
33005-3172-44	0940	9515	777-11.61	20 IN DIP - 16FT - 18FT DEEP	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
							\$161.950					
33005-3172-44	0900	5360	777-11.62	15 IN PVC - 0FT - 6FT DEEP	L.F.	345.000	0.000	\$	0.00	43.000	\$	2,500.45
							\$58.150					
33005-3172-44	0900	5370	777-11.63	15 IN PVC - 6FT - 8FT DEEP	L.F.	816.000	0.000	\$	0.00	426.000	\$	29,615.52
							\$69.520					
33005-3172-44	0900	5380	777-11.64	15 IN PVC - 8FT - 10FT DEEP	L.F.	649.000	0.000	\$	0.00	425.000	\$	32,644.25
							\$76.810					
33005-3172-44	0900	9516	777-11.64	15 IN PVC - 8FT - 10FT DEEP	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
							\$76.810					
33005-3172-44	0900	5390	777-11.65	15 IN PVC - 10FT - 12FT DEEP	L.F.	483.000	0.000	\$	0.00	149.000	\$	13,009.19
							\$87.310					
33005-3172-44	0900	9517	777-11.65	15 IN PVC - 10FT - 12FT DEEP	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
							\$87.310					
33005-3172-44	0900	5400	777-11.66	15 IN PVC - 12FT - 14FT DEEP	L.F.	284.000	0.000	\$	0.00	1,332.000	\$	131,481.72
							\$98.710					
33005-3172-44	0920	5540	777-11.67	18 IN PVC - 0FT - 6FT DEEP	L.F.	31.000	0.000	\$	0.00	98.000	\$	6,257.30
							\$63.850					
33005-3172-44	0920	5550	777-11.68	18 IN PVC - 6FT - 8FT DEEP	L.F.	487.000	0.000	\$	0.00	692.000	\$	50,931.20
							\$73.600					

33005-3172-44	0920	5560	777-11.69	18 IN PVC - 8FT - 10FT DEEP	L.F.	628.000	0.000	\$	0.00	237.000	\$	19,284.69
						\$81.370						
33005-3172-44	0920	9518	777-11.69	18 IN PVC - 8FT - 10FT DEEP	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$81.370						
33005-3172-44	0920	5570	777-11.70	18 IN PVC - 10FT - 12FT DEEP	L.F.	133.000	0.000	\$	0.00	98.000	\$	8,841.56
						\$90.220						
33005-3172-44	0920	9519	777-11.70	18 IN PVC - 10FT - 12FT DEEP	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$90.220						
33005-3172-44	0920	5580	777-11.71	18 IN PVC - 12FT - 14FT DEEP	L.F.	428.000	0.000	\$	0.00	393.000	\$	38,903.07
						\$98.990						
33005-3172-44	0920	5590	777-11.72	18 IN PVC - 14FT - 16FT DEEP	L.F.	21.000	0.000	\$	0.00	18.000	\$	2,026.62
						\$112.590						
33005-3172-44	0920	5600	777-11.73	18 IN X 6 IN DIP TEE	EACH	4.000	0.000	\$	0.00	0.000	\$	0.00
						\$1,903.980						
33005-3172-44	0940	5730	777-11.74	20 IN X 6 IN DIP TEE	EACH	4.000	0.000	\$	0.00	0.000	\$	0.00
						\$2,243.570						
33005-3172-44	0900	5410	777-11.75	15 IN X 6 IN PVC TEE	EACH	8.000	0.000	\$	0.00	4.000	\$	1,304.04
						\$326.010						
33005-3172-44	0920	5610	777-11.76	18 IN X 6 IN PVC TEE	EACH	4.000	0.000	\$	0.00	2.000	\$	1,145.32
						\$572.660						
33005-3172-44	0900	5420	777-11.77	14 IN DIP UNDER HUNTER RD CULVERT	L.F.	50.000	0.000	\$	0.00	50.000	\$	14,315.50
						\$286.310						

33005-3172-44	0900	5430	777-11.78	4FT DIA. PRECAST CONCRETE MH	EACH	25.000	0.000	\$	0.00	28.000	\$	56,140.56
												\$2,005.020
33005-3172-44	0900	9520	777-11.78	4FT DIA. PRECAST CONCRETE MH	EACH	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$2,005.020
33005-3172-44	0900	5440	777-11.79	4FT DIA. MH VERT. FT OVER 6FT	V.F.	138.000	0.000	\$	0.00	180.990	\$	30,665.14
												\$169.430
33005-3172-44	0900	5450	777-11.80	5FT DIA. PRECAST CONCRETE MH	EACH	2.000	0.000	\$	0.00	2.000	\$	7,010.84
												\$3,505.420
33005-3172-44	0900	5460	777-11.81	5FT DIA. MH VERT. FT OVER 6FT	V.F.	12.000	0.000	\$	0.00	6.500	\$	1,294.74
												\$199.190
33005-3172-44	0900	5470	777-11.82	15IN DROP MANHOLE CONNECTION	EACH	1.000	0.000	\$	0.00	1.000	\$	3,572.79
												\$3,572.790
33005-3172-44	0900	5480	777-11.83	PVC DEFLECTION TEST- ALL PIPE SIZES	L.F.	3,966.000	0.000	\$	0.00	6,149.000	\$	10,084.36
												\$1.640
33005-3172-44	0900	5490	777-11.84	BYPASS PUMPING DURING CONST.	LS	1.000	0.000	\$	0.00	1.000	\$	6,412.80
												\$6,412.800
33005-3172-44	0900	9521	777-13.95	6IN PVC SERVICE ALL DEPTHS	L.F.	0.000	0.000	\$	0.00	282.000	\$	12,557.46
												\$44.530
33005-3172-44	0930	9522	777-15.27	GRAV FILL 18 IN & 20 IN PIPE - 14FT-16FT	L.F.	0.000	0.000	\$	0.00	29.000	\$	2,643.35
												\$91.150
33005-3172-44	0930	9523	777-15.28	GRAV FILL 18 IN & 20 IN PIPE - 16FT-18FT	L.F.	0.000	0.000	\$	0.00	25.000	\$	2,605.50
												\$104.220

33005-3172-44	0930	9524	777-15.29	GRAV FILL 18 IN & 20 IN PIPE - 18FT-20FT	L.F.	0.000	0.000	\$	0.00	30.000	\$	3,525.90
												\$117.530
33005-3172-44	0930	9525	777-15.30	GRAV FILL 18 IN & 20 IN PIPE - 20FT-22FT	L.F.	0.000	0.000	\$	0.00	26.000	\$	3,394.56
												\$130.560
33005-3172-44	0930	9526	777-15.31	GRAV FILL 18 IN & 20 IN PIPE - 22FT-24FT	L.F.	0.000	0.000	\$	0.00	35.000	\$	5,023.20
												\$143.520
33005-3172-44	0930	9527	777-15.32	GRAV FILL 18 IN & 20 IN PIPE - 24FT-26FT	L.F.	0.000	0.000	\$	0.00	79.000	\$	12,361.92
												\$156.480
33005-3172-44	0930	9528	777-15.33	GRAV FILL 18 IN & 20 IN PIPE - 26FT-28FT	L.F.	0.000	0.000	\$	0.00	15.000	\$	2,548.65
												\$169.910
33005-3172-44	0930	9529	777-15.34	18 IN DIP - 0FT - 6FT DEEP	L.F.	0.000	0.000	\$	0.00	505.000	\$	63,574.45
												\$125.890
33005-3172-44	0930	9530	777-15.35	18 IN DIP - 12FT - 14FT DEEP	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$151.230
33005-3172-44	0930	9531	777-15.36	18 IN DIP - 14FT - 16FT DEEP	L.F.	0.000	0.000	\$	0.00	23.000	\$	3,427.92
												\$149.040
33005-3172-44	0930	9532	777-15.37	18 IN DIP - 16FT - 18FT DEEP	L.F.	0.000	0.000	\$	0.00	41.000	\$	6,634.21
												\$161.810
33005-3172-44	0930	9533	777-15.38	18 IN DIP - 18FT - 20FT DEEP	L.F.	0.000	0.000	\$	0.00	38.000	\$	9,602.98
												\$252.710
33005-3172-44	0930	9534	777-15.39	18 IN DIP - 20FT - 22FT DEEP	L.F.	0.000	0.000	\$	0.00	33.000	\$	9,131.76
												\$276.720

33005-3172-44	0930	9535	777-15.40	18 IN DIP - 22FT - 24FT DEEP	L.F.	0.000	0.000	\$	0.00	175.000	\$	52,617.25
												\$300.670
33005-3172-44	0930	9536	777-15.41	18 IN DIP - 24FT - 26FT DEEP	L.F.	0.000	0.000	\$	0.00	96.000	\$	31,164.48
												\$324.630
33005-3172-44	0930	9537	777-15.42	18 IN DIP - 26FT - 28FT DEEP	L.F.	0.000	0.000	\$	0.00	25.000	\$	9,263.50
												\$370.540
33005-3172-44	0930	9538	777-15.43	20 IN DIP - 18FT - 20FT DEEP	L.F.	0.000	0.000	\$	0.00	30.000	\$	7,975.50
												\$265.850
33005-3172-44	0930	9539	777-15.44	20 IN DIP - 20FT - 22FT DEEP	L.F.	0.000	0.000	\$	0.00	26.000	\$	7,545.98
												\$290.230
33005-3172-44	0930	9540	777-15.45	20 IN DIP - 22FT - 24FT DEEP	L.F.	0.000	0.000	\$	0.00	35.000	\$	11,007.50
												\$314.500
33005-3172-44	0930	9541	777-15.46	20 IN DIP - 24FT - 26FT DEEP	L.F.	0.000	0.000	\$	0.00	79.000	\$	26,776.26
												\$338.940
33005-3172-44	0930	9542	777-15.47	20 IN DIP - 26FT - 28FT DEEP	L.F.	0.000	0.000	\$	0.00	15.000	\$	5,815.95
												\$387.730
33005-3172-44	0930	9552	777-15.85	12 IN STEEL CASING WITH 6 IN PVC CARRIER	L.F.	0.000	0.000	\$	0.00	200.000	\$	23,420.00
												\$117.100
33005-3172-44	0100	2650	801-01	SEEDING (WITH MULCH)	UNIT	200.000	0.000	\$	0.00	405.950	\$	7,863.25
												\$19.370
33005-3172-44	0100	2660	801-01.07	TEMPORARY SEEDING (WITH MULCH)	UNIT	200.000	0.000	\$	0.00	1,769.850	\$	38,087.17
												\$21.520

33005-3172-

44	0100	2670	801-02	SEEDING (WITHOUT MULCH)	UNIT	355.000 \$12.910	0.000	\$ 0.00	2,323.220	\$ 29,992.77
33005-3172-44	0100	2680	801-02.01	CROWN VETCH MIXTURE (WITHOUT MULCH)	UNIT	800.000 \$15.060	0.000	\$ 0.00	252.110	\$ 3,796.78
33005-3172-44	0100	2690	801-03	WATER (SEEDING & SODDING)	M.G.	301.000 \$1.080	0.000	\$ 0.00	242.000	\$ 261.36
33005-3172-44	0100	9021	801-06	MULCH	UNIT	0.000 \$11.622	0.000	\$ 0.00	0.000	\$ 0.00
33005-3172-44	0100	2700	801-07	SEED (SUPPLEMENTAL APPLICATION)	LB.	362.000 \$1.080	0.000	\$ 0.00	935.000	\$ 1,009.80
33005-3172-44	0100	2710	801-07.01	CROWN VETCH SEED (SUPPLEMENTAL APPLICATION)	LB.	225.000 \$2.150	0.000	\$ 0.00	0.000	\$ 0.00
33005-3172-44	0100	2720	801-08	FERTILIZER (SUPPLEMENTAL APPLICATION)	TON	2.000 \$161.410	0.000	\$ 0.00	2.350	\$ 379.31
33005-3172-44	0100	2730	802-01.04	TREES (ACER RUBRUM) (1.5 - 2" CAL. B&B)	EACH	23.000 \$83.930	0.000	\$ 0.00	25.000	\$ 2,098.25
33005-3172-44	0100	2740	802-01.07	TREES(LIQUIDAMBER STYRACIFLUA) (1.5 - 2" CAL. B&B)	EACH	22.000 \$83.930	0.000	\$ 0.00	26.000	\$ 2,182.18
33005-3172-44	0100	2750	802-01.08	TREES(PLATANUS OCCIDENTALIS) (1.5 - 2" CAL. B&B)	EACH	23.000 \$83.930	0.000	\$ 0.00	24.000	\$ 2,014.32
33005-3172-44	0100	2760	802-01.10	TREES (DESCRIPTION) (FRAXINUS PENNSYLVANICA)	EACH	23.000 \$83.930	0.000	\$ 0.00	27.000	\$ 2,266.11
33005-3172-44	0100	2770	802-01.11	TREES (DESCRIPTION)	EACH	22.000	0.000	\$ 0.00	22.000	\$ 1,846.46

				(JUGLANS NIGRA)		\$83.930					
33005-3172-44	0100	2780	802-02.30	CUTTINGS: SALIX NIGRA (18IN-24IN LENGTH)	EACH	300.000	0.000	\$ 0.00	950.000	\$ 7,153.50	
						\$7.530					
33005-3172-44	0100	2790	803-01	SODDING (NEW SOD)	S.Y.	17,864.000	0.000	\$ 0.00	16,292.050	\$ 40,241.36	
						\$2.470					
33005-3172-44	0100	2800	805-01.65	TEMPORARY MULCH	UNIT	200.000	0.000	\$ 0.00	1,368.790	\$ 19,149.37	
						\$13.990					
33005-3172-44	0100	2810	805-12.03	EROSION CONTROL BLANKET (TYPE III)	S.Y.	88,863.000	0.000	\$ 0.00	285,663.390	\$ 394,215.48	
						\$1.380					
33005-3172-44	0100	2820	805-13.04	FLEXIBLE CHANNEL LINER (CLASS IV)	S.Y.	6,323.000	0.000	\$ 0.00	2,169.100	\$ 11,084.10	
						\$5.110					

Project Number: 33005-3172-44

Project Current Amount \$ -9,324.37
Contract Current Amount \$ -9,324.37