

STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report



Contractor: DB1801				Estimate Number: 0033		Estimate Type: Final		Estimate Approved: No		Pay Period: 10/01/2021 to 11/15/2024	
Contractor: C.W. Matthews Contracting Co., Inc. Contractor's PO Drawer: 970 Address: MARIETTA, GA 30061 Contract Location: The modification and reconstruction of the I-75 at I-24 Inte Counties: HAMILTON Project(s): 33005-1185-44, 33005-2185-44, 33005-3181-44								Time Allowed: 945.0 Days Charged: 945.0 Days Elapsed Calendar Days: 945.0 Days Percent Time: 100.00 % Percent Complete(\$): 100.82 % Percent Behind: --- % Dates Let: 11/30/2018 Awarded: 12/19/2018 Contract Executed: 01/17/2019 Date Notice to Proceed: 01/18/2019 Work Began: 01/18/2019 To Be Completed: 08/19/2021 Substantial Work Complete: 08/19/2021 Accepted: 08/19/2021			
	Total to Date	Previous to Date	This Estimate								
Total Earnings:	\$134,030,329.13	\$134,070,042.00	-\$39,712.87								
Stockpiled Materials:	\$0.00	\$0.00	\$0.00								
Amount Due:	\$134,030,329.13	\$134,070,042.00	-\$39,712.87								
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00								
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00								
Payment Due:	\$134,030,329.13	\$134,070,042.00	-\$39,712.87								
										Amounts	
										Current Contract: \$133,539,763.60	
										Original Contract: \$132,644,398.00	

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
33005-1185-44	5.18	NA	33,719.61	NO DESCRIPTION ENTERED
33005-2185-44	3.38	NA	0.00	NO DESCRIPTION ENTERED
33005-3181-44	91.43	IM/NH-75-1(131)	-73,432.48	I-75 Interchange

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9986	104-01.10	MNTH	ADDITIONAL WORK (DESCRIPTION) / (ADMIN COST FOR EPSC INSPECTIONS)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 14,502.34 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9500	104-03	LS	ADDITIONAL WORK (DESCRIPTION) / WELCOME CENTER WATER LINE REPAIR	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 4,800.00 This Est: 0.00 Total: 4,800.00
33005-3181-44	0100	9501	104-03.01	LS	ADDITIONAL WORK (DESCRIPTION) / WELCOME CENTER SEWER RELOCATION	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 108,409.50 This Est: 0.00 Total: 108,409.50
33005-3181-44	0100	9502	104-03.02	LS	ADDITIONAL WORK (DESCRIPTION) / Welcome Center Fire Service Line Relocation	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 224,533.60 This Est: 0.00 Total: 224,533.60
33005-1185-44	0100	9982	104-03.03	LS	ADDITIONAL WORK (DESCRIPTION) / (Additional Depth Drilled Shafts - Bridge 4)	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 30,056.26 This Est: 0.00 Total: 30,056.26
33005-1185-44	0100	9983	104-03.04	LS	ADDITIONAL WORK (DESCRIPTION) / (Applied Texture Finish - Existing Structures)	Bid: 0.000 This Est: 1.000 Total: 1.000	Unit Price: 26,857.16 This Est: 26,857.16 Total: 26,857.16
33005-1185-44	0100	9981	104-03.30	C.Y.	ADDITIONAL WORK (DESCRIPTION) / FULL DEPTH PCC PAVEMENT REPAIR	Bid: 0.000 This Est: 0.000 Total: 659.850	Unit Price: 721.41 This Est: 0.00 Total: 476,022.39
33005-3181-44	0100	9985	104-03.99	UNIT	ADDITIONAL WORK (DESCRIPTION) / (DODDER ERADICATION & RE- VEGETATION)	Bid: 0.000 This Est: 168.800 Total: 168.800	Unit Price: 562.98 This Est: 95,031.02 Total: 95,031.02
33005-3181-44	0100	9034	104-04.01	DOLL	ADDITIONAL COMPENSATION / MATERIALS PAY ADJUSTMENT ITEM	Bid: 0.000 This Est: -34,966.590 Total: -34,966.590	Unit Price: 1.00 This Est: -34,966.59 Total: -34,966.59
33005-3181-44	0100	9890	104-04.01	DOLL	ADDITIONAL COMPENSATION / DESIGN- BUILD MATERIAL PAY ADJUSTMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	0010	105-01.20	LS	DESIGN-BUILD CONSTR STAKES, LINES&GRADES	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 2,023,865.40 This Est: 0.00 Total: 2,023,865.40
33005-1185-44	0100	0010	105-01.55	LS	DESIGN-BUILD DESIGN ENG SERVICES	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 5,779,769.53 This Est: 0.00 Total: 5,779,769.53

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	0020	105-08.20	LS	DESIGN-BUILD CONTRACT MANAGEMENT	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 9,143,461.81 This Est: 0.00 Total: 9,143,461.81
33005-3181-44	0100	9010	108-07	DAY	LIQUIDATED DAMAGES / Pothole Mitigation in 24 Hours	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9012	108-07	DAY	LIQUIDATED DAMAGES / Failure to restore DMS in 30 days	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 500.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9014	108-07	DAY	LIQUIDATED DAMAGES / RDS Operation	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 500.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9015	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 30,000.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9016	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 100,000.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9007	108-07	DAY	LIQUIDATED DAMAGES / Welcome Center open	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,200.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9008	108-07	DAY	LIQUIDATED DAMAGES / Noise Barrier Incomplete 90 days	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9009	108-08.04	HOUR	LIQUIDATED DAMAGES / Noise Barrier Day Work Restriction	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 500.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9003	108-08.04	HOUR	LIQUIDATED DAMAGES / Interstate Lane Closure Restriction	Bid: 0.000 This Est: 0.000 Total: -2.000	Unit Price: 6,000.00 This Est: 0.00 Total: -12,000.00
33005-3181-44	0100	9004	108-08.04	HOUR	LIQUIDATED DAMAGES / Local Road Lane Closure Restriction	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,800.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9013	108-08.04	HOUR	LIQUIDATED DAMAGES / CCTV Camera Operation	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 500.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9011	108-08.04	HOUR	LIQUIDATED DAMAGES / Fiber Network restored in 48 hrs	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 500.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9006	108-08.07	15MN	LIQUIDATED DAMAGES / Blasting Lane Closure Restriction	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 3,000.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9005	108-08.07	15MN	LIQUIDATED DAMAGES / Rolling Roadblock Restriction	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 3,000.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9000	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Fuel Adjustment (FUE2)	Adj This Est: -17,702.430 Adj Total: -210,347.110	Adj This Est: -17,702.43 Adj Total: -210,347.11
33005-1185-44	0100	9029	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Fuel Adjustment (FUE2)	Adj This Est: 6,862.450 Adj Total: 6,862.450	Adj This Est: 6,862.45 Adj Total: 6,862.45
33005-3181-44	0100	9001	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Bituminous	Adj This Est: -277,277.880 Adj Total: -399,894.070	Adj This Est: -277,277.88 Adj Total: -399,894.07
33005-2185-44	0100	0010	109-04.50	LS	DESIGN-BUILD ROW SERVICES	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 30,848.36 This Est: 0.00 Total: 30,848.36
33005-3181-44	0100	0030	109-10.01	HOUR	TRAINEE	Bid: 6,060.000 This Est: 0.000 Total: 4,520.000	Unit Price: 0.80 This Est: 0.00 Total: 3,616.00
33005-3181-44	0100	9987	109-93	DOLL	REBATE (DESCRIPTION) / (CHAIN LINK FENCE AND GATES)	Bid: 0.000 This Est: -101,699.030 Total: -101,699.030	Unit Price: 1.00 This Est: -101,699.03 Total: -101,699.03
33005-3181-44	0100	9633	201-01	LS	CLEARING AND GRUBBING /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9634	202-01	LS	REMOVAL OF STRUCTURES AND OBSTRUCTIONS /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9635	202-03.01	S.Y.	REMOVAL OF ASPHALT PAVEMENT /	Bid: 0.000 This Est: 0.000 Total: 14,793.450	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9844	202-04.01	LS	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) / (Bridge No. 33100750010, Bridge 1SB and 7)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9878	202-04.01	LS	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) / (BRIDGE NO. 33-03609-01.13, BRIDGE 5A)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9636	202-04.01	LS	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) / (SIGN STRUCTURES)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9884	202-04.01	LS	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) / (BRIDGE NO. 33100750010, BRIDGE 8)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9637	202-04.02	LS	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) / (BRIDGE MOUNTED SIGNS)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9638	202-08.15	L.F.	REMOVAL OF CURB AND GUTTER (DESCRIPTION) / (RAMPS F & G)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9639	202-08.28	L.F.	REMOVAL OF MEDIAN BARRIER (DESCRIPTION) / (I-75)	Bid: 0.000 This Est: 0.000 Total: 4,638.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9503	203-01.29	C.Y.	ROCK EXCAVATION / FOR SEWER RELOCATION	Bid: 0.000 This Est: 36.110 Total: 100.110	Unit Price: 185.50 This Est: 6,698.41 Total: 18,570.41
33005-3181-44	0100	9505	203-01.29	C.Y.	ROCK EXCAVATION / For Fire Service Relocation	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 185.58 This Est: 0.00 Total: 0.00
33005-3181-44	0100	0040	203-01.95	LS	DESIGN-BUILD GRADING AND ROADWAYS	Bid: 1.000 This Est: 0.002 Total: 1.000	Unit Price: 28,403,383.55 This Est: 56,806.77 Total: 28,403,383.55
33005-3181-44	0100	9631	203-02.01	TON	BORROW EXCAVATION (GRADED SOLID ROCK) /	Bid: 0.000 This Est: 9,409.530 Total: 31,606.610	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9640	203-04	C.Y.	PLACING AND SPREADING TOPSOIL /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9641	203-06	M.G.	WATER /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9600	203-10	C.Y.	EMBANKMENT (COMPACTED IN PLACE) /	Bid: 0.000 This Est: 490.740 Total: 634,810.590	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9601	203-50	LS	CONSTRUCTION OF HAUL ROAD /	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9845	204-02.01	C.Y.	DRY EXCAVATION (BRIDGES) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9642	204-02.10	L.F.	DRILLED CAISSON - EARTH (DESCRIPTION) / (30" DIA)	Bid: 0.000 This Est: 0.000 Total: 594.940	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9643	204-02.20	L.F.	DRILLED CAISSON - ROCK (DESCRIPTION) / (30" DIA)	Bid: 0.000 This Est: 0.000 Total: 101.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9886	204-05.01	L.F.	CORE DRILLING AND SAMPLING /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-1185-44	0100	0020	204-05.50	LS	DESIGN-BUILD GEOTECHNICAL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 652,410.96 This Est: 0.00 Total: 652,410.96
33005-1185-44	0100	9504	204-06.01	C.Y.	FLOWABLE FILL (GENERAL) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 779.90 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9644	204-08	C.Y.	FOUNDATION FILL MATERIAL /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9863	204-11	C.Y.	BRIDGE EXCAVATION (UNCLASSIFIED) /	Bid: 0.000 This Est: 0.000 Total: 437.890	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9866	204-14	L.F.	CORE DRILLING FOR PILES(ROCK) /	Bid: 0.000 This Est: 0.000 Total: 8.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9867	204-15	L.F.	CORE DRILLING FOR PILES(SOIL) /	Bid: 0.000 This Est: 0.000 Total: 49.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	0050	209-01.50	LS	DESIGN-BUILD ENVIR MANAGMNT (INCL. EPSC)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 2,347,450.07 This Est: 0.00 Total: 2,347,450.07
33005-3181-44	0100	9645	209-02.04	L.F.	10" TEMPORARY SLOPE DRAIN /	Bid: 0.000 This Est: 0.000 Total: 160.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9646	209-02.05	L.F.	12" TEMPORARY SLOPE DRAIN /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9647	209-02.06	L.F.	15" TEMPORARY SLOPE DRAIN /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9648	209-02.07	L.F.	18" TEMPORARY SLOPE DRAIN /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9602	209-05	C.Y.	SEDIMENT REMOVAL /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9603	209-08.02	L.F.	TEMPORARY SILT FENCE (WITH BACKING) /	Bid: 0.000 This Est: 0.000 Total: 23,149.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9649	209-08.03	L.F.	TEMPORARY SILT FENCE (WITHOUT BACKING) /	Bid: 0.000 This Est: 0.000 Total: 1,944.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9650	209-08.04	L.F.	TEMPORARY ENHANCED SILT FENCE /	Bid: 0.000 This Est: 0.000 Total: 390.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9604	209-08.05	EACH	ENHANCED SILT FENCE CHECK (V-DITCH) /	Bid: 0.000 This Est: 0.000 Total: 28.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9651	209-08.06	EACH	ENHANCED SILT FENCE CHECK (TRAPEZOIDAL) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9652	209-08.07	EACH	ROCK CHECK DAM PER /	Bid: 0.000 This Est: 0.000 Total: 3.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9605	209-08.08	EACH	ENHANCED ROCK CHECK DAM /	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9653	209-09.01	BAG	SANDBAGS /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9654	209-09.03	EACH	SEDIMENT FILTER BAG (15' X 15') /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9655	209-09.43	EACH	CURB INLET PROTECTION (TYPE 4) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9656	209-20.03	S.Y.	POLYETHYLENE SHEETING (6 MIL. MINIMUM) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9657	209-40.34	EACH	CATCH BASIN PROTECTION (TYPE E) /	Bid: 0.000 This Est: 0.000 Total: 6.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	0060	301-50.50	LS	DESIGN-BUILD PAVEMENT	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 31,739,172.91 This Est: 0.00 Total: 31,739,172.91
33005-3181-44	0100	9658	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D /	Bid: 0.000 This Est: 131,705.420 Total: 135,784.270	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9659	303-01.01	TON	GRANULAR BACKFILL (ROADWAY) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9846	303-01.02	TON	GRANULAR BACKFILL (BRIDGES) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9606	303-10.01	TON	MINERAL AGGREGATE (SIZE 57) /	Bid: 0.000 This Est: 2,945.570 Total: 4,404.030	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9660	307-01.08	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2 /	Bid: 0.000 This Est: 990.320 Total: 990.320	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9661	307-01.22	TON	ASP. CONC. MIX(PG76-22) (BPMB-HM) GR. A-S /	Bid: 0.000 This Est: 3,400.900 Total: 18,713.600	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9662	307-02.01	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING A /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9663	307-02.08	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2 /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9664	307-03.01	TON	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING A /	Bid: 0.000 This Est: 24,106.680 Total: 50,106.210	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9665	307-03.08	TON	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING B-M2 /	Bid: 0.000 This Est: 29,446.400 Total: 40,855.740	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-1185-44	0100	9984	307-03.10	TON	ASPHALT CONC MIX (PG76-22)(BPMB-HM) GR CS /	Bid: 0.000 This Est: 2,672.810 Total: 4,728.090	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9017	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
307 AC Content Adjustment						Adj This Est: -70,671.730 Adj Total: -70,671.730	Adj This Est: -70,671.73 Adj Total: -70,671.73

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-1185-44	0100	9031	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
33005-1185-44	0100	9030	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9018	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Anti-strip 307	Adj This Est: 62,727.270 Adj Total: 62,727.270	Adj This Est: 62,727.27 Adj Total: 62,727.27
33005-3181-44	0100	9666	313-03	S.Y.	TREATED PERMEABLE BASE /	Bid: 0.000 This Est: 40,993.580 Total: 40,993.580	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9667	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9021	407-07	DOLL	DENSITY DEDUCTION	Bid: 0.000 This Est: -2,061.760 Total: -2,061.760	Unit Price: 1.00 This Est: -2,061.76 Total: -2,061.76
33005-3181-44	0100	9022	407-08	DOLL	DENSITY ADDITION	Bid: 0.000 This Est: 47,686.760 Total: 99,206.660	Unit Price: 1.00 This Est: 47,686.76 Total: 99,206.66
33005-3181-44	0100	9035	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid: 0.000 This Est: -5,801.610 Total: -5,801.610	Unit Price: 1.00 This Est: -5,801.61 Total: -5,801.61
33005-3181-44	0100	9668	411-01.07	TON	ACS MIX (PG64-22) GRADING E SHOULDER /	Bid: 0.000 This Est: 5,090.160 Total: 5,090.160	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9607	411-01.10	TON	ACS MIX(PG64-22) GRADING D /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9669	411-02.10	TON	ACS MIX(PG70-22) GRADING D /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9670	411-03.10	TON	ACS MIX(PG76-22) GRADING D /	Bid: 0.000 This Est: 21,741.520 Total: 24,711.740	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9019	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000 This Est: -5,801.610 Total: -5,801.610	Unit Price: 1.00 This Est: -5,801.61 Total: -5,801.61

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9019	411-03.20	DOLL	411 AC Content Adjustment	Adj This Est: -11,628.960 Adj Total: -11,628.960	Adj This Est: -11,628.96 Adj Total: -11,628.96
33005-3181-44	0100	9002	411-03.32	DOLL	RIDEABILITY (SP411B)	Bid: 0.000 This Est: 45,402.130 Total: 45,402.130	Unit Price: 1.00 This Est: 45,402.13 Total: 45,402.13
33005-3181-44	0100	9036	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid: 0.000 This Est: -4,324.760 Total: -4,324.760	Unit Price: 1.00 This Est: -4,324.76 Total: -4,324.76
33005-3181-44	0100	9020	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Anti-strip 411	Adj This Est: 27,825.000 Adj Total: 27,825.000	Adj This Est: 27,825.00 Adj Total: 27,825.00
33005-3181-44	0100	9798	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9799	411-12.02	L.M.	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9671	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9672	501-01.03	S.Y.	PORTLAND CEMENT CONCRETE PAVEMENT (PLAIN) 10" /	Bid: 0.000 This Est: 1,679.330 Total: 21,405.350	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9673	501-01.06	S.Y.	PORTLAND CEMENT CONCRETE PAVEMENT (PLAIN) 13" /	Bid: 0.000 This Est: 0.000 Total: 8,312.460	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9033	501-05.03	DOLL	PRICE ADJUSTMENT FOR RIDEABILITY (CONC.)	Bid: 0.000 This Est: 82,008.000 Total: 82,008.000	Unit Price: 1.00 This Est: 82,008.00 Total: 82,008.00
33005-3181-44	0100	9025	502-03.20	C.Y.	FULL DEPTH PCC PAVEMENT REPAIR	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 475.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9026	502-03.21	S.Y.	PARTIAL DEPTH PCC PAVEMENT REPAIR	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 200.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9674	604-01.01	C.Y.	CLASS A CONCRETE (ROADWAY) /	Bid: 0.000 This Est: 183.040 Total: 483.410	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9675	604-01.02	LB.	STEEL BAR REINFORCEMENT (ROADWAY) /	Bid: 0.000 This Est: 22,961.000 Total: 22,961.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9847	604-02.03	LB.	EPOXY COATED REINFORCING STEEL /	Bid: 0.000 This Est: 261,115.000 Total: 978,132.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9848	604-03.01	C.Y.	CLASS A CONCRETE (BRIDGES) /	Bid: 0.000 This Est: 591.840 Total: 2,672.280	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9849	604-03.02	LB.	STEEL BAR REINFORCEMENT (BRIDGES) /	Bid: 0.000 This Est: 110,240.600 Total: 488,582.500	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9850	604-03.04	S.Y.	PAVEMENT @ BRIDGE ENDS /	Bid: 0.000 This Est: 195.480 Total: 3,884.470	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9851	604-03.32	C.Y.	CLASS DS CONCRETE /	Bid: 0.000 This Est: 459.750 Total: 3,485.820	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9883	604-03.35	C.Y.	CLASS L CONCRETE /	Bid: 0.000 This Est: 0.000 Total: 281.990	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9676	604-04.01	S.Y.	APPLIED TEXTURE FINISH (NEW STRUCTURES) /	Bid: 0.000 This Est: 3,249.000 Total: 3,249.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9868	604-04.02	S.Y.	APPLIED TEXTURE FINISH (EXISTING STRUCTURES) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9864	604-04.03	EACH	BRIDGE END DRAINS(2'X8') /	Bid: 0.000 This Est: 2.000 Total: 5.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9852	604-04.41	EACH	THREE STAR STATE EMBLEM /	Bid: 0.000 This Est: 0.000 Total: 14.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9853	604-05.31	S.Y.	BRIDGE DECK GROOVING (MECHANICAL) /	Bid: 0.000 This Est: 0.000 Total: 9,376.240	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9677	604-07.01	S.F.	RETAINING WALL (DESCRIPTION) / (WALL NO. 2-1)	Bid: 0.000 This Est: 0.000 Total: 6,922.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9678	604-07.02	S.F.	RETAINING WALL (DESCRIPTION) / (WALL NO. 2-3)	Bid: 0.000 This Est: 0.000 Total: 4,010.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9679	604-07.03	S.F.	RETAINING WALL (DESCRIPTION) / (WALL NO. 3-1)	Bid: 0.00 This Est: 0.00 Total: 3,707.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9680	604-07.04	S.F.	RETAINING WALL (DESCRIPTION) / (WALL NO. 3-4)	Bid: 0.00 This Est: 0.00 Total: 11,895.730	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9681	604-07.05	S.F.	RETAINING WALL (DESCRIPTION) / (WALL NO. 4-1)	Bid: 0.00 This Est: 0.00 Total: 10,335.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9682	604-07.06	S.F.	RETAINING WALL (DESCRIPTION) / (WALL NO. 5A-1)	Bid: 0.00 This Est: 0.00 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9683	604-07.07	S.F.	RETAINING WALL (DESCRIPTION) / (WALL NO. 5A-2)	Bid: 0.00 This Est: 0.00 Total: 3,026.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9684	604-07.08	S.F.	RETAINING WALL (DESCRIPTION) / (WALL NO. 5B-1)	Bid: 0.00 This Est: 0.00 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9685	604-07.09	S.F.	RETAINING WALL (DESCRIPTION) / (WALL NO. 5B-2)	Bid: 0.00 This Est: 0.00 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9686	604-07.10	S.F.	RETAINING WALL (DESCRIPTION) / (WALL NO. 6-1)	Bid: 0.00 This Est: 0.00 Total: 5,133.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9687	604-07.11	S.F.	RETAINING WALL (DESCRIPTION) / (WALL 6-2)	Bid: 0.00 This Est: 0.00 Total: 5,565.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9688	604-07.12	S.F.	RETAINING WALL (DESCRIPTION) / (WALL 7-1)	Bid: 0.00 This Est: 0.00 Total: 2,990.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9689	604-07.13	S.F.	RETAINING WALL (DESCRIPTION) / (WALL 7-2)	Bid: 0.00 This Est: 0.00 Total: 1,781.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9690	604-07.14	S.F.	RETAINING WALL (DESCRIPTION) / (WALL 8-2)	Bid: 0.00 This Est: 0.00 Total: 8,598.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9691	604-07.15	S.F.	RETAINING WALL (DESCRIPTION) / (WALL NO. 9-2)	Bid: 0.00 This Est: 0.00 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9692	604-07.16	S.F.	RETAINING WALL (DESCRIPTION) / (WALL NO. 10-1)	Bid: 0.00 This Est: 0.00 Total: 19,636.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9693	604-07.17	S.F.	RETAINING WALL (DESCRIPTION) / (WALL NO. 10-2)	Bid: 0.000 This Est: 0.000 Total: 7,976.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9694	604-07.18	S.F.	RETAINING WALL (DESCRIPTION) / (WALL NO. 11)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9869	604-10.54	S.F.	CONCRETE REPAIRS /	Bid: 0.000 This Est: 0.000 Total: 30.620	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9027	604-10.54	S.F.	CONCRETE REPAIRS	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 130.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9028	604-10.62	L.F.	EPOXY INJECTION REPAIR (COMPLETE AND IN PLACE)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 120.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9870	604-10.62	L.F.	EPOXY INJECTION REPAIR (COMPLETE AND IN PLACE) /	Bid: 0.000 This Est: 0.000 Total: 1,024.442	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	0070	604-10.95	LS	DESIGN-BUILD BRIDGES	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 20,299,150.98 This Est: 0.00 Total: 20,299,150.98
33005-3181-44	0100	9032	604-22.50	DOLL	DEFECTIVE CONCRETE	Bid: 0.000 This Est: -956.480 Total: -956.480	Unit Price: 1.00 This Est: -956.48 Total: -956.48
33005-3181-44	0100	9879	604-50.10	EACH	MECHANICAL COUPLER /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	0080	604-50.50	LS	DESIGN-BUILD MINOR STRUCTURES (OTHER)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 12,827,672.80 This Est: 0.00 Total: 12,827,672.80
33005-3181-44	0100	9854	606-04.03	L.F.	STEEL PILES (14 INCH) /	Bid: 0.000 This Est: 226.700 Total: 8,113.600	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9855	606-04.06	EACH	PILE TIPS (STEEL PILES, 14 INCH) /	Bid: 0.000 This Est: 11.000 Total: 222.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9608	607-03.02	L.F.	18" CONCRETE PIPE CULVERT (CLASS III) /	Bid: 0.000 This Est: 630.000 Total: 5,091.500	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9695	607-03.03	L.F.	18" CONCRETE PIPE CULVERT (CLASS IV) /	Bid: 0.000 This Est: 94.000 Total: 102.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9699	607-03.04	L.F.	18" CONCRETE PIPE CULVERT (CLASS V) /	Bid: 0.000 This Est: 24.000 Total: 576.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9609	607-05.02	L.F.	24" CONCRETE PIPE CULVERT (CLASS III) /	Bid: 0.000 This Est: 0.000 Total: 705.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9700	607-05.04	L.F.	24" CONCRETE PIPE CULVERT (CLASS V) /	Bid: 0.000 This Est: 0.000 Total: 256.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9610	607-06.02	L.F.	30" CONCRETE PIPE CULVERT (CLASS III) /	Bid: 0.000 This Est: 0.000 Total: 555.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9701	607-07.02	L.F.	36" CONCRETE PIPE CULVERT (CLASS III) /	Bid: 0.000 This Est: 0.000 Total: 80.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9702	607-08.02	L.F.	42" CONCRETE PIPE CULVERT (CLASS III) /	Bid: 0.000 This Est: 16.000 Total: 40.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9703	607-10.02	L.F.	54" CONCRETE PIPE CULVERT (CLASS III) /	Bid: 0.000 This Est: 27.000 Total: 32.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9704	607-10.03	L.F.	54" CONCRETE PIPE CULVERT (CLASS IV) /	Bid: 0.000 This Est: 443.600 Total: 443.600	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9705	607-10.04	L.F.	54" CONCRETE PIPE CULVERT (CLASS V) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9893	607-11.05	L.F.	60" CONCRETE PIPE CULVERT (CLASS V) /	Bid: 0.000 This Est: 40.000 Total: 80.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9706	607-39.02	L.F.	18" PIPE CULVERT (SIDE DRAIN) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9707	610-07.03	L.F.	18" PIPE DRAIN (BRIDGE DRAIN) /	Bid: 0.000 This Est: -20.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	0090	610-10.50	LS	DESIGN-BUILD DRAINAGE	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 6,196,400.17 This Est: 0.00 Total: 6,196,400.17
33005-3181-44	0100	9708	611-01.01	EACH	MANHOLES, 0' - 4' DEPTH /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9709	611-01.03	EACH	MANHOLES, > 8' - 12' DEPTH /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9710	611-01.05	EACH	MANHOLES, > 16' - 20' DEPTH /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9711	611-05.01	L.F.	TRENCH DRAINS /	Bid: 0.000 This Est: 0.000 Total: 342.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9712	611-05.02	L.F.	12IN PVC PIPE FOR TRENCH DRAINS /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9713	611-07.01	C.Y.	CLASS A CONCRETE (PIPE ENDWALLS) /	Bid: 0.000 This Est: 3.080 Total: 57.840	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9714	611-07.02	LB.	STEEL BAR REINFORCEMENT (PIPE ENDWALLS) /	Bid: 0.000 This Est: 276.000 Total: 1,907.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9715	611-07.56	EACH	18IN ENDWALL (CROSS DRAIN) 6:1 /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9716	611-07.58	EACH	24IN ENDWALL (CROSS DRAIN) 4:1 /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9717	611-12.01	EACH	CATCH BASINS, TYPE 12, 0' - 4' DEPTH /	Bid: 0.000 This Est: 3.000 Total: 3.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9718	611-31.02	EACH	CATCH BASINS, TYPE 31, > 4' - 8' DEPTH /	Bid: 0.000 This Est: 2.000 Total: 16.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9719	611-31.03	EACH	CATCH BASINS, TYPE 31, > 8' - 12' DEPTH /	Bid: 0.000 This Est: 1.000 Total: 2.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9720	611-31.04	EACH	CATCH BASINS, TYPE 31, > 12' - 16' DEPTH /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9721	611-41.02	EACH	CATCH BASINS, TYPE 41, > 4' - 8' DEPTH /	Bid: 0.000 This Est: 1.000 Total: 20.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9722	611-41.03	EACH	CATCH BASINS, TYPE 41, > 8' - 12' DEPTH /	Bid: 0.000 This Est: 0.000 Total: 2.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9723	611-41.04	EACH	CATCH BASINS, TYPE 41, > 12' - 16' DEPTH /	Bid: 0.00 This Est: 1.00 Total: 2.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9724	611-41.05	EACH	CATCH BASINS, TYPE 41, > 16' - 20' DEPTH /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9725	611-42.01	EACH	CATCH BASINS, TYPE 42, 0' - 4' DEPTH /	Bid: 0.00 This Est: 2.00 Total: 2.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9726	611-42.02	EACH	CATCH BASINS, TYPE 42, > 4' - 8' DEPTH /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9727	611-43.02	EACH	CATCH BASINS, TYPE 43, > 4' - 8' DEPTH /	Bid: 0.00 This Est: 0.00 Total: 3.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9728	611-43.03	EACH	CATCH BASINS, TYPE 43, > 8' - 12' DEPTH /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9729	611-43.04	EACH	CATCH BASINS, TYPE 43, > 12' - 16' DEPTH /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9730	611-45.02	EACH	CATCH BASINS, TYPE 45, > 4' - 8' DEPTH /	Bid: 0.00 This Est: 1.00 Total: 6.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9731	611-45.04	EACH	CATCH BASINS, TYPE 45, > 12' - 16' DEPTH /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9732	611-45.05	EACH	CATCH BASINS, TYPE 45, > 16' - 20' DEPTH /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9733	611-46.02	EACH	CATCH BASINS, TYPE 46, > 4' - 8' DEPTH /	Bid: 0.00 This Est: 1.00 Total: 5.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9734	611-46.03	EACH	CATCH BASINS, TYPE 46, > 8' - 12' DEPTH /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9891	611-46.04	EACH	CATCH BASINS, TYPE 46, > 12' - 16' DEPTH /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9892	611-46.05	EACH	CATCH BASINS, TYPE 46, > 16' - 20' DEPTH /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9735	611-51.02	EACH	CATCH BASINS, TYPE 51, > 4' - 8' DEPTH /	Bid: 0.00 This Est: 2.00 Total: 5.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9736	611-51.03	EACH	CATCH BASINS, TYPE 51, > 8' - 12' DEPTH /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9737	611-51.05	EACH	CATCH BASINS, TYPE 51, > 16' - 20' DEPTH /	Bid: 0.00 This Est: 0.00 Total: 1.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9738	611-52.02	EACH	CATCH BASINS, TYPE 52, > 4FT - 8FT DEPTH /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9739	611-52.03	EACH	CATCH BASINS, TYPE 52, > 8FT - 12FT DEPTH /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9740	611-52.04	EACH	CATCH BASINS, TYPE 52, > 12FT - 16FT DEPTH /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9856	615-01.10	L.F.	PRESTRESSED CONCRETE BULB TEE BEAM (6" WEB)(BT-54) /	Bid: 0.00 This Est: 0.00 Total: 1,020.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9862	615-01.11	L.F.	PRESTRESSED CONCRETE BULB TEE BEAM (6" WEB)(BT-63) /	Bid: 0.00 This Est: 0.00 Total: 3,793.320	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9865	615-01.12	L.F.	PRESTRESSED CONCRETE BULB TEE BEAM (6" WEB)(BT-72) /	Bid: 0.00 This Est: 0.00 Total: 6,249.450	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9871	615-02.05	L.F.	PRESTRESSED CONCRETE BOX BEAM (33" X 36") /	Bid: 0.00 This Est: 0.00 Total: 1,810.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9857	617-02	L.F.	BRIDGE DECK CRACK SEALING /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9872	617-04.01	S.Y.	TYPE 1 THIN EPOXY OVERLAY (EPOXY-URETHANE) / (EPOXY-URETHANE)	Bid: 0.00 This Est: 0.00 Total: 2,852.170	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9858	617-05	GAL.	SEALANT (DESCRIPTION) / (HMWM)	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9880	620-05	L.F.	CONCRETE PARAPET WITH STRUCTURAL TUBING /	Bid: 0.00 This Est: 264.500 Total: 264.500	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9741	620-05.01	L.F.	CONC PARAPET SINGLE SLOPE (STD-1-1SS) /	Bid: 0.000 This Est: 1,590.000 Total: 3,605.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9859	620-05.03	L.F.	CONC PARAPET SINGLE SLOPE(MOD STD-1-1SS) /	Bid: 0.000 This Est: 130.000 Total: 130.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9611	621-03.02	L.F.	18" TEMPORARY DRAINAGE PIPE /	Bid: 0.000 This Est: 0.000 Total: 560.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9742	621-03.03	L.F.	24" TEMPORARY DRAINAGE PIPE /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9743	621-03.05	L.F.	36" TEMPORARY DRAINAGE PIPE /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9744	621-03.09	L.F.	60" TEMPORARY DRAINAGE PIPE /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9887	625-02.01	V.F.	DRILLED SHAFT-SOIL (DIA.) / (6')	Bid: 0.000 This Est: 0.000 Total: 31.300	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9873	625-02.01	V.F.	DRILLED SHAFT-SOIL (DIA.) / (70")	Bid: 0.000 This Est: 15.200 Total: 35.100	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9888	625-02.13	V.F.	DRILLED SHAFT-ROCK (DIA.) / (6')	Bid: 0.000 This Est: 0.000 Total: 11.860	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9874	625-02.14	V.F.	DRILLED SHAFT-ROCK (DIA.) / (66")	Bid: 0.000 This Est: 12.000 Total: 72.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9875	625-02.40	C.Y.	DRILLED SHAFT (SH-SCC) CONCRETE /	Bid: 0.000 This Est: 31.600 Total: 196.120	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9876	625-02.44	LB.	DRILLED SHAFT REINFORCING STEEL /	Bid: 0.000 This Est: 10,728.000 Total: 65,469.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9877	625-02.46	EACH	SONIC LOGGING TESTING /	Bid: 0.000 This Est: 0.000 Total: 6.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9889	627-01.03	C.Y.	DRAINAGE LAYER MATERIAL /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9745	701-01.01	S.F.	CONCRETE SIDEWALK (4 ") /	Bid: 0.000 This Est: 0.000 Total: 8,804.650	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9746	701-02.03	S.F.	CONCRETE CURB RAMP /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9747	702-03	C.Y.	CONCRETE COMBINED CURB & GUTTER /	Bid: 0.000 This Est: 0.000 Total: 88.680	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9748	705-01.01	L.F.	GUARDRAIL AT BRIDGE ENDS /	Bid: 0.000 This Est: 267.000 Total: 525.500	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9749	705-06.01	L.F.	W BEAM GR (TYPE 2) MASH TL3 /	Bid: 0.000 This Est: 4,678.500 Total: 21,009.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9750	705-06.02	L.F.	W BEAM GR (TYPE 2) MASH TL3 (LONG POST) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9751	705-06.10	EACH	GR TERMINALTRAILING END (TYPE 13) MASH TL3 /	Bid: 0.000 This Est: 4.000 Total: 12.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9752	705-06.20	EACH	TANGENT ENERGY ABSORBING TERM MASH TL-3 /	Bid: 0.000 This Est: 6.000 Total: 14.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9753	705-06.30	EACH	GR TERMINAL (ENERGY ABSORBING) MASH TL2 /	Bid: 0.000 This Est: 0.000 Total: 3.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9754	705-20.20	EACH	LOW MAINT CRASH CUSHN NARROW (MASH TL-3) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9612	705-20.25	EACH	TEMPORARY CRASH CUSHION (MASH TL-3) /	Bid: 0.000 This Est: 0.000 Total: 17.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9613	706-01	L.F.	GUARDRAIL REMOVED /	Bid: 0.000 This Est: 0.000 Total: 4,105.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9755	707-01.11	L.F.	CHAIN LINK FENCE (6 FOOT) /	Bid: 0.000 This Est: 1,368.000 Total: 1,368.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9756	707-01.12	EACH	END & CORNER POST ASSEMBLY(CHAIN-LINK FENCE 6') /	Bid: 0.000 This Est: 30.000 Total: 30.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9757	707-01.13	EACH	GATE - CHAIN-LINK FENCE-6 FOOT (DESCRIPTION) / (4' WIDE)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9758	707-06.02	EACH	REMOVAL OF GATE (DESCRIPTION) / (6' CHAIN-LINK - 4' WIDE)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9614	707-08.11	L.F.	HIGH-VISIBILITY CONSTRUCTION FENCE /	Bid: 0.000 This Est: 0.000 Total: 17,825.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9759	709-01.01	C.Y.	RUBBLE STONE RIP-RAP /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9615	709-05.05	TON	MACHINED RIP-RAP (CLASS A-3) /	Bid: 0.000 This Est: 3,600.250 Total: 6,040.720	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9616	709-05.06	TON	MACHINED RIP-RAP (CLASS A-1) /	Bid: 0.000 This Est: 827.520 Total: 1,664.750	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9760	709-05.08	TON	MACHINED RIP-RAP (CLASS B) /	Bid: 0.000 This Est: 1,230.760 Total: 1,645.790	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9761	709-05.09	TON	MACHINED RIP-RAP (CLASS C) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9762	710-02	L.F.	AGGREGATE UNDERDRAINS (WITH PIPE) /	Bid: 0.000 This Est: 530.000 Total: 18,616.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9763	710-05	L.F.	LATERAL UNDERDRAIN /	Bid: 0.000 This Est: 53.000 Total: 2,070.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9764	710-06.11	EACH	LATERAL UNDERDRAIN ENDWALL (2:1) /	Bid: 0.000 This Est: 27.000 Total: 27.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9765	710-06.15	EACH	LATERAL UNDERDRAIN ENDWALL (6:1) /	Bid: 0.000 This Est: 2.000 Total: 2.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9860	710-09.01	L.F.	6" PERFORATED PIPE WITH VERTICAL DRAIN SYSTEM /	Bid: 0.000 This Est: 1,865.000 Total: 2,006.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9861	710-09.02	L.F.	6" PIPE UNDERDRAIN /	Bid: 0.000 This Est: 438.000 Total: 438.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9843	710-09.10	V.F.	PREFABRICATED VERTICAL (PV) WICK DRAINS /	Bid: 0.000 This Est: 0.000 Total: 63,960.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9772	711-05.70	L.F.	32IN SINGLE SLOPE CONCRETE BARRIER WALL /	Bid: 0.000 This Est: 0.000 Total: 735.100	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9773	711-05.71	L.F.	51IN SINGLE SLOPE CONCRETE BARRIER WALL /	Bid: 0.000 This Est: 243.000 Total: 10,449.500	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9774	711-05.72	L.F.	SINGLE SLOPE HALF CONCRETE BARRIER WALL /	Bid: 0.000 This Est: 437.000 Total: 2,141.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9775	711-05.77	L.F.	FLARED S/S CONCRETE MEDIAN BARRIER WALL /	Bid: 0.000 This Est: 90.000 Total: 755.200	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9776	711-05.78	L.F.	GRADE SEPARATED SINGE SLOPE MEDIAN WALL /	Bid: 0.000 This Est: 267.000 Total: 1,596.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9617	712-01	LS	TRAFFIC CONTROL /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	0100	712-01.75	LS	DESIGN-BUILD MAINTENANCE OF TRAFFIC	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 5,334,231.51 This Est: 0.00 Total: 5,334,231.51
33005-3181-44	0100	9618	712-02.02	L.F.	INTERCONNECTED PORTABLE BARRIER RAIL /	Bid: 0.000 This Est: 0.000 Total: 31,286.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9619	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9620	712-06	S.F.	SIGNS (CONSTRUCTION) /	Bid: 0.000 This Est: 0.000 Total: 699.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9793	712-06.16	EACH	SIGNS (CONSTRUCTION)(REDUCED SPEED WARNING) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9794	712-07.03	L.F.	TEMPORARY BARRICADES (TYPE III) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9795	712-08.03	EACH	ARROW BOARD (TYPE C) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9023	712-08.06	HOUR	UNIFORMED POLICE OFFICER	Bid: 0.000 This Est: 705.500 Total: 18,390.100	Unit Price: 50.00 This Est: 35,275.00 Total: 919,505.00
33005-3181-44	0100	9796	713-01.01	C.Y.	CLASS A CONCRETE (FOUNDATION FOR SIGN SUPPORTS) /	Bid: 0.000 This Est: 16.720 Total: 16.720	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9797	713-01.02	LB.	STEEL BAR REINFORCEMENT (FOUNDATION FOR SIGN SUPPORTS) /	Bid: 0.000 This Est: 4,520.600 Total: 4,520.600	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9800	713-02.04	EACH	DELINEATOR (MILE MARKER) & STEEL POST /	Bid: 0.000 This Est: 1.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9801	713-02.14	EACH	FLEXIBLE DELINEATOR (WHITE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9802	713-02.15	EACH	FLEXIBLE DELINEATOR (YELLOW) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9803	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9622	713-02.26	EACH	CONCRETE BARRIER/PARAPET DELINEATOR /	Bid: 0.000 This Est: 0.000 Total: 49.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9804	713-06	LB.	STEEL I-BEAMS & WF-BEAMS (BREAKAWAY) SIGN SUPPORT /	Bid: 0.000 This Est: 9,722.800 Total: 9,722.800	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9805	713-09.01	EACH	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) / (307+94.51, OH-2, SPAN 86')	Bid: 0.000 This Est: 1.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9806	713-09.02	EACH	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) / (330+16.28, OH-3, SPAN 87.5')	Bid: 0.000 This Est: 1.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9807	713-09.03	EACH	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) / (332+33.84, OH-4, SPAN 106')	Bid: 0.000 This Est: 1.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9808	713-09.04	EACH	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) / (344+66.85, OH-5, SPAN 106')	Bid: 0.000 This Est: 1.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9809	713-09.05	EACH	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) / (356+75.90, OH-6, SPAN 160')	Bid: 0.000 This Est: 1.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9810	713-09.06	EACH	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) / (359+50.44, OH-7, SPAN 110')	Bid: 0.000 This Est: 1.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9811	713-09.07	EACH	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) / (383+65.28, OH-8, SPAN 70')	Bid: 0.000 This Est: 1.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9812	713-09.08	EACH	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) / (393+53.84, OH-9, SPAN 106')	Bid: 0.000 This Est: 1.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9813	713-09.09	EACH	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) / (406+79.95, OH-10, SPAN 91')	Bid: 0.000 This Est: 1.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9814	713-09.10	EACH	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) / (421+00.00, OH-11, SPAN 91')	Bid: 0.000 This Est: 1.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9815	713-09.11	EACH	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) / (430+00.00, OH-12, SPAN 91')	Bid: 0.000 This Est: 1.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9816	713-09.12	EACH	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) / (614+67.55, OH-13, SPAN 127')	Bid: 0.000 This Est: 1.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9817	713-09.13	EACH	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) / (620+97.36 OH-14, SPAN 76')	Bid: 0.000 This Est: 1.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9818	713-09.14	EACH	STEEL OVERHEAD SIGN STRUCTURE (SPAN____) / (814+71.76, OH-15, SPAN 76')	Bid: 0.000 This Est: 1.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9819	713-11.01	LB.	"U" SECTION STEEL POSTS /	Bid: 0.000 This Est: 305.400 Total: 305.400	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9820	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST /	Bid: 0.000 This Est: 719.300 Total: 719.300	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9821	713-11.05	LB.	SQUARE TUBE SIGN SUPPORT /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9822	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK) /	Bid: 0.000 This Est: 402.430 Total: 402.430	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9823	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK) /	Bid: 0.000 This Est: 872.500 Total: 872.500	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9824	713-14	S.F.	EXTRUDED ALUMINUM PANEL SIGNS /	Bid: 0.00 This Est: 10,864.600 Total: 10,864.600	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9825	713-15	LS	REMOVAL OF SIGNS, POSTS AND FOOTINGS /	Bid: 0.00 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	0110	713-15.25	LS	DESIGN-BUILD SIGNING	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 1,510,184.35 This Est: 0.00 Total: 1,510,184.35
33005-3181-44	0100	9621	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9024	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid: 0.000 This Est: 0.000 Total: 3.000	Unit Price: 6,500.00 This Est: 0.00 Total: 19,500.00
33005-3181-44	0100	9826	713-16.20	EACH	SIGNS (DESCRIPTION) / (PROTECTED AREA SIGNS)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9827	713-16.41	LS	RELOCATE SIGN /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9828	713-17.02	EACH	INSTALL AUXILIARY SUPPORT FOR EXIT NUMBER PANEL /	Bid: 0.000 This Est: 14.000 Total: 14.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9829	713-17.30	LS	MODIFY EXISTING OVERHEAD SIGN STRUCTURE /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9830	713-30.09	EACH	BARRIER MOUNTED SIGN SUPPORT / INTERSTATE SIGNAGE	Bid: 0.000 This Est: 31.000 Total: 31.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9885	714-01.01	LS	STRUCTURAL LIGHTING (BRIDGE NO.) / (BRIDGE NO.9)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9881	714-01.01	LS	STRUCTURAL LIGHTING (BRIDGE NO.) / (BRIDGE NO. 5A)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9882	714-01.02	LS	STRUCTURAL LIGHTING (BRIDGE NO.) / (BRIDGE NO. 5B)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9895	714-02.01	L.F.	ENCASED CONDUIT (2" PVC, SCHEDULE 80) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9896	714-03	L.F.	JACKED OR BORED CONDUIT /	Bid: 0.000 This Est: 854.000 Total: 4,471.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9897	714-03.01	L.F.	DIRECT BURIAL CONDUIT (2" PVC, SCHEDULE 40) /	Bid: 0.000 This Est: 1,339.000 Total: 37,882.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9898	714-04.01	L.F.	CONDUIT (STRUCTURES - 1" RGS) /	Bid: 0.000 This Est: 0.000 Total: 335.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9899	714-04.02	L.F.	CONDUIT (STRUCTURES - 2" RGS) /	Bid: 0.000 This Est: 0.000 Total: 1,768.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9900	714-05.04	EACH	PULL BOXES (TYPE C) /	Bid: 0.000 This Est: 14.000 Total: 62.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9901	714-05.05	EACH	PULL BOXES (DESCRIPTION) / (in median barrier)	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9902	714-06.03	L.F.	CABLE (1/C # 10 AWG) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9903	714-06.04	L.F.	CABLE (1/C # 8 AWG) /	Bid: 0.000 This Est: 1,722.000 Total: 8,400.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9904	714-06.05	L.F.	CABLE (1/C # 6 AWG) /	Bid: 0.000 This Est: 1,835.000 Total: 17,510.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9905	714-06.06	L.F.	CABLE (1/C # 4 AWG) /	Bid: 0.000 This Est: 3,062.000 Total: 22,024.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9906	714-06.07	L.F.	CABLE (1/C # 2 AWG) /	Bid: 0.000 This Est: 0.000 Total: 98,279.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9907	714-08.08	EACH	LIGHT STANDARDS (NEW MEDIAN BARRIER MOUNTED) /	Bid: 0.000 This Est: 0.000 Total: 44.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9908	714-08.09	EACH	LIGHT STANDARDS (DESCRIPTION) / (offset type, 45' MH)	Bid: 0.000 This Est: 6.000 Total: 41.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9909	714-08.11	EACH	LIGHT STANDARDS (DESCRIPTION) / (high mast, 100' MH)	Bid: 0.000 This Est: 0.000 Total: 10.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9910	714-08.12	EACH	LIGHT STANDARDS (DESCRIPTION) / (high mast, 120' MH)	Bid: 0.000 This Est: 0.000 Total: 4.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9928	714-08.13	EACH	LIGHT STANDARDS (DESCRIPTION) / (25' Pole for RDS)	Bid: 0.000 This Est: 0.000 Total: 4.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9929	714-08.14	EACH	LIGHT STANDARDS (DESCRIPTION) / (30' Pole for RDS)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9915	714-08.34	EACH	REMOVAL OF LIGHT STANDARD /	Bid: 0.000 This Est: 2.000 Total: 78.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9911	714-08.40	EACH	FOUNDATION FOR LIGHT STANDARDS - HIGH MAST (DESCRIPTION) / (100' pole)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9912	714-08.41	EACH	FOUNDATION FOR LIGHT STANDARDS - HIGH MAST (DESCRIPTION) / (120' pole)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9913	714-08.43	EACH	FOUNDATION FOR LIGHT STANDARDS - ROADWAY (DESCRIPTION) / (45' offset)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9914	714-08.44	EACH	FOUNDATION FOR LIGHT STANDARDS - ROADWAY (DESCRIPTION) / (40' median barrier)	Bid: 0.000 This Est: 0.000 Total: 5.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9916	714-09.09	EACH	LUMINAIRES (DESCRIPTION) / (LED offset 155W)	Bid: 0.000 This Est: 3.000 Total: 40.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9917	714-09.10	EACH	LUMINAIRES (DESCRIPTION) / (LED offset 337W, high tilt)	Bid: 0.000 This Est: 3.000 Total: 50.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9918	714-09.11	EACH	LUMINAIRES (DESCRIPTION) / (LED offset 337W, low tilt)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9919	714-09.12	EACH	LUMINAIRES (DESCRIPTION) / (Wall Pak 72W)	Bid: 0.000 This Est: 0.000 Total: 14.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9920	714-09.13	EACH	LUMINAIRES (DESCRIPTION) / (High Mast Luminaire 475W)	Bid: 0.000 This Est: 0.000 Total: 82.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9921	714-09.14	EACH	LUMINAIRES (DESCRIPTION) / (LED offset 230W)	Bid: 0.000 This Est: 0.000 Total: 34.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9922	714-12.01	LS	CONTROL CENTER (NO. 1) /	Bid: 0.00 This Est: 0.00 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9923	714-12.02	LS	CONTROL CENTER (NO. 2) /	Bid: 0.00 This Est: 0.00 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9924	714-12.03	LS	CONTROL CENTER (NO. 3) /	Bid: 0.00 This Est: 1.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9925	714-12.04	LS	CONTROL CENTER (NO. 4) /	Bid: 0.00 This Est: 0.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9926	714-12.05	LS	CONTROL CENTER (NO. 5) /	Bid: 0.00 This Est: 0.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9927	714-25	EACH	ELECTRICAL CONNECTION /	Bid: 0.00 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-2185-44	0100	0020	714-40.75	LS	DESIGN-BUILD UTILITIES	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 4,480,719.87 This Est: 0.00 Total: 4,480,719.87
33005-3181-44	0100	9623	716-01.06	EACH	TEMPORARY RAISED PAVEMENT MARKER,WHITE /	Bid: 0.000 This Est: 2,492.000 Total: 2,492.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9831	716-01.07	EACH	TEMPORARY RAISED PAVEMENT MARKER,YELLOW /	Bid: 0.000 This Est: 590.000 Total: 590.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9832	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR) /	Bid: 0.000 This Est: 1,229.000 Total: 1,229.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9833	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE) /	Bid: 0.000 This Est: 92.000 Total: 92.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9834	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW) /	Bid: 0.000 This Est: 3.000 Total: 3.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9835	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE) /	Bid: 0.000 This Est: 8,975.000 Total: 8,975.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9836	716-02.11	L.F.	PLASTIC PAVEMENT MARKING (6" DOTTED LINE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9837	716-02.12	L.M.	PLASTIC PAVEMENT MARKING (8IN LINE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9838	716-04.04	L.F.	PLASTIC PAVEMENT MARKING (TRANSVERSE SHOULDER) /	Bid: 0.000 This Est: 9,390.000 Total: 9,390.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9839	716-04.07	EACH	PLASTIC PAVEMENT MARKING (EXIT ONLY ARROW) /	Bid: 0.000 This Est: 2.000 Total: 2.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9840	716-04.08	EACH	PLASTIC PAVEMENT MARKING (OPTION LANE ARROW) /	Bid: 0.000 This Est: 3.000 Total: 3.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9624	716-04.14	EACH	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9841	716-04.14	EACH	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW) /	Bid: 0.000 This Est: 9.000 Total: 9.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9777	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9625	716-05.02	L.F.	PAINTED PAVEMENT MARKING (8" BARRIER LINE) /	Bid: 0.000 This Est: 172,905.440 Total: 172,905.440	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9626	716-05.04	S.Y.	PAINTED PAVEMENT MARKING (CHANNELIZATION STRIPING) /	Bid: 0.000 This Est: 16.890 Total: 16.890	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9778	716-05.05	L.F.	PAINTED PAVEMENT MARKING (STOP LINE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9627	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE) /	Bid: 0.000 This Est: 1.137 Total: 1.137	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9779	716-09.86	L.M.	CONTRAST PAVEMENT MARKING 6" /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9780	716-09.88	L.M.	CONTRAST PAVEMENT MARKING 8" /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9781	716-10.50	EACH	PREFORMED PLASTIC PAVEMENT MARKING (INTERSTATE SHIELD) /	Bid: 0.000 This Est: 6.000 Total: 6.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9766	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE) /	Bid: 0.000 This Est: 18.720 Total: 18.720	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9767	716-12.03	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE) /	Bid: 0.000 This Est: 12,772.000 Total: 12,772.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9768	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE) /	Bid: 0.000 This Est: 122.000 Total: 122.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9782	716-12.07	L.F.	ENHANCED FLAT LINE THERMO (8IN BROKEN LN) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9783	716-12.08	L.F.	ENHANCED FLAT LINE THERMO (12IN BARRIER LINE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9784	716-12.10	L.F.	ENHANCED FLAT LINE THERMO (12IN DOTTED) /	Bid: 0.000 This Est: 130.000 Total: 130.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9785	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	0120	716-99.50	LS	DESIGN-BUILD STRIPING/PAVEMENT MARKINGS	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 904,346.22 This Est: 0.00 Total: 904,346.22
33005-3181-44	0100	0130	717-99.95	LS	MOBILIZATION (DEISGN-BUILD)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 966,481.51 This Est: 0.00 Total: 966,481.51
33005-3181-44	0100	9786	718-01.01	S.F.	NOISE BARRIER (DESCRIPTION) / (NEAR BRIDGE 5A)	Bid: 0.000 This Est: 0.000 Total: 20,001.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9930	725-20.02	EACH	CCTV POLE & FOUNDATION (80FT POLE W/LWRNG DVICE) /	Bid: 0.000 This Est: 0.000 Total: 4.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9931	725-20.24	EACH	STEEL OVERHEAD SIGN STRUCTURE (SPANS 91FT TO 110FT) / (Spans 91' to 110')	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9932	725-20.29	EACH	STEEL OVERHEAD SIGN STRUCTURE (SPANS 181FT TO 200FT) / (Spans 181' to 200')	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9933	725-20.43	EACH	PULL BOX (TYPE C) /	Bid: 0.000 This Est: 1.000 Total: 16.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9934	725-20.44	EACH	PULL BOX (TYPE D) /	Bid: 0.00 This Est: 4.00 Total: 25.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9935	725-20.45	EACH	PULL BOX (TYPE E) /	Bid: 0.00 This Est: 2.00 Total: 10.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9936	725-20.54	L.F.	CABLE (1/C #8 AWG.) /	Bid: 0.00 This Est: 0.00 Total: 3,216.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9937	725-20.55	L.F.	CABLE (1/C #6 AWG.) /	Bid: 0.00 This Est: 0.00 Total: 12,255.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9938	725-20.81	EACH	RADIO & ANTENNA (TYPE A) /	Bid: 0.00 This Est: 0.00 Total: 4.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9939	725-20.82	EACH	RADIO & ANTENNA (TYPE B) /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9940	725-20.91	EACH	CCTV CAMERA SYSTEM (PAN TILT & ZOOM) /	Bid: 0.00 This Est: 0.00 Total: 5.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9941	725-21.02	EACH	DYNAMIC MESSAGE SIGN (MULTI-COLOR) / (Multi-Color)	Bid: 0.00 This Est: 0.00 Total: 2.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9942	725-21.04	EACH	DYNAMIC MESSAGE SIGN REMOVAL /	Bid: 0.00 This Est: 0.00 Total: 2.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9943	725-21.11	EACH	NETWORK SWITCH (TYPE A) /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9944	725-21.21	EACH	TERMINAL SERVER /	Bid: 0.00 This Est: 0.00 Total: 5.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9945	725-21.49	EACH	MODIFY ELECTRICAL DEMARCATION POINT /	Bid: 0.00 This Est: 0.00 Total: 2.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9946	725-21.71	EACH	TRANSFORMER (TYPE A) /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9947	725-21.72	EACH	TRANSFORMER (TYPE B) /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9948	725-21.85	EACH	UNINTERRUPTIBLE POWER SUPPLY /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9949	725-21.91	EACH	RADAR DETECTION SYSTEM /	Bid: 0.00 This Est: 1.00 Total: 10.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9950	725-21.95	EACH	RADAR DETECTION SYSTEM REMOVAL /	Bid: 0.00 This Est: 0.00 Total: 6.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9951	725-21.96	L.F.	RDS COMM CABLE /	Bid: 0.00 This Est: 2,188.00 Total: 7,225.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9952	725-21.97	EACH	SOLAR POWER FOR RDS /	Bid: 0.00 This Est: 0.00 Total: 2.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9953	725-22.21	L.F.	CONDUIT BANK (TYPE 1) /	Bid: 0.00 This Est: 0.00 Total: 2,657.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9954	725-22.22	L.F.	CONDUIT BANK (TYPE 2) /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9955	725-22.24	L.F.	CONDUIT BANK (TYPE 4) /	Bid: 0.00 This Est: 86.00 Total: 11,085.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9956	725-22.32	L.F.	CONDUIT BANK BORED (TYPE 2) /	Bid: 0.00 This Est: 0.00 Total: 70.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9957	725-22.34	L.F.	CONDUIT BANK BORED (TYPE 4) /	Bid: 0.00 This Est: 568.00 Total: 2,409.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9958	725-22.50	L.F.	DMS CONDUIT BANK /	Bid: 0.00 This Est: 0.00 Total: 181.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9959	725-22.64	L.F.	STRUCTURE CONDUIT BANK (TYPE 4) /	Bid: 0.00 This Est: 0.00 Total: 627.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9960	725-22.71	L.F.	2IN CONDUIT /	Bid: 0.00 This Est: 0.00 Total: 263.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9961	725-22.74	L.F.	2IN CONDUIT W/BANK /	Bid: 0.00 This Est: 0.00 Total: 4,724.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9962	725-22.75	L.F.	2IN CONDUIT BORED W/BANK /	Bid: 0.00 This Est: 0.00 Total: 1,014.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9963	725-23.01	EACH	ITS CABLE MARKER /	Bid: 0.00 This Est: 0.00 Total: 18.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9964	725-23.02	LS	FIBER OPTIC TESTING /	Bid: 0.00 This Est: 0.00 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9965	725-23.12	L.F.	FIBER OPTIC CABLE (48 F) /	Bid: 0.00 This Est: 6,065.000 Total: 23,578.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9966	725-23.21	L.F.	FIBER OPTIC DROP CABLE (12 F) /	Bid: 0.00 This Est: 1.000 Total: 2,939.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9967	725-23.26	EACH	FIBER OPTIC CLOSURE (12 F) /	Bid: 0.00 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9968	725-23.27	EACH	FIBER OPTIC CLOSURE (DESCRIPTION) / (48F Reel End)	Bid: 0.00 This Est: 1.000 Total: 6.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9969	725-23.28	EACH	FIBER OPTIC SPLICE FUSION /	Bid: 0.00 This Est: 208.000 Total: 426.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9970	725-23.30	EACH	FIBER OPTIC TERMINATION CABINET (DESCRIPTION) / (48F)	Bid: 0.00 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9971	725-23.31	EACH	FIBER OPTIC DROP PANEL (12 F) /	Bid: 0.00 This Est: 1.000 Total: 8.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9972	725-24.01	EACH	CABINET (TYPE A) /	Bid: 0.00 This Est: 1.000 Total: 8.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9973	725-24.02	EACH	CABINET (TYPE B) /	Bid: 0.00 This Est: 0.000 Total: 4.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9974	725-24.03	EACH	CABINET (TYPE C) /	Bid: 0.00 This Est: 0.000 Total: 2.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9975	725-24.21	LS	PREVENTIVE MAINTENANCE FOR SYSTEM /	Bid: 0.00 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9976	725-24.25	HOUR	UNSCHEDULED MAINTENANCE LABOR /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9977	725-24.41	LS	BURN-IN PERIOD /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9978	725-24.51	LS	SYSTEM INTEGRATION /	Bid: 0.000 This Est: 1.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9979	725-24.53	LS	SYSTEM CUTOVER /	Bid: 0.000 This Est: 1.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9980	725-24.55	LS	AS-BUILT PLANS /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9628	740-10.03	S.Y.	GEOTEXTILE (TYPE III)(EROSION CONTROL) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9632	740-10.04	S.Y.	GEOTEXTILE (TYPE IV)(STABILIZATION) /	Bid: 0.000 This Est: 0.000 Total: 6,700.880	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9842	740-11.02	L.F.	TEMPORARY SEDIMENT TUBE 12IN /	Bid: 0.000 This Est: 0.000 Total: 180.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9787	740-11.02	L.F.	TEMPORARY SEDIMENT TUBE 12IN /	Bid: 0.000 This Est: 0.000 Total: 740.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9894	740-11.03	L.F.	TEMPORARY SEDIMENT TUBE 18IN /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9788	801-01	UNIT	SEEDING (WITH MULCH) /	Bid: 0.000 This Est: 142.200 Total: 536.800	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9769	801-01.07	UNIT	TEMPORARY SEEDING (WITH MULCH) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9789	801-01.35	UNIT	GRASS SEED MIX (RIPZN/FLPL) W/MULCH /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9629	801-02	UNIT	SEEDING (WITHOUT MULCH) /	Bid: 0.000 This Est: 50.400 Total: 50.400	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33005-3181-44	0100	9770	801-02.08	UNIT	TEMPORARY SEEDING (WITHOUT MULCH) /	Bid: 0.000 This Est: 0.000 Total: 193.440	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9790	801-03	M.G.	WATER (SEEDING & SODDING) /	Bid: 0.000 This Est: 8,000.000 Total: 8,260.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9791	803-01	S.Y.	SODDING (NEW SOD) /	Bid: 0.000 This Est: 7,056.080 Total: 171,130.340	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9771	805-01.65	UNIT	TEMPORARY MULCH /	Bid: 0.000 This Est: 0.000 Total: 193.440	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9630	805-12.02	S.Y.	EROSION CONTROL BLANKET (TYPE II) /	Bid: 0.000 This Est: 5,600.000 Total: 27,818.150	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33005-3181-44	0100	9792	806-02.03	CYCL	PROJECT MOWING /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00