JJ07919

STATE OF TENNESSEE DEPARTMENT OF TRANSPORTATION Estimate Summary to Contractor Report



Contract: CNP274 Estimate Number: 00	006 Estimate Type	e: Progress	Estimate Approved:N	Pay Period: 10/1/2016	to 11/30/2016
Contractor: R.D. Construction, LLC					Time
Contractor's PO Box 752				Allowed:	432.0 Days
Address: Pikeville, TN 37367	Charged:	401.0 Days			
				Elapsed Calendar Days:	401.0 Days
				Percent Time:	92.82 %
		Percent Complete(\$):	139.37 %		
				Percent Behind:	%
Contract Location: The on-call cable barrier	repair on various Into	erstate			Dates
Counting DDADLEY COFFEE CLIMPEDLY	AND ODUNDY HAA	AU TON MADION F	NITALANA	Let:	08/28/2015
Counties: BRADLEY, COFFEE, CUMBERLA SEQUATCHIE	AND, GRUNDY, HAN	IILTON, MARION, F	OTNAM,	Awarded:	09/11/2015
oldo, (totale				Contract Executed:	10/06/2015
				Date Notice to Proceed:	10/27/2015
Project(s): 98028-4198-04				Work Began:	01/19/2016
,				To Be Completed:	12/31/2016
				Substantial Work Complete:	
			,	Accepted:	
	Total to Date	Previous to Date	This Estimate		Amounts
Total Earnings:	\$433,757.00	\$370,292.00	\$63,465.00	Current Contract:	\$315,950.00
Stockpiled Materials:	\$0.00	Original Contract:	\$315,950.00		
Amount Due:	original contract.	+ = 1 = 1, = 3 • 1 • 0			
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
Payment Due:	\$433,757.00	\$370,292.00	63,465.00		

JJ07919

STATE OF TENNESSEE DEPARTMENT OF TRANSPORTATION Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
98028-4198-04	100.00	N/A	63,465.00	The on-call cable barrier repair on various Interstate and S

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
98028-4198-04	0700	9002	108-07	DAY	LIQUIDATED DAMAGES	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$500.00 \$0.00 \$0.00
98028-4198-04	0700	9000	108-08.04	HOUR	LIQUIDATED DAMAGES/>= 25000 ROADWAY ADT	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$1,000.00 \$0.00 \$0.00
98028-4198-04	0700	9001	108-08.04	HOUR	LIQUIDATED DAMAGES/<25000 ROADWAY ADT	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$500.00 \$0.00 \$0.00
98028-4198-04	0700	0010	705-80.01	L.F.	LONGITUDINAL CABLE BARRIER	This Est:		Unit Price: This Est: Total:	\$3.00 \$0.00 \$4,122.00
98028-4198-04	0700	0020	705-80.03	EACH	LONGITUDINAL CABLE BARRIER (END TERMINAL) TL-3	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$1,000.00 \$0.00 \$2,000.00
98028-4198-04	0700	0030	705-80.04	EACH	SOCKETED LINE POST W/ALL ACCESSORIES	This Est:		Unit Price: This Est: Total:	\$165.00 \$50,985.00 \$308,880.00

JJ07919

STATE OF TENNESSEE DEPARTMENT OF TRANSPORTATION Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
98028-4198-04	0700	0040	705-80.06	EACH	TERMINAL POST W/ALL ACCESSORIES	Bid: This Est: Total:		Unit Price: This Est: Total:	\$175.00 \$2,100.00 \$14,350.00
98028-4198-04	0700	0050	705-80.07	EACH	CABLE RELEASE POST (TOP) W/ALL ACCESSORIES	Bid: This Est: Total:	3.000	Unit Price: This Est: Total:	\$500.00 \$1,500.00 \$22,500.00
98028-4198-04	0700	0060	705-80.10	EACH	LINE POST W/FTNG & ALL ACC.	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$50.00 \$0.00 \$250.00
98028-4198-04	0700	0070	705-80.12	LS	CHECK CABLE TENSION	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$20,000.00 \$0.00 \$20,000.00
98028-4198-04	0700	0800	705-80.14	EACH	END TERMINAL HARDWARE FOR ATTACHING SINGLE CABLE	Bid: This Est: Total:		Unit Price: This Est: Total:	\$50.00 \$50.00 \$650.00
98028-4198-04	0700	0090	705-80.15	EACH	RETENSIONING CABLE BARRIER SECTION AFTER REPAIR	Bid: This Est: Total:		Unit Price: This Est: Total:	\$25.00 \$150.00 \$1,075.00
98028-4198-04	0700	0100	705-80.17	EACH	LONGITUDINAL CABLE BARRIER TRAINING	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$250.00 \$0.00 \$250.00

JJ07919

STATE OF TENNESSEE DEPARTMENT OF TRANSPORTATION Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
98028-4198-04	0700	0110	705-80.19	EACH	HARDWARE FOR ATTACHING ALI CABLES TO A SINGLE POST	Bid: This Est: Total:		Unit Price: This Est: Total:	\$65.00 \$8,580.00 \$57,980.00
98028-4198-04	0700	0120	705-80.20	EACH	LONGITUDINAL CABLE BARRIER SPLICE (TORPEDO, TURNBUCKLE)	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$50.00 \$0.00 \$1,000.00
98028-4198-04	0700	0130	705-80.21	L.F.	LONGITUDINAL CABLE BARRIER CABLE	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$1.50 \$0.00 \$0.00
98028-4198-04	0700	0140	705-80.22	EACH	TERMINAL POST W/FOOTING ANI ALL ACCESSORIES	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$50.00 \$0.00 \$0.00
98028-4198-04	0700	0150	706-80.18	EACH	CABLE BARRIER TERMINAL (REMOVAL)	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$50.00 \$0.00 \$0.00
98028-4198-04	0700	0160	712-01.02	EACH	LANE CLOSURE	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$25.00 \$0.00 \$50.00
98028-4198-04	0700	0170	712-01.03	EACH	LANE CLOSURE(NIGHT WORK)	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$25.00 \$0.00 \$0.00

JJ07919

STATE OF TENNESSEE DEPARTMENT OF TRANSPORTATION Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code		Primary/ Supplemental Description	Total Item Quantity		Total Amount	
98028-4198-04	0700	0180	717-01.03	EACH	MOBILIZATION (PER CALL-OUT)	Bid:	104.000	Unit Price:	\$50.00
						This Est:	2.000	This Est:	\$100.00
						Total:	13.000	Total:	\$650.00