

**SWPPP INDEX OF SHEETS**

DESCRIPTION	SHT.
1. SWPPP REQUIREMENTS (3.0).....	1
2. SITE DESCRIPTION (3.5.1).....	1
3. ORDER OF CONSTRUCTION ACTIVITIES (3.5.1.b, 3.5.2.a).....	1
4. STREAM, OUTFALL, WETLAND, TMDL AND ECOLOGY INFORMATION.....	1
5. EROSION PREVENTION AND SEDIMENT CONTROL (EPSC) MEASURES (3.5.3).....	2
6. FLOCCULANTS (3.5.3.1.b).....	3
7. UTILITY RELOCATION.....	3
8. MAINTENANCE AND INSPECTION.....	4
9. SITE ASSESSMENTS (3.1.2).....	4
10. STORMWATER MANAGEMENT (3.5.4).....	4
11. NON-STORMWATER DISCHARGES (3.5.9).....	5
12. SPILL PREVENTION, MANAGEMENT AND NOTIFICATION (3.5.5.c, 5.1).....	5
13. RECORD-KEEPING.....	6
14. SITE WIDE/PRIMARY PERMITTEE CERTIFICATION (7.7.5).....	7
15. SECONDARY PERMITTEE (OPERATOR) CERTIFICATION (7.7.6).....	7
16. ENVIRONMENTAL PERMITS (9.0).....	7
17. OUTFALL TABLE (3.5.1.d, 5.4.1.g).....	8

NOTE: CITATIONS IN PARENTHESES INDICATE SECTIONS OF THE CURRENT CGP.

**1. SWPPP REQUIREMENTS (3.0)**

1.1. HAS THE SWPPP TEMPLATE BEEN PREPARED BY AN INDIVIDUAL THAT HAS THE FOLLOWING LICENSING AND/OR CERTIFICATIONS (3.1.1)?

YES (CHECK ALL THAT APPLY BELOW) OR  NO

- CERTIFIED PROFESSIONAL IN EROSION AND SEDIMENT CONTROL (CPESC)
- A TN LICENSED PROFESSIONAL ENGINEER OR LANDSCAPE ARCHITECT
- HAS SUCCESSFULLY COMPLETED TDEC LEVEL II COURSE

1.2. DO THE EPSC PLANS INVOLVE STRUCTURAL DESIGN, HYDRAULIC, HYDROLOGIC OR OTHER ENGINEERING CALCULATIONS FOR EPSC STRUCTURAL MEASURES (E.G. SEDIMENT BASINS) (3.1.1)? YES  NO

IF YES, HAVE THE EPSC PLANS BEEN PREPARED, STAMPED AND CERTIFIED BY A TN LICENSED PROFESSIONAL ENGINEER OR LANDSCAPE ARCHITECT?  YES  NO

1.3. DO THE PROJECT STORMWATER OUTFALLS DIRECTLY DISCHARGE INTO THE FOLLOWING (5.4.1)?  YES (CHECK ALL THAT APPLY BELOW)  NO

- WATERS WITH UNAVAILABLE PARAMETERS (303d FOR SILTATION OR HABITAT ALTERATION)
- EXCEPTIONAL TENNESSEE WATERS

IF YES TO SECTION 1.3, HAS THE SWPPP TEMPLATE BEEN PREPARED BY AN INDIVIDUAL THAT HAS THE FOLLOWING LICENSING AND/OR CERTIFICATIONS (5.4.1.b)?

YES (CHECK ALL THAT APPLY BELOW)  NO

- CERTIFIED PROFESSIONAL IN EROSION AND SEDIMENT CONTROL (CPESC)
- A TN LICENSED PROFESSIONAL ENGINEER OR LANDSCAPE ARCHITECT
- HAS SUCCESSFULLY COMPLETED TDEC LEVEL II COURSE

**2. SITE DESCRIPTION (3.5.1)**

2.1. PROJECT LIMITS (3.5.1.h): REFER TO TITLE SHEET

2.2. PROJECT DESCRIPTION (3.5.1.a):

TITLE: SR-73 (US-321), WMDEN FROM SIMPSON ROAD EAST TO NORTH OF SR-2 (US-11) IN LENOIR CITY  
COUNTY: LOUDON  
PIN: 103899.00

2.3. SITE MAP(S) (2.6.2): REFER TO TITLE SHEET

2.4. DESCRIPTION OF EXISTING SITE TOPOGRAPHY (3.5.1.d): REFER TO EXISTING CONTOURS SHEET(S) 19-24, USGS QUAD MAP, AND THE OUTFALL TABLE IN SECTION 4.3.

2.5. MAJOR SOIL DISTURBING ACTIVITIES (3.5.1.b) (CHECK ALL THAT APPLY):

- CLEARING AND GRUBBING

- EXCAVATION
- CUTTING AND FILLING
- FINAL GRADING AND SHAPING
- UTILITIES
- OTHER (DESCRIBE): \_\_\_\_\_

2.6. TOTAL PROJECT AREA (3.5.1.c): 27.3 ACRES

2.7. TOTAL AREA TO BE DISTURBED (3.5.1.c): 13.2 ACRES

2.8. NO MORE THAN 50 ACRES OF ACTIVE SOIL DISTURBANCE IS ALLOWED AT ANY TIME DURING THE CONSTRUCTION OF THE PROJECT.

2.9. ARE THERE ANY SEASONAL LIMITATIONS ON WORK?  YES  NO  
IF YES, LIST THE CORRESPONDING PLAN SHEET: \_\_\_\_\_

2.10. WAS ROW FINALIZED PRIOR TO FEBRUARY 1, 2010 (4.1.2.2)?

YES \_\_\_\_\_ (DATE)  NO

**IF ROW WAS FINALIZED PRIOR TO FEBRUARY 1, 2010, THIS PROJECT IS CONSIDERED A PRE-APPROVED SITE (4.1.2.2)**

2.11. SOIL PROPERTIES (3.5.1.f) (4.1.1).

SOIL PROPERTIES FOR THE PRIMARY SOILS ARE LISTED IN THE TABLE BELOW.

SOIL PROPERTIES			
PRIMARY SOIL NAME	HSG	% OF SITE	ERODIBILITY (k value)
BOLTON SILT LOAM	B	9.4	0.37
CUMBERLAND SILTY CLAY LOAM	B	2.3	0.37
DEWEY SILTY CLAY LOAM	B	3.4	0.28
FULLERTON GRAVELLY SILT LOAM	B	14.5	0.28
FULLERTON CHERTY SILT LOAM	B	11.8	0.17
FULLERTON CHERTY SILTY CLAY LOAM	B	10.3	0.15
FULLERTON SILT LOAM	B	37.2	0.37
FULLERTON SILTY CLAY LOAM	B	0.4	0.24
GREENDALE SILT LOAM	B	4.2	0.37
LINDSIDE SILT LOAM	C	4.6	0.37
MINVALE SILT LOAM	B	1.9	0.43

\* INFORMATION NOT AVAILABLE FROM USDA WEB SOIL SURVEY.

2.12. IS ACID PRODUCING ROCK (APR) (i.e. PYRITE) LOCATED WITHIN THE PROJECT LIMITS?  YES  NO

2.12.1. IF YES TO SECTION 2.13, HAVE APR LOCATIONS BEEN IDENTIFIED WITHIN THE CONSTRUCTION PLANS AND/OR THE GEOTECHNICAL REPORT?  YES  NO; AND

2.12.2. IF YES TO SECTION 2.12.1, HAS A SPECIAL HANDLING PLAN AND/OR ADAPTIVE MANAGEMENT PLAN (AMP) BEEN PREPARED FOR THE PROJECT?  YES  NO  N/A (TDOT SP107L WILL BE APPLIED.)

2.13. PROJECT RUNOFF COEFFICIENTS AND AREA PERCENTAGES (3.5.1.g).

RUNOFF COEFFICIENTS FOR EXISTING CONDITIONS				
AREA TYPE	AREA(AC)	PERCENTAGE OF TOTAL AREA (%)	RUNOFF CN	C FACTOR
IMPERVIOUS	15.0	54.9		0.95
PERVIOUS RIPRAP	0.1	0.4		0.85
PERVIOUS	12.2	44.7		0.35
WEIGHTED CURVE NUMBER OR C-FACTOR =				0.68

RUNOFF COEFFICIENTS FOR POST-CONSTRUCTION CONDITIONS				
AREA TYPE	AREA(AC)	PERCENTAGE OF TOTAL AREA (%)	RUNOFF CN	C FACTOR
IMPERVIOUS	17.4	63.7		0.95
PERVIOUS RIPRAP	0.1	0.4		0.85
PERVIOUS	9.8	35.9		0.35
WEIGHTED CURVE NUMBER OR C-FACTOR =				0.73

**3. ORDER OF CONSTRUCTION ACTIVITIES (3.5.1.b, 3.5.2.a)**

CONSTRUCTION SHALL BE SEQUENCED AND STAGED TO: MINIMIZE THE EXPOSURE TIME OF GRADED OR DENUDED SOIL AREAS, PRESERVE TOPSOIL, AND MINIMIZE SOIL COMPACTION. NO WORK SHALL BE STARTED UNTIL THE CONTRACTOR'S PLAN FOR THE STAGING OF THEIR OPERATIONS, INCLUDING THE PLAN FOR STAGING OF TEMPORARY AND PERMANENT EPSC MEASURES, HAS BEEN ACCEPTED BY THE ENGINEER. THE CONTRACTOR'S EPSC PLAN SHALL INCORPORATE AND SUPPLEMENT, AS ACCEPTABLE, THE ORDER OF CONSTRUCTION ACTIVITIES AND THE BASIC EPSC DEVICES DEPICTED ON THE EPSC PLAN CONTAINED WITHIN THE APPROVED SWPPP.

- 3.1. INSTALL STABILIZED CONSTRUCTION EXITS.
- 3.2. INSTALL PERIMETER PROTECTION WHERE RUNOFF SHEET FLOWS FROM THE SITE.
- 3.3. INSTALL INITIAL EPSC MEASURES BEFORE CLEARING, GRUBBING, EXCAVATION, GRADING, CULVERT OR BRIDGE CONSTRUCTION, CUTTING, FILLING, OR ANY OTHER EARTHWORK OCCURS, EXCEPT AS SUCH WORK MAY BE NECESSARY TO INSTALL EPSC MEASURES.
- 3.4. PERFORM CLEARING AND GRUBBING (NOT MORE THAN 14 DAYS PRIOR TO GRADING OR EARTH-MOVING. REFER TO THE STABILIZATION PRACTICES BELOW.).
- 3.5. REMOVE AND STORE TOPSOIL.
- 3.6. STABILIZE DISTURBED AREAS WITHIN 14 DAYS OF COMPLETING ANY STAGE AND/OR PHASE OF ACTIVITY.
- 3.7. INSTALL UTILITIES, STORM SEWERS, CULVERTS AND BRIDGE STRUCTURES.
- 3.8. INSTALL INLET AND CULVERT PROTECTION ONCE STRUCTURES ARE IN PLACE AND CAPABLE OF INTERCEPTING FLOW.
- 3.9. PERFORM FINAL GRADING AND INSTALL BASE STONE.
- 3.10. COMPLETE FINAL PAVING AND SEALING OF CONCRETE.
- 3.11. INSTALL TRAFFIC CONTROL AND PROTECTION DEVICES.
- 3.12. COMPLETE FINAL STABILIZATION (TOPSOIL, SEEDING, MULCH, EROSION CONTROL BLANKET, SOD, ETC.)
- 3.13. REMOVE TEMPORARY EROSION CONTROLS AND ACCUMULATED SEDIMENT FROM AREAS THAT HAVE ESTABLISHED AT LEAST 70 PERCENT UNIFORM PERMANENT VEGETATIVE COVER.
- 3.14. RE-STABILIZE AREAS DISTURBED BY REMOVAL ACTIVITIES.

**4. STREAM, OUTFALL, WETLAND, TMDL AND ECOLOGY INFORMATION**

4.1. STREAM INFORMATION (3.5.1.j, 3.5.1.k)

4.1.1. WILL CONSTRUCTION AND/OR EROSION PREVENTION AND SEDIMENT CONTROLS IMPACT ANY STREAMS WITHIN THE PROJECT LIMITS?  YES  NO

IF YES, THE IMPACT(S) HAVE BEEN INCLUDED IN THE TOTAL PROJECT IMPACTS AND HAVE BEEN INCLUDED IN THE WATER QUALITY PERMITS.

4.1.2. HAVE ANY OF THE RECEIVING STATE WATERS LESS THAN OR EQUAL TO 1 FLOW MILE DOWN GRADIENT OF THE PROJECT LIMITS BEEN CLASSIFIED BY TDEC AS FOLLOWS (CHECK ALL THAT APPLY):

303d WITH UNAVAILABLE PARAMETERS FOR SILTATION

303d WITH UNAVAILABLE PARAMETERS FOR HABITAT ALTERATION

EXCEPTIONAL TENNESSEE WATERS (ETW)

4.1.3. RECEIVING WATERS OF THE STATE (3.5.1.k).

RECEIVING WATERS OF THE STATE INFORMATION					
TDOT STATE WATER LABEL FROM EBR	NAME OF RECEIVING STATE WATER	303d WITH UNAVAILABLE PARAMETERS FOR SILTATION OR HABITAT ALTERATION (YES OR NO)	ETW (YES OR NO)	LOCATED WITHIN PROJECT LIMITS (YES OR NO)	LOCATED WITHIN ≤ 1 FLOW MILE DOWN GRADIENT OF PROJECT LIMITS (YES OR NO)
N/A	TOWN CREEK	YES	NO	NO	YES
N/A	UNKNOWN TRIBUTARY TO MUDDY CREEK	N/A	N/A	NO	YES

4.1.4. ARE THERE ANY WATER QUALITY RIPARIAN BUFFER ZONES REQUIRED FOR WATERS OF THE STATE? (4.1.2, 5.4.2)  
 YES  NO

**BUFFER ZONE REQUIREMENTS ARE NOT REQUIRED FOR PRE-APPROVED SITES (4.1.2.2.)**

IF YES, THEY HAVE BEEN INCLUDED ON PLAN SHEET(S) \_\_\_\_\_.  
IF YES, CHECK THE APPROPRIATE BOX BELOW FOR SIZE OF BUFFER.

60-FEET FOR WATERS WITH UNAVAILABLE PARAMETERS AND EXCEPTIONAL TENNESSEE WATERS (AVERAGE WIDTH PER SIDE WITH A MINIMUM OF 30-FEET).

A 60 FOOT NATURAL WATER QUALITY RIPARIAN BUFFER ZONE ADJACENT TO AND ON BOTH SIDES OF THE RECEIVING STATE STREAM WITH THIS DESIGNATION SHALL BE PRESERVED TO THE MAXIMUM EXTENT PRACTICABLE DURING CONSTRUCTION ACTIVITIES AT THE SITE. THE 60 FOOT CRITERION FOR THE WIDTH OF THE BUFFER ZONE CAN BE ESTABLISHED ON AN AVERAGE WIDTH BASIS AT A PROJECT, AS LONG AS THE MINIMUM WIDTH OF THE BUFFER ZONE IS MORE THAN 30 FEET AT ANY MEASURED LOCATION. IF THE CONSTRUCTION SITE ENCOMPASSES BOTH SIDES OF A STREAM, BUFFER AVERAGING CAN BE APPLIED TO BOTH SIDES, BUT MUST BE APPLIED INDEPENDENTLY.

30-FEET FOR ALL OTHER STREAMS (AVERAGE WIDTH PER SIDE WITH A MINIMUM OF 15-FEET).

A 30 FOOT NATURAL WATER QUALITY RIPARIAN BUFFER ZONE ADJACENT TO AND ON BOTH SIDES OF THE RECEIVING STATE STREAM SHALL BE PRESERVED TO THE MAXIMUM EXTENT PRACTICABLE DURING CONSTRUCTION ACTIVITIES AT THE SITE. THE 30 FOOT CRITERION FOR THE WIDTH OF THE BUFFER ZONE CAN BE ESTABLISHED ON AN AVERAGE WIDTH BASIS AT A PROJECT, AS LONG AS THE MINIMUM WIDTH OF THE BUFFER ZONE IS MORE THAN 15 FEET AT ANY MEASURED LOCATION. IF THE CONSTRUCTION SITE ENCOMPASSES BOTH SIDES OF A STREAM, BUFFER AVERAGING CAN BE APPLIED TO BOTH SIDES, BUT MUST BE APPLIED INDEPENDENTLY.

4.1.5. ARE THERE ANY WATER QUALITY RIPARIAN BUFFER ZONES NOT REQUIRED FOR STATE WATERS DUE TO A TDEC ARAP? (9.0)  
 YES  NO

4.1.6. ARE THERE WATER QUALITY RIPARIAN BUFFER ZONE EXEMPTIONS? (4.1.2.1)  YES  NO  
IF YES, EXISTING CONDITIONS DESCRIPTION: \_\_\_\_\_

4.1.7. EVERY ATTEMPT SHOULD BE MADE FOR CONSTRUCTION ACTIVITIES TO NOT TAKE PLACE WITHIN THE WATER QUALITY RIPARIAN BUFFER ZONE AND FOR EXISTING FORESTED AREAS TO BE PRESERVED. (5.4.2.)

4.1.8. BECAUSE OF HEAVY SEDIMENT LOAD ASSOCIATED WITH CONSTRUCTION SITE RUNOFF, WATER QUALITY RIPARIAN BUFFER ZONES ARE NOT SEDIMENT CONTROL MEASURES AND SHOULD NOT BE RELIED UPON AS PRIMARY SEDIMENT CONTROL MEASURES. THE WATER QUALITY RIPARIAN BUFFER ZONE SHALL

BE ESTABLISHED BETWEEN THE TOP OF THE STREAM BANK AND THE DISTURBED CONSTRUCTION AREA.

4.1.9. WHERE IT IS NOT PRACTICABLE TO MAINTAIN A FULL WATER QUALITY RIPARIAN BUFFER, BEST MANAGEMENT PRACTICES (BMPs) PROVIDING EQUIVALENT PROTECTION AS THE NATURAL RIPARIAN ZONE MUST BE USED. A JUSTIFICATION FOR USE AND DESIGN EQUIVALENCY SHALL BE DOCUMENTED WITHIN THE SWPPP. THE ENVIRONMENTAL AND ROADWAY DESIGN DIVISIONS SHALL REVIEW AND APPROVE THIS REVISION OF THE SWPPP BEFORE DISTURBANCE OF THE SITE PROCEEDS, UNLESS PREVIOUSLY EXEMPT IN THE NPDES CGP. WHERE ISSUED, ARAP/401 REQUIREMENTS WILL PREVAIL IF IN CONFLICT WITH THESE BUFFER ZONE REQUIREMENTS.

4.2. RECEIVING WATERS OF THE UNITED STATES (WOTUS) (EPHEMERAL)

WILL CONSTRUCTION AND/OR EROSION AND SEDIMENT CONTROLS IMPACT ANY WOTUS (EPHEMERAL)?  YES  NO

RECEIVING WOTUS (EPHEMERAL) INFORMATION		
TDOT WOTUS LABEL	LOCATED WITHIN PROJECT LIMITS (YES OR NO)	LOCATED WITHIN 15-FT OF THE PROJECT LIMITS (YES OR NO)

4.2.1. ARE WATER QUALITY RIPARIAN BUFFER ZONES REQUIRED FOR WOTUS (4.1.2)?  YES  NO

IF YES, A 15 FOOT NATURAL WATER QUALITY RIPARIAN BUFFER ZONE ADJACENT TO AND ON BOTH SIDES OF THE RECEIVING EPHEMERAL STREAM IDENTIFIED AS A WOTUS (EPHEMERAL) BY THE U.S. ARMY CORPS OF ENGINEERS (USACE) OR THE ENVIRONMENTAL PROTECTION AGENCY SHALL BE PRESERVED TO THE MAXIMUM EXTENT PRACTICABLE DURING CONSTRUCTION ACTIVITIES AT THE SITE.  
IF YES, THEY HAVE BEEN INCLUDED ON PLAN SHEET(S) \_\_\_\_\_

4.2.2. ARE THERE ANY WATER QUALITY RIPARIAN BUFFER ZONES NOT REQUIRED FOR WOTUS (EPHEMERAL) DUE TO A USACE PERMIT?  
 YES  NO

4.3. OUTFALL INFORMATION

4.3.1. OUTFALL TABLE (3.5.1.e). SEE SWPPP SHEET S-8 FOR OUTFALL INFORMATION.

4.3.2. HAVE ALL OUTFALLS BEEN LABELED ON THE EPSC PLAN SHEETS (3.5.1.h)?  YES  NO

4.3.3. HAVE ALL OUTFALLS BEEN LABELED ON A USGS TOPOGRAPHIC MAP INCLUDED IN THE "DOCUMENTATION AND PERMITS" BINDER (2.6.2)?  YES  NO

4.3.4. WHERE POSSIBLE, HAS NON-PROJECT RUN-ON BEEN DIVERTED AROUND OR THROUGH THE PROJECT TO ELIMINATE CONTACT WITH DISTURBED AREAS OF THE PROJECT AND SEPARATE IT FROM PROJECT RUN-OFF THEREBY REDUCING THE DRAINAGE AREA OF TO THE OUTFALLS IN THIS AREA?  
 YES  NO  N/A

4.3.5. ARE EQUIVALENT MEASURES BEING SUBSTITUTED FOR A SEDIMENT BASIN(S)?  YES  NO  N/A

4.3.6. A SEDIMENT BASIN OR EQUIVALENT MEASURE(S) WILL BE PROVIDED FOR ANY OUTFALL IN A DRAINAGE AREA:

OF TEN ACRES OR MORE FOR AN OUTFALL(S) THAT DOES NOT DISCHARGE TO A STATE STREAM WITH UNAVAILABLE PARAMETERS OR EXCEPTIONAL TENNESSEE WATERS. A TEMPORARY (OR PERMANENT) SEDIMENT BASIN OR EQUIVALENT CONTROL MEASURES THAT PROVIDES STORAGE FOR A CALCULATED VOLUME OF RUNOFF FROM A MINIMUM 2-YEAR/ 24-HOUR STORM EVENT, SHALL BE PROVIDED UNTIL FINAL STABILIZATION OF THE SITE. (3.5.3.3)  
OR

OF FIVE ACRES OR MORE FOR AN OUTFALL(S) THAT DISCHARGES TO A STATE STREAM WITH UNAVAILABLE PARAMETERS OR EXCEPTIONAL TENNESSEE WATERS. A TEMPORARY (OR PERMANENT) SEDIMENT BASIN THAT PROVIDES STORAGE FOR A CALCULATED VOLUME OF RUNOFF FROM A 5-YEAR/ 24-HOUR STORM EVENT AND RUNOFF FROM

EACH ACRE DRAINED, OR EQUIVALENT CONTROL MEASURES, SHALL BE PROVIDED UNTIL FINAL STABILIZATION OF THE SITE. (5.4.1.g).

IN BOTH INSTANCES, THE ENVIRONMENTAL AND ROADWAY DESIGN DIVISIONS MAY BE CONTACTED TO REVIEW AND CONCUR WITH ANY REVISION OF THE SWPPP BEFORE DISTURBANCE OF THE OUTFALL PROCEEDS.

4.4. WETLAND INFORMATION

WILL CONSTRUCTION AND/OR EROSION AND SEDIMENT CONTROLS IMPACT ANY WETLANDS?  YES  NO

IF YES, THE STRUCTURAL EPSC MEASURES HAVE BEEN INCLUDED IN THE TOTAL PROJECT IMPACTS AND IN THE WATER QUALITY PERMITS.

WETLAND INFORMATION				
TDOT WETLAND LABEL	FROM STATION LT OR RT	TO STATION LT OR RT	TEMPORARY IMPACTS (AC)	PERMANENT IMPACTS (AC)

4.5. TOTAL MAXIMUM DAILY LOADS (TMDL) INFORMATION (3.5.10)

4.5.1. IS THIS PROJECT LOCATED IN A HUC-8 WATERSHED THAT MAINTAINS AN EPA APPROVED TMDL FOR SILTATION AND HABITAT ALTERATION?  
 YES  NO

4.5.2. IF YES, IS THIS PROJECT LOCATED WITHIN A HUC-12 SUBWATERSHED WITH A WASTE LOAD ALLOCATION (WLA)?  
 YES  NO

4.5.3. IF YES, DOES THE PROJECT HAVE A DIRECT DISCHARGE TO A 303(d) LISTED STREAM FOR SILTATION OR HABITAT ALTERATION?  
 YES  NO

4.5.4. IF YES, HAS A SUMMARY OF THE CONSULTATION LETTER BEEN SUBMITTED/RECEIVED?  
 YES  NO

4.6. ECOLOGY INFORMATION (3.5.5.e)

DOES THE TDOT ENVIRONMENTAL BOUNDARIES REPORT SPECIFY SPECIAL NOTES TO BE ADDED TO THE PLAN SHEETS?  
 YES  NO

IF YES, THEY HAVE BEEN INCLUDED ON PLAN SHEET(S) \_\_\_\_\_

4.7. ENVIRONMENTAL COMMITMENTS

ARE THERE ANY NOTES ON THE ENVIRONMENTAL COMMITMENT SHEET?  
 YES  NO

IF YES, THEY HAVE BEEN INCLUDED ON PLAN SHEET(S) \_\_\_\_\_

**5. EROSION PREVENTION AND SEDIMENT CONTROL (EPSC) MEASURES (3.5.3)**

5.1. EPSC MEASURES MUST BE DESIGNED, INSTALLED AND MAINTAINED TO CONTROL STORMWATER VOLUME AND VELOCITY WITHIN THE SITE TO MINIMIZE EROSION (4.1.1).

5.2. EPSC MEASURES MUST CONTROL STORMWATER DISCHARGES, INCLUDING BOTH PEAK FLOWS AND TOTAL STORMWATER VOLUME, TO MINIMIZE EROSION AT OUTLETS, STREAM CHANNELS, AND STREAM BANKS. (4.1.1)

5.3. HAVE THE CONTROL MEASURES BEEN DESIGNED PER THE SIZE AND SLOPE OF THE DISTURBED DRAINAGE AREA (3.5.3.3)?  
 YES  NO

5.4. THE CONTROL MEASURES HAVE, AT A MINIMUM, BEEN DESIGNED FOR THE 5-YEAR, 24 HOUR STORM EVENT (3.5.3.3, 5.4.1.a).

5.5. ARE THE LIMITS OF DISTURBANCE CLEARLY MARKED ON THE EPSC PLANS (3.5.1.h)?  YES  NO

5.6. AREAS TO BE UNDISTURBED SHALL BE CLEARLY MARKED IN THE FIELD BEFORE CONSTRUCTION ACTIVITIES BEGIN.



- 5.7. UNLESS OTHERWISE NOTED IN THE PLANS, THE CONTRACTOR SHALL NOT CLEAR/DISTURB ANY AREA BEYOND 10 FEET FROM SLOPE LINES OR ROW/EASEMENT LINE, WHICHEVER IS LESSER.
- 5.8. CLEARING, GRUBBING, AND OTHER DISTURBANCE TO RIPARIAN VEGETATION SHALL BE LIMITED TO THE MINIMUM NECESSARY FOR SLOPE CONSTRUCTION AND EQUIPMENT OPERATIONS. EXISTING VEGETATION, INCLUDING STREAM AND WETLAND BUFFERS (UNLESS PERMITTED), SHOULD BE PRESERVED TO THE MAXIMUM EXTENT POSSIBLE. UNNECESSARY VEGETATION REMOVAL IS PROHIBITED.
- 5.9. HAVE STAGED EPSC PLANS BEEN PREPARED FOR THE PROJECT (3.5.2)?  
YES  NO  (IF YES, CHECK ONE BELOW)
  - 5.9.1.  PROJECT DISTURBED AREA IS THAN LESS THAN 5 ACRES (MINIMUM OF TWO STAGES OF EPSC PLANS)
  - 5.9.2.  PROJECT DISTURBED AREA IS GREATER THAN 5 ACRES (MINIMUM OF THREE STAGES OF EPSC PLANS)
- 5.10. STEEP SLOPES ARE DEFINED AS A NATURAL OR CREATED SLOPE OF 35% GRADE OR GREATER REGARDLESS OF HEIGHT. HAVE STEEP SLOPES BEEN MINIMALLY DISTURBED AND/OR PROTECTED BY CONVEYING RUNOFF NON-EROSIVELY AROUND OR OVER THE SLOPE (3.5.3.2) (10. "STEEP SLOPE")?  YES  NO  N/A
- 5.11. THE STRUCTURAL EPSC MEASURES HAVE BEEN INCLUDED IN THE TOTAL PROJECT IMPACTS AND HAVE BEEN INCLUDED IN THE AQUATIC RESOURCE ALTERATION (ARAP) PERMIT OR SECTION 401 CERTIFICATION (3.5.1.j). REFER TO THE LIST OF APPLICABLE ENVIRONMENTAL PERMITS LOCATED ON SWPPP SHEET S-7. ALL PERMITS WILL BE MAINTAINED ON SITE WITHIN THE "DOCUMENTATION AND PERMITS" BINDER.
- 5.12. THE EPSC CONTROL MEASURES LISTED IN THE QUANTITIES TABLE ON SHEET 2A HAVE BEEN SELECTED IN ACCORDANCE WITH TDOT STANDARD DRAWINGS AND GOOD ENGINEERING PRACTICES (3.5.3.1.b).
- 5.13. EPSC MEASURES SHALL BE INSTALLED PER TDOT STANDARDS (i.e. STANDARD DRAWINGS) AND SHALL BE FUNCTIONAL PRIOR TO ANY EARTH MOVING OPERATIONS.
- 5.14. EPSC MEASURES WILL NOT BE INSTALLED WITHIN A STREAM WITHOUT FIRST OBTAINING APPROVAL FROM THE PERMITS SECTION.
- 5.15. TEMPORARY EPSC MEASURES MAY BE REMOVED AT THE BEGINNING OF THE WORKDAY, BUT MUST BE REINSTALLED AT THE END OF THE WORKDAY OR BEFORE A PRECIPITATION EVENT.
- 5.16. EPSC MEASURES LOCATED IN WOTUS (EPHEMERAL STREAMS) MUST BE CONSIDERED TEMPORARY AND SHALL BE REMOVED AT THE END OF CONSTRUCTION.
- 5.17. THE CONTRACTOR SHALL ESTABLISH AND MAINTAIN A PROACTIVE METHOD TO PREVENT THE OFF-SITE MIGRATION OR DEPOSIT OF SEDIMENT OFF THE PROJECT LIMITS (E.G. R.O.W., EASEMENTS, ETC.), INTO WATERS OF THE STATE/U.S., OR ONTO ROADWAYS USED BY THE PUBLIC. IF SEDIMENT ESCAPES THE CONSTRUCTION SITE, OFF-SITE ACCUMULATIONS OF SEDIMENT THAT HAVE NOT REACHED A STREAM MUST BE REMOVED TO A LEVEL SUFFICIENT TO MINIMIZE OFF-SITE IMPACTS (E.G., FUGITIVE SEDIMENT THAT HAS ESCAPED THE CONSTRUCTION SITE AND HAS COLLECTED IN A STREET MUST BE REMOVED SO THAT IT IS NOT SUBSEQUENTLY WASHED INTO STORM SEWERS AND STREAMS BY THE NEXT RAIN AND/OR SO THAT IT DOES NOT POSE A SAFETY HAZARD TO USERS OF PUBLIC STREETS). ARRANGEMENTS CONCERNING REMOVAL OF SEDIMENT ON ADJOINING PROPERTY MUST BE SETTLED WITH THE ADJOINING PROPERTY OWNER BEFORE REMOVAL OF SEDIMENT. SEDIMENT THAT MIGRATES INTO WATERS OF THE STATE/US SHALL NOT BE REMOVED WITHOUT GUIDANCE FROM TDOT ENVIRONMENTAL PERSONNEL.
- 5.18. OFFSITE VEHICLE TRACKING OF SEDIMENTS AND THE GENERATION OF DUST SHALL BE MINIMIZED. A STABILIZED CONSTRUCTION EXIT (A POINT OF ENTRANCE/EXIT TO THE CONSTRUCTION PROJECT) SHALL BE PROVIDED TO REDUCE THE TRACKING OF MUD AND DIRT ONTO PUBLIC ROADS BY CONSTRUCTION VEHICLES.
- 5.19. THE QUANTITIES REQUIRED FOR STABILIZED CONSTRUCTION EXITS PER TDOT STANDARDS HAVE BEEN SPECIFIED ON SHEET 2A (3.5.3.1.n).
- 5.20. DISCHARGES FROM DEWATERING ACTIVITIES ARE PROHIBITED UNLESS MANAGED BY APPROPRIATE CONTROLS THAT PROVIDE THE LEVEL OF TREATMENT (FILTRATION) NECESSARY TO COMPLY WITH PERMIT REQUIREMENTS. (4.1.4).
- 5.21. SETTLING BASINS AND SEDIMENT TRAPS SHALL BE PROPERLY DESIGNED PER THE SIZE OF THE DRAINAGE AREAS OR VOLUME OF WATER TO BE TREATED. TREATED WATER MUST BE DISCHARGED THROUGH A PIPE OR

WELL VEGETATED OR LINED CHANNEL, SO THAT THE DISCHARGE DOES NOT CAUSE EROSION OR SEDIMENT TRANSPORT.

- 5.22. DISCHARGES FROM SEDIMENT BASINS AND IMPOUNDMENTS SHALL UTILIZE OUTLET STRUCTURES THAT ONLY WITHDRAW WATER FROM NEAR THE SURFACE OF THE BASIN OR IMPOUNDMENT. TREATED WATER MUST BE DISCHARGED THROUGH A PIPE, WELL- VEGETATED AND/OR LINED CHANNEL, SO THAT THE DISCHARGE DOES NOT CAUSE EROSION OR SEDIMENT TRANSPORT. (4.1.7).
- 5.23. THE DEWATERING OF WORK AREAS, TRENCHES, FOUNDATIONS, EXCAVATIONS, ETC. THAT HAVE COLLECTED STORMWATER, WATER FROM VEHICLE WASH AREAS, OR GROUNDWATER SHALL BE EITHER HELD IN SETTLING BASINS OR TREATED BY FILTRATION AND/OR CHEMICAL TREATMENT PRIOR TO ITS DISCHARGE. ALL CHEMICAL TREATMENTS MUST BE APPLIED PER SECTION 6 FLOCCULANTS.
- 5.24. WATER DISCHARGED FROM DEWATERING ACTIVITIES SHALL NOT CAUSE AN OBJECTIONABLE COLOR CONTRAST WITHIN THE RECEIVING NATURAL RESOURCE. WATER MUST BE HELD WITHIN SETTLING BASINS UNTIL IT IS AT LEAST AS CLEAR AS THE RECEIVING WATERS.
- 5.25. DEWATERING STRUCTURES, SEDIMENT FILTER BAGS, SEDIMENT BASINS AND TRAPS SHALL NOT BE LOCATED CLOSER THAN 30 FEET (60 FEET DESIRABLE VEGETATIVE BUFFER) FOR WATERS WITH UNAVAILABLE PARAMETERS AND EXCEPTIONAL TENNESSEE WATERS AND 15 FEET (30 FEET DESIRABLE VEGETATIVE BUFFER) FOR ALL OTHER FEATURES FROM THE TOP BANK OF A STREAM, WOTUS (EPHEMERAL), WETLAND OR OTHER NATURAL RESOURCE AND SHALL BE PROPERLY DESIGNED PER THE SIZE OF THE DRAINAGE AREAS OR VOLUME OF WATER TO BE TREATED.
- 5.26. STABILIZATION PRACTICES: PRE-CONSTRUCTION VEGETATIVE COVER WILL NOT BE DESTROYED, REMOVED OR DISTURBED MORE THAN 14 DAYS PRIOR TO GRADING OR EARTH MOVING UNLESS THE AREA WILL BE SEEDED AND/OR MULCHED OR OTHER TEMPORARY COVER IS INSTALLED (3.5.3.1.h).
- 5.27. STABILIZATION MEASURES WILL BE INITIATED AS SOON AS POSSIBLE WHERE CONSTRUCTION ACTIVITIES HAVE TEMPORARILY OR PERMANENTLY CEASED. TEMPORARY OR PERMANENT STABILIZATION WILL BE COMPLETED WITHIN 14 DAYS AFTER ACTIVITY HAS TEMPORARILY OR PERMANENTLY CEASED IN THAT AREA. PERMANENT STABILIZATION WILL REPLACE TEMPORARY MEASURES AS SOON AS PRACTICABLE (3.5.3.2).
- 5.28. PRIORITY SHALL BE GIVEN TO FINISHING OPERATIONS AND PERMANENT EPSC MEASURES OVER TEMPORARY EPSC MEASURES ON ALL PROJECTS. UNPACKED GRAVEL CONTAINING FINES (SILT AND CLAY SIZED PARTICLES) OR CRUSHER-RUN WILL NOT BE CONSIDERED A NON-ERODIBLE SURFACE
- 5.29. DELAYING THE PLANTING OF COVER VEGETATION UNTIL WINTER MONTHS OR DRY MONTHS SHOULD BE AVOIDED, IF POSSIBLE.
- 5.30. A SOIL ANALYSIS SHALL BE PERFORMED PRIOR TO THE APPLICATION OF FERTILIZERS TO ANY PORTION OF THE STE. SOILS SHOULD BE ANALYZED FOR pH, BUFFER VALUE, PHOSPHOROUS, POTASSIUM, CALCIUM AND MAGNESIUM. SOIL SAMPLES SHOULD BE REPRESENTATIVE OF THE AREA FOR WHICH FERTILIZER WILL BE APPLIED. SAMPLE TYPE SHOULD BE COLLECTED AND ANALYZED IN ACCORDANCE WITH THE UT EXTENSION "SOIL TESTING" BROCHURE PB1061. (4.1.5.)
- 5.31. FERTILIZERS SHALL BE APPLIED ONLY IN THE AMOUNTS SPECIFIED FROM THE ANALYSES. ONCE APPLIED, FERTILIZERS SHALL BE WORKED INTO THE SOIL TO LIMIT THE EXPOSURE TO STORMWATER.
- 5.32. STEEP SLOPES SHALL BE TEMPORARILY STABILIZED NOT LATER THAN 7 DAYS AFTER CONSTRUCTION ACTIVITY ON THE SLOPE HAS TEMPORARILY OR PERMANENTLY CEASED. (3.5.3.2).

**6. FLOCCULANTS (3.5.3.1.b)**

IS ADDITIONAL PHYSICAL OR CHEMICAL TREATMENT OF STORMWATER RUNOFF NECESSARY (5.4.1.a)?  YES  NO

IF YES, THE FOLLOWING NOTES APPLY:

- 6.1. POLYACRYLAMIDES (PAM) SHALL BE OF THE ANIONIC OR NEUTRALLY CHARGED TYPE ONLY. PAM REQUIREMENTS ARE AS FOLLOWS:
  - 6.1.1. CATIONIC PAM IS NOT ALLOWED BECAUSE OF ITS TOXICITY TO FISH AND AQUATIC LIFE.
  - 6.1.2. ANIONIC AND NEUTRALLY CHARGED PAM SHALL MEET THE EPA AND FDA ACRYLAMIDE MONOMER LIMITS OF EQUAL TO OR LESS THAN 0.05% BY WEIGHT ACRYLAMIDE MONOMER.

6.1.3. ANIONIC AND NEUTRALLY CHARGED PAM SHALL HAVE A DENSITY OF 10% TO 55% BY WEIGHT AND A MOLECULAR WEIGHT OF 16 TO 24 MG/MOLES.

6.1.4. PAM MIXTURES SHALL BE NON-COMBUSTIBLE.

6.1.5. PAM SHALL CONTAIN ONLY MANUFACTURER-RECOMMENDED ADDITIVES.

6.2. ALL PHYSICAL AND/OR CHEMICAL TREATMENT WILL BE RESEARCHED, APPLIED IN ACCORDANCE WITH MANUFACTURE'S GUIDELINES AND FULLY DESCRIBED ON THE EPSC PLANS (3.5.3.1.b).

6.3. FLOCCULANTS SHALL BE HANDLED IN ACCORDANCE WITH ALL OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION (OSHA) MATERIAL SAFETY DATA SHEET (MSDS) REQUIREMENTS AND SHALL BE APPLIED IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS FOR THE SPECIFIED USE CONFORMING TO ALL FEDERAL, STATE AND LOCAL LAWS, RULES AND REGULATIONS.

6.4. ALL VENDORS AND SUPPLIERS OF FLOCCULANTS SHALL PRESENT OR SUPPLY A WRITTEN TOXICITY REPORT FOR BOTH ACUTE AND CHRONIC TOXICITY TESTS WHICH VERIFIES THAT THE FLOCCULANT EXHIBITS ACCEPTABLE TOXICITY PARAMETERS WHICH MEET OR EXCEED THE EPA REQUIREMENTS FOR THE STATE AND FEDERAL WATER QUALITY STANDARDS. WHOLE EFFLUENT TESTING DOES NOT MEET THIS REQUIREMENT AS PRIMARY REACTIONS HAVE OCCURRED AND TOXIC POTENTIALS HAVE BEEN REDUCED.

6.5. DO NOT APPLY FLOCCULANTS DIRECTLY TO, OR WITHIN 60 FEET, OF ANY STREAMS, WETLANDS, OR OTHER NATURAL WATER RESOURCE LOCATED ON OR ADJACENT TO THE CONSTRUCTION SITE. DO NOT APPLY FLOCCULANTS DIRECTLY INTO WATERS CONTAINED WITHIN SEDIMENT PONDS OR TO SLOPES THAT PRODUCE RUNOFF DIRECTLY INTO A STREAM, WETLAND, OR OTHER NATURAL WATER RESOURCE. DO NOT APPLY FLOCCULANTS IMMEDIATELY AT A STORMWATER OUTFALL WHERE RUNOFF LEAVES THE PROJECT LIMITS.

6.6. BEFORE FLOCCULANTS CAN BE USED ON A CONSTRUCTION PROJECT, SITE-SPECIFIC SOIL SAMPLES MUST BE OBTAINED AND TESTED BY THE MANUFACTURER OR THEIR REPRESENTATIVE, TO IDENTIFY THE OPTIMUM FLOCCULANT TYPE AND APPLICATION RATE. SINCE FLOCCULANT EFFICACY IS HIGHLY DEPENDENT ON SOIL TYPE, SOIL SAMPLES WILL NEED TO BE OBTAINED FROM EACH SOIL HORIZON THAT WILL BE ACCESSED DURING EXCAVATION. FLOCCULANTS SHOULD BE APPLIED ON A CONSTRUCTION SITE IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDED APPLICATION OR DOSAGE RATE. APPLICATION METHOD SHALL ENSURE UNIFORM COVERAGE TO THE TARGET AREA. DO NOT APPLY EMULSION FORMS OF FLOCCULANTS DIRECTLY TO STORMWATER RUNOFF OR TO STREAMS, WETLANDS, OR OTHER WATER RESOURCES DUE TO SURFACTANT TOXICITY.

6.7. FLOCCULANT POWDER MAY BE APPLIED BY A HAND SPREADER OR A MECHANICAL SPREADER. IF APPROVED BY THE MANUFACTURER, FLOCCULANT MAY BE MIXED WITH DRY SILICA SAND, FERTILIZER, SEED, OR OTHER SOIL AMENDMENTS TO AID IN SPREADING. FLOCCULANTS MAY ALSO BE APPLIED WITH A WATER TRUCK OR AS PART OF HYDRO-SEEDING. APPLICATION METHOD SHALL ENSURE UNIFORM COVERAGE TO THE TARGET AREA.

6.8. MANUFACTURER'S GUIDANCE SHOULD BE FOLLOWED FOR BLOCK, LOG AND SOCK SPACING CONFIGURATIONS. BEFORE FLOCCULANTS CAN BE USED ON A CONSTRUCTION PROJECT, SITE-SPECIFIC SOIL SAMPLES MUST BE OBTAINED AND TESTED BY THE MANUFACTURER OR THEIR REPRESENTATIVE, TO IDENTIFY THE OPTIMUM FLOCCULANT TYPE AND APPLICATION RATE. SINCE FLOCCULANT EFFICACY IS HIGHLY DEPENDENT ON SOIL TYPE, SOIL SAMPLES WILL NEED TO BE OBTAINED FROM EACH SOIL HORIZON THAT WILL BE ACCESSED DURING EXCAVATION. FLOCCULANTS SHOULD BE APPLIED ON A CONSTRUCTION SITE IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDED APPLICATION OR DOSAGE RATE.

**7. UTILITY RELOCATION**

ARE UTILITIES INCLUDED IN THE CONTRACT?  YES  NO

IF YES, THE FOLLOWING APPLY:

7.1. STORMWATER WHICH COLLECTS IN THE UTILITY TRENCH SHALL BE PUMPED INTO A DEWATERING STRUCTURE OR SEDIMENT FILTER BAG AND TREATED PRIOR TO DISCHARGE.

7.2. SILT FENCE SHALL BE INSTALLED ON THE DOWNGRADIENT SIDE OF STOCKPILED SOIL. ANY TRENCHING ACROSS WET WEATHER CONVEYANCES SHALL BE DONE DURING DRY CONDITIONS, REMOVED AND STABILIZED BY THE END OF THE WORK DAY.



- 7.3. UTILITY CROSSINGS IN ENVIRONMENTAL FEATURES SHALL BE CONSTRUCTED IN ACCORDANCE WITH TDOT STANDARDS AND NO WORK SHALL BE CONDUCTED IN FLOWING WATERS. ENVIRONMENTAL PERMITS APPLY TO UTILITIES IN THIS PROJECT. THE STATE CONTRACTOR SHALL COMPLY WITH ALL REQUIREMENTS OF THE PERMITS.
- 7.4. IT IS THE RESPONSIBILITY OF THE STATE UTILITY CONTRACTOR TO PROTECT EXPOSED EARTH FROM EROSION AND TO PROVIDE FOR CONTAINMENT OF SEDIMENT THAT MAY RESULT FROM THEIR WORK. PRIOR TO BEGINNING WORK, ADEQUATE EPSC MEASURES MUST BE IN PLACE TO TRAP ANY SEDIMENT THAT MAY TRAVEL OFF-SITE IN THE EVENT OF RAIN. DURING THE PROGRESSION OF THEIR WORK, EXPOSED EARTH AREAS SHALL BE STABILIZED AS SOON AS POSSIBLE TO PREVENT EROSION. AT NO TIME, SHALL EXPOSED EARTH RESULTING FROM THEIR OPERATIONS HAVE UNPROTECTED ACCESS TO FLOWING OFF-SITE AND ENTERING WATERS OF THE STATE/U.S.
- 7.5. FOR THE INSTALLATION OF BURIED UTILITIES (PIPES AND CABLES), TRENCHES SHALL BE BACKFILLED DAILY AS CONSTRUCTION PROCEEDS. BACKFILLED TRENCHES SHALL BE SEEDED AND MULCHED OR SODDED DAILY IF POSSIBLE, BUT NO LATER THAN FOURTEEN DAYS AFTER BEING BACKFILLED. ANY TEMPORARY SPOILS OF EXCAVATED EARTH SHALL BE LOCATED WITHIN TDOT EPSC MEASURES OR RECEIVE SEPARATE EPSC MEASURES. IF TRENCHES ARE NOT BACKFILLED OVERNIGHT, APPROPRIATE EPSC MEASURES WILL BE INSTALLED BY THE STATE UTILITY CONTRACTOR UNTIL THE TRENCH IS BACKFILLED.
- 7.6. IN REGARDS TO EPSC, TDEC REGULATIONS APPLY TO THE STATE UTILITY CONTRACTORS ON THIS PROJECT. THE STATE CONTRACTOR IS RESPONSIBLE FOR EPSC MEASURES RELATED TO UTILITY CONSTRUCTION INCLUDED IN THE STATE CONTRACT.
- 7.7. TRENCHES FORMED FOR THE INSTALLATION OF BURIED UTILITIES MAY CAUSE STORMWATER RUNOFF TO CONCENTRATE AT THE TRENCH LINE. ADDITIONAL EPSC MEASURES MAY BE REQUIRED TO BE INSTALLED AS APPROVED BY THE TDOT PROJECT ENGINEER.
- 7.8. FOR THE INSTALLATION OF UNDERGROUND UTILITIES OUTSIDE OF THE TDOT RIGHT-OF-WAY, EPSC MEASURES SHALL BE INSTALLED PRIOR TO CLEARING (TRENCHING AND ASSOCIATED BLASTING) IN THOSE AREAS NECESSARY TO PREVENT SEDIMENT FROM LEAVING THE CONSTRUCTION AREA. THESE EPSC MEASURES SHALL REMAIN UNTIL THE BACKFILLED TRENCH IS STABILIZED WITH FINAL VEGETATIVE COVER.
- 7.9. THE UTILITY CONTRACTOR SHALL RESTORE ALL AFFECTED WET WEATHER CONVEYANCES TO THE EXISTING TOPOGRAPHIC CONDITIONS AS APPROVED BY THE TDOT RESPONSIBLE PARTY.
- 7.10. THE UTILITY CONTRACTOR WILL PROVIDE APPROPRIATE EPSC MEASURES TO REPLACE ONSITE EPSC MEASURES REMOVED TO FACILITATE THE INSTALLATION OF UTILITIES. REPLACEMENT OF EPSC MEASURES WILL BE COORDINATED WITH THE TDOT ENGINEER BEFORE COMMENCING WORK.
- 7.11. FOR UTILITY CROSSINGS THAT UTILIZE HORIZONTAL DIRECTIONAL DRILLING THE FOLLOWING SHALL APPLY:
  - 7.11.1. THE ENTRY AND EXIT POINTS SHALL BE AT LEAST 50 FEET FROM THE STREAM BANK OR WETLAND BOUNDARY.
  - 7.11.2. THE DEPTH OF BORE BELOW THE STREAMBED IS SUFFICIENT TO PREVENT RELEASE OF DRILLING FLUID, BASED ON THE PARENT MATERIAL.
  - 7.11.3. A SITE-SPECIFIC CONTINGENCY AND CONTAINMENT PLAN FOR INADVERTENT RELEASE OF DRILLING FLUID SHALL BE ESTABLISHED PRIOR TO COMMENCEMENT OF WORK. THIS PLAN SHALL BE SUBMITTED TO THE TDOT PROJECT ENGINEER AND THE TDOT ENVIRONMENTAL DIVISION PERMITS AND/OR COMPLIANCE AND FIELD SERVICES OFFICE FOR REVIEW AND APPROVAL.

**8. MAINTENANCE AND INSPECTION**

- 8.1. INSPECTION PRACTICES (3.5.8)
  - 8.1.1. PROJECT EPSC INSPECTORS AND ENGINEERS (INCLUDING TDOT STAFF, CONSULTANTS AND CONTRACTOR STAFF) RESPONSIBLE FOR THE INSPECTION, IMPLEMENTATION, MAINTENANCE, AND/OR REPAIR OF EPSC MEASURES SHALL MEET ONE OF THE FOLLOWING REQUIREMENTS (3.5.8.1.):
    - 8.1.1.1. SUCCESSFULLY COMPLETED THE TDOT EPSC INSPECTIONS TRAINING AND ANY RECERTIFICATION COURSE AS REQUIRED.
    - 8.1.1.2. SUCCESSFULLY COMPLETED THE TDEC "LEVEL I - FUNDAMENTALS OF EROSION PREVENTION AND SEDIMENT CONTROL" COURSE AND ANY RECERTIFICATION COURSES AS REQUIRED.

- 8.1.1.3. BE A CURRENT TN LICENSED PROFESSIONAL ENGINEER OR LANDSCAPE ARCHITECT.
- 8.1.1.4. BE A CURRENT CERTIFIED PROFESSIONAL IN EROSION AND SEDIMENT CONTROL (CPESC).
- 8.1.1.5. SUCCESSFULLY COMPLETED TDEC "LEVEL II - DESIGN PRINCIPLES FOR EROSION PREVENTION AND SEDIMENT CONTROL FOR CONSTRUCTION SITES" COURSE AND ANY RECERTIFICATION COURSE AS REQUIRED.
- 8.1.2. THE TDOT CONSTRUCTION ENGINEER (OR THEIR DULY AUTHORIZED REPRESENTATIVE) AND THE CONTRACTOR'S SITE SUPERINTENDENT ARE RESPONSIBLE FOR INSPECTIONS. MAINTENANCE AND REPAIR ACTIVITIES ARE THE RESPONSIBILITY OF THE CONTRACTOR. THE TDOT CONSTRUCTION ENGINEER OR THEIR DULY AUTHORIZED REPRESENTATIVE SHALL COMPLETE THE EPSC INSPECTION REPORTS AND DISTRIBUTE COPIES PER THE CONTRACT.
- 8.1.3. THE INSPECTOR SHALL CONDUCT PRE-CONSTRUCTION INSPECTIONS TO VERIFY AREAS THAT ARE NOT TO BE DISTURBED HAVE BEEN MARKED IN THE SWPPP AND IN THE FIELD BEFORE LAND DISTURBANCE ACTIVITIES BEGIN AND INITIAL MEASURES HAVE BEEN INSTALLED (10 "INSPECTOR") (3.5.1.o).
- 8.1.4. EPSC CONTROLS SHALL BE INSPECTED TO VERIFY MEASURES HAVE BEEN INSTALLED AND MAINTAINED IN ACCORDANCE WITH TDOT STANDARD DRAWINGS, SPECIFICATIONS, AND GOOD ENGINEERING PRACTICES. EPSC INSPECTIONS SHALL BE DOCUMENTED ON THE TDOT EPSC INSPECTION REPORT FORM AND THE TDEC CONSTRUCTION STORMWATER INSPECTION CERTIFICATION (TWICE-WEEKLY INSPECTIONS) FORM.
- 8.1.5. OUTFALL POINTS SHALL BE INSPECTED TO ASCERTAIN WHETHER EPSC MEASURES ARE EFFECTIVE IN PREVENTING EROSION AND CONTROLLING SEDIMENT INCLUDING SIGNIFICANT IMPACTS TO SURROUNDING STATE WATERS, WOTUS (EPHEMERAL), WETLANDS, OTHER NATURAL RESOURCES AND ADJACENT PROPERTY OWNERS. WHERE DISCHARGE LOCATIONS ARE INACCESSIBLE, NEARBY DOWN GRADIENT LOCATIONS SHALL BE INSPECTED. LOCATIONS WHERE VEHICLES ENTER AND EXIT THE SITE SHALL BE INSPECTED FOR EVIDENCE OF OFF-SITE ROADWAY SEDIMENT TRACKING.
- 8.1.6. INSPECTIONS WILL BE CONDUCTED AT LEAST TWICE EVERY CALENDAR WEEK AND AT LEAST 72 HOURS APART (3.5.8.2.a). A CALENDAR WEEK IS DEFINED AS SUNDAY THROUGH SATURDAY. QUALITY ASSURANCE INSPECTIONS OF TDOT EPSC, NPDES AND WATER QUALITY PERMIT REQUIREMENTS SHALL BE PERFORMED PER THE TDOT ENVIRONMENTAL DIVISION COMPLIANCE AND FIELD SERVICES OFFICE.
- 8.1.7. THE FREQUENCY OF EPSC INSPECTIONS MAY BE REDUCED TO ONCE A MONTH WHERE SITES OR PORTIONS OF SITES HAVE BEEN TEMPORARILY STABILIZED UNTIL CONSTRUCTION ACTIVITIES RESUME WITH WRITTEN NOTIFICATION BY THE TDOT REGIONAL ENGINEER TO TDEC NASHVILLE CENTRAL OFFICE AND SUBSEQUENT TDEC APPROVAL. WRITTEN NOTIFICATION MUST INCLUDE THE INTENT TO CHANGE FREQUENCY AND JUSTIFICATION (3.5.8.2.a).
- 8.1.8. ALL DISTURBED AREAS OF THE SITE THAT HAVE NOT BEEN FINALLY STABILIZED, AREAS USED FOR MATERIAL STORAGE THAT ARE EXPOSED TO PRECIPITATION, STRUCTURAL CONTROL MEASURES, AND LOCATIONS WHERE VEHICLES ENTER OR EXIT THE SITE, AND EACH OUTFALL WILL BE INSPECTED (3.5.8.2.b).
- 8.1.9. THE INSPECTOR WILL OVERSEE THE REQUIREMENTS OF OTHER CONSTRUCTION-RELATED WATER QUALITY PERMITS (I.E. TDEC ARAP, USACE SECTION 404, AND TVA SECTION 26a PERMITS) FOR CONSTRUCTION ACTIVITIES AROUND WATERS OF THE STATE (10 "INSPECTOR").
- 8.1.10. THE SWPPP WILL BE REVISED AS NECESSARY BASED ON THE RESULTS OF THE INSPECTION. REVISION(S) WILL BE RECORDED WITHIN 7 DAYS OF THE INSPECTION. REVISION(S) WILL BE IMPLEMENTED WITHIN 14 DAYS OF THE INSPECTION (3.5.8.2.e AND 3.5.8.2.f).
- 8.1.11. DOCUMENTATION OF INSPECTIONS WILL BE MAINTAINED ON SITE IN THE "DOCUMENTATION AND PERMITS" BINDER. REPORTS WILL BE SUBMITTED TO THE TDOT PROJECT ENGINEER PER THE CONTRACT.
- 8.1.12. THESE INSPECTION REQUIREMENTS DO NOT APPLY TO DEFINABLE AREAS OF THE SITE THAT HAVE MET FINAL STABILIZATION REQUIREMENTS AND HAVE BEEN NOTED IN THE SWPPP.

- 8.1.13. TRAINED CERTIFIED INSPECTORS SHALL COMPLETE INSPECTION TO THE BEST OF THEIR ABILITY. FALSIFYING INSPECTION RECORDS OR OTHER DOCUMENTATION OR FAILURE TO COMPLETE INSPECTION DOCUMENTATION SHALL RESULT IN A VIOLATION OF THIS PERMIT AND ANY OTHER APPLICABLE ACTS OR RULES (3.5.8.2.h).
- 8.2. DULY AUTHORIZED REPRESENTATIVE (7.7.3)
 

THE PROJECT ENGINEER MAY DELEGATE AN INDIVIDUAL AND/OR CONSULTANT TO SIGN EPSC INSPECTIONS REPORTS. FOR SATISFYING SIGNATORY REQUIREMENTS FOR EPSC INSPECTION REPORTS, THE PROJECT ENGINEER AND NEWLY AUTHORIZED INDIVIDUAL ACCEPTING RESPONSIBILITY MUST COMPLETE AND SIGN THE TDOT CONSTRUCTION DIVISION EPSC DELEGATION OF AUTHORITY.
- 8.3. MAINTENANCE PRACTICES (3.5.3.1 AND 3.5.7)
  - 8.3.1. ALL CONTROLS WILL BE MAINTAINED IN GOOD AND EFFECTIVE OPERATING ORDER AND IN ACCORDANCE WITH TDOT STANDARD DRAWINGS AND GOOD ENGINEERING PRACTICES. (3.5.3.1.b)
  - 8.3.2. MAINTENANCE AND REPAIR ACTIVITIES ARE THE RESPONSIBILITY OF THE CONTRACTOR.
  - 8.3.3. UPON CONCLUSION OF THE INSPECTIONS, EPSC MEASURES FOUND TO BE INEFFECTIVE SHALL BE REPAIRED, REPLACED, OR MODIFIED BEFORE THE NEXT RAIN EVENT, IF POSSIBLE, BUT IN NO CASE, MORE THAN 24 HOURS AFTER THE INSPECTION OR WHEN THE CONDITION IS IDENTIFIED. IF THE REPAIR, REPLACEMENT OR MODIFICATION IS NOT PRACTICAL WITHIN THE 24-HOUR TIMEFRAME, WRITTEN DOCUMENTATION PROVIDED BY THE CONTRACTOR SHALL BE PLACED IN THE FIELD DIARY AND EPSC INSPECTION REPORT. AN ESTIMATED REPAIR, REPLACEMENT OR MODIFICATION SCHEDULE SHALL BE DOCUMENTED WITHIN 24 HOURS AFTER IDENTIFICATION. (3.5.8.2.e).
  - 8.3.4. SEDIMENT SHALL BE REMOVED FROM SEDIMENT CONTROL STRUCTURES (SEDIMENT TRAPS, SILT FENCE, SEDIMENT BASINS, OTHER CONTROLS, ETC.) WHEN THE DESIGN CAPACITY HAS BEEN REDUCED BY FIFTY PERCENT (50%). (3.5.3.1.e).
  - 8.3.5. DURING SEDIMENT REMOVAL, THE CONTRACTOR SHALL TAKE STEPS TO ENSURE THAT STRUCTURAL COMPONENTS OF EPSC MEASURES ARE NOT DAMAGED AND THUS MADE INEFFECTIVE. IF DAMAGE DOES OCCUR, THE CONTRACTOR SHALL REPAIR THE EPSC MEASURES AT THE CONTRACTOR'S OWN EXPENSE.
  - 8.3.6. CHECK DAMS WILL BE INSPECTED FOR STABILITY. SEDIMENT WILL BE REMOVED WHEN DEPTH REACHES ONE-HALF (½) THE HEIGHT OF THE DAM.
  - 8.3.7. SEDIMENT REMOVED FROM SEDIMENT CONTROL STRUCTURES SHALL BE PLACED AND TREATED IN A MANNER SO THAT THE SEDIMENT IS CONTAINED WITHIN THE PROJECT LIMITS, DOES NOT MIGRATE INTO FEATURES REMOVED FROM, AND DOES NOT MIGRATE ONTO ADJACENT PROPERTIES AND/OR INTO WATERS OF THE STATE/U.S.
  - 8.3.8. LITTER, CONSTRUCTION DEBRIS, AND CONSTRUCTION CHEMICALS EXPOSED TO STORMWATER WILL BE PICKED UP AND REMOVED FROM STORMWATER EXPOSURE PRIOR TO ANTICIPATED STORM EVENTS OR BEFORE BEING CARRIED OFF THE SITE BY WIND, OR OTHERWISE PREVENTED FROM BECOMING A POLLUTANT SOURCE FOR STORMWATER DISCHARGES. AFTER USE, MATERIALS USED FOR EROSION CONTROL WILL BE REMOVED (3.5.3.1.f).
  - 8.3.9. ALL SEEDED AREAS WILL BE CHECKED FOR BARE SPOTS, EROSION WASHOUTS, AND VIGOROUS GROWTH FREE OF SIGNIFICANT WEED INFESTATIONS.

**9. SITE ASSESSMENTS** (3.1.2)

QUALITY ASSURANCE SITE ASSESSMENTS OF EROSION PREVENTION AND SEDIMENT CONTROLS SHALL BE PERFORMED PER THE TDOT ENVIRONMENTAL DIVISION COMPLIANCE AND FIELD SERVICES OFFICE GUIDELINES.

**10. STORMWATER MANAGEMENT** (3.5.4)

10.1. STORMWATER MANAGEMENT WILL BE HANDLED BY TEMPORARY CONTROLS OUTLINED IN THIS SWPPP AND ANY PERMANENT CONTROLS NEEDED TO MEET PERMANENT STORMWATER MANAGEMENT NEEDS IN THE POST CONSTRUCTION PERIOD. PERMANENT CONTROLS WILL BE DEPICTED ON THE PLANS AND NOTED AS PERMANENT.



10.2. DESCRIBE ANY SPECIFIC POST-CONSTRUCTION MEASURES THAT WILL CONTROL VELOCITY, POLLUTANTS, AND/OR EROSION (3.5.4): RIP RAP, PAVED AND SOD DITCHES

10.3. OTHER ITEMS NEEDING CONTROL (3.5.5)

CONSTRUCTION MATERIALS: THE FOLLOWING MATERIALS OR SUBSTANCES ARE EXPECTED TO BE PRESENT ON THE SITE DURING THE CONSTRUCTION PERIOD. (CHECK ALL THAT APPLY).

- LUMBER, GUARDRAIL, TRAFFIC CONTROL DEVICES
- CONCRETE WASHOUT
- PIPE CULVERTS (I.E. CONCRETE, CORRUGATED METAL, HDPE, ETC.)
- MINERAL AGGREGATES, ASPHALT
- EARTH
- LIQUID TRAFFIC STRIPING MATERIALS, PAINT
- ROCK
- CURING COMPOUND
- EXPLOSIVES
- OTHER \_\_\_\_\_

THESE MATERIALS WILL BE HANDLED AS NOTED IN THIS SWPPP.

10.4. WASTE MATERIALS (3.5.5.b)

WASTE MATERIAL (EARTH, ROCK, ASPHALT, CONCRETE, ETC.) NOT REQUIRED FOR THE CONSTRUCTION OF THE PROJECT WILL BE DISPOSED OF BY THE CONTRACTOR IN ACCORDANCE WITH THE TDOT CONSTRUCTION CONTRACT AND FEDERAL AND STATE REGULATIONS. IMPACTS TO WATERS OF THE STATE/U.S. SHALL BE AVOIDED IF POSSIBLE. IF UNAVOIDABLE, THE CONTRACTOR WILL OBTAIN ALL NECESSARY PERMITS INCLUDING, BUT NOT LIMITED TO NPDES, AQUATIC RESOURCES ALTERATION PERMIT(S) CORPS OF ENGINEERS SECTION 404 PERMITS, AND TVA SECTION 26A PERMITS TO DISPOSE OF WASTE MATERIALS.

10.5. HAZARDOUS WASTE (3.5.5.c) (7.9)

ALL HAZARDOUS WASTE MATERIALS WILL BE DISPOSED OF IN A MANNER WHICH IS COMPLIANT WITH LOCAL OR STATE REGULATIONS. SITE PERSONNEL WILL BE INSTRUCTED IN THESE PRACTICES, AND THE INDIVIDUAL DESIGNATED AS THE CONTRACTOR'S ON-SITE REPRESENTATIVE WILL BE RESPONSIBLE FOR SEEING THAT THESE PRACTICES ARE FOLLOWED. THE CONTRACTOR WILL OBTAIN ALL NECESSARY PERMITS TO DISPOSE OF HAZARDOUS MATERIAL.

10.6. SANITARY WASTE (3.5.5.b)

PORTABLE SANITARY FACILITIES WILL BE PROVIDED ON ALL CONSTRUCTION SITES. SANITARY WASTE WILL BE COLLECTED FROM THE PORTABLE UNITS IN A TIMELY MANNER BY A LICENSED WASTE MANAGEMENT CONTRACTOR OR AS REQUIRED BY ANY LOCAL REGULATIONS. THE CONTRACTOR WILL OBTAIN ALL NECESSARY PERMITS TO DISPOSE OF SANITARY WASTE.

10.7. OTHER MATERIALS

THE FOLLOWING MATERIALS OR SUBSTANCES ARE EXPECTED TO BE PRESENT ON THE SITE DURING THE CONSTRUCTION PERIOD. (CHECK ALL THAT APPLY).

- FERTILIZERS AND LIME
- PESTICIDES AND/OR HERBICIDES
- DIESEL AND GASOLINE
- MACHINERY LUBRICANTS (OIL AND GREASE)

THESE MATERIALS WILL BE HANDLED AS NOTED IN THIS SWPPP.

11. **NON-STORMWATER DISCHARGES** (3.5.9)

11.1. THE FOLLOWING NON-STORMWATER DISCHARGES ARE ANTICIPATED DURING THE CONSTRUCTION OF THIS PROJECT (CHECK ALL THAT APPLY):

- DEWATERING OF WORK AREAS OF COLLECTED STORMWATER AND GROUND WATER.
- WATERS USED TO WASH VEHICLES (OF DUST AND SOIL) WHERE DETERGENTS ARE NOT USED AND DETENTION AND/OR FILTERING IS PROVIDED BEFORE THE WATER LEAVES THE SITE.
- WATER USED TO CONTROL DUST. (3.5.3.1.n)
- POTABLE WATER SOURCES INCLUDING WATERLINE FLUSHING FROM WHICH CHLORINE HAS BEEN REMOVED TO THE MAXIMUM EXTENT PRACTICABLE.
- UNCONTAMINATED GROUNDWATER OR SPRING WATER.

FOUNDATION OR FOOTING DRAINS WHERE FLOWS ARE NOT CONTAMINATED WITH POLLUTANTS.

OTHER: \_\_\_\_\_

11.2. ALL ALLOWABLE NON-STORMWATER DISCHARGES WILL BE DIRECTED TO STABLE DISCHARGE STRUCTURES PRIOR TO LEAVING THE SITE. FILTERING OR CHEMICAL TREATMENT MAY BE NECESSARY PRIOR TO DISCHARGE. ALL CHEMICAL TREATMENTS MUST BE APPLIED PER SECTION 6 FLOCCULANTS.

11.3. THE DESIGN OF ALL IMPACTED EPSC MEASURES RECEIVING FLOW FROM ALLOWABLE NON-STORMWATER DISCHARGES MUST BE DESIGNED TO HANDLE THE VOLUME OF THE NON-STORMWATER COMPONENT.

11.4. WASH DOWN OR WASTE DISCHARGE OF CONCRETE TRUCKS WILL NOT BE PERMITTED ON-SITE UNLESS PROPER SETTLEMENT AREAS HAVE BEEN PROVIDED IN ACCORDANCE WITH BOTH STATE AND FEDERAL REGULATIONS.

11.5. ARE ANY DISCHARGES ASSOCIATED WITH INDUSTRIAL (NON-CONSTRUCTION STORMWATER) ACTIVITY EXPECTED (3.5.1.i)?

YES  NO

IF YES, SPECIFY THE LOCATION OF THE ACTIVITY AND ITS PERMIT NUMBER: \_\_\_\_\_

12. **SPILL PREVENTION, MANAGEMENT AND NOTIFICATION** (3.5.5.c, 5.1)

12.1. SPILL PREVENTION (3.5.5.c)

12.1.1. CONTRACTOR'S BULK FUEL AND PETROLEUM PRODUCTS STORED ON-SITE OR ADJACENT TO THE R.O.W. IN ABOVE GROUND STORAGE TANKS WITH AGGREGATE STORAGE CAPACITY IN EXCESS OF 1,320 GALLONS SHALL HAVE SECONDARY CONTAINMENT.

12.1.2. THE CONTRACTOR SHALL BE RESPONSIBLE FOR PREPARING A SPILL PREVENTION CONTROL AND COUNTERMEASURE (SPCC) PLAN AS REQUIRED BY TDOT SPECIAL PROVISION 107FP (REGARDING WATER QUALITY AND STORM WATER PERMITS) AND THE LAW.

12.1.3. THE CONTRACTOR SHALL BE SOLELY RESPONSIBLE FOR OBTAINING ANY NECESSARY LOCAL, STATE, AND FEDERAL PERMITS. THE SPCC PLAN AND/OR PERMITS SHALL BE KEPT ON-SITE AND A COPY PROVIDED TO THE TDOT CONSTRUCTION ENGINEER.

12.2. MATERIAL MANAGEMENT

12.2.1. HOUSEKEEPING

ONLY NEEDED PRODUCTS WILL BE STORED ON-SITE BY THE CONTRACTOR. EXCEPT FOR BULK MATERIALS THE CONTRACTOR WILL STORE ALL MATERIALS UNDER COVER AND IN APPROPRIATE CONTAINERS. PRODUCTS MUST BE STORED IN ORIGINAL CONTAINERS AND LABELED. MATERIAL MIXING WILL BE CONDUCTED IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS. WHEN POSSIBLE, ALL PRODUCTS WILL BE USED COMPLETELY BEFORE PROPERLY DISPOSING OF THE CONTAINER OFF SITE. THE MANUFACTURER'S DIRECTIONS FOR DISPOSAL OF MATERIALS AND CONTAINERS WILL BE FOLLOWED. THE CONTRACTOR'S SITE SUPERINTENDENT WILL INSPECT MATERIALS STORAGE AREAS REGULARLY TO ENSURE PROPER USE AND DISPOSAL. DUST GENERATED WILL BE CONTROLLED IN AN ENVIRONMENTALLY SAFE MANNER. VEGETATION AREAS NOT ESSENTIAL TO THE CONSTRUCTION PROJECT WILL BE PRESERVED AND MAINTAINED AS NOTED ON THE PLANS.

12.2.2. HAZARDOUS MATERIALS

PRODUCTS WILL BE KEPT IN ORIGINAL CONTAINERS UNLESS THE CONTAINER IS NOT RE-SEALABLE. ORIGINAL LABELS AND MATERIAL SAFETY DATA SHEETS WILL BE RETAINED IN A SAFE PLACE TO RELAY IMPORTANT PRODUCT INFORMATION. IF SURPLUS PRODUCT MUST BE DISPOSED OF, MANUFACTURER'S LABEL DIRECTIONS FOR DISPOSAL WILL BE FOLLOWED. MAINTENANCE AND REPAIR OF ALL EQUIPMENT AND VEHICLES INVOLVING OIL CHANGES, HYDRAULIC SYSTEM DRAIN DOWN, DE-GREASING OPERATIONS, FUEL TANK DRAIN DOWN AND REMOVAL, AND OTHER ACTIVITIES WHICH MAY RESULT IN THE ACCIDENTAL RELEASE OF CONTAMINANTS WILL BE CONDUCTED ON AN IMPERVIOUS SURFACE AND UNDER COVER DURING WET WEATHER TO PREVENT THE RELEASE OF CONTAMINANTS ONTO THE GROUND. WHEEL WASH WATER WILL BE COLLECTED AND ALLOWED TO SETTLE OUT SUSPENDED SOLIDS PRIOR TO

DISCHARGE. WHEEL WASH WATER WILL NOT BE DISCHARGED DIRECTLY INTO ANY STORMWATER SYSTEM OR STORMWATER TREATMENT SYSTEM. POTENTIAL pH-MODIFYING MATERIALS SUCH AS: BULK CEMENT, CEMENT KILN DUST, FLY ASH, NEW CONCRETE WASHINGS AND CURING WATERS, CONCRETE PUMPING, AND MIXER WASHOUT WATERS WILL BE COLLECTED ON SITE AND MANAGED TO PREVENT CONTAMINATION OF STORMWATER RUNOFF.

12.3. PRODUCT SPECIFIC PRACTICES

12.3.1. PETROLEUM PRODUCTS: ALL ON-SITE VEHICLES WILL BE MONITORED FOR LEAKS AND RECEIVE REGULAR PREVENTIVE MAINTENANCE TO REDUCE THE CHANCE OF LEAKAGE. PETROLEUM PRODUCTS WILL BE STORED IN TIGHTLY SEALED CONTAINERS WHICH ARE CLEARLY LABELED.

12.3.2. FERTILIZERS: FERTILIZERS WILL BE APPLIED ONLY IN THE AMOUNTS SPECIFIED BY THE SOIL ANALYSIS OR TDOT. ONCE APPLIED, FERTILIZERS WILL BE WORKED INTO THE SOIL TO LIMIT THE EXPOSURE TO STORMWATER. FERTILIZERS WILL BE STORED IN AN ENCLOSED AREA UNDER COVER. THE CONTENTS OF PARTIALLY USED FERTILIZER BAGS WILL BE TRANSFERRED TO SEALABLE CONTAINERS TO AVOID SPILLS.

12.3.3. PAINTS: ALL CONTAINERS WILL BE TIGHTLY SEALED AND STORED WHEN NOT REQUIRED FOR USE. THE EXCESS WILL BE DISPOSED OF PER THE MANUFACTURER'S INSTRUCTIONS AND APPLICABLE STATE AND LOCAL REGULATIONS.

12.3.4. CONCRETE TRUCKS: CONTRACTORS WILL PROVIDE DESIGNATED TRUCK WASHOUT AREAS ON THE SITE. THESE AREAS MUST BE SELF CONTAINED AND NOT CONNECTED TO ANY STORMWATER OUTLET OF THE SITE. UPON COMPLETION OF CONSTRUCTION WASHOUT AREAS WILL BE PROPERLY STABILIZED.

12.4. SPILL MANAGEMENT

IN ADDITION TO THE PREVIOUS HOUSEKEEPING AND MANAGEMENT PRACTICES, THE FOLLOWING PRACTICES WILL BE FOLLOWED FOR SPILL PREVENTION AND CLEANUP IF NECESSARY:

12.4.1. FOR ALL HAZARDOUS MATERIALS STORED ON SITE, THE MANUFACTURER'S RECOMMENDED METHODS FOR SPILL CLEAN UP WILL BE CLEARLY POSTED. SITE PERSONNEL WILL BE MADE AWARE OF THE PROCEDURES AND THE LOCATIONS OF THE INFORMATION AND CLEANUP SUPPLIES.

12.4.2. APPROPRIATE CLEANUP MATERIALS AND EQUIPMENT WILL BE MAINTAINED BY THE CONTRACTOR IN THE MATERIALS STORAGE AREA ON-SITE AND UNDER COVER. AS APPROPRIATE, EQUIPMENT AND MATERIALS MAY INCLUDE ITEMS SUCH AS BOOMS, DUST PANS, MOPS, RAGS, GLOVES, GOGGLES, KITTY LITTER, SAND, SAWDUST, AND PLASTIC AND METAL TRASH CONTAINERS SPECIFICALLY FOR CLEAN UP PURPOSES.

12.4.3. ALL SPILLS WILL BE CLEANED IMMEDIATELY AFTER DISCOVERY AND THE MATERIALS DISPOSED OF PROPERLY. THE SPILL AREA WILL BE KEPT WELL VENTILATED AND PERSONNEL WILL WEAR APPROPRIATE PROTECTIVE CLOTHING TO PREVENT INJURY FROM CONTACT WITH A HAZARDOUS SUBSTANCE.

12.4.4. THE CONTRACTOR'S RESPONSIBLE PARTY WILL BE THE SPILL PREVENTION AND CLEANUP COORDINATOR. THE CONTRACTOR IS RESPONSIBLE FOR ENSURING THAT THE SITE SUPERINTENDENT HAS HAD APPROPRIATE TRAINING FOR HAZARDOUS MATERIALS HANDLING, SPILL MANAGEMENT, AND CLEANUP.

12.4.5. IF SPILLS REPRESENT AN IMMINENT THREAT OF ESCAPING THE SITE AND ENTERING RECEIVING WATERS, PERSONNEL WILL RESPOND IMMEDIATELY TO CONTAIN THE RELEASE AND NOTIFY THE SUPERINTENDENT AFTER THE SITUATION HAS BEEN STABILIZED.

12.4.6. IF AN OIL SHEEN IS OBSERVED ON SURFACE WATER (E.G. SETTLING PONDS, DETENTION PONDS, SWALES), ACTION WILL BE TAKEN IMMEDIATELY TO REMOVE THE MATERIAL CAUSING THE SHEEN. THE CONTRACTOR WILL USE APPROPRIATE MATERIALS TO CONTAIN AND ABSORB THE SPILL. THE SOURCE OF THE OIL SHEEN WILL ALSO BE IDENTIFIED AND REMOVED OR REPAIRED AS NECESSARY TO PREVENT FURTHER RELEASES.

12.4.7. IF A SPILL OCCURS THE CONTRACTOR'S SITE SUPERINTENDENT SHALL BE RESPONSIBLE FOR COMPLETING THE SPILL REPORTING FORM AND FOR REPORTING THE SPILL TO THE TDOT CONSTRUCTION ENGINEER AND/OR PROJECT ENGINEER. ALL SPILLS MUST BE REPORTED TO THE APPROPRIATE AGENCY, AND

MEASURES SHALL BE TAKEN IMMEDIATELY TO PREVENT THE POLLUTION OF WATERS OF THE STATE/U.S., INCLUDING GROUNDWATER, SHOULD A SPILL OCCUR.

- 12.4.8. APPROPRIATE CLEANUP MATERIALS AND EQUIPMENT SHALL BE MAINTAINED BY THE CONTRACTOR IN THE MATERIALS STORAGE AREA ON-SITE AND UNDER COVER. SPILL RESPONSE EQUIPMENT SHALL BE INSPECTED AND MAINTAINED BY THE CONTRACTOR AS NECESSARY TO REPLACE ANY MATERIALS USED IN SPILL RESPONSE ACTIVITIES.

12.5. SPILL NOTIFICATION (5.1)

WHERE A RELEASE CONTAINING A HAZARDOUS SUBSTANCE IN AN AMOUNT EQUAL TO, OR MORE THAN A REPORTABLE QUANTITY ESTABLISHED UNDER EITHER 40 CFR 117 OR 40 CFR 302 OCCURS DURING A 24 HOUR PERIOD:

- 12.5.1. THE TDOT PROJECT ENGINEER IS RESPONSIBLE FOR NOTIFYING THE REGIONAL PROJECT DEVELOPMENT OFFICE (E.G. TRANSPORTATION ENVIRONMENTAL STUDIES SPECIALIST) AS SOON AS HE OR SHE HAS KNOWLEDGE OF THE DISCHARGE.
- 12.5.2. THE TDOT REGIONAL PROJECT DEVELOPMENT OFFICE WILL NOTIFY THE LOCAL TDEC ENVIRONMENTAL FIELD OFFICE AND ANY OTHER APPLICABLE REGULATORY AGENCIES WITHIN 24 HOURS OF THE SPILL.
- 12.5.3. IN ADDITION TO ANY FOLLOW UP NOTIFICATIONS REQUIRED BY FEDERAL LAW, A WRITTEN DESCRIPTION OF THE RELEASE, DATE OF RELEASE AND CIRCUMSTANCES LEADING TO THE RELEASE, WHAT ACTIONS WERE TAKEN TO MITIGATE EFFECTS OF THE RELEASE, AND STEPS TAKEN TO MINIMIZE THE CHANCE OF FUTURE OCCURRENCES WILL BE SUBMITTED TO THE APPROPRIATE TDEC ENVIRONMENTAL FIELD OFFICE WITHIN 14 DAYS OF KNOWLEDGE OF THE RELEASE.
- 12.5.4. THE SWPPP MUST BE MODIFIED WITHIN 14 DAYS OF KNOWLEDGE OF THE RELEASE PROVIDING A DESCRIPTION OF THE RELEASE, CIRCUMSTANCES LEADING TO THE RELEASE, AND THE DATE OF RELEASE. THE SWPPP WILL BE REVIEWED AND MODIFIED AS NECESSARY TO IDENTIFY MEASURES TO PREVENT THE REOCCURRENCE OF SUCH RELEASES AND TO RESPOND TO SUCH RELEASES.

13. RECORD-KEEPING

13.1. REQUIRED RECORDS

TDOT OR THEIR DULY AUTHORIZED REPRESENTATIVE WILL MAINTAIN AT THE SITE THE FOLLOWING RECORDS OF CONSTRUCTION ACTIVITIES (3.5.3.1.m) (4.1.5.) (6.2.1):

- 13.1.1. THE DATES WHEN MAJOR GRADING ACTIVITIES OCCUR.
- 13.1.2. THE DATES WHEN CONSTRUCTION ACTIVITIES TEMPORARILY OR PERMANENTLY CEASE ON A PORTION OF THE SITE.
- 13.1.3. THE DATES WHEN STABILIZATION MEASURES ARE INITIATED.
- 13.1.4. RECORDS EPSC INSPECTION REPORTS AND CORRECTIVE MEASURES.
- 13.1.5. RECORDS OF QUALITY ASSURANCE SITE ASSESSMENTS.
- 13.1.6. COPY OF SITE EPSC INSPECTOR'S CERTIFICATION AND/OR LICENSING
- 13.1.7. COPY OF REQUIRED SOIL ANALYSIS
- 13.1.8. A COPY OF ANY REGULATORY CORRESPONDENCE REGARDING THE EFFECTIVENESS OF THE SWPPP OR EPSC CONTROLS.

13.2. RAINFALL MONITORING PLAN (3.5.3.1.o):

13.2.1. EQUIPMENT

AT A MINIMUM, THE CONTRACTOR WILL INSTALL A FENCE POST TYPE RAIN GAUGE TO MEASURE RAINFALL. THE STANDARD FENCE POST RAIN GAUGE WILL BE A WEDGE-SHAPED GAUGE THAT MEASURES UP TO 6 INCHES OF RAINFALL. AN ENGLISH SCALE WILL BE PROVIDED ON ONE FACE, WITH A METRIC SCALE ON THE OTHER FACE. GRADUATION WILL BE PERMANENTLY MOLDED IN DURABLE WEATHER-RESISTANT PLASTIC. THE MINIMUM GRADUATION WILL BE 0.01 INCH (OR 0.1MM). AN ALUMINUM BRACKET WITH SCREWS MAY BE USED TO MOUNT THE GAUGE ON A WOODEN SUPPORT.

13.2.2. LOCATION

THE RAIN GAUGE WILL BE LOCATED AT OR ALONG THE PROJECT SITE, AS DEFINED IN THE NOI OF THE NPDES PERMIT, IN AN OPEN AREA SUCH THAT THE MEASUREMENT WILL NOT BE INFLUENCED BY OUTSIDE FACTORS (I.E. OVERHANGS, GUTTER, TREES, ETC.). AT LEAST ONE RAIN GAUGE PER LINEAR MILE IS REQUIRED ALONG (AS MEASURED ALONG THE CENTERLINE OF THE PRIMARY ALIGNMENT) THE PROJECT WHERE CLEARING, GRUBBING, EXCAVATION, GRADING, CUTTING OR FILLING IS ACTIVELY PERFORMED, OR EXPOSED SOIL HAS NOT YET BEEN PERMANENTLY STABILIZED.

13.2.3. METHODS

RAINFALL MONITORING WILL BE INITIATED PRIOR TO CLEARING, GRUBBING, EXCAVATION, GRADING, CUTTING, OR FILLING, EXCEPT AS SUCH MINIMAL CLEARING MAY BE NECESSARY TO INSTALL A RAIN GAUGE IN AN OPEN AREA. THE RAIN GAUGE WILL BE CHECKED FOR OPERATIONAL SOUNDNESS DAILY (DURING NORMAL BUSINESS HOURS) IN WET TIMES AND WEEKLY IN DRY TIMES. GAUGES WILL BE REPAIRED OR REPLACED ON THE SAME DAY IF FOUND TO BE NON-OPERATIONAL OR MISSING.

13.2.4.

EACH RAIN GAUGE WILL BE READ (FOR DETAILED RECORDS OF RAINFALL) AND EMPTIED AFTER EVERY RAINFALL EVENT OCCURRING ON THE PROJECT SITE AT APPROXIMATELY THE SAME TIME OF THE DAY (DURING NORMAL BUSINESS HOURS). DURING PERIODS OF DRY CONDITIONS, IT WILL NOT BE NECESSARY TO READ THE RAIN GAUGE EVERY DAY. IN LIEU OF THIS REQUIREMENT ON WEEKENDS AND ON STATE HOLIDAYS, THE RAIN GAUGES CAN BE EMPTIED THE NEXT BUSINESS DAY AND A REFERENCE SITE USED FOR A RECORD OF DAILY AMOUNT OF PRECIPITATION FOR THOSE DAYS. A REFERENCE SITE IS THE DOCUMENTATION FROM THE CLOSEST GAUGE WITHIN PROXIMITY OF THE PROJECT FROM A RECOGNIZED SOURCE SUCH AS THE NOAA NATIONAL WEATHER SERVICE.

13.2.5.

DETAILED RECORDS WILL BE RECORDED OF RAINFALL EVENTS INCLUDE DATES, AMOUNTS OF RAINFALL, AND THE APPROXIMATE DURATION (OR THE STARTING AND ENDING TIMES). THE RAINFALL RECORDS SHALL BE RECORDED ON THE TDOT RAINFALL RECORD SHEET AND SHALL BE MAINTAINED IN THE "DOCUMENTATION AND PERMITS" BINDER.

13.2.6.

IF THE RAINFALL EVENT IS STILL IN PROGRESS AT THE DAILY RECORDING TIME, THE GAUGE WILL BE EMPTIED AND THE RECORD WILL INDICATE THAT THE STORM EVENT WAS STILL IN PROGRESS.

13.2.7.

RAIN GAUGE INFORMATION (DETAILED RECORDS), INCLUDING THE LOCATION OF THE NEAREST OUTFALL, WILL BE RECORDED ON THE EPSC INSPECTION REPORT FORMS AT THE TIME OF MEASUREMENT.

13.3. KEEPING PLANS CURRENT (3.4)

13.3.1.

THE EPSC PLAN IS TO SERVE AS AN INITIAL GUIDE FOR SITE PERSONNEL AS THE CONSTRUCTION PROCESS DEVELOPS. IT MUST BE AMENDED, MODIFIED, AND UPDATED WHENEVER EPSC INSPECTIONS INDICATE, OR WHERE STATE OR FEDERAL REGULATORY OFFICIALS DETERMINE EPSC MEASURES ARE PROVING INEFFECTIVE IN ELIMINATING OR SIGNIFICANTLY MINIMIZING POLLUTANT SOURCES OR ARE OTHERWISE NOT ACHIEVING THE GENERAL OBJECTIVES OF CONTROLLING POLLUTANTS IN STORMWATER DISCHARGES ASSOCIATED WITH THE CONSTRUCTION ACTIVITY.

13.3.2.

THE STAGES DEPICTED WITHIN THE EPSC PLANS MAY NOT COINCIDE WITH THE ACTUAL STAGES OF CONSTRUCTION ESTABLISHED BY THE CONTRACTOR DURING CONSTRUCTION, THUS MODIFICATIONS WILL BE REQUIRED TO ENSURE THE EPSC PLAN IS MAINTAINED TO DEPICT CURRENT SITE CONDITIONS. IT SHOULD BE MAINTAINED SUCH THAT IT WILL ALWAYS REFLECT THE MEASURES THAT ARE INSTALLED DURING THE VARIOUS STAGES OF CONSTRUCTION. IT IS IMPRACTICAL TO DETERMINE ALL THE INTERMEDIATE STAGES OF CONSTRUCTION THAT WILL OCCUR, THUS THESE DOCUMENTS MUST BE UPDATED THROUGHOUT THE LIFE OF THE CONSTRUCTION PROJECT.

13.3.3.

THE TDOT EPSC INSPECTOR OR THEIR DULY AUTHORIZED REPRESENTATIVE WILL MODIFY AND UPDATE THE SWPPP WHEN ANY OF THE FOLLOWING CONDITIONS APPLY:

- 13.3.3.1. WHENEVER THERE IS A CHANGE IN THE SCOPE OF THE PROJECT THAT WOULD BE EXPECTED TO HAVE A SIGNIFICANT EFFECT ON THE DISCHARGE OF

POLLUTANTS TO THE WATERS OF THE STATE AND WHICH HAS NOT OTHERWISE BEEN ADDRESSED IN THE SWPPP;

13.3.3.2.

WHENEVER INSPECTIONS OR INVESTIGATIONS BY SITE OPERATORS, LOCAL, STATE, OR FEDERAL OFFICIALS INDICATE THE SWPPP IS PROVING INEFFECTIVE IN ELIMINATING OR SIGNIFICANTLY MINIMIZING POLLUTANTS FROM CONSTRUCTION ACTIVITY SOURCES, OR IS OTHERWISE NOT ACHIEVING THE GENERAL OBJECTIVES OF CONTROLLING POLLUTANTS IN STORMWATER DISCHARGES ASSOCIATED WITH CONSTRUCTION ACTIVITY; WHERE LOCAL, STATE, OR FEDERAL OFFICIALS DETERMINE THAT THE SWPPP IS INEFFECTIVE IN ELIMINATING OR SIGNIFICANTLY MINIMIZING POLLUTANT SOURCES, A COPY OF ANY CORRESPONDENCE TO THAT EFFECT MUST BE RETAINED IN THE SWPPP;

13.3.3.3.

WHEN ANY NEW OPERATOR AND/OR SUB-OPERATOR IS ASSIGNED OR RELIEVED OF THEIR RESPONSIBILITY TO IMPLEMENT A PORTION OF THE SWPPP;

13.3.3.4.

TO PREVENT A NEGATIVE IMPACT TO LEGALLY PROTECTED STATE OR FEDERALLY LISTED OR PROPOSED THREATENED OR ENDANGERED AQUATIC FAUNA;

13.3.3.5.

WHEN THERE IS A CHANGE IN CHEMICAL TREATMENT METHODS INCLUDING: USE OF DIFFERENT TREATMENT CHEMICALS, DIFFERENT DOSAGE OR APPLICATION RATES OR A DIFFERENT AREA OF APPLICATION NOT SPECIFIED ON THE EPSC PLANS.

13.3.3.6.

ALL SWPPP REVISION(S) SHALL BE RECORDED WITHIN 7 DAYS BY THE PROJECT EPSC INSPECTOR.

13.3.3.7.

WHEN A TMDL IS DEVELOPED FOR THE RECEIVING WATERS FOR A POLLUTANT OF CONCERN (SILTATION AND/OR HABITAT ALTERATION), CONSTRUCTION SHALL NOTIFY THE PERMITS SECTION FOR PROPER COORDINATION.

13.4. MAKING PLANS ACCESSIBLE

13.4.1.

TDOT WILL RETAIN A COPY OF THIS SWPPP (INCLUDING A COPY OF THE "DOCUMENTATION AND PERMITS" BINDER AT THE CONSTRUCTION SITE (OR OTHER LOCATION ACCESSIBLE TO TDEC AND THE PUBLIC) FROM THE DATE CONSTRUCTION COMMENCES TO THE DATE OF FINAL STABILIZATION. TDOT WILL HAVE A COPY OF THE SWPPP AVAILABLE AT THE LOCATION WHERE WORK IS OCCURRING ON-SITE FOR THE USE OF OPERATORS AND THOSE IDENTIFIED AS HAVING RESPONSIBILITIES UNDER THE SWPPP WHENEVER THEY ARE ON THE CONSTRUCTION SITE (6.2).

13.4.2.

PRIOR TO THE INITIATION OF LAND DISTURBING ACTIVITIES AND UNTIL THE SITE HAS MET THE FINAL STABILIZATION CRITERIA, TDOT OR THEIR DULY AUTHORIZED REPRESENTATIVE WILL POST A NOTICE NEAR THE MAIN ENTRANCE OF THE CONSTRUCTION SITE WITH THE FOLLOWING INFORMATION (3.3.3) (6.2.1):

13.4.2.1.

A COPY OF THE NOTICE OF COVERAGE (NOC) WITH THE NPDES PERMIT NUMBER FOR THE PROJECT;

13.4.2.2.

THE INDIVIDUAL NAME, COMPANY NAME, E-MAIL ADDRESS (IF APPLICABLE) AND TELEPHONE NUMBER OF THE LOCAL PROJECT SITE OWNER AND OPERATOR CONTACT;

13.4.2.3.

A BRIEF DESCRIPTION OF THE PROJECT; AND

13.4.2.4.

THE LOCATION OF THE SWPPP.

13.4.3.

ALL INFORMATION DESCRIBED IN SECTION 13.4.2 MUST BE MAINTAINED IN LEGIBLE CONDITION. IF POSTING THIS INFORMATION NEAR A MAIN ENTRANCE IS INFEASIBLE DUE TO SAFETY CONCERNS, THE NOTICE SHALL BE POSTED IN A LOCAL BUILDING. THE NOTICE MUST BE PLACED IN A PUBLICLY ACCESSIBLE LOCATION WHERE CONSTRUCTION IS ACTIVELY UNDERWAY AND MOVED AS NECESSARY.

13.5. NOTICE OF TERMINATION (8.0)

13.5.1.

WHEN ALL STORMWATER DISCHARGES FROM CONSTRUCTION ACTIVITIES THAT ARE AUTHORIZED BY THE PERMIT ARE ELIMINATED BY FINAL STABILIZATION, THE TDOT REGIONAL ENGINEER WILL SUBMIT A NOTICE OF TERMINATION (NOT) THAT IS SIGNED IN ACCORDANCE WITH THE PERMIT TO THE TDEC CENTRAL OFFICE IN NASHVILLE, TN.

13.5.2.

FOR THE PURPOSES OF THE CERTIFICATION REQUIRED BY THE NOT, THE ELIMINATION OF STORMWATER DISCHARGES ASSOCIATED WITH THE CONSTRUCTION ACTIVITY MEANS THE



- 13.5.2.1. ALL EARTH-DISTURBING ACTIVITIES ON THE SITE ARE COMPLETED AND ALL DISTURBED SOILS AT THE PORTION OF THE CONSTRUCTION SITE WHERE THE OPERATOR HAD CONTROL HAVE BEEN FINALLY STABILIZED; AND
- 13.5.2.2. ALL CONSTRUCTION MATERIALS, WASTE AND WASTE HANDLING DEVICES, AND ALL EQUIPMENT, AND VEHICLES THAT WERE USED DURING CONSTRUCTION HAVE BEEN REMOVED AND PROPERLY DISPOSED; AND
- 13.5.2.3. ALL STORMWATER CONTROLS THAT WERE INSTALLED AND MAINTAINED DURING CONSTRUCTION, EXCEPT THOSE THAT ARE INTENDED FOR LONG-TERM USE FOLLOWING TERMINATION OF PERMIT COVERAGE, HAVE BEEN REMOVED; AND
- 13.5.2.4. ALL POTENTIAL POLLUTANTS AND POLLUTANT GENERATING ACTIVITIES ASSOCIATED WITH CONSTRUCTION HAVE BEEN REMOVED; AND
- 13.5.2.5. THE PERMITTEE HAS IDENTIFIED WHO IS RESPONSIBLE FOR ONGOING MAINTENANCE OF ANY STORMWATER CONTROLS LEFT ON THE SITE FOR LONG-TERM USE FOLLOWING TERMINATION OF PERMIT COVERAGE; AND
- 13.5.2.6. TEMPORARY EPSC MEASURES HAVE BEEN OR WILL BE REMOVED AT AN APPROPRIATE TIME TO ENSURE FINAL STABILIZATION IS MAINTAINED; AND
- 13.5.2.7. ALL STORMWATER DISCHARGES ASSOCIATED WITH CONSTRUCTION ACTIVITIES FROM THE IDENTIFIED SITE THAT ARE AUTHORIZED BY A NPDES GENERAL PERMIT HAVE OTHERWISE BEEN ELIMINATED FROM THE PORTION OF THE CONSTRUCTION SITE WHERE THE OPERATOR HAD CONTROL.

13.6. RETENTION OF RECORDS (6.2)  
 TDOT WILL RETAIN COPIES OF THE SWPPP, ALL REPORTS REQUIRED BY THE PERMIT, AND RECORDS OF ALL DATA USED TO COMPLETE THE NOTICE OF INTENT FOR THE PROJECT FOR A PERIOD OF AT LEAST THREE (3) YEARS FROM THE DATE THE NOT WAS FILED.

14. SITE WIDE/PRIMARY PERMITTEE CERTIFICATION (7.7.5)  
 I CERTIFY UNDER PENALTY OF LAW THAT THIS DOCUMENT AND ALL ATTACHMENTS WERE PREPARED BY ME, OR UNDER MY DIRECTION OR SUPERVISION. THE SUBMITTED INFORMATION IS TO THE BEST OF MY KNOWLEDGE AND BELIEF, TRUE, ACCURATE, AND COMPLETE. I AM AWARE THAT THERE ARE SIGNIFICANT PENALTIES FOR SUBMITTING FALSE INFORMATION, INCLUDING THE POSSIBILITY OF FINE AND IMPRISONMENT. AS SPECIFIED IN TENNESSEE CODE ANNOTATED SECTION 39-16-702(a)(4), THIS DECLARATION IS MADE UNDER PENALTY OF PERJURY.

*John Z. Hewitt*  
 \_\_\_\_\_  
 AUTHORIZED TDOT PERSONNEL SIGNATURE (3.3.1)  
**John Hewitt**  
 \_\_\_\_\_  
 PRINTED NAME  
**CE Manager 2**  
 \_\_\_\_\_  
 TITLE  
**August 9, 2017**  
 \_\_\_\_\_  
 DATE

15. SECONDARY PERMITTEE (OPERATOR) CERTIFICATION (7.7.6)  
 I CERTIFY UNDER PENALTY OF LAW THAT I HAVE REVIEWED THIS DOCUMENT, ANY ATTACHMENTS, AND THE SWPPP REFERENCED ABOVE. BASED ON MY INQUIRY OF THE CONSTRUCTION SITE OWNER/DEVELOPER IDENTIFIED ABOVE AND/OR MY INQUIRY OF THE PERSON DIRECTLY RESPONSIBLE FOR ASSEMBLING THIS NOI AND SWPPP, I BELIEVE THE INFORMATION SUBMITTED IS ACCURATE. I AM AWARE THAT THIS NOI, IF APPROVED, MAKES THE ABOVE-DESCRIBED CONSTRUCTION ACTIVITY SUBJECT TO NPDES PERMIT NUMBER TNR1000000, AND THAT CERTAIN OF MY ACTIVITIES ONSITE ARE THEREBY REGULATED. I AM AWARE THAT THERE ARE SIGNIFICANT PENALTIES, INCLUDING THE POSSIBILITY OF FINE AND IMPRISONMENT FOR KNOWING VIOLATIONS, AND FOR FAILURE TO COMPLY WITH THESE PERMIT REQUIREMENTS. AS SPECIFIED IN TENNESSEE CODE ANNOTATED SECTION 39-16-702(a)(4), THIS DECLARATION IS MADE UNDER PENALTY OF PERJURY.

\_\_\_\_\_  
 AUTHORIZED OPERATOR (CONTRACTOR) SIGNATURE (3.3.1)  
 \_\_\_\_\_  
 PRINTED NAME  
 \_\_\_\_\_  
 TITLE  
 \_\_\_\_\_  
 DATE

16. ENVIRONMENTAL PERMITS (9.0)  
 LIST ALL ENVIRONMENTAL PERMITS AND EXPIRATION DATES FOR PROJECT (TO BE COMPLETED AT THE ENVIRONMENTAL PRECONSTRUCTION MEETING BY TDOT CONSTRUCTION OR THEIR DULY AUTHORIZED REPRESENTATIVE):

ENVIRONMENTAL PERMITS			
PERMIT	YES OR NO	PERMIT OR TRACKING NO.	EXPIRATION DATE*
TDEC ARAP			
CORPS OF ENGINEERS (USACE)			
TVA 26A			
TDEC CGP			
OTHER:			

\*THE TDOT ENVIRONMENTAL DIVISION MUST BE NOTIFIED SIX MONTHS PRIOR TO PERMIT EXPIRATION DATE.

17. OUTFALL TABLE (3.5.1.d, 5.4.1.g)

EPSC STAGE	OUTFALL LABEL	SUB OUTFALL	STATION CL, LT OR RT	SLOPE WITHIN ROW (%)	STAGE 1 DRAINAGE AREA (AC)	STAGE 2 DRAINAGE AREA (AC)	STAGE 3 DRAINAGE AREA (AC)	SEDIMENT BASIN OR EQUIVALENT MEASURE(S) (YES, NO OR N/A)	RECEIVING RESOURCE (TDOT EBR LABEL) OR OTHER	COMMENTS
1,2,3	OUT-1		81+15 RT	3.5% S1 3.7% S2, S3	1.12 AC	1.12 AC	1.12 AC	N/A	TOWN CREEK	
1,2,3	OUT-2		82+00 LT	3.5%	0.20 AC	0.20 AC	15.89 AC	N/A	TOWN CREEK	
1	OUT-3		86+50 LT	2.6%	0.18 AC			N/A	TOWN CREEK	
1,2,3	OUT-4		87+75 LT	2.7% S1 2.0% S2, S3	0.06 AC	0.22 AC	0.22 AC	N/A	TOWN CREEK	
1,2,3		OUT-4A	89+30 LT	9.9%	0.42 AC	0.42 AC	0.42 AC	N/A	TOWN CREEK	
1,2,3		OUT-4B	89+65 LT	0.5% S1 1.0% S2, S3	0.43 AC	0.43 AC	0.77 AC	N/A	TOWN CREEK	
1,2,3	OUT-5		86+45 RT	2.2%	3.83 AC	4.02 AC	7.69 AC	N/A	TOWN CREEK	
1,2,3		OUT-5A	86+90 CL	2.4% S1 2.8% S2, S3	0.08 AC	0.07 AC	0.07 AC	N/A	TOWN CREEK	
1		OUT-5B	86+80 CL	2.7%	0.06 AC			N/A	TOWN CREEK	
1		OUT-5C	90+20 CL	0.6%	0.21 AC			N/A	TOWN CREEK	
2,3		OUT-5D	88+40 CL	2.0%		0.02 AC	0.02 AC	N/A	TOWN CREEK	
2,3		OUT-5E	89+95 CL	1.4%		0.06 AC	0.06 AC	N/A	TOWN CREEK	
1,2,3	OUT-6		96+40 RT	1.2%	0.27 AC	0.31 AC	0.31 AC	N/A	TOWN CREEK	
1,2,3		OUT-6A	95+30 RT	7.1%	0.15 AC	0.15 AC	0.15 AC	N/A	TOWN CREEK	
1,2,3		OUT-6B	94+30 RT	5.2%	0.16 AC	0.18 AC	0.18 AC	N/A	TOWN CREEK	
1,2,3		OUT-6C	93+60 LT	1.6% S1 2.0% S2, S3	0.44 AC	0.46 AC	0.46 AC	N/A	TOWN CREEK	
1,2,3	OUT-7		98+45 RT	5.2%	0.23 AC	0.27 AC	0.27 AC	N/A	TOWN CREEK	
1,2,3		OUT-7A	97+15 LT	1.1%	0.22 AC	0.22 AC	0.22 AC	N/A	TOWN CREEK	
1,2,3		OUT-7B	96+15 LT	0.9% S1 0.5% S2, S3	0.50 AC	0.54 AC	0.54 AC	N/A	TOWN CREEK	
2,3		OUT-7C	96+60 LT	0.2%		0.19 AC	0.19 AC	N/A	TOWN CREEK	
2,3		OUT-7D	95+90 CL	0.4%		0.05 AC	0.05 AC	N/A	TOWN CREEK	
2,3		OUT-7E	96+60 CL	0.4%		0.05 AC	0.05 AC	N/A	TOWN CREEK	
1,2,3	OUT-8		98+80 RT	0.2%	0.18 AC	0.19 AC	0.19 AC	N/A	TOWN CREEK	
1,2,3	OUT-9		101+50 RT	5.3%	0.10 AC	0.10 AC	0.10 AC	N/A	TOWN CREEK	
1,2,3		OUT-9A	101+50 CL	0.9% S1 0.4% S2, S3	0.21 AC	0.06 AC	0.06 AC	N/A	TOWN CREEK	
1		OUT-9B	98+80 CL	0.8%	0.24 AC			N/A	TOWN CREEK	
2,3		OUT-9C	101+50 RT	0.5%		0.23 AC	0.23 AC	N/A	TOWN CREEK	
2,3		OUT-9D	50+75 RT HIGHLAND PARK DR	3.6%		0.04 AC	0.04 AC	N/A	TOWN CREEK	
1,2,3	OUT-10		106+05 RT	23.6%	1.09 AC	1.15 AC	1.15 AC	N/A	UNKNOWN TRIBUTARY TO MUDDY CREEK	
1,2,3	OUT-11		111+35 RT	3.7%	0.75 AC	0.75 AC	0.75 AC	N/A	UNKNOWN TRIBUTARY TO MUDDY CREEK	
1,2,3		OUT-11A	110+50 RT	3.4%	0.81 AC	0.81 AC	0.81 AC	N/A	UNKNOWN TRIBUTARY TO MUDDY CREEK	
1,2,3		OUT-11B	109+80 RT	4.1%	0.30 AC	0.30 AC	0.30 AC	N/A	UNKNOWN TRIBUTARY TO MUDDY CREEK	
1,2,3		OUT-11C	108+30 RT	1.7%	0.38 AC	0.38 AC	0.38 AC	N/A	UNKNOWN TRIBUTARY TO MUDDY CREEK	
1,2,3		OUT-11D	106+65 LT	8.5%	2.31 AC	2.34 AC	2.34 AC	N/A	UNKNOWN TRIBUTARY TO MUDDY CREEK	
1,2,3		OUT-11E	107+60 LT	2.2%	0.41 AC	0.44 AC	0.44 AC	N/A	UNKNOWN TRIBUTARY TO MUDDY CREEK	
1,2,3		OUT-11F	107+60 CL	3.3% S1 1.1% S2, S3	0.25 AC	0.05 AC	0.05 AC	N/A	UNKNOWN TRIBUTARY TO MUDDY CREEK	

ALL UNUSED FIELDS WITHIN THE OUTFALL TABLE ARE TO BE SHADED, HATCHED, OR REMOVED TO INDICATE THEIR NON-USAGE.



EPSC STAGE	OUTFALL LABEL	SUB OUTFALL	STATION CL, LT OR RT	SLOPE WITHIN ROW (%)	STAGE 1 DRAINAGE AREA (AC)	STAGE 2 DRAINAGE AREA (AC)	STAGE 3 DRAINAGE AREA (AC)	SEDIMENT BASIN OR EQUIVALENT MEASURE(S) (YES, NO OR N/A)	RECEIVING RESOURCE (TDOT EBR LABEL) OR OTHER	COMMENTS
1,2,3		OUT-11G	113+15 RT	6.0%	0.70 AC	0.70 AC	0.70 AC	N/A	UNKNOWN TRIBUTARY TO MUDDY CREEK	
2,3		OUT-11H	104+15 CL	2.5%		0.05 AC	0.05 AC	N/A	UNKNOWN TRIBUTARY TO MUDDY CREEK	
1,2,3	OUT-12		112+10 LT	0.2%	1.11 AC	1.15 AC	1.15 AC	N/A	UNKNOWN TRIBUTARY TO MUDDY CREEK	
1,2,3	OUT-13		119+45 RT	3.5%	0.04 AC	0.04 AC	0.04 AC	N/A	TOWN CREEK	
1,2,3		OUT-13A	116+45 RT	3.5%	0.09 AC	0.11 AC	0.11 AC	N/A	TOWN CREEK	
1,2,3		OUT-13B	116+10 RT	2.8% S1 2.9% S2, S3	0.76 AC	0.84 AC	0.84 AC	N/A	TOWN CREEK	
1,2,3	OUT-14		51+90 RT NORTHSIDE DR.	2.1%	0.80 AC	0.80 AC	0.80 AC	N/A	TOWN CREEK	
1,2,3		OUT-14A	121+60 RT	7.2%	0.40 AC	0.40 AC	0.40 AC	N/A	TOWN CREEK	
1,2,3		OUT-14B	121+60 CL	2.3% S1 1.8% S2, S3	0.10 AC	0.03 AC	0.03 AC	N/A	TOWN CREEK	
2,3		OUT-14C	120+60 CL	1.8%		0.08 AC	0.08 AC	N/A	TOWN CREEK	
2,3		OUT-14E	111+50 CL	3.8%		0.08 AC	0.08 AC	N/A	TOWN CREEK	
1,2,3	OUT-15		129+55 RT	7.6% S1 3.0% S2, S3	1.24 AC	1.24 AC	1.24 AC	N/A	TOWN CREEK	
1,2	OUT-16		132+05 RT	4.1%	0.23 AC	0.23 AC		N/A	TOWN CREEK	
1,2,3	OUT-17		52+20 RT MCGEE BLVD.	7.9%	0.18 AC	0.15 AC	0.15 AC	N/A	TOWN CREEK	
1,2,3	OUT-18		53+60 LT MCGEE BLVD.	14.7%	0.49 AC	0.51 AC	0.51 AC	N/A	TOWN CREEK	
1,2,3	OUT-19		136+10 RT	3.8%	0.52 AC	0.57 AC	0.57 AC	N/A	TOWN CREEK	
1,2,3		OUT-19A	134+35 CL	2.6% S1 0.2% S2, S3	0.30 AC	0.09 AC	0.09 AC	N/A	TOWN CREEK	
1,2,3		OUT-19B	133+05 CL	1.1% S1 0.5% S2, S3	0.17 AC	0.09 AC	0.09 AC	N/A	TOWN CREEK	
1		OUT-19C	140+05 CL	1.6%	0.52 AC			N/A	TOWN CREEK	
1,2,3		OUT-19D	135+75 LT	12.2%	0.72 AC	2.56 AC	2.56 AC	N/A	TOWN CREEK	
1,2,3		OUT-19E	134+95 LT	9.1%	0.33 AC	0.36 AC	0.36 AC	N/A	TOWN CREEK	
1,2,3		OUT-19F	133+80 LT	6.4%	0.51 AC	0.51 AC	0.51 AC	N/A	TOWN CREEK	
1,2,3		OUT-19G	132+90 LT	3.3%	0.22 AC	0.23 AC	0.23 AC	N/A	TOWN CREEK	
1,2,3		OUT-19H	131+85 LT	5.9%	0.19 AC	0.22 AC	0.22 AC	N/A	TOWN CREEK	
1,2,3		OUT-19I	131+15 LT	6.1%	0.20 AC	0.23 AC	0.23 AC	N/A	TOWN CREEK	
1,2,3		OUT-19J	130+30 LT	6.0%	0.13 AC	0.13 AC	0.13 AC	N/A	TOWN CREEK	
1,2,3		OUT-19K	129+60 LT	6.0%	0.52 AC	0.52 AC	0.52 AC	N/A	TOWN CREEK	
1,2,3		OUT-19L	127+65 LT	6.6%	0.13 AC	0.16 AC	0.16 AC	N/A	TOWN CREEK	
1,2,3		OUT-19M	127+25 LT	2.1%	4.49 AC	4.50 AC	4.50 AC	N/A	TOWN CREEK	
1,2,3		OUT-19N	139+55 RT	5.1%	0.23 AC	0.25 AC	0.25 AC	N/A	TOWN CREEK	
1,2,3		OUT-19O	139+55 LT	8.0%	0.75 AC	1.36 AC	1.36 AC	N/A	TOWN CREEK	
2,3		OUT-19P	134+95 CL	0.5%		0.06 AC	0.06 AC	N/A	TOWN CREEK	
2,3		OUT-19Q	135+65 CL	0.7%		0.06 AC	0.06 AC	N/A	TOWN CREEK	
2,3		OUT-19R	136+30 CL	0.9%		0.06 AC	0.06 AC	N/A	TOWN CREEK	
2,3		OUT-19S	132+10 CL	0.9%		0.09 AC	0.09 AC	N/A	TOWN CREEK	
2,3		OUT-19T	131+40 CL	1.3%		0.11 AC	0.11 AC	N/A	TOWN CREEK	
2,3		OUT-19U	130+50 CL	1.3%		2.0 AC	2.0 AC	N/A	TOWN CREEK	

ALL UNUSED FIELDS WITHIN THE OUTFALL TABLE ARE TO BE SHADED, HATCHED, OR REMOVED TO INDICATE THEIR NON-USAGE.





INDEX OF SHEETS  
SEE SHEET IA

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
BUREAU OF ENGINEERING


TENN.	YEAR 2017	SHEET NO. 1
FED. AID PROJ. NO.	NH-73(35)	
STATE PROJ. NO.	53012-3233-14	

**LOUDON COUNTY**

CONSTRUCTION-SIGNALS-LIGHTING

STATE ROUTE 73 (U.S. 321) FROM SIMPSON ROAD EAST  
TO NORTH OF STATE ROUTE 2 (U.S. 11) IN LENOIR CITY

STATE HIGHWAY NO. 73 F.A.H.S. NO. 73



NO EXCLUSIONS  
NO EQUATIONS

UNOFFICIAL  
SET  
NOT FOR  
BIDDING

SEALED BY



NH-73(35)  
BEGIN PROJ. 53012-3233-14 CONST.  
STA. 81+60.00

NH-73(35)  
PROJ. 53012-2235-14 R.O.W.  
BEG. STA. 132+95.00  
END STA. 133+06.95

NH-73(35)  
END PROJ. 53012-3233-14 CONST.  
STA. 149+24.97

ADJACENT PROJECT TO BE DONE BY OTHERS  
NH/CM-73(58)  
BEGIN PROJ. NO. 53012-1232-14 CONST.  
STA. 146+94+/-

SPECIAL NOTES

PROPOSALS MAY BE REJECTED BY THE COMMISSIONER IF ANY OF THE UNIT PRICES CONTAINED THEREIN ARE OBVIOUSLY UNBALANCED, EITHER EXCESSIVE OR BELOW THE REASONABLE COST ANALYSIS VALUE.

THIS PROJECT TO BE CONSTRUCTED UNDER THE STANDARD SPECIFICATIONS OF THE TENNESSEE DEPARTMENT OF TRANSPORTATION DATED JANUARY 1, 2015 AND ADDITIONAL SPECIFICATIONS AND SPECIAL PROVISIONS CONTAINED IN THE PLANS AND IN THE PROPOSAL CONTRACT.

TDOT C.E. MANAGER OR  
TDOT DESIGN MANAGER FREDERICK MILLER, P.E.  
DESIGNED BY BACON FARMER WORKMAN ENGINEERING & TESTING, INC.  
DESIGNER BILL MORRIS, KEVIN CRIDER, P.E. CHECKED BY RICK SULLIVAN  
P.E. NO. 53012-1229-14  
PIN NO. 103899.00

ROADWAY LENGTH	1.281 MILES
BRIDGE LENGTH	0.000 MILES
BOX BRIDGE LENGTH	0.000 MILES
PROJECT LENGTH	1.281 MILES

TRAFFIC DATA	
ADT (2016)	28060
ADT (2036)	35910
DHV (2036)	3591
D	60 - 34
T (ADT)	5 %
T (DHV)	3 %
V	40 MPH

APPROVED: Paul D. Degees  
CHIEF ENGINEER

DATE: \_\_\_\_\_

APPROVED: [Signature]  
JOHN SCHROER, COMMISSIONER

U.S. DEPARTMENT OF TRANSPORTATION  
FEDERAL HIGHWAY ADMINISTRATION

APPROVED: \_\_\_\_\_  
DIVISION ADMINISTRATOR DATE

7/31/2017 P:\Projects\2014 Projects\Construction Unofficial\OSR73-001 Title.sht

TYPE	YEAR	PROJECT NO.	SHEET NO.
CONST.	2017	NH-73(35)	1A1

## STANDARD ROADWAY DRAWINGS

DWG.	REV.	DESCRIPTION
<b>CATCH BASINS AND MANHOLES (CONT'D.)</b>		
D-CB-25SB	03-11-14	STANDARD 4' X 4' SQUARE CONCRETE NO. 25 CATCH BASIN (FOR USE WITH 6" MOUNTABLE CURB)
D-CB-25SC	03-11-14	STANDARD 5' 2" X 5' 2" SQUARE CONCRETE NO. 25 CATCH BASIN (FOR USE WITH 6" MOUNTABLE CURB)
D-CB-25SD	03-11-14	STANDARD 7' X 7' SQUARE CONCRETE NO. 25 CATCH BASIN (FOR USE WITH 6" MOUNTABLE CURB)
D-CB-25SE	03-11-14	STANDARD 9' X 9' SQUARE CONCRETE NO. 25 CATCH BASIN (FOR USE WITH 6" MOUNTABLE CURB)
D-CB-26P	03-11-14	STANDARD PRECAST RECTANGULAR CONCRETE NO. 26 CATCH BASIN (FOR USE WITH 6" MOUNTABLE CURB)
D-CB-26S	03-11-14	STANDARD RECTANGULAR CONCRETE NO. 26 CATCH BASIN (FOR USE WITH 6" MOUNTABLE CURB)
D-CB-38RB	03-11-14	STANDARD PRECAST CIRCULAR NO. 38 CATCH BASIN
D-CB-38S	08-01-12	STANDARD 32" X 32" SQUARE CONCRETE NO. 38 CATCH BASIN
D-CB-38SB	03-11-14	STANDARD 4' X 4' SQUARE CONCRETE NO. 38 CATCH BASIN
D-CB-38SC	03-11-14	STANDARD 5' 2" X 5' 2" SQUARE CONCRETE NO. 38 CATCH BASIN
D-CB-42RB	03-11-14	STANDARD PRECAST CIRCULAR NO. 42 CATCH BASIN
D-CB-42S	08-01-12	STANDARD 32" X 32" SQUARE CONCRETE NO. 42 CATCH BASIN
D-CB-42SB	03-11-14	STANDARD 4' X 4' SQUARE CONCRETE NO. 42 CATCH BASIN
D-CB-42SC	03-11-14	STANDARD 5' 2" X 5' 2" SQUARE CONCRETE NO. 42 CATCH BASIN
D-CB-99	05-20-14	MISCELLANEOUS DETAILS FOR RECTANGULAR STRUCTURES
D-CB-99R	03-11-14	MISCELLANEOUS DETAILS FOR ROUND STRUCTURES
D-CB-99RA	03-19-14	BILL OF STEEL FOR ROUND CATCH BASIN LIDS
D-CBB-12A	05-27-01	TYPE 'B' CAST IRON FRAME, GRATE & NONMOUNTABLE INLET DETAILS FOR NOS. 10, 12, 14, 16 & 17 TYPE CATCH BASINS
D-CBB-12B	05-27-01	TYPE 'B' CAST IRON FRAME, GRATE & 6" MOUNTABLE INLET DETAILS FOR NOS. 25, 26 & 27 TYPE CATCH BASINS
D-CBB-42	05-27-01	CAST IRON GRATE DETAILS FOR NOS. 42, 43 & 44 TYPE CATCH BASINS
D-MH-2	02-02-16	STANDARD MASONRY & PRECAST NO. 3 MANHOLE
D-MH-3	04-21-14	TYPICAL DESIGN OF LIDS FOR NO. 3 MANHOLE
D-MH-4	04-01-14	STANDARD NO. 3 MANHOLE CASTINGS AND STEPS
D-MH-5	04-01-14	STANDARD 5' 2" X 5' 2" SQUARE CONCRETE NO. 3 MANHOLE
D-RF-1	02-02-16	STANDARD PRECAST RISER

DWG.	REV.	DESCRIPTION
<b>ROADWAY AND PAVEMENT APPURTENANCES</b>		
RP-DHO-1	10-26-93	MEDIAN OPENINGS ON 4-LANE DIVIDED HIGHWAY
RP-I-5	12-18-96	EXAMPLES OF STREET & ALLEY INTERSECTIONS
RP-MC-1	02-28-02	STANDARD 4" SLOPING (MOUNTABLE) CONCRETE CURBS AND CONCRETE CURBS AND GUTTERS
RP-MC-2	02-28-02	STANDARD 6" SLOPING (MOUNTABLE) CONCRETE CURBS AND CONCRETE CURBS AND GUTTERS

DWG.	REV.	DESCRIPTION
RP-NMC-10	07-29-03	STANDARD VERTICAL (NONMOUNTABLE) CONCRETE CURBS AND CONCRETE CURBS AND GUTTERS
<b>SAFETY DESIGN AND FENCES</b>		
S-CZ-1		CLEAR ZONE CRITERIA
S-PL-1		SAFETY PLAN AT ROADSIDE HAZARDS
S-PL-2	10-10-16	SAFETY PLAN AT SIDEROADS OR PRIVATE DRIVES
S-PL-6	10-10-16	SAFETY PLAN SAFETY HARDWARE PLACEMENT ON OUTSIDE EDGE
S-GR31-1	03-28-17	W-BEAM GUARDRAIL
S-GR31-1A		W-BEAM BARRIER FASTENING HARDWARE
S-GRS-4	03-16-17	SPECIAL CASE GUARDRAIL HEIGHT TRANSITION DETAIL
S-GRT-1	03-16-17	TYPE 12 GUARDRAIL TERMINAL BURIED-IN-BACKSLOPE
S-GRT-2	03-28-17	TYPE 38 GUARDRAIL TERMINAL
S-GRT-2P	10-10-16	EARTH PAD FOR TYPE 38 AND TYPE 21 TERMINAL
S-GRA-1	10-10-16	TYPE 12 GUARDRAIL ANCHOR
S-GRA-1A		GUARDRAIL ANCHOR FOR TYPE 12 TERMINAL (ALTERNATIVE)
S-GRA-3	03-28-17	TYPE 13 GUARDRAIL ANCHOR
S-GRA-4	03-28-17	IN-LINE GUARDRAIL ANCHOR

DWG.	REV.	DESCRIPTION
<b>DESIGN - TRAFFIC CONTROL</b>		
T-M-1	07-24-14	DETAILS OF PAVEMENT MARKINGS FOR CONVENTIONAL ROADS AND MARKING ABBREVIATIONS
T-M-2	10-10-16	DETAILS OF PAVEMENT MARKINGS FOR CONVENTIONAL ROADS
T-M-3	07-24-14	MARKING STANDARDS FOR TRAFFIC ISLANDS, MEDIANS & PAVED SHOULDERS ON CONVENTIONAL ROADS
T-M-4	10-10-16	STANDARD INTERSECTION PAVEMENT MARKINGS
T-FAB-1	05-27-97	FLASHING YELLOW ARROW BOARD
T-WZ-10	04-02-12	ADVANCE ROAD WORK SIGNING ON HIGHWAYS AND FREEWAYS
T-WZ-11	03-05-17	ONE LANE CLOSURE DETAIL ON DIVIDED HIGHWAYS
T-WZ-13	03-05-17	TWO-OUTSIDE LANE CLOSURE ON FREEWAY OR EXPRESSWAY
T-WZ-16	03-05-17	LANE SHIFT ON DIVIDED HIGHWAYS AND FREEWAYS
T-WZ-21	03-05-17	LANE CLOSURE WITH LEFT HAND MERGE AND LANE SHIFT
T-WZ-40	03-05-17	RIGHT LANE CLOSURES AT NEAR SIDE OF INTERSECTIONS
T-WZ-41	03-05-17	LEFT LANE CLOSURES AT NEAR SIDE OF INTERSECTIONS
T-WZ-42	03-05-17	CENTER LANE CLOSURES AT NEAR SIDE OF INTERSECTIONS

DWG.	REV.	DESCRIPTION
<b>EROSION PREVENTION AND SEDIMENT CONTROL</b>		
EC-STR-3B	03-16-17	SILT FENCE
EC-STR-3E	04-01-08	SILT FENCE FABRIC JOINING DETAILS
EC-STR-6	05-06-16	ROCK CHECK DAM
EC-STR-6A	05-06-16	ENHANCED ROCK CHECK DAM

DWG.	REV.	DESCRIPTION
EC-STR-11	03-16-17	CULVERT PROTECTION TYPE 1
EC-STR-11A	08-01-12	CULVERT PROTECTION TYPE 2
EC-STR-19	04-01-08	CATCH BASIN PROTECTION
EC-STR-25	08-01-12	TEMPORARY CULVERT CROSSING, CONSTRUCTION EXIT, CONSTRUCTION FORD
EC-STR-27	08-01-12	TEMPORARY SLOPE DRAIN AND BERM
EC-STR-37	06-10-14	SEDIMENT TUBE
EC-STR-39	08-01-12	CURB INLET PROTECTION TYPE 1 & 2
EC-STR-39A	08-01-12	CURB INLET PROTECTION TYPE 3 & 4
EC-STE-40		CATCH BASIN FILTER ASSEMBLY FOR CIRCULAR STRUCTURES
EC-STR-41		CATCH BASIN FILTER ASSEMBLY (TYPE 1)
EC-STR-41A		CATCH BASIN FILTER ASSEMBLY (TYPE 1) SLIPCOVER DETAILS
EC-STR-43		CATCH BASIN FILTER ASSEMBLY (TYPE 3)
EC-STR-43A		CATCH BASIN FILTER ASSEMBLY (TYPE 3) SLIPCOVER DETAILS
EC-STR-44		CATCH BASIN FILTER ASSEMBLY (TYPE 4)
EC-STR-44A		CATCH BASIN FILTER ASSEMBLY (TYPE 4) SLIPCOVER DETAILS
EC-STR-46		CATCH BASIN FILTER ASSEMBLY (TYPE 6)
EC-STR-46A		CATCH BASIN FILTER ASSEMBLY (TYPE 6) SLIPCOVER DETAILS
EC-STR-47		CATCH BASIN FILTER ASSEMBLY (TYPE 7)
EC-STR-47A		CATCH BASIN FILTER ASSEMBLY (TYPE 7) SLIPCOVER DETAILS

UNOFFICIAL  
SET  
NOT FOR  
BIDDING

SEALED BY

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

STANDARD  
ROADWAY  
DRAWINGS



TYPE	YEAR	PROJECT NO.	SHEET NO.
CONST.	2017	NH-73(35)	2A

ESTIMATED ROADWAY QUANTITIES			
ITEM NO.	DESCRIPTION	UNIT	QUANTITY
	105-01 CONSTRUCTION STAKES, LINES AND GRADES	LS	0.5
	201-01 CLEARING AND GRUBBING	LS	0.5
(1)	202-01 REMOVAL OF STRUCTURES AND OBSTRUCTIONS	LS	0.5
(1)	202-02.01 REMOVAL OF PIPE (15", VARIOUS LOCATIONS)	L.F.	1318
(1)	202-02.02 REMOVAL OF PIPE (18", VARIOUS LOCATIONS)	L.F.	692
(1)	202-02.03 REMOVAL OF PIPE (24", VARIOUS LOCATIONS)	L.F.	9
	203-01 ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	C.Y.	16733
	203-03 BORROW EXCAVATION (UNCLASSIFIED)	C.Y.	1448
	203-06 WATER	M.G.	942
(2)	209-05 SEDIMENT REMOVAL	C.Y.	185
(2)	209-02.05 12" TEMPORARY SLOPE DRAIN	L.F.	246
(2)	209-02.07 18" TEMPORARY SLOPE DRAIN	L.F.	176
(2)	209-08.03 TEMPORARY SILT FENCE (WITHOUT BACKING)	L.F.	8825
(2)	209-08.07 ROCK CHECK DAM	EACH	107
(2)	209-08.08 ENHANCED ROCK CHECK DAM	EACH	36
(2)	209-09.41 CURB INLET PROTECTION (TYPE 2)	EACH	28
(2)	209-09.43 CURB INLET PROTECTION (TYPE 4)	EACH	9
(2)	209-40.30 CATCH BASIN PROTECTION (TYPE A)	EACH	2
(2)	209-40.33 CATCH BASIN PROTECTION (TYPE D)	EACH	30
(2)	209-40.41 CATCH BASIN FILTER ASSEMBLY(TYPE 1)	EACH	4
(2)	209-40.43 CATCH BASIN FILTER ASSEMBLY(TYPE 3)	EACH	1
(2)	209-40.44 CATCH BASIN FILTER ASSEMBLY(TYPE 4)	EACH	1
(2)	209-40.46 CATCH BASIN FILTER ASSEMBLY(TYPE 6)	EACH	23
(2)	209-40.47 CATCH BASIN FILTER ASSEMBLY(TYPE 7)	EACH	4
(3)	303-01 MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	24748
(4)	303-10.01 MINERAL AGGREGATE (SIZE 57)	TON	1485
	307-01.01 ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	TON	393
	307-01.08 ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	369
	307-01.22 ASP. CONC. MIX(PG76-22) (BPMB-HM) GR. A-S	TON	2529
	307-02.01 ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING A	TON	3893
	307-02.08 ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	TON	7677
	402-01 BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	37
	402-02 AGGREGATE FOR COVER MATERIAL (PC)	TON	146
	403-01 BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	45
	411-01.07 ACS MIX (PG64-22) GRADING E SHOULDER	TON	324
	411-01.10 ACS MIX (PG64-22) GRADING D	TON	570
	411-02.10 ACS MIX (PG70-22) GRADING D	TON	4509
	415-01.03 COLD PLANING BITUMINOUS PAVEMENT	C.Y.	276
	607-03.02 18" CONCRETE PIPE CULVERT (CLASS III)	L.F.	3234
	607-05.02 24" CONCRETE PIPE CULVERT (CLASS III)	L.F.	26
	607-39.01 15" PIPE CULVERT (SIDE DRAIN)	L.F.	50
	607-39.02 18" PIPE CULVERT (SIDE DRAIN)	L.F.	206
	611-01.02 MANHOLES, > 4' - 8' DEPTH	EACH	7
	611-07.01 CLASS A CONCRETE (PIPE ENDWALLS)	C.Y.	2
	611-07.02 STEEL BAR REINFORCEMENT (PIPE ENDWALLS)	LB.	244
	611-07.31 18" ENDWALL (SIDE DRAIN)	EACH	1
	611-07.52 15" ENDWALL (CROSS DRAIN) 4:1	EACH	1
	611-07.55 18" ENDWALL (CROSS DRAIN) 4:1	EACH	1
	611-09.01 ADJUSTMENT OF EXISTING CATCHBASIN	EACH	3
	611-09.03 CAPPING EXISTING CATCHBASIN	EACH	1
	611-12.02 CATCH BASINS, TYPE 12, > 4' - 8' DEPTH	EACH	1
	611-12.03 CATCH BASINS, TYPE 12, > 8' - 12' DEPTH	EACH	1
	611-25.01 CATCH BASINS, TYPE 25, 0' - 4' DEPTH	EACH	2
	611-25.02 CATCH BASINS, TYPE 25, > 4' - 8' DEPTH	EACH	20
	611-26.02 CATCH BASINS, TYPE 26, > 4' - 8' DEPTH	EACH	4
	611-42.01 CATCH BASINS, TYPE 42, 0' - 4' DEPTH	EACH	4
	611-42.02 CATCH BASINS, TYPE 42, > 4' - 8' DEPTH	EACH	1
(5)	701-02.02 CONCRETE DRIVEWAY (8")	S.F.	1311
	701-03 CONCRETE MEDIAN PAVEMENT	C.Y.	620

ESTIMATED ROADWAY QUANTITIES			
ITEM NO.	DESCRIPTION	UNIT	QUANTITY
	702-01 CONCRETE CURB	C.Y.	651
	702-01.01 EXTRUDED MOUNTABLE CURB	L.F.	299
	702-03 CONCRETE COMBINED CURB & GUTTER	C.Y.	44
	703-01 CEMENT CONCRETE DITCH PAVING	C.Y.	44
	705-04.02 GUARDRAIL TERMINAL (TYPE 12)	EACH	1
	705-04.05 GUARDRAIL TERMINAL (TYPE-IN-LINE)	EACH	3
	705-06.01 W BEAM GR (TYPE 2) MASH TL3	L.F.	569
	706-01 GUARDRAIL REMOVED	L.F.	125
	706-06.06 RADIUS RAIL LONG POST (9-12 FT)	L.F.	169
	705-06.10 GR TERMINALTRAILING END (TYPE 13) MASH TL3	EACH	4
	705-06.20 TANGENT ENERGY ABSORBING TERM MASH TL-3	EACH	2
(6)	709-05.05 MACHINED RIP-RAP (CLASS A-3)	TON	45
(7)	709-05.06 MACHINED RIP-RAP (CLASS A-1)	TON	460
	709-05.08 MACHINED RIP-RAP (CLASS B)	TON	215
	710-02 AGGREGATE UNDERDRAINS (WITH PIPE)	L.F.	11850
	710-05 LATERAL UNDERDRAIN	L.F.	570
	710-06.12 LATERAL UNDERDRAIN ENDWALL (3:1)	EACH	7
	710-06.13 LATERAL UNDERDRAIN ENDWALL (4:1)	EACH	38
	712-01 TRAFFIC CONTROL	LS	0.5
	712-04.01 FLEXIBLE DRUMS (CHANNELIZING)	EACH	245
	712-05.01 WARNING LIGHTS (TYPE A)	EACH	21
	712-05.03 WARNING LIGHTS (TYPE C)	EACH	31
	712-06 SIGNS (CONSTRUCTION)	S.F.	984
	712-07.03 TEMPORARY BARRICADES (TYPE III)	L.F.	170
	712-08.03 ARROW BOARD (TYPE C)	EACH	2
	712-09.01 REMOVABLE PAVEMENT MARKING LINE	L.F.	1423
	712-09.02 REMOVABLE PAVEMENT MARKING (8" BARRIER LINE)	L.F.	4526
	712-09.04 REMOVABLE PAVEMENT MARKING (STOP LINE)	L.F.	72
	713-01.01 CLASS A CONCRETE (FOUNDATION FOR SIGN SUPPORTS)	C.Y.	0.5
	713-01.02 STEEL BAR REINFORCEMENT(FOUNDATION FOR SIGN SUPPORTS)	LB.	100
	713-11.02 PERFORATED/KNOCKOUT SQUARE TUBE POST	LB.	2230
	713-11.03 2 1/2" DIA ROUND STEEL TUBE SIGN POST	LB.	1950
	713-11.05 SQUARE TUBE SIGN SUPPORT	LB.	1012
	713-11.21 P POST SLIP BASE	EACH	16
	713-11.23 ROUND POST SLIP BASE	EACH	31
	713-13.02 FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	S.F.	485
	713-13.03 FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	S.F.	428
	713-15 REMOVAL OF SIGNS, POSTS AND FOOTINGS	LS	1
	713-15.07 SUSPENDED FLAT SHEET ALUMINUM SIGN (0.080" THICK)	EACH	23
	713-16.41 RELOCATE SIGN	LS	1
(8)	716-02.04 PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	S.Y.	744
(8)	716-02.05 PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	593
(8)	716-02.06 PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	41
(8)	716-02.08 PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	L.F.	3027
(8)	716-03.01 PLASTIC WORD PAVEMENT MARKING (ONLY)	EACH	2
(8)	716-04.01 PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	EACH	5
(8)	716-04.05 PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	EACH	4
(9)	716-05.01 PAINTED PAVEMENT MARKING (4" LINE)	L.M.	10
(10)	716-05.02 PAINTED PAVEMENT MARKING (8" BARRIER LINE)	L.F.	1450
(11)	716-05.21 PAINTED PAVEMENT MARKING (4"DOTTED LINE)	L.F.	352
(12)	716-12.01 ENHANCED FLATLINE THERMO PVMT MRKNG (4" LINE)	L.M.	3.6
(13)	716-12.03 ENHANCED FLATLINE THERMO PVMT MRKNG (8" BARRIER LINE)	L.F.	934
(14)	716-13.01 SPRAY THERMO PVMT MRKNG (60 mil) (4" LINE)	L.M.	2.5
	717-01 MOBILIZATION	LS	0.5
	740-10.03 GEOTEXTILE (TYPE III)(EROSION CONTROL)	S.Y.	1092
	740-11.02 TEMPORARY SEDIMENT TUBE 12IN (DESCRIPTION)	L.F.	3266
	740-11.04 TEMPORARY SEDIMENT TUBE 20IN (DESCRIPTION)	L.F.	2425
	801-01.07 TEMPORARY SEEDING (WITH MULCH)	UNIT	151
	801-03 WATER (SEEDING & SODDING)	M.G.	306
	803-01 SODDING (NEW SOD)	S.Y.	29017

FOOTNOTES

- (1) SEE TABULATED QUANTITIES FOR LOCATIONS AND TYPES.
- (2) SEE SUBSECTION 209.07 OF STANDARD SPECIFICATIONS FOR MAINTENANCE REPLACEMENT. ALL QUANTITIES ARE TO BE USED AS DIRECTED BY THE ENGINEER.
- (3) INCLUDES 5000 TONS FOR MAINTENANCE OF TRAFFIC.
- (4) INCLUDES 30 TONS FOR EROSION AND SEDIMENT CONTROL.
- (5) FOR RECONSTRUCTION OF ENTRANCE LEFT MCGEE BLVD. STATION 51+72.65.
- (6) INCLUDES 45 TONS FOR EROSION AND SEDIMENT CONTROL.
- (7) INCLUDES 95 TONS FOR EROSION AND SEDIMENT CONTROL.
- (8) THE CONTRACTOR MAY ELECT TO SUBSTITUTE PREFORMED PLASTIC FOR THERMOPLASTIC. PREFORMED PLASTIC SHALL BE PAID FOR AT THE SAME UNIT PRICE BID FOR THERMOPLASTIC.
- (9) FOR TEMPORARY MARKING ON S.R. 73 AND SIDE ROADS AND PERMANENT MARKING ON SIDE ROADS.
- (10) FOR TEMPORARY MARKING ON S.R. 73..
- (11) FOR PERMANENT MARKING ON SIDEROADS.
- (12) FOR PERMANENT CENTERLINE AND LANE LINE MARKING ON S.R. 73.
- (13) FOR PERMANENT MARKING ON S.R. 73.
- (14) FOR PERMANENT EDGE LINE MARKING ON S.R. 73.

UNOFFICIAL  
SET  
NOT FOR  
BIDDING

SEALED BY

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

ESTIMATED  
ROADWAY  
QUANTITIES

TYPE	YEAR	PROJECT NO.	SHEET NO.
CONST.	2017	NH-73(35)	2C1

# GENERAL NOTES

## RESURFACING

- (30) WHERE DIRECTED BY THE TDOT ENGINEER, THE CONTRACTOR SHALL BE REQUIRED TO SHAPE PUBLIC SIDE ROADS, BUSINESS ENTRANCES, AND PRIVATE DRIVES, AS WELL AS CLEANING OF EXISTING DRAINS BEFORE PLACING MATERIALS. ALL COSTS ARE TO BE INCLUDED IN THE PRICE BID FOR OTHER ITEMS OF CONSTRUCTION
- (31) IN ALL CASES, THE LENGTH OF THE PAVEMENT TRANSITION, THE THICKNESS AND WIDTH OF THE RESURFACING AND ANY ADDITIONAL PAVEMENT MATERIALS SHALL BE AS DIRECTED BY THE TDOT ENGINEER.

## SIGNING

- (32) THE LETTERS, DIGITS, ARROWS, BORDERS, AND ALPHABET ACCESSORIES ON ALL FLAT SHEET SIGNS SHALL BE APPLIED BY SILK SCREENING PROCESS, EXCEPT THAT CUT-OUT DIRECT APPLIED COPY SHALL BE USED ON ALL FLAT SHEET SIGNS WITH A GREEN BACKGROUND, OR BROWN BACKGROUND.
- (33) THE LENGTHS OF ALL SIGN SUPPORTS SHOWN ON THE SIGN SCHEDULE ARE APPROXIMATE AND ARE FOR ESTIMATING PURPOSES ONLY. THE CONTRACTOR SHALL VERIFY ALL SUPPORT LENGTHS AT THE SITE PRIOR TO ERECTION
- (34) THE TOP OF THE SIGN FOOTINGS SHALL BE PLACED LEVEL WITH THE GROUND LINE.
- (35) AFTER THE SIGN LOCATIONS HAVE BEEN STAKED, BUT PRIOR TO ORDERING ANY MATERIAL FOR THE SUPPORTS, THERE SHALL BE A FIELD INSPECTION AND APPROVAL BY THE REGIONAL CONSTRUCTION OFFICE.
- (36) ALL SIGNS MARKED "TO BE REMOVED" ARE TO BE REMOVED BY THE CONTRACTOR AND PAID FOR UNDER ITEM 713-15 AND BECOME THE PROPERTY OF THE CONTRACTOR.
- (37) THE EXISTING FOOTINGS ARE TO BE REMOVED 6 INCHES BELOW GROUND LINE.

## TRAFFIC CONTROL DIRECTIONAL SIGNING

- (38) WHEN EXISTING "TOURIST ORIENTED DIRECTIONAL SIGNS" (TODS) ARE ON NON-ACCESS CONTROLLED CONSTRUCTION PROJECTS, THE CONTRACTOR SHALL BE RESPONSIBLE FOR KEEPING THESE SIGNS IN FULL VIEW TO THE MOTORING PUBLIC DURING ALL PHASES OF CONSTRUCTION. ALL WORK IN MOVING THESE "TODS" AND TEMPORARY SUPPORTS ARE TO BE PAID FOR UNDER ITEM NO. 712-01, TRAFFIC CONTROL, LUMP SUM, AS DIRECTED BY THE ENGINEER. NEW SUPPORTS AND SIGN FACE FOR FINAL LOCATION WILL BE PAID FOR UNDER OTHER ITEMS OF CONSTRUCTION.

## SIGNALIZATION

- (39) EQUIPMENT AND INSTALLATION OF TRAFFIC SIGNALS SHALL COMPLY WITH TDOT STANDARD SPECIFICATIONS, SECTION 730.
- (40) SALVAGEABLE EQUIPMENT SHALL BECOME THE PROPERTY OF THE (CITY OR COUNTY) AND SHALL BE STOCKPILED AT A LOCATION DESIGNATED BY THE ENGINEER FOR PICKUP BY THE (CITY OR COUNTY).
- (41) IF RESURFACING IS INCLUDED IN THE PROJECT, SIGNAL DETECTION LOOPS SHALL BE INSTALLED BEFORE THE FINAL SURFACE IS APPLIED.
- (42) ANY SIGNAL HEADS, WHEN VISIBLE TO DRIVERS BUT NOT OPERATIONAL, SHALL BE COMPLETELY COVERED.
- (43) AN ADVANCE FLASH OPERATION PERIOD IS REQUIRED TO MAKE MOTORISTS AWARE OF THE PRESENCE OF NEW SIGNAL HEADS. NEW SIGNAL HEADS SHALL BE PUT IN FLASH OPERATION FOR MINIMUM OF SEVEN (7) CALENDAR DAYS UP TO FOURTEEN (14) CALENDAR DAYS PRIOR TO ACTIVATION OF NORMAL TRAFFIC SIGNAL OPERATION. OTHER FLASH OPERATION TIME PERIODS MAY BE CONSIDERED UPON WRITTEN APPROVAL FROM THE REGIONAL TRAFFIC ENGINEER.
- (44) THE CONTRACTOR SHALL CONTACT \_\_\_\_\_ A MINIMUM OF THIRTY (30) DAYS PRIOR TO ACTIVATION OF THE SIGNAL TO OBTAIN THE INITIAL SIGNAL TIMINGS.

- (45) THE PROJECT ENGINEER SHALL NOTIFY THE LOCAL GOVERNMENTAL AGENCY RESPONSIBLE FOR TRAFFIC CONTROL MAINTENANCE AT LEAST ONE DAY IN ADVANCE OF THE COLD PLANING ACTIVITY AT SIGNALIZED INTERSECTIONS WHERE DETECTOR LOOPS ARE ON THE PAVEMENT. THE MAINTAINING AGENCY WILL THEN BE RESPONSIBLE FOR DISCONNECTING THE LOOP DETECTORS AND MAKING ANY NECESSARY TIMING ADJUSTMENTS IN THE SIGNAL CONTROLLER PRIOR TO THE CONSTRUCTION.
- (46) THE PROJECT ENGINEER SHALL BE RESPONSIBLE FOR SUPPLYING THE CONTRACTOR WITH AS BUILT SIGNAL PLANS AT THE PRE-CONSTRUCTION CONFERENCE. THESE PLANS WILL PROVIDE THE CONTRACTOR WITH THE DESIRED LOCATION FOR DETECTOR LOOP REPLACEMENT.
- (47) LOOPS SHALL BE INSTALLED IN THE LEVELING COURSE IF A LEVELING COURSE IS PROVIDED.
- (48) LOOP REPLACEMENT SHALL BE IN ACCORDANCE WITH SECTION 730 OF THE STANDARD SPECIFICATIONS.

## CONSTRUCTION WORK ZONE & TRAFFIC CONTROL

- (49) ADVANCED WARNING SIGNS SHALL NOT BE DISPLAYED MORE THAN FORTY-EIGHT (48) HOURS BEFORE PHYSICAL CONSTRUCTION BEGINS. SIGNS MAY BE ERECTED UP TO ONE WEEK BEFORE NEEDED, IF THE SIGN FACE IS FULLY COVERED.
- (50) IF THE CONTRACTOR MOVES OFF THE PROJECT, HE SHALL COVER OR REMOVE ALL UNNEEDED SIGNS AS DIRECTED BY THE ENGINEER. COSTS OF REMOVAL, COVERING, AND REINSTALLING SIGNS SHALL NOT BE MEASURED AND PAID FOR SEPARATELY, BUT ALL COSTS SHALL BE INCLUDED IN THE ORIGINAL UNIT PRICE BID FOR ITEM NO 712-06, SIGNS (CONSTRUCTION) PER SQUARE FOOT.
- (51) A LONG TERM BUT SPORADIC USE WARNING SIGN, SUCH AS A FLAGGER SIGN, MAY REMAIN IN PLACE WHEN NOT REQUIRED PROVIDED THE SIGN FACE IS FULLY COVERED.
- (52) TRAFFIC CONTROL DEVICES SHALL NOT BE DISPLAYED OR ERECTED UNLESS RELATED CONDITIONS ARE PRESENT NECESSITATING WARNING.
- (53) USE OF BARRICADES, PORTABLE BARRIER RAILS, VERTICAL PANELS, AND DRUMS SHALL BE LIMITED TO THE IMMEDIATE AREAS OF CONSTRUCTION WHERE A HAZARD IS PRESENT. THESE DEVICES SHALL NOT BE STORED ALONG THE ROADWAY WITHIN THIRTY (30) FEET OF THE EDGE OF THE TRAVELED WAY BEFORE OR AFTER USE UNLESS PROTECTED BY GUARDRAIL, BRIDGE RAIL, AND/OR BARRIERS INSTALLED FOR OTHER PURPOSES FOR ROADWAYS WITH CURRENT ADT'S LESS THAN 1500 AND DESIGN SPEED OF LESS THAN 60 MPH. THIS DISTANCE SHALL INCREASE TO FORTY-FIVE (45) FEET FOR ROADWAYS WITH CURRENT ADT'S OF 1500 OR GREATER AND DESIGN SPEED OF 60 MPH OR GREATER OR ON THE OUTSIDE OF A HORIZONTAL CURVE. THESE DEVICES SHALL BE REMOVED FROM THE CONSTRUCTION WORK ZONE WHEN THE ENGINEER DETERMINES THEY ARE NO LONGER NEEDED. WHERE THERE IS INSUFFICIENT RIGHT-OF-WAY TO PROVIDE FOR THIS REQUIRED SETBACK, THE CONTRACTOR SHALL DETERMINE THE ALTERNATE LOCATIONS AND REQUEST THE ENGINEER'S APPROVAL TO USE THEM.
- (54) THE CONTRACTOR SHALL NOT BE PERMITTED TO PARK ANY VEHICLES OR CONSTRUCTION EQUIPMENT DURING PERIODS OF INACTIVITY, WITHIN THIRTY (30) FEET OF THE EDGE OF PAVEMENT WHEN THE LANE IS OPEN TO TRAFFIC UNLESS PROTECTED BY GUARDRAIL, BRIDGE RAIL, AND/OR BARRIERS INSTALLED FOR OTHER PURPOSES FOR ROADWAYS WITH CURRENT ADT'S LESS THAN 1500 AND DESIGN SPEED OF LESS THAN 60 MPH. THIS DISTANCE SHALL BE INCREASED TO FORTY-FIVE (45) FEET FOR ROADWAYS WITH CURRENT ADT'S OF 1500 OR GREATER AND DESIGN SPEED OF 60 MPH OR GREATER OR ON THE OUTSIDE OF A HORIZONTAL CURVE. PRIVATELY OWNED VEHICLES SHALL NOT BE ALLOWED TO PARK WITHIN THIRTY (30) FEET OF AN OPEN TRAFFIC LANE AT ANY TIME UNLESS PROTECTED AS DESCRIBED ABOVE FOR ROADWAYS WITH CURRENT ADT'S LESS THAN 1500 AND DESIGN SPEED OF LESS THAN 60 MPH. THIS DISTANCE SHALL BE INCREASED TO FORTY-FIVE (45) FEET FOR ROADWAYS WITH CURRENT ADT'S OF 1500 OR GREATER AND DESIGN SPEED OF 60 MPH OR GREATER OR ON THE OUTSIDE OF A HORIZONTAL CURVE. WHERE THERE IS INSUFFICIENT RIGHT-OF-WAY TO PROVIDE FOR THIS REQUIRED SETBACK, THE CONTRACTOR SHALL DETERMINE THE ALTERNATE LOCATIONS AND REQUEST THE ENGINEER'S APPROVAL TO USE THEM.

- (55) ALL DETOUR AND CONSTRUCTION SIGNING SHALL BE IN STRICT ACCORDANCE WITH THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES.

## LIGHTING

- (56) INSTALLATION AND MATERIALS SHALL COMPLY WITH SECTIONS 714 AND 917 OF THE TENNESSEE DEPARTMENT OF TRANSPORTATION STANDARD SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION DATED JANUARY 1, 2015 AND WITH THE LATEST REVISIONS TO THE NATIONAL ELECTRIC CODE, NFPA 70.
- (57) EXISTING FOUNDATIONS TO BE REMOVED A MINIMUM OF SIX INCHES BELOW GRADE.
- (58) ALL INCIDENTAL EQUIPMENT AND MATERIAL REQUIRED FOR THE SUCCESSFUL EXECUTION OF THIS WORK SHALL BE FURNISHED IN 714 ITEMS WHETHER SPECIFICALLY NOTED OR NOT.
- (59) LIGHT STANDARDS SHALL BE ROUND TAPERED POLES. LENGTH SHALL BE DETERMINED BY REQUIRED MOUNTING HEIGHT.
- (60) STANDARDS SHALL BE DESIGNED IN ACCORDANCE WITH THE REQUIREMENTS OF THE LATEST EDITION OF THE STANDARD SPECIFICATIONS FOR STRUCTURAL SUPPORT FOR HIGHWAY SIGNS, LUMINARIES AND TRAFFIC SIGNALS PUBLISHED BY THE AMERICAN ASSOCIATION OF STATE HIGHWAY AND TRANSPORTATION OFFICIALS.
- (61) BRACKET ARMS SHALL BE ROUND TAPERED TRUSS TYPE WITH STRAP MOUNTING AND LENGTHS AS SCHEDULED.
- (62) BRACKET ARM UPSWEEP SHALL BE THE SAME FOR ALL LIGHT STANDARDS OF THE SAME TYPE.

## EROSION PREVENTION AND SEDIMENT CONTROL

### NATURAL RESOURCES

- (63) SOIL MATERIALS MUST BE PREVENTED FROM ENTERING WATERS OF THE STATE/U.S. EPSC MEASURES TO PROTECT NATURAL RESOURCES AND WATER QUALITY SHALL BE MAINTAINED THROUGHOUT THE CONSTRUCTION PERIOD. APPROPRIATE EPSC MEASURES MUST BE INSTALLED ALONG THE BASE OF ALL FILLS AND CUTS, ON THE DOWNHILL SIDE OF STOCKPILED SOIL, AND ALONG NATURAL RESOURCES IN CLEARED AREAS TO PREVENT SEDIMENT MIGRATION INTO STREAMS, WETLANDS OR OTHER NATURAL FEATURES IN ACCORDANCE WITH TDOT STANDARDS. EPSC MEASURES SHALL BE INSTALLED ON THE CONTOUR, ENTRENCHED AND STAKED, AND EXTEND THE WIDTH OF THE AREA TO BE CLEARED.
- (64) NEW CHANNEL CONSTRUCTION SHALL BE COMPLETED IN THE DRY AND STABILIZED FOR AT LEAST 72 HOURS PRIOR TO DIVERTING WATER FROM THE EXISTING AND/OR TEMPORARY CHANNEL.
- (65) INSTREAM EPSC DEVICES REQUIRE THE TDOT ENVIRONMENTAL DIVISION, PERMITS SECTION REVIEW AND MUST BE PROCESSED BY THE PERMITS SECTION TO OBTAIN WATER QUALITY PERMITS.
- (66) THE OPERATION OF EQUIPMENT IN WATERS OF THE STATE/U.S., INCLUDING WETLANDS AND EPHEMERAL, INTERMITTENT, AND PERENNIAL STREAMS, IS NOT ALLOWED.
- (67) THE WIDTH OF THE FILL ASSOCIATED WITH TEMPORARY CROSSINGS SHALL BE LIMITED TO THE MINIMUM NECESSARY FOR THE ACTUAL CROSSING, NOT TO EXCEED THE WIDTH SPECIFIED IN THE STANDARD DRAWING.

UNOFFICIAL  
SET  
NOT FOR  
BIDDING

SEALED BY

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

GENERAL  
NOTES



TYPE	YEAR	PROJECT NO.	SHEET NO.
CONST.	2017	NH-73(35)	2C2

# GENERAL NOTES

## NATURAL RESOURCES (CONT'D.)

- (68) STREAM BEDS SHALL NOT BE USED AS TRANSPORTATION ROUTES FOR CONSTRUCTION EQUIPMENT. TEMPORARY CULVERT CROSSINGS SHALL BE LIMITED TO ONE POINT PER STREAM AND EPSC MEASURES SHALL BE USED WHERE THE STREAM BANKS ARE DISTURBED. WHERE THE STREAMBED IS NOT COMPOSED OF BEDROCK, A PAD OF CLEAN ROCK SHALL BE USED AT THE CROSSING POINT AND CULVERTED TO PREVENT THE IMPOUNDMENT OF WATER FLOW. CLEAN ROCK IS ROCK OF VARIOUS TYPE AND SIZE, DEPENDING UPON APPLICATION, WHICH CONTAINS NO FINES, SOILS, OR OTHER WASTES OR CONTAMINANTS. OTHER MATERIALS USED FOR ALL TEMPORARY FILLS SHALL BE COMPLETELY REMOVED IN THEIR ENTIRETY AFTER THE WORK IS COMPLETED AND THE AFFECTED AREAS RETURNED TO PREEXISTING ELEVATIONS. ALL TEMPORARY CROSSINGS SHALL BE CONSTRUCTED IN ACCORDANCE WITH STD. DWG. EC-STR-25 UNLESS SPECIFICALLY ADDRESSED IN THE EPSC PLANS. ALTERNATIVELY, PLACING A TEMPORARY BRIDGE (E.G. BAILEY BRIDGE OR EQUIVALENT, TIMBERS, ETC.) FROM TOP OF BANK TO TOP OF BANK OR THE APPROPRIATE USE OF BARGES AT THE CROSSING TO AVOID DISTURBANCE OF THE STREAMBED IS AN ACCEPTABLE OPTION.
- (69) HEAVY EQUIPMENT WORKING IN WETLANDS WITH PERMITTED TEMPORARY IMPACTS SHALL BE PLACED ON MATS, OR OTHER MEASURES MUST BE TAKEN TO MINIMIZE SOIL DISTURBANCE AND COMPACTION UNLESS SPECIFICALLY ADDRESSED IN THE CONSTRUCTION PLANS. ANY MATS AND OTHER MEASURES USED FOR HEAVY EQUIPMENT SHALL BE REMOVED IN THEIR ENTIRETY AFTER THE WORK IS COMPLETED. ALL AFFECTED AREAS SHOULD BE RETURNED TO PRE-EXISTING CONDITIONS.
- (70) WETLANDS SHALL NOT BE USED AS EQUIPMENT STORAGE, STAGING, OR TRANSPORTATION AREAS, UNLESS SPECIFICALLY PROVIDED FOR IN THE CONSTRUCTION PLANS AND PERMITS.
- (71) THE CONTRACTOR SHALL TAKE APPROPRIATE STEPS PRIOR TO ANY CONSTRUCTION AND MAINTENANCE ACTIVITIES TO ENSURE THAT ENVIRONMENTAL FEATURES (E.G., STREAMS, WETLANDS, SPRINGS, ETC.) ARE NOT IMPACTED BEYOND PERMITTED LOCATIONS. IF THE CONTRACTOR OR TDOT INSPECTOR IS UNSURE OF THE IDENTITY OF AN ENVIRONMENTAL FEATURE, THE INSPECTOR SHALL CONTACT THE TDOT REGION ENVIRONMENTAL TECH GROUP IMMEDIATELY.

## SPECIES

- (72) NO ACTIVITY MAY SUBSTANTIALLY DISRUPT THE MOVEMENT OF THOSE SPECIES OF AQUATIC LIFE INDIGENOUS TO THE WATER BODY, INCLUDING THOSE SPECIES THAT NORMALLY MIGRATE THROUGH THE AREA.
- (73) SHOULD CLIFF SWALLOW OR BARN SWALLOW NESTS, EGGS, OR BIRDS (YOUNG AND ADULTS) BE PRESENT, THE CONTRACTOR SHALL CONTACT THE REGIONAL ECOLOGY OFFICE TO DETERMINE IF SEASONAL RESTRICTIONS WILL BE NECESSARY. GENERALLY, BIRDS, NESTS, AND EGGS MAY NOT BE DISTURBED BETWEEN APRIL 15 AND JULY 31. FROM AUGUST 1 TO APRIL 14, NESTS CAN BE REMOVED OR DESTROYED SO LONG AS BIRDS OR EGGS ARE NOT PRESENT, AND MEASURES IMPLEMENTED TO PREVENT FUTURE NEST BUILDING AT THE SITE (I.E., CLOSING OFF AREA USING NETTING).
- (74) IF THE REMOVAL OF ANY TREES WITH A DIAMETER AT BREAST HEIGHT (DBH) GREATER THAN 3 INCHES IS DEEMED NECESSARY THE TDOT SUPERVISOR SHALL CONTACT THE TDOT ENVIRONMENTAL DIVISION, ECOLOGY SECTION IMMEDIATELY.

## INSPECTION, MAINTENANCE & REPAIR

- (75) REFER TO THE STORM WATER POLLUTION AND PREVENTION PLAN SHEETS (S-1) FOR SWPPP, PERMITS, AND RECORDS NOTES.

## PERMITS, PLANS & RECORDS

- (76) THE CONTRACTOR SHALL BE SOLELY RESPONSIBLE FOR AND OBTAIN ANY NECESSARY ENVIRONMENTAL PERMITS OR APPROVALS, INCLUDING BUT NOT LIMITED TO ARCHAEOLOGY, ECOLOGY, HISTORICAL, HAZARDOUS MATERIALS, AIR AND NOISE, TDEC ARAP/401, USACE SECTION 404, TVA SECTION 26A, AND TDEC NPDES PERMITS, FROM FEDERAL, STATE AND/OR LOCAL AGENCIES REGARDING ANY MATERIAL AND STAGING AREAS AND THE OPERATION OF ANY PROJECT-DEDICATED ASPHALT AND/OR CONCRETE PLANTS TO BE USED. ANY SUCH PERMITS SHALL BE SUPPLIED TO THE TDOT PROJECT RESPONSIBLE PARTY PRIOR TO THE USE OF THE PERMITTED AREA(S).

- (77) ANY DISAGREEMENT BETWEEN THE CONSTRUCTION PLANS, THE PROJECT AS CONSTRUCTED, AND THE PERMIT(S) ISSUED FOR THE PROJECT, SHALL BE BROUGHT TO THE ATTENTION OF THE TDOT PROJECT RESPONSIBLE PARTY. THE ENVIRONMENTAL DIVISION, DESIGN DIVISION, AND HEADQUARTERS CONSTRUCTION OFFICE SHALL BE CONTACTED IN THESE INSTANCES AND DECIDE WHICH HAS PRECEDENCE AND WHETHER PERMIT OR PLANS REVISIONS ARE NEEDED. IN GENERAL, PERMIT CONDITIONS WILL PREVAIL.
- (78) IF A CHANGE IN PROJECT SCOPE OCCURS DURING CONSTRUCTION, INCLUDING VALUE ENGINEERING, THE TDOT PERMIT SECTION SHALL BE CONTACTED TO DETERMINE WHETHER PERMIT REVISIONS ARE NEEDED. THE ROADWAY DESIGN DIVISION SHALL BE CONTACTED TO DETERMINE IF ANY PLAN REVISIONS ARE NEEDED.
- (79) THE CONTRACTOR SHALL REVIEW ALL EXISTING PERMITS TO ENSURE THAT WORK AT PERMITTED SITES DOES NOT EXCEED EXPIRATION DATE. IF WORK IS GOING TO BE CONTINUED AFTER EXPIRATION DATES, THE CONTRACTOR SHALL CONTACT THE TDOT PROJECT RESPONSIBLE PARTY TO COMMENCE PERMIT RENEWAL PROCESS.
- (80) ALL WATER QUALITY PERMITS SHALL BE POSTED NEAR THE MAIN ENTRANCE OF THE CONSTRUCTION SITE ACCESSIBLE TO THE PUBLIC. THE NAME, COMPANY NAME, EMAIL ADDRESS, TELEPHONE NUMBER AND ADDRESS OF THE PROJECT SITE OWNER, OPERATOR, OR A LOCAL CONTACT PERSON WITH A BRIEF DESCRIPTION OF THE PROJECT SHALL ALSO BE POSTED. IF POSTING THIS INFORMATION NEAR A MAIN ENTRANCE IS INFEASIBLE, THE INFORMATION SHALL BE PLACED IN A PUBLICLY ACCESSIBLE LOCATION NEAR WHERE THE CONSTRUCTION IS ACTIVELY UNDERWAY AND MOVED AS NECESSARY. THIS LOCATION SHALL BE POSTED AT THE CONSTRUCTION SITE. ALL POSTINGS SHALL BE MAINTAINED IN LEGIBLE CONDITION.

## GOOD HOUSEKEEPING MEASURES & WASTE DISPOSAL

- (81) THE CONTRACTOR SHALL ESTABLISH AND MAINTAIN A PROACTIVE METHOD TO PREVENT LITTER AND CONSTRUCTION WASTES FROM ENTERING WATERS OF THE STATE/U.S. THESE MATERIALS SHALL BE REMOVED FROM STORMWATER EXPOSURE PRIOR TO ANTICIPATED STORM EVENTS OR BEFORE BEING CARRIED OFFSITE BY WIND, OR OTHERWISE PREVENTED FROM BECOMING A POLLUTANT SOURCE FOR STORMWATER DISCHARGES. AFTER USE, MATERIALS USED FOR EPSC SHALL BE REMOVED FROM THE SITE.
- (82) THE CONTRACTOR SHALL TAKE APPROPRIATE STEPS TO ENSURE THAT PETROLEUM PRODUCTS OR OTHER CHEMICAL POLLUTANTS ARE PREVENTED FROM ENTERING WATERS OF THE STATE/U.S. ALL EQUIPMENT REFUELING, SERVICING, AND STAGING AREAS SHALL COMPLY WITH ALL LOCAL, STATE, AND FEDERAL LAWS, RULES, REGULATIONS, AND ORDINANCES, INCLUDING THOSE OF THE NATIONAL FIRE PROTECTION ASSOCIATION. APPROPRIATE CONTAINMENT MEASURES FOR THESE AREAS SHALL BE USED.
- (83) CONTRACTORS SHALL PROVIDE DESIGNATED TRUCK WASHOUT AREAS ON THE SITE. THESE AREAS MUST BE SELF CONTAINED, NOT CONNECTED TO ANY STORMWATER OUTLET OF THE SITE, AND PROPERLY SIGNED. WASH DOWN OR WASTE DISCHARGE OF CONCRETE TRUCKS SHALL NOT BE PERMITTED ONSITE UNLESS PROPER SETTLEMENT AREAS HAVE BEEN PROVIDED IN ACCORDANCE WITH BOTH STATE AND FEDERAL REGULATIONS.
- (84) WHEEL WASH WATER SHALL BE COLLECTED AND ALLOWED TO SETTLE OUT SUSPENDED SOLIDS PRIOR TO DISCHARGE. WHEEL WASH WATER SHALL NOT BE DISCHARGED DIRECTLY INTO ANY STORMWATER SYSTEM OR STORMWATER TREATMENT SYSTEM.
- (85) IF PORTABLE SANITARY FACILITIES ARE PROVIDED ON CONSTRUCTION SITES, SANITARY WASTE SHALL BE COLLECTED FROM THE PORTABLE UNITS IN A TIMELY MANNER BY A LICENSED WASTE MANAGEMENT CONTRACTOR OR AS REQUIRED BY ANY REGULATIONS. THE CONTRACTOR SHALL OBTAIN ANY AND ALL NECESSARY PERMITS TO DISPOSE OF SANITARY WASTE.
- (86) ONLY CONSTRUCTION PRODUCTS NEEDED SHALL BE STORED ONSITE BY THE CONTRACTOR. THE CONTRACTOR SHALL STORE ALL MATERIALS UNDER COVER AND IN APPROPRIATE CONTAINERS. PRODUCTS MUST BE STORED IN ORIGINAL CONTAINERS AND LABELED. MATERIAL MIXING SHALL BE CONDUCTED IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS. THE CONTRACTOR'S RESPONSIBLE PARTY SHALL INSPECT MATERIALS STORAGE AREAS REGULARLY TO ENSURE PROPER USE AND DISPOSAL.

**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEALED BY

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

GENERAL  
NOTES

TYPE	YEAR	PROJECT NO.	SHEET NO.
CONST.	2017	NH-73(35)	20

# SPECIAL NOTES

## SIGNALIZATION

- (1) THE DESIGN OF TRAFFIC SIGNAL SUPPORT POLES, MAST ARMS, STRAIN POLES, ETC. SHALL BE IN CONFORMANCE WITH THE AASHTO STANDARD SPECIFICATIONS FOR STRUCTURAL SUPPORTS FOR HIGHWAY SIGNS, LUMINAIRES AND TRAFFIC SIGNALS, CURRENT EDITION. OVERHEAD CANTILEVERED TRAFFIC SIGNAL STRUCTURES SHALL BE DESIGNED FOR FATIGUE CATEGORY 1.

## PAVING

- (2) THE CONTRACTOR WILL BE REQUIRED TO VERTICAL SAW CUT THE EXISTING PAVEMENT PRIOR TO CONSTRUCTION OF THE PROPOSED PAVEMENT. THIS WORK IS TO BE PERFORMED AT LOCATIONS INDICATED IN THE PLANS AND AS DIRECTED BY THE ENGINEER. ALL WORK AND EQUIPMENT NECESSARY TO COMPLETE THIS WILL NOT BE MEASURED AND PAID FOR DIRECTLY BUT IS TO BE INCLUDED IN THE UNIT PRICE BID FOR OTHER ITEMS OF CONSTRUCTION.

## DRAINAGE

- (3) THE CONTRACTOR WILL BE REQUIRED TO CLEAN AND STRAIGHTEN ENDS OF EXISTING SIDE DRAINS WITHIN THE LIMITS OF S.R. 73 EXISTING RIGHT-OF-WAY. ALL WORK AND EQUIPMENT NECESSARY TO COMPLETE THIS WILL NOT BE MEASURED AND PAID FOR DIRECTLY BUT IS TO BE INCLUDED IN THE UNIT PRICE BID FOR OTHER ITEMS OF CONSTRUCTION.

## ENVIRONMENTAL

- (4) STAFF FROM THE TDOT ENVIRONMENTAL DIVISION COMPLIANCE AND FIELD SERVICES OFFICE SHALL BE INVITED TO ALL PRE-CONSTRUCTION MEETINGS.

## ECOLOGY

- (5) STAFF FROM THE TDOT ENVIRONMENTAL DIVISION OR A DESIGNEE SHALL ADVISE THE CONTRACTOR DURING THE PRE-CONSTRUCTION MEETING WHEN ENVIRONMENTAL DIVISION PERSONNEL OR A DESIGNATED CONSULTANT WILL NEED TO BE ONSITE FOR WORK BEING DONE WHICH COULD AFFECT WATERS OF THE STATE/U.S. OR SPECIES.
- (6) STAFF FROM THE TDOT ENVIRONMENTAL DIVISION OR A DESIGNEE SHALL ATTEND THE PRE-CONSTRUCTION MEETING FOR ALL PROJECTS WHICH HAVE THREATENED OR ENDANGERED SPECIES OR CRITICAL HABITAT PROXIMAL TO SCHEDULED WORK. THIS WILL PROVIDE THE OPPORTUNITY TO ENSURE THAT PERSONNEL INCLUDING THE CONTRACTOR'S PERSONNEL AND SUBCONTRACTORS ARE MADE AWARE OF THE NECESSARY PRECAUTIONS THAT MUST BE FOLLOWED.
- (7) ALL PROJECTS WITH LEGALLY PROTECTED SPECIES OR CRITICAL HABITAT IDENTIFIED SHALL HAVE MEASURES IN PLACE TO CONTAIN CONCRETE DUST, CEMENT DUST AND ALL OTHER MATERIALS. THESE MATERIALS ARE NOT ALLOWED TO ENTER WATERS OF THE STATE/U.S.

**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEALED BY

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

SPECIAL  
NOTES




R.O.W. ACQUISITION TABLE

TRACT NO.	COUNTY RECORDS	TOTAL AREA ACRES			AREA TO BE ACQUIRED (SQUARE FEET)			AREA REMAINING ACRES			EASEMENT (SQUARE FEET)				
		TAX MAP NO.	PARCEL NO.	DEED DOCUMENT REFERENCE		LEFT	RIGHT	TOTAL	LEFT	RIGHT	TOTAL	LEFT	RIGHT	CONST.	
				BOOK	PAGE										PERM. DRAINAGE
A) 1	INGLES MARKETS, INC.	20D H	014.00	197	432, 426		1.261	1.261		2239	2239		1.210		
2	LKM PROPERTIES LP	20D H	15.00	334	194		0.940	0.940					0.940	307	
ACQUISITION TOTALS (SQUARE FEET)															
											2239	2239		307	

A) SPECIAL INTEREST 001 - PART OF LARGER 13.0+ ACRES.

TOTAL DISTURBED AREA	
(1) IN BETWEEN SLOPE LINES	9.680 (AC)
(2) STRIP (OUTSIDE SLOPE LINES)	3.470 (AC)
<b>TOTAL DISTURBED AREA</b>	<b>13.150 (AC)</b>

(1) EXCLUDES EXISTING PAVEMENT AREAS TO BE OVERLAYED ONLY.  
 (2) THE LESS OF 15 FOOT WIDTH OR TO 1 FOOT INSIDE PRESENT R.O.W.



UTILITY OWNERS

ELECTRIC

LENOIR CITY UTILITIES BOARD  
 P.O. BOX 449, 200 DEPOT STREET  
 LENOIR CITY, TN. 37771  
 PHONE: (865) 988-0725  
 FAX: (865) 988-0855  
 CONTACT: JEREMY WALDEN, OFFICE (865) 988-0727  
 CELL (865) 206-3880, EMAIL: JWALDEN@LCUB.COM  
 RYAN TRENTAM, OFFICE (865) 988-0713  
 CELL (865) 317-2405, EMAIL: RTRENTAM@LCUB.COM

GAS, WATER, SEWER

LENOIR CITY UTILITIES BOARD  
 P.O. BOX 449, 200 DEPOT STREET  
 LENOIR CITY, TN. 37771  
 PHONE: (865) 988-0725  
 FAX: (865) 988-0855  
 CONTACT: JEREMY WALDEN, OFFICE (865) 988-0727  
 CELL (865) 206-3880, EMAIL: JWALDEN@LCUB.COM  
 RYAN TRENTAM, OFFICE (865) 988-0713  
 CELL (865) 317-2405, EMAIL: RTRENTAM@LCUB.COM

TELEPHONE

AT&T  
 9733 PARKSIDE DRIVE  
 KNOXVILLE, TN. 37922  
 PHONE: (865) 539-8579  
 FAX: (865) 470-8519  
 CONTACT: VAUGHN JONES  
 CELL (865) 789-2324, EMAIL: VJ0702@ATT.COM

CABLE

CHARTER COMMUNICATION  
 1774 HENRY G. LANE STREET  
 MARYVILLE, TN. 37801  
 PHONE: (865) 273-2773  
 CONTACT: ANSIL SUFFRIDGE  
 CELL (865) 206-4080  
 EMAIL: ANSIL.SUFFRIDGE@CHARTERCOM.COM

RIGHT - OF - WAY - NOTES

- 1) ALL RAMP MUST CONFORM TO THE DEPARTMENT'S "POLICY ON FINANCING CONSTRUCTION OF PUBLIC ROAD INTERSECTIONS AND DRIVEWAYS ON HIGHWAY RESURFACING, RECONSTRUCTION AND CONSTRUCTION PROJECTS ON NEW LOCATIONS", THE MANUAL ON RULES AND REGULATIONS FOR CONSTRUCTING DRIVEWAYS ON STATE HIGHWAY RIGHT-OF-WAY, STANDARD DRAWING RP-R-1, AND OTHER ACCEPTED DESIGN AND SAFETY STANDARDS.
- 2) WHERE THE EXISTING DRIVEWAY IS UNPAVED AND THE PROPOSED DRIVEWAY EXCEEDS 7 PERCENT IN GRADE, EACH DRIVEWAY WILL BE PAVED TO A TOUCHDOWN POINT OR UNTIL THE GRADE IS LESS THAN 7 PERCENT.
- 3) WHERE THE EXISTING DRIVEWAY IS UNPAVED AND THE PROPOSED DRIVEWAY IS LESS THAN 7 PERCENT IN GRADE, EACH DRIVEWAY WILL BE PAVED A SHOULDER WIDTH FROM THE EDGE OF PAVEMENT AND THE REMAINDER OF THAT DRIVEWAY REPLACED IN KIND TO A TOUCHDOWN POINT.
- 4) ANY NECESSARY PAVING OF DRIVEWAYS WILL BE DONE DURING PAVING OPERATIONS ON THE MAIN ROADWAY.

**UNOFFICIAL  
 SET  
 NOT FOR  
 BIDDING**

SEALED BY

COORDINATES ARE NAD/83(1995),  
 ARE DATUM ADJUSTED BY THE  
 FACTOR OF 1.000090 AND TIED TO  
 THE TGRN. ALL ELEVATIONS ARE  
 REFERENCED TO THE NAVD 1988.

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION

PROPERTY MAP  
 RIGHT-OF-WAY NOTES  
 AND ACQUISITION TABLE  
 UTILITY OWNERS  
 BEGIN PROJ. TO STA. 120+00  
 SCALE: 1"=200'

7/31/2017 P:\Projects\2014 Projects\4214 - TDOT SR 73\CV\CADD\_Sheets\Construction\_Unofficial\LOSRT3-003\_Property\Map.sht

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2017	NH-73(35)	18
CONST.	2017	NH-73(35)	18

**ENVIRONMENTAL**

- (1) EXCEPT AS OTHERWISE SPECIFIED, THERE ARE NO KNOWN SPECIAL ENVIRONMENTAL FACTORS PRESENT ON THIS PROJECT THAT INDICATE A NEED FOR SEASONAL LIMITATIONS ON THE CLEARING, GRUBBING, EXCAVATION, GRADING, CUTTING OR FILLING OPERATIONS OR ON THE TOTAL AREA OF EXPOSED SOIL.

**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**


SEALED BY

**STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION**


**EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL NOTES**



TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2017	NH-73(35)	19
CONST.	2017	NH-73(35)	19



STA. 89+46.76 S.R. 73 (US 321)=  
 STA. 50+00.00 PEARL DR.  
 N 543633.5532  
 E 2483387.1179



NH-73(35)  
 BEGIN PROJ. NO. 53012-3233-14 CONST.  
 STA. 81+60.00  
 N 544386.7199  
 E 2483198.2293

\*\* NOTE:  
 THESE TEMPORARY SLOPE DRAINS  
 ARE TO TERMINATE IN THE CATCH  
 BASIN PROTECTION (TYPE A) AT  
 SIMPSON DR. WEST LEFT STA. 50+95.

12" SLOPE DRAIN\*\*  
 INTERCEPT OF  
 12" CMP PIPE

12" SLOPE DRAIN\*\*  
 INTERCEPT OF  
 15" CMP PIPE

18" SLOPE DRAIN\*\*  
 INTERCEPT OF  
 24" CPP PIPE

12" SLOPE DRAIN\*\*  
 INTERCEPT OF  
 CURB OPENING

12" SLOPE DRAIN\*\*  
 INTERCEPT OF  
 12" CPP PIPE

EROSION PREVENTION AND  
 SEDIMENT CONTROL QUANTITIES

ITEM NO.	DESCRIPTION	UNIT	QTY.
209-05	SEDIMENT REMOVAL	C.Y.	185
209-02.05	12" TEMPORARY SLOPE DRAIN	L.F.	246
209-02.07	18" TEMPORARY SLOPE DRAIN	L.F.	176
209-08.03	SILT FENCE (WITHOUT BACKING)	L.F.	8825
209-08.07	ROCK CHECK DAM	EACH	107
209-08.08	ENHANCED ROCK CHECK DAM	EACH	36
209-09.41	CURB INLET PROTECTION (TYPE 2)	EACH	28
209-09.43	CURB INLET PROTECTION (TYPE 4)	EACH	9
209-40.30	CATCH BASIN PROTECTION (TYPE A)	EACH	2
209-40.33	CATCH BASIN PROTECTION (TYPE D)	EACH	30
209-40.41	CATCH BASIN FILTER ASSEMBLY (TYPE 1)	EACH	4
209-40.43	CATCH BASIN FILTER ASSEMBLY (TYPE 3)	EACH	1
209-40.44	CATCH BASIN FILTER ASSEMBLY (TYPE 4)	EACH	1
209-40.46	CATCH BASIN FILTER ASSEMBLY (TYPE 6)	EACH	23
209-40.47	CATCH BASIN FILTER ASSEMBLY (TYPE 7)	EACH	4
303-10.01	MINERAL AGGREGATE (SIZE 57)	TON	30
709-05.05	MACHINED RIPRAP (CLASS A-3)	TON	45
709-05.06	MACHINED RIPRAP (CLASS A-1)	TON	95
740-10.03	GEOTEXTILE (TYPE III) (EROSION CONTROL)	S.Y.	340
740-11.02	TEMPORARY SEDIMENT TUBE (12 INCH)	L.F.	3266
740-11.04	TEMPORARY SEDIMENT TUBE (20 INCH)	L.F.	2425
801-01.07	TEMPORARY SEEDING (WITH MULCH)	UNIT	151
801-03	WATER (SEEDING & SODDING)	M.G.	306
803-01	SODDING (NEW SOD)	S.Y.	29107

OUTFALL TABULATION

OUTFALL	AREA	SLOPE
1	1.12 AC.	3.5%
2	0.20 AC.	3.5%
3	0.18 AC.	2.6%
4	0.06 AC.	2.7%
4A	0.42 AC.	9.9%
4B	0.43 AC.	0.5%
5	3.83 AC.	2.2%
5A	0.08 AC.	2.4%
5B	0.06 AC.	2.7%
5C	0.21 AC.	0.6%

EROSION PREVENTION AND SEDIMENT CONTROL LEGEND

SYMBOL	ITEM	STD. DWG.	SYMBOL	ITEM	STD. DWG.
*SF*SF*SF*	SILT FENCE	EC-STR-3B	**TUBE**TUBE**	SEDIMENT TUBE SIZE	EC-STR-37
	ROCK CHECK DAM (V-DITCH)	EC-STR-6		CURB INLET PROTECTION (TYPE 2)	EC-STR-39
	ENHANCED ROCK CHECK DAM (V-DITCH)	EC-STR-6A		CURB INLET PROTECTION (TYPE 4)	EC-STR-39A
	CULVERT PROTECTION (TYPE 1)	EC-STR-11		CATCH BASIN FILTER ASSEMBLY (TYPE 1)	EC-STR-41
	CULVERT PROTECTION (TYPE 2)	EC-STR-11A		CATCH BASIN FILTER ASSEMBLY (TYPE 3)	EC-STR-43
	CATCH BASIN PROTECTION (TYPE A)	EC-STR-19		CATCH BASIN FILTER ASSEMBLY (TYPE 4)	EC-STR-44
	CATCH BASIN PROTECTION (TYPE D)	EC-STR-19		CATCH BASIN FILTER ASSEMBLY (TYPE 6)	EC-STR-46
	TEMPORARY CONSTRUCTION EXIT	EC-STR-25		CATCH BASIN FILTER ASSEMBLY (TYPE 7)	EC-STR-47
	TEMPORARY SLOPE DRAIN	EC-STR-27			

UNOFFICIAL  
 SET  
 NOT FOR  
 BIDDING

SEALED BY

COORDINATES ARE NAD/83(1995),  
 ARE DATUM ADJUSTED BY THE  
 FACTOR OF 1.000090 AND TIED TO  
 THE TGRN. ALL ELEVATIONS ARE  
 REFERENCED TO THE NAVD 1988.


STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION

EROSION PREVENTION  
 & SEDIMENT CONTROL  
 PLAN (STAGE I),  
 LEGEND & QUANTITIES  
 BEGIN PROJECT TO STA. 91+00  
 SCALE: 1"=50'

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2017	NH-73(35)	20
CONST.	2017	NH-73(35)	20



STA. 102+18.54 S.R. 73 (US 321)=  
 STA. 50+00.00 HIGHLAND PARK DR. (LT.)  
 N 542389.1385  
 E 2483649.4896



OUTFALL	AREA	SLOPE
6	0.27 AC.	1.2%
6A	0.15 AC.	7.1%
6B	0.16 AC.	5.2%
6C	0.44 AC.	1.6%
7	0.23 AC.	5.2%
7A	0.22 AC.	1.1%
7B	0.50 AC.	0.9%
8	0.18 AC.	0.2%
9	0.10 AC.	5.3%
9A	0.21 AC.	0.9%
9B	0.24 AC.	0.8%

STA. 102+07.25 S.R. 73 (US 321)=  
 STA. 50+00.00 HIGHLAND PARK DR. (RT.)  
 N 542400.1793  
 E 2483647.1618

**UNOFFICIAL  
 SET  
 NOT FOR  
 BIDDING**

SEALED BY

COORDINATES ARE NAD/83(1995),  
 ARE DATUM ADJUSTED BY THE  
 FACTOR OF 1.000090 AND TIED TO  
 THE TGRN. ALL ELEVATIONS ARE  
 REFERENCED TO THE NAVD 1988.



**STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION**

**EROSION  
 PREVENTION AND  
 SEDIMENT CONTROL  
 PLAN (STAGE I)**

STA. 91+00 TO STA. 104+00  
 SCALE: 1"= 50'



TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2017	NH-73(35)	21
CONST.	2017	NH-73(35)	21



STA. 108+10.50 S.R. 73 (US 321)=  
 STA. 50+00.00 HICKMAN ST.  
 N 541809.9081  
 E 2483771.6143

STA. 110+90.88 S.R. 73 (US 321)=  
 STA. 50+00.00 SIMPSON DR. W. (2)  
 N 541535.5584  
 E 2483829.4580

OUTFALL	AREA	SLOPE
10	1.09 AC.	23.6%
11	0.75 AC.	3.7%
11A	0.81 AC.	3.4%
11B	0.30 AC.	4.1%
11C	0.38 AC.	1.7%
11D	2.31 AC.	8.5%
11E	0.41 AC.	2.2%
11F	0.25 AC.	3.3%
11G	0.70 AC.	6.0%
12	1.11 AC.	0.2%
13A	0.09 AC.	3.5%
13B	0.76 AC.	2.8%

**UNOFFICIAL  
 SET  
 NOT FOR  
 BIDDING**

SEALED BY



COORDINATES ARE NAD/83(1995),  
 ARE DATUM ADJUSTED BY THE  
 FACTOR OF 1.000090 AND TIED TO  
 THE TGRN. ALL ELEVATIONS ARE  
 REFERENCED TO THE NAVD 1988.

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION

**EROSION  
 PREVENTION AND  
 SEDIMENT CONTROL  
 PLAN (STAGE I)**

STA. 104+00 TO STA. 117+00  
 SCALE: 1" = 50'

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2017	NH-73(35)	22
CONST.	2017	NH-73(35)	22



STA. 122+29.25 S.R. 73 (US 321)=  
 STA. 50+00.00 TWIN LAKES RD. =  
 N 540421.6837  
 E 2484064.3348

STA. 122+22.50 S.R. 73 (US 321)=  
 STA. 50+00.00 NORTHSIDE DR. =  
 N 540428.2870  
 E 2484062.9337

OUTFALL	AREA	SLOPE
13	0.04 AC.	3.5%
14	0.80 AC.	2.1%
14A	0.40 AC.	7.2%
14B	0.10 AC.	2.3%
15	1.24 AC.	7.6%
19K	0.52 AC.	6.0%
19L	0.13 AC.	6.6%
19M	4.49 AC.	2.1%

**UNOFFICIAL  
 SET  
 NOT FOR  
 BIDDING**

SEALED BY

COORDINATES ARE NAD/83(1995),  
 ARE DATUM ADJUSTED BY THE  
 FACTOR OF 1.000090 AND TIED TO  
 THE TGRN. ALL ELEVATIONS ARE  
 REFERENCED TO THE NAVD 1988.

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION

**EROSION  
 PREVENTION AND  
 SEDIMENT CONTROL  
 PLAN (STAGE I)**

STA. 117+00 TO STA. 130+00  
 SCALE: 1"= 50'



7/31/2017 P:\Projects\2014 Projects\4214 - TDOT SR 73\CV\CADD Sheets\Construction Unofficial\OSR73-022-ESCP-Pl.sht



TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2017	NH-73(35)	23
CONST.	2017	NH-73(35)	23

NH-73(35)  
 PROJ. NO. 53012-2235-14 R.O.W.  
 BEG. STA. 132+95.00  
 END STA. 133+06.95

STA. 133+33.78 S.R. 73 (US 321)=  
 STA. 50+00.00 FROSTY PROAPS DR.  
 N 539392.0054  
 E 2484447.2628



OUTFALL	AREA	SLOPE
16	0.23 AC.	4.1%
17	0.18 AC.	7.9%
18	0.49 AC.	14.7%
19	0.52 AC.	3.8%
19A	0.30 AC.	2.6%
19B	0.17 AC.	1.1%
19C	0.52 AC.	1.6%
19D	0.72 AC.	12.2%
19E	0.33 AC.	9.1%
19F	0.51 AC.	6.4%
19G	0.22 AC.	3.3%
19H	0.19 AC.	5.9%
19I	0.20 AC.	6.1%
19J	0.13 AC.	6.0%
19N	0.23 AC.	5.1%
19O	0.75 AC.	8.0%

STA. 133+48.00  
 S.R. 73 (US 321)=  
 STA. 50+00.00  
 MCGEE BLVD.  
 N 539379.8537  
 E 2484454.6469

**UNOFFICIAL  
 SET  
 NOT FOR  
 BIDDING**

SEALED BY


COORDINATES ARE NAD/83(1995),  
 ARE DATUM ADJUSTED BY THE  
 FACTOR OF 1.000090 AND TIED TO  
 THE TGRN. ALL ELEVATIONS ARE  
 REFERENCED TO THE NAVD 1988.

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION

**EROSION  
 PREVENTION AND  
 SEDIMENT CONTROL  
 PLAN (STAGE I)**  
 STA. 130+00 TO STA. 143+00  
 SCALE: 1" = 50'

7/31/2017 P:\Projects\2014 Projects\4214 - TDOT SR 73\CV\CADD Sheets\Construction Unofficial\OSR73-023-ESCP-Pln.sht


TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2017	NH-73(35)	24
CONST.	2017	NH-73(35)	24



NH-73(35)  
 END PROJ. NO. 53012-3233-14 CONST.  
 STA. 149+24.97  
 N 538109.5477  
 E 2485388.4550

STA. 149+44.58 S.R. 73 (US 321)=  
 STA. 50+00.00 2ND AVE.  
 N 538093.8632  
 E 2485400.2203

STA. 152+95.00 S.R. 73 (US 321)=  
 STA. 50+00.00 1ST AVE.  
 N 537813.5387  
 E 2485610.4984



OUTFALL	AREA	SLOPE
20	0.70 AC.	8.1%
20A	0.34 AC.	4.6%
20B	0.60 AC.	1.3%
21	0.61 AC.	8.1%

ADJACENT PROJECT TO BE COMPLETED BY OTHERS  
 NH/CM-73(58)  
 BEGIN PROJ. NO. 53012-1232-14 CONST.  
 STA. 146+94+/-

**UNOFFICIAL  
 SET  
 NOT FOR  
 BIDDING**

SEALED BY



COORDINATES ARE NAD/83(1995),  
 ARE DATUM ADJUSTED BY THE  
 FACTOR OF 1.000090 AND TIED TO  
 THE TGRN. ALL ELEVATIONS ARE  
 REFERENCED TO THE NAVD 1988.

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION

**EROSION  
 PREVENTION AND  
 SEDIMENT CONTROL  
 PLAN (STAGE I)**  
 STA. 143+00 TO END PROJECT  
 SCALE: 1" = 50'

7/31/2017 P:\Projects\2014 Projects\4214 - TDOT SR 73\CV\CADD Sheets\Construction Unofficial\OSR73-024-ESCP-Pln.shx

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2017	NH-73(35)	25
CONST.	2017	NH-73(35)	25



85  
 STA. 85+95.00 SR73 (US 321)=  
 STA. 50+00.00 SIMPSON DR. W. (1)  
 N 543977.5255  
 E 2483313.5378

STA. 89+46.76 S.R. 73 (US 321)=  
 STA. 50+00.00 PEARL DR.  
 N 543633.5532  
 E 2483387.1179

NH-73(35)  
 BEGIN PROJ. NO. 53012-3233-14 CONST.  
 STA. 81+60.00  
 N 544386.7199  
 E 2483198.2293

\*\* NOTE:  
 THESE TEMPORARY SLOPE DRAINS  
 ARE TO TERMINATE IN THE CATCH  
 BASIN PROTECTION (TYPE A) AT  
 SIMPSON DR. WEST LEFT STA. 50+95.

12" SLOPE DRAIN\*\*  
 INTERCEPT OF  
 12" CMP PIPE

12" SLOPE DRAIN\*\*  
 INTERCEPT OF  
 15" CMP PIPE

18" SLOPE DRAIN\*\*  
 INTERCEPT OF  
 24" CPP PIPE

12" SLOPE DRAIN\*\*  
 INTERCEPT OF  
 CURB OPENING

12" SLOPE DRAIN\*\*  
 INTERCEPT OF  
 12" CPP PIPE

OUTFALL	AREA	SLOPE
1	1.12 AC.	3.7%
2	0.20 AC.	3.5%
4	0.22 AC.	2.0%
4A	0.42 AC.	9.9%
4B	0.43 AC.	1.0%
5	4.02 AC.	2.2%
5A	.07 AC.	2.8%
5D	.02 AC.	2.0%
5E	.06 AC.	1.4%

**UNOFFICIAL  
 SET  
 NOT FOR  
 BIDDING**

SEALED BY

COORDINATES ARE NAD/83(1995),  
 ARE DATUM ADJUSTED BY THE  
 FACTOR OF 1.000090 AND TIED TO  
 THE TGRN. ALL ELEVATIONS ARE  
 REFERENCED TO THE NAVD 1988.

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION

**EROSION  
 PREVENTION AND  
 SEDIMENT CONTROL  
 PLAN (STAGE II)**

BEGIN PROJECT TO STA. 91+00  
 SCALE: 1"=50'


7/31/2017 P:\Projects\2014 Projects\4214 - TDOT SR 73\CV\CADD Sheets\Construction Unofficial\OSR73-025-ESCP\_P2.sht



TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2017	NH-73(35)	26
CONST.	2017	NH-73(35)	26



STA. 102+18.54 S.R. 73 (US 321)=  
 STA. 50+00.00 HIGHLAND PARK DR. (LT.)  
 N 542389.1385  
 E 2483649.4896



OUTFALL TABULATION		
OUTFALL	AREA	SLOPE
6	0.31 AC.	1.2%
6A	0.15 AC.	7.1%
6B	0.18 AC.	5.2%
6C	0.46 AC.	2.0%
7	0.27 AC.	5.2%
7A	0.22 AC.	1.1%
7B	0.54 AC.	0.5%
7C	0.19 AC.	0.2%
7D	0.05 AC.	0.4%
7E	0.05 AC.	0.4%
8	0.19 AC.	0.2%
9	0.10 AC.	5.3%
9A	0.06 AC.	0.4%
9C	0.23 AC.	0.5%
9D	0.04 AC.	3.6%

STA. 102+07.25 S.R. 73 (US 321)=  
 STA. 50+00.00 HIGHLAND PARK DR. (RT.)  
 N 542400.1793  
 E 2483647.1618

**UNOFFICIAL  
 SET  
 NOT FOR  
 BIDDING**

SEALED BY

COORDINATES ARE NAD/83(1995),  
 ARE DATUM ADJUSTED BY THE  
 FACTOR OF 1.000090 AND TIED TO  
 THE TGRN. ALL ELEVATIONS ARE  
 REFERENCED TO THE NAVD 1988.



**STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION**

**EROSION  
 PREVENTION AND  
 SEDIMENT CONTROL  
 PLAN (STAGE II)**

STA. 91+00 TO STA. 104+00  
 SCALE: 1" = 50'

7/31/2017 P:\Projects\2014 Projects\4214 - TDOT SR 73\CV\CADD Sheets\Construction Unofficial\OSR73-026-ESCP\_P2.sht

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2017	NH-73(35)	27
CONST.	2017	NH-73(35)	27



STA. 108+10.50 S.R. 73 (US 321)=  
 STA. 50+00.00 HICKMAN ST.  
 N 541809.9081  
 E 2483771.6143

STA. 110+90.88 S.R. 73 (US 321)=  
 STA. 50+00.00 SIMPSON DR. W. (2)  
 N 541535.5584  
 E 2483829.4580

OUTFALL TABULATION		
OUTFALL	AREA	SLOPE
10	1.15 AC.	23.6%
11	0.75 AC.	3.7%
11A	0.81 AC.	3.4%
11B	0.30 AC.	4.1%
11C	0.38 AC.	1.7%
11D	2.34 AC.	8.5%
11E	0.44 AC.	2.2%
11F	0.05 AC.	1.1%
11G	0.70 AC.	6.0%
11H	0.05 AC.	2.5%
12	1.15 AC.	0.2%
13A	0.11 AC.	3.5%
13B	0.84 AC.	2.9%
14E	0.08 AC.	3.8%

**UNOFFICIAL  
 SET  
 NOT FOR  
 BIDDING**

SEALED BY

COORDINATES ARE NAD/83(1995),  
 ARE DATUM ADJUSTED BY THE  
 FACTOR OF 1.000090 AND TIED TO  
 THE TGRN. ALL ELEVATIONS ARE  
 REFERENCED TO THE NAVD 1988.



STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION

**EROSION  
 PREVENTION AND  
 SEDIMENT CONTROL  
 PLAN (STAGE II)**

STA. 104+00 TO STA. 117+00  
 SCALE: 1"= 50'

7/31/2017 P:\Projects\2014 Projects\4214 - TDOT SR 73\CV\CADD Sheets\Construction Unofficial\OSR73-027-ESCP-P2.sht

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2017	NH-73(35)	28
CONST.	2017	NH-73(35)	28



STA. 122+29.25 S.R. 73 (US 321)=  
 STA. 50+00.00 TWIN LAKES RD. =  
 N 540421.6837  
 E 2484064.3348

STA. 122+22.50 S.R. 73 (US 321)=  
 STA. 50+00.00 NORTHSIDE DR. =  
 N 540428.2870  
 E 2484062.9337

\*PROPOSED EARTH BERM 2' TOP WIDTH,  
 6" DEPTH WITH 2:1 SIDE SLOPES  
 FROM STA. 122+50 TO STA. 123+50.  
 TIE TO EXISTING AT STA. 123+50.

OUTFALL TABULATION		
OUTFALL	AREA	SLOPE
13	0.04 AC.	3.5%
14	0.80 AC.	2.1%
14A	0.40 AC.	7.2%
14B	0.03 AC.	1.8%
14C	0.08 AC.	1.8%
15	1.24 AC.	3.0%
19K	0.52 AC.	6.0%
19L	0.16 AC.	6.6%
19M	4.50 AC.	2.1%
19U1	0.04 AC.	1.8%
19V	0.07 AC.	1.8%
19W	0.14 AC.	1.8%
19X	0.14 AC.	1.7%
19Y	0.18 AC.	1.7%

**UNOFFICIAL  
 SET  
 NOT FOR  
 BIDDING**

SEALED BY

COORDINATES ARE NAD/83(1995),  
 ARE DATUM ADJUSTED BY THE  
 FACTOR OF 1.000090 AND TIED TO  
 THE TGRN. ALL ELEVATIONS ARE  
 REFERENCED TO THE NAVD 1988.

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION

**EROSION  
 PREVENTION AND  
 SEDIMENT CONTROL  
 PLAN (STAGE II)**


STA. 117+00 TO STA. 130+00  
 SCALE: 1"= 50'

7/31/2017  
 P:\Projects\2014 Projects\4214 - TDOT SR 73\CV\CADD Sheets\Construction Unofficial\OSR73-028-ESCP-P2.sht




TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2017	NH-73(35)	29
CONST.	2017	NH-73(35)	29

NH-73(35)  
 PROJ. NO. 53012-2235-14 R.O.W.  
 BEG. STA. 132+95.00  
 END STA. 133+06.95



STA. 133+33.78 S.R. 73 (US 321)=  
 STA. 50+00.00 FROSTY PROAPS DR.  
 N 539392.0054  
 E 2484447.2628



STA. 133+48.00  
 S.R. 73 (US 321)=  
 STA. 50+00.00  
 MCGEE BLVD.  
 N 539379.8537  
 E 2484454.6469

OUTFALL	AREA	SLOPE
16	0.23 AC.	4.1%
17	0.15 AC.	7.9%
18	0.51 AC.	14.7%
19	0.57 AC.	3.8%
19A	0.09 AC.	0.2%
19B	0.09 AC.	0.5%
19D	2.56 AC.	12.2%
19E	0.36 AC.	9.1%
19F	0.51 AC.	6.4%
19G	0.23 AC.	3.3%
19H	0.22 AC.	5.9%
19I	0.23 AC.	6.1%
19J	0.13 AC.	6.0%
19N	0.25 AC.	5.1%
19O	1.36 AC.	8.0%
19P	0.06 AC.	0.5%
19Q	0.06 AC.	0.7%
19R	0.06 AC.	0.9%
19S	0.09 AC.	0.9%
19T	0.11 AC.	1.3%
19U	2.0 AC.	1.3%

**UNOFFICIAL  
 SET  
 NOT FOR  
 BIDDING**

SEALED BY

COORDINATES ARE NAD/83(1995),  
 ARE DATUM ADJUSTED BY THE  
 FACTOR OF 1.000090 AND TIED TO  
 THE TGRN. ALL ELEVATIONS ARE  
 REFERENCED TO THE NAVD 1988.

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION

**EROSION  
 PREVENTION AND  
 SEDIMENT CONTROL  
 PLAN (STAGE II)**  
 STA. 130+00 TO STA. 143+00  
 SCALE: 1" = 50'


7/31/2017 P:\Projects\2014 Projects\4214 - TDOT SR 73\CV\CADD Sheets\Construction Unofficial\OSR73-029-ESCP\_P2.sht

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2017	NH-73(35)	30
CONST.	2017	NH-73(35)	30

NH-73(35)  
 END PROJ. NO. 53012-3233-14 CONST.  
 STA. 149+24.97  
 N 538109.5477  
 E 2485388.4550

STA. 149+44.58 S.R. 73 (US 321)=  
 STA. 50+00.00 2ND AVE.  
 N 538093.8632  
 E 2485400.2203

STA. 152+95.00 S.R. 73 (US 321)=  
 STA. 50+00.00 1ST AVE.  
 N 537813.5387  
 E 2485610.4984



145

150

155

OUTFALL	AREA	SLOPE
20	0.70 AC.	8.1%
20A	0.34 AC.	1.0%
20B	0.60 AC.	0.5%
21	0.61 AC.	8.1%

ADJACENT PROJECT TO BE COMPLETED BY OTHERS  
 NH/CM-73(58)  
 BEGIN PROJ. NO. 53012-1232-14 CONST.  
 STA. 146+94+/-

**UNOFFICIAL  
 SET  
 NOT FOR  
 BIDDING**

SEALED BY



COORDINATES ARE NAD/83(1995),  
 ARE DATUM ADJUSTED BY THE  
 FACTOR OF 1.000090 AND TIED TO  
 THE TGRN. ALL ELEVATIONS ARE  
 REFERENCED TO THE NAVD 1988.

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION

**EROSION  
 PREVENTION AND  
 SEDIMENT CONTROL  
 PLAN (STAGE II)**  
 STA. 143+00 TO END PROJECT  
 SCALE: 1" = 50'

7/31/2017 P:\Projects\2014 Projects\4214 - TDOT SR 73\CV\CADD Sheets\Construction Unofficial\OSR73-030-ESCP\_P2.sht

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2017	NH-73(35)	31
CONST.	2017	NH-73(35)	31



85  
 STA. 85+95.00 SR73 (US 321)=  
 STA. 50+00.00 SIMPSON DR. W. (1)  
 N 543977.5255  
 E 2483313.5378

STA. 89+46.76 S.R. 73 (US 321)=  
 STA. 50+00.00 PEARL DR.  
 N 543633.5532  
 E 2483387.1179

NH-73(35)  
 BEGIN PROJ. NO. 53012-3233-14 CONST.  
 STA. 81+60.00  
 N 544386.7199  
 E 2483198.2293

NOTE:  
 SOD ALL SLOPES AS SOON AS  
 POSSIBLE UNLESS NOTED OTHERWISE.

OUTFALL TABULATION		
OUTFALL	AREA	SLOPE
1	1.12 AC.	3.7%
2	15.89 AC.	3.5%
4	0.22 AC.	2.0%
4A	0.42 AC.	9.9%
4B	0.77 AC.	1.0%
5	7.69 AC.	2.2%
5A	0.07 AC.	2.8%
5D	0.02 AC.	2.0%
5E	0.06 AC.	1.4%

**UNOFFICIAL  
 SET  
 NOT FOR  
 BIDDING**

SEALED BY

COORDINATES ARE NAD/83(1995),  
 ARE DATUM ADJUSTED BY THE  
 FACTOR OF 1.000090 AND TIED TO  
 THE TGRN. ALL ELEVATIONS ARE  
 REFERENCED TO THE NAVD 1988.

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
**EROSION  
 PREVENTION AND  
 SEDIMENT CONTROL  
 PLAN (STAGE III)**  
 BEGIN PROJECT TO STA. 91+00  
 SCALE: 1"=50'

7/31/2017 P:\Projects\2014 Projects\4214 - TDOT SR 73\CV\CADD Sheets\Construction Unofficial\05R73-03.ESCP\_P3.sht




TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2017	NH-73(35)	32
CONST.	2017	NH-73(35)	32



NOTE:  
SOD ALL SLOPES AS SOON AS POSSIBLE UNLESS NOTED OTHERWISE.

STA. 102+18.54 S.R. 73 (US 321)=  
STA. 50+00.00 HIGHLAND PARK DR. (LT.)  
N 542389.1385  
E 2483649.4896



OUTFALL TABULATION		
OUTFALL	AREA	SLOPE
6	0.31 AC.	1.2%
6A	0.15 AC.	7.1%
6B	0.18 AC.	5.2%
6C	0.46 AC.	2.0%
7	0.27 AC.	5.2%
7A	0.22 AC.	1.1%
7B	0.54 AC.	0.5%
7C	0.19 AC.	0.2%
7D	0.05 AC.	0.4%
7E	0.05 AC.	0.4%
8	0.19 AC.	0.2%
9	0.10 AC.	5.3%
9A	0.06 AC.	0.4%
9C	0.23 AC.	0.5%
9D	0.04 AC.	3.6%

STA. 102+07.25 S.R. 73 (US 321)=  
STA. 50+00.00 HIGHLAND PARK DR. (RT.)  
N 542400.1793  
E 2483647.1618


**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEALED BY


COORDINATES ARE NAD/83(1995),  
ARE DATUM ADJUSTED BY THE  
FACTOR OF 1.000090 AND TIED TO  
THE TGRN. ALL ELEVATIONS ARE  
REFERENCED TO THE NAVD 1988.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
**EROSION  
PREVENTION AND  
SEDIMENT CONTROL  
PLAN (STAGE III)**  
STA. 91+00 TO STA. 104+00  
SCALE: 1" = 50'

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2017	NH-73(35)	33
CONST.	2017	NH-73(35)	33



NOTE:  
SOD ALL SLOPES AS SOON AS POSSIBLE UNLESS NOTED OTHERWISE.



STA. 108+10.50 S.R. 73 (US 321)=  
STA. 50+00.00 HICKMAN ST.  
N 541809.9081  
E 2483771.6143

STA. 110+90.88 S.R. 73 (US 321)=  
STA. 50+00.00 SIMPSON DR. W. (2)  
N 541535.5584  
E 2483829.4580

OUTFALL	AREA	SLOPE
10	1.15 AC.	23.6%
11	0.75 AC.	3.7%
11A	0.81 AC.	3.4%
11B	0.30 AC.	4.1%
11C	0.38 AC.	1.7%
11D	2.34 AC.	8.5%
11E	0.44 AC.	2.2%
11F	0.05 AC.	1.1%
11G	0.70 AC.	6.0%
11H	0.05 AC.	2.5%
12	1.15 AC.	0.2%
13A	0.11 AC.	3.5%
13B	0.84 AC.	2.9%
14E	0.08 AC.	3.8%

**UNOFFICIAL SET  
NOT FOR BIDDING**

SEALED BY


COORDINATES ARE NAD/83(1995), ARE DATUM ADJUSTED BY THE FACTOR OF 1.000090 AND TIED TO THE TGRN. ALL ELEVATIONS ARE REFERENCED TO THE NAVD 1988.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION


**EROSION PREVENTION AND SEDIMENT CONTROL PLAN (STAGE III)**

STA. 104+00 TO STA. 117+00  
SCALE: 1"= 50'

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2017	NH-73(35)	34
CONST.	2017	NH-73(35)	34



NOTE:  
SOD ALL SLOPES AS SOON AS POSSIBLE UNLESS NOTED OTHERWISE.



OUTFALL	AREA	SLOPE
13	0.04 AC.	3.5%
14	0.80 AC.	2.1%
14A	0.40 AC.	7.2%
14B	0.03 AC.	1.8%
14C	0.08 AC.	1.8%
15	1.24 AC.	3.0%
19K	0.52 AC.	6.0%
19L	0.16 AC.	6.6%
19M	4.50 AC.	2.1%
19U1	0.04 AC.	1.8%
19V	0.07 AC.	1.8%
19W	0.14 AC.	1.8%
19X	0.14 AC.	1.7%
19Y	0.18 AC.	1.7%

STA. 122+22.50 S.R. 73 (US 321) =  
STA. 50+00.00 NORTHSIDE DR. =  
N 540428.2870  
E 2484062.9337

\*PROPOSED EARTH BERM 2' TOP WIDTH,  
6" DEPTH WITH 2:1 SIDE SLOPES  
FROM STA. 122+50 TO STA. 123+50.  
TIE TO EXISTING AT STA. 123+50.

**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEALED BY

COORDINATES ARE NAD/83(1995),  
ARE DATUM ADJUSTED BY THE  
FACTOR OF 1.000090 AND TIED TO  
THE TGRN. ALL ELEVATIONS ARE  
REFERENCED TO THE NAVD 1988.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION


**EROSION  
PREVENTION AND  
SEDIMENT CONTROL  
PLAN (STAGE III)**

STA. 117+00 TO STA. 130+00  
SCALE: 1" = 50'


TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2017	NH-73(35)	35
CONST.	2017	NH-73(35)	35

NH-73(35)  
 PROJ. NO. 53012-2235-14 R.O.W.  
 BEG. STA. 132+95.00  
 END STA. 133+06.95

NOTE:  
 SOD ALL SLOPES AS SOON AS POSSIBLE UNLESS NOTED OTHERWISE.



STA. 133+33.78 S.R. 73 (US 321)=  
 STA. 50+00.00 FROSTY PROAPS DR.  
 N 539392.0054  
 E 2484447.2628



STA. 133+48.00  
 S.R. 73 (US 321)=  
 STA. 50+00.00  
 MCGEE BLVD.  
 N 539379.8537  
 E 2484454.6469

OUTFALL	AREA	SLOPE
17	0.15 AC.	7.9%
18	0.51 AC.	14.7%
19	0.57 AC.	3.8%
19A	0.09 AC.	0.2%
19B	0.09 AC.	0.5%
19D	2.56 AC.	12.2%
19E	0.36 AC.	9.1%
19F	0.51 AC.	6.4%
19G	0.23 AC.	3.3%
19H	0.22 AC.	5.9%
19I	0.23 AC.	6.1%
19J	0.13 AC.	6.0%
19N	0.25 AC.	5.1%
19O	1.36 AC.	8.0%
19P	0.06 AC.	0.5%
19Q	0.06 AC.	0.7%
19R	0.06 AC.	0.9%
19S	0.09 AC.	0.9%
19T	0.11 AC.	1.3%
19U	2.0 AC.	1.3%

**UNOFFICIAL  
 SET  
 NOT FOR  
 BIDDING**

SEALED BY

COORDINATES ARE NAD/83(1995),  
 ARE DATUM ADJUSTED BY THE  
 FACTOR OF 1.000090 AND TIED TO  
 THE TGRN. ALL ELEVATIONS ARE  
 REFERENCED TO THE NAVD 1988.

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION

**EROSION  
 PREVENTION AND  
 SEDIMENT CONTROL  
 PLAN (STAGE III)**  
 STA. 130+00 TO STA. 143+00  
 SCALE: 1" = 50'

7/31/2017 P:\Projects\2014 Projects\4214 - TDOT SR 73\CV\CADD Sheets\Construction Unofficial\OSR73-035-ESCP\_P3.sht



TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2017	NH-73(35)	36
CONST.	2017	NH-73(35)	36

NH-73(35)  
 END PROJ. NO. 53012-3233-14 CONST.  
 STA. 149+24.97  
 N 538109.5477  
 E 2485388.4550

STA. 149+44.58 S.R. 73 (US 321)=  
 STA. 50+00.00 2ND AVE.  
 N 538093.8632  
 E 2485400.2203


STA. 152+95.00 S.R. 73 (US 321)=  
 STA. 50+00.00 1ST AVE.  
 N 537813.5387  
 E 2485610.4984

145

150

155

NOTE:  
 SOD ALL SLOPES AS SOON AS  
 POSSIBLE UNLESS NOTED OTHERWISE.



OUTFALL	AREA	SLOPE
20	0.70 AC.	8.1%
20A	0.34 AC.	1.0%
20B	0.60 AC.	0.5%
21	0.61 AC.	8.1%

ADJACENT PROJECT TO BE COMPLETED BY OTHERS  
 NH/CM-73(58)  
 BEGIN PROJ. NO. 53012-1232-14 CONST.  
 STA. 146+94+/-

**UNOFFICIAL  
 SET  
 NOT FOR  
 BIDDING**

SEALED BY

COORDINATES ARE NAD/83(1995),  
 ARE DATUM ADJUSTED BY THE  
 FACTOR OF 1.000090 AND TIED TO  
 THE TGRN. ALL ELEVATIONS ARE  
 REFERENCED TO THE NAVD 1988.

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION

**EROSION  
 PREVENTION AND  
 SEDIMENT CONTROL  
 PLAN (STAGE III)**  
 STA. 143+00 TO END PROJECT  
 SCALE: 1" = 50'

7/31/2017 P:\Projects\2014 Projects\4214 - TDOT SR 73\CV\CADD Sheets\Construction Unofficial\OSR73-036-ESCP\_P3.sht