

SWPPP INDEX OF SHEETS

DESCRIPTION	SHT.
1. SWPPP REQUIREMENTS (3.0)	1
2. SITE DESCRIPTION (3.5.1)	1
3. ORDER OF CONSTRUCTION ACTIVITIES (3.5.1.b, 3.5.2.a)	1
4. STREAM, OUTFALL, WETLAND, TMDL AND ECOLOGY INFORMATION	2
5. EROSION PREVENTION AND SEDIMENT CONTROL (EPSC) MEASURES (3.5.3)	3
6. FLOCCULANTS (3.5.3.1.b)	3
7. UTILITY RELOCATION	4
8. MAINTENANCE AND INSPECTION	4
9. SITE ASSESSMENTS (3.1.2)	5
10. STORMWATER MANAGEMENT (3.5.4)	5
11. NON-STORMWATER DISCHARGES (3.5.9)	5
12. SPILL PREVENTION, MANAGEMENT AND NOTIFICATION (3.5.5.c, 5.1)	5
13. RECORD-KEEPING	6
14. SITE WIDE/PRIMARY PERMITTEE CERTIFICATION (7.7.5)	7
15. SECONDARY PERMITTEE (OPERATOR) CERTIFICATION (7.7.6)	7
16. ENVIRONMENTAL PERMITS (6.0)	7
17. OUTFALL TABLE (3.5.1.4, 5.4.1.g)	8

NOTE: CITATIONS IN PARENTHESIS INDICATE SECTIONS OF THE CURRENT CGP.

1. SWPPP REQUIREMENTS (3.0)

- 1.1. HAS THE SWPPP TEMPLATE BEEN PREPARED BY AN INDIVIDUAL THAT HAS THE FOLLOWING LICENSING AND/OR CERTIFICATIONS (3.1.1)?
  - YES (CHECK ALL THAT APPLY BELOW) OR  NO
  - CERTIFIED PROFESSIONAL IN EROSION AND SEDIMENT CONTROL (EPSC)
  - A TN LICENSED PROFESSIONAL ENGINEER OR LANDSCAPE ARCHITECT
  - HAS SUCCESSFULLY COMPLETED TDEC LEVEL II COURSE
- 1.2. DO THE EPSC PLANS INVOLVE STRUCTURAL DESIGN, HYDRAULIC, HYDROLOGIC, OR OTHER ENGINEERING CALCULATIONS FOR EPSC STRUCTURAL MEASURES (E.G. SEDIMENT BASINS) (3.1.1)? YES  NO 
  - IF YES, HAVE THE EPSC PLANS BEEN PREPARED, STAMPED AND CERTIFIED BY A TN LICENSED PROFESSIONAL ENGINEER OR LANDSCAPE ARCHITECT?  YES  NO
- 1.3. DO THE PROJECT STORMWATER OUTFALLS DIRECTLY DISCHARGE INTO THE FOLLOWING (5.4.1)? YES (CHECK ALL THAT APPLY BELOW)  NO
  - WATERS WITH UNAVAILABLE PARAMETERS (903d FOR SILTATION OR HABITAT ALTERATION)
  - EXCEPTIONAL TENNESSEE WATERS

- IF YES TO SECTION 1.3, HAS THE SWPPP TEMPLATE BEEN PREPARED BY AN INDIVIDUAL THAT HAS THE FOLLOWING LICENSING AND/OR CERTIFICATIONS (5.4.1.b)?
  - YES (CHECK ALL THAT APPLY BELOW)  NO
  - CERTIFIED PROFESSIONAL IN EROSION AND SEDIMENT CONTROL (EPSC)
  - A TN LICENSED PROFESSIONAL ENGINEER OR LANDSCAPE ARCHITECT
  - HAS SUCCESSFULLY COMPLETED TDEC LEVEL II COURSE

2. SITE DESCRIPTION (3.5.1)

- 2.1. PROJECT LIMITS (3.5.1.b): REFER TO TITLE SHEET
- 2.2. PROJECT DESCRIPTION (3.5.1.a):
  - TITLE: BUSH BROTHERS PROPERTY STREAM MITIGATION
  - COUNTY: JEFFERSON
  - PIN: 104027.02
- 2.3. SITE MAP(S) (2.6.2): REFER TO TITLE SHEET
- 2.4. DESCRIPTION OF EXISTING SITE TOPOGRAPHY (3.5.1.d): REFER TO EXISTING PLAN AND PROFILE SHEET(S) NS-4 TO NS-4H AND NS-14 TO NS-14C, PROPOSED PLAN AND PROFILE SHEET(S) NS-5 TO NS-5H AND NS-15 TO NS-15D, USGS QUAD MAP, AND THE OUTFALL TABLE IN SECTION 17.
- 2.5. MAJOR SOIL DISTURBING ACTIVITIES (3.5.1.b) (CHECK ALL THAT APPLY):
  - CLEARING AND GRUBBING

- EXCAVATION
- CUTTING AND FILLING
- FINAL GRADING AND SHAPING
- UTILITIES
- OTHER (DESCRIBE): \_\_\_\_\_
- 2.6. TOTAL PROJECT AREA (3.5.1.c): HALL BRANCH SITE: 5.60 ACRES  
UTL TO CLEAR CREEK SITE: 6.94 ACRES
- 2.7. TOTAL AREA TO BE DISTURBED (3.5.1.c): HALL BRANCH SITE: 5.60 ACRES  
UTL TO CLEAR CREEK SITE: 6.94 ACRES
- 2.8. NO MORE THAN 60 ACRES OF ACTIVE SOIL DISTURBANCE IS ALLOWED AT ANY TIME DURING THE CONSTRUCTION OF THE PROJECT.
- 2.9. ARE THERE ANY SEASONAL LIMITATIONS ON WORK?  YES  NO  
IF YES, LIST THE CORRESPONDING PLAN SHEET: \_\_\_\_\_
- 2.10. WAS ROW FINALIZED PRIOR TO FEBRUARY 1, 2010 (4.1.2.2)?  
 YES \_\_\_\_\_ (DATE)  NO
- 2.11. SOIL PROPERTIES (3.5.1.1) (4.1.1).  
**IF ROW WAS FINALIZED PRIOR TO FEBRUARY 1, 2010, THIS PROJECT IS CONSIDERED A PRE-APPROVED SITE (4.1.2.2)**
- 2.12. SOIL PROPERTIES FOR THE PRIMARY SOILS ARE LISTED IN THE TABLE BELOW.

SOIL PROPERTIES HALL BRANCH SITE			
PRIMARY SOIL NAME	HSG	% OF SITE	ERODIBILITY (K VALUE)
DANDRIDGE CHANNERY SILT LOAM, 12 TO 25% SLOPE	D	1.3	0.2
DANDRIDGE CHANNERY SILT LOAM, 25 TO 70% SLOPE	D	90.8	0.2
LINDSIDE SILT LOAM	C	7.9	0.37

SOIL PROPERTIES UTL1 TO CLEAR CREEK SITE			
PRIMARY SOIL NAME	HSG	% OF SITE	ERODIBILITY (K VALUE)
COLLEGALE/TALBOTT-ROCK OUTCROP COMPLEX	C	10.9	0.43
ENNIS COBBLY LOAM	A	89.1	0.15

- 2.12. IS ACID PRODUCING ROCK (APR) (I.E. PYRITE) LOCATED WITHIN THE PROJECT LIMITS?  YES  NO
- 2.12.1. IF YES TO SECTION 2.12, HAVE APR LOCATIONS BEEN IDENTIFIED WITHIN THE CONSTRUCTION PLANS AND/OR THE GEOTECHNICAL REPORT?  YES  NO; AND
- 2.12.2. IF YES TO SECTION 2.12.1, HAS A SPECIAL HANDLING PLAN AND/OR ADAPTIVE MANAGEMENT PLAN (AMP) BEEN PREPARED FOR THE PROJECT?  YES  NO  N/A (TDOT SP107L WILL BE APPLIED)
- 2.13. PROJECT RUNOFF COEFFICIENTS AND AREA PERCENTAGES (3.5.1.g).

RUNOFF COEFFICIENTS FOR EXISTING CONDITIONS HALL BRANCH SITE			
AREA TYPE	AREA (AC)	PERCENTAGE OF TOTAL AREA (%)	C FACTOR
IMPERVIOUS	0	0	N/A
PERVIOUS	6.94	100	0.45
WEIGHTED CURVE NUMBER OR C-FACTOR =			0.45

RUNOFF COEFFICIENTS FOR POST-CONSTRUCTION CONDITIONS HALL BRANCH SITE			
AREA TYPE	AREA (AC)	PERCENTAGE OF TOTAL AREA (%)	C FACTOR
IMPERVIOUS	0	0	N/A
PERVIOUS	6.94	100	0.43
WEIGHTED CURVE NUMBER OR C-FACTOR =			0.43

RUNOFF COEFFICIENTS FOR EXISTING CONDITIONS UTL1 CLEAR CREEK SITE			
AREA TYPE	AREA (AC)	PERCENTAGE OF TOTAL AREA (%)	C FACTOR
IMPERVIOUS	0	0	N/A
PERVIOUS	5.60	100	0.09
WEIGHTED CURVE NUMBER OR C-FACTOR =			0.09

RUNOFF COEFFICIENTS FOR POST-CONSTRUCTION CONDITIONS UTL1 CLEAR CREEK SITE			
AREA TYPE	AREA (AC)	PERCENTAGE OF TOTAL AREA (%)	C FACTOR
IMPERVIOUS	0	0	N/A
PERVIOUS	5.60	100	0.01
WEIGHTED CURVE NUMBER OR C-FACTOR =			0.01

- 3. ORDER OF CONSTRUCTION ACTIVITIES (3.5.1.b, 3.5.2.a)  
CONSTRUCTION SHALL BE SEQUENCED AND STAGED TO: MINIMIZE THE EXPOSURE TIME OF GRADED OR DENuded SOIL AREAS, PRESERVE TOPSOIL, AND MINIMIZE SOIL COMPACTION. NO WORK SHALL BE STARTED UNTIL THE CONSTRUCTION PLAN IS APPROVED BY THE ENGINEER. THE ORDER OF CONSTRUCTION SHALL BE SEQUENCED TO ALLOW FOR STAGING OF TEMPORARY AND PERMANENT EPSC MEASURES. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND SUPPLEMENT, AS ACCEPTABLE, THE ORDER OF CONSTRUCTION ACTIVITIES AND THE BASIC EPSC DEVICES DEPICTED ON THE EPSC PLAN CONTAINED WITHIN THE APPROVED SWPPP.
  - 3.1. SPECIAL SEQUENCING REQUIREMENTS (SEE SHEETS NS-1)
  - 3.2. INSTALL STABILIZED CONSTRUCTION EXITS.
  - 3.3. IDENTIFY LIMITS OF DISTURBANCE, CLEARLY MARK AREAS TO REMAIN UNDISTURBED, INSTALL CAUTION FENCE IF NECESSARY.
  - 3.4. INSTALL INITIAL EPSC MEASURES BEFORE CLEARING, GRUBBING, EXCAVATION, GRADING, CULVERT INSTALLATION, CUTTING, FILLING, OR DIVERSION AS NOTED ON PLANS. LEFT AS SUCH, WORK MAY BE NECESSARY TO INSTALL EPSC MEASURES.
  - 3.5. PERFORM CLEARING AND GRUBBING (NOT MORE THAN 14 DAYS PRIOR TO GRADING OR EARTHMOVING; REFER TO THE STABILIZATION PRACTICES BELOW).
  - 3.6. PROCEED WITH GRADING ACTIVITIES MAKING USE OF PUMP AROUND DIVERSION AS NOTED ON PLANS.
  - 3.7. UTILIZE COIR FIBER MATTING TO STABILIZE CONSTRUCTED CHANNELS AS NOTED ON PLANS.
  - 3.8. STABILIZE DISTURBED AREAS WITHIN 14 DAYS OF COMPLETING ANY STAGE AND/OR PHASE OF ACTIVITY.
  - 3.9. COMPLETE FINAL STABILIZATION (TOPSOIL, SEEDING, MULCH, EROSION CONTROL MATTING/BLANKET, TREE PLANTING, ETC).
  - 3.10. REMOVE TEMPORARY EROSION CONTROLS AND ACCUMULATED SEDIMENT FROM AREAS THAT HAVE ESTABLISHED AT LEAST 70 PERCENT UNIFORM PERMANENT VEGETATIVE COVER.
  - 3.11. RE-STABILIZE AREAS DISTURBED BY REMOVAL ACTIVITIES.

**4. STREAM, OUTFALL, WETLAND, TMDL AND ECOLOGY INFORMATION**

- 4.1. STREAM INFORMATION (3.5.1.j, 3.5.1.k)
- 4.1.1. WILL CONSTRUCTION AND/OR EROSION PREVENTION AND SEDIMENT CONTROLS IMPACT ANY STREAMS WITHIN THE PROJECT LIMITS?  YES  NO  
IF YES, THE IMPACT(S) HAVE BEEN INCLUDED IN THE TOTAL PROJECT IMPACTS AND HAVE BEEN INCLUDED IN THE WATER QUALITY PERMITS.
- 4.1.2. HAVE ANY OF THE RECEIVING STATE WATERS LESS THAN OR EQUAL TO 1 FLOW MILE DOWN GRADIENT OF THE PROJECT LIMITS BEEN CLASSIFIED BY TDEC AS FOLLOWS (CHECK ALL THAT APPLY):  
 303d WITH UNAVAILABLE PARAMETERS FOR SILTATION ALTERATION  
 303d WITH UNAVAILABLE PARAMETERS FOR HABIT ALTERATION  
 303d WITH UNAVAILABLE PARAMETERS FOR HABIT ALTERATION  
 303d WITH UNAVAILABLE PARAMETERS FOR HABIT ALTERATION  
 EXCEPTIONAL TENNESSEE WATERS (ETW)  
 RECEIVING WATERS OF THE STATE (3.5.1.k).

**RECEIVING WATERS OF THE STATE INFORMATION HALL BRANCH SITE**

TDOT STATE WATER LABEL FROM EBR	LABEL FROM CONSTRUCTION PLANS	NAME OF RECEIVING STATEWATER	303d WITH UNAVAILABLE PARAMETERS FOR SILTATION OR HABIT ALTERATION (YES OR NO)	ETW (YES OR NO)	LOCATED WITHIN PROJECT LIMITS (YES OR NO)	LOCATED WITHIN FLOW MILE DOWN GRADIENT OF PROJECT LIMITS (YES OR NO)
STR-1	HALL BRANCH	HALL BRANCH	NO	NO	YES	YES
STR-2	UT1 HALL BRANCH	UNNAMED TRIBUTARY TO HALL BRANCH	NO	NO	YES	YES
STR-4	UT3 HALL BRANCH	UNNAMED TRIBUTARY TO HALL BRANCH	NO	NO	YES	YES

**RECEIVING WATERS OF THE STATE INFORMATION UT1 TO CLEAR CREEK SITE**

TDOT STATE WATER LABEL FROM EBR	LABEL FROM CONSTRUCTION PLANS	NAME OF RECEIVING STATEWATER	303d WITH UNAVAILABLE PARAMETERS FOR SILTATION OR HABIT ALTERATION (YES OR NO)	ETW (YES OR NO)	LOCATED WITHIN PROJECT LIMITS (YES OR NO)	LOCATED WITHIN FLOW MILE DOWN GRADIENT OF PROJECT LIMITS (YES OR NO)
STR-1	UT1 CLEAR CREEK	UNNAMED TRIBUTARY TO CLEAR CREEK	NO	NO	YES	YES
SPG-1/STR-2	UT2 CLEAR CREEK	UNNAMED TRIBUTARY TO CLEAR CREEK	NO	NO	YES	YES
STR-3	UT3 CLEAR CREEK	UNNAMED TRIBUTARY TO CLEAR CREEK	NO	NO	YES	YES

- 4.1.4. ARE THERE ANY WATER QUALITY RIPARIAN BUFFER ZONES REQUIRED FOR WATERS OF THE STATE? (4.1.2, 5.4.2)  
 YES  NO

**BUFFER ZONE REQUIREMENTS ARE NOT REQUIRED FOR PRE-APPROVED SITES (4.1.2.2.)**  
 IF YES, THEY HAVE BEEN INCLUDED ON PLAN SHEET(S) \_\_\_\_\_  
 IF YES, CHECK THE APPROPRIATE BOX BELOW FOR SIZE OF BUFFER.

- 60- FEET FOR WATERS WITH UNAVAILABLE PARAMETERS AND EXCEPTIONAL TENNESSEE WATERS (AVERAGE WIDTH PER SIDE WITH A MINIMUM OF 30- FEET).

A 60 FOOT NATURAL WATER QUALITY RIPARIAN BUFFER ZONE SHALL BE MAINTAINED FOR ALL WATERS OF THE STATE WITH THIS DESIGNATION SHALL BE PRESERVED TO THE MAXIMUM EXTENT PRACTICABLE DURING CONSTRUCTION ACTIVITIES AT THE SITE. THE 60 FOOT CRITERION FOR THE WIDTH OF THE BUFFER ZONE CAN BE ESTABLISHED ON AN AVERAGE WIDTH BASIS AT A PROJECT, AS LONG AS THE MINIMUM WIDTH OF THE BUFFER ZONE IS MORE THAN 30 FEET FROM ANY MEASURED LOCATION. IF THE CONSTRUCTION SITE IS ADJACENT TO A WATERWAY, BUFFER AVERAGING CAN BE APPLIED TO BOTH SIDES, BUT MUST BE APPLIED INDEPENDENTLY.

30- FEET FOR ALL OTHER STREAMS (AVERAGE WIDTH PER SIDE WITH A MINIMUM OF 15- FEET).

A 30 FOOT NATURAL WATER QUALITY RIPARIAN BUFFER ZONE ADJACENT TO AND ON BOTH SIDES OF THE RECEIVING STATE STREAM SHALL BE PRESERVED TO THE MAXIMUM EXTENT PRACTICABLE DURING CONSTRUCTION ACTIVITIES AT THE PROJECT. THE 30 FOOT CRITERION FOR THE WIDTH OF THE BUFFER ZONE CAN BE ESTABLISHED ON AN AVERAGE WIDTH BASIS AT A PROJECT, AS LONG AS THE MINIMUM WIDTH OF THE BUFFER ZONE IS MORE THAN 15 FEET AT ANY MEASURED LOCATION. IF THE CONSTRUCTION SITE ENCOMPASSES BOTH SIDES OF A STREAM, BUFFER AVERAGING CAN BE APPLIED TO BOTH SIDES, BUT MUST BE APPLIED INDEPENDENTLY.

- 4.1.5. ARE THERE ANY WATER QUALITY RIPARIAN BUFFER ZONES NOT REQUIRED FOR STATE WATERS DUE TO A TDEC ARAP? (9.0)  
 YES  NO
- 4.1.6. ARE THERE WATER QUALITY RIPARIAN BUFFER ZONE EXEMPTIONS? (4.1.2.1)  YES  NO  
 IF YES, EXISTING CONDITIONS DESCRIPTION: \_\_\_\_\_
- 4.1.7. EVERY ATTEMPT SHOULD BE MADE FOR CONSTRUCTION ACTIVITIES TO NOT TAKE PLACE WITHIN THE WATER QUALITY RIPARIAN BUFFER ZONE AND FOR EXISTING FORESTED AREAS TO BE PRESERVED. (5.4.2.)
- 4.1.8. BECAUSE OF HEAVY SEDIMENT LOAD ASSOCIATED WITH CONSTRUCTION SITE RUNOFF, WATER QUALITY RIPARIAN BUFFER ZONES ARE NOT SEDIMENT CONTROL MEASURES AND SHOULD NOT BE RELIED UPON AS PRIMARY SEDIMENT CONTROL MEASURES. THE WATER QUALITY RIPARIAN BUFFER ZONE SHALL BE ESTABLISHED BETWEEN THE TOP OF THE STREAM BANK AND THE DISTURBED CONSTRUCTION AREA.
- 4.1.9. WHERE IT IS NOT PRACTICABLE TO MAINTAIN A FULL WATER QUALITY RIPARIAN BUFFER, BEST MANAGEMENT PRACTICES (BMPs) PROVIDING EQUIVALENT PROTECTION AS THE NATURAL RIPARIAN ZONE MUST BE USED. A JUSTIFICATION FOR USE AND DESIGN EQUIVALENCY SHALL BE DOCUMENTED WITHIN THE SWPPP. THE ENVIRONMENTAL AND ROADWAY DESIGN DIVISIONS SHALL BE NOTIFIED OF THE DISTURBANCE OF THE SITE BEFORE PREVIOUSLY EXEMPT IN THE NPDES COP, WHERE ISSUED. ARAP/401 REQUIREMENTS WILL PREVAIL IF IN CONFLICT WITH THESE BUFFER ZONE REQUIREMENTS.
- 4.2. RECEIVING WATERS OF THE UNITED STATES (WOTUS) (EPHEMERAL)  
 WILL CONSTRUCTION AND/OR EROSION AND SEDIMENT CONTROLS IMPACT ANY WOTUS (EPHEMERAL)?  YES  NO

**RECEIVING WOTUS (EPHEMERAL) INFORMATION HALL BRANCH SITE**

TDOT WOTUS LABEL	CONSTRUCTION PLANS LABEL	LOCATED WITHIN PROJECT LIMITS (YES OR NO)	LOCATED WITHIN 6 FT OF THE PROJECT LIMITS (YES OR NO)
WWC-1/EPH-1	UT2 HALL BRANCH	YES	YES

- 4.2.1. ARE WATER QUALITY RIPARIAN BUFFER ZONES REQUIRED FOR WOTUS (4.1.2)?  YES  NO

IF YES, A 15 FOOT NATURAL WATER QUALITY RIPARIAN BUFFER ZONE ADJACENT TO AND ON BOTH SIDES OF THE RECEIVING EPHEMERAL STREAM IDENTIFIED AS A WOTUS (EPHEMERAL) BY THE U.S. ARMY CORPS OF ENGINEERS (USACE) OR THE ENVIRONMENTAL PROTECTION AGENCY SHALL BE PRESERVED TO THE MAXIMUM EXTENT PRACTICABLE DURING CONSTRUCTION ACTIVITIES AT THE SITE.

- 4.2.2. ARE THERE ANY WATER QUALITY RIPARIAN BUFFER ZONES NOT REQUIRED FOR WOTUS (EPHEMERAL) DUE TO A USAGE PERMIT?  YES  NO

4.3. OUTFALL INFORMATION  
 OUTFALL TABLE (3.5.1.e). SEE SWPPP SHEET S-8 FOR OUTFALL INFORMATION.

- 4.3.2. HAVE ALL OUTFALLS BEEN LABELED ON THE EPSC PLAN SHEETS (3.5.1.f)?  YES  NO  N/A

4.3.3. MAP INCLUDED IN THE DOCUMENTATION AND PERMITS' BINDER (2.6.2)?  YES  NO  N/A

4.3.4. WHERE POSSIBLE, HAS NON-PROJECT RUN-ON BEEN DIVERTED AROUND OR THROUGH THE PROJECT TO ELIMINATE CONTACT WITH DISTURBED AREAS OF THE PROJECT AND SEPARATE IT FROM PROJECT RUN-OFF THEREBY REDUCING THE DRAINAGE AREA OF TO THE OUTFALLS IN THIS AREA?  
 YES  NO  N/A

4.3.5. ARE EQUIVALENT MEASURES BEING SUBSTITUTED FOR A SEDIMENT BASIN(S)?  YES  NO  N/A

4.3.6. A SEDIMENT BASIN OR EQUIVALENT MEASURE(S) WILL BE PROVIDED FOR ANY OUTFALL IN A DRAINAGE AREA:  
 OF TEN ACRES OR MORE FOR AN OUTFALL(S) THAT DOES NOT DISCHARGE TO A STATE STREAM WITH UNAVAILABLE PARAMETERS OR EXCEPTIONAL TENNESSEE WATERS. A TEMPORARY OR PERMANENT SEDIMENT BASIN OR EQUIVALENT CONTROL MEASURES THAT PROVIDES STORAGE FOR A CALCULATED VOLUME OF RUNOFF FROM A MINIMUM 2-YEAR / 24-HOUR STORM EVENT. SHALL BE PROVIDED UNTIL FINAL STABILIZATION OF THE SITE. (3.5.3.3)

OR  
 OF FIVE ACRES OR MORE FOR AN OUTFALL(S) THAT DISCHARGES TO A STATE STREAM WITH UNAVAILABLE PARAMETERS OR EXCEPTIONAL TENNESSEE WATERS. A TEMPORARY OR PERMANENT SEDIMENT BASIN THAT PROVIDES STORAGE FOR A CALCULATED VOLUME OF RUNOFF FROM A 5-YEAR 24-HOUR STORM EVENT AND RUNOFF FROM EACH ACRE DRAINED, OR EQUIVALENT CONTROL MEASURES, SHALL BE PROVIDED UNTIL FINAL STABILIZATION OF THE SITE. (3.4.1.g).

IN BOTH INSTANCES, THE ENVIRONMENTAL AND ROADWAY DESIGN DIVISIONS MAY BE CONTACTED TO REVIEW AND CONCUR WITH ANY REVISION OF THE SWPPP BEFORE DISTURBANCE OF THE OUTFALL PROCEEDS.

4.4. WETLAND INFORMATION  
 WILL CONSTRUCTION AND/OR EROSION AND SEDIMENT CONTROLS IMPACT ANY WETLANDS?  YES  NO

IF YES, THE STRUCTURAL EPSC MEASURES HAVE BEEN INCLUDED IN THE TOTAL PROJECT IMPACTS AND IN THE WATER QUALITY PERMITS.

**WETLAND INFORMATION**

TDOT WETLAND LABEL	FROM STATION LT OR RT	TO STATION LT OR RT	TEMPORARY IMPACTS (AC)	PERMANENT IMPACTS (AC)
N/A	N/A	N/A	N/A	N/A

- 4.5. TOTAL MAXIMUM DAILY LOADS (TMDL) INFORMATION (3.5.10)  
 IS THIS PROJECT LOCATED IN A HUC-8 WATERSHED THAT MAINTAINS AN EPA APPROVED TMDL FOR SILTATION AND HABIT ALTERATION?  
 YES  NO

- 4.5.2. IF YES, IS THIS PROJECT LOCATED WITHIN A HUC-12 SUBWATERSHED WITH A WASTE LOAD ALLOCATION (WLA)?  
 YES  NO
- 4.5.3. IF YES, DOES THE PROJECT HAVE A DIRECT DISCHARGE TO A 303(G) LISTED STREAM FOR SILTATION OR HABITAT ALTERATION?  
 YES  NO
- 4.5.4. IF YES, HAS A SUMMARY OF THE CONSULTATION LETTER BEEN SUBMITTED/RECEIVED?  
 YES  NO

4.6. ECOLOGY INFORMATION (3.5.5.e)  
 DOES THE TDOT ENVIRONMENTAL BOUNDARIES REPORT SPECIFY SPECIAL NOTES TO BE ADDED TO THE PLAN SHEETS?  
 YES  NO

IF YES, THEY HAVE BEEN INCLUDED ON PLAN SHEET(S) \_\_\_\_\_  
 ENVIRONMENTAL COMMITMENTS  
 ARE THERE ANY NOTES ON THE ENVIRONMENTAL COMMITMENT SHEET?  
 YES  NO  
 IF YES, THEY HAVE BEEN INCLUDED ON PLAN SHEET(S) \_\_\_\_\_

5. **EROSION PREVENTION AND SEDIMENT CONTROL (EPSC) MEASURES (3.5.3)**  
 EPSC MEASURES MUST BE DESIGNED, INSTALLED AND MAINTAINED TO CONTROL STORMWATER VOLUME AND VELOCITY WITHIN THE SITE TO MINIMIZE EROSION (4.1.1).

5.1. EPSC MEASURES MUST CONTROL STORMWATER DISCHARGES (E.G. SLOTTED PERFORATED PIPES) AND TOTAL STORMWATER VOLUME TO MINIMIZE EROSION AT OUTLETS, STREAM CHANNELS, AND STREAM BANKS (4.1.1)

5.2. EPSC MEASURES MUST CONTROL STORMWATER DISCHARGES (E.G. SLOTTED PERFORATED PIPES) AND TOTAL STORMWATER VOLUME TO MINIMIZE EROSION AT OUTLETS, STREAM CHANNELS, AND STREAM BANKS (4.1.1)

5.3. HAVE THE CONTROL MEASURES BEEN DESIGNED PER THE SIZE AND SLOPE OF THE DISTURBED DRAINAGE AREA (3.5.3.3)?  
 YES  NO

5.4. THE CONTROL MEASURES HAVE AT A MINIMUM, BEEN DESIGNED FOR THE 2-YEAR, 24 HOUR STORM EVENT (3.5.3.3, 5.4.1 a)

5.5. ARE THE LIMITS OF DISTURBANCE CLEARLY MARKED ON THE EPSC PLANS (3.5.1n)?  YES  NO

5.6. AREAS TO BE UNDISTURBED SHALL BE CLEARLY MARKED IN THE FIELD BEFORE CONSTRUCTION ACTIVITIES BEGIN.

5.7. UNLESS OTHERWISE NOTED IN THE PLANS, THE CONTRACTOR SHALL NOT CLEAR/DISTURB ANY AREA BEYOND 15 FEET FROM SLOPE LINES OR ROW/ EASEMENT LINE, WHICHEVER IS LESSER.

5.8. CLEARING, GRUBBING, AND OTHER DISTURBANCE TO RIPARIAN ECOSYSTEMS SHALL BE LIMITED TO THE MINIMUM NECESSARY FOR THE CONSTRUCTION OF NECESSARY EQUIPMENT OPERATIONS. EXISTING VEGETATION INCLUDING STREAM AND WETLAND BUFFERS (UNLESS PERMITTED) SHOULD BE PRESERVED TO THE MAXIMUM EXTENT POSSIBLE. UNNECESSARY VEGETATION REMOVAL IS PROHIBITED.

5.9. HAVE STAGED EPSC PLANS BEEN PREPARED FOR THE PROJECT (3.5.2)?  
 YES  NO (IF YES, CHECK ONE BELOW)

5.9.1.  PROJECT DISTURBED AREA IS THAN LESS THAN 5 ACRES (MINIMUM OF TWO STAGES OF EPSC PLANS)

5.9.2.  PROJECT DISTURBED AREA IS GREATER THAN 5 ACRES (MINIMUM OF THREE STAGES OF EPSC PLANS)

5.10. STEEP SLOPES ARE DEFINED AS A NATURAL OR CREATED SLOPE OF 35% GRADE OR GREATER REGARDLESS OF HEIGHT. HAVE STEEP SLOPES BEEN MINIMALLY DISTURBED AND/OR PROTECTED BY CONVEYING RUNOFF NON-EROSIVELY AROUND OR OVER THE SLOPE (3.5.3.2) (0, SLOPE SLOPE)?  YES  NO  NA

5.11. THE STRUCTURAL EPSC MEASURES HAVE BEEN INCLUDED IN THE TOTAL PROJECT IMPACTS AND HAVE BEEN INCLUDED IN THE AQUATIC RESOURCE ALTERATION (ARAP) PERMIT OR SECTION 401 CERTIFICATION (3.5.1). REFER TO THE LIST OF APPLICABLE ENVIRONMENTAL PERMITS (3.5.1) FOR THE LIST OF APPLICABLE ENVIRONMENTAL PERMITS MAINTAINED ON SITE WITHIN THE DOCUMENTATION AND PERMITS BINDER.

5.12. THE EPSC CONTROL MEASURES LISTED IN THE QUANTITIES TABLE ON SHEET NS22 HAVE BEEN SELECTED IN ACCORDANCE WITH TDOT STANDARD DRAWINGS AND GOOD ENGINEERING PRACTICES (3.5.3.1.b).

5.13. EPSC MEASURES SHALL BE INSTALLED PER TDOT STANDARDS (i.e. STANDARD DRAWINGS) AND SHALL BE FUNCTIONAL PRIOR TO ANY EARTH MOVING OPERATIONS.

5.14. EPSC MEASURES WILL NOT BE INSTALLED WITHIN A STREAM WITHOUT FIRST OBTAINING APPROVAL FROM THE PERMITS SECTION.

5.15. TEMPORARY EPSC MEASURES MAY BE REMOVED AT THE BEGINNING OF THE WORKDAY, BUT MUST BE REINSTALLED AT THE END OF THE WORKDAY OR BEFORE A PRECIPITATION EVENT.

5.16. EPSC MEASURES LOCATED IN VOTUS (EPHEMERAL STREAMS) MUST BE CONSIDERED TEMPORARY AND SHALL BE REMOVED AT THE END OF CONSTRUCTION.

5.17. THE CONTRACTOR SHALL ESTABLISH AND MAINTAIN A PROACTIVE METHOD TO PREVENT THE OFF-SITE MIGRATION OR DEPOSIT OF SEDIMENT OFF THE PROJECT LIMITS (E.G. ROW, EASEMENTS, ETC.) INTO WATERS OF THE STATEU.S. OR ONTO ROADWAYS USED BY THE PUBLIC. IF SEDIMENT ESCAPES THE CONSTRUCTION SITE, OFF-SITE ACCUMULATIONS OF SEDIMENT THAT HAVE NOT REACHED A STREAM MUST BE REMOVED TO A LEVEL SUFFICIENT TO MINIMIZE OFF-SITE IMPACTS. (E.G., FUGITIVE SEDIMENT THAT HAS ESCAPED TO THE SURFACE OF A ROADWAY OR OTHER ADJOINING PROPERTY MUST BE REMOVED SO THAT IT IS NOT SUBSEQUENTLY WASHED INTO STORM SEWERS AND STREAMS BY THE NEXT RAIN AND/OR SO THAT IT DOES NOT POSE A SAFETY HAZARD TO USERS OF PUBLIC STREETS). ARRANGEMENTS CONCERNING REMOVAL OF SEDIMENT ON ADJOINING PROPERTY MUST BE SETTLED WITH THE ADJOINING PROPERTY OWNER BEFORE REMOVAL OF SEDIMENT. SEDIMENT THAT MIGRATES INTO WATERS OF THE STATEU.S. SHALL BE REMOVED WITHOUT GUIDANCE FROM TDOT ENVIRONMENTAL PERSONNEL.

5.18. OFF-SITE VEHICLE TRACKING OF SEDIMENTS AND THE GENERATION OF DUST SHALL BE MINIMIZED. A STABILIZED CONSTRUCTION EXIT (A POINT OF ENTRANCE/EXIT TO THE CONSTRUCTION PROJECT) SHALL BE PROVIDED TO REDUCE THE TRACKING OF MUD AND DIRT ONTO PUBLIC ROADS BY CONSTRUCTION VEHICLES.

5.19. THE QUANTITIES REQUIRED FOR STABILIZED CONSTRUCTION EXITS PER TDOT STANDARDS HAVE BEEN SPECIFIED ON SHEET NS22 (3.5.3.1n).

5.20. DISCHARGES FROM DEWATERING ACTIVITIES ARE PROHIBITED UNLESS MANAGED BY APPROPRIATE CONTROLS THAT PROVIDE THE LEVEL OF TREATMENT (FILTRATION) NECESSARY TO COMPLY WITH PERMIT REQUIREMENTS (4.1.4).

5.21. SETTLING BASINS AND SEDIMENT TRAPS SHALL BE PROPERLY DESIGNED PER THE SIZE OF THE DRAINAGE AREAS OR VOLUME OF WATER TO BE TREATED. TREATED WATER MUST BE DISCHARGED THROUGH A PIPE OR WELL VEGETATED OR LINED CHANNEL, SO THAT THE DISCHARGE DOES NOT CAUSE EROSION OR SEDIMENT TRANSPORT.

5.22. DISCHARGES FROM SEDIMENT BASINS AND IMPOUNDMENTS SHALL UTILIZE OUTLET STRUCTURES THAT ONLY WITHDRAW WATER FROM NEAR THE SURFACE OF THE BASIN OR IMPOUNDMENT. TREATED WATER MUST BE DISCHARGED THROUGH A PIPE, WELL-VEGETATED AND/OR LINED CHANNEL, SO THAT THE DISCHARGE DOES NOT CAUSE EROSION OR SEDIMENT TRANSPORT. (4.1.7).

5.23. THE DEWATERING OF WORK AREAS, TRENCHES, FOUNDATIONS, EXCAVATIONS, ETC. THAT HAVE COLLECTED STORMWATER WATER FROM VEHICLE WASH AREAS, OR GROUNDWATER SHALL BE EITHER HELD IN SETTLING BASINS OR TREATED BY FILTRATION AND/OR CHEMICAL TREATMENT PRIOR TO ITS DISCHARGE. ALL CHEMICAL TREATMENTS MUST BE APPLIED PER SECTION 6 FLOCCULANTS.

5.24. WATER DISCHARGED FROM DEWATERING ACTIVITIES SHALL NOT CAUSE AN OBJECTIVE COLOR CONTRAST WITHIN THE RECEIVING NATURAL RESOURCE. WATER MUST BE HELD WITHIN SETTLING BASINS UNTIL IT IS AT LEAST AS CLEAR AS THE RECEIVING WATERS.

5.25. DEWATERING STRUCTURES, SEDIMENT FILTER BAGS, SEDIMENT BASINS AND TRAPS SHALL NOT BE LOCATED CLOSER THAN 30 FEET (60 FEET DESIRABLE VEGETATIVE BUFFER) FOR WATERS WITH UNAVAILABLE PARAMETERS AND EXCEPTIONAL TENNESSEE WATERS AND 15 FEET (30 FEET DESIRABLE VEGETATIVE BUFFER) FOR ALL OTHER FEATURES FROM THE TOP BANK OF A STREAM. OTHER MEASURES, SUCH AS OTHER WELLS OF THE DRAINAGE AREAS OR VOLUME OF WATER TO BE TREATED.

5.26. STABILIZATION PRACTICES: PRE-CONSTRUCTION VEGETATIVE COVER WILL NOT BE DESTROYED, REMOVED OR DISTURBED MORE THAN 14 DAYS PRIOR TO GRADING OR EARTH MOVING UNLESS THE AREA WILL BE SEDED IN AND/OR MULCHED OR OTHER TEMPORARY COVER IS INSTALLED (3.5.3.1.1).

5.27. STABILIZATION MEASURES WILL BE INITIATED AS SOON AS POSSIBLE WHERE CONSTRUCTION ACTIVITIES HAVE TEMPORARILY OR PERMANENTLY CEASED. TEMPORARY OR PERMANENT STABILIZATION WILL BE COMPLETED WITHIN 14 DAYS AFTER ACTIVITY HAS TEMPORARILY OR PERMANENTLY CEASED IN THAT AREA. PERMANENT STABILIZATION WILL REPLACE TEMPORARY MEASURES AS SOON AS PRACTICABLE (3.5.3.2).

5.28. PRIORITY SHALL BE GIVEN TO FINISHING OPERATIONS AND PERMANENT EPSC MEASURES OVER TEMPORARY EPSC MEASURES ON ALL PROJECTS. UNPAKED GRAVEL CONTAINING FINES (SILT AND CLAY SIZED PARTICLES) OR CRUSHER-RUN WILL NOT BE CONSIDERED A NON-ERODIBLE SURFACE OR DRY MONTHS SHOULD BE AVOIDED, IF POSSIBLE.

5.29. DELAYING THE PLANTING OF COVER VEGETATION UNTIL WINTER MONTHS OR DRY MONTHS SHOULD BE AVOIDED, IF POSSIBLE.

5.30. A SOIL ANALYSIS SHALL BE PERFORMED PRIOR TO THE APPLICATION OF FERTILIZERS. FERTILIZERS SHALL BE APPLIED TO SOILS CHANGED FROM THEIR NATURAL STATE. FERTILIZER ANALYSIS SHALL BE PERFORMED FOR PH BUFFER VALUE, PHOSPHOROUS, POTASSIUM, CALCIUM AND MAGNESIUM. SOIL SAMPLES SHOULD BE REPRESENTATIVE OF THE AREA FOR WHICH FERTILIZER WILL BE APPLIED. SAMPLE TYPE SHOULD BE 'SOIL TESTING' AND ANALYZED IN ACCORDANCE WITH THE UT EXTENSION 'SOIL TESTING' BROCHURE PB1081. (4.1.5)

5.31. FERTILIZERS SHALL BE APPLIED ONLY IN THE AMOUNTS SPECIFIED FROM THE ANALYSES. ONCE APPLIED, FERTILIZERS SHALL BE WORKED INTO THE SOIL TO LIMIT THE EXPOSURE TO STORMWATER.

5.32. STEEP SLOPES SHALL BE TEMPORARILY STABILIZED NOT LATER THAN 7 DAYS AFTER FLOCCULANT APPLICATION ON THE SLOPE HAS TEMPORARILY OR PERMANENTLY CEASED. (3.5.3.2).

6. **FLOCCULANTS (3.5.3.1.b)**  
 IS ADDITIONAL PHYSICAL OR CHEMICAL TREATMENT OF STORMWATER RUNOFF CHARGED TYPE ONLY. PAM REQUIREMENTS ARE AS FOLLOWS:  
 IF YES, THE FOLLOWING NOTES APPLY:

6.1. POLYACRYLAMIDES (PAM) SHALL BE OF THE ANIONIC OR NEUTRALLY CHARGED TYPE ONLY. PAM REQUIREMENTS ARE AS FOLLOWS:

6.1.1. CATIONIC PAM IS NOT ALLOWED BECAUSE OF ITS TOXICITY TO FISH AND AQUATIC LIFE.

6.1.2. ANIONIC AND NEUTRALLY CHARGED PAM SHALL MEET THE EPA AND FDA ACRYLAMIDE MONOMER LIMITS OF EQUAL TO OR LESS THAN 0.05% BY WEIGHT ACRYLAMIDE MONOMER.

6.1.3. ANIONIC AND NEUTRALLY CHARGED PAM SHALL HAVE A DENSITY OF 10% TO 55% BY WEIGHT AND A MOLECULAR WEIGHT OF 16 TO 24 MGD MOLES.

6.1.4. PAM MIXTURES SHALL BE NON-COMBUSTIBLE.

6.1.5. PAM SHALL CONTAIN ONLY MANUFACTURER-RECOMMENDED ADDITIVES.

6.2. ALL PHYSICAL AND/OR CHEMICAL TREATMENT WILL BE RESEARCHED, DESCRIBED ON THE EPSC PLANS (3.5.3.1.b).

6.3. FLOCCULANTS SHALL BE HANDLED IN ACCORDANCE WITH ALL OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION (OSHA) MATERIAL SAFETY DATA SHEET (MSDS) REQUIREMENTS AND SHALL BE APPLIED IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS FOR THE SPECIFIED USE CONFORMING TO ALL FEDERAL, STATE AND LOCAL LAWS, RULES AND REGULATIONS.

6.4. ALL VENDORS AND SUPPLIERS OF FLOCCULANTS SHALL PRESENT OR SUPPLY A WRITTEN TOXICITY REPORT FOR BOTH ACUTE AND CHRONIC TOXICITY TESTS WHICH VERIFIES THAT THE FLOCCULANT EXHIBITS ACCEPTABLE TOXICITY PARAMETERS WHICH MEET OR EXCEED THE EPA REQUIREMENTS FOR THE STATE AND FEDERAL WATER QUALITY STANDARDS. WHOLE EFFLUENT TESTING DOES NOT MEET THIS REQUIREMENT AS PRIMARY REACTIONS HAVE OCCURRED AND TOXIC POTENTIALS HAVE BEEN REDUCED.

6.5. DO NOT APPLY FLOCCULANTS DIRECTLY TO, OR WITHIN 60 FEET OF ANY STREAMS, WETLANDS, OR OTHER NATURAL WATER RESOURCE LOCATED ON OR ADJACENT TO THE CONSTRUCTION SITE. DO NOT APPLY FLOCCULANTS DIRECTLY INTO WATERS CONTAINED WITHIN SEDIMENT TRAPS OR TRAPS. DO NOT APPLY FLOCCULANTS TO ANY STREAM, WETLAND, OR OTHER NATURAL WATER RESOURCE. DO NOT APPLY FLOCCULANTS IMMEDIATELY AT A STORMWATER OUTFALL WHERE RUNOFF LEAVES THE PROJECT LIMITS.

- 6.6. BEFORE FLOCCULANTS CAN BE USED ON A CONSTRUCTION PROJECT, SITE-SPECIFIC SOIL SAMPLES MUST BE OBTAINED AND TESTED BY THE MANUFACTURER OR THEIR REPRESENTATIVE TO DENSIFY THE OPTIMUM FLOCCULANT TYPE AND APPLICATION RATE. SINCE FLOCCULANT EFFICACY IS HIGHLY DEPENDENT ON SOIL TYPE, SOIL SAMPLES WILL BE OBTAINED FROM EACH SOIL HORIZON THAT WILL BE ACCESSED DURING EXCAVATION. FLOCCULANTS SHOULD BE APPLIED ON RECOMMENDED APPLICATION OR DOSAGE RATE. APPLICATION METHOD SHALL ENSURE UNIFORM COVERAGE TO THE TARGET AREA. DO NOT APPLY EMULSION FORMS OF FLOCCULANTS DIRECTLY TO STORMWATER RUNOFF OR TO STREAMS, WETLANDS, OR OTHER WATER RESOURCES DUE TO SURFACTANT TOXICITY.
- 6.7. FLOCCULANT POWDER MAY BE APPLIED BY A HAND SPREADER OR A MECHANICAL SPREADER. IF APPROVED BY THE MANUFACTURER, FLOCCULANT MAY BE MIXED WITH DRY SILICA SAND, FERTILIZER, SEED, OR OTHER SOIL AMENDMENTS TO AID IN SPREADING. FLOCCULANTS MAY ALSO BE APPLIED WITH A WATER TRUCK OR AS PART OF HYDRO-SEEDING. APPLICATION METHOD SHALL ENSURE UNIFORM COVERAGE TO THE TARGET AREA.
- 6.8. MANUFACTURER'S GUIDANCE SHOULD BE FOLLOWED FOR BLOCK, LOG AND SOCK SPACING CONFIGURATIONS. BEFORE FLOCCULANTS CAN BE USED ON A CONSTRUCTION PROJECT, SITE-SPECIFIC SOIL SAMPLES MUST BE OBTAINED AND TESTED BY THE MANUFACTURER OR THEIR REPRESENTATIVE TO DENSIFY THE OPTIMUM FLOCCULANT TYPE AND APPLICATION RATE. SINCE FLOCCULANT EFFICACY IS HIGHLY DEPENDENT ON SOIL TYPE, SOIL SAMPLES WILL BE OBTAINED FROM EACH SOIL HORIZON THAT WILL BE ACCESSED DURING EXCAVATION. FLOCCULANTS SHOULD BE APPLIED ON A CONSTRUCTION SITE IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDED APPLICATION OR DOSAGE RATE.
- 7. UTILITY RELOCATION**  
ARE UTILITIES INCLUDED IN THE CONTRACT?  YES  NO  
IF YES, THE FOLLOWING APPLY:
- 7.1. STORMWATER WHICH COLLECTS IN THE UTILITY TRENCH SHALL BE PUMPED INTO A DRAINAGE STRUCTURE OR SEDIMENT FILTER BAG AND TREATED PRIOR TO DISCHARGE.
- 7.2. SILT FENCE SHALL BE INSTALLED ON THE DOWNGRADIENT SIDE OF EXCAVATION. FENCING SHALL BE CHECKED ACROSS SEVERAL WEATHER STORMWATER EVENTS. FENCING SHALL BE MAINTAINED UNDER ALL WEATHER CONDITIONS. FENCING SHALL BE STABILIZED BY THE END OF THE WORKDAY.
- 7.3. UTILITY CROSSINGS IN ENVIRONMENTAL FEATURES SHALL BE CONSTRUCTED IN ACCORDANCE WITH TDDT STANDARDS AND NO WORK SHALL BE PERFORMED IN ENVIRONMENTAL FEATURES UNLESS PERMITS APPLY TO UTILITIES IN THIS PROJECT. THE STATE CONTRACTOR SHALL COMPLY WITH ALL REQUIREMENTS OF THE PERMITS.
- 7.4. IT IS THE RESPONSIBILITY OF THE STATE UTILITY CONTRACTOR TO PROTECT EXPOSED EARTH FROM EROSION AND TO PROVIDE FOR PROTECTION OF EXPOSED EARTH FROM EROSION. THE STATE CONTRACTOR SHALL PLACE TO TRAP ANY SEDIMENT THAT MAY TRAVEL OFF-SITE IN THE EVENT OF RAIN. DURING THE PROGRESSION OF THEIR WORK, EXPOSED EARTH AREAS SHALL BE STABILIZED AS SOON AS POSSIBLE TO PREVENT EROSION. AT NO TIME SHALL EXPOSED EARTH RESULTING FROM THEIR OPERATIONS HAVE UNPROTECTED ACCESS TO FLOWING OFF-SITE AND ENTERING WATERS OF THE STATE/US.
- 7.5. FOR THE INSTALLATION OF BURIED UTILITIES (PIPES AND CABLES), TRENCHES SHALL BE BACKFILLED DAILY AS CONSTRUCTION PROCEEDS. BACKFILLED TRENCHES SHALL BE SEEDED AND MULCHED OR SOODED DAILY IF POSSIBLE, BUT NO LATER THAN FOURTEEN DAYS AFTER BEING BACKFILLED. ANY TEMPORARY SPOOLS OF EXCAVATED EARTH SHALL BE BACKFILLED. IF TRENCHES ARE NOT BACKFILLED OVERNIGHT, APPROPRIATE EPSC MEASURES WILL BE INSTALLED BY THE STATE UTILITY CONTRACTOR UNTIL THE TRENCH IS BACKFILLED.
- 7.6. IN REGARDS TO EPSC, TDEC REGULATIONS APPLY TO THE STATE UTILITY CONTRACTORS ON THIS PROJECT. THE STATE CONTRACTOR IS RESPONSIBLE FOR EPSC MEASURES RELATED TO UTILITY CONSTRUCTION INCLUDED IN THE STATE CONTRACT.
- 7.7. TRENCHES FORMED FOR THE INSTALLATION OF BURIED UTILITIES MAY CAUSE STORMWATER TO CONCENTRATE AT THE TRENCH LINE. BEFORE EPSC MEASURES MAY BE INSTALLED TO BE INSTALLED AS APPROVED BY THE TDDT PROJECT ENGINEER.

- 7.8. FOR THE INSTALLATION OF UNDERGROUND UTILITIES OUTSIDE OF THE TDDT RIGHT-OF-WAY, EPSC MEASURES SHALL BE INSTALLED PRIOR TO CLEARING (TRENCHING AND ASSOCIATED BLASTING) IN THOSE AREAS NECESSARY TO PREVENT SEDIMENT FROM LEAVING THE CONSTRUCTION AREA. THESE EPSC MEASURES SHALL REMAIN UNTIL THE BACKFILLED TRENCH IS STABILIZED WITH FINAL VEGETATIVE COVER.
- 7.9. THE UTILITY CONTRACTOR SHALL RESTORE ALL AFFECTED WET WEATHER CONVEYANCES TO THE EXISTING TOPOGRAPHIC CONDITIONS AS APPROVED BY THE TDDT RESPONSIBLE PARTY.
- 7.10. THE UTILITY CONTRACTOR WILL PROVIDE APPROPRIATE EPSC MEASURES TO REPAIR ON-SITE EPSC MEASURES REMOVED TO FACILITATE THE INSTALLATION OF UTILITIES. REPLACEMENT OF EPSC MEASURES WILL BE COORDINATED WITH THE TDDT ENGINEER BEFORE COMMENCING WORK.
- 7.11. FOR UTILITY CROSSINGS THAT UTILIZE HORIZONTAL DIRECTIONAL DRILLING THE FOLLOWING SHALL APPLY:  
7.11.1. THE ENTRY AND EXIT POINTS SHALL BE AT LEAST 50 FEET FROM THE STREAM BANK OR WETLAND BOUNDARY.  
7.11.2. THE DEPTH OF BORE BELOW THE STREAMBED IS SUFFICIENT TO PREVENT RELEASE OF DRILLING FLUID, BASED ON THE PARENT MATERIAL.  
7.11.3. A SITE-SPECIFIC CONTINGENCY AND CONTAINMENT PLAN FOR EROSION SHALL BE SUBMITTED TO THE TDDT PROJECT ENGINEER AND THE TDDT ENVIRONMENTAL DIVISION PERMITS AND/OR COMPLIANCE AND FIELD SERVICES OFFICE FOR REVIEW AND APPROVAL.
- 8. MAINTENANCE AND INSPECTION**
- 8.1. INSPECTION PRACTICES (3.5.8)
- 8.1.1. PROJECT EPSC INSPECTORS AND ENGINEERS (INCLUDING TDDT STAFF, CONSULTANTS AND CONTRACTOR STAFF) RESPONSIBLE FOR THE INSPECTION IMPLEMENTED SHALL MEET ONE OF THE FOLLOWING REQUIREMENTS (3.5.8.1).  
8.1.1.1. SUCCESSFULLY COMPLETED THE TDDT EPSC INSPECTORS TRAINING AND ANY RE-CERTIFICATION COURSE AS REQUIRED.  
8.1.1.2. SUCCESSFULLY COMPLETED THE TDEC LEVEL I - FUNDAMENTALS OF EROSION PREVENTION AND RE-CERTIFICATION COURSE AS REQUIRED AND ANY RE-CERTIFICATION COURSE AS REQUIRED.  
8.1.1.3. BE A CURRENT TN LICENSED PROFESSIONAL ENGINEER OR LANDSCAPE ARCHITECT.  
8.1.1.4. BE A CURRENT CERTIFIED PROFESSIONAL IN EROSION AND SEDIMENT CONTROL (CPESC).  
8.1.1.5. SUCCESSFULLY COMPLETED TDEC LEVEL II - DESIGN CONTROL FOR CONSTRUCTION SITES COURSE AND ANY RE-CERTIFICATION COURSE AS REQUIRED.
- 8.1.2. THE TDDT CONSTRUCTION ENGINEER (OR THEIR DULY AUTHORIZED REPRESENTATIVE) AND THE CONTRACTOR'S SITE SUPERVISOR SHALL CONDUCT PRE-CONSTRUCTION MAINTENANCE AND REPAIR ACTIVITIES ARE THE RESPONSIBILITY OF THE CONTRACTOR. THE TDDT CONSTRUCTION ENGINEER OR THEIR DULY AUTHORIZED REPRESENTATIVE SHALL COMPLETE THE EPSC INSPECTION REPORTS AND DISTRIBUTE COPIES PER THE CONTRACT.
- 8.1.3. THE INSPECTOR SHALL CONDUCT PRE-CONSTRUCTION INSPECTIONS TO VERIFY AREAS THAT ARE NOT TO BE DISTURBED HAVE BEEN MARKED IN THE SWPPP AND IN THE FIELD BEFORE LAND DISTURBANCE ACTIVITIES BEGIN AND INITIAL MEASURES HAVE BEEN INSTALLED (10" INSPECTION) (3.5.8.1.0).
- 8.1.4. EPSC CONTROLS SHALL BE INSPECTED TO VERIFY MEASURES HAVE BEEN INSTALLED AND MAINTAINED IN ACCORDANCE WITH TDDT STANDARD DRAWINGS, SPECIFICATIONS, AND GOOD ENGINEERING PRACTICES. EPSC INSPECTIONS SHALL BE DOCUMENTED ON THE TDDT EPSC INSPECTION REPORT FORM AND THE TDEC CONSTRUCTION STORMWATER INSPECTION CERTIFICATION (TWICE-WEEKLY INSPECTIONS) FORM.
- 8.1.5. OUTFALL POINTS SHALL BE INSPECTED TO ASCERTAIN WHETHER EPSC MEASURES ARE EFFECTIVE IN PREVENTING EROSION AND CONTROLLING SEDIMENT INCLUDING SIGNIFICANT IMPACTS TO

- 8.1.6. SURROUNDING STATE WATERS (EPHEMERAL WETLANDS, OTHER NATURAL RESOURCES AND ADJACENT PROPERTY OWNERS) WHERE DISCHARGE LOCATIONS ARE INACCESSIBLE, NEARBY DOWN GRADIENT LOCATIONS SHALL BE INSPECTED. LOCATIONS WHERE VEHICLES ENTER AND EXIT THE SITE SHALL BE INSPECTED FOR EVIDENCE OF OFF-SITE ROADWAY SEDIMENT TRACKING.
- INSPECTIONS WILL BE CONDUCTED AT LEAST TWICE EVERY CALENDAR WEEK AND AT LEAST 72 HOURS APART (3.5.8.2.a). A QUALITY ASSURANCE INSPECTIONS OF TDDT EPSC, APDES AND OTHER QUALITY PERMIT REQUIREMENTS SHALL BE PERFORMED BY THE TDDT ENVIRONMENTAL DIVISION COMPLIANCE AND FIELD SERVICES OFFICE.
- 8.1.7. THE FREQUENCY OF EPSC INSPECTIONS MAY BE REDUCED TO ONCE A MONTH WHERE SITES OR PORTIONS OF SITES HAVE BEEN PREVIOUSLY STABILIZED UNTIL CONSTRUCTION OF UTILITIES BEGINS. THE TDDT PROJECT ENGINEER, TDDT ENVIRONMENTAL DIVISION COMPLIANCE AND FIELD SERVICES OFFICE, TO TDEC, NASHVILLE CENTRAL OFFICE AND SURSEQUENT TDEC APPROVAL. WRITTEN NOTIFICATION MUST INCLUDE THE INTENT TO CHANGE FREQUENCY AND JUSTIFICATION (3.5.8.2.a).
- 8.1.8. ALL DISTURBED AREAS OF THE SITE THAT HAVE NOT BEEN FINALLY STABILIZED AREAS USED FOR MATERIAL STORAGE THAT ARE EXPOSED TO PRECIPITATION, STRUCTURAL CONTROL MEASURES, AND LOCATIONS WHERE VEHICLES ENTER OR EXIT THE SITE, AND EACH OUTFALL WILL BE INSPECTED (3.5.8.2.b).
- 8.1.9. THE INSPECTOR WILL OVERSEE THE REQUIREMENTS OF OTHER CONSTRUCTION-RELATED WATER QUALITY PERMITS (IE. TDEC ARAP, USACE SECTION 404, AND TVA SECTION 26(a) PERMITS) FOR CONSTRUCTION ACTIVITIES AROUND WATERS OF THE STATE (10 "INSPECTOR").
- 8.1.10. THE SWPPP WILL BE REVISED AS NECESSARY BASED ON THE RESULTS OF THE INSPECTION. REVISION(S) WILL BE RECORDED WITHIN 7 DAYS OF THE INSPECTION. REVISION(S) WILL BE IMPLEMENTED WITHIN 14 DAYS OF THE INSPECTION (3.5.8.2.e AND 3.5.8.2.f).
- 8.1.11. DOCUMENTATION OF INSPECTIONS WILL BE MAINTAINED ON SITE IN THE DOCUMENTATION AND PERMITS BINDER. REPORTS WILL BE SUBMITTED TO THE TDDT PROJECT ENGINEER PER THE CONTRACT.
- 8.1.12. THESE INSPECTION REQUIREMENTS DO NOT APPLY TO DEFINABLE AREAS OF THE SITE THAT HAVE MET FINAL STABILIZATION REQUIREMENTS AND HAVE BEEN NOTED IN THE SWPPP.
- 8.1.13. TRAINED CERTIFIED INSPECTORS SHALL COMPLETE INSPECTION TO THE BEST OF THEIR ABILITY. FALSIFYING INSPECTION REPORTS IS A VIOLATION OF THE PERMIT AND MAY BE CONSIDERED A VIOLATION OF THIS PERMIT AND ANY OTHER APPLICABLE ACTS OR RULES (3.5.8.2.h).
- 8.2. DULY AUTHORIZED REPRESENTATIVE (7.7.3)  
THE PROJECT ENGINEER MAY DELEGATE AN INDIVIDUAL AND/OR CONSULTANT TO SIGN EPSC INSPECTIONS REPORTS. FOR SATISFYING SIGNATORY REQUIREMENTS FOR EPSC INSPECTION REPORTS, THE PROJECT ENGINEER AND NEWLY AUTHORIZED INDIVIDUAL ACCEPTING RESPONSIBILITY MUST COMPLETE AND SIGN THE TDDT CONSTRUCTION DIVISION EPSC DELEGATION OF AUTHORITY.
- 8.3. MAINTENANCE PRACTICES (3.6.3.1 AND 3.5.7)  
8.3.1. ALL CONTROLS WILL BE MAINTAINED IN GOOD AND EFFECTIVE OPERATING ORDER AND IN ACCORDANCE WITH TDDT STANDARD DRAWINGS AND GOOD ENGINEERING PRACTICES (3.5.3.1.b)  
8.3.2. MAINTENANCE AND REPAIR ACTIVITIES ARE THE RESPONSIBILITY OF THE CONTRACTOR.  
8.3.3. UPON CONCLUSION OF THE INSPECTIONS, EPSC MEASURES FOUND TO BE INEFFECTIVE SHALL BE REPAIRED, REPLACED, OR MODIFIED BEFORE THE NEXT RAIN EVENT, IF POSSIBLE, BUT IN NO CASE, MORE THAN 24 HOURS AFTER THE INSPECTION OR WHEN THE CONDITION IS IDENTIFIED. IF THE REPAIR, REPLACEMENT OR MODIFICATION IS NOT COMPLETED WITHIN THE TIMEFRAME OF THE TIMEFRAME, WRITTEN DOCUMENTATION PROVIDED BY THE CONTRACTOR SHALL BE PLACED IN THE FIELD DIARY AND EPSC INSPECTION REPORT. AN ESTIMATED REPAIR, REPLACEMENT OR

83.4. MODIFICATION SCHEDULE SHALL BE DOCUMENTED WITHIN 24 HOURS AFTER IDENTIFICATION (3.5.8.2.e).

83.5. SEDIMENT SHALL BE REMOVED FROM SEDIMENT CONTROL STRUCTURES (SEDIMENT TRAPS, SILT FENCE, SEDIMENT BASINS, ETC.) TO MAINTAIN THE DESIGN CAPACITY HAS BEEN REDUCED BY FIFTY PERCENT (50%) (3.5.3.1.f).

83.6. DURING SEDIMENT REMOVAL, THE CONTRACTOR SHALL TAKE STEPS TO ENSURE THAT STRUCTURAL COMPONENTS OF EPSC MEASURES ARE NOT DAMAGED AND THIS MADE INEFFECTIVE IF NECESSARY. THE CONTRACTOR SHALL OBTAIN ALL NECESSARY PERMITS TO REPAIR THE EPSC MEASURES AT THE CONTRACTOR'S OWN EXPENSE.

83.7. CHECK DAMS WILL BE INSPECTED FOR STABILITY. SEDIMENT WILL BE REMOVED WHEN DEPTH REACHES ONE-HALF (1/2) THE HEIGHT OF THE DAM.

83.8. SEDIMENT REMOVED FROM SEDIMENT CONTROL STRUCTURES SHALL BE PLACED AND TREATED IN A MANNER SO THAT THE SEDIMENT IS CONTAINED WITHIN THE PROJECT LIMITS, DOES NOT MIGRATE INTO ADJACENT PROPERTIES AND/OR INTO WATERS OF THE STATE/US.

83.9. LITTER, CONSTRUCTION DEBRIS, AND CONSTRUCTION CHEMICALS EXPOSED TO STORMWATER WILL BE PICKED UP AND REMOVED FROM STORMWATER EXPOSURE PRIOR TO ANTICIPATED STORM EVENTS (USE BEFORE BEING CARRIED OFF SITE). THE CONTRACTOR SHALL OBTAIN ALL NECESSARY PERMITS FOR A POLLUTANT SOURCE FOR STORMWATER DISCHARGES, AFTER USE. MATERIALS USED FOR EROSION CONTROL WILL BE REMOVED (3.5.3.1.1).

83.10. ALL SEEDED AREAS WILL BE CHECKED FOR BARE SPOTS, EROSION WASHES, AND VEGETATION GROWTH FREE OF SIGNIFICANT WEED INFESTATIONS.

**8. SITE ASSESSMENTS (3.1.2)**

QUALITY ASSURANCE SITE ASSESSMENTS OF EROSION PREVENTION AND SEDIMENT CONTROLS SHALL BE PERFORMED PER THE TDOT ENVIRONMENTAL DIVISION COMPLIANCE AND FIELD SERVICES OFFICE GUIDELINES.

**10. STORMWATER MANAGEMENT (3.5.4)**

10.1. STORMWATER MANAGEMENT WILL BE HANDLED BY TEMPORARY CONTROLS OUTLINED IN THIS SWPPP AND ANY PERMANENT CONTROLS NEEDED TO MEET PERMANENT STORMWATER MANAGEMENT NEEDS WILL BE DEPICTED ON THE PLANS AND NOTED AS PERMANENT.

10.2. DESCRIBE ANY SPECIFIC POST-CONSTRUCTION MEASURES THAT WILL CONTROL VELOCITY, POLLUTANTS, AND/OR EROSION (3.5.4); BULEFER PLANTING

10.3. OTHER ITEMS NEEDING CONTROL (3.5.5)  
CONSTRUCTION MATERIALS: THE FOLLOWING MATERIALS OR SUBSTANCES ARE EXPECTED TO BE PRESENT ON THE SITE DURING THE CONSTRUCTION PERIOD. (CHECK ALL THAT APPLY).

- LUMBER, GUARDRAIL, TRAFFIC CONTROL DEVICES
- CONCRETE WASHOUT
- PIPE CULVERTS (I.E. CONCRETE, CORRUGATED METAL, HDPE, ETC.)
- MINERAL AGGREGATES, ASPHALT
- EARTH
- LIQUID TRAFFIC STRIPING MATERIALS, PAINT
- ROCK
- CURING COMPOUND
- EXPLOSIVES
- OTHER \_\_\_\_\_

THESE MATERIALS WILL BE HANDLED AS NOTED IN THIS SWPPP.

10.4. WASTE MATERIALS (3.5.5.b)  
WASTE MATERIAL (EARTH, ROCK, ASPHALT, CONCRETE, ETC.) NOT REQUIRED FOR THE CONSTRUCTION OF THE PROJECT WILL BE DISPOSED OF BY THE CONTRACTOR IN ACCORDANCE WITH THE TDOT CONSTRUCTION CONTRACT AND FEDERAL AND STATE REGULATIONS. APPROVED METHODS OF DISPOSAL SHALL BE OBTAINED FROM THE TDOT. IF UNAVOIDABLE, THE CONTRACTOR WILL OBTAIN ALL NECESSARY PERMITS INCLUDING, BUT NOT LIMITED TO NPDES, AQUATIC RESOURCES

ALTERATION PERMITS), CORPUS OF ENGINEERS SECTION 404 PERMITS, AND TVA SECTION 26A PERMITS TO DISPOSE OF WASTE MATERIALS.

10.5. HAZARDOUS WASTE (3.5.5.c) (7.9)  
ALL HAZARDOUS WASTE MATERIALS WILL BE DISPOSED OF IN A MANNER WHICH IS COMPLIANT WITH LOCAL OR STATE REGULATIONS. SITE PERSONNEL WILL BE INSTRUCTED IN THESE PRACTICES, AND THE APPROPRIATE DESIGNATED AS THE SUPERVISOR ON-SITE. RESPONSIBILITY TO BE RESPONSIBLE FOR SUPERVISOR ON-SITE PRACTICES ARE FOLLOWED. THE CONTRACTOR WILL OBTAIN ALL NECESSARY PERMITS TO DISPOSE OF HAZARDOUS MATERIAL.

10.6. SANITARY WASTE (3.5.5.b)  
PORTABLE SANITARY FACILITIES WILL BE PROVIDED ON ALL CONSTRUCTION SITES. SANITARY WASTE WILL BE COLLECTED FROM THE PORTABLE UNITS IN A TIMELY MANNER BY A LICENSED WASTE MANAGEMENT COMPANY. THE CONTRACTOR WILL OBTAIN ALL NECESSARY PERMITS TO DISPOSE OF SANITARY WASTE.

10.7. OTHER MATERIALS  
THE FOLLOWING MATERIALS OR SUBSTANCES ARE EXPECTED TO BE PRESENT ON THE SITE DURING THE CONSTRUCTION PERIOD. (CHECK ALL THAT APPLY).

- FERTILIZERS AND/LIME
- PESTICIDES AND/OR HERBICIDES
- DIESEL AND GASOLINE
- MACHINERY LUBRICANTS (OIL AND GREASE)

THESE MATERIALS WILL BE HANDLED AS NOTED IN THIS SWPPP.

**11. NON-STORMWATER DISCHARGES (3.5.9)**

11.1. THE FOLLOWING NON-STORMWATER DISCHARGES ARE ANTICIPATED DURING THE CONSTRUCTION OF THIS PROJECT (CHECK ALL THAT APPLY):

- DEWATERING OF WORK AREAS OF COLLECTED STORMWATER AND GROUND WATER.
- WATERS USED TO WASH VEHICLES (OF DUST AND SOIL) WHERE PROVIDED ARE NOT USED AND DETENTION AND/OR FILTERING IS DELETED BEFORE THE WATER LEAVES THE SITE.
- WATER USED TO CONTROL DUST (3.5.3.1.1)
- POTABLE WATER SOURCES INCLUDING WATERLINE FLUSHING FROM WHICH CHLORINE HAS BEEN REMOVED TO THE MAXIMUM EXTENT PRACTICABLE.
- UNCONTAMINATED GROUNDWATER OR SPRING WATER.
- FOUNDATION OR FOOTING DRAINS WHERE FLOWS ARE NOT CONTAMINATED WITH POLLUTANTS.
- OTHER \_\_\_\_\_

11.2. ALL ALLOWABLE NON-STORMWATER DISCHARGES WILL BE DIRECTED TO STABLE DISCHARGE STRUCTURES PRIOR TO LEAVING THE SITE. FILTERING OR CHEMICAL TREATMENT MAY BE NECESSARY PRIOR TO DISCHARGE. ALL CHEMICAL TREATMENTS MUST BE APPLIED PER SECTION 6 FLOCCULANTS.

11.3. THE DESIGN OF ALL IMPACTED EPSC MEASURES RECEIVING FLOW FROM ALLOWABLE NON-STORMWATER DISCHARGES MUST BE DESIGNED TO HANDLE THE VOLUME OF THE NON-STORMWATER COMPONENT.

11.4. WASH DOWN OR WASTE DISCHARGE OF CONCRETE TRUCKS WILL NOT BE PERMITTED ON-SITE UNLESS PROPER SETTLEMENT AREAS HAVE BEEN PROVIDED IN ACCORDANCE WITH BOTH STATE AND FEDERAL REGULATIONS.

11.5. ARE ANY DISCHARGES ASSOCIATED WITH INDUSTRIAL (NON-CONSTRUCTION) STORMWATER ACTIVITY EXPECTED (3.5.1.1)?  
 YES  NO  
IF YES, SPECIFY THE LOCATION OF THE ACTIVITY AND ITS PERMIT NUMBER: \_\_\_\_\_

**12. SPILL PREVENTION, MANAGEMENT AND NOTIFICATION (3.5.5.c.5.1)**

12.1. SPILL PREVENTION (3.5.5.c)  
12.1.1. CONTRACTOR'S BULK FUEL AND PETROLEUM PRODUCTS STORED ON-SITE OR ADJACENT TO THE R.O.W. IN ABOVE GROUND STORAGE TANKS WITH AGGREGATE STORAGE

CAPACITY, IN EXCESS OF 1,320 GALLONS SHALL HAVE SECONDARY CONTAINMENT.

12.1.2. THE CONTRACTOR SHALL BE RESPONSIBLE FOR PREPARING A SPILL PREVENTION CONTROL AND COUNTERMEASURE (SPCC) PLAN. THE SPCC PLAN SHALL BE REVIEWED AND APPROVED BY THE TDDO REGARDING WATER QUALITY AND STORMWATER PERMITS AND THE LAW.

12.1.3. THE CONTRACTOR SHALL BE SOLELY RESPONSIBLE FOR OBTAINING ANY NECESSARY LOCAL, STATE, AND FEDERAL PERMITS TO CONDUCT ANY WORK ON PERMITS TO CONDUCT CONSTRUCTION SITE AND A COPY PROVIDED TO THE TDDO CONSTRUCTION ENGINEER.

**12.2. MATERIAL MANAGEMENT**

**12.2.1. HOUSEKEEPING**

ONLY NEEDED PRODUCTS WILL BE STORED ON-SITE BY THE CONTRACTOR EXCEPT FOR BULK MATERIALS. THE CONTRACTOR WILL STORE ALL MATERIALS UNDER COVER AND IN APPROPRIATE CONTAINERS. PRODUCTS MUST BE STORED IN ORIGINAL CONTAINERS AND LABELED. MATERIAL MIXING WILL BE CONDUCTED IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS. WHEN POSSIBLE, ALL PRODUCTS WILL BE STORED UNDER COVER. THE CONTRACTOR SHALL OBTAIN ALL NECESSARY PERMITS FOR THE DISPOSAL OF MATERIALS AND CONTAINERS WILL BE FOLLOWED. THE CONTRACTOR'S SITE SUPERINTENDENT WILL INSPECT MATERIALS STORAGE AREAS REGULARLY TO ENSURE PROPER USE AND DISPOSAL. DUST GENERATED WILL BE CONTROLLED IN AN ENVIRONMENTALLY SAFE MANNER. VEGETATION AREAS NOT ESSENTIAL TO THE CONSTRUCTION PROJECT WILL BE PRESERVED AND MAINTAINED AS NOTED ON THE PLANS.

**12.2.2. HAZARDOUS MATERIALS**

PRODUCTS WILL BE KEPT IN ORIGINAL CONTAINERS UNLESS THE CONTAINER IS NOT RE-SEALABLE. ORIGINAL LABELS AND MATERIAL SAFETY DATA SHEETS WILL BE RETAINED IN A SAFE PLACE TO RELAY IMPORTANT PRODUCT INFORMATION. IF SURPLUS PRODUCT MUST BE DISPOSED OF, MANUFACTURER'S LABEL DIRECTIONS FOR DISPOSAL WILL BE FOLLOWED. MAINTENANCE AND REPAIR OF ALL EQUIPMENT AND VEHICLES INCLUDING ENGINES, HYDRAULIC SYSTEMS, DRUMS, DECONTAMINATION EQUIPMENT, AND OTHER ACTIVITIES WHICH MAY RESULT IN THE ACCIDENTAL RELEASE OF CONTAMINANTS WILL BE CONDUCTED ON AN IMPERVIOUS SURFACE AND UNDER COVER DURING WET WEATHER TO PREVENT THE RELEASE OF CONTAMINANTS ONTO THE GROUND. WHEEL WASH WATER WILL BE COLLECTED AND ALLOWED TO SETTLE OUT. SUSPENDED SOLIDS PRIOR TO DISCHARGE TO ANY STORMWATER SYSTEM OR STORMWATER TREATMENT SYSTEM. POTENTIAL pH-MODIFYING MATERIALS SUCH AS: BULK CEMENT, CEMENT KILN DUST, FLY ASH, NEW CONCRETE WASHINGS AND CURING WATERS, CONCRETE PUMPING AND MIXER WASHOUT WATERS WILL BE COLLECTED ON SITE AND MANAGED TO PREVENT CONTAMINATION OF STORMWATER RUNOFF.

**12.3. PRODUCT SPECIFIC PRACTICES**

**12.3.1.**

PETROLEUM PRODUCTS: ALL ON-SITE VEHICLES WILL BE MONITORED FOR LEAKS AND RECEIVE REGULAR PREVENTIVE MAINTENANCE TO REDUCE THE CHANCE OF LEAKAGE. PETROLEUM PRODUCTS WILL BE STORED IN TIGHTLY SEALED CONTAINERS WHICH ARE CLEARLY LABELED.

**12.3.2.**

FERTILIZERS: FERTILIZERS WILL BE APPLIED ONLY IN THE AMOUNTS SPECIFIED BY THE SOIL ANALYSIS OR TDDO. ONCE APPLIED, FERTILIZERS WILL BE WORKED INTO THE SOIL TO LIMIT THE EXPOSURE TO STORMWATER. FERTILIZERS WILL BE STORED IN AN ENCLOSED AREA UNDER COVER. THE CONTENTS OF PARTIALLY USED FERTILIZER BAGS WILL BE TRANSFERRED TO SEALABLE CONTAINERS TO AVOID SPILLS.

**12.3.3.**

PAINTS: ALL CONTAINERS WILL BE TIGHTLY SEALED AND STORED WHEN NOT REQUIRED FOR USE. THE EXCESS WILL BE DISPOSED OF PER THE MANUFACTURER'S INSTRUCTIONS AND APPLICABLE STATE AND LOCAL REGULATIONS.

**12.3.4.**

CONCRETE TRUCKS: CONTRACTORS WILL PROVIDE DESIGNATED TRUCK WASHOUT AREAS ON THE SITE. THESE AREAS MUST BE SELF CONTAINED AND NOT CONNECTED TO ANY STORMWATER

12.4. SPILL MANAGEMENT  
 OUTLET OF THE SITE. UPON COMPLETION OF CONSTRUCTION WASHOUT AREAS WILL BE PROPERLY STABILIZED.

12.4.1. IN ADDITION TO THE PREVIOUS HOUSEKEEPING AND MANAGEMENT PRACTICES, THE FOLLOWING PRACTICES WILL BE FOLLOWED FOR SPILL PREVENTION AND CLEANUP IF NECESSARY:  
 12.4.1. FOR ALL HAZARDOUS MATERIALS STORED ON SITE, THE MANUFACTURER'S RECOMMENDED METHODS FOR SPILL CLEAN UP WILL BE CLEARLY POSTED. SITE PERSONNEL WILL BE MADE AWARE OF THE PROCEDURES AND THE LOCATIONS OF THE INFORMATION AND CLEANUP SUPPLIES.

12.4.2. APPROPRIATE CLEANUP MATERIALS AND EQUIPMENT WILL BE MAINTAINED BY THE CONTRACTOR IN THE MATERIALS STORAGE AREA ON-SITE AND UNDER COVER, AS APPROPRIATE. EQUIPMENT AND MATERIALS MAY INCLUDE ITEMS SUCH AS BOMS, DUST PANS, MOPS, RAGS, GLOVES, GOGGLES, KITTY LITTER, AND SODIUM HYPOCHLORITE. LASTLY, ALL TRASH CONTAINERS SPECIFICALLY FOR CLEAN UP PURPOSES.

12.4.3. ALL SPILLS WILL BE CLEANED IMMEDIATELY AFTER DISCOVERY AND THE MATERIALS DISPOSED OF PROPERLY. THE SPILL AREA WILL BE KEPT WELL VENTILATED AND PERSONNEL WILL WEAR PROPER PPE. PROTECTIVE COVERING TO PREVENT INJURY FROM CONTACT WITH A HAZARDOUS SUBSTANCE.

12.4.4. THE CONTRACTOR'S RESPONSIBLE PARTY WILL BE THE SPILL PREVENTION AND CLEANUP COORDINATOR. THE CONTRACTOR IS RESPONSIBLE FOR ENSURING THAT THE SITE PERSONNEL ARE AWARE OF THE PROCEDURES FOR HANDLING HAZARDOUS MATERIALS, HANDLING, SPILL MANAGEMENT, AND CLEANUP.

12.4.5. IF SPILLS REPRESENT AN IMMINENT THREAT OF ESCAPING THE SITE AND ENTERING RECEIVING WATERS, PERSONNEL WILL BE RESPONSIBLE FOR NOTIFYING THE TDEC IMMEDIATELY AND THE SUPERINTENDENT. AFTER THE SITUATION HAS BEEN STABILIZED.

12.4.6. IF AN OIL SHEEN IS OBSERVED ON SURFACE WATER (E.G. SETTLING POND, DETENTION POND, SWALES), ACTION WILL BE TAKEN IMMEDIATELY TO REMOVE THE SHEEN. THE CONTRACTOR WILL USE APPROPRIATE MATERIALS TO CONTAIN AND ABSORB THE SPILL. THE SOURCE OF THE OIL SHEEN WILL ALSO BE IDENTIFIED AND REMOVED OR REPAIRED AS NECESSARY TO PREVENT FURTHER RELEASES.

12.4.7. IF A SPILL OCCURS THE CONTRACTOR'S SITE SUPERINTENDENT SHALL BE RESPONSIBLE FOR COMPLETING THE SPILL REPORTING FORM AND FOR REPORTING THE SPILL TO THE DOT CONSTRUCTION ENGINEER AND/OR PROJECT ENGINEER. ALL SPILLS MUST BE REPORTED TO THE APPROPRIATE AGENCY, AND MEASURES SHALL BE TAKEN IMMEDIATELY TO PREVENT THE POLLUTION OF WATERS OF THE STATE(S). INCLUDING GROUNDWATER, SHOULD A SPILL OCCUR.

12.4.8. APPROPRIATE CLEANUP MATERIALS AND EQUIPMENT SHALL BE MAINTAINED BY THE CONTRACTOR IN THE MATERIALS STORAGE AREA ON-SITE AND UNDER COVER. SPILL RESPONSE EQUIPMENT SHALL BE INSPECTED AND MAINTAINED BY THE CONTRACTOR AS NECESSARY TO REPLACE ANY MATERIALS USED IN SPILL RESPONSE ACTIVITIES.

12.5. SPILL NOTIFICATION (5-1)

WHERE A RELEASE CONTAINING A HAZARDOUS SUBSTANCE IN AN AMOUNT EQUAL TO OR MORE THAN A REPORTABLE QUANTITY ESTABLISHED UNDER EITHER 40 CFR 117 OR 40 CFR 302 OCCURS DURING A 24-HOUR PERIOD:

12.5.1. THE DOT PROJECT ENGINEER IS RESPONSIBLE FOR NOTIFYING THE REGIONAL PROJECT DEVELOPMENT OFFICE (E.G. TRANSPORTATION ENVIRONMENTAL STUDIES SPECIALIST) AS SOON AS HE OR SHE HAS KNOWLEDGE OF THE DISCHARGE.

12.5.2. THE DOT REGIONAL PROJECT DEVELOPMENT OFFICE WILL NOTIFY THE LOCAL TDEC ENVIRONMENTAL FIELD OFFICE AND ANY OTHER APPLICABLE REGULATORY AGENCIES WITHIN 24 HOURS OF THE SPILL.

12.5.3. IN ADDITION TO ANY FOLLOW UP NOTIFICATIONS REQUIRED BY FEDERAL LAW, A WRITTEN DESCRIPTION OF THE RELEASE DATE OF RELEASE AND CIRCUMSTANCES LEADING TO THE RELEASE WHAT ACTIONS WERE TAKEN TO MITIGATE EFFECTS OF THE RELEASE, AND STEPS TAKEN TO MINIMIZE THE CHANCE OF

FUTURE OCCURRENCES WILL BE SUBMITTED TO THE APPROPRIATE TDEC ENVIRONMENTAL FIELD OFFICE WITHIN 14 DAYS OF KNOWLEDGE OF THE RELEASE.

12.5.4. THE SWPPP MUST BE MODIFIED WITHIN 14 DAYS OF KNOWLEDGE OF THE RELEASE. THE SWPPP WILL BE MODIFIED TO REFLECT THE CIRCUMSTANCES LEADING TO THE RELEASE AND THE DATE OF RELEASE. THE SWPPP WILL BE REVIEWED AND MODIFIED AS NECESSARY TO IDENTIFY MEASURES TO PREVENT THE REOCCURRENCE OF SUCH RELEASES AND TO RESPOND TO SUCH RELEASES.

13. RECORD-KEEPING

13.1. REQUIRED RECORDS  
 DOT OR THEIR DULY AUTHORIZED REPRESENTATIVE WILL MAINTAIN AT THE SITE THE FOLLOWING RECORDS OF CONSTRUCTION ACTIVITIES (3.5.3.1m) (4.1.5) (6.2.1):

13.1.1. THE DATES WHEN MAJOR GRADING ACTIVITIES OCCUR.  
 13.1.2. THE DATES WHEN CONSTRUCTION ACTIVITIES TEMPORARILY OR PERMANENTLY CEASE ON A PORTION OF THE SITE.

13.1.3. THE DATES WHEN STABILIZATION MEASURES ARE INITIATED.

13.1.4. RECORDS EPSC INSPECTION REPORTS AND CORRECTIVE MEASURES.

13.1.5. RECORDS OF QUALITY ASSURANCE SITE ASSESSMENTS.

13.1.6. COPY OF SITE EPSC INSPECTOR'S CERTIFICATION AND/OR LICENSING

13.1.7. COPY OF REQUIRED SOIL ANALYSIS

13.1.8. A COPY OF ANY REGULATORY CORRESPONDENCE REGARDING THE EFFECTIVENESS OF THE SWPPP OR EPSC CONTROLS.

13.2. RAINFALL MONITORING PLAN (3.5.3.1.o)

13.2.1. EQUIPMENT  
 AT A MINIMUM, THE CONTRACTOR WILL INSTALL A FENCE POST TYPE RAIN GAUGE TO MEASURE RAINFALL. THE STANDARD FENCE POST TYPE RAIN GAUGE SHALL BE USED. THE GAUGE SHALL BE MEASURES UP TO 6 INCHES OF RAINFALL ON AN ENGLISH SCALE. THE GAUGE SHALL BE PROVIDED ON ONE FACE, WITH A METRIC SCALE ON THE OTHER FACE. GRADUATION WILL BE PERMANENTLY MOLDED IN DURABLE WEATHER-RESISTANT PLASTIC. THE MINIMUM GRADUATION WILL BE 0.01 INCH (OR 0.1MM). AN ALUMINUM BRACKET WITH SCREWS MAY BE USED TO MOUNT THE GAUGE ON A WOODEN SUPPORT.

13.2.2. LOCATION  
 THE RAIN GAUGE WILL BE LOCATED AT OR ALONG THE PROJECT SITE, AS DEFINED IN THE NOI OF THE NPDES PERMIT, IN AN OPEN AREA SUCH THAT THE MEASUREMENT WILL NOT BE INFLUENCED BY OUTSIDE FACTORS (IE. OVERHANGS, GUTTER, TREES, ETC.). THE GAUGE SHALL BE LOCATED ALONG THE CENTERLINE OF THE PRIMARY ALIGNMENT OF THE PROJECT WHERE CLEARING, GRUBBING, EXCAVATION, GRADING, CUTTING OR FILLING IS ACTIVELY PERFORMED, OR EXPOSED SOIL HAS NOT YET BEEN PERMANENTLY STABILIZED.

13.2.3. METHODS  
 RAINFALL MONITORING WILL BE INITIATED PRIOR TO CLEARING, GRUBBING, EXCAVATION, GRADING, CUTTING, OR FILLING. EXCEPT AS SUCH MINIMAL CLEARING MAY BE NECESSARY TO INSTALL A RAIN GAUGE IN AN OPEN AREA, THE RAIN GAUGE WILL BE CHECKED FOR OPERATIONAL SOUNDNESS DAILY (DURING NORMAL BUSINESS HOURS) IN WET TIMES AND WEEKLY IN DRY TIMES. GAUGES WILL BE REPAIRED OR REPLACED ON THE SAME DAY IF FOUND TO BE NON-OPERATIONAL OR MISSING.

13.2.4. RECORDS  
 EACH RAIN GAUGE WILL BE READ (FOR DETAILED RECORDS OF RAINFALL) AND EMPTIED AFTER EVERY RAINFALL EVENT OCCURRING ON THE PROJECT SITE AT APPROXIMATELY THE SAME TIME AS THE RAINFALL EVENT. READINGS SHALL BE RECORDED IN PERIODS OF DRY CONDITIONS. IT WILL BE NECESSARY TO READ THE RAIN GAUGE EVERY DAY, IN LIEU OF THIS REQUIREMENT ON WEEKENDS AND ON STATE HOLIDAYS. THE RAIN GAUGES CAN BE EMPTIED THE NEXT BUSINESS DAY AND A REFERENCE SITE USED FOR A RECORD OF DAILY AMOUNT OF PRECIPITATION FOR THOSE DAYS. A REFERENCE SITE IS THE DOCUMENTATION FROM THE CLOSEST GAUGE WITHIN PROXIMITY

OF THE PROJECT FROM A RECOGNIZED SOURCE SUCH AS THE NOAA NATIONAL WEATHER SERVICE.

13.2.5. DETAILED RECORDS WILL BE RECORDED OF RAINFALL EVENTS INCLUDING DATES, AMOUNTS OF RAINFALL, AND THE APPROXIMATE LOCATION OF THE RAINFALL. DETAILED RECORDS OF RAINFALL RECORDS SHALL BE RECORDED ON THE DOT RAINFALL RECORD SHEET AND SHALL BE MAINTAINED IN THE DOCUMENTATION AND PERMITS' BINDER.

13.2.6. IF THE RAINFALL EVENT IS STILL IN PROGRESS AT THE DAILY CHECK, THE CONTRACTOR SHALL CONTINUE TO RECORD THE RAINFALL RECORD WILL INDICATE THAT THE STORM EVENT WAS STILL IN PROGRESS.

13.2.7. RAIN GAUGE INFORMATION (DETAILED RECORDS), INCLUDING THE LOCATION OF THE NEAREST OUTFALL, WILL BE RECORDED ON THE CONSTRUCTION REPORT FORMS AT THE TIME OF MEASUREMENT.

13.3. KEEPING PLANS CURRENT (3.4)

13.3.1. THE EPSC PLAN IS TO SERVE AS AN INITIAL GUIDE FOR SITE PERSONNEL AS THE CONSTRUCTION PROCESS DEVELOPS. IT MUST BE AMENDED, MODIFIED, AND UPDATED WHENEVER EPSC INSPECTIONS INDICATE, OR WHERE STATE OR FEDERAL INSPECTIONS INDICATE, THAT THE EPSC PLAN IS NOT PROVIDING EFFECTIVE OR ELIMINATING OR SIGNIFICANTLY MINIMIZING POLLUTANT SOURCES OR ARE OTHERWISE NOT ACHIEVING THE GENERAL OBJECTIVES OF CONTROLLING POLLUTANTS IN STORMWATER DISCHARGES ASSOCIATED WITH THE CONSTRUCTION ACTIVITY.

13.3.2. THE STAGES DEPICTED WITHIN THE EPSC PLANS MAY NOT COINCIDE WITH THE ACTUAL STAGES OF CONSTRUCTION ESTABLISHED BY THE CONTRACTOR DURING CONSTRUCTION. THIS MODIFICATIONS WILL BE REQUIRED TO ENSURE THE EPSC PLAN IS MAINTAINED TO DEPICT CURRENT SITE CONDITIONS. IT SHOULD BE MAINTAINED SUCH THAT IT WILL ALWAYS REFLECT THE ASSURES THAT ARE IN PLACE DURING THE VARIOUS STAGES OF CONSTRUCTION. THE EPSC PLAN SHALL BE UPDATED ALL THE INTERMEDIATE STAGES OF CONSTRUCTION THAT WILL OCCUR. THESE DOCUMENTS MUST BE UPDATED THROUGHOUT THE LIFE OF THE CONSTRUCTION PROJECT.

13.3.3. THE DOT EPSC INSPECTOR OR THEIR DULY AUTHORIZED REPRESENTATIVE WILL MODIFY AND UPDATE THE SWPPP WHEN ANY OF THE FOLLOWING CONDITIONS APPLY.

13.3.3.1. WHENEVER THERE IS A CHANGE IN THE SCOPE OF THE PROJECT THAT WOULD BE EXPECTED TO HAVE A DISCHARGE OF POLLUTANTS TO THE WATERS OF THE STATE, WHICH HAS NOT OTHERWISE BEEN ADDRESSED IN THE SWPPP.

13.3.3.2. WHENEVER INSPECTIONS OR INVESTIGATIONS BY SITE OPERATORS, LOCAL, STATE, OR FEDERAL OFFICIALS INDICATE THAT THE SWPPP DOES NOT ADEQUATELY ELIMINATE OR SIGNIFICANTLY MINIMIZE POLLUTANTS FROM CONSTRUCTION ACTIVITY SOURCES, OR IS OTHERWISE NOT ACHIEVING THE GENERAL OBJECTIVES OF CONTROLLING POLLUTANTS IN STORMWATER DISCHARGES ASSOCIATED WITH CONSTRUCTION ACTIVITY, WHERE LOCAL, STATE, OR FEDERAL OFFICIALS DETERMINE THAT THE SWPPP IS INEFFECTIVE IN ELIMINATING OR SIGNIFICANTLY MINIMIZING POLLUTANT SOURCES, A COPY OF ANY CORRESPONDENCE TO THAT EFFECT MUST BE RETAINED IN THE SWPPP.

13.3.3.3. WHEN ANY NEW OPERATOR AND/OR SUB-OPERATOR IS ASSIGNED OR RELIEVED OF THEIR RESPONSIBILITY TO IMPLEMENT A PORTION OF THE SWPPP.

13.3.3.4. TO PREVENT A NEGATIVE IMPACT TO LEGALLY PROTECTED STATE OR FEDERALLY LISTED OR PROPOSED THREATENED OR ENDANGERED AQUATIC FAUNA.

13.3.3.5. WHEN THERE IS A CHANGE IN CHEMICAL TREATMENT METHODS INCLUDING: USE OF DIFFERENT TREATMENT CHEMICALS, DIFFERENT DOSAGE OR APPLICATION RATES OR A DIFFERENT AREA OF APPLICATION NOT SPECIFIED ON THE EPSC PLANS.

13.3.3.6. ALL SWPPP REVISIONS SHALL BE RECORDED WITHIN 7 DAYS BY THE PROJECT EPSC INSPECTOR.

13.3.3.7. WHEN A TMDL IS DEVELOPED FOR THE RECEIVING WATERS FOR A POLLUTANT OF CONCERN (SILTATION

AND/OR HABITAT ALTERATION). CONSTRUCTION SHALL NOTIFY THE PERMITS SECTION FOR PROPER COORDINATION.

13.4. MAKING PLANS ACCESSIBLE

13.4.1. TDOT WILL RETAIN A COPY OF THIS SWPPP (INCLUDING A COPY OF THE DOCUMENTATION AND PERMITS' BINDER AT THE CONSTRUCTION SITE) AT THE LOCAL OFFICE WHERE THE PERMIT IS ISSUED. THE PERMITTEE SHALL PROVIDE ACCESS TO THESE PLANS TO THE DATE OF FINAL STABILIZATION. TDOT WILL HAVE A COPY OF THE SWPPP AVAILABLE AT THE LOCATION WHERE WORK IS OCCURRING ON-SITE FOR THE USE OF OPERATORS AND THOSE IDENTIFIED AS HAVING RESPONSIBILITIES UNDER THE SWPPP WHENEVER THEY ARE ON THE CONSTRUCTION SITE (6.2).

13.4.2. PRIOR TO THE INITIATION OF LAND DISTURBING ACTIVITIES AND UNTIL THE SITE HAS MET THE FINAL STABILIZATION CRITERIA, TDOT OR THEIR DULY AUTHORIZED REPRESENTATIVE WILL POST A NOTICE NEAR THE MAIN ENTRANCE OF THE CONSTRUCTION SITE WITH THE FOLLOWING INFORMATION (3.3.3) (6.2.1):

13.4.2.1. A COPY OF THE NOTICE OF COVERAGE (NOC) WITH THE NPDES PERMIT NUMBER FOR THE PROJECT;

13.4.2.2. THE INDIVIDUAL NAME, COMPANY NAME, E-MAIL ADDRESS AND CELL PHONE NUMBER AND TELEPHONE NUMBER OF THE LOCAL PROJECT SITE OWNER AND OPERATOR CONTACT;

13.4.2.3. A BRIEF DESCRIPTION OF THE PROJECT; AND

13.4.2.4. THE LOCATION OF THE SWPPP.

13.4.3. ALL INFORMATION DESCRIBED IN SECTION 13.4.2 MUST BE MAINTAINED IN LEGIBLE CONDITION. IF POSTING THIS INFORMATION NEAR A MAIN ENTRANCE IS INFEASIBLE DUE TO BUILDING OR OTHER OBSTACLES, THE NOTICE MUST BE PLACED IN A LEGIBLY ACCESSIBLE LOCATION WHERE CONSTRUCTION IS ACTIVELY UNDERWAY AND MOVED AS NECESSARY.

13.5. NOTICE OF TERMINATION (8.0)

13.5.1. WHEN ALL STORMWATER DISCHARGES FROM CONSTRUCTION ACTIVITIES THAT ARE AUTHORIZED BY THE PERMIT ARE ELIMINATED BY FINAL STABILIZATION, THE LOCAL REGIONAL NPDES OFFICE SHALL POST A NOTICE OF TERMINATION (NOTICE) AT THE TDEC CENTRAL OFFICE IN NASHVILLE, TN.

13.5.2. FOR THE PURPOSES OF THE CERTIFICATION REQUIRED BY THE NPDES PERMIT, THE ELIMINATION OF STORMWATER DISCHARGES ASSOCIATED WITH THE CONSTRUCTION ACTIVITY MEANS THE

13.5.2.1. ALL EARTH-DISTURBING ACTIVITIES ON THE SITE ARE COMPLETED AND ALL DISTURBED SOILS AT THE PORTION OF THE CONSTRUCTION SITE WHERE THE OPERATOR HAD CONTROL HAVE BEEN FINALLY STABILIZED; AND

13.5.2.2. ALL CONSTRUCTION MATERIALS, WASTE AND WASTE HANDLING DEVICES AND ALL EQUIPMENT, AND VEHICLES THAT WERE USED DURING CONSTRUCTION HAVE BEEN REMOVED AND PROPERLY DISPOSED; AND

13.5.2.3. ALL STORMWATER CONTROLS THAT WERE INSTALLED AND MAINTAINED DURING CONSTRUCTION, EXCEPT THOSE THAT ARE INTENDED FOR LONG-TERM USE FOLLOWING TERMINATION OF PERMIT COVERAGE, HAVE BEEN REMOVED; AND

13.5.2.4. ALL POTENTIAL POLLUTANTS AND POLLUTANT GENERATING ACTIVITIES ASSOCIATED WITH CONSTRUCTION HAVE BEEN REMOVED; AND

13.5.2.5. THE PERMITTEE HAS IDENTIFIED WHO IS RESPONSIBLE FOR ONGOING MAINTENANCE OF ANY STORMWATER CONTROLS LEFT ON THE SITE FOR LONG-TERM USE FOLLOWING TERMINATION OF PERMIT COVERAGE; AND

13.5.2.6. TEMPORARY ERSC MEASURES HAVE BEEN OR WILL BE REMOVED AT AN APPROPRIATE TIME TO ENSURE FINAL STABILIZATION IS MAINTAINED; AND

13.5.2.7. ALL STORMWATER DISCHARGES ASSOCIATED WITH CONSTRUCTION ACTIVITIES FROM THE IDENTIFIED SITE PORTION OF THE CONSTRUCTION SITE WHERE THE PERMIT HAVE OTHERWISE BEEN ELIMINATED FOR THE PORTION OF THE CONSTRUCTION SITE WHERE THE OPERATOR HAD CONTROL.

13.6. RETENTION OF RECORDS (6.2)

TDOT WILL RETAIN COPIES OF THE SWPPP. ALL REPORTS REQUIRED BY THE PERMITS SECTION OR DATA USED TO COMPLETE THE NOTICE OF INTENT FOR THE PROJECT FOR A PERIOD OF AT LEAST THREE (3) YEARS FROM THE DATE THE NOT WAS FILED.

14. SITE WIDE PRIMARY PERMITTEE CERTIFICATION (7.7.5)

I CERTIFY UNDER PENALTY OF LAW THAT THIS DOCUMENT AND ALL ATTACHMENTS WERE PREPARED BY ME, OR UNDER MY DIRECTION OR SUPERVISION. THE SUBMITTED INFORMATION IS TO THE BEST OF MY KNOWLEDGE AND BELIEF TRUE AND ACCURATE. I BELIEVE THAT THERE ARE SIGNIFICANT PENALTIES FOR SUBMITTING FALSE INFORMATION INCLUDING THE POSSIBILITY OF FINE AND IMPRISONMENT, AS SPECIFIED IN TENNESSEE CODE ANNOTATED SECTION 39-16-702(a)(4). THIS DECLARATION IS MADE UNDER PENALTY OF PERJURY.

AUTHORIZED TDOT PERSONNEL SIGNATURE (3.3.1)

*John Hewitt*

John Hewitt  
PRINTED NAME

CE Manager 2  
TITLE

October 4, 2017  
DATE

15. SECONDARY PERMITTEE (OPERATOR) CERTIFICATION (7.7.6)

I CERTIFY UNDER PENALTY OF LAW THAT I HAVE REVIEWED THIS DOCUMENT, ANY ATTACHMENTS, AND THE SWPPP REFERENCED ABOVE BASED ON MY BEST KNOWLEDGE AND BELIEF THAT THE INFORMATION IS TRUE AND ACCURATE AND/OR MY INQUIRY OF THE PERSON DIRECTLY RESPONSIBLE FOR ASSEMBLING THIS NOI AND SWPPP, I BELIEVE THE INFORMATION SUBMITTED IS ACCURATE. I AM AWARE THAT THIS NOI, IF APPROVED, MAKES THE ABOVE-DESCRIBED CONSTRUCTION ACTIVITY SUBJECT TO NPDES PERMIT NUMBER TNR000000, AND THAT CERTAIN OF MY ACTIVITIES ON-SITE ARE THEREBY REGULATED. I AM AWARE THAT THERE ARE SIGNIFICANT PENALTIES INCLUDING THE POSSIBILITY OF FINE AND IMPRISONMENT FOR VIOLATING THESE PERMIT REQUIREMENTS AS SPECIFIED IN TENNESSEE CODE ANNOTATED SECTION 39-16-702(a)(4). THIS DECLARATION IS MADE UNDER PENALTY OF PERJURY.

AUTHORIZED TDOT PERSONNEL SIGNATURE (3.3.1)

PRINTED NAME

TITLE

DATE

16. ENVIRONMENTAL PERMITS (9.0)

LIST ALL ENVIRONMENTAL PERMITS AND EXPIRATION DATES FOR PROJECT (TO BE COMPLETED AT THE ENVIRONMENTAL PRECONSTRUCTION MEETING BY TDOT CONSTRUCTION OR THEIR DULY AUTHORIZED REPRESENTATIVE).

PERMIT	ENVIRONMENTAL PERMITS		EXPIRATION DATE
	YES OR NO	PERMIT OR TRACKING NO.	
TDEC ARAP			
CORPS OF ENGINEERS (USACE)			
TVA 26A			
TDEC CGP			
OTHER:			

\*THE TDOT ENVIRONMENTAL DIVISION MUST BE NOTIFIED SIX MONTHS PRIOR TO PERMIT EXPIRATION DATE.

17. OUTFALL TABLE (3.5.1.d.5.4.1.g)

EFSC STAGE	OUTFALL LABEL	SUB OUTFALL	STATION C.L. LT OR RT	SLOPE WITHIN ROW (%)	STAGE 1 DRAINAGE AREA (AC)	STAGE 2 DRAINAGE AREA (AC)	STAGE 3 DRAINAGE AREA (AC)	SEDIMENT BASIN OR EQUIVALENT MEASURE(S) (YES, NO OR N/A)	RECEIVING RESOURCE (TODOT EBR LABEL) OR OTHER	COMMENTS
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	ALL FLOWS AT BOTH THE HALL BRANCH SITE AND THE UT TO CLEAR CREEK SITE OCCUR FROM OVERFLOW OF STRUCTURES EXIST FOR THIS PROJECT

ALL UNUSED FIELDS WITHIN THE OUTFALL TABLE ARE TO BE SHADED, HATCHED, OR REMOVED TO INDICATE THEIR NON-USAGE.



SWPPP INDEX OF SHEETS

DESCRIPTION	SHEET
1. SWPPP REQUIREMENTS (3.0)	1
2. SITE DESCRIPTION (3.5.1)	1
3. ORDER OF CONSTRUCTION ACTIVITIES (3.5.1.b, 3.5.2.a)	1
4. STREAM, OUTFALL, WETLAND, TMDL AND ECOLOGY INFORMATION	2
5. EROSION PREVENTION AND SEDIMENT CONTROL (EPSC) MEASURES (3.5.3)	3
6. FLOCCULANTS (3.5.3.1.b)	3
7. UTILITY RELOCATION	4
8. MAINTENANCE AND INSPECTION	4
9. SITE ASSESSMENTS (3.1.2)	5
10. STORMWATER MANAGEMENT (3.5.4)	5
11. NON-STORMWATER DISCHARGES (3.5.9)	5
12. SPILL PREVENTION, MANAGEMENT AND NOTIFICATION (3.5.5.c, 5.1)	5
13. RECORD-KEEPING	6
14. SITE WIDE/PRIMARY PERMITTEE CERTIFICATION (7.7.5)	7
15. SECONDARY PERMITTEE (OPERATOR) CERTIFICATION (7.7.6)	7
16. ENVIRONMENTAL PERMITS (3.0)	7
17. OUTFALL TABLE (3.5.1.4, 5.4.1.g)	8

NOTE: CITATIONS IN PARENTHESIS INDICATE SECTIONS OF THE CURRENT COP.

1. SWPPP REQUIREMENTS (3.0)

- HAS THE SWPPP TEMPLATE BEEN PREPARED BY AN INDIVIDUAL THAT HAS THE FOLLOWING LICENSING AND/OR CERTIFICATIONS (3.1.1)?
  - YES (CHECK ALL THAT APPLY BELOW) OR  NO
  - CERTIFIED PROFESSIONAL IN EROSION AND SEDIMENT CONTROL (EPSC)
  - A TN LICENSED PROFESSIONAL ENGINEER OR LANDSCAPE ARCHITECT
  - HAS SUCCESSFULLY COMPLETED TDEC LEVEL II COURSE
- DO THE EPSC PLANS INVOLVE STRUCTURAL DESIGN, HYDRAULIC, HYDROLOGIC OR OTHER ENGINEERING CALCULATIONS FOR EPSC STRUCTURAL MEASURES (E.G. SEDIMENT BASINS) (3.1.1)? YES  NO 
  - IF YES, HAVE THE EPSC PLANS BEEN PREPARED, STAMPED AND CERTIFIED BY A TN LICENSED PROFESSIONAL ENGINEER OR LANDSCAPE ARCHITECT?  YES  NO
- DO THE PROJECT STORMWATER OUTFALLS DIRECTLY DISCHARGE INTO THE FOLLOWING (3.4.1)? YES (CHECK ALL THAT APPLY BELOW)  NO
  - WATERS WITH UNAVAILABLE PARAMETERS (303d FOR SILTATION OR HABITAT ALTERATION)
  - EXCEPTIONAL TENNESSEE WATERS

- IF YES TO SECTION 1.3, HAS THE SWPPP TEMPLATE BEEN PREPARED BY AN INDIVIDUAL THAT HAS THE FOLLOWING LICENSING AND/OR CERTIFICATIONS (5.4.1.b)?
  - YES (CHECK ALL THAT APPLY BELOW)  NO
  - CERTIFIED PROFESSIONAL IN EROSION AND SEDIMENT CONTROL (EPSC)
  - A TN LICENSED PROFESSIONAL ENGINEER OR LANDSCAPE ARCHITECT
  - HAS SUCCESSFULLY COMPLETED TDEC LEVEL II COURSE

2. SITE DESCRIPTION (3.5.1)

- PROJECT LIMITS (3.5.1.b): REFER TO TITLE SHEET
- PROJECT DESCRIPTION (3.5.1.a):
  - TITLE: BUSH BROTHERS PROPERTY STREAM MITIGATION
  - COUNTY: JEFFERSON
  - PIN: 104027.02
- SITE MAP(S) (2.6.2): REFER TO TITLE SHEET
- DESCRIPTION OF EXISTING SITE TOPOGRAPHY (3.5.1.d): REFER TO EXISTING PLAN AND PROFILE SHEET(S) NS-4 TO NS-4H AND NS-14 TO NS-14C, PROPOSED PLAN AND PROFILE SHEET(S) NS-5 TO NS-5H AND NS-15 TO NS-15D, USGS QUAD MAP, AND THE OUTFALL TABLE IN SECTION 7.
- MAJOR SOIL DISTURBING ACTIVITIES (3.5.1.b) (CHECK ALL THAT APPLY):
  - CLEARING AND GRUBBING

- EXCAVATION
  - CUTTING AND FILLING
  - FINAL GRADING AND SHAPING
  - UTILITIES
  - OTHER (DESCRIBE): \_\_\_\_\_
- TOTAL PROJECT AREA (3.5.1.c): HALL BRANCH SITE: 5.60 ACRES  
UTL TO CLEAR CREEK SITE: 6.94 ACRES
  - TOTAL AREA TO BE DISTURBED (3.5.1.c): HALL BRANCH SITE: 5.60 ACRES  
UTL TO CLEAR CREEK SITE: 6.94 ACRES
  - NO MORE THAN 60 ACRES OF ACTIVE SOIL DISTURBANCE IS ALLOWED AT ANY TIME DURING THE CONSTRUCTION OF THE PROJECT.
  - ARE THERE ANY SEASONAL LIMITATIONS ON WORK?  YES  NO  
IF YES, LIST THE CORRESPONDING PLAN SHEET: \_\_\_\_\_
  - NO ROW WAS FINALIZED PRIOR TO FEBRUARY 1, 2010 (4.1.2.2)?  
 YES \_\_\_\_\_ (DATE)  NO  
**IF ROW WAS FINALIZED PRIOR TO FEBRUARY 1, 2010, THIS PROJECT IS CONSIDERED A PRE-APPROVED SITE (4.1.2.2)**
  - SOIL PROPERTIES (3.5.1.f) (4.1.1).

SOIL PROPERTIES FOR THE PRIMARY SOILS ARE LISTED IN THE TABLE BELOW.

SOIL PROPERTIES HALL BRANCH SITE			
PRIMARY SOIL NAME	HSG	% OF SITE	ERODIBILITY (K VALUE)
DANDRIDGE CHANNERY SILT LOAM, 12 TO 25% SLOPE	D	1.3	0.2
DANDRIDGE CHANNERY SILT LOAM, 25 TO 70% SLOPE	D	90.8	0.2
LINDSIDE SILT LOAM	C	7.9	0.37

SOIL PROPERTIES UTL1 TO CLEAR CREEK SITE			
PRIMARY SOIL NAME	HSG	% OF SITE	ERODIBILITY (K VALUE)
COLLEDALE/TALBOTT-ROCK OUTCROP COMPLEX	C	10.9	0.43
ENNIS COBBLY LOAM	A	89.1	0.15

- IS ACID PRODUCING ROCK (APR) (I.E. PYRITE) LOCATED WITHIN THE PROJECT LIMITS?  YES  NO
- IF YES TO SECTION 2.13, HAVE APR LOCATIONS BEEN IDENTIFIED WITHIN THE CONSTRUCTION PLANS AND/OR THE GEOTECHNICAL REPORT?  YES  NO; AND
- IF YES TO SECTION 2.12.1, HAS A SPECIAL HANDLING PLAN AND/OR ADAPTIVE MANAGEMENT PLAN (AMP) BEEN PREPARED FOR THE PROJECT?  YES  NO  N/A (TDOT SP107L WILL BE APPLIED)
- PROJECT RUNOFF COEFFICIENTS AND AREA PERCENTAGES (3.5.1.g).

RUNOFF COEFFICIENTS FOR EXISTING CONDITIONS HALL BRANCH SITE			
AREA TYPE	AREA (AC)	PERCENTAGE OF TOTAL AREA (%)	C FACTOR
IMPERVIOUS	0	0	N/A
PERVIOUS	6.94	100	0.45
WEIGHTED CURVE NUMBER OR C-FACTOR =			0.45

RUNOFF COEFFICIENTS FOR POST-CONSTRUCTION CONDITIONS HALL BRANCH SITE			
AREA TYPE	AREA (AC)	PERCENTAGE OF TOTAL AREA (%)	C FACTOR
IMPERVIOUS	0	0	N/A
PERVIOUS	6.94	100	0.43
WEIGHTED CURVE NUMBER OR C-FACTOR =			0.43

RUNOFF COEFFICIENTS FOR EXISTING CONDITIONS UTL1 CLEAR CREEK SITE			
AREA TYPE	AREA (AC)	PERCENTAGE OF TOTAL AREA (%)	C FACTOR
IMPERVIOUS	0	0	N/A
PERVIOUS	5.60	100	0.09
WEIGHTED CURVE NUMBER OR C-FACTOR =			0.09

RUNOFF COEFFICIENTS FOR POST-CONSTRUCTION CONDITIONS UTL1 CLEAR CREEK SITE			
AREA TYPE	AREA (AC)	PERCENTAGE OF TOTAL AREA (%)	C FACTOR
IMPERVIOUS	0	0	N/A
PERVIOUS	5.60	100	0.01
WEIGHTED CURVE NUMBER OR C-FACTOR =			0.01

- ORDER OF CONSTRUCTION ACTIVITIES (3.5.1.b, 3.5.2.a)  
CONSTRUCTION SHALL BE SEQUENCED AND STAGED TO: MINIMIZE THE EXPOSURE TIME OF GRADED OR DENuded SOIL AREAS, PRESERVE TOPSOIL, AND MINIMIZE SOIL COMPACTION. NO WORK SHALL BE STARTED UNTIL THE CONSTRUCTION PLAN IS APPROVED BY THE ENGINEER. THE ORDER OF CONSTRUCTION SHALL BE STAGED TO ACCORD WITH THE ORDER OF CONSTRUCTION ACTIVITIES AND PERMANENT EPSC MEASURES. THE CONTRACTOR SHALL INCORPORATE AND SUPPLEMENT, AS ACCEPTABLE, THE ORDER OF CONSTRUCTION ACTIVITIES AND THE BASIC EPSC DEVICES DEPICTED ON THE EPSC PLAN CONTAINED WITHIN THE APPROVED SWPPP.
  - SPECIAL SEQUENCING REQUIREMENTS (SEE SHEETS NS-11)
  - INSTALL STABILIZED CONSTRUCTION EXITS.
  - IDENTIFY LIMITS OF DISTURBANCE, CLEARLY MARK AREAS TO REMAIN UNDISTURBED, INSTALL CAUTION FENCE IF NECESSARY.
  - INSTALL INITIAL EPSC MEASURES BEFORE CLEARING, GRUBBING, EXCAVATION, GRADING, CULVERT INSTALLATION, CUTTING, FILLING, OR GRADE STABILIZATION. ALL EPSC MEASURES SHALL BE LEFT AS SUCH WORK MAY BE NECESSARY TO INSTALL EPSC MEASURES.
  - PERFORM CLEARING AND GRUBBING (NOT MORE THAN 14 DAYS PRIOR TO GRADING OR EARTHMOVING. REFER TO THE STABILIZATION PRACTICES BELOW).
  - PROCEED WITH GRADING ACTIVITIES MAKING USE OF PUMP AROUND DIVERSION AS NOTED ON PLANS.
  - UTILIZE COIR FIBER MATTING TO STABILIZE CONSTRUCTED CHANNELS AS NOTED ON PLANS.
  - STABILIZE DISTURBED AREAS WITHIN 14 DAYS OF COMPLETING ANY STAGE AND/OR PHASE OF ACTIVITY.
  - COMPLETE FINAL STABILIZATION (TOPSOIL, SEEDING, MULCH, EROSION CONTROL MATTING/BLANKET, TREE PLANTING, ETC).
  - REMOVE TEMPORARY EROSION CONTROLS AND ACCUMULATED SEDIMENT FROM AREAS THAT HAVE ESTABLISHED AT LEAST 70 PERCENT UNIFORM PERMANENT VEGETATIVE COVER.
  - RE-STABILIZE AREAS DISTURBED BY REMOVAL ACTIVITIES.

**4. STREAM, OUTFALL, WETLAND, TMDL AND ECOLOGY INFORMATION**

4.1. STREAM INFORMATION (3.5.1j, 3.5.1k)  
 4.1.1. WILL CONSTRUCTION AND/OR EROSION PREVENTION AND SEDIMENT CONTROLS IMPACT ANY STREAMS WITHIN THE PROJECT LIMITS?  YES  NO  
 IF YES, THE IMPACTS AND HAVE BEEN INCLUDED IN THE TOTAL PROJECT IMPACTS AND HAVE BEEN INCLUDED IN THE WATER QUALITY PERMITS.

4.1.2. HAVE ANY OF THE RECEIVING STATE WATERS LESS THAN OR EQUAL TO 1 FLOW MILE DOWN GRADIENT OF THE PROJECT LIMITS BEEN CLASSIFIED BY TDEC AS FOLLOWS (CHECK ALL THAT APPLY):  
 303d WITH UNAVAILABLE PARAMETERS FOR SILTATION ALTERATION  
 303d WITH UNAVAILABLE PARAMETERS FOR HABITAT ALTERATION  
 303d WITH UNAVAILABLE PARAMETERS FOR HABITAT ALTERATION  
 303d WITH UNAVAILABLE PARAMETERS FOR HABITAT ALTERATION  
 RECEIVING WATERS OF THE STATE (ETW)

4.1.3. RECEIVING WATERS OF THE STATE (3.5.1.k)  
**RECEIVING WATERS OF THE STATE INFORMATION HALL BRANCH SITE**

TDOT STATE WATER LABEL FROM EBR	LABEL FROM CONSTRUCTION PLANS	NAME OF RECEIVING STATEWATER	303d WITH UNAVAILABLE PARAMETERS FOR SILTATION OR HABITAT ALTERATION (YES OR NO)	ETW (YES OR NO)	LOCATED WITHIN PROJECT LIMITS (YES OR NO)	LOCATED WITHIN FLOW MILE DOWN GRADIENT OF PROJECT LIMITS (YES OR NO)
STR-1	HALL BRANCH	HALL BRANCH	NO	NO	YES	YES
STR-2	UT1 HALL BRANCH	UNNAMED TRIBUTARY TO HALL BRANCH	NO	NO	YES	YES
STR-4	UT3 HALL BRANCH	UNNAMED TRIBUTARY TO HALL BRANCH	NO	NO	YES	YES

**RECEIVING WATERS OF THE STATE INFORMATION UT1 TO CLEAR CREEK SITE**

TDOT STATE WATER LABEL FROM EBR	LABEL FROM CONSTRUCTION PLANS	NAME OF RECEIVING STATEWATER	303d WITH UNAVAILABLE PARAMETERS FOR SILTATION OR HABITAT ALTERATION (YES OR NO)	ETW (YES OR NO)	LOCATED WITHIN PROJECT LIMITS (YES OR NO)	LOCATED WITHIN FLOW MILE DOWN GRADIENT OF PROJECT LIMITS (YES OR NO)
STR-1	UT1 CLEAR CREEK	UNNAMED TRIBUTARY TO CLEAR CREEK	NO	NO	YES	YES
SPG-1/STR-2	UT2 CLEAR CREEK	UNNAMED TRIBUTARY TO CLEAR CREEK	NO	NO	YES	YES
STR-3	UT3 CLEAR CREEK	UNNAMED TRIBUTARY TO CLEAR CREEK	NO	NO	YES	YES

**RECEIVING WATERS OF THE STATE INFORMATION UT1 TO CLEAR CREEK SITE**

TDOT STATE WATER LABEL FROM EBR	LABEL FROM CONSTRUCTION PLANS	NAME OF RECEIVING STATEWATER	303d WITH UNAVAILABLE PARAMETERS FOR SILTATION OR HABITAT ALTERATION (YES OR NO)	ETW (YES OR NO)	LOCATED WITHIN PROJECT LIMITS (YES OR NO)	LOCATED WITHIN FLOW MILE DOWN GRADIENT OF PROJECT LIMITS (YES OR NO)
STR-1	UT1 CLEAR CREEK	UNNAMED TRIBUTARY TO CLEAR CREEK	NO	NO	YES	YES
SPG-1/STR-2	UT2 CLEAR CREEK	UNNAMED TRIBUTARY TO CLEAR CREEK	NO	NO	YES	YES
STR-3	UT3 CLEAR CREEK	UNNAMED TRIBUTARY TO CLEAR CREEK	NO	NO	YES	YES

4.1.4. ARE THERE ANY WATER QUALITY RIPARIAN BUFFER ZONES REQUIRED FOR WATERS OF THE STATE? (4.1.2, 5.4.2)  
 YES  NO

**RECEIVING WATERS OF THE STATE INFORMATION HALL BRANCH SITE**

TDOT WOTUS LABEL	CONSTRUCTION PLANS LABEL	LOCATED WITHIN PROJECT LIMITS (YES OR NO)	LOCATED WITHIN 5 FT OF PROJECT LIMITS (YES OR NO)
WWC-1/EPH-1	UT2 HALL BRANCH	YES	YES

4.2.1. ARE WATER QUALITY RIPARIAN BUFFER ZONES REQUIRED FOR WOTUS (4.1.2)?  YES  NO

60- FEET FOR WATERS WITH UNAVAILABLE PARAMETERS AND EXCEPTIONAL TENNESSEE WATERS (AVERAGE WIDTH PER SIDE WITH A MINIMUM OF 30- FEET).

A 60 FOOT NATURAL WATER QUALITY RIPARIAN BUFFER ZONE SHALL BE MAINTAINED FOR ALL WATERS OF THE STATE WITH THIS DESIGNATION. THIS BUFFER ZONE SHALL BE PRESERVED TO THE MAXIMUM EXTENT PRACTICABLE DURING CONSTRUCTION ACTIVITIES AT THE SITE. THE 60 FOOT CRITERION FOR THE WIDTH OF THE BUFFER ZONE CAN BE ESTABLISHED ON AN AVERAGE WIDTH BASIS AT A PROJECT, AS LONG AS THE MINIMUM WIDTH OF THE BUFFER ZONE IS MORE THAN 30 FEET FROM THE MEASURED LOCATION. IF THE CONSTRUCTION SITE IS ADJACENT TO A STREAM, BUFFER AVERAGING CAN BE APPLIED TO BOTH SIDES, BUT MUST BE APPLIED INDEPENDENTLY.

30- FEET FOR ALL OTHER STREAMS (AVERAGE WIDTH PER SIDE WITH A MINIMUM OF 15- FEET).

A 30 FOOT NATURAL WATER QUALITY RIPARIAN BUFFER ZONE ADJACENT TO AND ON BOTH SIDES OF THE RECEIVING STATE STREAM SHALL BE PRESERVED TO THE MAXIMUM EXTENT PRACTICABLE DURING CONSTRUCTION ACTIVITIES AT THE PROJECT. THE 30 FOOT CRITERION FOR THE WIDTH OF THE BUFFER ZONE CAN BE ESTABLISHED ON AN AVERAGE WIDTH BASIS AT A PROJECT, AS LONG AS THE MINIMUM WIDTH OF THE BUFFER ZONE IS MORE THAN 15 FEET AT ANY MEASURED LOCATION. IF THE CONSTRUCTION SITE ENCOMPASSES BOTH SIDES OF A STREAM, BUFFER AVERAGING CAN BE APPLIED TO BOTH SIDES, BUT MUST BE APPLIED INDEPENDENTLY.

4.1.5. ARE THERE ANY WATER QUALITY RIPARIAN BUFFER ZONES NOT REQUIRED FOR STATE WATERS DUE TO A TDEC ARAP? (9.0)  
 YES  NO

4.1.6. ARE THERE WATER QUALITY RIPARIAN BUFFER ZONE EXEMPTIONS? (4.1.2.1)  YES  NO  
 IF YES, EXISTING CONDITIONS DESCRIPTION: \_\_\_\_\_

4.1.7. EVERY ATTEMPT SHOULD BE MADE FOR CONSTRUCTION ACTIVITIES TO NOT TAKE PLACE WITHIN THE WATER QUALITY RIPARIAN BUFFER ZONE AND FOR EXISTING FORESTED AREAS TO BE PRESERVED. (6.4.2.)

4.1.8. BECAUSE OF HEAVY SEDIMENT LOAD ASSOCIATED WITH CONSTRUCTION SITE RUNOFF, WATER QUALITY RIPARIAN BUFFER ZONES ARE NOT SEDIMENT CONTROL MEASURES AND SHOULD NOT BE RELIED UPON AS PRIMARY SEDIMENT CONTROL MEASURES. THE WATER QUALITY RIPARIAN BUFFER ZONE SHALL BE ESTABLISHED BETWEEN THE TOP OF THE STREAM BANK AND THE DISTURBED CONSTRUCTION AREA.

4.1.9. WHERE IT IS NOT PRACTICABLE TO MAINTAIN A FULL WATER QUALITY RIPARIAN BUFFER, BEST MANAGEMENT PRACTICES (BMPs) PROVIDING EQUIVALENT PROTECTION AS THE NATURAL RIPARIAN ZONE MUST BE USED. A JUSTIFICATION FOR USE AND DESIGN EQUIVALENCY SHALL BE DOCUMENTED WITHIN THE SWPPP. THE ENVIRONMENTAL AND ROADWAY DESIGN DIVISIONS SHALL REVIEW THE PROPOSED BUFFER ZONE BEFORE PREVIOUSLY EXEMPT IN THE NPDES CGP, WHERE ISSUED. ARAP/401 REQUIREMENTS WILL PREVAIL IF IN CONFLICT WITH THESE BUFFER ZONE REQUIREMENTS.

4.2. RECEIVING WATERS OF THE UNITED STATES (WOTUS) (EPHEMERAL)  
 WILL CONSTRUCTION AND/OR EROSION AND SEDIMENT CONTROLS IMPACT ANY WOTUS (EPHEMERAL)?  YES  NO

IF YES, A 15 FOOT NATURAL WATER QUALITY RIPARIAN BUFFER ZONE ADJACENT TO AND ON BOTH SIDES OF THE RECEIVING EPHEMERAL STREAM IDENTIFIED AS A WOTUS (EPHEMERAL) BY THE U.S. ARMY CORPS OF ENGINEERS (USACE) OR THE ENVIRONMENTAL PROTECTION AGENCY SHALL BE PRESERVED TO THE MAXIMUM EXTENT PRACTICABLE DURING CONSTRUCTION ACTIVITIES AT THE SITE.

4.2.2. ARE THERE ANY WATER QUALITY RIPARIAN BUFFER ZONES NOT REQUIRED FOR WOTUS (EPHEMERAL) DUE TO A USAGE PERMIT?  YES  NO

4.3. OUTFALL INFORMATION  
 OUTFALL TABLE (3.5.1.e), SEE SWPPP SHEET S-8 FOR OUTFALL INFORMATION.

4.3.2. HAVE ALL OUTFALLS BEEN LABELED ON THE EPSC PLAN SHEETS (3.5.1.f)?  YES  NO  N/A

4.3.3. MAP INCLUDED IN THE DOCUMENTATION AND PERMITS' BINDER (2.6.2)?  YES  NO  N/A

4.3.4. WHERE POSSIBLE, HAS NON-PROJECT RUN-ON BEEN DIVERTED AROUND OR THROUGH THE PROJECT TO ELIMINATE CONTACT WITH DISTURBED AREAS OF THE PROJECT AND SEPARATE IT FROM PROJECT RUN-OFF THEREBY REDUCING THE DRAINAGE AREA OF TO THE OUTFALLS IN THIS AREA?  
 YES  NO  N/A

4.3.5. ARE EQUIVALENT MEASURES BEING SUBSTITUTED FOR A SEDIMENT BASIN(S)?  YES  NO  N/A

4.3.6. A SEDIMENT BASIN OR EQUIVALENT MEASURE(S) WILL BE PROVIDED FOR ANY OUTFALL IN A DRAINAGE AREA.

OF TEN ACRES OR MORE FOR AN OUTFALL(S) THAT DOES NOT DISCHARGE TO A STATE STREAM WITH UNAVAILABLE PARAMETERS OR EXCEPTIONAL TENNESSEE WATERS, A TEMPORARY OR PERMANENT SEDIMENT BASIN OR EQUIVALENT CONTROL MEASURES THAT PROVIDES STORAGE FOR A CALCULATED VOLUME OF RUNOFF FROM A MINIMUM 2-YEAR / 24-HOUR STORM EVENT, SHALL BE PROVIDED UNTIL FINAL STABILIZATION OF THE SITE. (3.5.3.3) OR

OF FIVE ACRES OR MORE FOR AN OUTFALL(S) THAT DISCHARGES TO A STATE STREAM WITH UNAVAILABLE PARAMETERS OR EXCEPTIONAL TENNESSEE WATERS, A TEMPORARY OR PERMANENT SEDIMENT BASIN THAT PROVIDES STORAGE FOR A CALCULATED VOLUME OF RUNOFF FROM A 5-YEAR 24-HOUR STORM EVENT AND RUNOFF FROM EACH ACRE DRAINED, OR EQUIVALENT CONTROL MEASURES, SHALL BE PROVIDED UNTIL FINAL STABILIZATION OF THE SITE. (3.4.1.g).

IN BOTH INSTANCES, THE ENVIRONMENTAL AND ROADWAY DESIGN DIVISIONS MAY BE CONTACTED TO REVIEW AND CONCUR WITH ANY REVISION OF THE SWPPP BEFORE DISTURBANCE OF THE OUTFALL PROCEEDS.

4.4. WETLAND INFORMATION  
 WILL CONSTRUCTION AND/OR EROSION AND SEDIMENT CONTROLS IMPACT ANY WETLANDS?  YES  NO

IF YES, THE STRUCTURAL EPSC MEASURES HAVE BEEN INCLUDED IN THE TOTAL PROJECT IMPACTS AND IN THE WATER QUALITY PERMITS.

TDOT WETLAND LABEL	WETLAND INFORMATION			PERMANENT IMPACTS (AC)
	FROM STATION LT OR RT	TO STATION LT OR RT	TEMPORARY IMPACTS (AC)	
N/A	N/A	N/A	N/A	N/A

4.5. TOTAL MAXIMUM DAILY LOADS (TMDL) INFORMATION (3.5.10)  
 IS THIS PROJECT LOCATED IN A HUC-8 WATERSHED THAT MAINTAINS AN EPA APPROVED TMDL FOR SILTATION AND HABITAT ALTERATION?  
 YES  NO

- 4.5.2. IF YES, IS THIS PROJECT LOCATED WITHIN A HUC-12 SUBWATERSHED WITH A WASTE LOAD ALLOCATION (WLA)?  
 YES  NO
- 4.5.3. IF YES, DOES THE PROJECT HAVE A DIRECT DISCHARGE TO A 303(G) LISTED STREAM FOR SILTATION OR HABITAT ALTERATION?  
 YES  NO
- 4.5.4. IF YES, HAS A SUMMARY OF THE CONSULTATION LETTER BEEN SUBMITTED/RECEIVED?  
 YES  NO

4.6. ECOLOGY INFORMATION (3.5.5.e)  
 DOES THE TDOT ENVIRONMENTAL BOUNDARIES REPORT SPECIFY SPECIAL NOTES TO BE ADDED TO THE PLAN SHEETS?  
 YES  NO

IF YES, THEY HAVE BEEN INCLUDED ON PLAN SHEET(S) \_\_\_\_\_  
 ENVIRONMENTAL COMMITMENTS  
 ARE THERE ANY NOTES ON THE ENVIRONMENTAL COMMITMENT SHEET?  
 YES  NO  
 IF YES, THEY HAVE BEEN INCLUDED ON PLAN SHEET(S) \_\_\_\_\_

5. **EROSION PREVENTION AND SEDIMENT CONTROL (EPSC) MEASURES (3.5.3)**  
 EPSC MEASURES MUST BE DESIGNED, INSTALLED AND MAINTAINED TO CONTROL STORMWATER VOLUME AND VELOCITY WITHIN THE SITE TO MINIMIZE EROSION (4.1.1).

5.1. EPSC MEASURES MUST CONTROL STORMWATER DISCHARGES (INCLUDING SOUTH PEAK CREEK AND TOTT STORMWATER) TO MINIMIZE EROSION AT OUTLETS, STREAM CHANNELS, AND STREAM BANKS (4.1.1)

5.2. EPSC MEASURES MUST CONTROL STORMWATER DISCHARGES TO MINIMIZE EROSION AT OUTLETS, STREAM CHANNELS, AND STREAM BANKS (4.1.1)

5.3. HAVE THE CONTROL MEASURES BEEN DESIGNED PER THE SIZE AND SLOPE OF THE DISTURBED DRAINAGE AREA (3.5.3.3)?  
 YES  NO

5.4. THE CONTROL MEASURES HAVE AT A MINIMUM BEEN DESIGNED FOR THE 2-YEAR, 24 HOUR STORM EVENT (3.5.3.3, 5.4.1 a)

5.5. ARE THE LIMITS OF DISTURBANCE CLEARLY MARKED ON THE EPSC PLANS (3.5.1n)?  YES  NO

5.6. AREAS TO BE UNDISTURBED SHALL BE CLEARLY MARKED IN THE FIELD BEFORE CONSTRUCTION ACTIVITIES BEGIN.

5.7. UNLESS OTHERWISE NOTED IN THE PLANS, THE CONTRACTOR SHALL NOT CLEAR/DISTURB ANY AREA BEYOND 15 FEET FROM SLOPE LINES OR ROW EASEMENT LINE, WHICHEVER IS LESSER.

5.8. CLEARING, GRUBBING, AND OTHER DISTURBANCE TO RIPARIAN ECOSYSTEMS SHALL BE PROHIBITED. OPERATIONS EXISTING VEGETATION, INCLUDING STREAM AND WETLAND BUFFERS (UNLESS PERMITTED), SHOULD BE PRESERVED TO THE MAXIMUM EXTENT POSSIBLE. UNNECESSARY VEGETATION REMOVAL IS PROHIBITED.

5.9. HAVE STAGED EPSC PLANS BEEN PREPARED FOR THE PROJECT (3.5.2)?  
 YES  NO (IF YES, CHECK ONE BELOW)  
 5.9.1.  PROJECT DISTURBED AREA IS THAN LESS THAN 5 ACRES (MINIMUM OF TWO STAGES OF EPSC PLANS)  
 5.9.2.  PROJECT DISTURBED AREA IS GREATER THAN 5 ACRES (MINIMUM OF THREE STAGES OF EPSC PLANS)

5.10. STEEP SLOPES ARE DEFINED AS A NATURAL OR CREATED SLOPE OF 35% GRADE OR GREATER REGARDLESS OF HEIGHT. HAVE STEEP SLOPES BEEN MINIMALLY DISTURBED AND/OR PROTECTED BY CONVEYING RUNOFF NON-EROSIVELY AROUND OR OVER THE SLOPE (3.5.3.2) (0. STEP SLOPE)?  YES  NO  NA

5.11. THE STRUCTURAL EPSC MEASURES HAVE BEEN INCLUDED IN THE TOTAL PROJECT IMPACTS AND HAVE BEEN INCLUDED IN THE AQUATIC RESOURCE ALTERATION (ARAP) PERMIT OR SECTION 401 CERTIFICATION (3.5.1). REFER TO THE LIST OF APPLICABLE ENVIRONMENTAL PERMITS (3.5.1) FOR THE LIST OF APPLICABLE ENVIRONMENTAL PERMITS MAINTAINED ON SITE WITHIN THE DOCUMENTATION AND PERMITS BINDER.

5.12. THE EPSC CONTROL MEASURES LISTED IN THE QUANTITIES TABLE ON SHEET NS2 HAVE BEEN SELECTED IN ACCORDANCE WITH TDOT STANDARD DRAWINGS AND GOOD ENGINEERING PRACTICES (3.5.3.1.b).

5.13. EPSC MEASURES SHALL BE INSTALLED PER TDOT STANDARDS (i.e. STANDARD DRAWINGS) AND SHALL BE FUNCTIONAL PRIOR TO ANY EARTH MOVING OPERATIONS.

5.14. EPSC MEASURES WILL NOT BE INSTALLED WITHIN A STREAM WITHOUT FIRST OBTAINING APPROVAL FROM THE PERMITS SECTION.

5.15. TEMPORARY EPSC MEASURES MAY BE REMOVED AT THE BEGINNING OF THE WORKDAY, BUT MUST BE REINSTALLED AT THE END OF THE WORKDAY OR BEFORE A PRECIPITATION EVENT.

5.16. EPSC MEASURES LOCATED IN VOTUS (EPHEMERAL STREAMS) MUST BE CONSIDERED TEMPORARY AND SHALL BE REMOVED AT THE END OF CONSTRUCTION.

5.17. THE CONTRACTOR SHALL ESTABLISH AND MAINTAIN A PROACTIVE METHOD TO PREVENT THE OFF-SITE MIGRATION OR DEPOSIT OF SEDIMENT OFF THE PROJECT LIMITS (E.G. ROW, EASEMENTS, ETC.) INTO WATERS OF THE STATE U.S. OR ONTO ROADWAYS USED BY THE PUBLIC. IF SEDIMENT ESCAPES THE CONSTRUCTION SITE, OFF-SITE ACCUMULATIONS OF SEDIMENT THAT HAVE NOT REACHED A STREAM MUST BE REMOVED TO A LEVEL SUFFICIENT TO MINIMIZE OFF-SITE IMPACTS. (E.G. FUGITIVE SEDIMENT THAT HAS ESCAPED TO THE ADJOINING STREAMS SHALL BE SUBSEQUENTLY WASHED INTO STORM SEWERS AND STREAMS BY THE NEXT RAIN AND/OR SO THAT IT DOES NOT POSE A SAFETY HAZARD TO USERS OF PUBLIC STREETS).

ARRANGEMENTS CONCERNING REMOVAL OF SEDIMENT ON ADJOINING PROPERTY MUST BE SETTLED WITH THE ADJOINING PROPERTY OWNER BEFORE REMOVAL OF SEDIMENT. SEDIMENT THAT MIGRATES INTO WATERS OF THE STATE U.S. SHALL NOT BE REMOVED WITHOUT GUIDANCE FROM TDOT ENVIRONMENTAL PERSONNEL.

5.18. OFF-SITE VEHICLE TRACKING OF SEDIMENTS AND THE GENERATION OF DUST SHALL BE MINIMIZED. A STABILIZED CONSTRUCTION EXIT (A POINT OF ENTRANCE/EXIT TO THE CONSTRUCTION PROJECT) SHALL BE PROVIDED TO REDUCE THE TRACKING OF MUD AND DIRT ONTO PUBLIC ROADS BY CONSTRUCTION VEHICLES.

5.19. THE QUANTITIES REQUIRED FOR STABILIZED CONSTRUCTION EXITS PER TDOT STANDARDS HAVE BEEN SPECIFIED ON SHEET NS2 (3.5.3.1n).

5.20. DISCHARGES FROM DEWATERING ACTIVITIES ARE PROHIBITED UNLESS MANAGED BY APPROPRIATE CONTROLS THAT PROVIDE THE LEVEL OF TREATMENT (FILTRATION) NECESSARY TO COMPLY WITH PERMIT REQUIREMENTS (4.1.4).

5.21. SETTLING BASINS AND SEDIMENT TRAPS SHALL BE PROPERLY DESIGNED PER THE SIZE OF THE DRAINAGE AREAS OR VOLUME OF WATER TO BE TREATED. TREATED WATER MUST BE DISCHARGED THROUGH A PIPE OR WELL VEGETATED OR LINED CHANNEL, SO THAT THE DISCHARGE DOES NOT CAUSE EROSION OR SEDIMENT TRANSPORT.

5.22. DISCHARGES FROM SEDIMENT BASINS AND IMPOUNDMENTS SHALL UTILIZE OUTLET STRUCTURES THAT ONLY WITHDRAW WATER FROM NEAR THE SURFACE OF THE BASIN OR IMPOUNDMENT. TREATED WATER MUST BE DISCHARGED THROUGH A PIPE, WELL-VEGETATED AND/OR LINED CHANNEL, SO THAT THE DISCHARGE DOES NOT CAUSE EROSION OR SEDIMENT TRANSPORT. (4.1.7).

5.23. THE DEWATERING OF WORK AREAS, TRENCHES, FOUNDATIONS, EXCAVATIONS, ETC. THAT HAVE COLLECTED STORMWATER WATER FROM VEHICLE WASH AREAS, OR GROUNDWATER SHALL BE EITHER HELD IN SETTLING BASINS OR TREATED BY FILTRATION AND/OR CHEMICAL TREATMENT PRIOR TO ITS DISCHARGE. ALL CHEMICAL TREATMENTS MUST BE APPLIED PER SECTION 6 FLOCCULANTS.

5.24. WATER DISCHARGED FROM DEWATERING ACTIVITIES SHALL NOT CAUSE AN OBJECTIONABLE COLOR CONTRAST WITHIN THE RECEIVING NATURAL RESOURCE. WATER MUST BE HELD WITHIN SETTLING BASINS UNTIL IT IS AT LEAST AS CLEAR AS THE RECEIVING WATERS.

5.25. DEWATERING STRUCTURES, SEDIMENT FILTER BAGS, SEDIMENT BASINS AND TRAPS SHALL NOT BE LOCATED CLOSER THAN 30 FEET (60 FEET DESIRABLE VEGETATIVE BUFFER) FOR WATERS WITH UNAVAILABLE PARAMETERS AND EXCEPTIONAL TENNESSEE WATERS AND 15 FEET (30 FEET DESIRABLE VEGETATIVE BUFFER) FOR ALL OTHER FEATURES FROM THE TOP BANK OF A STREAM. OTHER MEASURES, EITHER PER THE SIZE OF THE DRAINAGE AREAS OR VOLUME OF WATER TO BE TREATED.

5.26. STABILIZATION PRACTICES: PRE-CONSTRUCTION VEGETATIVE COVER WILL NOT BE DESTROYED, REMOVED OR DISTURBED MORE THAN 14 DAYS BEFORE TO GRADING OR EARTH MOVING UNLESS THE AREA WILL BE SEDED) AND/OR MULCHED OR OTHER TEMPORARY COVER IS INSTALLED (3.5.3.1.1).

5.27. STABILIZATION MEASURES WILL BE INITIATED AS SOON AS POSSIBLE WHERE CONSTRUCTION ACTIVITIES HAVE TEMPORARILY OR PERMANENTLY CEASED. TEMPORARY OR PERMANENT STABILIZATION WILL BE COMPLETED WITHIN 14 DAYS AFTER ACTIVITY HAS TEMPORARILY OR PERMANENTLY CEASED IN THAT AREA. PERMANENT STABILIZATION WILL REPLACE TEMPORARY MEASURES AS SOON AS PRACTICABLE (3.5.3.2).

5.28. PRIORITY SHALL BE GIVEN TO FINISHING OPERATIONS AND PERMANENT EPSC MEASURES OVER TEMPORARY EPSC MEASURES ON ALL PROJECTS. UNPAKED GRAVEL CONTAINING FINES (SILT AND CLAY SIZED PARTICLES) OR CRUSHER-RUN WILL NOT BE CONSIDERED A NON-ERODIBLE SURFACE OR DRY MONTHS SHOULD BE AVOIDED, IF POSSIBLE.

5.29. DELAYING THE PLANTING OF COVER VEGETATION UNTIL WINTER MONTHS OR DRY MONTHS SHOULD BE AVOIDED, IF POSSIBLE.

5.30. A SOIL ANALYSIS SHALL BE PERFORMED PRIOR TO THE APPLICATION OF FERTILIZERS. SOIL SAMPLES SHOULD BE OBTAINED FROM THE SOILS TO BE USED FOR pH, BUFFER VALUE, PHOSPHORUS, POTASSIUM, CALCIUM AND MAGNESIUM. SOIL SAMPLES SHOULD BE REPRESENTATIVE OF THE AREA FOR WHICH FERTILIZER WILL BE APPLIED. SAMPLE TYPE SHOULD BE 'SOIL TESTING' AND ANALYZED IN ACCORDANCE WITH THE UT EXTENSION 'SOIL TESTING' BROCHURE PB1081. (4.1.5)

5.31. FERTILIZERS SHALL BE APPLIED ONLY IN THE AMOUNTS SPECIFIED FROM THE ANALYSES. ONCE APPLIED, FERTILIZERS SHALL BE WORKED INTO THE SOIL TO LIMIT THE EXPOSURE TO STORMWATER.

5.32. STEEP SLOPES SHALL BE TEMPORARILY STABILIZED NOT LATER THAN 7 DAYS AFTER FULL EXPOSURE TO WEATHER. STABILIZATION ON THE SLOPE HAS TEMPORARILY OR PERMANENTLY CEASED. (3.5.3.2).

6. **FLOCCULANTS (3.5.3.1.b)**  
 IS ADDITIONAL PHYSICAL OR CHEMICAL TREATMENT OF STORMWATER RUNOFF CHARGED TYPE ONLY. PAM REQUIREMENTS ARE AS FOLLOWS:  
 IF YES, THE FOLLOWING NOTES APPLY:

6.1. POLYACRYLAMIDES (PAM) SHALL BE OF THE ANIONIC OR NEUTRALLY CHARGED TYPE ONLY. PAM REQUIREMENTS ARE AS FOLLOWS:  
 6.1.1. CATIONIC PAM IS NOT ALLOWED BECAUSE OF ITS TOXICITY TO FISH AND AQUATIC LIFE.

6.1.2. ANIONIC AND NEUTRALLY CHARGED PAM SHALL MEET THE EPA AND FDA ACRYLAMIDE MONOMER LIMITS OF EQUAL TO OR LESS THAN 0.05% BY WEIGHT ACRYLAMIDE MONOMER.

6.1.3. ANIONIC AND NEUTRALLY CHARGED PAM SHALL HAVE A DENSITY OF 10% TO 55% BY WEIGHT AND A MOLECULAR WEIGHT OF 18 TO 24 MGD/MOLES.

6.1.4. PAM MIXTURES SHALL BE NON-COMBUSTIBLE.

6.1.5. PAM SHALL CONTAIN ONLY MANUFACTURER-RECOMMENDED ADDITIVES.

6.2. ALL PHYSICAL AND/OR CHEMICAL TREATMENT WILL BE RESEARCHED, DESCRIBED ON THE EPSC PLANS (3.5.3.1.b).

6.3. FLOCCULANTS SHALL BE HANDLED IN ACCORDANCE WITH ALL OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION (OSHA) MATERIAL SAFETY DATA SHEET (MSDS) REQUIREMENTS AND SHALL BE APPLIED IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS FOR THE SPECIFIED USE CONFORMING TO ALL FEDERAL, STATE AND LOCAL LAWS, RULES AND REGULATIONS.

6.4. ALL VENDORS AND SUPPLIERS OF FLOCCULANTS SHALL PRESENT OR SUPPLY A WRITTEN TOXICITY REPORT FOR BOTH ACUTE AND CHRONIC TOXICITY TESTS WHICH VERIFIES THAT THE FLOCCULANT EXHIBITS ACCEPTABLE TOXICITY PARAMETERS WHICH MEET OR EXCEED THE EPA REQUIREMENTS FOR THE STATE AND FEDERAL WATER QUALITY STANDARDS. WHOLE EFFLUENT TESTING DOES NOT MEET THIS REQUIREMENT AS PRIMARY REACTIONS HAVE OCCURRED AND TOXIC POTENTIALS HAVE BEEN REDUCED.

6.5. DO NOT APPLY FLOCCULANTS DIRECTLY TO OR WITHIN 60 FEET OF ANY STREAMS, WETLANDS, OR OTHER NATURAL WATER RESOURCE LOCATIONS OR ADJACENT TO THE CONSTRUCTION SITE. DO NOT APPLY FLOCCULANTS DIRECTLY INTO WATERS CONTAINED WITHIN SEDIMENT TRAPS. FLOCCULANTS SHALL BE APPLIED TO THE SURFACE OF A STREAM, WETLAND, OR OTHER NATURAL WATER RESOURCE. DO NOT APPLY FLOCCULANTS IMMEDIATELY AT A STORMWATER OUTFALL WHERE RUNOFF LEAVES THE PROJECT LIMITS.

- 6.6. BEFORE FLOCCULANTS CAN BE USED ON A CONSTRUCTION PROJECT, SITE-SPECIFIC SOIL SAMPLES MUST BE OBTAINED AND TESTED BY THE MANUFACTURER OR THEIR REPRESENTATIVE TO DENSIFY THE OPTIMUM FLOCCULANT TYPE AND APPLICATION RATE. SINCE FLOCCULANT EFFICACY IS HIGHLY DEPENDENT ON SOIL TYPE, SOIL SAMPLES WILL BE OBTAINED FROM EACH SOIL HORIZON THAT WILL BE ACCESSED DURING EXCAVATION. FLOCCULANTS SHOULD BE APPLIED ON RECOMMENDED APPLICATION OR DOSAGE RATE. APPLICATION METHOD SHALL ENSURE UNIFORM COVERAGE TO THE TARGET AREA. DO NOT APPLY EMULSION FORMS OF FLOCCULANTS DIRECTLY TO STORMWATER RUNOFF OR TO STREAMS, WETLANDS, OR OTHER WATER RESOURCES DUE TO SURFACTANT TOXICITY.
- 6.7. FLOCCULANT POWDER MAY BE APPLIED BY A HAND SPREADER OR A MECHANICAL SPREADER. IF APPROVED BY THE MANUFACTURER, FLOCCULANT MAY BE MIXED WITH DRY SILICA SAND, FERTILIZER, SEED, OR OTHER SOIL AMENDMENTS TO AID IN SPREADING. FLOCCULANTS MAY ALSO BE APPLIED WITH A WATER TRUCK OR AS PART OF HYDRO-SEEDING. APPLICATION METHOD SHALL ENSURE UNIFORM COVERAGE TO THE TARGET AREA.
- 6.8. MANUFACTURER'S GUIDANCE SHOULD BE FOLLOWED FOR BLOCK, LOG AND SOCK SPACING CONFIGURATIONS. BEFORE FLOCCULANTS CAN BE USED ON A CONSTRUCTION PROJECT, SITE-SPECIFIC SOIL SAMPLES MUST BE OBTAINED AND TESTED BY THE MANUFACTURER OR THEIR REPRESENTATIVE TO DENSIFY THE OPTIMUM FLOCCULANT TYPE AND APPLICATION RATE. SINCE FLOCCULANT EFFICACY IS HIGHLY DEPENDENT ON SOIL TYPE, SOIL SAMPLES WILL BE OBTAINED FROM EACH SOIL HORIZON THAT WILL BE ACCESSED DURING EXCAVATION. FLOCCULANTS SHOULD BE APPLIED ON A CONSTRUCTION SITE IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDED APPLICATION OR DOSAGE RATE.
- 7. UTILITY RELOCATION**  
ARE UTILITIES INCLUDED IN THE CONTRACT?  YES  NO  
IF YES, THE FOLLOWING APPLY:
- 7.1. STORMWATER WHICH COLLECTS IN THE UTILITY TRENCH SHALL BE PUMPED INTO A DEWATERING STRUCTURE OR SEDIMENT FILTER BAG AND TREATED PRIOR TO DISCHARGE.
- 7.2. SILT FENCE SHALL BE INSTALLED ON THE DOWNGRADIENT SIDE OF EXCAVATIONS TO PREVENT SOIL FROM CROSSING OVER WEATHER EXPOSURES. SOIL BANKS SHALL BE DONE UNDER DRY CONDITIONS, REMOVED AND STABILIZED BY THE END OF THE WORKDAY.
- 7.3. UTILITY CROSSINGS IN ENVIRONMENTAL FEATURES SHALL BE CONSTRUCTED IN ACCORDANCE WITH TDDT STANDARDS AND NO WORK SHALL BE PERMITTED IN ENVIRONMENTAL PERMITS UNLESS THE CONTRACTOR SHALL COMPLY WITH ALL REQUIREMENTS OF THE PERMITS.
- 7.4. IT IS THE RESPONSIBILITY OF THE STATE UTILITY CONTRACTOR TO PROTECT EXPOSED EARTH FROM EROSION AND TO PROVIDE FOR PROPER DRAINAGE OF EXCAVATION. EXCAVATION SHALL BE PROTECTED PRIOR TO BEGINNING WORK. ADEQUATE EROSION MEASURES MUST BE IN PLACE TO TRAP ANY SEDIMENT THAT MAY TRAVEL OFF-SITE IN THE EVENT OF RAIN. DURING THE PROGRESSION OF THEIR WORK, EXPOSED EARTH AREAS SHALL BE STABILIZED AS SOON AS POSSIBLE TO PREVENT EROSION. AT NO TIME SHALL EXPOSED EARTH RESULTING FROM THEIR OPERATIONS HAVE UNPROTECTED ACCESS TO FLOWING OFF-SITE AND ENTERING WATERS OF THE STATE/US.
- 7.5. FOR THE INSTALLATION OF BURIED UTILITIES (PIPES AND CABLES), TRENCHES SHALL BE BACKFILLED DAILY AS CONSTRUCTION PROCEEDS. DAILY IF POSSIBLE, BUT NO LATER THAN FOURTEEN DAYS AFTER BEING BACKFILLED. ANY TEMPORARY SPOOLS OF EXCAVATED EARTH SHALL BE STABILIZED WITH EROSION CONTROL MEASURES. IF TRENCHES ARE NOT BACKFILLED OVERNIGHT, APPROPRIATE EROSION MEASURES WILL BE INSTALLED BY THE STATE UTILITY CONTRACTOR UNTIL THE TRENCH IS BACKFILLED.
- 7.6. IN REGARDS TO EROSION CONTROL REGULATIONS APPLY TO THE STATE UTILITY CONTRACTORS ON THIS PROJECT, THE STATE CONTRACTOR IS RESPONSIBLE FOR EROSION MEASURES RELATED TO UTILITY CONSTRUCTION INCLUDED IN THE STATE CONTRACT.
- 7.7. TRENCHES FORMED FOR THE INSTALLATION OF BURIED UTILITIES MAY CAUSE STORMWATER TO CONCENTRATE AT THE TRENCH LINE. APPROPRIATE EROSION MEASURES MUST BE INSTALLED AS APPROVED BY THE TDDT PROJECT ENGINEER.

- 7.8. FOR THE INSTALLATION OF UNDERGROUND UTILITIES OUTSIDE OF THE TDDT RIGHT-OF-WAY, EROSION MEASURES SHALL BE INSTALLED PRIOR TO CLEARING (TRENCHING AND ASSOCIATED BLASTING) IN THOSE AREAS NECESSARY TO PREVENT SEDIMENT FROM LEAVING THE CONSTRUCTION AREA. THESE EROSION MEASURES SHALL REMAIN UNTIL THE BACKFILLED TRENCH IS STABILIZED WITH FINAL VEGETATIVE COVER.
- 7.9. THE UTILITY CONTRACTOR SHALL RESTORE ALL AFFECTED WET WEATHER CONVEYANCES TO THE EXISTING TOPOGRAPHIC CONDITIONS AS APPROVED BY THE TDDT RESPONSIBLE PARTY.
- 7.10. THE UTILITY CONTRACTOR WILL PROVIDE APPROPRIATE EROSION MEASURES TO REPAIR ON-SITE EROSION MEASURES REMOVED TO FACILITATE THE INSTALLATION OF UTILITIES. REPLACEMENT OF EROSION MEASURES WILL BE COORDINATED WITH THE TDDT ENGINEER BEFORE COMMENCING WORK.
- 7.11. FOR UTILITY CROSSINGS THAT UTILIZE HORIZONTAL DIRECTIONAL DRILLING THE FOLLOWING SHALL APPLY:  
7.11.1. THE ENTRY AND EXIT POINTS SHALL BE AT LEAST 50 FEET FROM THE STREAM BANK OR WETLAND BOUNDARY.  
7.11.2. THE DEPTH OF BORE BELOW THE STREAMBED IS SUFFICIENT TO PREVENT RELEASE OF DRILLING FLUID, BASED ON THE PARENT MATERIAL.  
7.11.3. A SITE-SPECIFIC CONTINGENCY AND CONTAINMENT PLAN FOR EROSION SHALL BE ESTABLISHED PRIOR TO COMMENCEMENT OF WORK. THIS PLAN SHALL BE SUBMITTED TO THE TDDT PROJECT ENGINEER AND THE TDDT ENVIRONMENTAL DIVISION PERMITS AND/OR COMPLIANCE AND FIELD SERVICES OFFICE FOR REVIEW AND APPROVAL.
- 8. MAINTENANCE AND INSPECTION**
- 8.1. INSPECTION PRACTICES (3.5.8)
- 8.1.1. PROJECT EROSION INSPECTORS AND ENGINEERS (INCLUDING TDDT STAFF, CONSULTANTS AND CONTRACTOR STAFF) RESPONSIBLE FOR THE INSPECTION IMPLEMENTED SHALL MEET ONE OF THE FOLLOWING REQUIREMENTS (3.5.8.1):  
8.1.1.1. SUCCESSFULLY COMPLETED THE TDDT EROSION INSPECTION TRAINING AND ANY RE-CERTIFICATION COURSE AS REQUIRED.  
8.1.1.2. SUCCESSFULLY COMPLETED THE TDEC "LEVEL I - FUNDAMENTALS OF EROSION PREVENTION AND RE-CERTIFICATION COURSES AS REQUIRED" AND ANY RE-CERTIFICATION COURSE AS REQUIRED.  
8.1.1.3. BE A CURRENT TN LICENSED PROFESSIONAL ENGINEER OR LANDSCAPE ARCHITECT.  
8.1.1.4. BE A CURRENT CERTIFIED PROFESSIONAL IN EROSION AND SEDIMENT CONTROL (CPESC).  
8.1.1.5. SUCCESSFULLY COMPLETED "LEVEL II - DESIGN CONTROL FOR CONSTRUCTION EROSION AND SEDIMENTATION" RE-CERTIFICATION COURSE AS REQUIRED.
- 8.1.2. THE TDDT CONSTRUCTION ENGINEER (OR THEIR DULY AUTHORIZED REPRESENTATIVE) AND THE CONTRACTOR'S SITE SUPERVISOR SHALL CONDUCT PRE-CONSTRUCTION MAINTENANCE AND REPAIR ACTIVITIES ARE THE RESPONSIBILITY OF THE CONTRACTOR. THE TDDT CONSTRUCTION ENGINEER OR THEIR DULY AUTHORIZED REPRESENTATIVE SHALL COMPLETE THE EROSION INSPECTION REPORTS AND DISTRIBUTE COPIES PER THE CONTRACT.
- 8.1.3. THE INSPECTOR SHALL CONDUCT PRE-CONSTRUCTION INSPECTIONS TO VERIFY AREAS THAT ARE NOT TO BE DISTURBED HAVE BEEN MARKED IN THE SWPPP AND IN THE FIELD BEFORE LAND DISTURBANCE ACTIVITIES BEGIN AND INITIAL MEASUREMENTS HAVE BEEN INSTALLED (10" INSPECTOR) (3.5.1.0).
- 8.1.4. EROSION CONTROLS SHALL BE INSPECTED TO VERIFY MEASURES HAVE BEEN INSTALLED AND MAINTAINED IN ACCORDANCE WITH TDDT STANDARD DRAWINGS, SPECIFICATIONS, AND GOOD ENGINEERING PRACTICES. EROSION INSPECTIONS SHALL BE DOCUMENTED ON THE TDDT EROSION INSPECTION REPORT FORM AND THE TDEC CONSTRUCTION STORMWATER INSPECTION CERTIFICATION (TWICE-WEEKLY INSPECTIONS) FORM.
- 8.1.5. OUTFALL POINTS SHALL BE INSPECTED TO ASCERTAIN WHETHER EROSION MEASURES ARE EFFECTIVE IN PREVENTING EROSION AND CONTROLLING SEDIMENT INCLUDING SIGNIFICANT IMPACTS TO

- 8.1.6. SURROUNDING STATE WATERS (EPHEMERAL WETLANDS, OTHER NATURAL RESOURCES AND ADJACENT PROPERTY OWNERS, WHERE DISCHARGE LOCATIONS ARE INACCESSIBLE, NEARBY DOWN GRADIENT LOCATIONS SHALL BE INSPECTED. LOCATIONS WHERE VEHICLES ENTER AND EXIT THE SITE SHALL BE INSPECTED FOR EVIDENCE OF OFF-SITE ROADWAY SEDIMENT TRACKING.
- INSPECTIONS WILL BE CONDUCTED AT LEAST TWICE EVERY CALENDAR WEEK AND AT LEAST 72 HOURS APART (3.5.8.2.a). A QUALITY ASSURANCE INSPECTIONS OF TDDT EROSION MEASURES AND FIELD SERVICES OFFICE.
- 8.1.7. THE FREQUENCY OF EROSION INSPECTIONS MAY BE REDUCED TO ONCE A MONTH WHERE SITES OR PORTIONS OF SITES HAVE BEEN TEMPORARILY STABILIZED UNTIL CONSTRUCTION ACTIVITIES REBEGIN. INSPECTIONS SHALL BE CONDUCTED BY THE TDDT PROJECT ENGINEER, TO TDEC, NASHVILLE CENTRAL OFFICE AND SUBSEQUENT TDEC APPROVAL. WRITTEN NOTIFICATION MUST INDICATE THE INTENT TO CHANGE FREQUENCY AND JUSTIFICATION (3.5.8.2.a).
- 8.1.8. ALL DISTURBED AREAS OF THE SITE THAT HAVE NOT BEEN FINALLY STABILIZED AREAS USED FOR MATERIAL STORAGE THAT ARE EXPOSED TO PRECIPITATION, STRUCTURAL CONTROL MEASURES, AND LOCATIONS WHERE VEHICLES ENTER OR EXIT THE SITE, AND EACH OUTFALL WILL BE INSPECTED (3.5.8.2.b).
- 8.1.9. THE INSPECTOR WILL OVERSEE THE REQUIREMENTS OF OTHER CONSTRUCTION-RELATED WATER QUALITY PERMITS (IE, TDEC ARAP, USACE SECTION 404, AND TVA SECTION 26a PERMITS) FOR CONSTRUCTION ACTIVITIES AROUND WATERS OF THE STATE (10 "INSPECTOR").
- 8.1.10. THE SWPPP WILL BE REVISED AS NECESSARY BASED ON THE RESULTS OF THE INSPECTION. REVISION(S) WILL BE RECORDED WITHIN 7 DAYS OF THE INSPECTION. REVISION(S) WILL BE IMPLEMENTED WITHIN 14 DAYS OF THE INSPECTION (3.5.8.2.e AND 3.5.8.2.f).
- 8.1.11. DOCUMENTATION OF INSPECTIONS WILL BE MAINTAINED ON SITE IN THE DOCUMENTATION AND PERMITS BINDER. REPORTS WILL BE SUBMITTED TO THE TDDT PROJECT ENGINEER PER THE CONTRACT.
- 8.1.12. THESE INSPECTION REQUIREMENTS DO NOT APPLY TO DEFINABLE AREAS OF THE SITE THAT HAVE MET FINAL STABILIZATION REQUIREMENTS AND HAVE BEEN NOTED IN THE SWPPP.
- 8.1.13. TRAINED CERTIFIED INSPECTORS SHALL COMPLETE INSPECTION TO THE BEST OF THEIR ABILITY. FALSIFYING INSPECTION REPORTS IS A VIOLATION OF THE PERMIT. COMPLETE INSPECTION DOCUMENTATION SHALL RESULT IN A VIOLATION OF THIS PERMIT AND ANY OTHER APPLICABLE ACTS OR RULES (3.5.8.2.h).
- 8.2. DULY AUTHORIZED REPRESENTATIVE (7.7.3)  
THE PROJECT ENGINEER MAY DELEGATE AN INDIVIDUAL AND/OR CONSULTANT TO SIGN EROSION INSPECTION REPORTS. FOR SATISFYING SIGNATORY REQUIREMENTS FOR EROSION INSPECTION REPORTS, THE PROJECT ENGINEER AND NEWLY AUTHORIZED INDIVIDUAL ACCEPTING RESPONSIBILITY MUST COMPLETE AND SIGN THE TDDT CONSTRUCTION DIVISION EROSION DELEGATION OF AUTHORITY.
- 8.3. MAINTENANCE PRACTICES (3.5.3.1 AND 3.5.7)
- 8.3.1. ALL CONTROLS WILL BE MAINTAINED IN GOOD AND EFFECTIVE OPERATING ORDER AND IN ACCORDANCE WITH TDDT STANDARD DRAWINGS AND GOOD ENGINEERING PRACTICES (3.5.3.1.b)
- 8.3.2. MAINTENANCE AND REPAIR ACTIVITIES ARE THE RESPONSIBILITY OF THE CONTRACTOR.
- 8.3.3. UPON CONCLUSION OF THE INSPECTIONS, EROSION MEASURES FOUND TO BE INEFFECTIVE SHALL BE REPAIRED, REPLACED, OR MODIFIED BEFORE THE NEXT RAIN EVENT, IF POSSIBLE. BUT IN NO CASE, MORE THAN 24 HOURS AFTER THE INSPECTION OR WHEN THE CONDITION IS IDENTIFIED. IF THE REPAIR, REPLACEMENT OR MODIFICATION IS NOT COMPLETED WITHIN THE TIMEFRAME OF THE TIMEFRAME, WRITTEN DOCUMENTATION PROVIDED BY THE CONTRACTOR SHALL BE PLACED IN THE FIELD DIARY AND EROSION INSPECTION REPORT. AN ESTIMATED REPAIR, REPLACEMENT OR

MODIFICATION SCHEDULE SHALL BE DOCUMENTED WITHIN 24 HOURS AFTER IDENTIFICATION (3.5.8.2.e).

8.3.4. SEDIMENT SHALL BE REMOVED FROM SEDIMENT CONTROL STRUCTURES (SEDIMENT TRAPS, SILT FENCE, SEDIMENT BASINS, BOLLARDS, ETC.) WHEN THE DESIGN CAPACITY HAS BEEN REACHED BY FIFTY PERCENT (50%) (3.5.3.1.f).

8.3.5. DURING SEDIMENT REMOVAL, THE CONTRACTOR SHALL TAKE STEPS TO ENSURE THAT STRUCTURAL COMPONENTS OF EPSC MEASURES ARE NOT DAMAGED AND THIS MADE INEFFECTIVE IF NECESSARY. THE CONTRACTOR SHALL OBTAIN ALL NECESSARY EPSC MEASURES AT THE CONTRACTOR'S OWN EXPENSE.

8.3.6. CHECK DAMS WILL BE INSPECTED FOR STABILITY. SEDIMENT WILL BE REMOVED WHEN DEPTH REACHES ONE-HALF (1/2) THE HEIGHT OF THE DAM.

8.3.7. SEDIMENT REMOVED FROM SEDIMENT CONTROL STRUCTURES SHALL BE PLACED AND TREATED IN A MANNER SO THAT THE SEDIMENT IS CONTAINED WITHIN THE PROJECT LIMITS, DOES NOT MIGRATE INTO ADJACENT PROPERTIES AND/OR INTO WATERS OF THE STATE/US.

8.3.8. LITTER, CONSTRUCTION DEBRIS, AND CONSTRUCTION CHEMICALS EXPOSED TO STORMWATER WILL BE PICKED UP AND REMOVED FROM STORMWATER EXPOSURE PRIOR TO ANTICIPATED STORM EVENTS AND BEFORE BEING CARRIED OFF SITE. THE CONTRACTOR SHALL OBTAIN ALL NECESSARY PERMITS FOR A POLLUTANT SOURCE FOR STORMWATER DISCHARGES. AFTER USE, MATERIALS USED FOR EROSION CONTROL WILL BE REMOVED (3.5.3.1.i).

8.3.9. ALL SEEDED AREAS WILL BE CHECKED FOR BARE SPOTS, EROSION WASHES, AND VISIBLIOUS GROWTH FREE OF SIGNIFICANT WEED INFESTATIONS.

**8. SITE ASSESSMENTS (3.1.2)**

QUALITY ASSURANCE SITE ASSESSMENTS OF EROSION PREVENTION AND SEDIMENT CONTROLS SHALL BE PERFORMED PER THE TDOT ENVIRONMENTAL DIVISION COMPLIANCE AND FIELD SERVICES OFFICE GUIDELINES.

**10. STORMWATER MANAGEMENT (3.5.4)**

10.1. STORMWATER MANAGEMENT WILL BE HANDLED BY TEMPORARY CONTROLS OUTLINED IN THIS SWPPP AND ANY PERMANENT CONTROLS NEEDED TO MEET PERMANENT STORMWATER MANAGEMENT NEEDS IN THE POST CONSTRUCTION PERIOD. PERMANENT CONTROLS WILL BE DEPICTED ON THE PLANS AND NOTED AS PERMANENT.

10.2. DESCRIBE ANY SPECIFIC POST-CONSTRUCTION MEASURES THAT WILL CONTROL VELOCITY, POLLUTANTS, AND/OR EROSION (3.5.4). **BULEER PLANTING**

10.3. OTHER ITEMS NEEDING CONTROL (3.5.5)  
CONSTRUCTION MATERIALS: THE FOLLOWING MATERIALS OR SUBSTANCES ARE EXPECTED TO BE PRESENT ON THE SITE DURING THE CONSTRUCTION PERIOD. (CHECK ALL THAT APPLY).

- LUMBER, GUARDRAIL, TRAFFIC CONTROL DEVICES
  - CONCRETE WASHOUT
  - PIPE CULVERTS (I.E. CONCRETE, CORRUGATED METAL, HDPE, ETC.)
  - MINERAL AGGREGATES, ASPHALT
  - EARTH
  - ROCK
  - CURING COMPOUND
  - EXPLOSIVES
  - OTHER \_\_\_\_\_
- THESE MATERIALS WILL BE HANDLED AS NOTED IN THIS SWPPP.

10.4. WASTE MATERIALS (3.5.5.b)  
WASTE MATERIAL (EARTH, ROCK, ASPHALT, CONCRETE, ETC.) NOT REQUIRED FOR THE CONSTRUCTION OF THE PROJECT WILL BE DISPOSED OF BY THE CONTRACTOR IN ACCORDANCE WITH THE TDOT CONSTRUCTION CONTRACT AND FEDERAL AND STATE REGULATIONS. APPROVED DISPOSAL SITES WILL BE OBTAINED AND NOTED AS NECESSARY. IF UNAVOIDABLE, THE CONTRACTOR WILL OBTAIN ALL NECESSARY PERMITS INCLUDING, BUT NOT LIMITED TO NPDES, AQUATIC RESOURCES

ALTERATION PERMITS), CORPS OF ENGINEERS SECTION 404 PERMITS, AND TVA SECTION 26A PERMITS TO DISPOSE OF WASTE MATERIALS.

10.5. HAZARDOUS WASTE (3.5.5.c) (7.9)

ALL HAZARDOUS WASTE MATERIALS WILL BE DISPOSED OF IN A MANNER WHICH IS COMPLIANT WITH LOCAL OR STATE REGULATIONS. SITE PERSONNEL WILL BE INSTRUCTED IN THESE PRACTICES, AND THE APPROPRIATE DESIGNATED ASBESTOS MONITORING CONTRACTOR'S RESPONSIBILITY TO BE RESPONSIBLE FOR REGULATORY COMPLIANCE. PRACTICES ARE FOLLOWED. THE CONTRACTOR WILL OBTAIN ALL NECESSARY PERMITS TO DISPOSE OF HAZARDOUS MATERIAL.

10.6. SANITARY WASTE (3.5.5.b)

PORTABLE SANITARY FACILITIES WILL BE PROVIDED ON ALL CONSTRUCTION SITES. SANITARY WASTE WILL BE COLLECTED FROM THE PORTABLE UNITS IN A TIMELY MANNER BY A LICENSED WASTE MANAGEMENT CONTRACTOR. THE CONTRACTOR WILL OBTAIN ALL NECESSARY PERMITS TO DISPOSE OF SANITARY WASTE.

10.7. OTHER MATERIALS

THE FOLLOWING MATERIALS OR SUBSTANCES ARE EXPECTED TO BE PRESENT ON THE SITE DURING THE CONSTRUCTION PERIOD. (CHECK ALL THAT APPLY).

- FERTILIZERS AND/LIME
- PESTICIDES AND/OR HERBICIDES
- DIESEL AND GASOLINE
- MACHINERY LUBRICANTS (OIL AND GREASE)

THESE MATERIALS WILL BE HANDLED AS NOTED IN THIS SWPPP.

**11. NON-STORMWATER DISCHARGES (3.5.9)**

11.1. THE FOLLOWING NON-STORMWATER DISCHARGES ARE ANTICIPATED DURING THE CONSTRUCTION OF THIS PROJECT (CHECK ALL THAT APPLY):

- DEWATERING OF WORK AREAS OF COLLECTED STORMWATER AND GROUND WATER.
- WATERS USED TO WASH VEHICLES (OF DUST AND SOIL) WHERE DEPOSITED ARE NOT USED AND DETENTION AND/OR FILTERING IS PROVIDED BEFORE THE WATER LEAVES THE SITE.
- WATER USED TO CONTROL DUST (3.5.3.1.h)
- POTABLE WATER SOURCES INCLUDING WATERLINE FLUSHING FROM WHICH CHLORINE HAS BEEN REMOVED TO THE MAXIMUM EXTENT PRACTICABLE.
- UNCONTAMINATED GROUNDWATER OR SPRING WATER.
- FOUNDATION OR FOOTING DRAINS WHERE FLOWS ARE NOT CONTAMINATED WITH POLLUTANTS.
- OTHER \_\_\_\_\_

11.2. ALL ALLOWABLE NON-STORMWATER DISCHARGES WILL BE DIRECTED TO STABLE DISCHARGE STRUCTURES PRIOR TO LEAVING THE SITE. FILTERING OR CHEMICAL TREATMENT MAY BE NECESSARY PRIOR TO DISCHARGE. ALL CHEMICAL TREATMENTS MUST BE APPLIED PER SECTION 6 FLOCCULANTS.

11.3. THE DESIGN OF ALL IMPACTED EPSC MEASURES RECEIVING FLOW FROM ALLOWABLE NON-STORMWATER DISCHARGES MUST BE DESIGNED TO HANDLE THE VOLUME OF THE NON-STORMWATER COMPONENT.

11.4. WASH DOWN OR WASTE DISCHARGE OF CONCRETE TRUCKS WILL NOT BE PERMITTED ON-SITE UNLESS PROPER SETTLEMENT AREAS HAVE BEEN PROVIDED IN ACCORDANCE WITH BOTH STATE AND FEDERAL REGULATIONS.

11.5. ARE ANY DISCHARGES ASSOCIATED WITH INDUSTRIAL (NON-CONSTRUCTION STORMWATER) ACTIVITY EXPECTED (3.5.1.j)?

YES  NO

IF YES, SPECIFY THE LOCATION OF THE ACTIVITY AND ITS PERMIT NUMBER: \_\_\_\_\_

**12. SPILL PREVENTION, MANAGEMENT AND NOTIFICATION (3.5.5.c.5.1)**

12.1. SPILL PREVENTION (3.5.5.c)

12.1.1. CONTRACTOR'S BULK FUEL AND PETROLEUM PRODUCTS STORED ON-SITE OR ADJACENT TO THE R.O.W. IN ABOVE GROUND STORAGE TANKS WITH AGGREGATE STORAGE

CAPACITY, IN EXCESS OF 1,320 GALLONS SHALL HAVE SECONDARY CONTAINMENT.

12.1.2. THE CONTRACTOR SHALL BE RESPONSIBLE FOR PREPARING A SPILL PREVENTION CONTROL AND COUNTERMEASURE (SPCC) PLAN. THE SPCC SHALL BE REVIEWED AND APPROVED BY THE TDOT (REGARDING WATER QUALITY AND STORMWATER PERMITS) AND THE LAW.

12.1.3. THE CONTRACTOR SHALL BE SOLELY RESPONSIBLE FOR OBTAINING ANY NECESSARY LOCAL, STATE, AND FEDERAL PERMITS FOR STORAGE OF PETROLEUM PRODUCTS ON THE PROJECT SITE AND A COPY PROVIDED TO THE TDOT CONSTRUCTION ENGINEER.

**12.2. MATERIAL MANAGEMENT**

12.2.1. HOUSEKEEPING

ONLY NEEDED PRODUCTS WILL BE STORED ON-SITE BY THE CONTRACTOR. EXCEPT FOR BULK MATERIALS, THE CONTRACTOR WILL STORE ALL MATERIALS UNDER COVER AND IN APPROPRIATE CONTAINERS. PRODUCTS MUST BE STORED IN ORIGINAL CONTAINERS AND LABELED. MATERIAL MIXING WILL BE CONDUCTED IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS. WHEN POSSIBLE, ALL PRODUCTS WILL BE STORED IN TIGHTLY SEALED CONTAINERS. THE CONTRACTOR SHALL OBTAIN ALL NECESSARY PERMITS FOR STORAGE OF PETROLEUM PRODUCTS ON THE PROJECT SITE AND A COPY PROVIDED TO THE TDOT CONSTRUCTION ENGINEER. THE CONTRACTOR SHALL OBTAIN ALL NECESSARY PERMITS FOR STORAGE OF PETROLEUM PRODUCTS ON THE PROJECT SITE AND A COPY PROVIDED TO THE TDOT CONSTRUCTION ENGINEER.

**12.2.2. HAZARDOUS MATERIALS**

PRODUCTS WILL BE KEPT IN ORIGINAL CONTAINERS UNLESS THE CONTAINER IS NOT RE-SEALABLE. ORIGINAL LABELS AND MATERIAL SAFETY DATA SHEETS WILL BE RETAINED IN A SAFE PLACE TO RELAY IMPORTANT PRODUCT INFORMATION. IF SURPLUS PRODUCT MUST BE DISPOSED OF, MANUFACTURER'S LABEL DIRECTIONS FOR DISPOSAL WILL BE FOLLOWED. MAINTENANCE AND REPAIR OF ALL EQUIPMENT AND VEHICLES INCLUDING CHANGES, HYDRAULIC SYSTEM DRAIN DOWN, DECONTAMINATION, AND OTHER ACTIVITIES WHICH MAY RESULT IN THE ACCIDENTAL RELEASE OF CONTAMINANTS WILL BE CONDUCTED ON AN IMPERVIOUS SURFACE AND UNDER COVER DURING WET WEATHER TO PREVENT THE RELEASE OF CONTAMINANTS ONTO THE GROUND. WHEEL WASH WATER WILL BE COLLECTED AND ALLOWED TO SETTLE OUT. SUSPENDED SOLIDS PRIOR TO DISCHARGE INTO ANY STORMWATER SYSTEM OR STORMWATER TREATMENT SYSTEM. POTENTIAL pH-MODIFYING MATERIALS SUCH AS: BULK CEMENT, CEMENT KILN DUST, FLY ASH, NEW CONCRETE WASHINGS AND CURING WATERS, CONCRETE PUMPING AND MIXER WASHOUT WATERS WILL BE COLLECTED ON SITE AND MANAGED TO PREVENT CONTAMINATION OF STORMWATER RUNOFF.

**12.3. PRODUCT SPECIFIC PRACTICES**

12.3.1. PETROLEUM PRODUCTS: ALL ON-SITE VEHICLES WILL BE MONITORED FOR LEAKS AND RECEIVE REGULAR PREVENTIVE MAINTENANCE TO REDUCE THE CHANCE OF LEAKAGE. PETROLEUM PRODUCTS WILL BE STORED IN TIGHTLY SEALED CONTAINERS WHICH ARE CLEARLY LABELED.

12.3.2. FERTILIZERS: FERTILIZERS WILL BE APPLIED ONLY IN THE AMOUNTS SPECIFIED BY THE SOIL ANALYSIS OR TDD. ONCE APPLIED, FERTILIZERS WILL BE WORKED INTO THE SOIL TO LIMIT THE EXPOSURE TO STORMWATER. FERTILIZERS WILL BE STORED IN AN ENCLOSED AREA UNDER COVER. THE CONTENTS OF PARTIALLY USED FERTILIZER BAGS WILL BE TRANSFERRED TO SEALABLE CONTAINERS TO AVOID SPILLS.

12.3.3. PAINTS: ALL CONTAINERS WILL BE TIGHTLY SEALED AND STORED WHEN NOT REQUIRED FOR USE. THE EXCESS WILL BE DISPOSED OF PER THE MANUFACTURER'S INSTRUCTIONS AND APPLICABLE STATE AND LOCAL REGULATIONS.

12.3.4. CONCRETE TRUCKS: CONTRACTORS WILL PROVIDE DESIGNATED TRUCK WASHOUT AREAS ON THE SITE. THESE AREAS MUST BE SELF CONTAINED AND NOT CONNECTED TO ANY STORMWATER

12.4. SPILL MANAGEMENT  
 OUTLET OF THE SITE. UPON COMPLETION OF CONSTRUCTION WASHOUT AREAS WILL BE PROPERLY STABILIZED.

12.4.1. IN ADDITION TO THE PREVIOUS HOUSEKEEPING AND MANAGEMENT PRACTICES, THE FOLLOWING PRACTICES WILL BE FOLLOWED FOR SPILL PREVENTION AND CLEANUP IF NECESSARY:

12.4.1. FOR ALL HAZARDOUS MATERIALS STORED ON SITE, THE MANUFACTURER'S RECOMMENDED METHODS FOR SPILL CLEAN UP WILL BE CLEARLY POSTED. SITE PERSONNEL WILL BE MADE AWARE OF THE PROCEDURES AND THE LOCATIONS OF THE INFORMATION AND CLEANUP SUPPLIES.

12.4.2. APPROPRIATE CLEANUP MATERIALS AND EQUIPMENT WILL BE MAINTAINED BY THE CONTRACTOR IN THE MATERIALS STORAGE AREA ON-SITE AND UNDER COVER, AS APPROPRIATE. EQUIPMENT AND MATERIALS MAY INCLUDE ITEMS SUCH AS BOMS, DUST PANS, MOPS, RAGS, GLOVES, GOGGLES, KITTY LITTER, SAND, SANDUST, AND LAST BUT NOT LEAST METAL TRASH CONTAINERS SPECIFICALLY FOR CLEAN UP PURPOSES.

12.4.3. ALL SPILLS WILL BE CLEANED IMMEDIATELY AFTER DISCOVERY AND THE MATERIALS DISPOSED OF PROPERLY. THE SPILL AREA WILL BE KEPT WELL VENTILATED AND PERSONNEL WILL WEAR PROPER PPE. PROTECTIVE COVERINGS TO PREVENT INJURY FROM CONTACT WITH A HAZARDOUS SUBSTANCE.

12.4.4. THE CONTRACTOR'S RESPONSIBLE PARTY WILL BE THE SPILL PREVENTION AND CLEANUP COORDINATOR. THE CONTRACTOR IS RESPONSIBLE FOR ENSURING THAT THE SITE PERSONNEL ARE AWARE OF THE PROCEDURES FOR HANDLING HAZARDOUS MATERIALS, INCLUDING, SPILL MANAGEMENT, AND CLEANUP.

12.4.5. IF SPILLS REPRESENT AN IMMINENT THREAT OF ESCAPING THE SITE AND ENTERING RECEIVING WATERS, PERSONNEL WILL BE RESPONSIBLE FOR NOTIFYING THE LOCAL TDEC OFFICE AND THE SUPERINTENDENT. AFTER THE SITUATION HAS BEEN STABILIZED.

12.4.6. IF AN OIL SHEEN IS OBSERVED ON SURFACE WATER (E.G. SETTLING POND, DETENTION POND, SWALES), ACTION WILL BE TAKEN IMMEDIATELY TO REMOVE THE SHEEN. THE CONTRACTOR WILL USE APPROPRIATE MATERIALS TO CONTAIN AND ABSORB THE SPILL. THE SOURCE OF THE OIL SHEEN WILL ALSO BE IDENTIFIED AND REMOVED OR REPAIRED AS NECESSARY TO PREVENT FURTHER RELEASES.

12.4.7. IF A SPILL OCCURS THE CONTRACTOR'S SITE SUPERINTENDENT SHALL BE RESPONSIBLE FOR COMPLETING THE SPILL REPORTING FORM AND FOR REPORTING THE SPILL TO THE DOT CONSTRUCTION ENGINEER AND/OR PROJECT ENGINEER. ALL SPILLS MUST BE REPORTED TO THE APPROPRIATE AGENCY, AND MEASURES SHALL BE TAKEN IMMEDIATELY TO PREVENT THE POLLUTION OF WATERS OF THE STATE(S), INCLUDING GROUNDWATER, SHOULD A SPILL OCCUR.

12.4.8. APPROPRIATE CLEANUP MATERIALS AND EQUIPMENT SHALL BE MAINTAINED BY THE CONTRACTOR IN THE MATERIALS STORAGE AREA ON-SITE AND UNDER COVER. SPILL RESPONSE EQUIPMENT SHALL BE INSPECTED AND MAINTAINED BY THE CONTRACTOR AS NECESSARY TO REPLACE ANY MATERIALS USED IN SPILL RESPONSE ACTIVITIES.

12.5. SPILL NOTIFICATION (5-1)

WHERE A RELEASE CONTAINING A HAZARDOUS SUBSTANCE IN AN AMOUNT EQUAL TO, OR MORE THAN A REPORTABLE QUANTITY ESTABLISHED UNDER EITHER 40 CFR 117 OR 40 CFR 302 OCCURS DURING A 24-HOUR PERIOD:

12.5.1. THE DOT PROJECT ENGINEER IS RESPONSIBLE FOR NOTIFYING THE REGIONAL PROJECT DEVELOPMENT OFFICE (E.G. TRANSPORTATION ENVIRONMENTAL STUDIES SPECIALIST) AS SOON AS HE OR SHE HAS KNOWLEDGE OF THE DISCHARGE.

12.5.2. THE DOT REGIONAL PROJECT DEVELOPMENT OFFICE WILL NOTIFY THE LOCAL TDEC ENVIRONMENTAL FIELD OFFICE AND ANY OTHER APPLICABLE REGULATORY AGENCIES WITHIN 24 HOURS OF THE SPILL.

12.5.3. IN ADDITION TO ANY FOLLOW UP NOTIFICATIONS REQUIRED BY FEDERAL LAW, A WRITTEN DESCRIPTION OF THE RELEASE DATE OF RELEASE AND CIRCUMSTANCES LEADING TO THE RELEASE, WHAT ACTIONS WERE TAKEN TO MITIGATE EFFECTS OF THE RELEASE, AND STEPS TAKEN TO MINIMIZE THE CHANCE OF

FUTURE OCCURRENCES WILL BE SUBMITTED TO THE APPROPRIATE TDEC ENVIRONMENTAL FIELD OFFICE WITHIN 14 DAYS OF KNOWLEDGE OF THE RELEASE.

12.5.4. THE SWPPP MUST BE MODIFIED WITHIN 14 DAYS OF KNOWLEDGE OF THE RELEASE. THE SWPPP WILL BE MODIFIED AS A RESULT OF CIRCUMSTANCES LEADING TO THE RELEASE AND THE DATE OF RELEASE. THE SWPPP WILL BE REVIEWED AND MODIFIED AS NECESSARY TO IDENTIFY MEASURES TO PREVENT THE REOCCURRENCE OF SUCH RELEASES AND TO RESPOND TO SUCH RELEASES.

13. RECORD-KEEPING

13.1. REQUIRED RECORDS  
 DOT OR THEIR DULY AUTHORIZED REPRESENTATIVE WILL MAINTAIN AT THE SITE THE FOLLOWING RECORDS OF CONSTRUCTION ACTIVITIES (3.5.3.1m) (4.1.5) (6.2.1):

13.1.1. THE DATES WHEN MAJOR GRADING ACTIVITIES OCCUR.

13.1.2. THE DATES WHEN CONSTRUCTION ACTIVITIES TEMPORARILY OR PERMANENTLY CEASE ON A PORTION OF THE SITE.

13.1.3. THE DATES WHEN STABILIZATION MEASURES ARE INITIATED.

13.1.4. RECORDS, EPSC INSPECTION REPORTS AND CORRECTIVE MEASURES.

13.1.5. RECORDS OF QUALITY ASSURANCE SITE ASSESSMENTS.

13.1.6. COPY OF SITE EPSC INSPECTOR'S CERTIFICATION AND/OR LICENSING

13.1.7. COPY OF REQUIRED SOIL ANALYSIS

13.1.8. A COPY OF ANY REGULATORY CORRESPONDENCE REGARDING THE EFFECTIVENESS OF THE SWPPP OR EPSC CONTROLS.

13.2. RAINFALL MONITORING PLAN (3.5.3.1.o)

13.2.1. EQUIPMENT  
 AT A MINIMUM, THE CONTRACTOR WILL INSTALL A FENCE POST TYPE RAIN GAUGE TO MEASURE RAINFALL. THE STANDARD FENCE POST TYPE RAIN GAUGE SHALL BE USED. THE GAUGE SHALL BE MEASURES UP TO 6 INCHES OF RAINFALL AND AN ENGLISH SCALE WILL BE PROVIDED ON ONE FACE, WITH A METRIC SCALE ON THE OTHER FACE. GRADUATION WILL BE PERMANENTLY MOLDED IN DURABLE WEATHER-RESISTANT PLASTIC. AN ALUMINUM BRACKET WITH SCREWS MAY BE USED TO MOUNT THE GAUGE ON A WOODEN SUPPORT.

13.2.2. LOCATION  
 THE RAIN GAUGE WILL BE LOCATED AT OR ALONG THE PROJECT SITE, AS DEFINED IN THE NOI OF THE NPDES PERMIT, IN AN OPEN AREA SUCH THAT THE MEASUREMENT WILL NOT BE INFLUENCED BY OUTSIDE FACTORS (I.E. OVERHANGS, GUTTER, TREES, ETC.). THE GAUGE SHALL BE LOCATED ALONG THE CENTERLINE OF THE PRIMARY ALIGNMENT OF THE PROJECT WHERE CLEARING, GRUBBING, EXCAVATION, GRADING, CUTTING OR FILLING IS ACTIVELY PERFORMED, OR EXPOSED SOIL HAS NOT YET BEEN PERMANENTLY STABILIZED.

13.2.3. METHODS  
 RAINFALL MONITORING WILL BE INITIATED PRIOR TO CLEARING, GRUBBING, EXCAVATION, GRADING, CUTTING, OR FILLING, EXCEPT AS SUCH MINIMAL CLEARING MAY BE NECESSARY TO INSTALL A RAIN GAUGE IN AN OPEN AREA. THE RAIN GAUGE WILL BE CHECKED FOR OPERATIONAL SOUNDNESS DAILY (DURING NORMAL BUSINESS HOURS) IN WET TIMES AND WEEKLY IN DRY TIMES. GAUGES WILL BE REPAIRED OR REPLACED ON THE SAME DAY IF FOUND TO BE NON-OPERATIONAL OR MISSING.

13.2.4. EACH RAIN GAUGE WILL BE READ (FOR DETAILED RECORDS OF RAINFALL) AND EMPTIED AFTER EVERY RAINFALL EVENT OCCURRING ON THE PROJECT SITE AT APPROXIMATELY THE SAME TIME AS THE PREVIOUS RAINFALL EVENT. IT WILL BE NECESSARY TO RECORD THE RAIN GAUGE EVERY DAY, IN LIEU OF THIS REQUIREMENT ON WEEKENDS AND ON STATE HOLIDAYS. THE RAIN GAUGES CAN BE EMPTIED THE NEXT BUSINESS DAY AND A REFERENCE SITE USED FOR A RECORD OF DAILY AMOUNT OF PRECIPITATION FOR THOSE DAYS. A REFERENCE SITE IS THE DOCUMENTATION FROM THE CLOSEST GAUGE WITHIN PROXIMITY

OF THE PROJECT FROM A RECOGNIZED SOURCE SUCH AS THE NOAA NATIONAL WEATHER SERVICE.

13.2.5. DETAILED RECORDS WILL BE RECORDED OF RAINFALL EVENTS INCLUDE DATES, AMOUNTS OF RAINFALL, AND THE APPROXIMATE LOCATION OF RAINFALL. DAILY RAINFALL RECORDS SHALL BE RECORDED ON THE DOT RAINFALL RECORD SHEET AND SHALL BE MAINTAINED IN THE DOCUMENTATION AND PERMITS' BINDER.

13.2.6. IF THE RAINFALL EVENT IS STILL IN PROGRESS AT THE DAILY MEETING, THE GAUGE WILL BE RECORDED AND THE RECORD WILL INDICATE THAT THE STORM EVENT WAS STILL IN PROGRESS.

13.2.7. RAIN GAUGE INFORMATION (DETAILED RECORDS), INCLUDING THE LOCATION OF THE NEAREST OUTFALL, WILL BE RECORDED ON THE LOCATION INFORMATION REPORT FORMS AT THE TIME OF MEASUREMENT.

13.3. KEEPING PLANS CURRENT (3.4)

13.3.1. THE EPSC PLAN IS TO SERVE AS AN INITIAL GUIDE FOR SITE PERSONNEL AS THE CONSTRUCTION PROCESS DEVELOPS. IT MUST BE AMENDED, MODIFIED, AND UPDATED WHENEVER EPSC INSPECTIONS INDICATE, OR WHERE STATE OR FEDERAL INSPECTIONS INDICATE, THAT THERE ARE SIGNIFICANT PROBLEMS OR DEFICIENCIES IN ELIMINATING OR SIGNIFICANTLY MINIMIZING POLLUTANT SOURCES OR ARE OTHERWISE NOT ACHIEVING THE GENERAL OBJECTIVES OF CONTROLLING POLLUTANTS IN STORMWATER DISCHARGES ASSOCIATED WITH THE CONSTRUCTION ACTIVITY.

13.3.2. THE STAGES DEPICTED WITHIN THE EPSC PLANS MAY NOT COINCIDE WITH THE ACTUAL STAGES OF CONSTRUCTION ESTABLISHED BY THE CONTRACTOR DURING CONSTRUCTION. THIS MODIFICATIONS WILL BE REQUIRED TO ENSURE THE EPSC PLAN IS MAINTAINED TO DEPICT CURRENT SITE CONDITIONS. IT SHOULD BE MAINTAINED SUCH THAT IT WILL ALWAYS REFLECT THE MEASURES THAT ARE INSTALLED DURING THE VARIOUS STAGES OF CONSTRUCTION. THE EPSC PLAN WILL BE UPDATED ALL THE INTERMEDIATE STAGES OF CONSTRUCTION THAT WILL OCCUR. THESE DOCUMENTS MUST BE UPDATED THROUGHOUT THE LIFE OF THE CONSTRUCTION PROJECT.

13.3.3. THE DOT EPSC INSPECTOR OR THEIR DULY AUTHORIZED REPRESENTATIVE WILL MONITOR AND UPDATE THE SWPPP WHEN ANY OF THE FOLLOWING CONDITIONS APPLY:

13.3.3.1. WHENEVER THERE IS A CHANGE IN THE SCOPE OF THE PROJECT THAT WOULD BE EXPECTED TO HAVE A DISCHARGE OF POLLUTANTS TO THE WATERS OF THE STATE, WHICH HAS NOT OTHERWISE BEEN ADDRESSED IN THE SWPPP.

13.3.3.2. WHENEVER INSPECTIONS OR INVESTIGATIONS BY SITE OPERATORS, LOCAL, STATE, OR FEDERAL OFFICIALS INDICATE THE SWPPP IS NOT ADEQUATE TO PREVENT POLLUTANTS FROM CONSTRUCTION ACTIVITY SOURCES, OR IS OTHERWISE NOT ACHIEVING THE GENERAL OBJECTIVES OF CONTROLLING POLLUTANTS IN STORMWATER DISCHARGES ASSOCIATED WITH CONSTRUCTION ACTIVITY, WHERE LOCAL, STATE, OR FEDERAL OFFICIALS DETERMINE THAT THE SWPPP IS INEFFECTIVE IN PREVENTING POLLUTANTS FROM CONSTRUCTION ACTIVITY SOURCES, A COPY OF ANY CORRESPONDENCE TO THAT EFFECT MUST BE RETAINED IN THE SWPPP.

13.3.3.3. WHEN ANY NEW OPERATOR AND/OR SUB-OPERATOR IS ASSIGNED OR RELIEVED OF THEIR RESPONSIBILITY TO IMPLEMENT A PORTION OF THE SWPPP.

13.3.3.4. TO PREVENT A NEGATIVE IMPACT TO LEGALLY PROTECTED STATE OR FEDERALLY LISTED OR PROPOSED THREATENED OR ENDANGERED AQUATIC FAUNA.

13.3.3.5. WHEN THERE IS A CHANGE IN CHEMICAL TREATMENT METHODS INCLUDING: USE OF DIFFERENT TREATMENT CHEMICALS, DIFFERENT DOSAGE OR APPLICATION RATES OR A DIFFERENT AREA OF APPLICATION NOT SPECIFIED ON THE EPSC PLANS.

13.3.3.6. ALL SWPPP REVISION(S) SHALL BE RECORDED WITHIN 7 DAYS BY THE PROJECT EPSC INSPECTOR.

13.3.3.7. WHEN A TMDL IS DEVELOPED FOR THE RECEIVING WATERS FOR A POLLUTANT OF CONCERN (SILTATION

13.4. MAKING PLANS ACCESSIBLE  
 13.4.1. DOT WILL RETAIN A COPY OF THIS SWPPP (INCLUDING A COPY OF THE DOCUMENTATION AND PERMITS' BINDER AT THE CONSTRUCTION SITE) AT THE LOCATION WHERE THE PERMITS ARE AVAILABLE TO THE PUBLIC FOR REVIEW. THE LOCATION WHERE WORK IS OCCURRING ON-SITE FOR THE USE OF OPERATORS AND THOSE IDENTIFIED AS HAVING RESPONSIBILITIES UNDER THE SWPPP WHENEVER THEY ARE ON THE CONSTRUCTION SITE (6.2).

13.4.2. PRIOR TO THE INITIATION OF LAND DISTURBING ACTIVITIES AND UNTIL THE SITE HAS MET THE FINAL STABILIZATION CRITERIA, DOT OR THEIR DULY AUTHORIZED REPRESENTATIVE WILL POST A NOTICE NEAR THE MAIN ENTRANCE OF THE CONSTRUCTION SITE WITH THE FOLLOWING INFORMATION (3.3.3) (6.2.1):  
 13.4.2.1. A COPY OF THE NOTICE OF COVERAGE (NOC) WITH THE NPDES PERMIT NUMBER FOR THE PROJECT;  
 13.4.2.2. THE INDIVIDUAL NAME, COMPANY NAME, E-MAIL ADDRESS AND TELEPHONE NUMBER OF THE LOCAL PROJECT SITE OWNER AND OPERATOR CONTACT;  
 13.4.2.3. A BRIEF DESCRIPTION OF THE PROJECT; AND  
 13.4.2.4. THE LOCATION OF THE SWPPP.

13.4.3. ALL INFORMATION DESCRIBED IN SECTION 13.4.2 MUST BE MAINTAINED IN LEGIBLE CONDITION, IF POSTING THIS INFORMATION NEAR A MAIN ENTRANCE IS INFEASIBLE DUE TO BUILDING OR OTHER STRUCTURE, THE NOTICE SHALL BE PLACED IN A PUBLICLY ACCESSIBLE LOCATION WHERE CONSTRUCTION IS ACTIVELY UNDERWAY AND MOVED AS NECESSARY.

13.5. NOTICE OF TERMINATION (8.0)  
 13.5.1. WHEN ALL STORMWATER DISCHARGES FROM CONSTRUCTION ACTIVITIES THAT ARE AUTHORIZED BY THE PERMIT ARE ELIMINATED BY FINAL STABILIZATION, THE DOT REGIONAL SUPERVISOR SHALL SIGN THE NOTICE OF TERMINATION (NOC) THIS SIGNED IN ACCORDANCE WITH THE PERMIT TO THE TDEC CENTRAL OFFICE IN NASHVILLE, TN.

13.5.2. FOR THE PURPOSES OF THE CERTIFICATION REQUIRED BY THE NOC, THE ELIMINATION OF STORMWATER DISCHARGES ASSOCIATED WITH THE CONSTRUCTION ACTIVITY MEANS THE  
 13.5.2.1. ALL EARTH-DISTURBING ACTIVITIES ON THE SITE ARE COMPLETED AND ALL DISTURBED SOILS AT THE PORTION OF THE CONSTRUCTION SITE WHERE THE OPERATOR HAD CONTROL HAVE BEEN FINALLY STABILIZED; AND  
 13.5.2.2. ALL CONSTRUCTION MATERIALS, WASTE AND WASTE HANDLING DEVICES, AND ALL EQUIPMENT, AND VEHICLES THAT WERE USED DURING CONSTRUCTION HAVE BEEN REMOVED AND PROPERLY DISPOSED; AND  
 13.5.2.3. ALL STORMWATER CONTROLS THAT WERE INSTALLED AND MAINTAINED DURING CONSTRUCTION, EXCEPT THOSE THAT ARE INTENDED FOR LONG-TERM USE FOLLOWING TERMINATION OF PERMIT COVERAGE, HAVE BEEN REMOVED; AND  
 13.5.2.4. ALL POTENTIAL POLLUTANTS AND POLLUTANT GENERATING ACTIVITIES ASSOCIATED WITH CONSTRUCTION HAVE BEEN REMOVED; AND  
 13.5.2.5. THE PERMITTEE HAS IDENTIFIED WHO IS RESPONSIBLE FOR ONGOING MAINTENANCE OF ANY STORMWATER CONTROLS LEFT ON THE SITE FOR LONG-TERM USE FOLLOWING TERMINATION OF PERMIT COVERAGE; AND  
 13.5.2.6. TEMPORARY ERSC MEASURES HAVE BEEN OR WILL BE REMOVED AT AN APPROPRIATE TIME TO ENSURE FINAL STABILIZATION IS MAINTAINED; AND  
 13.5.2.7. ALL STORMWATER DISCHARGES ASSOCIATED WITH CONSTRUCTION ACTIVITIES FROM THE IDENTIFIED SITE WHERE THE PERMITTEE HAS IDENTIFIED WHO IS RESPONSIBLE HAVE EITHER BEEN ELIMINATED OR MAINTAINED FOR THE CONSTRUCTION SITE WHERE THE OPERATOR HAD CONTROL.

13.6. RETENTION OF RECORDS (6.2)  
 DOT WILL RETAIN COPIES OF THE SWPPP, ALL REPORTS REQUIRED BY THE PERMITS, AND ALL OTHER DATA USED TO COMPLETE THE NOTICE OF INTENT FOR THE PROJECT FOR A PERIOD OF AT LEAST THREE (3) YEARS FROM THE DATE THE NOT WAS FILED.

14. SITE WIDEPRIARY PERMITTEE CERTIFICATION (7.7.5)

I CERTIFY UNDER PENALTY OF LAW THAT THIS DOCUMENT AND ALL ATTACHMENTS WERE PREPARED BY ME, OR UNDER MY DIRECTION OR SUPERVISION, THE SUBMITTED INFORMATION IS TO THE BEST OF MY KNOWLEDGE AND BELIEF TRUE AND ACCURATE. I BELIEVE THAT THERE ARE SIGNIFICANT PENALTIES FOR SUBMITTING FALSE INFORMATION, INCLUDING THE POSSIBILITY OF FINE AND IMPRISONMENT, AS SPECIFIED IN TENNESSEE CODE ANNOTATED SECTION 39-16-702(a)(4). THIS DECLARATION IS MADE UNDER PENALTY OF PERJURY.

*John Hewitt*  
 AUTHORIZED TDOT PERSONNEL SIGNATURE (3.3.1)

John Hewitt  
 PRINTED NAME

CE Manager 2  
 TITLE

October 4, 2017  
 DATE

15. SECONDARY PERMITTEE (OPERATOR) CERTIFICATION (7.7.6)

I CERTIFY UNDER PENALTY OF LAW THAT I HAVE REVIEWED THIS DOCUMENT, ANY ATTACHMENTS, AND THE SWPPP REFERENCED ABOVE BASED ON MY BEST KNOWLEDGE AND BELIEF THAT THE INFORMATION IS TRUE AND ACCURATE AND I AM AWARE THAT THIS NOI, IF APPROVED, MAKES THE ABOVE-DESCRIBED CONSTRUCTION ACTIVITY SUBJECT TO NPDES PERMIT NUMBER TNR00000, AND THAT CERTAIN OF MY ACTIVITIES ON-SITE ARE THEREBY REGULATED. I AM AWARE THAT THERE ARE SIGNIFICANT PENALTIES INCLUDING THE POSSIBILITY OF FINE AND IMPRISONMENT, AS SPECIFIED IN TENNESSEE CODE ANNOTATED SECTION 39-16-702(a)(4). THIS DECLARATION IS MADE UNDER PENALTY OF PERJURY.

\_\_\_\_\_  
 AUTHORIZED TDOT PERSONNEL SIGNATURE (3.3.1)

\_\_\_\_\_  
 PRINTED NAME

\_\_\_\_\_  
 TITLE

\_\_\_\_\_  
 DATE

16. ENVIRONMENTAL PERMITS (9.0)  
 LIST ALL ENVIRONMENTAL PERMITS AND EXPIRATION DATES FOR PROJECT (TO BE COMPLETED AT THE ENVIRONMENTAL PRECONSTRUCTION MEETING BY TDOT CONSTRUCTION OR THEIR DULY AUTHORIZED REPRESENTATIVE).

PERMIT	ENVIRONMENTAL PERMITS		
	YES OR NO	PERMIT OR TRACKING NO.	EXPIRATION DATE
TDEC ARAP			
CORPS OF ENGINEERS (USACE)			
TVA 26A			
TDEC CGP			
OTHER:			

\*THE TDOT ENVIRONMENTAL DIVISION MUST BE NOTIFIED SIX MONTHS PRIOR TO PERMIT EXPIRATION DATE.

17. OUTFALL TABLE (3.5.1.d.5.4.1.g)

EFSC STAGE	OUTFALL LABEL	SUB OUTFALL	STATION C.L. LT OR RT	SLOPE WITHIN ROW (%)	STAGE 1 DRAINAGE AREA (AC)	STAGE 2 DRAINAGE AREA (AC)	STAGE 3 DRAINAGE AREA (AC)	SEDIMENT BASIN OR EQUIVALENT MEASURE(S) (YES, NO OR N/A)	RECEIVING RESOURCE (TODOT EBR LABEL) OR OTHER	COMMENTS
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	ALL FLOWS AT BOTH THE HALL BRANCH SITE AND THE UT TO CLEAR CREEK SITE OCCUR AS SHEET FLOWS. NO STRUCTURES EXIST FOR THIS PROJECT.

ALL UNUSED FIELDS WITHIN THE OUTFALL TABLE ARE TO BE SHADED, HATCHED, OR REMOVED TO INDICATE THEIR NON-USAGE.




INDEX	
TITLE SHEET	NS-1
COMBINED QUANTITIES AND PROJECT NOTES	NS-2; 2-2B
HALL BRANCH SITE NOTES AND QUANTITIES	NS-3; 3-3A
HALL BRANCH SITE EXISTING PLAN AND PROFILE	NS-4; 4-4H
HALL BRANCH SITE PROPOSED PLAN AND PROFILE	NS-5; 5-5H
HALL BRANCH SITE ALIGNMENT AND PROFILE DATA	NS-6; 6-6B
HALL BRANCH SITE PROPOSED PLAN W/ STRUCTURES	NS-7; 7-7H
HALL BRANCH SITE TYPICAL CROSS-SECTIONS	NS-8
HALL BRANCH SITE CROSS-SECTIONS	NS-9; 9-9K
HALL BRANCH SITE EASEMENT	NS-10
HALL BRANCH SITE EPSC PLANS	NS-11; 11-11C
HALL BRANCH SITE PLANTING PLAN	NS-12
UT1 CLEAR CREEK SITE NOTES AND QUANTITIES	NS-13; 13-13A
UT1 CLEAR CREEK SITE EXISTING PLAN AND PROFILE	NS-14; 14-14C
UT1 CLEAR CREEK SITE PROPOSED PLAN AND PROFILE	NS-15; 15-15D
UT1 CLEAR CREEK SITE ALIGNMENT AND PROFILE DATA	NS-16; 16-16A
UT1 CLEAR CREEK SITE PROPOSED PLAN W/ STRUCTURES	NS-17; 17-17C
UT1 CLEAR CREEK SITE TYPICAL CROSS-SECTIONS	NS-18
UT1 CLEAR CREEK SITE CROSS-SECTIONS	NS-19; 19-19W
UT1 CLEAR CREEK SITE EASEMENT	NS-20
UT1 CLEAR CREEK SITE EPSC PLANS	NS-21
UT1 CLEAR CREEK SITE PLANTING PLAN	NS-22
PROJECT DETAILS	NS-23; 23-23A
STORMWATER POLLUTION PREVENTION PLAN	S-1; 1-8

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
BUREAU OF ENGINEERING


**JEFFERSON COUNTY**

BUSH BROTHERS PROPERTY, STREAM MITIGATION  
CONSTRUCTION

TENN.	YEAR	SHEET NO.
FED. AID PROJ. NO.	2017	NS-1
STATE PROJ. NO.	STP-4500(28)	
	45945-3690-14	



PROJECT LOCATION



N.T.S.

NO EQUATIONS  
NO EXCLUSIONS

PROJECT STP-4500(28);45945-3690-14

HALL BRANCH SITE  
(INCLUDES HALL BRANCH, UT1 HALL BRANCH,  
UT2 HALL BRANCH, UT3 HALL BRANCH,  
DRAINAGEWAY 1, AND DRAINAGEWAY 2)

PROJECT STP-4500(28);45945-3690-14


UT1 CLEAR CREEK SITE  
(INCLUDES UT1 CLEAR CREEK, UT2 CLEAR  
CREEK, AND UT3 CLEAR CREEK)

SPECIAL NOTES

PROPOSALS MAY BE REJECTED BY THE COMMISSIONER IF ANY OF THE UNIT PRICES CONTAINED THEREIN ARE OBVIOUSLY UNBALANCED, EITHER EXCESSIVE OR BELOW THE REASONABLE COST ANALYSIS VALUE.

THIS PROJECT TO BE CONSTRUCTED UNDER THE STANDARD SPECIFICATIONS OF THE TENSAS, INCLUDING THE SPECIAL PROVISIONS OF THE STANDARD SPECIFICATIONS AND ADDITIONAL SPECIFICATIONS AND SPECIAL PROVISIONS CONTAINED IN THE PLANS AND IN THE PROPOSAL CONTRACT.

TDOT C.E. MANAGER 2: CHRISTIE BROWN, PE  
DESIGNED BY: CIVIL & ENVIRONMENTAL CONSULTANTS, INC.  
DESIGNER: JOSHUA W. CLEMONS, E.I. CHECKED BY: GREGORY S. BABBIT, PWS  
P.E. NO.: STP-4500(28);45945-3690-14  
PIN NO.: 104027.02



APPROVED: *Paul D. Degges*  
PAUL D. DEGGES, CHIEF ENGINEER

DATE: \_\_\_\_\_

APPROVED: *John Schrock*  
JOHN SCHROCK, COMMISSIONER

U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION	DATE
APPROVED:	DIVISION ADMINISTRATOR

YEAR	PROJECT NO.	SHEET NO.
2017	SP-00000000-000-14	NS-2

ITEM NO.	DESCRIPTION	UNIT	QUANTITY	CLASSIFICATION
2001	GRAVEL AND SAND MIX	L.S.	1	1
2002	GRAVEL AND SAND MIX	L.S.	1	1
2003	GRAVEL AND SAND MIX	L.S.	1	1
2004	GRAVEL AND SAND MIX	L.S.	1	1
2005	GRAVEL AND SAND MIX	L.S.	1	1
2006	GRAVEL AND SAND MIX	L.S.	1	1
2007	GRAVEL AND SAND MIX	L.S.	1	1
2008	GRAVEL AND SAND MIX	L.S.	1	1
2009	GRAVEL AND SAND MIX	L.S.	1	1
2010	GRAVEL AND SAND MIX	L.S.	1	1
2011	GRAVEL AND SAND MIX	L.S.	1	1
2012	GRAVEL AND SAND MIX	L.S.	1	1
2013	GRAVEL AND SAND MIX	L.S.	1	1
2014	GRAVEL AND SAND MIX	L.S.	1	1
2015	GRAVEL AND SAND MIX	L.S.	1	1
2016	GRAVEL AND SAND MIX	L.S.	1	1
2017	GRAVEL AND SAND MIX	L.S.	1	1
2018	GRAVEL AND SAND MIX	L.S.	1	1
2019	GRAVEL AND SAND MIX	L.S.	1	1
2020	GRAVEL AND SAND MIX	L.S.	1	1
2021	GRAVEL AND SAND MIX	L.S.	1	1
2022	GRAVEL AND SAND MIX	L.S.	1	1
2023	GRAVEL AND SAND MIX	L.S.	1	1
2024	GRAVEL AND SAND MIX	L.S.	1	1
2025	GRAVEL AND SAND MIX	L.S.	1	1
2026	GRAVEL AND SAND MIX	L.S.	1	1
2027	GRAVEL AND SAND MIX	L.S.	1	1
2028	GRAVEL AND SAND MIX	L.S.	1	1
2029	GRAVEL AND SAND MIX	L.S.	1	1
2030	GRAVEL AND SAND MIX	L.S.	1	1
2031	GRAVEL AND SAND MIX	L.S.	1	1
2032	GRAVEL AND SAND MIX	L.S.	1	1
2033	GRAVEL AND SAND MIX	L.S.	1	1
2034	GRAVEL AND SAND MIX	L.S.	1	1
2035	GRAVEL AND SAND MIX	L.S.	1	1
2036	GRAVEL AND SAND MIX	L.S.	1	1
2037	GRAVEL AND SAND MIX	L.S.	1	1
2038	GRAVEL AND SAND MIX	L.S.	1	1
2039	GRAVEL AND SAND MIX	L.S.	1	1
2040	GRAVEL AND SAND MIX	L.S.	1	1
2041	GRAVEL AND SAND MIX	L.S.	1	1
2042	GRAVEL AND SAND MIX	L.S.	1	1
2043	GRAVEL AND SAND MIX	L.S.	1	1
2044	GRAVEL AND SAND MIX	L.S.	1	1
2045	GRAVEL AND SAND MIX	L.S.	1	1
2046	GRAVEL AND SAND MIX	L.S.	1	1
2047	GRAVEL AND SAND MIX	L.S.	1	1
2048	GRAVEL AND SAND MIX	L.S.	1	1
2049	GRAVEL AND SAND MIX	L.S.	1	1
2050	GRAVEL AND SAND MIX	L.S.	1	1
2051	GRAVEL AND SAND MIX	L.S.	1	1
2052	GRAVEL AND SAND MIX	L.S.	1	1
2053	GRAVEL AND SAND MIX	L.S.	1	1
2054	GRAVEL AND SAND MIX	L.S.	1	1
2055	GRAVEL AND SAND MIX	L.S.	1	1
2056	GRAVEL AND SAND MIX	L.S.	1	1
2057	GRAVEL AND SAND MIX	L.S.	1	1
2058	GRAVEL AND SAND MIX	L.S.	1	1
2059	GRAVEL AND SAND MIX	L.S.	1	1
2060	GRAVEL AND SAND MIX	L.S.	1	1
2061	GRAVEL AND SAND MIX	L.S.	1	1
2062	GRAVEL AND SAND MIX	L.S.	1	1
2063	GRAVEL AND SAND MIX	L.S.	1	1
2064	GRAVEL AND SAND MIX	L.S.	1	1
2065	GRAVEL AND SAND MIX	L.S.	1	1
2066	GRAVEL AND SAND MIX	L.S.	1	1
2067	GRAVEL AND SAND MIX	L.S.	1	1
2068	GRAVEL AND SAND MIX	L.S.	1	1
2069	GRAVEL AND SAND MIX	L.S.	1	1
2070	GRAVEL AND SAND MIX	L.S.	1	1
2071	GRAVEL AND SAND MIX	L.S.	1	1
2072	GRAVEL AND SAND MIX	L.S.	1	1
2073	GRAVEL AND SAND MIX	L.S.	1	1
2074	GRAVEL AND SAND MIX	L.S.	1	1
2075	GRAVEL AND SAND MIX	L.S.	1	1
2076	GRAVEL AND SAND MIX	L.S.	1	1
2077	GRAVEL AND SAND MIX	L.S.	1	1
2078	GRAVEL AND SAND MIX	L.S.	1	1
2079	GRAVEL AND SAND MIX	L.S.	1	1
2080	GRAVEL AND SAND MIX	L.S.	1	1
2081	GRAVEL AND SAND MIX	L.S.	1	1
2082	GRAVEL AND SAND MIX	L.S.	1	1
2083	GRAVEL AND SAND MIX	L.S.	1	1
2084	GRAVEL AND SAND MIX	L.S.	1	1
2085	GRAVEL AND SAND MIX	L.S.	1	1
2086	GRAVEL AND SAND MIX	L.S.	1	1
2087	GRAVEL AND SAND MIX	L.S.	1	1
2088	GRAVEL AND SAND MIX	L.S.	1	1
2089	GRAVEL AND SAND MIX	L.S.	1	1
2090	GRAVEL AND SAND MIX	L.S.	1	1
2091	GRAVEL AND SAND MIX	L.S.	1	1
2092	GRAVEL AND SAND MIX	L.S.	1	1
2093	GRAVEL AND SAND MIX	L.S.	1	1
2094	GRAVEL AND SAND MIX	L.S.	1	1
2095	GRAVEL AND SAND MIX	L.S.	1	1
2096	GRAVEL AND SAND MIX	L.S.	1	1
2097	GRAVEL AND SAND MIX	L.S.	1	1
2098	GRAVEL AND SAND MIX	L.S.	1	1
2099	GRAVEL AND SAND MIX	L.S.	1	1
2100	GRAVEL AND SAND MIX	L.S.	1	1

QUANTITIES ARE TO BE USED AS DIRECTED BY THE ENGINEER. QUANTITY IS BASED ON AN ASSUMPTION OF 5 PUMP AROUND RELOCATIONS AT THE UTI AND CLEAR CREEK SITE AND 5 PUMP AROUND RELOCATIONS AT THE HALL BRANCH SITE AND AN ASSUMPTION OF 1 SEDIMENT FILTER BAG PER PUMP AROUND RELOCATION. FINAL QUANTITY MAY VARY BASED ON ACTUAL NUMBER OF RELOCATIONS NEEDED AND SEDIMENT FILTER BAG USAGE RATE.

**FOOTNOTES:**

1. INCLUDES ALL MATERIALS, EQUIPMENT, AND LABOR NECESSARY TO EXCAVATE THE PROPOSED CHANNEL AND FLOODPLAIN, AND TO FILL THE ABANDONED CHANNEL. THE CONTRACTOR SHALL MAKE PROVISIONS FOR THE SATISFACTORY DISPOSAL OF 21856 C.Y. OF EXCESS MATERIAL.
2. INCLUDES ALL MATERIALS, EQUIPMENT, AND LABOR NECESSARY TO CONSTRUCT AS SHOWN IN (A) SHALL BE MEASURED AS TOTAL LF OF LOS VANE.
3. INCLUDES ALL MATERIALS, EQUIPMENT, AND LABOR NECESSARY TO CONSTRUCT AS SHOWN IN (B).
4. INCLUDES ALL MATERIALS, EQUIPMENT, AND LABOR NECESSARY TO CONSTRUCT AS SHOWN IN (C).
5. INCLUDES ALL MATERIALS, EQUIPMENT, AND LABOR NECESSARY TO CONSTRUCT AS SHOWN IN (D).
6. QUANTITY DOES NOT INCLUDE A-3 RIP USED IN CONSTRUCTION OF ALLOWAL RIFLE.
7. INCLUDES MULTIPLE SETUPS AND RELOCATIONS OF STREAM DIVERSION PUMP AROUND AS CONSTRUCTION PROGRESSES. INCLUDES ALL MATERIALS, EQUIPMENT, AND LABOR NECESSARY TO CONSTRUCT AND RELOCATE AS SHOWN AND DESCRIBED IN (A) WITH THE EXCEPTION OF SEDIMENT FILTER BAGS, MINERAL AGGREGATE (SIZE 57), AND GEOTEXTILE TYPE (II) USED FOR BERMING CONSTRUCTION AREA.
8. CORF FIBER EROSION BLANKETS SHALL BE 700 GRAMS PER SQUARE METER.
9. INCLUDES ALL MATERIALS, EQUIPMENT, AND LABOR NECESSARY TO COMPLETELY REMOVE ROOT SYSTEMS AND STEMS OF EXISTING BAMBOO.
10. PLANTED IN DIRECTION OF ENGINEER.
11. COVER CROP SEED MIX W/ MULCH IS CONSIDERED TEMPORARY SEEDING; SEEDING (WILDLINGER MIXTURE), GRASS SEED MIX W/ MULCH, AND SPECIAL WETLAND SEED MIXTURE (HALL BRANCH SITE ONLY) ARE CONSIDERED PERMANENT SEEDING.
12. ALL QUANTITIES ARE TO BE USED AS DIRECTED BY THE ENGINEER.
13. QUANTITY IS BASED ON AN ASSUMPTION OF 5 PUMP AROUND RELOCATIONS AT THE UTI AND CLEAR CREEK SITE AND 5 PUMP AROUND RELOCATIONS AT THE HALL BRANCH SITE AND AN ASSUMPTION OF 1 SEDIMENT FILTER BAG PER PUMP AROUND RELOCATION. FINAL QUANTITY MAY VARY BASED ON ACTUAL NUMBER OF RELOCATIONS NEEDED AND SEDIMENT FILTER BAG USAGE RATE.

**ITEMS TO BE SUPPLIED BY CONTRACTOR:**

ITEM NO.	DESCRIPTION	UNIT	QUANTITY	CLASSIFICATION
2101	GRAVEL AND SAND MIX	L.S.	1	1
2102	GRAVEL AND SAND MIX	L.S.	1	1
2103	GRAVEL AND SAND MIX	L.S.	1	1
2104	GRAVEL AND SAND MIX	L.S.	1	1
2105	GRAVEL AND SAND MIX	L.S.	1	1
2106	GRAVEL AND SAND MIX	L.S.	1	1
2107	GRAVEL AND SAND MIX	L.S.	1	1
2108	GRAVEL AND SAND MIX	L.S.	1	1
2109	GRAVEL AND SAND MIX	L.S.	1	1
2110	GRAVEL AND SAND MIX	L.S.	1	1
2111	GRAVEL AND SAND MIX	L.S.	1	1
2112	GRAVEL AND SAND MIX	L.S.	1	1
2113	GRAVEL AND SAND MIX	L.S.	1	1
2114	GRAVEL AND SAND MIX	L.S.	1	1
2115	GRAVEL AND SAND MIX	L.S.	1	1
2116	GRAVEL AND SAND MIX	L.S.	1	1
2117	GRAVEL AND SAND MIX	L.S.	1	1
2118	GRAVEL AND SAND MIX	L.S.	1	1
2119	GRAVEL AND SAND MIX	L.S.	1	1
2120	GRAVEL AND SAND MIX	L.S.	1	1
2121	GRAVEL AND SAND MIX	L.S.	1	1
2122	GRAVEL AND SAND MIX	L.S.	1	1
2123	GRAVEL AND SAND MIX	L.S.	1	1
2124	GRAVEL AND SAND MIX	L.S.	1	1
2125	GRAVEL AND SAND MIX	L.S.	1	1
2126	GRAVEL AND SAND MIX	L.S.	1	1
2127	GRAVEL AND SAND MIX	L.S.	1	1
2128	GRAVEL AND SAND MIX	L.S.	1	1
2129	GRAVEL AND SAND MIX	L.S.	1	1
2130	GRAVEL AND SAND MIX	L.S.	1	1
2131	GRAVEL AND SAND MIX	L.S.	1	1
2132	GRAVEL AND SAND MIX	L.S.	1	1
2133	GRAVEL AND SAND MIX	L.S.	1	1
2134	GRAVEL AND SAND MIX	L.S.	1	1
2135	GRAVEL AND SAND MIX	L.S.	1	1
2136	GRAVEL AND SAND MIX	L.S.	1	1
2137	GRAVEL AND SAND MIX	L.S.	1	1
2138	GRAVEL AND SAND MIX	L.S.	1	1
2139	GRAVEL AND SAND MIX	L.S.	1	1
2140	GRAVEL AND SAND MIX	L.S.	1	1
2141	GRAVEL AND SAND MIX	L.S.	1	1
2142	GRAVEL AND SAND MIX	L.S.	1	1
2143	GRAVEL AND SAND MIX	L.S.	1	1
2144	GRAVEL AND SAND MIX	L.S.	1	1
2145	GRAVEL AND SAND MIX	L.S.	1	1
2146	GRAVEL AND SAND MIX	L.S.	1	1
2147	GRAVEL AND SAND MIX	L.S.	1	1
2148	GRAVEL AND SAND MIX	L.S.	1	1
2149	GRAVEL AND SAND MIX	L.S.	1	1
2150	GRAVEL AND SAND MIX	L.S.	1	1
2151	GRAVEL AND SAND MIX	L.S.	1	1
2152	GRAVEL AND SAND MIX	L.S.	1	1
2153	GRAVEL AND SAND MIX	L.S.	1	1
2154	GRAVEL AND SAND MIX	L.S.	1	1
2155	GRAVEL AND SAND MIX	L.S.	1	1
2156	GRAVEL AND SAND MIX	L.S.	1	1
2157	GRAVEL AND SAND MIX	L.S.	1	1
2158	GRAVEL AND SAND MIX	L.S.	1	1
2159	GRAVEL AND SAND MIX	L.S.	1	1
2160	GRAVEL AND SAND MIX	L.S.	1	1
2161	GRAVEL AND SAND MIX	L.S.	1	1
2162	GRAVEL AND SAND MIX	L.S.	1	1
2163	GRAVEL AND SAND MIX	L.S.	1	1
2164	GRAVEL AND SAND MIX	L.S.	1	1
2165	GRAVEL AND SAND MIX	L.S.	1	1
2166	GRAVEL AND SAND MIX	L.S.	1	1
2167	GRAVEL AND SAND MIX	L.S.	1	1
2168	GRAVEL AND SAND MIX	L.S.	1	1
2169	GRAVEL AND SAND MIX	L.S.	1	1
2170	GRAVEL AND SAND MIX	L.S.	1	1
2171	GRAVEL AND SAND MIX	L.S.	1	1
2172	GRAVEL AND SAND MIX	L.S.	1	1
2173	GRAVEL AND SAND MIX	L.S.	1	1
2174	GRAVEL AND SAND MIX	L.S.	1	1
2175	GRAVEL AND SAND MIX	L.S.	1	1
2176	GRAVEL AND SAND MIX	L.S.	1	1
2177	GRAVEL AND SAND MIX	L.S.	1	1
2178	GRAVEL AND SAND MIX	L.S.	1	1
2179	GRAVEL AND SAND MIX	L.S.	1	1
2180	GRAVEL AND SAND MIX	L.S.	1	1
2181	GRAVEL AND SAND MIX	L.S.	1	1
2182	GRAVEL AND SAND MIX	L.S.	1	1
2183	GRAVEL AND SAND MIX	L.S.	1	1
2184	GRAVEL AND SAND MIX	L.S.	1	1
2185	GRAVEL AND SAND MIX	L.S.	1	1
2186	GRAVEL AND SAND MIX	L.S.	1	1
2187	GRAVEL AND SAND MIX	L.S.	1	1
2188	GRAVEL AND SAND MIX	L.S.	1	1
2189	GRAVEL AND SAND MIX	L.S.	1	1
2190	GRAVEL AND SAND MIX	L.S.	1	1
2191	GRAVEL AND SAND MIX	L.S.	1	1
2192	GRAVEL AND SAND MIX	L.S.	1	1
2193	GRAVEL AND SAND MIX	L.S.	1	1
2194	GRAVEL AND SAND MIX	L.S.	1	1
2195	GRAVEL AND SAND MIX	L.S.	1	1
2196	GRAVEL AND SAND MIX	L.S.	1	1
2197	GRAVEL AND SAND MIX	L.S.	1	1
2198	GRAVEL AND SAND MIX	L.S.	1	1
2199	GRAVEL AND SAND MIX	L.S.	1	1
2200	GRAVEL AND SAND MIX	L.S.	1	1

QUANTITIES ARE TO BE USED AS DIRECTED BY THE ENGINEER. QUANTITY IS BASED ON AN ASSUMPTION OF 5 PUMP AROUND RELOCATIONS AT THE UTI AND CLEAR CREEK SITE AND 5 PUMP AROUND RELOCATIONS AT THE HALL BRANCH SITE AND AN ASSUMPTION OF 1 SEDIMENT FILTER BAG PER PUMP AROUND RELOCATION. FINAL QUANTITY MAY VARY BASED ON ACTUAL NUMBER OF RELOCATIONS NEEDED AND SEDIMENT FILTER BAG USAGE RATE.

**ITEMS TO BE SUPPLIED BY CONTRACTOR:**

ITEM NO.	DESCRIPTION	UNIT	QUANTITY	CLASSIFICATION
2201	GRAVEL AND SAND MIX	L.S.	1	1
2202	GRAVEL AND SAND MIX	L.S.	1	1
2203	GRAVEL AND SAND MIX	L.S.	1	1
2204	GRAVEL AND SAND MIX	L.S.	1	1
2205	GRAVEL AND SAND MIX	L.S.	1	1
2206	GRAVEL AND SAND MIX	L.S.	1	1
2207	GRAVEL AND SAND MIX	L.S.	1	1
2208	GRAVEL AND SAND MIX	L.S.	1	1
2209	GRAVEL AND SAND MIX	L.S.	1	1
2210	GRAVEL AND SAND MIX	L.S.	1	1
2211	GRAVEL AND SAND MIX	L.S.	1	1
2212	GRAVEL AND SAND MIX	L.S.	1	1
2213	GRAVEL AND SAND MIX	L.S.	1	1
2214	GRAVEL AND SAND MIX	L.S.	1	1
2215	GRAVEL AND SAND MIX	L.S.	1	1
2216	GRAVEL AND SAND MIX	L.S.	1	1
2217	GRAVEL AND SAND MIX	L.S.	1	1
2218	GRAVEL AND SAND MIX	L.S.	1	1
2219	GRAVEL AND SAND MIX	L.S.	1	1
2220	GRAVEL AND SAND MIX	L.S.	1	1
2221	GRAVEL AND SAND MIX	L.S.	1	





TYPE	YEAR	PROJECT NO.	SHEET NO.
CONST.	2017	SP-00000000-000-14	NS-3

TDOT STANDARD DRAWINGS

DRAWING NO.	DESCRIPTION	REV.	DATE
D-NSD-26	LOG VAINES, ROOT WADS, AND BOULDER J-HOOK	N/A	
D-NSD-27	LOG AND BOULDER STEP POOLS	N/A	
D-NSD-29	CONSTRUCTED ALLUVIAL RIFLE	N/A	
D-NSD-31	CLAY CHANNEL PLUG	N/A	
D-NSD-33	COIR FIBER EROSION CONTROL BLANKET AND COIR FIBER ROLLS	N/A	
D-NSD-34	LIVE STAKES AND LIVE SILTATION	N/A	
D-NSD-37	SPECIAL NOTES FOR NATURAL STREAM DESIGN	N/A	
EC-STR-2	SEDIMENT FILTER BAG		8/1/2012
EC-STR-3C	SILT FENCE WITH WIRE BACKING		8/1/2012
EC-STR-25	TEMPORARY CULVERT CROSSING, CONSTRUCTION EXIT, CONSTRUCTION FORD		8/1/2012
EC-STR-34	EROSION CONTROL BLANKET FOR SLOPE INSTALLATION		8/1/2012

CONSTRUCTION SPECIFICATIONS FOR LIVE STAKES

1. HARVESTING:
    - A. LIVE STAKES MAY CONSIST OF A COMBINATION OF BLACK WILLOW, SILKY DOGWOOD, ALDER, AND ELDERBERRY.
    - B. STAKES SHOULD BE HARVESTED AND PLANTED WITHIN THE WILLOWS OR OTHER GROWTH SPECIES ARE DOMINANT THIS PERIOD IS GENERALLY FROM LATE FALL TO EARLY SPRING, OR BEFORE THE BUDS START TO BREAK.
    - C. WHEN HARVESTING CUTTINGS, SELECT HEALTHY, LIVE WOOD THAT IS REASONABLY STRAIGHT.
    - D. USE LIVE WOOD AT LEAST 1 YEAR OLD OR OLDER. THE BEST WOOD IS 2 TO 5 YEARS OLD WITH SMOOTH BARK THAT IS NOT DEEPLY FURROWED.
    - E. MAKE CLEAN CUTS WITH UNBLUNT PILES. TRIM BRANCHES FROM CUTTINGS AS CLOSE AS POSSIBLE TO THE BUTT END OF THE CUTTING AT AN ANGLE (~45 DEGREES) AND THE TOP END PERPENDICULAR (90 DEGREES).
    - F. THE TOP (SQUARE CUT END) SHOULD BE PAINTED AND SEALED BY DIPPING THE TOP 1-INCH TO 2-INCHES INTO A 50-50 MIX OF LIGHT COLORED LATEX PAINT AND WATER. THE PAINT SHOULD BE APPLIED TO ALL SURFACES OF THE CUTTING. THE PAINT SHOULD MAKE THEM MORE VISIBLE FOR SUBSEQUENT PLANTING EVALUATIONS. ASSURE THE STAKES ARE PLANTED WITH THE TOP UP.
    - G. CUTTINGS SHOULD GENERALLY BE BETWEEN 0.75-INCHES TO 2-INCHES IN DIAMETER BUT CAN BE LONGER DEPENDING ON THE SPECIES. HIGH SURVIVAL RATES HAVE BEEN OBTAINED WITH CUTTINGS UP TO 6 FEET LONG. CUTTINGS SHOULD BE PLANTED INTO ROCK RIPRAP. THICKER CUTTINGS SHOULD BE LONGER.
    - H. CUTTINGS OF SMALL DIAMETER (UP TO 1.5-INCHES) SHOULD BE 18 INCHES LONG MINIMUM. THICKER CUTTINGS SHOULD BE LONGER.
    - I. STAKES SHOULD BE CUT SO A TERMINAL BUD SCAR IS WITHIN 1-INCH TO 4-INCHES OF THE TOP. AT LEAST TWO BUDS AND/OR BUD SCARS SHOULD BE ABOVE THE GROUND AFTER PLANTING.
  2. INSTALLATION:
    - A. STAKES MUST BE PLANTED WITH BUTT-ENDS INTO THE GROUND. LEAF BUD SCARS OR EMERGING BUDS SHOULD ALWAYS POINT UP.
    - B. STAKES MUST NOT BE ALLOWED TO DRY OUT. THE CUTTINGS NOT PLANTED THE DAY THEY ARE HARVESTED SHOULD BE SOAKED IN WATER FOR A MINIMUM OF 24 HOURS AS SOAKING SIGNIFICANTLY INCREASES THE SURVIVAL RATE OF THE CUTTINGS.
    - C. PLANT STAKES 3 FEET CENTER AND ALTERNATE SPECIES.
    - D. SET THE STAKE AS DEEP AS POSSIBLE INTO THE SOIL, PREFERABLY WITH 80 PERCENT OF ITS LENGTH BURIED BUT NO LESS THAN ONE-HALF OF THE TOTAL LENGTH BURIED.
    - E. TAMP THE SOIL AROUND THE CUTTING.
    - F. USE AN IRON STAKE OR BAR TO MAKE A PILOT HOLE IN FIRM SOIL OR BETWEEN RIPRAP. DRIVE LIVE STAKES INTO THE SOIL WITH A RUBBER Mallet OR DEAD-BLOW HAMMER.
- MULCHING OF SEEDED AREAS  
ALL SEEDED AREAS ARE TO BE COVERED BY STRAW MULCH.

ENVIRONMENTAL-ECOLOGY

1. THE FOLLOWING IS THE RECOMMENDED CONSTRUCTION SEQUENCE:
  - a. FLAG EDGE OF THE NEW CHANNEL TOP BANK PRIOR TO CLEARING. DO NOT CLEAR LARGE ROCKS IN POSITION. STAKES SHOULD BE PLANTED IN THE CHANNEL LEAVE AS MANY TREES AND SHRUBS AS POSSIBLE.
  - b. EXCAVATE CHANNEL "IN THE DRY" LEAVING AREAS OF UNDISTURBED EARTH AT BOTH ENDS.
  - c. SHAPE CHANNEL TO SPECIFICATIONS SHOWN. REMOVE LOOSE SOILS AND DEBRIS.
  - d. REMOVE DIVERSIONS, BANKS AND BOTTOM ELEVATION OF THE OLD CHANNEL. SHOULD BE MAINTAINED UNTIL THE RELOCATION SEQUENCE IS COMPLETED. THE EXCAVATIONS BOTTOM AT EACH END OF THE RELOCATION SEQUENCE SHOULD MATCH THE ELEVATIONS OF THE EXISTING CHANNEL, AND A STEADY PERCENT SLOPE SHOULD BE MAINTAINED.
  - e. INSTALL TREES ACCORDING TO STREAM MITIGATION PLANNING DETAIL ON SHEET NS-8.
2. STABILIZE THE BANKS OF THE NEW CHANNEL WITH SEED AND COIR EROSION CONTROL BLANKET STAKES. BIOENGINEERING MEASURES, SEEDING, AND MULCH SHALL BE INSTALLED IMMEDIATELY FOLLOWING CHANNEL EXCAVATION. WATER SHALL BE DIVERTED INTO THE NEW CHANNEL ONLY AFTER IT IS COMPLETELY STABILIZED, AND ONLY DURING A LOW-WATER PERIOD.
3. CHANNEL LINER IS TO BE INSTALLED AND SECURED TO THE CHANNEL BED. CHANNEL LINER IS TO BE IN PLACE, AND SEEDING AND SOIL ARE TO BE PLACED AND ESTABLISHED. REQUESTS FOR ANY AGING MATERIALS WOULD REQUIRE THE MODIFICATION OF CHANNELS, DITCHES, AND OTHER CHANNEL RELOCATIONS SHALL BE REFERRED TO THE PROJECT ENGINEER.
4. FLOW DIVERSION CAN BE ACCOMPLISHED USING PUMPS. A "PUMP AROUND TYPICAL" DETAIL IS LOCATED ON SHEET NS-2A.

SPECIAL NOTES

1. THIS IS A STREAM MITIGATION PROJECT THAT IS TO BE DONE IN ACCORDANCE WITH 404/401 WATER QUALITY CERTIFICATION.
2. ALL DISTURBED AREAS SHALL BE PROPERLY STABILIZED AS SOON AS PRACTICABLE USING SEED/MULCH/STRAW MULCH UNLESS OTHERWISE NOTED IN THE PLANS OR BY THE ENGINEER.

TREES

1. NO SUBSTITUTIONS OF TREE SPECIES OR SIZES SHALL BE ALLOWED WITHOUT WRITTEN APPROVAL FROM THE ENGINEER/LANDSCAPE ARCHITECT. CONCERNING STREAM MITIGATION, TREE SPECIES AND SIZES SHALL BE AS SHOWN ON THE PLANS. TREE SPECIES SHALL BE AT ALL TIMES) AND FIRST QUALITY. ANY FINDING TO BE CORRECT SPECIES OR IMPROPERLY PLANTED, AT ANY TIME PRIOR TO TERMINATION OF THE CONTRACT SHALL BE REMOVED AND REPLACED AT THE CONTRACTOR'S EXPENSE. STAKES AND WIRES SHALL BE REMOVED IMMEDIATELY UPON CONTRACT TERMINATION, UNLESS OTHERWISE DIRECTED BY THE PROJECT ENGINEER.
2. TREE AND SHRUB SPECIES SHOULD BE 2-5 FT CONTAINER GROWN OR BALL AND BURLAP SPECIES. TREES SHOULD BE PLACED ON 12 FOOT CENTERS. LIVE STAKES SHOULD BE SILKY DOGWOOD, BLACK WILLOW, AND SILKY WILLOW WILL ALSO BE USED ALONG THE STREAM BANK.
- 3.

NOTES

1. CONTRACTOR SHALL SUBMIT DOCUMENTATION OF THE FOLLOWING MINIMUM QUALIFICATIONS AND EXPERIENCE PRIOR TO STREAM CONSTRUCTION:
    - A. A MINIMUM OF TWO WEEKS OF NATURAL CHANNEL DESIGN COURSES COVERING SUCCESSFUL CONSTRUCTION OF CHANNELS.
    - B. RESTORATION CONSTRUCTION IN THE LAST FIVE YEARS CONSISTING OF EXCAVATION OF A NEW STREAM CHANNEL AND/OR FLOODPLAIN OR STABILIZATION OF AN EXISTING CHANNEL. STRUCTURES SUCH AS CONSTRUCTED ALLUVIAL RIFLES, GROSS-VAINES, J-HOOKS, LOG AND/OR ROCK VAINES, ROOT WADS, BOULDER SILLS AND BIO-ENGINEERING SUCH AS NATIVE SEED MIX, BARE ROOT SEEDLINGS, LIVE STAKES, CONTAINER TREES AND BALLED AND BIRGAP TREES.
    - C. EXPERIENCE WORKING WITH PLANT MATERIALS AND TRANSLANTED VEGETATION SUCH AS NATIVE SEED MIX, BARE ROOT SEEDLINGS, LIVE STAKES, CONTAINER TREES AND BALLED AND BIRGAP TREES.
    - D. TREE EROSION PREVENTION AND SEDIMENT CONTROL TRAINING, LEVEL 1 AND LEVEL II.
  2. CONTRACTOR SHALL HAVE AN OPERATOR ON SITE WITH AT LEAST 2 YEARS OF EXPERIENCE WITH STREAM CONSTRUCTION AND IN-STREAM STRUCTURES BASED ON NATURAL CHANNEL DESIGN PRINCIPLES.
  3. IF BEDROCK IS ENCOUNTERED DURING STREAM CONSTRUCTION, CONTACT THE PROJECT ENGINEER IMMEDIATELY. THE PROPOSED DESIGN ASSUMES BEDROCK WILL NOT BE ENCOUNTERED.
- CONSTRUCTION SUPERVISION  
CONSTRUCTION OVERSIGHT WILL BE PERFORMED BY AN INDIVIDUAL EXPERIENCED IN STREAM CONSTRUCTION AND FAMILIAR WITH THE PROJECT AND THE CONTRACTOR BUILDS THE PROJECT IN ACCORDANCE WITH THE PLANS.

AS-BUILT DRAWINGS

1. DURING CONSTRUCTION, THE CONTRACTOR AND THE ENGINEER SHALL WORK TOGETHER TO CORRECT ANY ERRORS OR OMISSIONS. CORRECTIONS IN RED, THESE PRINTS SHALL BE SUBMITTED TO THE ENGINEER AT THE COMPLETION OF THE WORK.
2. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE DELIVERY OF AS-BUILT DRAWINGS. THE CONTRACTOR IS REQUIRED TO PROVIDE AS-BUILT SURVEYING AND WILL BID ON THIS ITEM.

SEALER	<p>CORRECTIVES (SEE NS-03(USE)), ARE TO BE PROVIDED BY THE CONTRACTOR. THE CORRECTIVE FACTOR OF 1.00010637 AND TIED TO THE TOBN. ALL ELEVATIONS ARE REFERENCED TO THE LIND 1985.</p> <p>STATEMENT OF TRANSPORTATION</p> <p>BUSH BROTHERS PROJECT NO. 17-00000000-000-14 STREAM MITIGATION HALL BRANCH SITE NOTES AND STANDARD DRAWINGS</p>
--------	--

YEAR	PROJECT NO.	SHEET NO.
2017	SP-00020400-000-14	NS-3A
CONST.		

ESTIMATED QUANTITIES FOR HALL BRANCH STREAM MITIGATION

ITEM NO.	DESCRIPTION	UNIT	QUANTITY
201-01	CLEARING AND GRUBBING	L.S.	1
201-07.01	REMOVAL AND DISPOSAL OF BRUSH AND TREES	L.S.	1
203-01	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	C.Y.	14,707
203-15.03	COMPACTED CLAY	C.Y.	434
209-03.34	STREAM MITIGATION - LOG VANES	L.F.	42
209-03.36	STREAM MITIGATION - STEP POOL	EACH	71
209-08.02	TEMPORARY SILT FENCE (WITH BACKING)	L.F.	500
209-65.01	TEMPORARY STREAM DIVERSION (PUMP AROUND)	L.S.	1
202-02.21	REMOVAL OF PIPE	L.F.	100
209-09.03	SEDIMENT FILTER BAG (15' X 15')	EACH	5
303-10.01	MINERAL AGGREGATE (SIZE 57)	TON	50
621-03.04	30" TEMPORARY DRAINAGE PIPE	L.F.	20
709-05.81	ROCK RIFFLES	L.S.	1
709-05.05	MACHINED RIP-RAP (CLASS A-3)	TON	104
709-05.06	MACHINED RIP-RAP (CLASS A-1)	TON	47
709-05.08	MACHINED RIP-RAP (CLASS B)	TON	105
713-16.20	SIGNS (PROTECTED AREA SIGNS)	EACH	10
740-10.03	GEOTEXTILE TYPE (III) (EROSION CONTROL)	S.Y.	672
801-01.04	SEEDING (WILDFLOWER MIXTURE)	UNIT	487
801-01.30	COVER CROP SEED MIX (RIPZNI/F/LP) W/MULCH	UNIT	487
801-01.35	GRASS SEED MIX (RIPZNI/F/LP) W/MULCH	UNIT	487
801-01.36	SPECIAL WETLAND SEED MIXTURE	UNIT	168
802-02.30	CUTTINGS: SALIX NIGRA (18IN-24IN LENGTH)	EACH	1000
802-02.37	CUTTINGS: ALNUS SERRULATA (18IN-24IN)	EACH	800
802-02.32	CUTTINGS: CORNUS AMOMUM (18IN-24IN)	EACH	1400
802-02.33	CUTTINGS: SAMBUCUS CANADENSIS (18IN-24IN)	EACH	800
802-12.02	ACER RUBRUM (RED MAPLE SEEDLING B.R.)	EACH	450
802-12.14	DIOSPYROS VIRGINIANA (PERSIMMON SEEDLING B.R.)	EACH	450
802-12.19	LIRIODENDRON TULIPIFERA (TULIP POPLAR SEEDLING B.R.)	EACH	450
802-12.26	PLATANUS OCCIDENTALIS (SYCAMORE SEEDLING B.R.)	EACH	450
802-12.32	QUERCUS LYRATA (OVERCUP OAK SDLING SEEDLING B.R.)	EACH	450
802-12.33	QUERCUS MICHAUXII (SWMP CHSTNT OAK SEEDLING B.R.)	EACH	450
802-12.38	QUERCUS PHELLOS (WILLOW OAK SEEDLING B.R.)	EACH	450
802-12.45	CARPINUS SHUMARDII (AMERICAN HORNBEAM SEEDLING B.R.)	EACH	450
802-12.46	QUERCUS SHUMARDII (SHUMARD OAK SEEDLING B.R.)	EACH	400
802-12.51	CORNUS AMOMUM (SILKY DOGWOOD SEEDLING B.R.)	EACH	450
802-13.59	LINDERA BENZOIN (SPICEBUSH SDLING BARE ROOT)	EACH	450
805-12.02	EROSION CONTROL BLANKET (TYPE II)	S.Y.	1,910
805-12.08	700 GRAM COIR FIBER EROSION CONTROL BLANKET	S.Y.	4,100

- FOOTNOTES:
1. INCLUDES ALL MATERIALS, EQUIPMENT, AND LABOR NECESSARY TO EXCAVATE THE PROPOSED CHANNEL AND FLOORPLAN AND TO FILL THE ABANDONED CHANNEL. EXISTING POND TOPOGRAPHY WAS SURVEYED BY ROBERT G. CAMPBELL & ASSOC., L.P.; THE CONTRACTOR SHALL MAKE PROVISIONS FOR THE SATISFACTORY DISPOSAL OF 14,707 C.Y. OF EXCESS MATERIAL.
  2. INCLUDES ALL MATERIALS, EQUIPMENT, AND LABOR NECESSARY TO CONSTRUCT AS SHOWN IN (1) IF SHALL BE MEASURED AS TOTAL LF OF LOG VANE.
  3. INCLUDES ALL MATERIALS, EQUIPMENT, AND LABOR NECESSARY TO CONSTRUCT AS SHOWN IN (2).
  4. INCLUDES ALL MATERIALS, EQUIPMENT, AND LABOR NECESSARY TO CONSTRUCT AS SHOWN IN (3).
  5. INCLUDES ALL MATERIALS, EQUIPMENT, AND LABOR NECESSARY TO CONSTRUCT AS SHOWN IN (3).
  6. QUANTITY DOES NOT INCLUDE A-3 RIP RAP USED IN CONSTRUCTION OF ALLOWAY RIFLE.
  7. INCLUDES MULTIPLE SETUPS AND RELOCATIONS OF STREAM DIVERSION PUMP AROUND AS CONSTRUCTION PROGRESSES. INCLUDES ALL MATERIALS, EQUIPMENT, AND LABOR NECESSARY TO CONSTRUCT AND RELOCATE AS SHOWN AND DESCRIBED IN (2) WITH THE EXCEPTION OF SEDIMENT FILTER BAGS, MINERAL AGGREGATE (SIZE 57), AND GEOTEXTILE TYPE (III) USED FOR DEWATERING CONSTRUCTION AREA.
  8. COIR FIBER EROSION BLANKETS SHALL BE 700 GRAMS PER SQUARE METER.
  9. INCLUDES ALL MATERIALS, EQUIPMENT, AND LABOR NECESSARY TO COMPLETELY REMOVE ROOT SYSTEMS AND STEMS OF EXISTING BAMBOO.
  10. COVER CROP SEED MIX W/ MULCH IS CONSIDERED TEMPORARY SEEDING; SEEDING (WILDFLOWER MIXTURE), GRASS SEED MIX W/ MULCH, AND SPECIAL WETLAND SEED MIXTURE ARE CONSIDERED PERMANENT SEEDING.
  11. ALL QUANTITIES ARE TO BE USED AS DIRECTED BY THE ENGINEER.
  12. QUANTITY IS BASED ON AN ASSUMPTION OF 5 PUMP AROUND RELOCATIONS AND AN ASSUMPTION OF 1 SEDIMENT FILTER BAG PER PUMP AROUND RELOCATION. FINAL QUANTITY MAY VARY BASED ON ACTUAL NUMBER OF RELOCATIONS NEEDED AND SEDIMENT FILTER BAG USAGE RATE.

SEALER
<p>CORRECTIVES ARE NOT REQUIRED, ARE INDICATED BY THE FACTOR OF 1.00010637 AND TIED TO THE TOBN. ALL ELEVATIONS ARE REFERENCED TO THE UGDS 1985.</p> <p>STRUCTURE NUMBER OF TRANSPORTATION</p> <p>BUSH BROTHERS PROJECT HALL BRANCH SITE STREAM MITIGATION QUANTITIES</p>















SHEET NO.	PROJECT NO.	YEAR	TYPE
NS-14	SP-2007-01-000-300-14	2017	CONST.



MATCHLINE SHEET NS-4C STA 0+72.2



HALL BRANCH EXISTING ALIGNMENT PROFILE  
SCALE: H:1"=30'; V:1"=5'



COORDINATES (NAD 83/USG), ARE ADJUSTED BY THE FACTOR OF 1.00010637 AND TIED TO THE TORN. ALL ELEVATIONS ARE REFERENCED TO THE MVD 1985.

STATE OF TENNESSEE  
DEPARTMENT OF  
TRANSPORTATION

BUSH BROTHERS  
PROJECT  
STREAM MITIGATION  
HALL BRANCH  
STREAM MITIGATION  
EXISTING PLAN AND PROFILE



















SHEET NO.	PROJECT NO.	YEAR	TYPE
NS-5C	SP-000202RHC-200-14	2017	CONVST.



MATCHLINE SHEET NS-5B STA. 5+63.6





- PROPOSED STREAM CENTERLINE
- - - EXISTING STREAM CENTERLINE
- - - PROPOSED MINOR CONTOUR
- - - PROPOSED MAJOR CONTOUR
- - - EXISTING MINOR CONTOUR
- - - EXISTING MAJOR CONTOUR
- - - PROPOSED CONSERVATION PAVEMENT

**NOTE:**  
DRAINAGEWAY 2 WILL BE CONSTRUCTED IN AN ORDER INDICATED BY THE EXISTING POND IN ORDER TO MAINTAIN THE EXISTING FLOWS TO HALL BRANCH. CONCENTRATED FLOWS TO HALL BRANCH. STREAM CREDIT IS NOT PROPOSED FOR.

COORDINATES ARE NAD 83 (FIPS), ARE ADJUSTED BY THE FACTOR OF 1.00010637 AND TIED TO THE TORN. ALL ELEVATIONS ARE REFERENCED TO THE MVD 1985.


**STATE OF MISSOURI  
DEPARTMENT OF  
TRANSPORTATION**

**BUSH BROTHERS  
SUPERVISOR  
STREAM MITIGATION  
HALL BRANCH  
STREAM MITIGATION  
PROPOSED PLAN AND  
PROFILE**




MATCHLINE SHEET NS-5D STA. 0+68.3

SHEET NO.	PROJECT NO.	YEAR	TYPE
		2017	CONST.
NS-14	SP-6002496-300-14		



MATCHLINE SHEET NS-05 STA 0+68.3



- PROPOSED STREAM CENTERLINE
- - - EXISTING STREAM CENTERLINE
- PROPOSED MINOR CONTOUR
- PROPOSED MAJOR CONTOUR
- EXISTING MINOR CONTOUR
- EXISTING MAJOR CONTOUR
- - - PROPOSED CONSERVATION FARMMENT
- ST — EXISTING DRAINAGE STRUCTURE



COORDINATES (NAD 83/USPS) ARE VALUES ADJUSTED BY THE FACTOR OF 1.00010637 AND TIED TO THE TORN. ALL ELEVATIONS ARE REFERENCED TO THE MVD 1985.

STREAM CENTERLINE  
ADJUSTMENT  
TRANSFORMATION

BUSH BROTHERS  
ENGINEERS  
STREAM MITIGATION  
HALL BRANCH  
STREAM MITIGATION  
PROPOSED PLAN AND  
PROFILE




HALL BRANCH PROPOSED CENTERLINE PROFILE  
SCALE H:1"=30'; V:1"=5'





SHEET NO.	PROJECT NO.	YEAR	TYPE
NS-543	SP-0002426-300-14	2017	CONST.




MATCHLINE SHEET NS-5F STA. 2+37.9

SCALEERS

CORRECTED (SEE 1405 (R156)),  
 ARE VALUES ADJUSTED BY THE  
 FACTOR OF 1.00010637 AND TIED TO  
 THE TORN. ALL ELEVATIONS ARE  
 REFERENCED TO THE MVD 1985.

STATE OF TEXAS  
 DEPARTMENT OF  
 TRANSPORTATION



BUSH BROTHERS  
 P.C. PROPERTIES  
 STREAM MITIGATION  
 UT1 HALL BRANCH  
 STREAM MITIGATION  
 PROPOSED PLAN AND  
 PROFILE




TYPE	YEAR	PROJECT NO.	SHEET NO.
CONST.	2017	SP-000242RMC-200-14	NS-14



NOTE: CHANGES TO THE EXISTING PLAN AND PROFILE OF UTZ HALL BRANCH ARE PROPOSED. WORK WILL INCLUDE REVISIONS TO THE EXISTING PLAN AND PROFILE OF THE STREAM TO BE FOLLOWING THE PROJECT PLANTING PLAN.



- PROPOSED STREAM CENTERLINE
- - - EXISTING STREAM CENTERLINE
- PROPOSED MINOR CONTOUR
- PROPOSED MAJOR CONTOUR
- EXISTING MINOR CONTOUR
- EXISTING MAJOR CONTOUR
- - - PROPOSED CONSERVATION FURNISHMENT
- ST — EXISTING DRAINAGE STRUCTURE



COMPUTERS (AS APPLICABLE), ARE PRINTED AND ADJUSTED BY THE FACTOR OF 1.00010637 AND TIED TO THE TORN. ALL ELEVATIONS ARE REFERENCED TO THE MVD 1985.

STATE OF MISSOURI  
DEPARTMENT OF  
TRANSPORTATION

BUSH BROTHERS  
PROFESSIONAL ENGINEERS  
STREAM MITIGATION  
UTZ HALL BRANCH  
STREAM MITIGATION  
PROPOSED PLAN AND  
PROFILE






TYPE	YEAR	PROJECT NO.	SHEET NO.
CONST.	2017	SP-0002426-000-14	NS-11A



SCALE IN FEET  
0 40 80  
TOTAL DISTURBED ACREAGE=6.94 ACRES

NOTE: ADDITIONAL TEMPORARY STORAGE AREAS WILL BE FIELD LOCATED BY THE CONTRACTOR AND FENCED WITH BUCKING.



- EXISTING STREAM CENTERLINE
- EXISTING MINOR CONTOUR
- EXISTING MAJOR CONTOUR
- - - EXISTING DRAINAGE STRUCTURE
- LIMITS OF DISTURBANCE

SCALE
<p>COORDINATES ARE IN UTM (NAD 83) UNITS. ALL ELEVATIONS ARE REFERENCED TO THE UTM DATUM. ALL ELEVATIONS ARE REFERENCED TO THE UTM DATUM 1985.</p> <p>STATE OF CALIFORNIA DEPARTMENT OF TRANSPORTATION</p> <p>BUSH BROTHERS PROPOSED STREAM MITIGATION HALL BRANCH SITE PROPOSED EPSC STAGE 1</p>




SHEET NO.	NS-11C
PROJECT NO.	SP-000248-000-14
YEAR	2017
TYPE	CONST.




- PROPOSED STREAM CENTERLINE
- EXISTING STREAM CENTERLINE
- PROPOSED MINOR CONTOUR
- PROPOSED MAJOR CONTOUR
- EXISTING MINOR CONTOUR
- EXISTING MAJOR CONTOUR
- PROPOSED CONSERVATION DAMMENT
- EXISTING DRAINAGE STRUCTURE
- LIMITS OF DISTURBANCE
- TEMPORARY CONSTRUCTION CROSSING

### STAGE 3


NOTE: ADDITIONAL TEMPORARY EROSION CONTROL MEASURES WILL BE FIELD LOCATED BY THE CONTRACTOR AND FENCE WITH BARRIERS.



### STAGE 2



NOTE: STAGE 2 CONSISTS OF PROGRESSIVELY CONSTRUCTING THE PROPOSED CHANNELS "IN THE DRY" USING A PUMP AROUND DIVERSION AS DESCRIBED ABOVE. ADDITIONAL PUMP AROUND DIVERSION GUIDELINES CAN BE FOUND IN DETAIL (A) COR FIBER MATTING WILL BE USED TO STABILIZE THE PROPOSED CHANNEL AS IT IS CONSTRUCTED; SEE DETAIL (A).



ALL IN STREAM WORK IS TO BE PERFORMED IN THE DRY, SEPARATED FROM FLOWING WATER.

WORK AREA LENGTH NOT TO EXCEED 100 FEET. COMPLETE IN ONE DAY. PUMPS SHOULD DISCHARGE INTO CLEAN WATER. DISCHARGE MADE OF RIP RAP OR SANDBAGS.

SCALE: 1" = 20'

CONTRACTOR: BUSH BROTHERS PROPERTIES

PROJECT: STREAM MITIGATION HALL BRANCH SITE PROPOSED EPC STAGES 2 & 3

DATE: 10/10/17

SCALE: 1" = 20'


PROJECT NO.	SP-00000000-000-14
YEAR	2017
TYPE	CONSTR.
SHEET NO.	NS-12

Common Name	Scientific Name	Height	Competition %
Zone 1 & 2	...	...	...
Zone 3	...	...	...
TOTAL			100%



Common Name	Scientific Name	Height	Competition %
Zone 1	...	...	...
Zone 2 & 3	...	...	...
TOTAL			100%

Common Name	Scientific Name	Height	Competition %
Zone 1	...	...	...
Zone 2 & 3	...	...	...
TOTAL			100%

Common Name	Scientific Name	Height	Competition %
Zone 1	...	...	...
Zone 2 & 3	...	...	...
TOTAL			100%



PROTECTED AREA  
NO TREE CLEARING OR CUTTING OR MOWING ALLOWED  
CONTACT TDOT ENVIRONMENT DIVISION  
(615) 741-3655



NOTE: FORM PILOT HOLE THROUGH HARD SOIL WHERE PRESENT TO PREVENT DAMAGE TO STAKE.

PLANTING ZONES  
NTS

LIVE STAKING  
NTS

LIVE STAKE DETAIL  
NTS

- NOTES:
1. THE PROTECTED AREA SIGN SHALL BE WHITE WITH BLACK LETTERING. 4" SHALL BE 2" INCHES IN HEIGHT.
  2. LINES 5 & 6 SHALL BE 1" INCH IN HEIGHT.
  3. PROTECTED AREA SIGN SHALL BE PAD FOR UNDER EACH. AS SHOWN IN DETAIL ON THIS SHEET. PAVEMENT SHOULD INCLUDE ALL MATERIALS, EQUIPMENT, AND LABOR NECESSARY TO CONSTRUCT AS SHOWN IN DETAIL.
  4. IN THE FIELD OR AS DIRECTED BY THE ENGINEER.

**PROTECTED AREA SIGN**  
N.T.S.

BUSSY BROTHERS  
PROFESSIONAL ENGINEERS  
STREAM MITIGATION  
HALL BRANCH SITE  
PLANTING PLAN

TYPE	YEAR	PROJECT NO.	SHEET NO.
CONST.	2017	SP-000000000-000-14	NS-13

**TDOT STANDARD DRAWINGS**

DRAWING NO.	DESCRIPTION	REV. DATE
D-NSD-26	LOG VANES, ROOT WADS, AND BOULDER J-HOOK	N/A
D-NSD-27	LOG AND BOULDER STEP POOLS	N/A
D-NSD-29	CONSTRUCTED ALLUVIAL RIFFLE	N/A
D-NSD-31	CLAY CHANNEL PLUG	N/A
D-NSD-33	COIR FIBER EROSION CONTROL BLANKET AND COIR FIBER ROLLS	N/A
D-NSD-34	LIVE STAKES AND LIVE SILTATION	N/A
D-NSD-37	SPECIAL NOTES FOR NATURAL STREAM DESIGN	N/A
EC-STR-2	SEDIMENT FILTER BAG	8/1/2012
EC-STR-3C	SILT FENCE WITH WIRE BACKING	8/1/2012
EC-STR-25	TEMPORARY CULVERT CROSSING, CONSTRUCTION EXIT, CONSTRUCTION FORD	8/1/2012
S-F-10A	STANDARD RIGHT-OF-WAY STOCK FENCE WITH TIMBER POSTS	6/1/2009
S-FG-11	STANDARD STOCK FENCE GATE	5/14/2010

**NOTES**

- CONTRACTOR SHALL SUBMIT DOCUMENTATION OF THE FOLLOWING MINIMUM QUALIFICATIONS AND EXPERIENCE PRIOR TO STREAM CONSTRUCTION:
  - A MINIMUM OF TWO WEEKS OF NATURAL CHANNEL DESIGN COURSES COVERING RESTORATION CONSTRUCTION.
  - SUCCESSFUL COMPLETION OF AT LEAST 2000 LINEAR FEET OF STREAM RESTORATION CONSTRUCTION IN THE LAST FIVE YEARS CONSISTING OF EXCAVATION OF NEW STREAM CHANNELS AND/OR FLOODPLAIN STABILIZATION OF AN EXISTING STREAM CHANNEL AND/OR FLOODPLAIN STABILIZATION OF AN EXISTING STREAM CHANNEL.
  - STRUCTURES SUCH AS CONSTRUCTED ALLUVIAL RIFFLES, CROSS-VANES, J-HOOKS, LOG AND/OR ROCK VANES, ROOT WADS, BOULDER SILLS AND BIO-ENGINEERING STRUCTURES.
  - EXPERIENCE WORKING WITH PLANT MATERIALS AND TRANSLANTED VEGETATION SUCH AS NATIVE SEED MIX, BARE ROOT SEEDLINGS, LIVE STAKES, CONTAINER PLANTS, AND TRANSLANTED VEGETATION.
  - EXPERIENCE WITH EROSION PREVENTION AND SEDIMENT CONTROL, TRAINING, LEVEL 1 AND LEVEL II.
- CONTRACTOR SHALL HAVE AN OPERATOR ON SITE WITH AT LEAST 2 YEARS OF STREAM RESTORATION CONSTRUCTION EXPERIENCE AND IN-STREAM STRUCTURES BASED ON NATURAL CHANNEL DESIGN PRINCIPLES.
- IF BEDROCK IS ENCOUNTERED DURING STREAM CONSTRUCTION, CONTACT THE ENGINEER IMMEDIATELY. THE PROPOSED DESIGN ASSUMES BEDROCK WILL NOT BE ENCOUNTERED.

**CONSTRUCTION SUPERVISION**

- CONSTRUCTION SUPERVISION WILL BE PERFORMED BY AN INDIVIDUAL EXPERIENCED IN STREAM RESTORATION CONSTRUCTION AND WHO HAS COMPLETED THE PROJECT IN ACCORDANCE WITH THE PLANS.

**AS-BUILT DRAWINGS**

- DURING CONSTRUCTION, THE CONTRACTOR AND THE ENGINEER SHALL WORK TOGETHER TO CORRECT ANY ERRORS OR OMISSIONS IN THE PLANS. CORRECTIONS IN RED, THESE PRINTS SHALL BE SUBMITTED TO THE ENGINEER AT THE COMPLETION OF THE WORK.
- IF BEDROCK IS ENCOUNTERED DURING STREAM CONSTRUCTION, CONTACT THE ENGINEER IMMEDIATELY. THE PROPOSED DESIGN ASSUMES BEDROCK WILL NOT BE ENCOUNTERED.
- IF DELIVERY OF AS-BUILT DRAWINGS BY THE CONTRACTOR AND SHALL INCLUDE DELIVERY OF AS-BUILT DRAWINGS, THE CONTRACTOR IS REQUIRED TO PROVIDE AS-BUILT SURVEYING AND WILL BID ON THIS ITEM.

**ENVIRONMENTAL-ECOLOGICAL**

- THE FOLLOWING IS THE RECOMMENDED CONSTRUCTION SEQUENCE:
  - FLAG EDGE OF THE NEW CHANNEL TOP BANK PRIOR TO CLEARING. DO NOT CLEAR LARGE TREES OR STREAM BUFFER.
  - EXCAVATE CHANNEL IN THE DRY LEAVING AREAS OF UNDISTURBED EARTH AT BOTH ENDS.
  - PLACE TOPSOIL SEED, EROSION CONTROL BLANKET AS SPECIFIED.
  - REMOVE OBSTRUCTIONS, BRANS AND BOTTOM ELEVATION OF THE OLD CHANNEL SHOULD BE MAINTAINED THROUGHOUT CONSTRUCTION. THE ELEVATION AT EACH END OF THE RELOCATION SEQUENCE SHOULD MATCH THE ELEVATIONS OF THE EXISTING CHANNEL, AND A STEADY PERCENT SLOPE SHOULD BE MAINTAINED THROUGHOUT CONSTRUCTION.
  - INSTALL TREES ACCORDING TO STREAM MITIGATION PLANTING DETAIL ON SHEET NS-8.
  - STABILIZE THE BANKS OF THE NEW CHANNEL WITH SEED AND COIR EROSION CONTROL BLANKET PERIOD. LIVE STAKES, BIOENGINEERING MEASURES, SEEDING, AND SOD SHALL BE INSTALLED PERIODICALLY THROUGHOUT CONSTRUCTION.
  - PLANTING SEASON FOLLOWING CHANNEL EXCAVATION, WATER SHALL BE DIVERTED INTO THE NEW CHANNEL UNTIL IT IS COMPLETELY STABILIZED AND OPERATING AT A LOW WATER PERIOD. CHANNEL RELOCATION SHALL BE COMPLETED AND OPERATING AT A LOW WATER PERIOD. CHANNEL LINER IS IN PLACE, AND SEEDING AND SOD ARE IN PLACE AND ESTABLISHED.
  - ELEVATION RIP-RAP OR ANY OTHER STREAM MITIGATION TECHNIQUES ASSOCIATED WITH THE CHANNEL RELOCATIONS SHALL BE REFERRED TO THE PROJECT ENGINEER.
  - FLOW CONTROL CAN BE ACCOMPLISHED USING PUMPS, A "PUMP AROUND TYPICAL" DETAIL IS LOCATED ON SHEET NS-24A.

**SPECIAL NOTES**

- THIS IS A STREAM MITIGATION PROJECT THAT IS TO BE DONE IN ACCORDANCE WITH 404/401 WATER QUALITY CERTIFICATION.
- ALL DISTURBED AREAS SHALL BE PROPERLY STABILIZED AS SOON AS PRACTICABLE WITH 100% STRAW MULCH UNLESS OTHERWISE NOTED IN THE PLANS OR BY THE ENGINEER.

**TREES**

- NO SUBSTITUTIONS OF TREE SPECIES OR SIZES SHALL BE ALLOWED WITHOUT WRITTEN APPROVAL FROM THE ENGINEER/LANDSCAPE ARCHITECT. CONCERNING STREAM MITIGATION, TREE SPECIES AND SIZES SHALL BE PROPERLY STABILIZED AS SOON AS PRACTICABLE AT ALL TIMES), AND FIRST QUALITY, ANY FOUND TO BE INCORRECT SPECIES OR IMPROPERLY PLANTED, AT ANY TIME PRIOR TO TERMINATION OF THE CONTRACT SHALL BE REMOVED AND REPLACED AT THE CONTRACTOR'S EXPENSE. STAKES AND WIRES SHALL BE REMOVED AND REPLACED AT THE CONTRACTOR'S EXPENSE, UNLESS OTHERWISE DIRECTED BY THE PROJECT ENGINEER.
- TREE & SHRUB SPECIES SHOULD BE 2'-5FT CONTAINER GROWN OR BALL AND BURLAP STOCK.
- USE STAKE, ELDERBERRY BLACK WILLOW, SILKY WILLOW AND SILKY DOGWOODS WILL ALSO BE USED ALONG THE STREAM BANK.

**CONSTRUCTION SPECIFICATIONS FOR LIVE STAKES**

1. HARVESTING:
  - LIVE STAKES MAY CONSIST OF A COMBINATION OF BLACK WILLOW, SILKY DOGWOOD, SILKY WILLOW AND ELDERBERRY.
  - STAKES SHOULD BE HARVESTED AND PLANTED WHEN THE WILLOWS OR OTHER GREEN SPECIES ARE DORMANT. THIS PERIOD IS GENERALLY FROM LATE FALL TO EARLY SPRING, BEFORE THE BUDS START TO BREAK.
  - WHEN HARVESTING CUTTINGS, SELECT HEALTHY, LIVE WOOD THAT IS REASONABLY STRAIGHT, OR SLIGHTLY CURVED. THE BEST WOOD IS 2 TO 5 YEARS OLD.
  - USE LIVE WOOD AT LEAST 1 YEAR OLD OR OLDER. THE BEST WOOD IS 2 TO 5 YEARS OLD WITH SMOOTH BARK THAT IS NOT DEEPLY FURROWED.
  - MAKE CLEAN CUTS WITH UNSPLIT ENDS. TRIM BRANCHES FROM CUTTING AS CLOSE AS POSSIBLE. CUT THE BUTT END OF THE CUTTING AT AN ANGLE (~45 DEGREES) AND THE TOP END PERPENDICULAR (90 DEGREES).
  - THE TOP (SQUARE CUT END) SHOULD BE PAINTED AND SEALED BY DIPPING THE TOP END OF THE CUTTING IN A 50% MIX OF COARSE SAND AND WATER. THIS SHOULD BE DONE IMMEDIATELY AFTER CUTTING TO PREVENT CHECKING AND TO MAKE THEM MORE VISIBLE FOR SUBSEQUENT PLANTING EVALUATIONS. ASSURE THE STAKES ARE PLANTED WITH THE TOP UP.
  - CUTTINGS GENERALLY BE BETWEEN 0.75-INCHES TO 2-INCHES IN DIAMETER BUT SHOULD BE AT LEAST 1.5-INCHES IN DIAMETER. CUTTINGS SHOULD BE OBTAINED FROM USING CUTTINGS 2-INCHES TO 3-INCHES IN DIAMETER. LARGER DIAMETER CUTTINGS ARE NEEDED FOR PLANTING INTO ROCK RIPRAP.
  - THICKER CUTTINGS SHOULD BE LONGER.
2. INSTALLATION:
  - STAKES SHOULD BE CUT SO A TERMINAL BUD SCAR IS WITHIN 1-INCH TO 4-INCHES OF THE TOP. AT LEAST TWO BUDS AND/OR BUD SCARS SHOULD BE ABOVE THE GROUND AFTER PLANTING.
  - STAKES MUST BE PLANTED WITH BUTT-ENDS INTO THE GROUND. LEAF BUD SCARS OR EMERGING BUDS SHOULD ALWAYS POINT UP.
  - STAKES MUST NOT BE ALLOWED TO DRY OUT. THE CUTTINGS NOT PLANTED THE DAY THEY ARE HARVESTED SHOULD BE SOAKED IN WATER FOR A MINIMUM OF 24 HOURS AS SOAKING SUBSTANTIALLY INCREASES THE SURVIVAL RATE OF THE CUTTINGS.
  - PLANT STAKES 3 FEET CENTER AND ALTERNATE SPECIES.
  - SET THE STAKE AS DEEP AS POSSIBLE INTO THE SOIL, PREFERABLY WITH 80 PERCENT OF ITS LENGTH BURIED BUT NO LESS THAN ONE-HALF OF THE TOTAL LENGTH BURIED.
  - TEMP THE SOIL AROUND THE CUTTING.
  - USE AN IRON STAKE OR BAR TO MAKE A PILOT HOLE IN FIRM SOIL OR BETWEEN RIPRAP. DRIVE LIVE STAKES INTO THE SOIL WITH A RUBBER Mallet OR DEAD-BLOW HAMMER.

**MULCHING OF SEEDS AREAS**

ALL SEEDS ARE TO BE COVERED BY STRAW MULCH.

<p>CONTRACTOR'S USE (NO RESUBS), THESE PLANS SHALL BE ADJUSTED BY THE CONTRACTOR TO REFLECT THE FACTOR OF 1.00000637 AND TIED TO THE TURN. ALL ELEVATIONS ARE REFERENCED TO THE LIND 1985.</p> <p align="center"><b>STRUCTURE OF TRANSPORTATION</b></p> <p align="center"><b>BUSH BROTHERS</b>          STREAM MITIGATION          UTI TO CLEAR CREEK SITE          STREAM MITIGATION          NOTES AND STANDARD          DRAWINGS</p>
---

YEAR	PROJECT NO.	SHEET NO.
2017	SP-0002406-000-14	NS-15A
TYPE		
CONST.		

ESTIMATED QUANTITIES FOR UT1 CLEAR CREEK STREAM MITIGATION			
ITEM NO.	DESCRIPTION	UNIT	QUANTITY
1	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	C.Y.	7,149
4	COMPACTED CLAY	C.Y.	700
2	STREAM MITIGATION - LOG VANES	L.F.	192
3	STREAM MITIGATION - STEP POOL	EACH	11
209-08-02	TEMPORARY SILT FENCE (WITH BACKING)	L.F.	500
6	TEMPORARY STREAM DIVERSION (PUMP AROUND)	L.S.	1
12	SEDIMENT FILTER BAG (15'X15')	EACH	5
303-10-01	MINERAL AGGREGATE (SIZE 57)	TON	50
621-03-04	30" TEMPORARY DRAINAGE PIPE	L.F.	20
707-06-05	REMOVAL OF FENCE	L.F.	65
707-03-01	STOCK FENCE	L.F.	1,819
707-03-02	END, BRACED LINE, CORNER POST ASSEMBLY (STOCK FENCE)	EACH	11
707-03-20	DRIVE GATE (STOCK FENCE)	EACH	4
709-05-81	ROCK RIFFLES	L.S.	1
6	MACHINED RIP-RAP (CLASS A-3)	TON	150
709-05-06	MACHINED RIP-RAP (CLASS A-1)	TON	52
713-16-20	SIGNS (PROTECTED AREA SIGNS)	EACH	6
740-10-03	GEOTEXTILE TYPE (III) (EROSION CONTROL)	S.Y.	289
801-01-04	SEEDING (WILDFLOWER MIX)	UNIT	230
801-01-30	COVER CROP SEED MIX (RIPZNF/PL) W/MULCH	UNIT	230
801-01-35	GRASS SEED MIX (RIPZNF/PL) W/MULCH	UNIT	230
802-02-30	CUTTINGS: SALIX NIGRA (18IN-24IN)	EACH	800
802-02-31	CUTTINGS: SALIX SERICEA (18IN-24IN)	EACH	800
802-02-32	CUTTINGS: CORNUS AMOMUM (18IN-24IN)	EACH	800
802-02-33	CUTTINGS: SAMBUCUS CANADENSIS (18IN-24IN)	EACH	800
802-11-02	ACER RUBRUM (RED MAPLE 2-5FT CNTNR GRWN)	EACH	84
802-11-14	DIOSPYROS VIRGINIANA (PERSIMMON 2-5FT CNTNR GRWN)	EACH	84
802-11-19	LIRIODENDRON TULIPIFERA (TULIP POPLAR 2-5FT CNTNR GRWN)	EACH	84
802-11-26	PLATANUS OCCIDENTALIS (SYCAMORE 2-5FT CNTNR GRWN)	EACH	84
802-11-32	QUERCUS LYRATA (OVERCUP OAK 2-5FT CNTNR GRWN)	EACH	84
802-11-33	QUERCUS MICHAUXII (SWAMP CHESTNUT OAK 2-5FT CNTNR GRWN)	EACH	84
802-11-38	QUERCUS PHELLOS (WILLOW OAK 2-5FT CNTNR GRWN)	EACH	84
802-11-45	CARPINUS CAROLINIANA (AMERICAN HORNBEAM 2-5FT CONTAINER GRWN)	EACH	84
802-11-46	QUERCUS SHUMARDII (SHUMARD OAK 2-5 FT CNTNR GRWN)	EACH	84
802-11-63	HAMAMELIS VIRGINIANA (AMERICAN WITCH-HAZEL 2-5FT CNTNR GRWN)	EACH	84
802-13-04	CORNUS AMOMUM (SILKY DOGWOOD 2-5FT CNTNR GRWN)	EACH	84
802-13-09	LINDERA BENZOIN (SPICEBUSH 2-5FT CNTNR GRWN)	EACH	84
7	CASTANEA DENATA (AMERICAN CHESTNUT 2-5 FT CNTNR GRWN)	EACH	25
9	700 GRAM COIR FIBER EROSION CONTROL BLANKET	S.Y.	3,100


- FOOTNOTES:
1. INCLUDES ALL MATERIALS, EQUIPMENT, AND LABOR NECESSARY TO EXCAVATE THE PROPOSED CHANNEL AND FLOODPLAIN, AND TO FILL THE ABANDONED CHANNEL; THE CONTRACTOR SHALL MAKE PROVISIONS FOR THE SATISFACTORY DISPOSAL OF 7149 C.Y. OF EXCESS MATERIAL.
  2. INCLUDES ALL MATERIALS, EQUIPMENT, AND LABOR NECESSARY TO CONSTRUCT AS SHOWN IN L.F. SHALL BE MEASURED AS TOTAL LF OF LOG VANE.
  3. INCLUDES ALL MATERIALS, EQUIPMENT, AND LABOR NECESSARY TO CONSTRUCT AS SHOWN IN (2)
  4. INCLUDES ALL MATERIALS, EQUIPMENT, AND LABOR NECESSARY TO CONSTRUCT AS SHOWN IN (2)
  5. INCLUDES ALL MATERIALS, EQUIPMENT, AND LABOR NECESSARY TO CONSTRUCT AS SHOWN IN (2)
  6. QUANTITY DOES NOT INCLUDE A-3 RIP RAP USED IN CONSTRUCTION OF ALLUVAL RIFLE.
  7. PLANTED AT DIRECTION OF ENGINEER.
  8. INCLUDES MULTIPLE SETUPS AND RELOCATIONS OF STREAM DIVERSION PUMP AROUND AS CONSTRUCTION PROGRESSES; INCLUDES ALL MATERIALS, EQUIPMENT, AND LABOR NECESSARY TO CONSTRUCT AND RELOCATE AS SHOWN AND DESCRIBED IN (8) WITH THE EXCEPTION OF SEDIMENT FILTER BAGS, MINERAL AGGREGATE (SIZE 57), AND GEOTEXTILE TYPE (II) USED FOR DEWATERING CONSTRUCTION AREA.
  9. COIR FIBER EROSION BLANKETS SHALL BE 700 GRAMS PER SQUARE METER.
  10. COVER CROP SEED MIX W/ MULCH IS CONSIDERED TEMPORARY SEEDING; SEEDING (WILDFLOWER MIXTURE) AND GRASS SEED MIX W/ MULCH ARE CONSIDERED PERMANENT SEEDING.
  11. ALL QUANTITIES ARE TO BE USED AS DIRECTED BY THE ENGINEER.
  12. QUANTITY IS BASED ON AN ASSUMPTION OF 5 PUMP AROUND RELOCATIONS AND AN ASSUMPTION OF 1 SEDIMENT FILTER BAG PER PUMP AROUND RELOCATION. FINAL QUANTITY WILL VARY BASED ON ACTUAL NUMBER OF RELOCATIONS NEEDED AND SEDIMENT FILTER BAG USAGE RATE.

SEWER
OPERATES (SEE (NO. 8) (PAGE) FOR DETAILS ADJUSTED BY THE FACTOR OF 1.00010637 AND TIED TO THE TURN. ALL ELEVATIONS ARE REFERENCED TO THE DAVID 1985.
STRUCTURE IS FOR THE TRANSPORTATION OF
BUSH BROTHERS PROPERTY STREAM MITIGATION UT1 TO CLEAR CREEK SITE STREAM MITIGATION QUANTITIES









TYPE	YEAR	PROJECT NO.	SHEET NO.
CONST.	2017	SP-600242RMC-300-14	NS-14A



- LEGEND**
- EXISTING STREAM CENTERLINE
  - EXISTING MINOR CONTOUR
  - EXISTING MAJOR CONTOUR
  - - - - - EXISTING FENCE
  - - - - - EXISTING OVERHEAD ELECTRICITY LINE
  - - - - - EXISTING TELEPHONE LINE
  - - - - - EXISTING GAS LINE
  - EXISTING UTILITY POLE POWER
  - EXISTING GUY-WIRE
  - EXISTING UTILITY POLE TELEPHONE
  - EXISTING RELOCATED GAS LINE



CONTRACT NO. NS-14B (NS-14B),  
 THE PLAN AND PROFILE SHOWN  
 HEREON ARE THE PROPERTY OF THE  
 ENGINEER AND ARE NOT TO BE  
 REPRODUCED OR COPIED IN ANY  
 MANNER WITHOUT THE WRITTEN  
 CONSENT OF THE ENGINEER.



**BUSH BROTHERS  
 PROJECT  
 STREAM MITIGATION  
 UT 1 TO CLEAR CREEK  
 STREAM MITIGATION  
 EXISTING PLAN AND PROFILE**

**STATE OF UTAH  
 DEPARTMENT OF  
 TRANSPORTATION**






SHEET NO.	PROJECT NO.	YEAR	TYPE
NS-15	SP-0002498-300-14	2017	CONST.



- LEGEND**
- PROPOSED FENCE
  - PROPOSED STREAM CENTERLINE
  - EXISTING STREAM CENTERLINE
  - PROPOSED MINOR CONTOUR
  - PROPOSED MAJOR CONTOUR
  - EXISTING MINOR CONTOUR
  - EXISTING MAJOR CONTOUR
  - EXISTING FENCE
  - OH-F EXISTING OVERHEAD ELECTRICITY LINE
  - T EXISTING TELEPHONE LINE
  - G EXISTING GAS LINE
  - PROPOSED CONSERVATION EASEMENT
  - EXISTING UTILITY POLE: POWER
  - EXISTING GUY-WIRE
  - EXISTING UTILITY POLE: TELEPHONE
  - PROPOSED SLOPE EASEMENT
  - PROPOSED CONSTRUCTION EASEMENT



CONTRACT NO. NS-15 (NS-15B),  
 CASE NO. 15-00000637 AND TIED TO  
 FACTOR OF 1.0000637 AND TIED TO  
 THE TORN. ALL ELEVATIONS ARE  
 REFERENCED TO THE MVD 1985.

STATE OF TEXAS  
 DEPARTMENT OF  
 TRANSPORTATION


BUSH BROTHERS  
 STREAM MITIGATION  
 UTI TO CLEAR CREEK  
 STREAM MITIGATION  
 PLAN AND  
 PROFILE





SHEET NO.	PROJECT NO.	YEAR	TYPE
NS-15B	SP-60020496MC-300-14	2017	CONST.


MATCHLINE SHEET NS-15C STA. 3+94



MATCHLINE SHEET NS-15A STA. 10+19




- LEGEND**
- PROPOSED FENCE
  - PROPOSED STREAM CENTRLINE
  - EXISTING STREAM CENTRLINE
  - PROPOSED MINOR CONTOUR
  - EXISTING MINOR CONTOUR
  - PROPOSED MAJOR CONTOUR
  - EXISTING MAJOR CONTOUR
  - EXISTING FENCE
  - EXISTING OVERHEAD ELECTRICITY LINE
  - EXISTING TELEPHONE LINE
  - EXISTING GAS LINE
  - PROPOSED CONSERVATION EASEMENT
  - EXISTING UTILITY POLE: POWER
  - EXISTING UTILITY POLE: TELEPHONE
  - EXISTING RELOCATED GAS LINE
  - PROPOSED SLOPE EASEMENT
  - PROPOSED CONSTRUCTION EASEMENT



COORDINATES (NAD 83 (F83)), ARE ADJUSTED BY THE FACTOR OF 1.00010637 AND TIED TO THE TORN. ALL ELEVATIONS ARE REFERENCED TO THE MVD 1985.

STATE OF TEXAS  
SURVEYOR  
S. J. BUSH

BUSH BROTHERS  
ENGINEERING  
STREAM MITIGATION  
UT1 TO CLEAR CREEK  
STREAM MITIGATION  
PROPOSED PLAN AND  
PROFILE



UT1 TO CLEAR CREEK PROPOSED PROFILE

SCALE H:V=30':1"=45'







SHEET NO.	PROJECT NO.	YEAR	TYPE
NS-21	SP-0002016MC-389-14	2017	CONST.

NOTE:  
ADDITIONAL TEMPORARY STOCKPILE AREAS WILL BE SEPARATED FROM THE WORK AREA USING SILT FENCE WITH BACKING.

# STAGE 1

NORTH





- LEGEND**
- PROPOSED FENCE
  - PROPOSED STREAM CENTERLINE
  - EXISTING STREAM CENTERLINE
  - PROPOSED MINOR CONTOUR
  - PROPOSED MAJOR CONTOUR
  - EXISTING MINOR CONTOUR
  - EXISTING MAJOR CONTOUR
  - EXISTING FENCE
  - EXISTING OVERHEAD ELECTRICITY LINE
  - EXISTING TELEPHONE LINE
  - EXISTING GAS LINE
  - EXISTING UTILITY POLE: POWER
  - EXISTING GAS-WIRE
  - EXISTING UTILITY POLE: TELEPHONE
  - PROPOSED CONSERVATION EASEMENT
  - PROPOSED SLOPE EASEMENT
  - PROPOSED CONSTRUCTION EASEMENT
  - PROPOSED SILT FENCE WITH BACKING
  - TEMPORARY CONSTRUCTION EXIT
  - TEMPORARY CONSTRUCTION CROSSING
  - EXISTING RELOCATED GAS LINE

DISTURBED ACREAGE=5.60 ACRES

SCALE IN FEET

# STAGE 3

NOTE:  
ADDITIONAL TEMPORARY STOCKPILE AREAS WILL BE SEPARATED FROM THE WORK AREA USING SILT FENCE WITH BACKING.



RETAIN AND USE EXISTING STREAM CROSSING AS LONG AS PRACTICABLE

TEMPORARY CONSTRUCTION EXIT

SR 35



SCALE IN FEET

SEALEERY

CONCENTRATES ARE NOT TO BE USED. ALL CONCENTRATES ARE TO BE ADJUSTED BY THE FACTOR OF 1.00010637 AND TIED TO THE TORN. ALL ELEVATIONS ARE REFERENCED TO THE NAVD 1985.

STATE OF ARIZONA  
DEPARTMENT OF  
TRANSPORTATION

BUSH BROTHERS  
PROPERTY  
STREAM MITIGATION  
UT1 TO CLEAR CREEK SITE  
STREAM MITIGATION  
PROPOSED EPSC

SHEET NO.	PROJECT NO.	YEAR	TYPE
18	SP-00000000-000-14	2017	CONST.

Common Name	Scientific Name	Spacing	Plant Material Size	Quantity
<b>ZONE 1 STREAMBANK</b>				
Silky Dogwood	<i>Cornus amomum</i>	3x2	Live Stake	500
Black Willow	<i>Salix nigra</i>	3x2	Live Stake	500
Silky Willow	<i>Salix sericea</i>	3x2	Live Stake	500
Elderberry	<i>Sambucus canadensis</i>	3x2	Live Stake	500
<b>SUBTOTAL</b>				<b>3000</b>
<b>ZONE 2 &amp; 3 FLOODPLAIN &amp; TERRACE</b>				
Red maple	<i>Acer rubrum</i>	12x12	2.5FT CNTNR GRWN	54
American Whitebark	<i>Hicoria virginiana</i>	12x12	2.5FT CNTNR GRWN	54
Tulip Poplar	<i>Liriodendron tulipifera</i>	12x12	2.5FT CNTNR GRWN	54
Sycamore	<i>Platanus occidentalis</i>	12x12	2.5FT CNTNR GRWN	54
Swamp Chestnut Oak	<i>Quercus michauxii</i>	12x12	2.5FT CNTNR GRWN	54
Overcup oak	<i>Quercus lyrata</i>	12x12	2.5FT CNTNR GRWN	54
Willow oak	<i>Quercus phellos</i>	12x12	2.5FT CNTNR GRWN	54
Shumard Oak	<i>Quercus shumardi</i>	12x12	2.5FT CNTNR GRWN	54
American Hornbeam	<i>Carpinus caroliniana</i>	12x12	2.5FT CNTNR GRWN	54
Spokeshut	<i>Ulmus brantzii</i>	10x10	2.5FT CNTNR GRWN	54
Panama	<i>Cornus amomum</i>	10x10	2.5FT CNTNR GRWN	54
Panama	<i>Diospyros virginiana</i>	12x12	2.5FT CNTNR GRWN	54
<b>SUBTOTAL</b>				<b>1008</b>




Common Name	Scientific Name	Spacing	Plant Material Size	Quantity
<b>ZONE 1 STREAMBANK</b>				
Silky Dogwood	<i>Cornus amomum</i>	3x2	Live Stake	500
Black Willow	<i>Salix nigra</i>	3x2	Live Stake	500
Silky Willow	<i>Salix sericea</i>	3x2	Live Stake	500
Elderberry	<i>Sambucus canadensis</i>	3x2	Live Stake	500
<b>SUBTOTAL</b>				<b>3000</b>
<b>ZONE 2 &amp; 3 FLOODPLAIN &amp; TERRACE</b>				
Red maple	<i>Acer rubrum</i>	12x12	2.5FT CNTNR GRWN	54
American Whitebark	<i>Hicoria virginiana</i>	12x12	2.5FT CNTNR GRWN	54
Tulip Poplar	<i>Liriodendron tulipifera</i>	12x12	2.5FT CNTNR GRWN	54
Sycamore	<i>Platanus occidentalis</i>	12x12	2.5FT CNTNR GRWN	54
Swamp Chestnut Oak	<i>Quercus michauxii</i>	12x12	2.5FT CNTNR GRWN	54
Overcup oak	<i>Quercus lyrata</i>	12x12	2.5FT CNTNR GRWN	54
Willow oak	<i>Quercus phellos</i>	12x12	2.5FT CNTNR GRWN	54
Shumard Oak	<i>Quercus shumardi</i>	12x12	2.5FT CNTNR GRWN	54
American Hornbeam	<i>Carpinus caroliniana</i>	12x12	2.5FT CNTNR GRWN	54
Spokeshut	<i>Ulmus brantzii</i>	10x10	2.5FT CNTNR GRWN	54
Panama	<i>Cornus amomum</i>	10x10	2.5FT CNTNR GRWN	54
Panama	<i>Diospyros virginiana</i>	12x12	2.5FT CNTNR GRWN	54
<b>SUBTOTAL</b>				<b>1008</b>

Common Name	Scientific Name	Spacing	Plant Material Size	Quantity
<b>ZONE 1 STREAMBANK</b>				
Silky Dogwood	<i>Cornus amomum</i>	3x2	Live Stake	500
Black Willow	<i>Salix nigra</i>	3x2	Live Stake	500
Silky Willow	<i>Salix sericea</i>	3x2	Live Stake	500
Elderberry	<i>Sambucus canadensis</i>	3x2	Live Stake	500
<b>SUBTOTAL</b>				<b>3000</b>
<b>ZONE 2 &amp; 3 FLOODPLAIN &amp; TERRACE</b>				
Red maple	<i>Acer rubrum</i>	12x12	2.5FT CNTNR GRWN	54
American Whitebark	<i>Hicoria virginiana</i>	12x12	2.5FT CNTNR GRWN	54
Tulip Poplar	<i>Liriodendron tulipifera</i>	12x12	2.5FT CNTNR GRWN	54
Sycamore	<i>Platanus occidentalis</i>	12x12	2.5FT CNTNR GRWN	54
Swamp Chestnut Oak	<i>Quercus michauxii</i>	12x12	2.5FT CNTNR GRWN	54
Overcup oak	<i>Quercus lyrata</i>	12x12	2.5FT CNTNR GRWN	54
Willow oak	<i>Quercus phellos</i>	12x12	2.5FT CNTNR GRWN	54
Shumard Oak	<i>Quercus shumardi</i>	12x12	2.5FT CNTNR GRWN	54
American Hornbeam	<i>Carpinus caroliniana</i>	12x12	2.5FT CNTNR GRWN	54
Spokeshut	<i>Ulmus brantzii</i>	10x10	2.5FT CNTNR GRWN	54
Panama	<i>Cornus amomum</i>	10x10	2.5FT CNTNR GRWN	54
Panama	<i>Diospyros virginiana</i>	12x12	2.5FT CNTNR GRWN	54
<b>SUBTOTAL</b>				<b>1008</b>

Common Name	Scientific Name	Spacing	Plant Material Size	Quantity
<b>ZONE 1 STREAMBANK</b>				
Silky Dogwood	<i>Cornus amomum</i>	3x2	Live Stake	500
Black Willow	<i>Salix nigra</i>	3x2	Live Stake	500
Silky Willow	<i>Salix sericea</i>	3x2	Live Stake	500
Elderberry	<i>Sambucus canadensis</i>	3x2	Live Stake	500
<b>SUBTOTAL</b>				<b>3000</b>
<b>ZONE 2 &amp; 3 FLOODPLAIN &amp; TERRACE</b>				
Red maple	<i>Acer rubrum</i>	12x12	2.5FT CNTNR GRWN	54
American Whitebark	<i>Hicoria virginiana</i>	12x12	2.5FT CNTNR GRWN	54
Tulip Poplar	<i>Liriodendron tulipifera</i>	12x12	2.5FT CNTNR GRWN	54
Sycamore	<i>Platanus occidentalis</i>	12x12	2.5FT CNTNR GRWN	54
Swamp Chestnut Oak	<i>Quercus michauxii</i>	12x12	2.5FT CNTNR GRWN	54
Overcup oak	<i>Quercus lyrata</i>	12x12	2.5FT CNTNR GRWN	54
Willow oak	<i>Quercus phellos</i>	12x12	2.5FT CNTNR GRWN	54
Shumard Oak	<i>Quercus shumardi</i>	12x12	2.5FT CNTNR GRWN	54
American Hornbeam	<i>Carpinus caroliniana</i>	12x12	2.5FT CNTNR GRWN	54
Spokeshut	<i>Ulmus brantzii</i>	10x10	2.5FT CNTNR GRWN	54
Panama	<i>Cornus amomum</i>	10x10	2.5FT CNTNR GRWN	54
Panama	<i>Diospyros virginiana</i>	12x12	2.5FT CNTNR GRWN	54
<b>SUBTOTAL</b>				<b>1008</b>

Common Name	Scientific Name	Spacing	Plant Material Size	Quantity
<b>ZONE 1 STREAMBANK</b>				
Silky Dogwood	<i>Cornus amomum</i>	3x2	Live Stake	500
Black Willow	<i>Salix nigra</i>	3x2	Live Stake	500
Silky Willow	<i>Salix sericea</i>	3x2	Live Stake	500
Elderberry	<i>Sambucus canadensis</i>	3x2	Live Stake	500
<b>SUBTOTAL</b>				<b>3000</b>
<b>ZONE 2 &amp; 3 FLOODPLAIN &amp; TERRACE</b>				
Red maple	<i>Acer rubrum</i>	12x12	2.5FT CNTNR GRWN	54
American Whitebark	<i>Hicoria virginiana</i>	12x12	2.5FT CNTNR GRWN	54
Tulip Poplar	<i>Liriodendron tulipifera</i>	12x12	2.5FT CNTNR GRWN	54
Sycamore	<i>Platanus occidentalis</i>	12x12	2.5FT CNTNR GRWN	54
Swamp Chestnut Oak	<i>Quercus michauxii</i>	12x12	2.5FT CNTNR GRWN	54
Overcup oak	<i>Quercus lyrata</i>	12x12	2.5FT CNTNR GRWN	54
Willow oak	<i>Quercus phellos</i>	12x12	2.5FT CNTNR GRWN	54
Shumard Oak	<i>Quercus shumardi</i>	12x12	2.5FT CNTNR GRWN	54
American Hornbeam	<i>Carpinus caroliniana</i>	12x12	2.5FT CNTNR GRWN	54
Spokeshut	<i>Ulmus brantzii</i>	10x10	2.5FT CNTNR GRWN	54
Panama	<i>Cornus amomum</i>	10x10	2.5FT CNTNR GRWN	54
Panama	<i>Diospyros virginiana</i>	12x12	2.5FT CNTNR GRWN	54
<b>SUBTOTAL</b>				<b>1008</b>

Common Name	Scientific Name	Spacing	Plant Material Size	Quantity
<b>ZONE 1 STREAMBANK</b>				
Silky Dogwood	<i>Cornus amomum</i>	3x2	Live Stake	500
Black Willow	<i>Salix nigra</i>	3x2	Live Stake	500
Silky Willow	<i>Salix sericea</i>	3x2	Live Stake	500
Elderberry	<i>Sambucus canadensis</i>	3x2	Live Stake	500
<b>SUBTOTAL</b>				<b>3000</b>
<b>ZONE 2 &amp; 3 FLOODPLAIN &amp; TERRACE</b>				
Red maple	<i>Acer rubrum</i>	12x12	2.5FT CNTNR GRWN	54
American Whitebark	<i>Hicoria virginiana</i>	12x12	2.5FT CNTNR GRWN	54
Tulip Poplar	<i>Liriodendron tulipifera</i>	12x12	2.5FT CNTNR GRWN	54
Sycamore	<i>Platanus occidentalis</i>	12x12	2.5FT CNTNR GRWN	54
Swamp Chestnut Oak	<i>Quercus michauxii</i>	12x12	2.5FT CNTNR GRWN	54
Overcup oak	<i>Quercus lyrata</i>	12x12	2.5FT CNTNR GRWN	54
Willow oak	<i>Quercus phellos</i>	12x12	2.5FT CNTNR GRWN	54
Shumard Oak	<i>Quercus shumardi</i>	12x12	2.5FT CNTNR GRWN	54
American Hornbeam	<i>Carpinus caroliniana</i>	12x12	2.5FT CNTNR GRWN	54
Spokeshut	<i>Ulmus brantzii</i>	10x10	2.5FT CNTNR GRWN	54
Panama	<i>Cornus amomum</i>	10x10	2.5FT CNTNR GRWN	54
Panama	<i>Diospyros virginiana</i>	12x12	2.5FT CNTNR GRWN	54
<b>SUBTOTAL</b>				<b>1008</b>



- NOTES:
1. THE PROTECTED AREA SIGN SHALL BE WHITE WITH BLACK LETTERING.
  2. LINES 1, 2, 3 & 4 SHALL BE 2 INCHES IN HEIGHT.
  3. LINES 5 & 6 SHALL BE 2 INCHES IN HEIGHT.
  4. THE SIGN SHALL BE 36 INCHES HIGH UNDER EACH AS SHOWN IN DETAIL ON THIS SHEET. PERMITS SHALL BE OBTAINED FROM THE TOWN OF WASHINGTON, VA. LABOR NECESSARY TO CONSTRUCT AS SHOWN IN DETAIL IN THE FIELD OR AS DIRECTED BY THE ENGINEER.

**PROTECTED AREA SIGN**  
N.T.S.

BUSH BROTHERS  
PROPERTY  
STREAM MITIGATION  
UTTI TO CLEAR CREEK SITE  
STREAM MITIGATION  
PLANTING PLAN