

SWPPP INDEX OF SHEETS

DESCRIPTION	SHT.
1. SWPPP REQUIREMENTS (8.0).....	1
2. SITE DESCRIPTION (8.5.1).....	1
3. ORDER OF CONSTRUCTION ACTIVITIES (3.5.1.b, 3.5.2.a).....	1
4. STREAM, OUTFALL, WETLAND, TMDL AND ECOLOGY INFORMATION.....	1
5. EROSION PREVENTION AND SEDIMENT CONTROL (EPSC) MEASURES (3.5.3).....	3
6. FLOCCULANTS (3.5.3.1.b).....	4
7. UTILITY RELOCATION.....	4
8. MAINTENANCE AND INSPECTION.....	4
9. SITE ASSESSMENTS (3.1.2).....	5
10. STORMWATER MANAGEMENT (8.5.4).....	5
11. NON-STORMWATER DISCHARGES (3.5.9).....	5
12. SPILL PREVENTION, MANAGEMENT AND NOTIFICATION (3.5.5.c, 5.1).....	5
13. RECORD-KEEPING.....	6
14. SITE WIDE/PRIMARY PERMITEE CERTIFICATION (7.7.5).....	7
15. SECONDARY PERMITEE (OPERATOR) CERTIFICATION (7.7.6).....	7
16. ENVIRONMENTAL PERMITS (8.0).....	8

NOTE: CITATIONS IN PARENTHESES INDICATE SECTIONS OF THE CURRENT CGP.

1. SWPPP REQUIREMENTS (8.0)

- 1.1. HAS THE SWPPP TEMPLATE BEEN PREPARED BY AN INDIVIDUAL THAT HAS THE FOLLOWING LICENSING AND/OR CERTIFICATIONS (8.1.1)?
  - YES (CHECK ALL THAT APPLY BELOW) OR  NO
  - CERTIFIED PROFESSIONAL IN EROSION AND SEDIMENT CONTROL (EPSC)
  - A TN LICENSED PROFESSIONAL ENGINEER OR LANDSCAPE ARCHITECT
  - HAS SUCCESSFULLY COMPLETED TDEC LEVEL II COURSE

- 1.2. DO THE EPSC PLANS INVOLVE STRUCTURAL DESIGN, HYDRAULIC, HYDROLOGIC, OR OTHER TECHNICAL CALCULATIONS FOR EPSC STRUCTURAL MEASURES (E.G. SEDIMENT BASINS) (3.1.1)? YES  NO 
  - IF YES, HAVE THE EPSC PLANS BEEN PREPARED, STAMPED AND CERTIFIED BY A TN LICENSED PROFESSIONAL ENGINEER OR LANDSCAPE ARCHITECT?  YES  NO

- 1.3. DO THE PROJECT STORMWATER OUTFALLS DIRECTLY DISCHARGE INTO THE FOLLOWING (5.4.1)?  YES (CHECK ALL THAT APPLY BELOW)  NO
  - WATERS WITH UNAVAILABLE PARAMETERS (803d FOR SILTATION OR HABITAT ALTERATION)
  - EXCEPTIONAL TENNESSEE WATERS
 IF YES TO SECTION 1.3, HAS THE SWPPP TEMPLATE BEEN PREPARED BY AN INDIVIDUAL THAT HAS THE FOLLOWING LICENSING AND/OR CERTIFICATIONS (5.4.1.b)?
  - YES (CHECK ALL THAT APPLY BELOW)  NO
  - CERTIFIED PROFESSIONAL IN EROSION AND SEDIMENT CONTROL (EPSC)
  - A TN LICENSED PROFESSIONAL ENGINEER OR LANDSCAPE ARCHITECT
  - HAS SUCCESSFULLY COMPLETED TDEC LEVEL II COURSE

2. SITE DESCRIPTION (8.5.1)

- 2.1. PROJECT LIMITS (8.5.1.b): REFER TO TITLE SHEET
- 2.2. PROJECT DESCRIPTION (8.5.1.a):
  - TITLE: S.R. 14 (AUSTIN PEAY HIGHWAY) FROM OLD COWINGTON PIKE TO S.R. 385 (PAUL W. BARRETT PARKWAY)
  - COUNTY: SHELBY
  - PIN: 101608.02
- 2.3. SITE MAP(S) (2.6.2.): REFER TO TITLE SHEET
- 2.4. DESCRIPTION OF EXISTING SITE TOPOGRAPHY (3.5.1.d): REFER TO EXISTING CONTOUR SHEETS (30A-56, DRAINAGE MAP SHEET(S) 32-34, USGS QUAD MAP, AND THE OUTFALL TABLE IN SECTION 4.3.
- 2.5. MAJOR SOIL DISTURBING ACTIVITIES (3.5.1.b) (CHECK ALL THAT APPLY):
  - CLEARING AND GRUBBING
  - EXCAVATION

- CUTTING AND FILLING
- FINAL GRADING AND SHAPING
- UTILITIES
- OTHER (DESCRIBE): \_\_\_\_\_

- 2.6. TOTAL PROJECT AREA (8.5.1.c): 130.6 ACRES
- 2.7. TOTAL AREA TO BE DISTURBED (3.5.1.c): 100.0 ACRES
- 2.8. NO MORE THAN 60 ACRES OF ACTIVE SOIL DISTURBANCE IS ALLOWED AT ANY TIME DURING THE CONSTRUCTION OF THE PROJECT.
- 2.9. ARE THERE ANY SEASONAL LIMITATIONS ON WORK?  YES  NO
  - IF YES, LIST THE CORRESPONDING PLAN SHEET: NA
- 2.10. WAS ROW FINALIZED PRIOR TO FEBRUARY 1, 2010 (4.1.2.2)?
  - YES  NO
  - DATE: \_\_\_\_\_

**IF ROW WAS FINALIZED PRIOR TO FEBRUARY 1, 2010, THIS PROJECT IS CONSIDERED A PRE-APPROVED SITE (4.1.2.2)**

SOIL PROPERTIES FOR THE PRIMARY SOILS ARE LISTED IN THE TABLE BELOW.

SOIL PROPERTIES				
PRIMARY SOIL NAME	HSG	% OF SITE	ERODIBILITY (K VALUE)	
Co-COLLINS SILT LOAM	B	5.4	0.55	
Fm-FALAYA SILT LOAM	D	15.3	0.49	
GrC3-GRENADA SILT LOAM	D	2.9	0.55	
He-HENRY SILT LOAM	D	5.5	0.55	
LoB-LORING SILT LOAM, 2%-5%	C	16.9	0.49	
LoC2-LORING SILT LOAM, 5%-8%	D	1.4	0.55	
MeB-MEMPHIS SILT LOAM	B	13.9	0.49	
W-Water	*	1.2	*	
Wv-WAVERLY SILT LOAM	D	37.5	0.49	

- \* INFORMATION NOT AVAILABLE FROM THE USDA WEB SOIL SURVEY
- 2.12. IS ACID PRODUCING ROCK (APR) (i.e. PYRITE) LOCATED WITHIN THE PROJECT LIMITS?  YES  NO
  - 2.12.1. IF YES TO SECTION 2.12, HAVE APR LOCATIONS BEEN IDENTIFIED WITHIN THE CONSTRUCTION PLANS AND/OR THE GEOTECHNICAL REPORT?  YES  NO; AND
  - 2.12.2. IF YES TO SECTION 2.12.1, HAS A SPECIAL HANDLING PLAN AND/OR ADAPTIVE MANAGEMENT PLAN (AMP) BEEN PREPARED FOR THE PROJECT?  YES  NO  NA (DOT SP-107/L WILL BE APPLIED)
- 2.13. PROJECT RUNOFF COEFFICIENTS AND AREA PERCENTAGES (3.5.1.g).

RUNOFF COEFFICIENTS FOR EXISTING CONDITIONS				
AREA TYPE	AREA (AC)	PERCENTAGE OF TOTAL AREA (%)	RUNOFF CN	C FACTOR
IMPERVIOUS	19.36	15	98	
PERVIOUS	111.24	85	74	
WEIGHTED CURVE NUMBER OR C-FACTOR =			78	

RUNOFF COEFFICIENTS FOR POST-CONSTRUCTION CONDITIONS				
AREA TYPE	AREA (AC)	PERCENTAGE OF TOTAL AREA (%)	RUNOFF CN	C FACTOR
IMPERVIOUS	44	34	98	
PERVIOUS	86.6	66	75	
WEIGHTED CURVE NUMBER OR C-FACTOR =			83	

- 3. ORDER OF CONSTRUCTION ACTIVITIES (3.5.1.b, 3.5.2.a)
  - CONSTRUCTION SHALL BE SEQUENCED AND STAGED TO MINIMIZE THE EXPOSURE TIME OF GRADED OR CHENIERED SOIL AREAS PRESERVE TOPSOIL AND MINIMIZE SOIL COMPACTION. NO WORK SHALL BE STARTED UNTIL THE CONTRACTOR'S PLAN FOR THE STAGING OF THEIR OPERATIONS, INCLUDING THE PLAN FOR STAGING OF TEMPORARY AND PERMANENT EPSC MEASURES, HAS BEEN ACCEPTED BY THE ENGINEER. THE CONTRACTOR'S EPSC PLAN SHALL INCORPORATE AND SUPPLEMENT, AS ACCEPTABLE, THE ORDER OF CONSTRUCTION ACTIVITIES AND THE BASIC EPSC DEVICES DEPICTED ON THE EPSC PLAN CONTAINED WITHIN THE APPROVED SWPPP.

- 3.1. SPECIAL SEQUENCING REQUIREMENTS (SEE SHEETS NS-1)
- 3.2. INSTALL STABILIZED CONSTRUCTION EXITS.
- 3.3. INSTALL PERIMETER PROTECTION WHERE RUNOFF SHEET FLOWS FROM THE SITE.
- 3.4. INSTALL INITIAL EPSC MEASURES BEFORE CLEARING, GRUBBING, EXCAVATION, GRADING, CULVERT OR BRIDGE CONSTRUCTION, CUTTING, FILLING, OR ANY OTHER EARTHWORK OCCURS, EXCEPT AS SUCH WORK MAY BE NECESSARY TO INSTALL EPSC MEASURES.
- 3.5. PERFORM CLEARING AND GRUBBING (NOT MORE THAN 14 DAYS PRIOR TO GRADING OR EARTH-MOVING. REFER TO THE STABILIZATION PRACTICES BELOW).
- 3.6. REMOVE AND STORE TOPSOIL.
- 3.7. STABILIZE DISTURBED AREAS WITHIN 14 DAYS OF COMPLETING ANY STAGE AND/OR PHASE OF ACTIVITY.
- 3.8. INSTALL UTILITIES, STORM SEWERS, CULVERTS AND BRIDGE STRUCTURES.
- 3.9. INSTALL INLET AND CULVERT PROTECTION ONCE STRUCTURES ARE IN PLACE AND CAPABLE OF INTERCEPTING FLOW.
- 3.10. PERFORM FINAL GRADING AND INSTALL BASE STONE.
- 3.11. COMPLETE FINAL PAVING AND SEALING OF CONCRETE.
- 3.12. INSTALL TRAFFIC CONTROL AND PROTECTION DEVICES.
- 3.13. COMPLETE FINAL STABILIZATION (TOPSOIL, SEEDING, MULCH, EROSION CONTROL BLANKET, SOD ETC.)
- 3.14. REMOVE TEMPORARY EROSION CONTROLS AND ACCUMULATED SEDIMENT FROM AREAS THAT HAVE ESTABLISHED AT LEAST 70 PERCENT UNIFORM PERMANENT VEGETATIVE COVER.
- 3.15. RE-STABILIZE AREAS DISTURBED BY REMOVAL ACTIVITIES.

4. STREAM, OUTFALL, WETLAND, TMDL AND ECOLOGY INFORMATION

- 4.1. STREAM INFORMATION (8.5.1), 3.5.1.k)
  - 4.1.1. WILL CONSTRUCTION AND/OR EROSION PREVENTION AND PROTECTION MEASURES WITHIN ANY STREAMS WITHIN THE PROJECT LIMITS?  YES  NO
    - IF YES, THE PROJECT(S) HAVE BEEN INCLUDED IN THE TOTAL PROJECT IMPACTS AND HAVE BEEN INCLUDED IN THE WATER QUALITY PERMITS.
  - 4.1.2. HAVE ANY OF THE RECEIVING STATE WATERS LESS THAN OR EQUAL TO 1 FLOW MILE DOWN GRADIENT OF THE PROJECT LIMITS BEEN CLASSIFIED BY TDEC AS FOLLOWS (CHECK ALL THAT APPLY):
    - 303d WITH UNAVAILABLE PARAMETERS FOR SILTATION
    - 303d WITH UNAVAILABLE PARAMETERS FOR HABITAT ALTERATION
    - EXCEPTIONAL TENNESSEE WATERS (ETW)
- 4.1.3. RECEIVING WATERS OF THE STATE (3.5.1.k).

RECEIVING WATERS OF THE STATE INFORMATION					
TDOT STATE WATER LABEL FROM EBER	NAME OF RECEIVING STATE WATER	303(d) WTR UNAVAILABLE PARAMETERS FOR SILTATION OR HABITAT ALTERATION (YES OR NO)	ETW (YES OR NO)	LOCATED WITHIN PROJECT LIMITS (YES OR NO)	LOCATED WITHIN 51 FLOW MILE DOWN PROJECT LIMITS (YES OR NO)
STR-1	HOWARD CREEK	NO	NO	YES	YES
STR-3	TRIB. TO HOWARD CREEK	NO	NO	YES	YES
STR-4	MISC. TRIB TO LOOSAHATCHE RIVER	NO	NO	YES	YES
STR-5	MISC. TRIB TO LOOSAHATCHE RIVER	YES	NO	YES	YES
STR-6	MISC. TRIB TO LOOSAHATCHE RIVER	NO	NO	YES	YES
STR-7	MISC. TRIB TO LOOSAHATCHE RIVER	NO	NO	YES	YES
STR-8	MISC. TRIB TO LOOSAHATCHE RIVER	NO	NO	YES	YES
STR-9	MISC. TRIB TO LOOSAHATCHE RIVER	NO	NO	YES	YES
STR-10	MISC. TRIB TO LOOSAHATCHE RIVER	NO	NO	YES	YES
STR-11	MISC. TRIB TO LOOSAHATCHE RIVER	NO	NO	YES	YES
STR-12	MISC. TRIB TO LOOSAHATCHE RIVER	NO	NO	YES	YES
STR-13	MISC. TRIB TO LOOSAHATCHE RIVER	NO	NO	YES	YES
STR-14	MISC. TRIB TO LOOSAHATCHE RIVER	NO	NO	YES	YES
STR-15	MISC. TRIB TO LOOSAHATCHE RIVER	NO	NO	YES	YES
STR-16	MISC. TRIB TO LOOSAHATCHE RIVER	NO	NO	YES	YES
STR-17	MISC. TRIB TO LOOSAHATCHE RIVER	NO	NO	YES	YES
STR-18	MISC. TRIB TO LOOSAHATCHE RIVER	NO	NO	YES	YES

4.1.4. ARE THERE ANY WATER QUALITY RIPARIAN BUFFER ZONES REQUIRED FOR WATERS OF THE STATE? (4.1.2, 5.4.2)  
 YES  NO

**BUFFER ZONE REQUIREMENTS ARE NOT REQUIRED FOR PRE-APPROVED SITES (4.1.2.2.)**  
 IF YES, THEY HAVE BEEN INCLUDED ON PLAN SHEET(S) (A).  
 IF YES, CHECK THE APPROPRIATE BOX BELOW FOR SIZE OF BUFFER.  
 60 FEET FOR WATERS WITH UNAVAILABLE PARAMETERS AND EXCEPTIONAL TENNESSEE WATERS (AVERAGE WIDTH PER SIDE WITH A MINIMUM OF 30 FEET).  
 A 60 FOOT NATURAL WATER QUALITY RIPARIAN BUFFER ZONE ADJACENT TO AND ON BOTH SIDES OF THE RECEIVING STATE STREAM SHALL BE PRESERVED TO THE MAXIMUM EXTENT POSSIBLE. CONSTRUCTION ACTIVITIES AT THE SITE THE 60 FOOT CONSTRUCTION FOR THE WIDTH OF THE BUFFER ZONE CAN BE ESTABLISHED ON AN AVERAGE WIDTH BASIS AT A PROJECT, AS LONG AS THE MINIMUM WIDTH OF THE BUFFER ZONE IS

MORE THAN 30 FEET AT ANY MEASURED LOCATION, IF THE CONSTRUCTION SITE ENCOMPASSES BOTH SIDES OF A STREAM, BUFFER AVERAGING CAN BE APPLIED TO BOTH SIDES, BUT MUST BE APPLIED INDEPENDENTLY.  
 30 FEET FOR ALL OTHER STREAMS (AVERAGE WIDTH PER SIDE WITH A MINIMUM OF 15 FEET).  
 A 30 FOOT NATURAL WATER QUALITY RIPARIAN BUFFER ZONE ADJACENT TO AND ON BOTH SIDES OF THE RECEIVING STATE STREAM SHALL BE PRESERVED TO THE MAXIMUM EXTENT POSSIBLE. CONSTRUCTION ACTIVITIES AT THE SITE THE 30 FOOT CONSTRUCTION FOR THE WIDTH OF THE BUFFER ZONE CAN BE ESTABLISHED ON AN AVERAGE WIDTH BASIS AT A PROJECT, AS LONG AS THE MINIMUM WIDTH OF THE BUFFER ZONE IS MORE THAN 15 FEET AT ANY MEASURED LOCATION, IF THE CONSTRUCTION SITE ENCOMPASSES BOTH SIDES OF A STREAM, BUFFER AVERAGING CAN BE APPLIED TO BOTH SIDES, BUT MUST BE APPLIED INDEPENDENTLY.

4.1.5. ARE THERE ANY WATER QUALITY RIPARIAN BUFFER ZONES NOT REQUIRED FOR STATE WATERS DUE TO A TDEC ARAP? (9.0)  
 YES  NO

4.1.6. ARE THERE WATER QUALITY RIPARIAN BUFFER ZONE EXCEPTIONS? (4.1.2.1)  YES  NO  
 IF YES, EXISTING CONDITIONS DESCRIPTION: (A)

4.1.7. EVERY ATTEMPT SHOULD BE MADE FOR CONSTRUCTION ACTIVITIES TO NOT TAKE PLACE WITHIN THE WATER QUALITY RIPARIAN BUFFER ZONE AND FOR EXISTING FORESTED AREAS TO BE PRESERVED. (5.4.2.)

4.1.8. BECAUSE OF HEAVY SEDIMENT LOAD ASSOCIATED WITH CONSTRUCTION SITE RUNOFF, WATER QUALITY RIPARIAN BUFFER ZONES ARE NOT SEDIMENT CONTROL MEASURES. THE WATER QUALITY RIPARIAN BUFFER ZONE SHALL BE ESTABLISHED BETWEEN THE TOP OF THE STREAM BANK AND THE DISTURBED CONSTRUCTION AREA.

4.1.9. WHERE IT IS NOT PRACTICABLE TO MAINTAIN A FULL WATER QUALITY RIPARIAN BUFFER, BEST MANAGEMENT PRACTICES (BMPs) PROVIDING EQUIVALENT PROTECTION AS THE NATURAL DESIGN LOAD SHOULD BE USED. A JUSTIFICATION WITHIN THE SWPPP THE ENVIRONMENTAL AND ROADWAY DESIGN DIVISIONS SHALL REVIEW AND APPROVE THIS REVISION OF THE SWPPP BEFORE DISTURBANCE OF THE SITE PROCEEDS, UNLESS PREVIOUSLY EXEMPT IN THE NPDES CGP. WHERE ISSUED, ARAP/401 REQUIREMENTS WILL PREVAIL IF IN CONFLICT WITH THESE BUFFER ZONE REQUIREMENTS.

4.2. RECEIVING WATERS OF THE UNITED STATES (WOTUS) (EPHEMERAL) WILL CONSTRUCTION AND/OR EROSION AND SEDIMENT CONTROLS IMPACT ANY WOTUS (EPHEMERAL)?  YES  NO

RECEIVING WOTUS (EPHEMERAL) INFORMATION		
TDOT WOTUS LABEL	LOCATED WITHIN PROJECT LIMITS (YES OR NO)	LOCATED WITHIN 15-FT OF THE PROJECT LIMITS (YES OR NO)
WWC-1IEPH-1	YES	YES
WWC-2IEPH-2	YES	YES
WWC-3IEPH-3	YES	YES
WWC-4IEPH-4	YES	YES
WWC-5IEPH-5	NO	NO
WWC-6IEPH-6	NO	YES
WWC-7IEPH-7	YES	YES
WWC-8IEPH-8	NO	YES
WWC-9IEPH-9	YES	YES
WWC-10IEPH-10	YES	YES
WWC-11IEPH-11	YES	YES

RECEIVING WOTUS (EPHEMERAL) INFORMATION		
TDOT WOTUS LABEL	LOCATED WITHIN PROJECT LIMITS (YES OR NO)	LOCATED WITHIN 15 FT OF THE PROJECT LIMITS (YES OR NO)
WWC-12IEPH-12	YES	YES
WWC-13IEPH-13	YES	YES
WWC-14IEPH-14	YES	YES
WWC-15IEPH-15	YES	YES
WWC-17IEPH-17	YES	YES
WWC-18IEPH-18	YES	YES

4.2.1. ARE WATER QUALITY RIPARIAN BUFFER ZONES REQUIRED FOR WOTUS (4.1.2)?  YES  NO  
 IF YES, A 15 FOOT NATURAL WATER QUALITY RIPARIAN BUFFER ZONE ADJACENT TO AND ON BOTH SIDES OF THE RECEIVING EPHEMERAL STREAM IDENTIFIED AS A WOTUS (EPHEMERAL) BY THE U.S. ARMY CORPS OF ENGINEERS (USACE) OR THE ENVIRONMENTAL PROTECTION AGENCY (EPA) SHALL BE PRESERVED TO THE MAXIMUM EXTENT PRACTICABLE DURING CONSTRUCTION ACTIVITIES AT THE SITE.  
 IF YES, THEY HAVE BEEN INCLUDED ON PLAN SHEET(S) (A)

4.2.2. ARE THERE ANY WATER QUALITY RIPARIAN BUFFER ZONES NOT REQUIRED FOR WOTUS (EPHEMERAL) DUE TO A USAGE PERMIT?  YES  NO

4.3. OUTFALL INFORMATION

4.3.1. OUTFALL TABLE (3.5.1.e). SEE SWPPP SHEET S-3 FOR OUTFALL INFORMATION.

4.3.2. HAVE ALL OUTFALLS BEEN LABELED ON THE EPSC PLAN SHEETS (3.5.1.b)?  YES  NO

4.3.3. HAVE ALL OUTFALLS BEEN LABELED ON A USGS TOPOGRAPHIC MAP INCLUDED IN THE DOCUMENTATION AND PERMITS' BINDER (2.6.2)?  YES  NO

4.3.4. WHERE POSSIBLE, HAS NON-PROJECT RUN-OFF BEEN DIVERTED AROUND THROUGH THE PROJECT TO ELIMINATE CONTACT WITH THE OUTFALLS?  YES  NO  
 IF YES, DESCRIBE THE OUTFALLS AND THE DRAINAGE AREA OF THE OUTFALLS IN THIS AREA?  
 YES  NO  N/A

4.3.5. ARE EQUIVALENT MEASURES BEING SUBSTITUTED FOR A SEDIMENT BASIN(S)?  YES  NO  N/A

4.3.6. A SEDIMENT BASIN OR EQUIVALENT MEASURE(S) WILL BE PROVIDED FOR ANY OUTFALL IN A DRAINAGE AREA:  
 OF TEN ACRES OR MORE FOR AN OUTFALL(S) THAT DOES NOT DISCHARGE TO A STATE STREAM WITH UNAVAILABLE PARAMETERS OR EXCEPTIONAL TENNESSEE WATERS. A TEMPORARY (OR PERMANENT) SEDIMENT BASIN OR EQUIVALENT CONTROL MEASURES THAT PROVIDES STORAGE FOR A CALCULATED VOLUME OF RUNOFF FROM A CALCULATED VOLUME OF RUNOFF FROM A MINIMUM 24-HOUR STORM EVENT SHALL BE PROVIDED UNTIL FINAL STABILIZATION OF THE SITE. (3.5.3)

OR  
 OF FIVE ACRES OR MORE FOR AN OUTFALL(S) THAT DISCHARGES TO A STATE STREAM WITH UNAVAILABLE PARAMETERS OR EXCEPTIONAL TENNESSEE WATERS. A TEMPORARY (OR PERMANENT) SEDIMENT BASIN THAT PROVIDES STORAGE FOR A CALCULATED VOLUME OF RUNOFF FROM EACH ACRE DRAINED OR EQUIVALENT CONTROL MEASURES SHALL BE PROVIDED UNTIL FINAL STABILIZATION OF THE SITE. (5.4.1.g)

IN BOTH INSTANCES, THE ENVIRONMENTAL AND ROADWAY DESIGN DIVISIONS WILL BE CONTACTED FOR REVIEW AND CONCUR WITH ANY REVISION OF THE SWPPP BEFORE DISTURBANCE OF THE OUTFALL PROCEEDS.

4.4. WETLAND INFORMATION

WILL CONSTRUCTION AND/OR EROSION AND SEDIMENT CONTROLS IMPACT ANY WETLANDS?  YES  NO  
 IF YES, THE STRUCTURAL EPSC MEASURES HAVE BEEN INCLUDED IN THE TOTAL PROJECT IMPACTS AND IN THE WATER QUALITY PERMITS.

WETLAND INFORMATION			
TDOT WETLAND LABEL	FROM STATION LT OR RT	TO STATION LT OR RT	PERMANENT IMPACTS (AC)
WTL-1	167+00 LT	219+09 LTRT	4.98
WTL-2	169+74 LT	174+72 LT	0.07
WTL-3	180+33 LT	180+74 LT	0.02
WTL-4	221+67 RT	282+61 RT	5.81
WTL-5	236+92 LT	239+66 LT	0.24
WTL-6	240+92 LT	244+98 LT	0.34
WTL-7	247+41 LT	248+20 LT	0.01
WTL-8	254+92 LT	255+18 LT	0
WTL-9	265+86 LT	265+88 LT	0.39
WTL-10	267+89 LT	268+75 LT	0
WTL-11	291+92 RT	292+71 RT	0.03
WTL-12	333+39 RT	334+61 RT	0.03
WTL-13	342+89 LT	343+71 LT	0.01
WTL-14	363+26 RT	370+20 RT	0
WTL-15	366+04 RT	374+29 RT	0
WTL-16	366+15 LT	366+58 LT	0
WTL-16A	362+00 LT	363+74 LT	0
WTL-17	950+80 LT	959+00 LT	0.05

4.5. TOTAL MAXIMUM DAILY LOADS (TMDL) INFORMATION (3.5.10)

4.5.1. IS THIS PROJECT LOCATED IN A HUC-8 WATERSHED THAT IS AN ITAS AND EPA APPROVED TMDL FOR SILTATION AND HABITAT ALTERATION?  
 YES  NO

4.5.2. IF YES, IS THIS PROJECT LOCATED WITHIN A HUC-12 SUBWATERSHED WITH A WASTE LOAD ALLOCATION (WLA)?  
 YES  NO

4.5.3. IF YES, DOES THE PROJECT HAVE A DIRECT DISCHARGE TO A 303(j) LISTED STREAM FOR SILTATION OR HABITAT ALTERATION?  
 YES  NO

4.5.4. IF YES, HAS A SUMMARY OF THE CONSULTATION LETTER BEEN SUBMITTED/RECEIVED?  
 YES  NO

4.6. ECOLOGY INFORMATION (3.5.5.9)  
 DOES THE TDOT ENVIRONMENTAL BOUNDARIES REPORT SPECIFY SPECIAL NOTES TO BE ADDED TO THE PLAN SHEETS?  
 YES  NO  
 IF YES, THEY HAVE BEEN INCLUDED ON PLAN SHEET(S) N/A.

4.7. ENVIRONMENTAL COMMITMENTS  
 ARE THERE ANY NOTES ON THE ENVIRONMENTAL COMMITMENT SHEET?  
 YES  NO  
 IF YES, THEY HAVE BEEN INCLUDED ON PLAN SHEET(S) 1B.

5. **EROSION PREVENTION AND SEDIMENT CONTROL (EPSC) MEASURES (3.5.3)**  
 5.1. EPSC MEASURES MUST BE DESIGNED, INSTALLED AND MAINTAINED TO PREVENT EXCESSIVE EROSION, EXCESSIVE SEDIMENTATION, EXCESSIVE FILL VOLUME AND VELOCITY WITHIN THE SITE TO MINIMIZE EROSION (4.1.1).

5.2. EPSC MEASURES MUST CONTROL STORMWATER DISCHARGES INCLUDING BOTH PEAK FLOWS AND TOTAL STORMWATER VOLUME TO MINIMIZE EROSION AT OUTLETS, STREAM CHANNELS, AND STREAM BANKS (4.1.1)

5.3. HAVE THE CONTROL MEASURES BEEN DESIGNED PER THE SIZE AND SCOPE OF THE DISTURBED DRAINAGE AREA (3.5.3.3)?  
 YES  NO

5.4. THE CONTROL MEASURES HAVE AT A MINIMUM, BEEN DESIGNED FOR THE 5-YEAR, 24 HOUR STORM EVENT (3.5.3.3, 5.4.1.a).

5.5. ARE THE LIMITS OF DISTURBANCE CLEARLY MARKED ON THE EPSC PLANS (3.5.1a)?  YES  NO

5.6. AREAS TO BE UNDISTURBED SHALL BE CLEARLY MARKED IN THE FIELD BEFORE CONSTRUCTION ACTIVITIES BEGIN.

5.7. UNLESS OTHERWISE NOTED IN THE PLANS, THE CONTRACTOR SHALL NOT CLEAR/DISTURB ANY AREA BEYOND 15 FEET FROM SLOPE LINES OR ROW EASEMENT LINE, WHICHEVER IS LESSER.

5.8. CLEARING, GRUBBING, AND OTHER DISTURBANCE TO RIPARIAN VEGETATION SHALL BE LIMITED TO THE MINIMUM NECESSARY FOR SLOPE CONSTRUCTION AND EQUIPMENT OPERATIONS. EXISTING VEGETATION, INCLUDING STREAM AND WETLAND BUFFERS (UNLESS PERMITTED), SHOULD BE PRESERVED TO THE MAXIMUM EXTENT POSSIBLE. UNNECESSARY VEGETATION REMOVAL IS PROHIBITED.

5.9. HAVE STAGED EPSC PLANS BEEN PREPARED FOR THE PROJECT (3.5.2)?  
 YES  NO  (IF YES, CHECK ONE BELOW)

5.9.1.  PROJECT DISTURBED AREA IS THAN LESS THAN 5 ACRES (MINIMUM OF TWO STAGES OF EPSC PLANS)

5.9.2.  PROJECT DISTURBED AREA IS GREATER THAN 5 ACRES (MINIMUM OF THREE STAGES OF EPSC PLANS)

5.10. STEEP SLOPES ARE DEFINED AS A NATURAL OR CREATED SLOPE OF 35% GRADE OR GREATER REGARDLESS OF HEIGHT. HAVE STEEP SLOPES BEEN UNDISTURBED AND/OR PROTECTED BY CONVERTING THEM INTO TERRACE SLOPES OR OVER THE SLOPE (3.5.3.2) (10, "STEEP SLOPE")?  YES  NO  N/A

5.11. THE STRUCTURAL EPSC MEASURES HAVE BEEN INCLUDED IN THE TOTAL PROJECT IMPACTS AND HAVE BEEN INCLUDED IN THE AQUATIC ECOTOXICITY RISK ASSESSMENT REPORT (3.5.11). DO THE PERMITS (3.5.1) REFER TO THE LIST OF APPLICABLE ENVIRONMENTAL PERMITS LOCATED ON SWPPP SHEET 5.8. ALL PERMITS WILL BE MAINTAINED ON SITE WITHIN THE DOCUMENTATION AND PERMITS' BINDER.

5.12. THE EPSC CONTROL MEASURES LISTED IN THE QUANTITIES TABLE ON SHEET 5.2.3.3 HAVE BEEN SPECIFICALLY APPROVED WITH TDOT STANDARD DRAWINGS AND GOOD ENGINEERING PRACTICES (3.5.3.1.b).

5.13. EPSC MEASURES SHALL BE INSTALLED PER TDOT STANDARDS (i.e. STANDARD DRAWINGS) AND SHALL BE FUNCTIONAL PRIOR TO ANY EARTH MOVING OPERATIONS.

5.14. EPSC MEASURES WILL NOT BE INSTALLED WITHIN A STREAM WITHOUT FIRST OBTAINING APPROVAL FROM THE PERMITS SECTION.

5.15. TEMPORARY EPSC MEASURES MAY BE REMOVED AT THE BEGINNING OF THE WORKDAY BUT MUST BE REINSTALLED AT THE END OF THE WORKDAY OR BEFORE A PRECIPITATION EVENT.

5.16. EPSC MEASURES LOCATED IN WOTUS (EPHEMERAL STREAMS) MUST BE CONSIDERED TEMPORARY AND SHALL BE REMOVED AT THE END OF CONSTRUCTION.

5.17. THE CONTRACTOR SHALL ESTABLISH AND MAINTAIN A PROACTIVE METHOD TO PREVENT THE OFF-SITE MIGRATION OR DEPOSIT OF SEDIMENT OFF THE PROJECT LIMITS (E.G. R.O.W., EASEMENTS, ETC.) INTO WATERS OF THE STATE, OR ONTO ROADWAYS USED BY THE PUBLIC. ACCUMULATIONS OF SEDIMENT THAT HAVE NOT REACHED A STREAM MUST BE REMOVED TO A LEVEL SUFFICIENT TO MINIMIZE OFF-SITE IMPACTS (E.G., FUGITIVE SEDIMENT THAT HAS ESCAPED THE CONSTRUCTION SITE AND HAS COLLECTED IN A STREET MUST BE REMOVED SO THAT IT IS NOT SUBSEQUENTLY WASHED INTO STORM SEWERS AND STREAMS BY THE NEXT RAIN AND/OR SO THAT IT DOES NOT POSSE A SAFETY HAZARD TO USERS OF PUBLIC STREETS). PROPERTY MUST BE SETTLED WITH THE ADJOINING PROPERTY OWNER BEFORE REMOVAL OF SEDIMENT. SEDIMENT THAT MIGRATES INTO WATERS OF THE STATE SHALL NOT BE REMOVED WITHOUT GUIDANCE FROM TDOT ENVIRONMENTAL PERSONNEL.

5.18. OFFSITE VEHICLE TRACKING OF SEDIMENTS AND THE GENERATION OF DUST SHALL BE MINIMIZED. A STABILIZED CONSTRUCTION EXIT (A POINT OF ENTRANCE/EXIT TO THE CONSTRUCTION PROJECT) SHALL BE PROVIDED TO REDUCE THE TRACKING OF MUD AND DIRT ONTO PUBLIC ROADS BY CONSTRUCTION VEHICLES.

5.19. THE QUANTITIES REQUIRED FOR STABILIZED CONSTRUCTION EXITS PER TDOT STANDARDS HAVE BEEN SPECIFIED ON SHEET 2A-2A1.38 (3.5.3.1.n).

5.20. DISCHARGES FROM DEWATERING ACTIVITIES ARE PROHIBITED UNLESS MANAGED BY APPROPRIATE CONTROLS THAT PROVIDE THE LEVEL OF PROTECTION (FILTRATION) NECESSARY TO COMPLY WITH PERMIT REQUIREMENTS (4.1.4).

5.21. SETTLING BASINS AND SEDIMENT TRAPS SHALL BE PROPERLY DESIGNED PER THE SIZE OF THE DRAINAGE AREAS OR VOLUME OF WATER TO BE TREATED. TREATED WATER MUST BE DISCHARGED THROUGH A PIPE OR CHANNEL THAT IS DESIGNED TO PREVENT EROSION. THE DISCHARGE DOES NOT CAUSE EROSION OR SEDIMENT TRANSPORT.

5.22. DISCHARGES FROM SEDIMENT BASINS AND IMPOUNDMENTS SHALL UTILIZE OUTLET STRUCTURES THAT ONLY WITHDRAW WATER FROM NEAR THE SURFACE OF THE BASIN OR IMPOUNDMENT. TREATED WATER SHALL BE DISCHARGED THROUGH A PIPE OR CHANNEL THAT IS DESIGNED TO PREVENT EROSION. THE DISCHARGE DOES NOT CAUSE EROSION OR SEDIMENT TRANSPORT (4.1.7).

5.23. THE DEWATERING OF WORK AREAS, TRENCHES, FOUNDATIONS, EXCAVATIONS, ETC., SHALL HAVE COLLECTED STORMWATER WATER TREATED IN SETTLING BASINS OR TREATED BY FILTRATION AND/OR CHEMICAL TREATMENT PRIOR TO ITS DISCHARGE. ALL CHEMICAL TREATMENTS MUST BE APPLIED PER SECTION 6 FLOCCULANTS.

5.24. WATER DISCHARGED FROM DEWATERING ACTIVITIES SHALL NOT CAUSE EROSION OR SEDIMENT TRANSPORT. WATER MUST BE HELD WITHIN SETTLING BASINS UNTIL IT IS AT LEAST AS CLEAR AS THE RECEIVING WATERS.

5.25. DEWATERING STRUCTURES, SEDIMENT FILTER BAGS, SEDIMENT BASINS OR OTHER STRUCTURES NOT BE LOCATED CLOSER THAN 30 FEET (60 FEET DESIRABLE) FROM EXISTING OR PROPOSED WATERS. WATERS SHALL BE PARAMETERED AND EXCEPTIONAL TENNESSEE WATERS AND 15 FEET (30 FEET DESIRABLE) VEGETATIVE BUFFER) FOR ALL OTHER FEATURES FROM THE TOP BANK OF A STREAM, WOTUS (EPHEMERAL), WETLAND OR OTHER NATURAL RESOURCE AND SHALL BE PROPERLY DESIGNED PER THE SIZE OF THE DRAINAGE AREAS OR VOLUME OF WATER TO BE TREATED.

5.26. STABILIZATION PRACTICES: PRE-CONSTRUCTION VEGETATIVE COVER WILL NOT BE DESTROYED, REMOVED OR DISTURBED MORE THAN 14 DAYS PRIOR TO GRADING OR EARTH MOVING UNLESS THE AREA WILL BE SEEDED AND/OR MULCHED OR OTHER TEMPORARY COVER IS INSTALLED (3.5.3.1.h).

5.27. STABILIZATION MEASURES WILL BE INITIATED AS SOON AS POSSIBLE WHERE CONSTRUCTION ACTIVITIES HAVE TEMPORARILY OR PERMANENTLY CEASED. TEMPORARY OR PERMANENT STABILIZATION WILL BE COMPLETED WITHIN 14 DAYS AFTER ACTIVITY HAS TEMPORARILY OR PERMANENTLY CEASED IN THAT AREA. PERMANENT STABILIZATION SHALL BE MAINTAINED THROUGHOUT THE PROJECT. REPLACE TEMPORARY MEASURES AS SOON AS PRACTICABLE (3.5.3.2).

5.28. PRIORITY SHALL BE GIVEN TO FINISHING OPERATIONS AND PERMANENT EPSC MEASURES OVER TEMPORARY EPSC MEASURES ON ALL PROJECTS. UNPACKED GRAVEL CONTAINING FINES (SILT AND CLAY) SHALL NOT BE USED FOR CRUSHER-RUN WILL NOT BE CONSIDERED A NON-ERODIBLE SURFACE.

5.29. DELAYING THE PLANTING OF COVER VEGETATION UNTIL WINTER MONTHS OR DRY MONTHS SHOULD BE AVOIDED, IF POSSIBLE.

5.30. A SOIL ANALYSIS SHALL BE PERFORMED PRIOR TO THE APPLICATION OF FERTILIZERS TO ANY PORTION OF THE SITE. SOILS SHOULD BE ANALYZED FOR PH, BUFFER VALUE, PHOSPHOROUS, POTASSIUM, CALCIUM AND MAGNESIUM. SOIL SAMPLES SHOULD BE REPRESENTATIVE OF THE AREA FOR WHICH FERTILIZER WILL BE APPLIED. SAMPLE TYPE SHOULD BE COLLECTED AND ANALYZED IN ACCORDANCE WITH THE UT EXTENSION SOIL TESTING BROCHURE PB1061 (4.1.5).

5.31. FERTILIZERS SHALL BE APPLIED ONLY IN THE AMOUNTS SPECIFIED FROM THE ANALYSES. ONCE APPLIED, FERTILIZERS SHALL BE WORKED INTO THE SOIL TO LIMIT THE EXPOSURE TO STORMWATER.

5.32. STEEP SLOPES SHALL BE TEMPORARILY STABILIZED NOT LATER THAN 7 DAYS AFTER CONSTRUCTION ACTIVITY ON THE SLOPE HAS TEMPORARILY OR PERMANENTLY CEASED (3.5.3.2).

THE TDDT ENVIRONMENTAL DIVISION PERMITS AND/OR COMPLIANCE AND FIELD SERVICES OFFICE FOR REVIEW AND APPROVAL.

SITE IN ACCORDANCE WITH THE MANUFACTURERS RECOMMENDED APPLICATION OR DOSAGE RATE.

6. **FLOCCULANTS (3.5.3.1.b)**  
IS ADDITIONAL PHYSICAL OR CHEMICAL TREATMENT OF STORMWATER RUNOFF NECESSARY (6.4.1.a)?  YES  NO  
IF YES, THE FOLLOWING NOTES APPLY:

- 6.1. POLYACRYLAMIDES (PAM) SHALL BE OF THE ANIONIC OR NEUTRALLY CHARGED TYPE ONLY. PAM REQUIREMENTS ARE AS FOLLOWS:
  - 6.1.1. CATIONIC PAM IS NOT ALLOWED BECAUSE OF ITS TOXICITY TO FISH AND AQUATIC LIFE.
  - 6.1.2. ANIONIC AND NEUTRALLY CHARGED PAM SHALL MEET THE EPA AND FDA ACRYLAMIDE MONOMER LIMITS OF EQUAL TO OR LESS THAN 0.05% BY WEIGHT ACRYLAMIDE MONOMER.
  - 6.1.3. ANIONIC AND NEUTRALLY CHARGED PAM SHALL HAVE A DENSITY OF 10% TO 55% BY WEIGHT AND A MOLECULAR WEIGHT OF 16 TO 24 MGD MOLES.
  - 6.1.4. PAM MIXTURES SHALL BE NON-COMBUSTIBLE.
  - 6.1.5. PAM SHALL CONTAIN ONLY MANUFACTURER-RECOMMENDED ADDITIVES.

6.2. ALL PHYSICAL AND/OR CHEMICAL TREATMENT WILL BE RESEARCHED AND APPLIED IN ACCORDANCE WITH MANUFACTURERS' GUIDELINES AND FULLY DESCRIBED ON THE EPSC PLANS (3.5.3.1.b).

6.3. OCCUPATIONAL SAFETY SHALL BE HANDLED IN ACCORDANCE WITH ALL OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION (OSHA) MATERIAL SAFETY DATA SHEET (MSDS) REQUIREMENTS AND SHALL BE APPLIED IN ACCORDANCE WITH THE MANUFACTURERS' RECOMMENDATIONS FOR THE SPECIFIED USE CONFORMING TO ALL FEDERAL, STATE AND LOCAL LAWS, RULES AND REGULATIONS.

6.4. ALL VENDORS AND SUPPLIERS OF FLOCCULANTS SHALL PRESENT OR SUPPLY A WRITTEN TOXICITY REPORT FOR BOTH ACUTE AND CHRONIC TOXICITY TESTS WHICH VERIFIES THAT THE FLOCCULANT EXHIBITS ACCEPTABLE TOXICITY PARAMETERS WHICH MEET OR EXCEED THE EPA REQUIREMENTS FOR THE STATE AND FEDERAL WATER QUALITY STANDARDS. WHOLE EFFLUENT TESTING DOES NOT MEET THIS STANDARD. ANY TOXICITY TESTS THAT HAVE OCCURRED AND TOXIC POTENTIALS HAVE BEEN REDUCED.

6.5. DO NOT APPLY FLOCCULANTS DIRECTLY TO, OR WITHIN 60 FEET OF, ANY STREAMS, WETLANDS, OR OTHER NATURAL WATER RESOURCE LOCATED ON OR ADJACENT TO THE CONSTRUCTION SITE. DO NOT APPLY FLOCCULANTS TO ANY EXISTING OR PROPOSED POND OR TO SEDIMENT POND OR TO SLOPES THAT PRODUCE RUNOFF DIRECTLY INTO A STREAM, WETLAND, OR OTHER NATURAL WATER RESOURCE. DO NOT APPLY FLOCCULANTS IMMEDIATELY AT A STORMWATER OUTFALL WHERE RUNOFF LEAVES THE PROJECT LIMITS.

6.6. BEFORE FLOCCULANTS CAN BE USED ON A CONSTRUCTION PROJECT, SITE-SPECIFIC SOIL SAMPLES MUST BE OBTAINED AND TESTED BY THE MANUFACTURER OR THEIR REPRESENTATIVE TO IDENTIFY THE OPTIMUM FLOCCULANT TYPE AND APPLICATION RATE. SINCE FLOCCULANT EFFICACY IS HIGHLY DEPENDENT ON SOIL TYPE, SOIL SAMPLES WILL NEED TO BE OBTAINED FROM EACH SOIL HORIZON THAT WILL BE ACCESSED DURING EXCAVATION. FLOCCULANTS SHOULD BE OBTAINED FROM EACH SOIL HORIZON THAT WILL BE ACCESSED WITH THE MANUFACTURER'S CONSTRUCTION SITE APPLICATION RATE. THE APPLICATION METHOD SHALL ENSURE UNIFORM COVERAGE TO THE TARGET AREA. DO NOT APPLY EMULSION FORMS OF FLOCCULANTS DIRECTLY TO STORMWATER RUNOFF OR TO STREAMS, WETLANDS, OR OTHER WATER RESOURCES DUE TO SURFACTANT TOXICITY.

6.7. FLOCCULANT POWDER MAY BE APPLIED BY A HAND SPREADER OR A MECHANICAL SPREADER. IF APPROVED BY THE MANUFACTURER, FLOCCULANT MAY BE MIXED WITH DRY SILICA SAND, FERTILIZER, SEED, OR OTHER SOIL AMENDMENTS TO AID IN SPREADING. FLOCCULANTS MAY ALSO BE APPLIED WITH A WATER TRUCK OR AS PART OF HYDRO-SEEDING. APPLICATION METHOD SHALL ENSURE UNIFORM COVERAGE TO THE TARGET AREA.

6.8. MANUFACTURER'S GUIDANCE SHOULD BE FOLLOWED FOR BLOCK, LOG AND SOCK SPACING CONFIGURATIONS. BEFORE FLOCCULANTS CAN BE USED ON A CONSTRUCTION PROJECT, SITE-SPECIFIC SOIL SAMPLES MUST BE OBTAINED AND TESTED BY THE MANUFACTURER OR THEIR REPRESENTATIVE TO IDENTIFY THE OPTIMUM FLOCCULANT TYPE AND APPLICATION RATE. SOIL SAMPLES WILL NEED TO BE OBTAINED FROM EACH SOIL HORIZON THAT WILL BE ACCESSED DURING EXCAVATION. FLOCCULANTS SHOULD BE APPLIED ON A CONSTRUCTION

7. **UTILITY RELOCATION**

ARE UTILITIES INCLUDED IN THE CONTRACT?  YES  NO  
IF YES, THE FOLLOWING APPLY:

7.1. STORMWATER WHICH COLLECTS IN THE UTILITY TRENCH SHALL BE PUMPED INTO A DEWATERING STRUCTURE OR SEDIMENT FILTER BAG AND TREATED PRIOR TO DISCHARGE.

7.2. SILT FENCE SHALL BE INSTALLED ON THE DOWNGRADIENT SIDE OF STOCKPILED SOIL. ANY TRENCHING ACROSS WET WEATHER CONVEYANCES SHALL BE DONE DURING DRY CONDITIONS, REMOVED AND STABILIZED BY THE END OF THE WORK DAY.

7.3. UTILITY CROSSINGS IN ENVIRONMENTAL FEATURES SHALL BE CONSTRUCTED IN ACCORDANCE WITH TDDT STANDARDS AND NO WORK SHALL BE CONDUCTED IN FLOWING WATERS. ENVIRONMENTAL PERMITS APPLY TO UTILITIES IN THIS PROJECT. THE STATE CONTRACTOR SHALL COMPLY WITH ALL REQUIREMENTS OF THE PERMITS.

7.4. IT IS THE RESPONSIBILITY OF THE STATE UTILITY CONTRACTOR TO PROTECT EXPOSED EARTH FROM EROSION AND TO PROVIDE FOR CONTAINMENT OF SEDIMENT THAT MAY RESULT FROM THEIR WORK. PRIOR TO BEGINNING WORK, ADEQUATE EPSC MEASURES MUST BE IN PLACE TO TRAP ANY SEDIMENT THAT MAY TRAVEL OFF-SITE IN THE EVENT OF RAIN. DURING THE PROGRESSION OF THEIR WORK, EXPOSED AREAS SHOULD BE PROTECTED WITH SLOTTED BARRIERS. DURING THEIR OPERATIONS, THEY SHALL EXERCISE CARE TO PREVENT EROSION AND OPERATIONS HAVE UNPROTECTED ACCESS TO FLOWING OFF-SITE AND ENTERING WATERS OF THE STATE/US.

7.5. FOR THE INSTALLATION OF BURIED UTILITIES (PIPES AND CABLES), BACKFILLED TRENCHES SHALL BE SEDED AND MULCHED OR SODED DAILY IF POSSIBLE, BUT NO LATER THAN FOURTEEN DAYS AFTER BEING BACKFILLED. ANY TEMPORARY SPOILS OF EXCAVATED EARTH SHALL BE LOCATED WITHIN TDDT EPSC MEASURES OR RECEIVE SEPARATE EPSC MEASURES. IF TRENCHES ARE NOT BACKFILLED OVERNIGHT, APPROPRIATE EPSC MEASURES WILL BE INSTALLED BY THE STATE UTILITY CONTRACTOR UNTIL THE TRENCH IS BACKFILLED.

7.6. IN REGARDS TO EPSC, TDEC REGULATIONS APPLY TO THE STATE UTILITY CONTRACTORS ON THIS PROJECT. THE STATE CONTRACTOR IS RESPONSIBLE FOR EPSC MEASURES RELATED TO UTILITY CONSTRUCTION INCLUDED IN THE STATE CONTRACT.

7.7. TRENCHES FORMED FOR THE INSTALLATION OF BURIED UTILITIES MAY CAUSE STORMWATER RUNOFF TO CONCENTRATE AT THE TRENCH LINE. ADDITIONAL EPSC MEASURES MAY BE REQUIRED TO BE INSTALLED AS APPROVED BY THE TDDT PROJECT ENGINEER.

7.8. FOR THE INSTALLATION OF UNDERGROUND UTILITIES OUTSIDE OF THE TDDT RIGHT-OF-WAY, EPSC MEASURES SHALL BE INSTALLED PRIOR TO CLEARING (TRENCHING AND ASSOCIATED BLASTING) IN THOSE AREAS NECESSARY TO PREVENT SEDIMENT FROM LEAVING THE CONSTRUCTION AREA. THESE EPSC MEASURES SHALL REMAIN UNTIL THE BACKFILLED TRENCH IS STABILIZED WITH FINAL VEGETATIVE COVER.

7.9. THE UTILITY CONTRACTOR SHALL RESTORE ALL AFFECTED WET WEATHER CONVEYANCES TO THE EXISTING TOPOGRAPHIC CONDITIONS AS APPROVED BY THE TDDT RESPONSIBLE PARTY.

7.10. THE UTILITY CONTRACTOR WILL PROVIDE APPROPRIATE EPSC MEASURES TO REPLACE ON-SITE EPSC MEASURES REMOVED TO FACILITATE THE INSTALLATION OF UTILITIES. REPLACEMENT OF EPSC MEASURES WILL BE COORDINATED WITH THE TDDT ENGINEER BEFORE COMMENCING WORK.

7.11. FOR UTILITY CROSSINGS THAT UTILIZE HORIZONTAL DIRECTIONAL DRILLING THE FOLLOWING SHALL APPLY:

7.11.1. THE ENTRY AND EXIT POINTS SHALL BE AT LEAST 50 FEET FROM THE STREAM BANK OR WETLAND BOUNDARY.

7.11.2. THE DEPTH OF BORE BELOW THE STREAM IS SUFFICIENT TO PREVENT RELEASE OF DRILLING FLUID, BASED ON THE PARENT MATERIAL.

7.11.3. A SITE-SPECIFIC CONTINGENCY AND CONTAINMENT PLAN FOR INADVERTENT RELEASE OF DRILLING FLUID SHALL BE ESTABLISHED PRIOR TO COMMENCEMENT OF WORK. THIS PLAN SHALL BE SUBMITTED TO THE TDDT PROJECT ENGINEER AND

8. **MAINTENANCE AND INSPECTION**

8.1. INSPECTION PRACTICES (3.5.8)

PROJECT EPSC INSPECTORS AND ENGINEERS (INCLUDING TDDT STAFF, CONSULTANTS AND CONTRACTOR STAFF) RESPONSIBLE FOR THE INSPECTION, IMPLEMENTATION, MAINTENANCE AND REPAIR OF EPSC MEASURES SHALL MEET ONE OF THE FOLLOWING REQUIREMENTS (3.5.8.1):

8.1.1. SUCCESSFULLY COMPLETED THE TDDT EPSC INSPECTIONS TRAINING AND ANY RECERTIFICATION COURSE AS REQUIRED.

8.1.2. SUCCESSFULLY COMPLETED THE TDEC LEVEL I - FUNDAMENTALS OF EROSION PREVENTION AND SEDIMENT CONTROL COURSE AND ANY RECERTIFICATION COURSES AS REQUIRED.

8.1.3. BE A CURRENT TN LICENSED PROFESSIONAL ENGINEER OR LANDSCAPE ARCHITECT.

8.1.4. BE A CURRENT CERTIFIED PROFESSIONAL IN EROSION AND SEDIMENT CONTROL (CPESC).

8.1.5. SUCCESSFULLY COMPLETED TDEC LEVEL II - DESIGN PRINCIPLES FOR EROSION PREVENTION AND SEDIMENT CONTROL FOR CONSTRUCTION SITES COURSE AND ANY RECERTIFICATION COURSE AS REQUIRED.

8.1.2. THE TDDT CONSTRUCTION ENGINEER (OR THEIR DULY AUTHORIZED REPRESENTATIVE) AND THE CONTRACTOR'S SITE SUPERINTENDENT ARE RESPONSIBLE FOR INSPECTIONS. THE CONTRACTOR SHALL PROVIDE ACCESS TO ALL EPSC MEASURES TO THEIR DULY AUTHORIZED REPRESENTATIVE. THE CONTRACTOR SHALL COMPLETE THE EPSC INSPECTION REPORTS AND DISTRIBUTE COPIES PER THE CONTRACT.

8.1.3. THE INSPECTOR SHALL CONDUCT PRE-CONSTRUCTION INSPECTIONS TO VERIFY AREAS THAT ARE NOT TO BE DISTURBED HAVE BEEN MARKED IN THE SWPPP AND IN THE FIELD BEFORE LAND DISTURBANCE ACTIVITIES BEGIN AND INITIAL MEASURES HAVE BEEN INSTALLED (10 "INSPECTOR") (3.5.1.9).

8.1.4. EPSC CONTROLS SHALL BE INSPECTED TO VERIFY MEASURES HAVE BEEN INSTALLED AND MAINTAINED IN ACCORDANCE WITH TDDT STANDARD DRAWINGS, SPECIFICATIONS AND GOOD ENGINEERING PRACTICES. EPSC INSPECTIONS SHALL BE DOCUMENTED ON THE TDDT EPSC INSPECTION REPORT FORM AND THE TDEC CONSTRUCTION STORMWATER INSPECTION CERTIFICATION (TWICE-WEEKLY INSPECTIONS) FORM.

8.1.5. OUTFALL POINTS SHALL BE INSPECTED TO ASCERTAIN WHETHER EPSC MEASURES ARE EFFECTIVE IN PREVENTING EROSION AND CONTROLLING SEDIMENT INCLUDING SIGNIFICANT IMPACTS TO SURROUNDING STATE WATERS, WOTUS (EPIHEMERAL), WETLANDS, OTHER NATURAL RESOURCES AND ADJACENT PROPERTY OWNERS. WHERE DISCHARGE LOCATIONS SHALL BE INSPECTED LOCATIONS WHERE VEHICLES ENTER AND EXIT THE SITE SHALL BE INSPECTED FOR EVIDENCE OF OFF-SITE ROADWAY SEDIMENT TRACKING.

8.1.6. INSPECTIONS WILL BE CONDUCTED AT LEAST TWICE EVERY OTHER WEEK AND AT LEAST 10 HOURS APART. THE FIRST CALENDAR WEEK IS DEFINED AS SUNDAY THROUGH SATURDAY. QUALITY ASSURANCE INSPECTIONS OF TDDT EPSC, NPDES AND WATER QUALITY PERMIT REQUIREMENTS SHALL BE PERFORMED PER THE TDDT ENVIRONMENTAL DIVISION COMPLIANCE AND FIELD SERVICES OFFICE.

8.1.7. THE FREQUENCY OF EPSC INSPECTIONS MAY BE REDUCED TO ONCE A MONTH WHERE SITES OR PORTIONS OF SITES HAVE BEEN TEMPORARILY STABILIZED UNTIL CONSTRUCTION ACTIVITIES RESUME WITH WRITTEN NOTIFICATION BY THE TDDT REGIONAL ENGINEER TO TDEC NASHVILLE CENTRAL OFFICE AND SUBSEQUENT TDEC APPROVAL. WRITTEN NOTIFICATION MUST INCLUDE THE INTENT TO CHANGE FREQUENCY AND JUSTIFICATION (3.5.8.2.a).

8.1.8. ALL DISTURBED AREAS OF THE SITE THAT HAVE NOT BEEN FINALLY STABILIZED, AREAS USED FOR MATERIAL STORAGE THAT ARE EXPOSED TO PRECIPITATION, STRUCTURAL CONTROL



MEASURES AND LOCATIONS WHERE VEHICLES ENTER OR EXIT THE SITE, AND EACH OUTFALL WILL BE INSPECTED (3.5.8.2.b).  
8.1.9. THE INSPECTOR WILL OVERSEE THE REQUIREMENTS OF OTHER CONSTRUCTION-RELATED WATER QUALITY PERMITS (I.E. TDEC PERMITS) AND CONSTRUCTION ACTIVITIES AROUND WATERS OF THE STATE (10 "INSPECTOR").

8.1.10. THE SWPPP WILL BE REVISED AS NECESSARY BASED ON THE RESULTS OF THE INSPECTION. REVISION(S) WILL BE RECORDED IN THE SWPPP AND THE REVISION(S) WILL BE IMPLEMENTED WITHIN 14 DAYS OF THE INSPECTION (3.5.8.2.c AND 3.5.8.2.d).

8.1.11. DOCUMENTATION OF INSPECTIONS WILL BE MAINTAINED ON SITE IN THE "DOCUMENTATION AND PERMITS" BINDER. REPORTS WILL BE SUBMITTED TO THE TDOT PROJECT ENGINEER PER THE CONTRACT.

8.1.12. THESE INSPECTION REQUIREMENTS DO NOT APPLY TO DEFINABLE AREAS OF THE SITE THAT HAVE MET FINAL STABILIZATION REQUIREMENTS AND HAVE BEEN NOTED IN THE SWPPP.

8.1.13. TRAINED CERTIFIED INSPECTORS SHALL COMPLETE INSPECTION TO THE BEST OF THEIR ABILITY. FALSIFYING INSPECTION RECORDS OR OTHER DOCUMENTATION OR FAILURE TO COMPLETE INSPECTION DOCUMENTATION SHALL RESULT IN A COMPLETE STOP OF WORK PERMITS AND ANY OTHER APPLICABLE ACTS OR RULES (3.5.8.2.a).

8.2. DUTY AUTHORIZED REPRESENTATIVE (7.7.3)

THE PROJECT ENGINEER MAY DELEGATE AN INDIVIDUAL AND/OR CONSULTANT TO SIGN EPSC INSPECTIONS REPORTS, FOR SATISFYING SIGNATORY REQUIREMENTS FOR EPSC INSPECTION REPORTS. THE PROJECT ENGINEER AND NEWLY AUTHORIZED INDIVIDUAL ACCEPTING RESPONSIBILITY MUST COMPLETE AND SIGN THE TDOT CONSTRUCTION DIVISION EPSC DELEGATION OF AUTHORITY.

8.3. MAINTENANCE PRACTICES (3.5.3.1 AND 3.5.7)

8.3.1. ALL CONTROLS WILL BE MAINTAINED IN GOOD AND EFFECTIVE OPERATING ORDER AND IN ACCORDANCE WITH TDOT STANDARD DRAWINGS AND GOOD ENGINEERING PRACTICES: (3.3.3.1.b)

8.3.2. MAINTENANCE AND REPAIR ACTIVITIES ARE THE RESPONSIBILITY OF THE CONTRACTOR.

8.3.3. UPON CONCLUSION OF THE INSPECTIONS, EPSC MEASURES FOUND TO BE INEFFECTIVE SHALL BE REPAIRED, REPLACED OR MODIFIED BEFORE THE NEXT RAIN EVENT, IF POSSIBLE, BUT IN NO CASE, MORE THAN 24 HOURS AFTER THE INSPECTION OR WHEN THE CONDITION IS IDENTIFIED. IF THE REPAIR, REPLACEMENT OR MODIFICATION IS NOT PRACTICAL WITHIN THE 24-HOUR TIMEFRAME, THEN DOCUMENTATION PROVIDED BY THE CONTRACTOR SHALL BE SUBMITTED TO THE TDOT EPSC INSPECTION REPORT. AN ESTIMATED REPAIR SCHEDULE OR MODIFICATION SCHEDULE SHALL BE DOCUMENTED WITHIN 24 HOURS AFTER IDENTIFICATION (3.5.8.2.e).

8.3.4. SEDIMENT SHALL BE REMOVED FROM SEDIMENT CONTROL STRUCTURES (SEDIMENT TRAPS, SILT FENCE, SEDIMENT BASINS, OTHER CONTROLS, ETC.) WHEN THE DESIGN CAPACITY HAS BEEN REDUCED BY FIFTY PERCENT (50%), (3.5.3.1.e).

8.3.5. DURING SEDIMENT REMOVAL, THE CONTRACTOR SHALL TAKE STEPS TO ENSURE THAT STRUCTURAL COMPONENTS OF EPSC MEASURES ARE NOT DAMAGED AND THIS MADE INEFFECTIVE IF DAMAGE DOES OCCUR, THE CONTRACTOR SHALL REPAIR THE EPSC MEASURES AT THE CONTRACTOR'S OWN EXPENSE.

8.3.6. CHECK DAMS WILL BE INSPECTED FOR STABILITY. SEDIMENT WILL BE REMOVED WHEN DEPTH REACHES ONE-HALF (1/2) THE HEIGHT OF THE DAM.

8.3.7. SEDIMENT REMOVED FROM SEDIMENT CONTROL STRUCTURES SHALL BE PLACED AND TREATED IN A MANNER SO THAT THE SEDIMENT DOES NOT MIGRATE INTO ADJACENT AREAS AND DOES NOT MIGRATE ONTO ADJACENT PROPERTIES AND/OR INTO WATERS OF THE STATE/U.S.

8.3.8. LITTER, CONSTRUCTION DEBRIS, AND CONSTRUCTION MATERIALS MUST BE PROPERLY STORED AND REMOVED FROM STORMWATER EXPOSURE PRIOR TO

ANTICIPATED STORM EVENTS OR BEFORE BEING CARRIED OFF THE SITE BY WIND OR OTHERWISE PREVENTED FROM BECOMING A POLLUTANT SOURCE FOR STORMWATER DISCHARGES. AFTER USE, MATERIALS USED FOR EROSION CONTROL WILL BE REMOVED (3.5.3.1.f).

8.3.9. ALL SEEDED AREAS WILL BE CHECKED FOR BARE SPOTS, EROSION WASHOUTS, AND VIGOROUS GROWTH FREE OF SIGNIFICANT WEED INFESTATIONS.

9. SITE ASSESSMENTS (3.1.2)

QUALITY ASSURANCE SITE ASSESSMENTS OF EROSION PREVENTION AND SEDIMENT CONTROLS SHALL BE PERFORMED PER THE TDOT ENVIRONMENTAL DIVISION COMPLIANCE AND FIELD SERVICES OFFICE GUIDELINES.

10. STORMWATER MANAGEMENT (3.5.4)

10.1. STORMWATER MANAGEMENT WILL BE HANDLED BY TEMPORARY CONTROLS OUTLINED IN THIS SWPPP AND ANY PERMANENT CONTROLS NEEDED TO MEET PERMANENT STORMWATER MANAGEMENT NEEDS IN THE POST CONSTRUCTION PERIOD. PERMANENT CONTROLS WILL BE DEPICTED ON THE PLANS AND NOTED AS PERMANENT.

10.2. DESCRIBE ANY SPECIFIC POST-CONSTRUCTION MEASURES THAT WILL CONTROL VELOCITY, POLLUTANTS, AND/OR EROSION (3.5.4): SOIL EROSION CONTROL, BLANKET, AND RIPRAP WILL BE USED AS DITCH LINING TO PREVENT EROSION. RIPRAP WILL BE USED ON SLOPES AND ALL DRAINAGE TRENCHES AND DITCHES TO PREVENT EROSION.

10.3. OTHER ITEMS NEEDING CONTROL (3.5.5)

CONSTRUCTION MATERIALS: THE FOLLOWING MATERIALS OR SUBSTANCES ARE EXPECTED TO BE PRESENT ON THE SITE DURING THE CONSTRUCTION PERIOD, (CHECK ALL THAT APPLY).

- LUMBER, GUARDRAIL, TRAFFIC CONTROL DEVICES
- CONCRETE WASHOUT
- PIPE CULTURTS (I.E. CONCRETE, CORRUGATED METAL, HPPE, ETC.)
- MINERAL AGGREGATES, ASPHALT
- EARTH
- LIQUID TRAFFIC STRIPING MATERIALS, PAINT
- ROCK
- CURING COMPOUND
- EXPLOSIVES
- OTHER \_\_\_\_\_

THESE MATERIALS WILL BE HANDLED AS NOTED IN THIS SWPPP.

10.4. WASTE MATERIALS (3.5.5.b)

WASTE MATERIAL (EARTH, ROCK, ASPHALT, CONCRETE, ETC.) NOT REQUIRED FOR THE CONSTRUCTION OF THE PROJECT WILL BE DISPOSED OF BY THE CONTRACTOR IN ACCORDANCE WITH THE TDOT CONSTRUCTION CONTRACT AND FEDERAL AND STATE REGULATIONS. IMPACTS TO WATERS OF THE STATE/U.S. SHALL BE AVOIDED IF POSSIBLE. IF UNAVOIDABLE, THE CONTRACTOR WILL OBTAIN ALL NECESSARY PERMITS INCLUDING, BUT NOT LIMITED TO, NPDES AQUATIC LIFE PERMITS (AQUATIC LIFE PERMITS) AND NPDES WASTEWATER TREATMENT PLANT 404 PERMITS, AND TWA SECTION 404 PERMITS TO DISPOSE OF WASTE MATERIALS.

10.5. HAZARDOUS WASTE (3.5.5.c) (7.9)

ALL HAZARDOUS WASTE MATERIALS WILL BE DISPOSED OF IN A MANNER WHICH IS COMPLIANT WITH LOCAL OR STATE REGULATIONS. SITE PERSONNEL WILL BE INSTRUCTED IN THESE PRACTICES, AND THE CONTRACTOR DESIGNATED AS RESPONSIBLE FOR SEDIMENT CONTROL PRACTICES WILL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS TO DISPOSE OF HAZARDOUS MATERIAL.

10.6. SANITARY WASTE (3.5.5.b)

PORTABLE SANITARY FACILITIES WILL BE PROVIDED ON ALL CONSTRUCTION SITES. SANITARY WASTE WILL BE COLLECTED FROM THE PORTABLE UNITS IN A TIMELY MANNER BY A LICENSED WASTE MANAGEMENT COMPANY. THE CONTRACTOR WILL OBTAIN ALL NECESSARY PERMITS TO DISPOSE OF SANITARY WASTE.

10.7. OTHER MATERIALS

THE FOLLOWING MATERIALS OR SUBSTANCES ARE EXPECTED TO BE PRESENT ON THE SITE DURING THE CONSTRUCTION PERIOD. (CHECK ALL THAT APPLY).

- FERTILIZERS AND LIME
- PESTICIDES AND/OR HERBICIDES
- DIESEL AND GASOLINE
- MACHINERY LUBRICANTS (OIL AND GREASE)

THESE MATERIALS WILL BE HANDLED AS NOTED IN THIS SWPPP.

11. NON-STORMWATER DISCHARGES (3.5.9)

11.1. THE FOLLOWING NON-STORMWATER DISCHARGES ARE ANTICIPATED DURING THE CONSTRUCTION OF THIS PROJECT (CHECK ALL THAT APPLY):

- DEWATERING OF WORK AREAS OF COLLECTED STORMWATER AND GROUND WATER.
- WATERS USED TO WASH VEHICLES (OF DUST AND SOIL) WHERE DETERGENTS ARE NOT USED AND DETENTION AND/OR FILTERING IS PROVIDED BEFORE THE WATER LEAVES THE SITE.
- WATER USED TO CONTROL DUST. (3.5.3.1.a)
- POTABLE WATER SOURCES INCLUDING WATERLINE FLUSHING FROM WHICH CHLORINE HAS BEEN REMOVED TO THE MAXIMUM EXTENT PRACTICABLE.
- UNCONTAMINATED GROUNDWATER OR SPRING WATER.
- FOUNDATION OR FOOTING DRAINS WHERE FLOWS ARE NOT CONTAMINATED WITH POLLUTANTS.
- OTHER: \_\_\_\_\_

11.2. ALL ALLOWABLE NON-STORMWATER DISCHARGES WILL BE DIRECTED TO STABLE DISCHARGE STRUCTURES PRIOR TO LEAVING THE SITE. FILTERING OR CHEMICAL TREATMENT MAY BE NECESSARY PRIOR TO DISCHARGE. ALL CHEMICAL TREATMENTS MUST BE APPLIED PER SECTION 6 FLOCCULANTS.

11.3. THE DESIGN OF ALL IMPACTED EPSC MEASURES RECEIVING FLOW FROM ALLOWABLE NON-STORMWATER DISCHARGES MUST BE DESIGNED TO HANDLE THE VOLUME OF THE NON-STORMWATER COMPONENT.

11.4. WASH DOWN OR WASTE DISCHARGE OF CONCRETE TRUCKS WILL NOT BE PERMITTED ON-SITE UNLESS PROPER SETTLEMENT AREAS HAVE BEEN PROVIDED IN ACCORDANCE WITH BOTH STATE AND FEDERAL REGULATIONS.

11.5. ARE ANY DISCHARGES ASSOCIATED WITH INDUSTRIAL (NON-CONSTRUCTION STORMWATER) ACTIVITY EXPECTED (3.5.1.i)?

YES  NO  
IF YES, SPECIFY THE LOCATION OF THE ACTIVITY AND ITS PERMIT NUMBER: \_\_\_\_\_

12. SPILL PREVENTION, MANAGEMENT AND NOTIFICATION (3.5.5.e, 5.1)

12.1. SPILL PREVENTION (3.5.5.g)  
12.1.1. CONTRACTORS BULK FUEL AND PETROLEUM PRODUCTS STORED ON-SITE OR ADJACENT TO THE FLOW, IN ABOVE GROUND STORAGE TANKS WITH AGGREGATE STORAGE CAPACITY IN EXCESS OF 1,320 GALLONS SHALL HAVE SECONDARY CONTAINMENT.

12.1.2. THE CONTRACTOR SHALL BE RESPONSIBLE FOR PREPARING A SPILL PREVENTION CONTROL AND COUNTERMEASURE (SPCC) PLAN AS REQUIRED BY TDOT SPECIAL PROVISION 107FP (REGARDING WATER QUALITY AND STORM WATER PERMITS) AND THE LAW.

12.1.3. THE CONTRACTOR SHALL BE SOLELY RESPONSIBLE FOR OBTAINING ANY NECESSARY LOCAL, STATE, AND FEDERAL PERMITS. THE SPCC PLAN AND/OR PERMITS SHALL BE KEPT ON-SITE AND A COPY PROVIDED TO THE TDOT CONSTRUCTION ENGINEER.

12.2. MATERIAL MANAGEMENT

12.2.1. HOUSEKEEPING

ONLY NEEDED PRODUCTS WILL BE STORED ON-SITE BY THE CONTRACTOR. EXCEPT FOR BULK MATERIALS THE CONTRACTOR WILL STORE ALL MATERIALS UNDER COVER AND IN APPROPRIATE CONTAINERS. PRODUCTS MUST BE STORED IN ORIGINAL

CONTAINERS AND LABELED. MATERIAL MIXING WILL BE CONDUCTED IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS. WHEN POSSIBLE, ALL PRODUCTS WILL BE USED COMPLETELY BEFORE PROPERLY DISPOSING OF THE DISPOSAL OF MATERIALS AND CONTAINERS WILL BE FOLLOWED. THE CONTRACTOR'S SITE SUPERINTENDENT SHALL INSPECT AND DISPOSE OF ALL WASTE MATERIALS TO ENSURE PROPER USE AND DISPOSAL. DUST GENERATED WILL BE CONTROLLED IN AN ENVIRONMENTALLY SAFE MANNER. VEGETATION AREAS NOT ESSENTIAL TO THE CONSTRUCTION PROJECT WILL BE PRESERVED AND MAINTAINED AS NOTED ON THE PLANS.

12.2.2. HAZARDOUS MATERIALS

PRODUCTS WILL BE KEPT IN ORIGINAL CONTAINERS UNLESS THE CONTAINER IS NOT RE-SEALABLE. ORIGINAL LABELS AND MATERIAL SAFETY DATA SHEETS WILL BE RETAINED IN A SAFE PLACE. ORIGINAL MANUFACTURER'S INFORMATION SHEETS (MSDS) FOR ALL PRODUCTS TO BE USED WILL BE OBTAINED AND LABEL DIRECTIONS FOR DISPOSAL WILL BE FOLLOWED. MAINTENANCE AND REPAIR OF ALL EQUIPMENT AND VEHICLES INVOLVING OIL CHANGES, HYDRAULIC SYSTEM DRAIN DOWN, DE-GRASING OPERATIONS, FUEL TANK DRAIN DOWN AND REMOVAL, AND OTHER ACTIVITIES WHICH MAY RESULT IN THE ACCIDENTAL RELEASE OF CONTAMINANTS WILL BE CONDUCTED IN A MANNER THAT PREVENTS THE RELEASE OF CONTAMINANTS ONTO THE GROUND. WHEEL WASH WATER WILL BE COLLECTED AND ALLOWED TO SETTLE OUT SUSPENDED SOLIDS PRIOR TO DISCHARGE. WHEEL WASH WATER WILL NOT BE DISCHARGED DIRECTLY INTO ANY STORMWATER SYSTEM OR STORMWATER TREATMENT SYSTEM. POTENTIAL PH-MODIFYING MATERIALS SUCH AS BULK CEMENT, CEMENT DUST, FLY ASH, NEW CONCRETE, AND MIXER WASHOUT WATER WILL BE COLLECTED ON SITE AND MANAGED TO PREVENT CONTAMINATION OF STORMWATER RUNOFF.

12.3. PRODUCT SPECIFIC PRACTICES

12.3.1. PETROLEUM PRODUCTS: ALL ON-SITE VEHICLES WILL BE MONITORED FOR LEAKS AND RECEIVE REGULAR PREVENTIVE MAINTENANCE. PETROLEUM PRODUCTS WILL BE STORED IN TIGHTLY SEALED CONTAINERS WHICH ARE CLEARLY LABELED.

12.3.2. FERTILIZERS: FERTILIZERS WILL BE APPLIED ONLY IN THE AMOUNTS SPECIFIED BY THE SOIL ANALYSIS OR TDD. ONCE APPLIED, FERTILIZERS WILL BE LIMITED TO THE EXPOSURE TO STORMWATER. FERTILIZERS WILL BE STORED IN AN ENCLOSED AREA UNDER COVER. THE CONTENTS OF PARTIALLY USED FERTILIZER BAGS WILL BE TRANSFERRED TO SEALABLE CONTAINERS TO AVOID SPILLS.

12.3.3. PAINTS: ALL CONTAINERS WILL BE TIGHTLY SEALED AND STORED WHEN NOT REQUIRED FOR USE. THE EXCESS WILL BE DISPOSED OF PER THE MANUFACTURER'S INSTRUCTIONS AND APPLICABLE STATE AND LOCAL REGULATIONS.

12.3.4. CONCRETE TRUCKS: CONTRACTORS WILL PROVIDE DESIGNATED AREAS FOR THE STORAGE OF CONCRETE TRUCKS. TRUCKS WILL BE SELF CONTAINED AND NOT CONNECTED TO ANY STORMWATER OUTLET OF THE SITE. UPON COMPLETION OF CONSTRUCTION WASHOUT AREAS WILL BE PROPERLY STABILIZED.

12.4. SPILL MANAGEMENT

IN ADDITION TO THE PREVIOUS HOUSEKEEPING AND MANAGEMENT PRACTICES, THE FOLLOWING PRACTICES WILL BE FOLLOWED FOR SPILL PREVENTION AND CLEANUP IF NECESSARY:

12.4.1. FOR ALL HAZARDOUS MATERIALS STORED ON SITE, THE MANUFACTURER'S RECOMMENDED METHODS FOR SPILL CLEAN UP WILL BE CLEARLY POSTED. SITE PERSONNEL WILL BE MADE AWARE OF THE PROCEDURES AND THE LOCATIONS OF THE INFORMATION AND CLEANUP SUPPLIES.

12.4.2. APPROPRIATE CLEANUP MATERIALS AND EQUIPMENT WILL BE MAINTAINED BY THE CONTRACTOR IN THE MATERIALS STORAGE AREA ON-SITE AND UNDER COVER, AS APPROPRIATE. EQUIPMENT AND MATERIALS MAY INCLUDE ITEMS SUCH AS LITTER, SAND, SAWDUST, AND PLASTIC AND METAL TRASH CONTAINERS SPECIFICALLY FOR CLEAN UP PURPOSES.

12.4.3. ALL SPILLS WILL BE CLEANED IMMEDIATELY AFTER DISCOVERY AND THE MATERIALS DISPOSED OF PROPERLY. THE SPILL AREA WILL BE KEPT WELL VENTILATED AND PERSONNEL WILL WEAR APPROPRIATE PROTECTIVE CLOTHING TO PREVENT INJURY FROM CONTACT WITH A HAZARDOUS SUBSTANCE.

12.4.4. THE CONTRACTOR'S RESPONSIBLE PARTY WILL BE THE SPILL PREVENTION AND CLEANUP COORDINATOR. THE CONTRACTOR IS RESPONSIBLE FOR ENSURING THAT THE SITE SUPERINTENDENT HAS HAD APPROPRIATE TRAINING FOR HAZARDOUS MATERIALS HANDLING, SPILL MANAGEMENT, AND CLEANUP.

12.4.5. IF SPILLS REPRESENT AN IMMINENT THREAT OF ESCAPING THE SITE AND ENTERING RECEIVING WATERS, PERSONNEL WILL RESPOND IMMEDIATELY TO CONTAIN THE RELEASE AND NOTIFY THE SUPERINTENDENT AFTER THE SITUATION HAS BEEN STABILIZED.

12.4.6. IF AN OIL SHEEN IS OBSERVED ON SURFACE WATER (E.G. SETTLEMENT PONDS, DETENTION PONDS, SWALES), ACTION WILL BE TAKEN IMMEDIATELY TO REMOVE THE MATERIAL CAUSING THE SHEEN. THE CONTRACTOR WILL USE APPROPRIATE MATERIALS TO CONTAIN AND ABSORB THE SPILL. THE SOURCE OF THE OIL SHEEN SHALL ALSO BE IDENTIFIED AND REMOVED OR REPAIRED AS NECESSARY TO PREVENT FURTHER RELEASES.

12.4.7. IF A SPILL OCCURS THE CONTRACTOR'S SITE SUPERINTENDENT SHALL BE RESPONSIBLE FOR COMPLETING THE SPILL REPORTING FORM AND FOR REPORTING THE SPILL TO THE TDD. ONLY TDD ENGINEERS AND/OR PROJECT ENGINEERS WILL SIGN SUCH REPORTS. REPORTS TO THE TDD SUPERVISOR AND MEASURES SHALL BE TAKEN IMMEDIATELY TO PREVENT THE POLLUTION OF WATERS OF THE STATE(S), INCLUDING GROUNDWATER, SHOULD A SPILL OCCUR.

12.4.8. APPROPRIATE CLEANUP MATERIALS AND EQUIPMENT SHALL BE MAINTAINED BY THE CONTRACTOR IN THE MATERIALS STORAGE AREA ON-SITE AND UNDER COVER. SPILL RESPONSE EQUIPMENT SHALL BE INSPECTED AND MAINTAINED BY THE CONTRACTOR AS NECESSARY TO REPLACE ANY MATERIALS USED IN SPILL RESPONSE ACTIVITIES.

12.5. SPILL NOTIFICATION (6.1)

WHERE A RELEASE CONTAINING A HAZARDOUS SUBSTANCE IN AN AMOUNT GREATER THAN THAT REPORTED IN THE TDD REPORT IS ESTABLISHED UNDER EITHER 40 CFR 117 OR 40 CFR 302 OCCURS DURING A 24-HOUR PERIOD:

12.5.1. THE TDD PROJECT ENGINEER IS RESPONSIBLE FOR NOTIFYING THE REGIONAL PROJECT DEVELOPMENTS OFFICE (E.G. THE REGIONAL ENVIRONMENTAL FIELD OFFICE, SPECIFIC) AS SOON AS THE OR SHE HAS KNOWLEDGE OF THE DISCHARGE.

12.5.2. NOTIFY THE LOCAL TDEC ENVIRONMENTAL FIELD OFFICE AND ANY OTHER APPLICABLE REGULATORY AGENCIES WITHIN 24 HOURS OF THE SPILL.

12.5.3. IN ADDITION TO ANY FOLLOW UP NOTIFICATIONS REQUIRED BY FEDERAL LAW, A WRITTEN DESCRIPTION OF THE RELEASE, DATE OF RELEASE AND CIRCUMSTANCES LEADING TO THE RELEASE, DATE OF ACTIONS TAKEN TO MITIGATE EFFECTS OF THE RELEASE, STEPS TAKEN TO PREVENT REOCCURRENCE OF THE RELEASE, OCCURRENCE WILL BE SUBMITTED TO THE APPROPRIATE TDEC ENVIRONMENTAL FIELD OFFICE WITHIN 14 DAYS OF KNOWLEDGE OF THE RELEASE.

12.5.4. THE SWPPP MUST BE MODIFIED WITHIN 14 DAYS OF KNOWLEDGE OF THE RELEASE PROVIDING A DESCRIPTION OF THE RELEASE, CIRCUMSTANCES LEADING TO THE RELEASE AND THE DATE OF RELEASE. THE SWPPP WILL BE REVIEWED AND MODIFIED AS NECESSARY TO IDENTIFY MEASURES TO PREVENT THE REOCCURRENCE OF SUCH RELEASES AND TO RESPOND TO SUCH RELEASES.

13. RECORD-KEEPING

13.1. REQUIRED RECORDS

TDD OR THEIR DULY AUTHORIZED REPRESENTATIVE WILL MAINTAIN ALL OF THE FOLLOWING RECORDS OF CONSTRUCTION ACTIVITIES (3.5.3.1.m)(4.1.15)(6.2.1):

13.1.1. THE DATES WHEN MAJOR GRADING ACTIVITIES OCCUR.

13.1.2. THE DATES WHEN CONSTRUCTION ACTIVITIES TEMPORARILY OR PERMANENTLY CEASE ON A PORTION OF THE SITE.

13.1.3. THE DATES WHEN STABILIZATION MEASURES ARE INITIATED.

13.1.4. RECORDS, EPSC INSPECTION REPORTS AND CORRECTIVE MEASURES.

13.1.5. RECORDS OF QUALITY ASSURANCE SITE ASSESSMENTS.

13.1.6. COPY OF SITE EPSC INSPECTOR'S CERTIFICATION AND/OR LICENSING

13.1.7. COPY OF REQUIRED SOIL ANALYSIS

13.1.8. A COPY OF ANY REGULATORY CORRESPONDENCE REGARDING THE EFFECTIVENESS OF THE SWPPP OR EPSC CONTROLS.

13.2. RAINFALL MONITORING PLAN (3.5.3.1.o):

13.2.1. EQUIPMENT

AT A MINIMUM, THE CONTRACTOR WILL INSTALL A FENCE POST AND A RAIN GAUGE TO MONITOR RAINFALL. THE RAIN GAUGE FENCE POST RAIN GAUGE WILL BE A WEDGE-SHARED RAIN GAUGE THAT MEASURES UP TO 6 INCHES OF RAINFALL. AN ENGLISH SCALE WILL BE PROVIDED ON ONE FACE, WITH A METRIC SCALE ON THE OTHER FACE. GRADUATION WILL BE PERMANENTLY MOLDED IN DURABLE WEATHER-RESISTANT PLASTIC. THE MINIMUM GRADUATION WILL BE 0.01 INCH (OR 0.1MM). AN ALUMINUM BRACKET WITH SCREWS MAY BE USED TO MOUNT THE GAUGE ON A WOODEN SUPPORT.

13.2.2. LOCATION

THE RAIN GAUGE WILL BE LOCATED AT OR ALONG THE PROJECT SITE, AS DEFINED IN THE NOI OF THE NPDES PERMIT, IN AN OPEN AREA SUCH THAT THE MEASUREMENT WILL NOT BE INFLUENCED BY ADJACENT STRUCTURES OR OVERHANGS (E.G. TREES, ETC.). AT LEAST ONE RAIN GAUGE WILL BE INSTALLED ALONG EACH LONG (AS MEASURED ALONG THE CENTERLINE OF THE PRIMARY ALIGNMENT) THE PROJECT WHERE CLEARING, GRUBBING, EXCAVATION, GRADING, CUTTING OR FILLING IS ACTIVELY PERFORMED, OR EXPOSED SOIL HAS NOT YET BEEN PERMANENTLY STABILIZED.

13.2.3. METHODS

RAINFALL MONITORING WILL BE INITIATED PRIOR TO CLEARING, GRUBBING, EXCAVATION, GRADING, CUTTING, OR FILLING, EXCEPT AS SUCH MINIMAL CLEARING MAY BE NECESSARY TO INSTALL A RAIN GAUGE IN AN OPEN AREA. THE RAIN GAUGE WILL BE CHECKED FOR OPERATIONAL SOUNDNESS DAILY (DURING NORMAL BUSINESS HOURS IN THE TIME AND PERK IN DRY WEATHER). OPERATIONAL CHECKS WILL BE PERFORMED ON THE SAME DAY IF FOUND TO BE NON-OPERATIONAL OR MISSING.

13.2.4. EACH RAIN GAUGE WILL BE READ (FOR DETAILED RECORDS OF RAINFALL) AND EMPTIED AFTER EVERY RAINFALL EVENT OCCURRING ON THE PROJECT SITE AT APPROXIMATELY THE SAME TIME EACH DAY DURING BUSINESS HOURS. DURING PERIODS OF DRY CONDITIONS, IT WILL NOT BE NECESSARY TO READ THE RAIN GAUGE EVERY DAY. IN LIEU OF THIS REQUIREMENT ON WEEKENDS AND ON STATE HOLIDAYS, THE RAIN GAUGES CAN BE EMPTIED ON THE NEXT BUSINESS DAY AND A REFERENCE SITE USED FOR A RECORD OF DAILY AMOUNT OF PRECIPITATION FOR THOSE DAYS. A REFERENCE SITE IS THE LOCATION OF A RAIN GAUGE THAT IS MAINTAINED FROM THE START OF THE PROJECT FROM THE COGNATE OR RECOGNIZED SOURCE SUCH AS THE NOAA NATIONAL WEATHER SERVICE.

13.2.5. DETAILED RECORDS WILL BE RECORDED OF RAINFALL EVENTS INCLUDE DATES, AMOUNTS OF RAINFALL, AND THE APPROXIMATE LOCATION OF THE NEAREST OUTFALL. THE APPROXIMATE LOCATION OF THE NEAREST OUTFALL WILL BE RECORDED ON THE SHEET AND SHALL BE MAINTAINED IN THE DOCUMENTATION AND PERMITS' BINDER.

13.2.6. IF THE RAINFALL EVENT IS STILL IN PROGRESS AT THE DAILY CHECK, THE RECORD WILL INDICATE THAT THE STORM EVENT WAS STILL IN PROGRESS.

13.2.7. RAIN GAUGE INFORMATION (DETAILED RECORDS), INCLUDING THE LOCATION OF THE NEAREST OUTFALL, WILL BE RECORDED ON THE SHEET AND SHALL BE MAINTAINED IN THE DOCUMENTATION AND MEASUREMENT.

13.3. KEEPING PLANS CURRENT (3.4)

TYPE	YEAR	PROJECT NO.	SHEET NO.
P.E.	2006	STP-112 (4)	1
CONST.	2007	STP-14 (62)	57

- 13.3.1. THE EPSC PLAN IS TO SERVE AS AN INITIAL GUIDE FOR SITE PERSONNEL AS THE CONSTRUCTION PROCESS DEVELOPS. IT MUST BE AMENDED, MODIFIED AND UPDATED WHENEVER EPSC INSPECTIONS INDICATE, OR WHERE STATE OR FEDERAL REGULATORY OFFICIALS DETERMINE EPSC MEASURES ARE PROVING INEFFECTIVE IN ELIMINATING OR SIGNIFICANTLY MINIMIZING POLLUTANT SOURCES OR ARE OTHERWISE NOT EFFECTIVE IN ELIMINATING OR SIGNIFICANTLY MINIMIZING POLLUTANTS IN STORMWATER DISCHARGES ASSOCIATED WITH THE CONSTRUCTION ACTIVITY.
- 13.3.2. THE STAGES DEPICTED WITHIN THE EPSC PLANS MAY NOT CORRELATE WITH THE ACTUAL STAGES OF CONSTRUCTION COMMENCED BY THE CONTRACTOR. THE CONTRACTOR'S PLAN IS MAINTAINED TO DEPICT CURRENT SITE CONDITIONS. IT SHOULD BE MAINTAINED SUCH THAT IT WILL ALWAYS REFLECT THE MEASURES THAT ARE INSTALLED DURING THE VARIOUS STAGES OF CONSTRUCTION. IT IS IMPRACTICAL TO DETERMINE ALL THE INTERMEDIATE STAGES OF CONSTRUCTION THAT WILL OCCUR. THIS PLAN, THEREFORE, MUST BE UPDATED THROUGHOUT THE LIFE OF THE CONSTRUCTION PROJECT.
- 13.3.3. THE TDOT EPSC INSPECTOR OR THEIR DULY AUTHORIZED REPRESENTATIVE WILL MODIFY AND UPDATE THE SWPPP WHEN ANY OF THE FOLLOWING CONDITIONS APPLY:
- 13.3.3.1. WHENEVER THERE IS A CHANGE IN THE SCOPE OF THE PROJECT THAT WOULD BE EXPECTED TO HAVE A SIGNIFICANT EFFECT ON THE DISCHARGE OF POLLUTANTS TO THE WATERS OF THE STATE AND WHICH HAS NOT OTHERWISE BEEN ADDRESSED IN THE SWPPP;
- 13.3.3.2. WHENEVER INSPECTIONS OR INVESTIGATIONS BY SITE OPERATORS, LOCAL, STATE, OR FEDERAL OFFICIALS INDICATE THE SWPPP IS PROVING INEFFECTIVE IN ELIMINATING OR SIGNIFICANTLY MINIMIZING POLLUTANTS FROM CONSTRUCTION ACTIVITY SOURCES, OR IS INEFFECTIVE IN CONTROLLING POLLUTANTS IN STORMWATER DISCHARGES ASSOCIATED WITH CONSTRUCTION ACTIVITY; WHERE LOCAL, STATE, OR FEDERAL OFFICIALS DETERMINE THAT THE SWPPP IS INEFFECTIVE IN ELIMINATING OR SIGNIFICANTLY MINIMIZING POLLUTANT SOURCES; A COPY OF ANY CORRESPONDENCE TO THAT EFFECT MUST BE RETAINED IN THE SWPPP;
- 13.3.3.3. WHEN ANY NEW OPERATOR AND/OR SUB-OPERATOR IS ASSIGNED OR RELIEVED OF THEIR RESPONSIBILITY TO IMPLEMENT A PORTION OF THE SWPPP;
- 13.3.3.4. TO PREVENT A NEGATIVE IMPACT TO LEGALLY PROTECTED STATE OR FEDERALLY LISTED OR PROPOSED THREATENED OR ENDANGERED AQUATIC FAUNA;
- 13.3.3.5. WHEN THERE IS A CHANGE IN CHEMICAL TREATMENT METHODS INCLUDING USE OF DIFFERENT TREATMENT CHEMICALS, DIFFERENT DOSAGE OR APPLICATION RATES OR A DIFFERENT AREA OF APPLICATION NOT SPECIFIED ON THE EPSC PLANS.
- 13.3.3.6. ALL SWPPP REVISION(S) SHALL BE RECORDED WITHIN 7 DAYS BY THE PROJECT EPSC INSPECTOR.
- 13.3.3.7. WHEN A TMDL IS DEVELOPED FOR THE RECEIVING WATERS FOR A POLLUTANT OF CONCERN (SILTATION AND/OR HABITAT ALTERATION), CONSTRUCTION SHALL ADHERE TO PERMITS SECTION FOR PROPER COORDINATION.
- 13.4. MAKING PLANS ACCESSIBLE
- 13.4.1. TDOT WILL RETAIN A COPY OF THIS SWPPP (INCLUDING A COPY OF THE "DOCUMENTATION AND PERMITS" BINDER AT THE CONSTRUCTION SITE (OR OTHER LOCATION ACCESSIBLE TO DEC AND THE PUBLIC) FROM THE DATE CONSTRUCTION BEGINS UNTIL THE DATE THE SWPPP IS REVISED. TDOT WILL HAVE A COPY OF THE SWPPP AVAILABLE AT THE LOCATION WHERE WORK IS OCCURRING ON-SITE FOR THE USE OF OPERATORS AND THOSE IDENTIFIED AS HAVING RESPONSIBILITIES UNDER THE SWPPP WHENEVER THEY ARE ON THE CONSTRUCTION SITE (6.2).
- 13.4.2. PRIOR TO THE INITIATION OF LAND DISTURBING ACTIVITIES AND UNTIL THE SITE HAS MET THE FINAL STABILIZATION CRITERIA TDOT OR THEIR DULY AUTHORIZED REPRESENTATIVE WILL POST

- A NOTICE NEAR THE MAIN ENTRANCE OF THE CONSTRUCTION SITE WITH THE FOLLOWING INFORMATION (3.3.3) (6.2.1):
- 13.4.2.1. A COPY OF THE NOTICE OF COVERAGE (NOC) WITH THE NPDES PERMIT NUMBER FOR THE PROJECT;
- 13.4.2.2. THE INDIVIDUAL NAME, COMPANY NAME, E-MAIL ADDRESS (IF APPLICABLE) AND TELEPHONE NUMBER OF THE LOCAL PROJECT SITE OWNER AND OPERATOR CONTACT;
- 13.4.2.3. A BRIEF DESCRIPTION OF THE PROJECT; AND
- 13.4.2.4. THE LOCATION OF THE SWPPP.
- 13.4.3. ALL INFORMATION DESCRIBED IN SECTION 13.4.2 MUST BE MAINTAINED IN LEGIBLE CONDITION. IF POSTING THIS INFORMATION NEAR A MAIN ENTRANCE IS INFEASIBLE DUE TO SAFETY CONCERNS, THE NOTICE SHALL BE POSTED IN A LOCAL BUILDING. THE NOTICE MUST BE PLACED IN A PUBLICLY ACCESSIBLE LOCATION WHERE CONSTRUCTION IS ACTIVELY UNDERWAY AND MOVED AS NECESSARY.
- 13.5. NOTICE OF TERMINATION (8.0)
- 13.5.1. WHEN ALL STORMWATER DISCHARGES FROM CONSTRUCTION ACTIVITIES THAT ARE AUTHORIZED BY THE PERMIT ARE ELIMINATED BY FINAL STABILIZATION, THE TDOT REGIONAL ENGINEER WILL SUBMIT A NOTICE OF TERMINATION (NOT) THAT IS SIGNED IN ACCORDANCE WITH THE PERMIT TO THE TDEC CENTRAL OFFICE IN NASHVILLE, TN.
- 13.5.2. FOR THE PURPOSES OF THE CERTIFICATION REQUIRED BY THE NOT, THE ELIMINATION OF STORMWATER DISCHARGES ASSOCIATED WITH THE CONSTRUCTION ACTIVITY MEANS THE
- 13.5.2.1. ALL EARTH-DISTURBING ACTIVITIES ON THE SITE ARE COMPLETED AND ALL DISTURBED SOILS AT THE PORTION OF THE CONSTRUCTION SITE WHERE THE STABILIZER AND CONTROL HAVE BEEN FINALLY STABILIZED; AND
- 13.5.2.2. ALL CONSTRUCTION MATERIALS, WASTE AND WASTE HANDLING DEVICES, AND ALL EQUIPMENT AND VEHICLES THAT WERE USED DURING CONSTRUCTION HAVE BEEN REMOVED AND PROPERLY DISPOSED; AND
- 13.5.2.3. ALL STORMWATER CONTROLS THAT WERE INSTALLED AND MAINTAINED DURING CONSTRUCTION, EXCEPT THOSE THAT ARE INTENDED FOR LONG-TERM USE FOLLOWING TERMINATION OF PERMIT COVERAGE, HAVE BEEN REMOVED; AND
- 13.5.2.4. ALL POTENTIAL POLLUTANTS AND POLLUTANT GENERATING ACTIVITIES ASSOCIATED WITH CONSTRUCTION HAVE BEEN REMOVED; AND
- 13.5.2.5. THE PERMITEE HAS IDENTIFIED WHO IS RESPONSIBLE FOR MAINTAINING THE USE OF LONG-TERM USE CONTROLS THROUGHOUT THE PERMIT COVERAGE; AND FOLLOWING TERMINATION OF PERMIT COVERAGE; AND
- 13.5.2.6. TEMPORARY EPSC MEASURES HAVE BEEN OR WILL BE REMOVED AT AN APPROPRIATE TIME TO ENSURE FINAL STABILIZATION IS MAINTAINED; AND
- 13.5.2.7. ALL STORMWATER DISCHARGES ASSOCIATED WITH CONSTRUCTION ACTIVITIES FROM THE IDENTIFIED SITE THAT ARE AUTHORIZED BY A NPDES GENERAL PERMIT HAVE OTHERWISE BEEN ELIMINATED FROM THE PORTION OF THE CONSTRUCTION SITE WHERE THE OPERATOR HAD CONTROL.
- 13.6. RETENTION OF RECORDS (6.2)
- TDOT WILL RETAIN COPIES OF THE SWPPP. ALL REPORTS REQUIRED BY THE PERMIT, AND RECORDS OF ALL DATA USED TO COMPLETE THE NOTICE OF INTENT FOR THE PROJECT FOR A PERIOD OF AT LEAST THREE (3) YEARS FROM THE DATE THE NOT WAS FILED.

14. **SITE WIDE PRIMARY PERMITEE CERTIFICATION (7.7.5)**

I CERTIFY UNDER PENALTY OF LAW THAT THIS DOCUMENT AND ALL ATTACHMENTS WERE PREPARED BY ME, OR UNDER MY DIRECTION OR SUPERVISION, THE SUBMITTED INFORMATION IS TO THE BEST OF MY KNOWLEDGE AND BELIEF TRUE AND ACCURATE AND THAT THERE ARE NO SIGNIFICANT PENALTIES FOR SUBMITTING FALSE INFORMATION, INCLUDING THE POSSIBILITY OF FINE AND IMPRISONMENT, AS SPECIFIED IN TENNESSEE CODE ANNOTATED SECTION 39-16-702(a)(4). THIS DECLARATION IS MADE UNDER PENALTY OF PERJURY.

*John L. Hewitt*

AUTHORIZED TDOT PERSONNEL SIGNATURE (3.3.1)

John L. Hewitt

PRINTED NAME

Civil Engineering Manager 2

TITLE

November 2, 2017

DATE

15. **SECONDARY PERMITEE (OPERATOR) CERTIFICATION (7.7.6)**

I CERTIFY UNDER PENALTY OF LAW THAT I HAVE REVIEWED THIS DOCUMENT, ANY ATTACHMENTS, AND THE SWPPP REFERENCED ABOVE, BASED ON MY INQUIRY OF THE CONSTRUCTION SITE OWNER/DEVELOPER IDENTIFIED ABOVE AND/OR MY INQUIRY OF THE PERSON DIRECTLY RESPONSIBLE FOR ASSEMBLING THIS NOI AND SWPPP. I BELIEVE THE INFORMATION SUBMITTED IS ACCURATE. I AM AWARE THAT THIS NOI, IF APPROVED, MAKES THE ABOVE-IDENTIFIED PERSONS AND THE CERTAIN OF MY ACTIVITIES ON-SITE ARE THEREBY REGULATED. I AM AWARE THAT THERE ARE SIGNIFICANT PENALTIES, INCLUDING THE POSSIBILITY OF FINE AND IMPRISONMENT FOR KNOWING VIOLATIONS, AND FOR FAILURE TO COMPLY WITH THESE PERMIT REQUIREMENTS, AS SPECIFIED IN TENNESSEE CODE ANNOTATED SECTION 39-16-702(a)(4). THIS DECLARATION IS MADE UNDER PENALTY OF PERJURY.

AUTHORIZED TDOT PERSONNEL SIGNATURE (3.3.1)

PRINTED NAME

TITLE

DATE

TYPE	YEAR	PROJECT NO.	SHEET NO.
P.E.	2006	STP-112 (4)	
CONST.	2007	STP-14 (62)	S-8

16. **ENVIRONMENTAL PERMITS (8.0)**

LIST ALL ENVIRONMENTAL PERMITS AND EXPIRATION DATES FOR PROJECT (TO BE COMPLETED AT THE ENVIRONMENTAL PRECONSTRUCTION MEETING BY TDOT CONSTRUCTION OR THEIR DULY AUTHORIZED REPRESENTATIVE)

ENVIRONMENTAL PERMITS			
PERMIT	YES OR NO	PERMIT OR TRACKING NO.	EXPIRATION DATE*
TDEC ARAP			
CORPS OF ENGINEERS (USACE)			
TVA 26A			
TDEC CGP			
OTHER:			

\*THE TDOT ENVIRONMENTAL DIVISION MUST BE NOTIFIED SIX MONTHS PRIOR TO PERMIT EXPIRATION DATE.



OUTFALL TABLE (3.5.1.d, 5.4.1.g)

EPSC STAGE	OUTFALL LABEL	SUB OUTFALL	STATION CL LT OR RT	SLOPE WITHIN ROW (%)	STAGE 1 DRAINAGE AREA (AC)	STAGE 2 DRAINAGE AREA (AC)	STAGE 3 DRAINAGE AREA (AC)	SEDIMENT BASIN OR EQUIVALENT MEASURE(S) (YES, NO OR N/A)	RECEIVING RESOURCE (TDOT EBR LABEL) OR OTHER	COMMENTS
1	1A		176+66.45 LT	1.8	15.1			YES	WTL-2	EQUIVALENT MEASURES STATEMENT PROVIDED BY THE DESIGNER-SHEET 39
1-3	1B		167+46.40 LT	4	2.5	2.5		N/A	WTL-2	
1-3	1C		169+48.82 LT	5	3.1	3.1		N/A	WTL-2	
2-3	3		198+16.36 RT	1		0.1		N/A	STR-3	
2-3	5		206+89.70 RT	8		0.1		N/A	STR-1	
2-3	6		212+20.00 RT	8		0.1		N/A	STR-1	
1	7		903+00 RT COVINGTON PIKE	14	0.1			N/A	STR-6	
1	8		902+68.78 RT COVINGTON PIKE	3	0.1			N/A	STR-6	
1-3	9		889+00 LT COVINGTON PIKE	0.5	0.6	0.6	0.6	N/A	MS4	
1	10		892+00 LT COVINGTON PIKE	1	0.3			N/A	STR-13	
1	10A		264+93.82 LT	5	0.3			N/A	STR-13	
1	10B		267+40.01 LT	5	0.3			N/A	WTL-10	
1	10C		287+76.97 LT	4	1.1			N/A	STR-14	
2-3	10D		281+20.27 LT	5		0.3		N/A	STR-13	
1	11		264+83.64 RT	2	0.3			N/A	WTL-4	
2-3	11A		282+60.00 RT	NOT PROVIDED		3.1		N/A	WTL-4	
1	14A		294+87.12 LT	2.5	0.6			N/A	STR-14	
1	15		299+27.99 LT	2	1.1			N/A	STR-15	
1-3	16		296+78.41 RT	4	0.6	0.6		N/A	STR-15	
1-3	16A		300+85.23 RT	1	1.7	1.8		N/A	STR-15	
1-3	17		301+86.59 LT	2	1.1	1.2		N/A	WWC-10	
1-3	18		314+54.55 LT	1	2.6	2.8		N/A	WWC-11	
1-3	19		312+28.36 RT	3	1.4	1.4		N/A	STR-16	
1-3	20		314+91.64 RT	3	0.5	1.5		N/A	STR-16	
1-3	21		315+29.83 LT	4	0.4	1.9		N/A	WWC-12	
1	22		967+00 RT PLEASANT RIDGE	1	1.1			N/A	MS4	
1	23		964+05.47 RT PLEASANT RIDGE	2	4.6			N/A	WWC-13	
1	23A		300+76.82 LT	1	4.2			N/A	WWC-13	
2-3	23B		963+23.43 LT PLEASANT RIDGE	3		2		N/A	WWC-12	
2-3	23C		330+92.05 LT	1		4.2		N/A	WWC-12	
2-3	23E		960+83.51 LT PLEASANT RIDGE	1		0.7		N/A	WWC-12	
2-3	23F		960+82.18 LT PLEASANT RIDGE	1		0.4		N/A	WWC-12	
2-3	23G		338+50.17 PLEASANT RIDGE	2		5.8		YES	WWC-12	EQUIVALENT MEASURES STATEMENT PROVIDED BY THE DESIGNER-SHEET 71
1	24		959+00.02 RT PLEASANT RIDGE	3	0.4			N/A	WWC-12	
1	26		336+70.29 LT	1	1.9			N/A	WWC-14	
1	26A		337+12.14 LT	2	6.8			N/A	WWC-14	
1	27		337+38.50 LT	3	1.0			N/A	WWC-14	
1	28		342+80.91 LT	1	3.1			N/A	WWC-15	
1	29		343+26.55 RT	1	1.3			N/A	WWC-15	

EPSC STAGE	OUTFALL LABEL	SUB OUTFALL	STATION CL LT OR RT	SLOPE WITHIN ROW (%)	STAGE 1 DRAINAGE AREA (AC)	STAGE 2 DRAINAGE AREA (AC)	STAGE 3 DRAINAGE AREA (AC)	SEDIMENT BASIN OR EQUIVALENT MEASURE(S) (YES, NO OR N/A)	RECEIVING RESOURCE (TDOT EBR LABEL) OR OTHER	COMMENTS
1-3	30		355+18.81 LT	4	0.3	2.9	2.9	N/A	MS4	
1-3	30A		353+19.43 LT	4	0.2	0.4	0.4	N/A	MS4	
1-3	30B		351+10.73 LT	3	0.3	0.3	0.3	N/A	MS4	
1	31		356+08.87 RT	4	0.9			N/A	MS4	
1	31A		353+60.59 RT	2	0.5			N/A	MS4	
1	31B		351+72.73 RT	1	0.7			N/A	MS4	
1	31C		348+88.25 RT	1	0.1			N/A	MS4	
1-3	32		362+02.46 RT	3	3.7	0.4	0.4	N/A	MS4	
1-3	32A		360+50.03 RT	3	2.6	1.0	1.0	N/A	MS4	
1-3	32B		359+38.87 RT	2	0.3	0.4	0.4	N/A	MS4	
1-3	32C		357+72.42 RT	7	0.1	2.0	2.0	N/A	MS4	
2-3	32D		353+47.05 RT	1		0.5	0.5	N/A	MS4	
2-3	32E		351+60.69 RT	1		0.6	0.6	N/A	MS4	
2-3	32F		349+23.18 RT	5		0.2	0.2	N/A	MS4	
1-3	34A		360+35.56 LT	2	0.3	1.0	1.0	N/A	MS4	
1-3	34		362+02.04 CL	3	0.6	0.6	0.6	N/A	MS4	
1	34B		360+13.85 LT	1	0.5			N/A	MS4	
1-3	35		954+04.72 RT PLEASANT RIDGE	1	7.5	9.4	9.4	YES	WWC-11	EQUIVALENT MEASURES STATEMENT PROVIDED BY THE DESIGNER-SHEET 55
1-2	35A		952+32.40 RT PLEASANT RIDGE	2	3.5	0.7	0.7	N/A	WWC-11	
2-3	35B		953+32.06 LT PLEASANT RIDGE	2		6.4	6.4	YES	WWC-11	EQUIVALENT MEASURES STATEMENT PROVIDED BY THE DESIGNER-SHEET 74
1	37		954+65.12 LT PLEASANT RIDGE	4	1.5			N/A	WWC-11	
2-3	37		957+80 RT PLEASANT RIDGE	1		0.7	0.7	N/A	WWC-11	
1	37A		973+95.34 LT PLEASANT RIDGE	2	1.7			N/A	WWC-11	
1-3	38		974+04.98 RT PLEASANT RIDGE	2	3.1	8.2	8.2	YES	STR-17	EQUIVALENT MEASURES STATEMENT PROVIDED BY THE DESIGNER-SHEET 75
1-3	39		974+38.06 RT PLEASANT RIDGE	1	0.1	0.6	0.6	N/A	STR-17	
2-3	39A		974+38.06 RT PLEASANT RIDGE	1		0.8	0.8	N/A	STR-17	
1	41		974+38.06 RT PLEASANT RIDGE	3	0.2			N/A	STR-17	

ALL UNUSED FIELDS WITHIN THE OUTFALL TABLE ARE TO BE SHADED, HATCHED, OR REMOVED TO INDICATE THEIR NON-USAGE.  
 OUTFALLS 2, 4, 12, 13, 14, 25, 33, 36, AND 40 WERE OMITTED FROM THE FINAL PLANS. OUTFALL 37 WAS NOTED IN A DIFFERENT LOCATION IN STAGES 2,3, THAT STATION HAS BEEN LISTED IN THE TABLE ABOVE.



# STORMWATER POLLUTION PREVENTION PLAN

Index Of Sheets

SEE SHEET NO. 1A

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
BUREAU OF ENGINEERING

SHELBY COUNTY

S.R. 14 (AUSTIN PEAY HIGHWAY)  
FROM OLD COVINGTON PIKE  
TO S.R. 385 (PAUL W. BARRET PARKWAY)  
GRADE, DRAIN, PAVE, BRIDGE, SIGNAL, SIGNS  
CONSTRUCTION

STATE HIGHWAY NO. 14 F.A.H.S. NO. N/A

TENN.	YEAR	SHEET NO.
	2017	1
FED. AID PROJ. NO.	R-STP-14(62)	
STATE PROJ. NO.	79022-3232-14	

REV.: 7/19/2013; ADDED CULVERT CROSS SECTIONS.



PROJECT LOCATION

ROAD TO BE CONSTRUCTED UNDER TRAFFIC



END PROJECT NO. STP-NH-14(23);  
79022-2226-14 R.O.W.  
STA. 368+09.41  
N 377046.78  
E 828185.25

END PROJECT NO. R-STP-14(62);  
79022-3232-14 CONST.  
STA. 368+10.58  
N 377046.78  
E 828185.25



BEGIN PROJECT NO. R-STP-14(62);  
79022-3232-14 CONST.  
STA. 167+00.00  
N 362010.39  
E 814832.99

BEGIN PROJECT NO. STP-NH-14(23);  
79022-2226-14 R.O.W.  
STA. 28+82.94  
N 351628.66  
E 805716.76

SPECIAL NOTES

PROPOSALS MAY BE REJECTED BY THE COMMISSIONER IF ANY OF THE UNIT PRICES CONTAINED THEREIN ARE OBVIOUSLY UNBALANCED, EITHER EXCESSIVE OR BELOW THE REASONABLE COST ANALYSIS VALUE.

THIS PROJECT TO BE CONSTRUCTED UNDER THE STANDARD SPECIFICATIONS OF THE TENNESSEE DEPARTMENT OF TRANSPORTATION DATED JANUARY 1, 2015 AND ADDITIONAL SPECIFICATIONS AND SPECIAL PROVISIONS CONTAINED IN THE PLANS AND IN THE PROPOSAL CONTRACT.

TDOT C.E. MANAGER 1 DENNIS WOODRUFF, P.E.  
DESIGNED BY TEJRA TECH  
DESIGNER JEFFERY KARAFIA, P.E. CHECKED BY DAVID J. CHARVILLE, P.E.  
P.E. NO. T9002-1225-04 DOUGLAS A. DIETZ, P.E.  
PIN NO. 101508.02

UNOFFICIAL  
SET  
NOT FOR  
BIDDING  
SEALED BY

DESIGN CURVE EXCEPTIONS  
NO EQUATIONS

APPROVED: [Signature] PAUL D. DIEGEN, CHIEF ENGINEER  
DATE: \_\_\_\_\_  
APPROVED: [Signature] JOHN SCHROER, COMMISSIONER

U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION	
APPROVED:	DATE:
DIVISION ADMINISTRATOR	

TRAFFIC DATA	
ADT (2017)	14220
ADT (2037)	17010
DWY (2037)	2173
D	90 - 90
T (ADT)	5 X
T (DWY)	3 X
V	70 MPH

ROADWAY LENGTH 3.809 MILES  
BRIDGE LENGTH 0.306 MILES  
BOX BRIDGE LENGTH 0.000 MILES  
PROJECT LENGTH 3.809 MILES

SCALE: 1" = 5280'  
ORIGINAL SURVEY: CONTINENTAL (METRIC)  
DATE: 2000/11/22  
SUBSEQUENT SURVEY: THY (IMPERIAL)  
DATE: 2008/09/08

TYPE	YEAR	PROJECT NO.	SHEET NO.
CONST.	2011	RS-5TP-1.6E2J	1A

## INDEX

### SHEET NAME

TITLE SHEET	1
ROADWAY INDEX AND STANDARD DRAWINGS INDEX	1A-1A1
STANDARD TRAFFIC OPERATIONS DRAWINGS INDEX	1A2
PROJECT COMMITMENTS	1B
ESTIMATED BRIDGE QUANTITIES AND BRIDGE INDEX	2
ESTIMATED ROADWAY QUANTITIES	2A - 2A1
ESTIMATED SIGNAL QUANTITIES	2B
ESTIMATED NATURAL STREAM QUANTITIES	2C
TYPICAL SECTIONS AND PAVING SCHEDULE	2D - 2BB
GENERAL NOTES AND SPECIAL NOTES	2CC-2FF
TABULATED QUANTITIES	2GG - 2JJ
PROPERTY MAPS AND RIGHT-OF-WAY ACQUISITION TABLES	3, 3A - 3I
PRESENT LAYOUTS	4 - 21, 23
(NOT USED)	22
PROPOSED LAYOUTS	4A - 21A, 23A
(NOT USED)	22A
PROPOSED PROFILES	4B - 20B
PUBLIC SIDE ROADS AND RAMP PROFILES	21B - 24B
PRIVATE DRIVE AND FIELD RAMP PROFILES	25 - 31
DRAINAGE MAPS	32 - 34
CULVERT SECTIONS	35 - 37
EROSION PREVENTION AND SEDIMENT CONTROL (EPSC) PLANS	38, 38A, 39 - 94
(NOT USED)	95
ENVIRONMENTAL MITIGATION PLAN	96 - 110
TRAFFIC CONTROL PLANS WITH CONSTRUCTION	
PHASING NOTES	111, 111A - 111JJJ
SIGNING AND PAVEMENT MARKING PLANS	112, 112A - 112S
SIGNAL SCHEDULE SHEETS	113, 113A, 113B
SIGNAL LAYOUTS	114, 114A
SOILS SHEETS	115, 115A - 115BBB
ROADWAY CROSS SECTIONS	116 - 250
SIDE ROAD CROSS SECTIONS	251 - 287
STORM WATER POLLUTION PREVENTION PLAN (SWPPP) INDEX	S-1
NATURAL STREAM DESIGN PLAN INDEX	NS-1 - NS-35

### DWG. NO. REV. DESCRIPTION

<b>ROADWAY DESIGN STANDARDS</b>	
RD-A-1	12-18-99 STANDARD ABBREVIATIONS
RD-L-1	10-28-94 STANDARD LEGEND
RD-L-2	09-05-01 STANDARD LEGEND FOR UTILITY INSTALLATIONS
RD-L-3	03-16-17 STANDARD LEGEND FOR SIGNALIZATION AND LIGHTING
RD-L-4	03-16-17 STANDARD LEGEND FOR EROSION PREVENTION AND SEDIMENT CONTROL
RD-L-5	05-01-08 STANDARD LEGEND FOR EROSION PREVENTION AND SEDIMENT CONTROL
RD-L-6	03-30-10 STANDARD LEGEND FOR EROSION PREVENTION AND SEDIMENT CONTROL
RD-L-7	05-24-12 STANDARD LEGEND FOR EROSION PREVENTION AND SEDIMENT CONTROL
RD-L-8	STANDARD LEGEND FOR NATURAL STREAM DESIGN
RD01-TS-2	DESIGN STANDARDS FOR COLLECTOR ROADS AND STREETS
RD01-TS-3C	DESIGN STANDARDS 4 AND 6 LANE ARTERIAL HIGHWAYS WITH FLUSH MEDIANS
RD01-TS-7	DESIGN STANDARDS 2-LANE HIGHWAY WITH CONTINUOUS 2-WAY LEFT-TURN LANE
RD01-SE-3	RURAL SUPERELEVATION DETAILS
RD01-S-11	DESIGN AND CONSTRUCTION DETAILS FOR ROADSIDE SLOPE DEVELOPMENT
RD01-S-11A	ROADSIDE DITCH DETAILS FOR DESIGN AND CONSTRUCTION
RD01-SD-1	INTERSECTION SIGHT DISTANCE DESIGN AND GENERAL NOTES
RD01-SD-2	INTERSECTION SIGHT DISTANCE LANDSCAPE AND OBSTRUCTION
RD01-SD-4	INTERSECTION SIGHT DISTANCE 5-LANE AND 4-LANE UNDIVIDED ROADWAYS
RD-UD-3	UNDERDRAIN DETAILS
RD-UD-4	UNDERDRAIN LATERAL DETAILS
RD-UD-6	LATERAL UNDERDRAIN ENDWALL DETAIL FOR 1:1 & 2:1 SLOPES
RD-UD-7	LATERAL UNDERDRAIN ENDWALL DETAIL FOR 3:1 & 4:1 SLOPES
RD-UD-9	LATERAL UNDERDRAIN ENDWALL DETAIL FOR 6:1 SLOPES
<b>PIPE CULVERTS AND ENDWALLS</b>	
D-PB-1	STANDARD DETAILS FOR CONCRETE PIPE INSTALLATION
D-PB-2	STANDARD DETAILS FOR FLEXIBLE PIPE INSTALLATION
D-PB-3	INDUCED TRENCH SOIL EMBANKMENT FOR PIPE
D-PS-1	STRUTTING DETAILS FOR CORR. METAL & STRUCTURAL PLATE ROUND PIPE
D-PE-18A	18" CONCRETE ENDWALL CROSS DRAIN (FOR 3:1, 4:1 & 6:1 SLOPES)
D-PE-18B	18" CONCRETE ENDWALL CROSS DRAIN (FOR 3:1, 4:1 & 6:1 SLOPES)
D-PE-24A	24" CONCRETE ENDWALL CROSS DRAIN (FOR 3:1, 4:1 & 6:1 SLOPES)
D-PE-24B	24" CONCRETE ENDWALL CROSS DRAIN (FOR 3:1, 4:1 & 6:1 SLOPES)
D-PE-36A	36" CONCRETE ENDWALL CROSS DRAIN WITH STEEL PIPE GRATE (FOR 3:1, 4:1 & 6:1 SLOPES)

## STANDARD ROADWAY DRAWINGS

DWG. NO.	REV.	DESCRIPTION
D-PE-38B		36" CONCRETE ENDWALL CROSS DRAIN WITH STEEL PIPE GRATE (FOR 3:1, 4:1 & 6:1 SLOPES)
D-PE-42A	06-14-13	42" CONCRETE ENDWALL CROSS DRAIN WITH STEEL PIPE GRATE (FOR 3:1, 4:1 & 6:1 SLOPES)
D-PE-42B		42" CONCRETE ENDWALL CROSS DRAIN WITH STEEL PIPE GRATE (FOR 3:1, 4:1 & 6:1 SLOPES)
D-PE-99	11-01-13	PIPE GRATE & SKEWED CONNECTION DETAILS FOR "U" ENDWALLS (FOR 3:1, 4:1 & 6:1 SLOPES)
D-SEW-1A	06-14-13	SIDE DRAIN CONCRETE ENDWALL WITH STEEL PIPE GRATE FOR 15" AND 18" PIPES - 6:1 SLOPE
D-PE-1	02-12-78	TYPE 'A' CONCRETE ENDWALL 2:1 SLOPE, 36" TO 78"
D-PE-9A	10-25-82	GENERAL DIMENSION QUANTITIES ROUND PIPE CONCRETE ENDWALLS TYPE 'B' (PIPE SIZES 15" TO 78", ALL SKEWS, 2:1 AND 4:1 SLOPES) 1976
D-PE-9B		GEN. DIMENSIONS AND QUANTITIES, SIDE TAPER INLETS CONCRETE ENDWALLS - TYPE 'B' (PIPE SIZES 15" TO 78", ALL SKEWS, 2:1 AND 4:1 SLOPES) 1976
D-PE-9C		BILL OF STEEL (SHEET 1 OF 4) CONCRETE ENDWALLS TYPE 'B' (FOR CONCRETE ROUND AND SIDE TAPERED INLET, PIPE SIZES 15" TO 78", ALL SKEWS, 2:1 SLOPE) 1976
D-PE-40		BILL OF STEEL (SHEET 2 OF 4) CONCRETE ENDWALLS - TYPE 'B' (FOR CONCRETE ROUND AND SIDE TAPERED INLET, PIPE SIZES 15" TO 78", ALL SKEWS, 4:1 SLOPE) 1976
D-PE-9E		BILL OF STEEL (SHEET 3 OF 4) CONCRETE ENDWALLS TYPE 'B' (FOR STEEL ROUND AND SIDE TAPERED INLET, PIPE SIZES 15" TO 78", ALL SKEWS, 2:1 SLOPE) 1976
D-PE-9F		BILL OF STEEL (SHEET 4 OF 4) CONCRETE ENDWALLS TYPE 'B' (FOR STEEL ROUND AND SIDE TAPERED INLET, PIPE SIZES 15" TO 78", ALL SKEWS, 4:1 SLOPE) 1976
<b>NATURAL STREAM DESIGN</b>		
D-NSD-28		LOG AND BOULDER RIFFLES
D-NSD-28A		LOG AND BOULDER RIFFLES
D-NSD-29		CONSTRUCTED ALLUVAL RIFFLE
D-NSD-30		SUBSTRATE RESTORATION
D-NSD-32		WOOD AND BOULDER TOE WITH GEO-LIFTS
D-NSD-32A		WOOD AND BOULDER TOE WITH GEO-LIFTS
D-NSD-36		BRUSH MATTRESS
D-NSD-37		SPECIAL NOTES FOR NATURAL STREAM DESIGN

**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

(SCALE BY)

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**INDEX  
AND  
STANDARD  
DRAWINGS**



TYPE	YEAR	PROJECT NO.	SHEET NO.
CONST.	2017	R-51P-1-662J	1.A1

**ROADWAY AND PAVEMENT APPURTENANCES**

RP-CS-1 09-29-10 CONCRETE SHOULDER RUBBLE STRIP DETAIL (FOR 4-LANE DIVIDED HIGHWAY)

RP-J-1 10-29-00 PORTLAND CEMENT CONCRETE PAVEMENT JOINT TYPES AND SPACING

RP-J-3 10-26-00 PORTLAND CEMENT CONCRETE PAVEMENT JOINT TYPES AND SPACING

RP-J-5 07-01-01 TYPICAL ACCELERATION AND DECELERATION LANE JOINT TYPES AND SPACING FOR CONCRETE RAMPS

RP-J-7 07-14-14 CONCRETE RAMP JOINT TYPES AND SPACING

RP-J-9 02-02-12 CONTRACTION AND CONSTRUCTION JOINTS FOR CONCRETE PAVEMENT

RP-J-11 07-29-96 3/4" AND 1 3/4" EXPANSION AND EDGE PAVEMENT JOINTS

RP-J-13 03-20-91 3/4" AND 1 3/4" ELASTOMERIC COMPRESSION JOINT SEALS

RP-J-15 01-19-02 LONGITUDINAL CONTRACTION AND CONSTRUCTION JOINTS

RP-J-17 02-02-12 DOWEL ASSEMBLY DEVICES

RP-J-18 02-02-12 DOWEL ASSEMBLY DEVICES

RP-J-19 02-02-12 DOWEL ASSEMBLY DEVICES

RP-R-1 05-27-01 STANDARD RAMPS TO SIDE ROADS

**SAFETY DESIGN AND FENCES**

S-CZ-1 CLEAR ZONE CRITERIA

S-PL-1 SAFETY PLAN AT ROADSIDE HAZARDS

S-PL-2 SAFETY PLAN AT SIDEROADS OR PRIVATE DRIVES

S-PL-3 SAFETY PLAN: MINIMUM INSTALLATION AT BRIDGE ENDS

S-PL-6 SAFETY PLAN SAFETY HARDWARE PLACEMENT ON OUTSIDE EDGE

S-CC-1 CRASH CUSHION

S-GR31-1 W-BEAM GUARDRAIL

S-GRS-1 SPECIAL CASE LONG SPAN GUARDRAIL ONE POST OMITTED

S-GR-1 GUARDRAIL CONNECTION TO BRIDGE ENDS OR BARRIER WALL

S-GRT-2 TYPE 38 GUARDRAIL TERMINAL

S-GRT-2P 10-10-16 EARTH PAD FOR TYPE 38 AND TYPE 21 TERMINAL

S-GRT-2R 10-10-16 EARTH PAD FOR TYPE 38 AND TYPE 21 TERMINAL (RETROFIT)

S-GR-3 TYPE 13 GUARDRAIL ANCHOR

S-F-1 HIGH VISIBILITY FENCE

S-RP-2 STANDARD CONCRETE RIGHT-OF-WAY MARKERS

**DESIGN - TRAFFIC CONTROL**

T-M-1 07-24-14 DETAILS OF PAVEMENT MARKINGS FOR CONVENTIONAL ROADS AND MARKING ABBREVIATIONS

T-M-2 10-10-16 DETAILS OF PAVEMENT MARKINGS FOR CONVENTIONAL ROADS

T-M-3 07-24-14 MARKING STANDARDS FOR TRAFFIC ISLANDS, MEDIANS & PAVED SHOULDERS ON CONVENTIONAL ROADS

T-M-4 10-10-16 STANDARD INTERSECTION PAVEMENT MARKINGS

T-FAB-1 05-27-97 FLASHING YELLOW ARROW BOARD

T-PBR-1 06-30-09 INTERCONNECTED PORTABLE BARRIER RAIL

T-PBR-2 11-01-11 DETAIL FOR VERTICAL PANELS AND FLEXIBLE DELINEATORS

T-WZ-10 04-02-12 ADVANCE ROAD WORK SIGNING ON HIGHWAYS AND FREEWAYS

T-WZ-36 03-05-17 LANE CLOSURE ON LOW-VOLUME 2-LANE HIGHWAY

T-WZ-40 03-05-17 RIGHT LANE CLOSURES AT NEAR SIDE OF INTERSECTIONS

**EROSION PREVENTION AND SEDIMENT CONTROL**

T-WZ-41 03-05-17 LEFT LANE CLOSURES AT NEAR SIDE OF INTERSECTIONS

T-WZ-42 03-05-17 CENTER LANE CLOSURES AT NEAR SIDE OF INTERSECTIONS

EC-STR-2 08-01-12 SEDIMENT FILTER BAG

EC-STR-3E 04-01-08 SEDIMENT FILTER BAG

EC-STR-3B 08-01-12 SILT FENCE

EC-STR-3C 04-01-08 SILT FENCE WITH WIRE BACKING

EC-STR-8 06-10-14 FILTER SOCK

EC-STR-27 08-01-12 TEMPORARY SLOPE DRAIN AND BERM

EC-STR-34 08-01-12 EROSION CONTROL BLANKET FOR SLOPE INSTALLATION

EC-STR-37 06-10-14 SEDIMENT TUBE

EC-STR-6 05-06-16 ROCK CHECK DAM

EC-STR-6A 05-06-16 ENHANCED ROCK CHECK DAM

EC-STR-7 08-01-12 SEDIMENT TRAP WITH CHECK DAM

EC-STR-11 08-01-12 CULVERT PROTECTION TYPE 1

EC-STR-34 08-01-12 EROSION CONTROL BLANKET FOR SLOPE INSTALLATION

EC-STR-41 CATCH BASIN FILTER ASSEMBLY (TYPE 1)

EC-STR-41A CATCH BASIN FILTER ASSEMBLY (TYPE 1) SLIPCOVER DETAILS

EC-STR-11A 08-01-12 CULVERT PROTECTION TYPE 2

EC-STR-25 08-01-12 TEMPORARY CULVERT CROSSING, CONSTRUCTION EXIT, CONSTRUCTION FORD

**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SCALE BY

---

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

---

**STANDARD  
DRAWINGS**

TYPE	YEAR	PROJECT NO.	SHEET NO.
CONST.	2017	R-517P-182D	1B

County: Shelby  
 PIN: 101608.02  
 Route: SR-14  
 Termini: East of Old Covington Pike to SR-385 (Paul Barrett Pkwy)  
 Project Commitments Plan Sheet

Commitment ID	Source Division	Description	Sta./ Location	Complete
EDHZ004	Environmental Division, Hazardous Materials	Howard Creek and the Loosahatchie River are listed as a non-supporting streams by TDEC. Howard Creek pollution sources include e. Coli and total phosphorous from municipal storm sewer systems. The Loosahatchie River pollution sources include Chlordane in sediments, as well as e. Coli and total phosphorous from municipal sewer discharges. If work in the water is required, TDOT employees must use the site health and safety plan developed for this site. Contractors must ensure their employees have a site health and safety plan for this site. The Permits Section should coordinate with the Hazardous Materials Section for any sediment material that requires disposal.	40033, 79SR0140035	<input type="checkbox"/>
EDHZ003	Environmental Division, Hazardous Materials	The State of Tennessee asbestos accreditation requirements (TCA 1200-01-20) mandates that ACM abatement work be performed by an accredited firm (contractor) using accredited abatement workers and supervisors. Abatement of this material should be accomplished per SP202ACM Special Provision Regarding Removal of Asbestos-Containing Materials. ACM abatement should be completed prior to any demolition activities. Prior to the demolition or rehabilitation of any structure (bridge or building), the contractor is required to submit the National Emission Standards for Hazardous Air Pollutants standard 10-day notice of demolition to the TDEC Division of Air Pollution Control (Standard Specifications for Road and Bridge Construction (January 1, 2015) Sections 107.08 D and 202.03).	40033, 79SR0140035	<input type="checkbox"/>
EDHZ002	Environmental Division, Hazardous Materials	An Asbestos Containing Material (ACM) survey was performed on Bridge Nos. 79SR0140031, 79SR0140033, 79SR0140035, 79SR0140037, and 79SR0140039, SR-14 bridges at LM 26.28, 26.58, 26.74, 26.90, and 27.25. The bridges have asbestos in approximately 144 linear feet of wrapping on the utility piping. Bridge 79SR0140037 also has asbestos in the bent bearing pad material. Please see the report for further details and photographs.	40033, 79SR014003	<input type="checkbox"/>
ROWA001	Right of Way, Acquisition	Commitment made to notify Tract 39S property owner in writing date of commencement of construction. Property owner contact: Dee Kline, Southern Investors, 140 Bayvale Court NE., Sandy Springs, GA 30328.	Left of Sta. 195+50	<input type="checkbox"/>

**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEALED BY

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**PROJECT  
COMMITMENTS**



**ESTIMATED ROADWAY QUANTITIES**

ITEM NO.	DESCRIPTION	UNIT	QUANTITY
105-01	CONSTRUCTION STAKES, LINES AND GRADES	LS	1
201-01	CLEARING AND GRUBBING	LS	1
202-02.21	REMOVAL OF PIPE (12")	L.F.	63
202-02.22	REMOVAL OF PIPE (15")	L.F.	70
202-02.23	REMOVAL OF PIPE (18")	L.F.	328
202-02.24	REMOVAL OF PIPE (24")	L.F.	158
202-02.26	REMOVAL OF PIPE (36")	L.F.	197
202-02.27	REMOVAL OF PIPE (48")	L.F.	52
202-02.29	REMOVAL OF PIPE (60")	L.F.	49
203-01	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	C.Y.	190846
203-03	BORROW EXCAVATION (UNCLASSIFIED)	C.Y.	208485
203-03.10	SELECT GRANULAR MATERIAL	TON	23964
203-04	PLACING AND SPREADING TOPSOIL	C.Y.	9035
203-06	WATER	M.G.	900
203-08	CHANNEL EXCAVATION (UNCLASSIFIED)	C.Y.	443
203-08	CONSTRUCTION OF HAUL ROAD (INSTALLATION & REMOVAL)	LS	1
204-01	CULVERT EXCAVATION (UNCLASSIFIED)	C.Y.	1935
204-08.01	BACKFILL MATERIAL (FLOWABLE FILL)	C.Y.	331
204-08	FOUNDATION FILL MATERIAL	C.Y.	212
209-03.23	FILTER SOCK (24 INCH)	L.F.	653
209-03.40	STREAM MITIGATION - LOG RIFLE	L.F.	887
209-03.42	STREAM MITIGATION - LIVE BRUSH LAYERING	L.F.	1034
209-03.67	STREAM MITIGATION - WOOD TOE W/REINFORCED EARTH	L.F.	1034
209-03.69	STREAM MITIGATION - BRUSH MATRESS	S.Y.	796
209-05	SEDIMENT REMOVAL	C.Y.	4155
209-08.02	TEMPORARY SILT FENCE (WITH BACKING)	L.F.	97175
209-08.07	ROCK CHECK DAM PER	EACH	98
209-08.08	ENHANCED ROCK CHECK DAM	EACH	51
209-09.01	SANDBAGS	BAG	250
209-09.03	SEDIMENT FILTER BAG (15" X 15')	EACH	5
209-10.20	TEMPORARY SEDIMENT TRAP	C.Y.	28979
209-20.03	POLYETHYLENE SHEETING (6 MIL. MINIMUM)	S.Y.	2500
209-40.41	CATCH BASIN FILTER ASSEMBLY (TYPE 1)	EACH	6
303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	8189
303-01.01	GRANULAR BACKFILL (ROADWAY)	TON	3259
303-02	MINERAL AGGREGATE, TYPE B BASE, GRADING	TON	300
303-10.01	MINERAL AGGREGATE (SIZE 57)	TON	1897
307-01.01	ASPHALT CONCRETE MIX (PG64-22) GRADING A	TON	2692
307-01.08	ASPHALT CONCRETE MIX (PG64-22) GRADING B-M2	TON	2388
402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	32
402-02	AGGREGATE FOR COVER MATERIAL (PC)	TON	128
403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	7
411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	311
411-01.10	ACS MIX (PG70-22) GRADING D	TON	1121
415-01.02	COLD PLANNING BITUMINOUS PAVEMENT	S.Y.	5070

1. TO BE USED TO FILL SPECIFIED EXISTING PIPES IN ROADWAY
2. SIDE ROADS ONLY
3. INCLUDES 1,311 TONS FOR DRIVEWAYS
4. INCLUDES 625 TONS FOR DRIVEWAYS
5. INCLUDES 8 TONS FOR DRIVEWAYS
6. INCLUDES 35 TONS FOR DRIVEWAYS
7. INCLUDES 2 TONS FOR DRIVEWAYS
8. INCLUDES 440 TONS FOR DRIVEWAYS
9. INCLUDES 1894 C.Y. FOR EROSION CONTROL MEASURES
10. TO BE USED FOR SEEDING STREAM RELOCATION BOTTOMS
11. SEE SECTION 209.07 OF THE STANDARD SPECIFICATIONS FOR MAINTENANCE REPLACEMENT.
12. ALL QUANTITIES ARE TO BE USED AS DIRECTED BY THE ENGINEER.
13. SEE GRADING SPECIAL NOTES ON SHEET 2FF.
14. INCLUDES TOTALS FOR 28 TEMP. CONST. EXTS & 72 CULV. PROTECTION (TYPE 1) & 50 CULV. PROTECTION (TYPE 2)
15. TO BE USED FOR TEMP. CULVERT DIVERSION.

**ESTIMATED ROADWAY QUANTITIES**

ITEM NO.	DESCRIPTION	UNIT	QUANTITY
<b>ALTERNATIVE "A"</b>			
303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	114121
307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	1925
307-02.01	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING A	TON	24976
307-02.02	ASPHALT CEMENT (PG70-22) (BPMB-HM) GRADING A-S	TON	635
307-02.08	AGGREGATE (BPMB-HM) GRADING A-S MIX	TON	18911
307-02.08	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	TON	16361
402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	261
402-02	AGGREGATE FOR COVER MATERIAL (PC)	TON	1035
403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	137
411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	1097
411-02.10	ACS MIX (PG70-22) GRADING D	TON	9592
<b>ALTERNATIVE "B"</b>			
303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	19329
307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	1925
307-02.01	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING A	TON	24976
307-02.02	ASPHALT CEMENT (PG70-22) (BPMB-HM) GRADING A-S	TON	635
307-02.08	AGGREGATE (BPMB-HM) GRADING A-S MIX	TON	18911
307-02.08	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	TON	16361
309-01.01	MINERAL AGGREGATE (A-CBC)	TON	36469
309-01.02	PORTLAND CEMENT (A-CBC)	TON	1778
309-02	BITUMINOUS MATERIAL (A-CBC)	TON	125
402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	261
402-02	AGGREGATE FOR COVER MATERIAL (PC)	TON	1035
403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	137
411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	1097
411-02.10	ACS MIX (PG70-22) GRADING D	TON	9592
<b>ALTERNATIVE "C"</b>			
303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	100088
307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	1925
313-03	TREATED PERMEABLE BASE	S.Y.	144788
402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	261
402-02	AGGREGATE FOR COVER MATERIAL (PC)	TON	1035
411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	6
501-01.01	PORTLAND CEMENT CONCRETE PAVEMENT (PLAIN) 8"	S.Y.	144788
<b>ALTERNATIVE "D"</b>			
303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	26277
307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	1925
309-01.01	MINERAL AGGREGATE (A-CBC)	TON	36469
309-01.02	PORTLAND CEMENT (A-CBC)	TON	1778
309-02	BITUMINOUS MATERIAL (A-CBC)	TON	125
313-03	TREATED PERMEABLE BASE	S.Y.	144788
402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	261
402-02	AGGREGATE FOR COVER MATERIAL (PC)	TON	1035
403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	6
411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	1097
501-01.01	PORTLAND CEMENT CONCRETE PAVEMENT (PLAIN) 8"	S.Y.	144788

**UNOFFICIAL  
 SET  
 NOT FOR  
 BIDDING**  
 SEALED BY

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
**ESTIMATED  
 ROADWAY  
 QUANTITIES**



### ESTIMATED ROADWAY QUANTITIES

ITEM NO.	DESCRIPTION	UNIT	QUANTITY
712-05.01	WARNING LIGHTS (TYPE A)	EACH	10
712-06	SIGNS (CONSTRUCTION)	S.F.	660
712-07.03	TEMPORARY BARRICADES (TYPE III)	L.F.	140
712-08.03	ARROW BOARD (TYPE C)	EACH	2
713-11.01	"U" SECTION STEEL POSTS	LB.	617
713-11.02	PERFORATED KNOCKOUT SQUARE TUBE POST	LB.	1537
713-11.21	P POST SLIP BASE	EACH	24
713-13.02	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	S.F.	145
713-13.03	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	S.F.	498
713-15	REMOVAL OF SIGNS, POSTS AND FOOTINGS	LS	1
713-15.02	REMOVAL & RELOCATION OF SIGN & SUPPORT	EACH	5
713-16.20	SIGNS (NO MOW) (PLACED EVERY 200 FT)	EACH	26
716-01.12	RAISED PYMT MARKERS (MONO-DIRECTIONAL) (1 COLOR LENS)	EACH	652
716-01.13	RAISED PYMT MARKERS (BI-DIRECTIONAL) (2 COLOR LENS)	EACH	600
716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	28
716-05.05	PAINTED PAVEMENT MARKING (STOP LINE)	L.F.	447
716-05.06	PAINTED PAVEMENT MARKING (TURN LANE ARROW)	EACH	45
716-05.21	PAINTED PAVEMENT MARKING (4" DOTTED LINE)	L.F.	332
716-05.51	PAINTED PAVEMENT MARKINGS (12" LINE)	L.F.	243
716-06.01	PAINTED WORD PYMT MARK (ONLY)	EACH	5
716-12.02	ENHANCED FLATLINE THERMO PYMT MRKNG (8IN LINE)	L.M.	23
717-01	MOBILIZATION	LS	1
730-26.08	FLASHING WARNING BEACON (YELLOW)	EACH	2
740-10.03	GEOTEXTILE (TYPE III) (EROSION CONTROL)	S.Y.	54510
740-10.04	GEOTEXTILE (TYPE VI) (STABILIZATION)	S.Y.	13180
740-11.02	TEMPORARY SEDIMENT TUBE 12IN	L.F.	43712
740-11.05	TEMPORARY SEDIMENT TUBE 24IN	L.F.	70519
801-01	SEEDING (WITH MULCH)	UNIT	32
801-01.04	SEEDING (WILDFLOWER MIXTURE)	UNIT	183
801-01.07	TEMPORARY SEEDING (WITH MULCH)	UNIT	4810
801-03	WATER SEEDING & SOODING)	M.G.	230
801-01.30	COVER CROP SEED MIX (RIPZNF/PL) W/MULCH	UNIT	248
801-01.35	GRASS SEED MIX (RIPZNF/PL) W/MULCH	UNIT	248
801-01.36	SPECIAL WETLAND SEED MIXTURE	UNIT	65
802-01.10	TREES (CUTTINGS: POPULUS DELTOIDES (18IN-24IN))	EACH	2835
802-01.11	TREES (CUTTINGS: PLATANUS OCCIDENTALIS (18IN-24IN))	EACH	2128
802-02.32	CUTTINGS: CORNUS AMOMUM (18IN-24IN)	EACH	2128
802-12.01	ACER NEGUNDO (BOX ELDER SEEDLING B.R.)	EACH	267
802-12.07	BETULA NIGRA (RIVER BIRCH SEEDLING B.R.)	EACH	356
802-12.26	PLATANUS OCCIDENTALIS (SYCAMORE SEEDLING B.R.)	EACH	356
802-12.27	POPULUS DELTOIDES (COTTONWOOD SEEDLING B.R.)	EACH	356
802-12.40	SALIX NIGRA (BLACK WILLOW SEEDLING B.R.)	EACH	88
802-12.51	CORNUS AMOMUM (SILKY DOGWOOD SEEDLING B.R.)	EACH	356
803-01	SODDING (NEW SOD)	S.Y.	20842
805-12.03	EROSION CONTROL BLANKET (TYPE III)	S.Y.	20842
806-02.03	PROJECT MOWING	CYCL	10

- 17. TEMPORARY PAVEMENT MARKING ONLY
- 18. INCLUDES 55 L.F. OF TEMPORARY PAVEMENT MARKING
- 19. INCLUDES TOTALS FOR 28 TEMP. CONST. EXTS & 72 CULV. PROTECTION (TYPE 1) & 50 CULV. PROTECTION (TYPE 2)
- 20. INCLUDES 25 M.G. FOR NATURAL STREAM DESIGN.
- 21. CONTRACTOR SHALL USE THE RIBBON METHOD FOR APPLICATION.
- 22. THE CONTRACTOR MAY ELECT TO SUBSTITUTE PREFORMED PLASTIC FOR THERMOPLASTIC. PREFORMED PLASTIC SHALL BE PAID FOR AT THE SAME UNIT PRICE AS BID FOR THERMOPLASTIC.
- 23. TO BE USED TO COVER EXISTING PLEASANT RIDGE RD AFTER SCARIFICATION.
- 24. INCLUDES 24054 S.Y. FOR EROSION CONTROL.

SEALED BY

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
**ESTIMATED ROADWAY QUANTITIES**

### ESTIMATED ROADWAY QUANTITIES

ITEM NO.	DESCRIPTION	UNIT	QUANTITY
604-01.01	CLASS A CONCRETE (ROADWAY)	C.Y.	471
604-01.02	STEEL BAR REINFORCEMENT (ROADWAY)	LB.	101485
606-24.13	TEMPORARY SHEET PILES	LS	1
607-03.02	18" CONCRETE PIPE CULVERT (CLASS III)	L.F.	431
607-05.02	24" CONCRETE PIPE CULVERT (CLASS III)	L.F.	338
607-07.02	36" CONCRETE PIPE CULVERT (CLASS III)	L.F.	110
607-08.02	42" CONCRETE PIPE CULVERT (CLASS III)	L.F.	205
607-08.05	42" CONCRETE PIPE CULVERT (CLASS IV) JACKED-IN-PLACE	L.F.	92
607-11.03	60" CONCRETE PIPE CULVERT (CLASS III)	L.F.	102
607-11.06	60" CONCRETE PIPE CULVERT (CLASS IV) JACKED-IN-PLACE	L.F.	58
607-13.03	72" CONCRETE PIPE CULVERT (CLASS III)	L.F.	32
607-16.06	45" X 23" HORIZONTAL OVAL CONCRETE PIPE CULVERT	L.F.	26
611-07.01	CLASS A CONCRETE (PIPE ENDWALLS)	C.Y.	146
611-07.02	STEEL BAR REINFORCEMENT (PIPE ENDWALLS)	LB.	7504
611-07.03	STRUCTURAL STEEL (PIPE ENDWALLS)	LB.	8132
621-03.02	18" TEMPORARY DRAINAGE PIPE	L.F.	140
621-03.03	24" TEMPORARY DRAINAGE PIPE	L.F.	28
621-03.04	30" TEMPORARY DRAINAGE PIPE	L.F.	88
621-03.05	36" TEMPORARY DRAINAGE PIPE	L.F.	334
621-03.11	72" TEMPORARY DRAINAGE PIPE	L.F.	105
626-01.01	AGGREGATE FOUNDATION IMPROVEMENT	LS	1
701-02	CONCRETE DRIVEWAY	S.F.	2520
705-01.01	GUARDRAIL AT BRIDGE ENDS	L.F.	458
705-06.01	W BEAM GR (TYPE 2) MASH TL3	L.F.	6370
705-06.10	GR TERMINAL TRAILING END (TYPE 13) MASH TL3	EACH	11
705-06.20	TARGET ENERGY ABSORBING TERM MASH TL-3	EACH	11
707-06.01	REMOVAL OF FENCE	EACH	6
707-06.11	HIGH-VISIBILITY CONSTRUCTION FENCE	L.F.	1517
708-02.01	MARKERS (CONCRETE R.O.W. POSTS)	EACH	41
709-05.05	MACHINED RIP-RAP (CLASS A-3)	TON	1429
709-05.06	MACHINED RIP-RAP (CLASS A-1)	TON	2612
709-05.08	MACHINED RIP-RAP (CLASS B)	TON	18414
709-05.09	MACHINED RIP-RAP (CLASS C)	TON	178
709-05.81	ROCK RIFLES	LS	1
710-02	AGGREGATE UNDERDRAINS (WITH PIPE)	L.F.	34100
710-05	LATERAL UNDERDRAIN	L.F.	5130
710-06.11	LATERAL UNDERDRAIN ENDWALL (2:1)	EACH	57
710-06.12	LATERAL UNDERDRAIN ENDWALL (3:1)	EACH	57
710-06.13	LATERAL UNDERDRAIN ENDWALL (4:1)	EACH	57
712-01	TRAFFIC CONTROL	LS	1
712-02.02	INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	46600
712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	570
712-04.10	TEMPORARY FLEXIBLE TUBULAR DELINEATOR	EACH	43

- 1. INCLUDES 28 L.F. FOR SIDE DRAINS
- 2. SIDE DRAINS ONLY
- 3. INCLUDES 37 L.F. FOR SIDE DRAINS
- 4. INCLUDES 90 C.Y. FOR SIDE DRAINS
- 5. INCLUDES 4030 LBS. FOR SIDE DRAINS
- 6. INCLUDES TOTALS FOR 28 TEMP. CONST. EXTS & 72 CULV. PROTECTION (TYPE 1)
- 7. INCLUDES 568 TONS FOR CROSS DRAIN
- 8. INCLUDES 76 TONS FOR CROSS DRAIN
- 9. SEE SUBSECTION 209.07 OF THE STANDARD SPECIFICATIONS FOR MAINTENANCE REPLACEMENT.
- 10. ALL QUANTITIES ARE TO BE USED AS DIRECTED BY THE ENGINEER.
- 11. INCLUDES 48 L.F. FOR EROSION CONTROL AND 92 L.F. FOR TRAFFIC CONTROL FOR EROSION CONTROL ONLY
- 12. INCLUDES 86 L.F. FOR EROSION CONTROL AND 32 L.F. FOR TRAFFIC CONTROL
- 13. INCLUDES 194 L.F. FOR EROSION CONTROL AND 140 L.F. FOR TRAFFIC CONTROL
- 14. INCLUDES 48 L.F. FOR EROSION CONTROL AND 57 L.F. FOR TRAFFIC CONTROL
- 15. SEE SHEETS 115 - 115A FOR FURTHER INFORMATION.
- 16.



## GENERAL NOTES

### GRADING

- (1) ANY AREA THAT IS DISTURBED OUTSIDE LIMITS OF CONSTRUCTION DURING THE LIFE OF THIS PROJECT SHALL BE REPAIRED BY THE CONTRACTOR AT HIS EXPENSE.
- (2) CERTIFICATION FOR ALL BORROW PITS MUST BE OBTAINED IN ACCORDANCE WITH SUBSECTION 107.06 OF THE STANDARD SPECIFICATIONS.
- (3) THE CONTRACTOR SHALL NOT DISPOSE OF ANY MATERIAL EITHER ON OR OFF THE PROJECT WITHOUT THE APPROVAL OF THE ENGINEER. THE FEDERAL EMERGENCY MANAGEMENT AGENCY WITHOUT APPROVAL BY SAME. ALL MATERIAL SHALL BE DISPOSED OF IN UPLAND (NON-WETLAND) AREAS AND ABOVE ORDINARY HIGH WATER OF ANY ADJACENT WATERCOURSE. THIS DOES NOT ELIMINATE THE NEED TO OBTAIN ANY OTHER LICENSES OR PERMITS THAT MAY BE REQUIRED BY ANY OTHER FEDERAL, STATE OR LOCAL AGENCY.
- ### SEEDING AND SODDING
- (4) ALL EXISTING ROADS WITHIN THE RIGHT-OF-WAY AND NOT IN THE GRADED AREA THAT ARE TO BE ABANDONED SHALL BE SCARIFIED, OBLITERATED, TOPSOILED AND SEED. SCARIFYING AND OBLITERATING THE PAVEMENT SHALL BE DONE AT THE CONTRACTOR'S EXPENSE. SEEDING SHALL BE INCLUDED IN THE COST OF OTHER ITEMS. TOPSOIL, IN ACCORDANCE WITH SECTION 203 OF THE STANDARD SPECIFICATIONS, WILL BE MEASURED AND PAID FOR UNDER ITEMS 203-04 AND/OR 203-07. SEEDING, IN ACCORDANCE WITH SECTION 801 OF THE STANDARD SPECIFICATIONS, WILL BE MEASURED AND PAID FOR UNDER ITEM 801-01.
- (5) SOD SHALL BE PLACED AT LOCATIONS SHOWN ON THE PLANS TO PREVENT DAMAGE TO ADJACENT FACILITIES AND PROGRESS DUE TO EROSION ON ALL NEWLY GRADED CUT AND FILL SLOPES AS WORK PROGRESSES.
- (6) ITEM NO. 801-01, SEEDING (WITH MULCH), SHALL BE USED WHERE EROSION CONTROL, BLANKET OR SOD ARE NOT APPLIED.

### GUARDRAIL

- (7) THE CONTRACTOR SHALL NOT REMOVE ANY SECTIONS OF EXISTING GUARDRAIL TO REPAIR SHORT SECTIONS OF GUARDRAIL UNTIL THE CONSTRUCTION REQUIREMENTS AND THE APPROPRIATE WARNING DEVICES ARE INSTALLED. THE PROPOSED GUARDRAIL, INCLUDING ANY ANCHOR SYSTEM, SHALL BE INSTALLED QUICKLY TO MINIMIZE TRAFFIC EXPOSURE TO ANY HAZARD. NO PAYMENT WILL BE MADE FOR A SECTION OF PROPOSED GUARDRAIL, INCLUDING ANCHORS, UNTIL IT IS COMPLETE IN PLACE.
- (8) IF ANY APPROACH END OF A SECTION OF GUARDRAIL OR BRIDGE RAIL MUST TEMPORARILY BE LEFT INCOMPLETE AND EXPOSED TO TRAFFIC, THE CONTRACTOR SHALL USE TWO (2) TEMPORARY BARRICADES OR DRUMS WITH TYPE A LIGHTS AND ROUNDED END ELEMENTS AS MINIMUM MEASURES TO PROTECT TRAFFIC FROM THE HAZARD OF AN EXPOSED END. ALL COST OF FURNISHING AND INSTALLING A TEMPORARY ROUNDED END ELEMENT SHALL BE INCLUDED IN THE COST OF THE PROPOSED GUARDRAIL.
- (9) GUARDRAIL IS TO BE COMPLETE IN PLACE BEFORE THE MAINLINE ROADWAY IS OPENED TO TRAFFIC.

### DRAINAGE

- (10) THE CONTRACTOR SHALL SHAPE DITCHES TO THE SPECIFIED DESIGN. THIS WORK WILL NOT BE MEASURED AND PAID FOR DIRECTLY, BUT THE COST WILL BE INCLUDED IN THE COST OF OTHER ITEMS.
- (11) THE CUTTING OF INLET AND OUTLET DITCHES WHERE SHOWN ON PLANS OR AS DIRECTED BY THE ENGINEER WILL BE MEASURED AND PAID FOR AS ITEM NO. 203-01 ROAD AND DRAINAGE EXCAVATION (UNCLASSIFIED).
- (12) WHERE A CULVERT (PIPE, SLAB OR BOX) IS MOVED TO A NEW LOCATION OTHER THAN THAT SHOWN ON THE PLANS, INCREASING OR DECREASING THE AMOUNT OF CULVERT EXCAVATION, NO INCREASE OR DECREASE IN THE AMOUNT OF PAYMENT WILL BE MADE DUE TO SUCH CHANGE.
- (13) DURING CONSTRUCTION OF DRAINAGE STRUCTURES ALL COST ASSOCIATED WITH MAINTAINING THE FLOW OF WATER AND TRAFFIC AT EXISTING LOCATIONS SHALL BE INCLUDED IN THE UNIT PRICE OF THE DRAINAGE STRUCTURES AND SHALL BE INCLUDED IN THE UNIT PRICE OF THE DRAINAGE STRUCTURES AND TRAFFIC CONTROL ITEMS.

- (14) ALL EXISTING PIPES AS SHOWN ON PLANS OR AS DIRECTED BY THE ENGINEER THAT ARE TO BE LEFT IN PLACE AND ABANDONED MUST BE BACKFILLED AND PLUGGED. ALL COST FOR THIS WORK SHALL BE INCLUDED IN ITEM NO. 204-08.01, BACKFILL MATERIAL (FLOWABLE FILL), C.Y.

### FENCING

- (15) LOCATION OF THE FENCE SHALL BE ONE FOOT INSIDE THE RIGHT-OF-WAY EXCEPT WHERE SHOWN ON THE PLANS.
- (16) FENCES SHALL BE TURNED IN AT DRAINAGE STRUCTURES, STOCK PASSES AND BRIDGES WHERE DIRECTED BY THE ENGINEER SO AS TO ABUT WINGWALLS AND/OR ABUTMENTS.
- (17) THE CONTRACTOR SHALL GIVE THE AFFECTED PROPERTY OWNERS TWO WEEKS NOTICE PRIOR TO CUTTING FENCES.

### MISCELLANEOUS

- (18) ALL DETOUR, ACCESS, SERVICE AND FRONTAGE ROADS SHALL BE CONSTRUCTED WITH A MINIMUM OF ONE (1) COURSE OF BASE MATERIAL BEFORE TRAFFIC IS INTERRUPTED ON EXISTING ROADS.
- (19) THE CONTRACTOR SHALL BE REQUIRED TO REMOVE AND RESET MAILBOXES WHERE AND AS DIRECTED BY THE ENGINEER.
- (20) NOTHING IN THE GENERAL NOTES OR SPECIAL PROVISIONS SHALL RELIEVE THE CONTRACTOR FROM HIS RESPONSIBILITIES TOWARD THE SAFETY AND CONVENIENCE OF THE GENERAL PUBLIC AND THE RESIDENTS ALONG THE PROPOSED CONSTRUCTION AREA.

### ROAD CLOSURE

- (21) NO LESS THAN SEVEN (7) DAYS PRIOR TO THE CLOSURE OF THE ROAD, THE CONTRACTOR SHALL NOTIFY THE FOLLOWING INDIVIDUALS OR AGENCIES COMPLETELY DESCRIBING THE AFFECTED ROADS AND THE APPROXIMATE DURATION OF THE CONSTRUCTION: THESE PARTIES INCLUDE, BUT ARE NOT LIMITED TO: (1) LOCAL LAW ENFORCEMENT OFFICE; (2) LOCAL FIRE DEPARTMENT; (3) LOCAL POLICE DEPARTMENT; (4) LOCAL PUBLIC WORKS SUPERINTENDENT; (5) UNITED STATES POSTAL SERVICE; AND (6) LOCAL ROAD SUPERINTENDENT.

### PAVEMENT MARKINGS

- #### TEMPORARY PAVEMENT MARKING ON INTERMEDIATE LAYERS
- (22) TEMPORARY PAVEMENT LINE MARKINGS ON INTERMEDIATE LAYERS OF PAVEMENT SHALL BE REFLECTIVE TAPE OR REFLECTORIZED PAINTS. WORK SHALL BE MEASURED AND PAID FOR UNDER ITEM NO. 716-05.01, PAINTED SHORT, UNMARKED SECTIONS SHALL NOT BE ALLOWED. THESE MARKINGS SHALL BE MEASURED AND PAID FOR UNDER ITEM NO. 716-05.01, PAINTED PAVEMENT MARKING (4" LINE), L.M.

#### FINAL PAVEMENT MARKING IF 6" ENHANCED FLATLINE THERMOPLASTIC IS USED

- (23) PERMANENT PAVEMENT LINE MARKINGS SHALL BE 6" ENHANCED FLATLINE THERMOPLASTIC INSTALLED TO PERMANENT STANDARDS AT THE END OF EACH DAY'S WORK. SHORT UNMARKED SECTIONS SHALL NOT BE ALLOWED. PAVEMENT MARKINGS WILL BE MEASURED AND PAID FOR UNDER ITEM NO. 716-12.02, ENHANCED FLATLINE THERMO PAVT MARKING (6IN LINE), L.M. THE CONTRACTOR SHALL HAVE THE OPTION OF USING REFLECTORIZED PAINT INSTALLED TO PERMANENT STANDARDS AT THE END OF EACH DAY'S WORK. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF THE FINAL OPERATION IS COMPLETED. THE TEMPORARY MARKINGS FOR THE FINAL SURFACE WILL NOT BE MEASURED AND PAID FOR DIRECTLY, BUT THE COSTS ARE TO BE INCLUDED IN THE PRICE BID FOR THE PERMANENT MARKINGS.

#### DETOURS, LANE SHIFTS AND MEDIAN CROSS-OVERS

- (24) THE PAVEMENT MARKING ON THE LANESHIFT FOR CENTERLINE, EDGELINES AND LANE SHIFTS WILL BE INSTALLED AND MAINTAINED TO THE SAME STANDARDS AS FOR PERMANENT MARKINGS ON THE MAIN ROADWAY. THESE MARKINGS SHALL BE IN PLACE PRIOR TO ALLOWING TRAFFIC ON TO THE PAVEMENT. THESE PAVEMENT MARKINGS WILL BE MEASURED AND PAID FOR UNDER ITEM NO. 716-05.01 LIN. IN.
- (25) BEFORE OPENING THE LANE SHIFT TO TRAFFIC, THE TRANSITIONAL MARKINGS ON THE EXISTING ROADWAY MUST BE IN PLACE. THESE REMOVABLE PAVEMENT MARKING LINE, LIN, FT. ALL EXISTING MARKINGS IN THE AREA OF THESE TRANSITIONAL MARKINGS SHALL BE OBLITERATED AND ALL EXISTING RAISED PAVEMENT MARKERS SHALL BE REMOVED TO

- (26) ELIMINATE CONFLICTING MARKINGS. REMOVAL OF THE EXISTING CONFLICTING MARKINGS AND RAISED PAVEMENT MARKERS WILL NOT BE MEASURED AND PAID FOR DIRECTLY, BUT THE COST WILL BE INCLUDED IN ITEM NO. 712-01 TRAFFIC CONTROL, LUMP SUM.
- BEFORE OPENING THE LANE SHIFT TO TRAFFIC, THE TRANSITIONAL MARKINGS ON THE EXISTING ROADWAY MUST BE IN PLACE. THESE REMOVABLE PAVEMENT MARKINGS ON THE EXISTING ROADWAY MUST BE IN PLACE. THESE MARKINGS WILL BE MEASURED AND PAID FOR UNDER ITEM 712-09.01

### PAVEMENT PAVING

- (27) THE CONTRACTOR SHALL BE REQUIRED TO PAVE IN THE DIRECTION OF TRAFFIC.
- (28) THE CONTRACTOR SHALL BE REQUIRED TO COLD PLANE AND PAVE IN THE DIRECTION OF TRAFFIC.
- (29) THE CONTRACTOR SHALL ATTACH A DEVICE TO THE SCREED OF THE PAVES SUCH THAT MATERIAL IS CONFINED AT THE END GATE AND EXCLUDES THE ASPHALT MATERIAL IN SUCH A WAY THAT RESULTS IN A CONSOLIDATED WEDGE-SHAPE PAVEMENT EDGE OF APPROXIMATELY 25 TO 30 DEGREES AS IT LEAVES THE PAVES (MEASURED FROM A LINE PARALLEL TO THE PAVEMENT SURFACE) THE DEVICE SHALL MEET THE REQUIREMENTS THAT ARE CURRENTLY SET FORTH IN SPECIAL PROVISION 4075E.

### RESURFACING

- (30) WHERE DIRECTED BY THE TDOT ENGINEER, THE CONTRACTOR SHALL BE REQUIRED TO SHAPE PUBLIC SIDE ROADS, BUSINESS ENTRANCES, AND PRIVATE DRIVES, AS WELL AS CLEANING OF EXISTING DRAINS BEFORE PLACING MATERIALS. ALL COSTS ARE TO BE INCLUDED IN THE PRICE BID FOR OTHER ITEMS OF CONSTRUCTION.
- (31) ALL PUBLIC SIDE ROADS SHALL BE PAVED ONE PAVES WIDTH THROUGH THE INTERSECTION AS A MINIMUM. A SATISFACTORY TRANSITION FROM THE NEW PAVEMENT TO THE EXISTING GRADE OF THE INTERSECTING PUBLIC ROAD OR BUSINESS ENTRANCE SHALL BE PROVIDED. SHOULD THE PAVEMENT OF THE INTERSECTING PUBLIC ROAD BE DISTRESSED, THE RESURFACING WIDTH MAY BE INCREASED TO THE NORMAL RIGHT OF WAY LINE.
- (32) PRIVATE DRIVEWAYS, FIELD ENTRANCES, AND BUSINESS ENTRANCES WILL BE RESURFACED A PAVES WIDTH (LANE WIDTH) AS A MINIMUM. A PAVEMENT TAPER TO TRANSITION THE NEW PAVEMENT SHALL BE REQUIRED. IT SHALL BE BASED ON AN ADDITIONAL ONE FOOT OF WIDTH PER ONE INCH DEPTH OF PAVEMENT. IF THE SHOULDER IS NARROW ENOUGH THAT THE SUM OF THE SHOULDER AND THE TRANSITION ARE LESS THAN A PAVES WIDTH, THE TRANSITION SHALL OCCUR WITHIN THE EXISTING SHOULDER. THE SHOULDER AND THE TRANSITION IS GREATER THAN A PAVES WIDTH (LANE WIDTH), THE TRANSITION SHALL OCCUR OUTSIDE OF THE PAVES WIDTH.
- (33) IN ALL CASES, THE LENGTH OF THE PAVEMENT TRANSITION, THE THICKNESS AND WIDTH OF THE RESURFACING AND ANY ADDITIONAL PAVEMENT MATERIALS SHALL BE AS DIRECTED BY THE TDOT ENGINEER.

**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEELED BY

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**GENERAL  
NOTES**



SHEET NO.	PROJECT NO.
200	R-51P-14(2)
YEAR	
2011	
TYPE	
CONST.	

**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
**GENERAL  
NOTES**

**EROSION PREVENTION AND SEDIMENT CONTROL  
NATURAL RESOURCES**

- (61) SOIL MATERIALS MUST BE PREVENTED FROM ENTERING WATERS OF THE STATEU.S. EPSC MEASURES TO PROTECT NATURAL RESOURCES AND PRIOR QUALITY CONTROL MEASURES MUST BE TAKEN DURING THE CONSTRUCTION OF TEMPORARY PERMITS. MEASURES MUST BE INSTALLED ON THE BASE OF ALL FILLS AND CUTS, ON THE DOWNHILL SIDE OF STOCKPILED SOIL AND ALL NATURAL RESOURCES IN CLEARED AREAS TO PREVENT SEDIMENT MIGRATION INTO STREAMS, WETLANDS OR OTHER NATURAL FEATURES IN ACCORDANCE WITH TDOT STANDARDS. EPSC MEASURES SHALL BE INSTALLED ON THE CONTOUR, ENTRENCHED AND STAKED, AND SHALL EXCEED THE WIDTH OF THE AREA TO BE CLEARED.
- (62) NEW CHANNEL CONSTRUCTION SHALL BE COMPLETED IN THE DRY AND STABILIZED FOR AT LEAST 72 HOURS PRIOR TO DIVERTING WATER FROM THE EXISTING AND/OR TEMPORARY CHANNEL.
- (63) INSTREAM EPSC DEVICES REQUIRE THE TDOT ENVIRONMENTAL DIVISION, PERMITS SECTION REVIEW AND MUST BE PROCESSED BY THE PERMITS SECTION TO OBTAIN WATER QUALITY PERMITS.
- (64) THE OPERATION OF EQUIPMENT IN WATERS OF THE STATEU.S., INCLUDING WETLANDS AND EPHEMERAL, INTERMITTENT, AND PERENNIAL STREAMS, SHALL BE ONLY AS DEPICTED ON THE CONSTRUCTION PLANS AND/OR AS SO SPECIFIED IN THE WATER QUALITY PERMITS, IF APPLICABLE. ANY DISCREPANCIES BETWEEN PLANS AND PERMITS SHALL BE BROUGHT TO THE ATTENTION OF THE ENGINEER. PERMITS REQUIRED BY CONTRACTORS FOR ANY OTHER PERMITS REQUIRED BY CONTRACTORS FOR ANY OTHER PERMITS SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR TO OBTAIN AFTER RECEIVING THE APPROVAL OF THE TDOT ENVIRONMENTAL DIVISION, PERMITS SECTION.
- (65) THE WIDTH OF THE FILL ASSOCIATED WITH TEMPORARY CROSSINGS SHALL BE LIMITED TO THE MINIMUM NECESSARY FOR THE ACTUAL CROSSING, NOT TO EXCEED THE WIDTH SPECIFIED IN THE STANDARD DRAWING.
- (66) STREAM BEDS SHALL NOT BE USED AS TRANSPORTATION ROUTES FOR CONSTRUCTION EQUIPMENT. TEMPORARY CULVERT CROSSINGS SHALL BE LIMITED TO ONE POINT PER STREAM AND EPSC MEASURES SHALL BE USED WHERE THE STREAM BANKS ARE DISTURBED. WHERE THE STREAMBED IS NOT COMPOSED OF BEDROCK, A PAD OF CLEAN ROCK SHALL BE USED AT THE POINT OF ENTRY TO THE STREAM. THE PAD SHALL BE CONSTRUCTED OF WATER FLOW, CLEAN ROCK, IS ROCK OF VARIOUS TYPE AND SIZE, DEPENDING UPON APPLICATION, WHICH CONTAINS NO FINES, SOILS, OR OTHER WASTES OR CONTAMINANTS. OTHER MATERIALS USED FOR ALL TEMPORARY FILLS SHALL BE COMPLETELY REMOVED IN THEIR ENTIRETY AFTER THE WORK IS COMPLETED AND THE AFFECTED AREAS RETURNED TO PREEXISTING ELEVATIONS. ALL TEMPORARY CROSSINGS SHALL BE CONSTRUCTED IN ACCORDANCE WITH STD. DWG. EC-STR-28 UNLESS SPECIFICALLY ADDRESSED IN THE EPSC PLANS. ALTERNATIVELY, PLACING TEMPORARY CROSSINGS (E.G. BUILT LOGS OR LOGS WITH BRIDGES) OF EITHER FROM TOP OF BANK OR FROM BOTTOM OF BANK ON THE APPROPRIATE SIDE OF BARGES AT THE CROSSING TO AVOID DISTURBANCE OF THE STREAMBED IS AN ACCEPTABLE OPTION.
- (67) HEAVY EQUIPMENT WORKING IN WETLANDS WITH PERMITTED TEMPORARY IMPACTS SHALL BE PLACED ON MATS, OR OTHER MEASURES MUST BE TAKEN TO MINIMIZE SOIL DISTURBANCE AND COMPACTION UNLESS SPECIFICALLY ADDRESSED IN THE EPSC PLANS. TEMPORARY MATS AND OTHER MEASURES USED FOR HEAVY EQUIPMENT SHALL BE REMOVED IN THEIR ENTIRETY AFTER THE WORK IS COMPLETED. ALL AFFECTED AREAS SHOULD BE RETURNED TO PRE-EXISTING CONDITIONS.
- (68) WETLANDS SHALL NOT BE USED AS EQUIPMENT STORAGE, STAGING, OR TRANSPORTATION AREAS, UNLESS SPECIFICALLY PROVIDED FOR IN THE CONSTRUCTION PLANS AND PERMITS.
- (69) THE CONTRACTOR SHALL TAKE APPROPRIATE STEPS BEFORE ALL CONSTRUCTION AND MAINTENANCE ACTIVITIES TO ENSURE THAT ENVIRONMENTAL FEATURES (E.G., STREAMS, WETLANDS, SPRINGS, ETC.) ARE NOT IMPACTED BEYOND PERMITTED LOCATIONS. IF THE CONTRACTOR OR TDOT INSPECTOR IS UNSURE OF THE IDENTITY OF AN ENVIRONMENTAL FEATURE, THE CONTRACTOR SHALL CONTACT THE TDOT REGION ENVIRONMENTAL TECH GROUP IMMEDIATELY.

- (49) THE PROJECT ENGINEER SHALL NOTIFY THE LOCAL GOVERNMENTAL AGENCY RESPONSIBLE FOR TRAFFIC CONTROL MAINTENANCE AT LEAST ONE DAY IN ADVANCE OF THE COLD PLANING ACTIVITY AT SIGNALIZED INTERSECTIONS WHERE DETECTOR LOOPS ARE ON THE PAVEMENT. THE MAINTENANCE AGENCY WILL THEN BE RESPONSIBLE FOR DISCONNECTING THE LOOP DETECTORS AND MAKING ANY NECESSARY TIMING ADJUSTMENTS IN THE SIGNAL CONTROLLER PRIOR TO THE CONSTRUCTION.
- (50) THE PROJECT ENGINEER SHALL BE RESPONSIBLE FOR SUPPLYING THE CONTRACTOR WITH AS BUILT SIGNAL PLANS AT THE PRE-CONSTRUCTION CONFERENCE. THESE PLANS WILL PROVIDE THE CONTRACTOR WITH THE DESIRED LOCATION FOR DETECTOR LOOP REPLACEMENT.
- (51) LOOPS SHALL BE INSTALLED IN THE LEVELING COURSE IF A LEVELING COURSE IS PROVIDED.
- (52) LOOP REPLACEMENT SHALL BE IN ACCORDANCE WITH SECTION 730 OF THE STANDARD SPECIFICATIONS.

**CONSTRUCTION WORK ZONE & TRAFFIC CONTROL**

- (53) ADVANCED WARNING SIGNS SHALL NOT BE DISPLAYED MORE THAN FORTY-EIGHT (48) HOURS BEFORE PHYSICAL CONSTRUCTION BEGINS. SIGNS MAY BE ERRECTED UP TO ONE WEEK BEFORE NEEDED, IF THE SIGN FACE IS FULLY COVERED.
- (54) IF THE CONTRACTOR MOVES OFF THE PROJECT, HE SHALL COVER OR REMOVE ALL UNNEEDED SIGNS AS DIRECTED BY THE ENGINEER. COSTS OF REMOVAL, COVERING, AND REINSTALLING SIGNS SHALL NOT BE MEASURED AND PAID FOR SEPARATELY, BUT ALL COSTS SHALL BE INCLUDED IN THE ORIGINAL OPEN PRICE BID FOR ITEM NO 712-06. SIGNS (CONSTRUCTION) PER SQUARE FOOT.
- (55) A LONG TERM BUT SPORADIC USE WARNING SIGN, SUCH AS A FLAGGER SIGN, MAY REMAIN IN PLACE WHEN NOT REQUIRED PROVIDED THE SIGN FACE IS FULLY COVERED.
- (56) TRAFFIC CONTROL DEVICES SHALL NOT BE DISPLAYED OR ERRECTED UNLESS RELATED CONDITIONS ARE PRESENT NECESSITATING WARNING DEVICES.
- (57) USE OF BARRICADES, PORTABLE BARRIER RAILS, VERTICAL PANELS, AND DRUMS SHALL BE LIMITED TO THE IMMEDIATE AREAS OF CONSTRUCTION ALONG A HAZARD IS PRESENT. THESE DEVICES SHALL NOT BE STORED WHERE THE ROADWAY WITHIN THIRTY (30) FEET OF THE EDGE OF THE TRAVELED WAY BEFORE OR AFTER USE UNLESS PROVIDED BY THE CONTRACTOR. BARRICADES SHALL BE USED FOR ROADWAYS WITH CURRENT ADT'S LESS THAN 1500 AND PURPOSES FOR ROADWAYS WITH CURRENT ADT'S LESS THAN 1500 AND DESIGN SPEED OF LESS THAN 60 MPH. THIS DISTANCE SHALL INCREASE TO FORTY-FIVE (45) FEET FOR ROADWAYS WITH CURRENT ADT'S OF 1500 OR GREATER AND DESIGN SPEED OF 60 MPH OR GREATER OR ON THE OUTSIDE OF A HORIZONTAL CURVE. THESE DEVICES SHALL BE REMOVED FROM THE CONSTRUCTION WORK ZONE WHEN THE ENGINEER DETERMINES THEY ARE NO LONGER NEEDED. WHERE THERE IS INSUFFICIENT RIGHT-OF-WAY TO PROVIDE FOR THIS REQUIRED SETBACK, THE CONTRACTOR SHALL DETERMINE THE APPROPRIATE LOCATIONS AND REQUEST THE ENGINEER'S APPROVAL TO USE THEM.
- (58) THE CONTRACTOR SHALL NOT BE PERMITTED TO PARK ANY VEHICLES OR CONSTRUCTION EQUIPMENT DURING PERIODS OF INACTIVITY, WITHIN THIRTY (30) FEET OF THE EDGE OF PAVEMENT WHEN THE LANE IS OPEN TO TRAFFIC UNLESS PROTECTED BY GUARDRAIL, BRIDGE RAIL, AND/OR BARRICADES. BARRICADES SHALL BE USED TO PROTECT ROADWAYS WITH CURRENT ADT'S LESS THAN 1500 AND DESIGN SPEED OF LESS THAN 60 MPH. THIS DISTANCE SHALL BE INCREASED TO FORTY-FIVE (45) FEET FOR ROADWAYS WITH CURRENT ADT'S OF 1500 OR GREATER AND DESIGN CURVE. PRIVATELY OWNED VEHICLES SHALL NOT BE ALLOWED TO PARK WITHIN THIRTY (30) FEET OF AN OPEN TRAFFIC LANE AT ANY TIME UNLESS PROTECTED AS DESCRIBED ABOVE FOR ROADWAYS WITH CURRENT ADT'S LESS THAN 1500 AND DESIGN SPEED OF LESS THAN 60 MPH. THIS DISTANCE SHALL BE INCREASED TO FORTY-FIVE (45) FEET FOR ROADWAYS OR GREATER OR ON THE OUTSIDE OF A HORIZONTAL CURVE. WHERE THERE IS INSUFFICIENT RIGHT-OF-WAY TO PROVIDE FOR THIS REQUIRED SETBACK, THE CONTRACTOR SHALL DETERMINE THE APPROPRIATE LOCATIONS AND REQUEST THE ENGINEER'S APPROVAL TO USE THEM.
- (59) ALL DETOUR AND CONSTRUCTION SIGNING SHALL BE IN STRICT ACCORDANCE WITH THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES.
- (60) ALL DETOURS SHALL BE PAVED, STRIPED, SIGNED AND THE VERTICAL PANELS ARE TO BE IN PLACE BEFORE IT IS OPENED TO TRAFFIC.

**SIGNING**

- (34) THE LETTERS, DIGITS, ARROWS, BORDERS, AND ALPHABET ACCESSORIES ON ALL FLAT SHEET SIGNS SHALL BE APPLIED BY SILK SCREENING PROCESS, EXCEPT THAT CUTOUT DIRECT APPLIED COPY SHALL BE USED ON ALL FLAT SHEET SIGNS WITH A GREEN BACKGROUND. THE LETTERS, DIGITS, ARROWS, BORDERS, AND ALPHABET ACCESSORIES ON ALL EXTRUDED PANEL SIGNS SHALL BE MOUNTABLE AND ATTACHED TO THE SIGN FACE, AS OUTLINED IN THE STANDARD SPECIFICATIONS. ALL SHIELDS ON GUIDE SIGNS SHALL BE DEMOUNTABLE AND ATTACHED TO THE SIGN FACE AS OUTLINED IN THE STANDARD SPECIFICATIONS.
- (35) THE LENGTHS OF ALL SIGN SUPPORTS SHOWN ON THE SIGN SCHEDULE ARE APPROXIMATE AND ARE FOR ESTIMATING PURPOSES ONLY. THE LENGTHS WERE COMPUTED FROM THE CROSS-SECTIONS CONTAINED IN THE CONSTRUCTION PLANS. IN THE EVENT THE SUPPORT LENGTHS ARE 2 FEET SHORTER OR LONGER THAN SHOWN ON THE PLANS, THE ENGINEER SHALL VERIFY THE SUPPORT TYPE, THE SIGN SCHEDULE, THE SIGN DIVISION, THE SIGN FACE, AND THE SIGN SCHEDULE. THE SIGN DIVISION, THE ENGINEER SHALL VERIFY ALL SUPPORT LENGTHS AT THE SITE PRIOR TO ORDERING MATERIAL.
- (36) THE TOP OF THE SIGN FOOTINGS SHALL BE PLACED LEVEL WITH THE GROUND LINE.
- (37) AFTER THE SIGN LOCATIONS HAVE BEEN STAKED, BUT PRIOR TO ORDERING ANY MATERIAL FOR THE SUPPORTS, THERE SHALL BE A FIELD INSPECTION AND APPROVAL BY THE REGIONAL CONSTRUCTION OFFICE.
- (38) THE CONTRACTOR SHALL BE REQUIRED TO FURNISH LAYOUT DRAWINGS (3 NEARLY IDENTICAL COPIES) TO THE REGIONAL CONSTRUCTION OFFICE. THESE DRAWINGS AND APPROVALS SHALL BE SENT TO THE ROADWAY DESIGN DIVISION, SIGNING AND MARKING SECTION, SUITE 1300, J. K. POLK BUILDING, NASHVILLE, TN 37243-1402.
- (39) ALL SIGNS MARKED "TO BE REMOVED" ARE TO BE REMOVED BY THE CONTRACTOR AND PAID FOR UNDER ITEM 713-15 AND BECOME THE PROPERTY OF THE CONTRACTOR.
- (40) THE EXISTING FOOTINGS ARE TO BE REMOVED 6 INCHES BELOW GROUND LINE.
- (41) THE LETTERS, DIGITS, ARROWS, BORDERS, AND ALPHABET ACCESSORIES ON ALL FLAT SHEET SIGNS SHALL BE APPLIED BY SILK SCREENING PROCESS, EXCEPT THAT CUT-OUT DIRECT APPLIED COPY SHALL BE USED ON ALL FLAT SHEET SIGNS WITH A GREEN BACKGROUND, OR BROWN BACKGROUND.
- (42) THE LENGTHS OF ALL SIGN SUPPORTS SHOWN ON THE SIGN SCHEDULE ARE APPROXIMATE AND ARE FOR ESTIMATING PURPOSES ONLY. THE CONTRACTOR SHALL VERIFY ALL SUPPORT LENGTHS AT THE SITE PRIOR TO ERECTION.
- (43) THE LETTERS, DIGITS, ARROWS, BORDERS, AND ALPHABET ACCESSORIES ON ALL FLAT SHEET SIGNS SHALL BE APPLIED BY SILK SCREENING PROCESS.

**SIGNALIZATION**

- (44) EQUIPMENT AND INSTALLATION OF TRAFFIC SIGNALS SHALL COMPLY WITH TDOT STANDARD SPECIFICATIONS, SECTION 730.
- (45) EQUIPMENT AND INSTALLATION SHALL COMPLY WITH THE TDOT SPECIAL PROVISIONS REGARDING SECTION 730M-TRAFFIC SIGNALS.
- (46) SALVAGEABLE EQUIPMENT SHALL BECOME THE PROPERTY OF SHELBY COUNTY AND SHALL BE STOKED AT A LOCATION DESIGNATED BY THE ENGINEER FOR PICKUP BY SHELBY COUNTY.
- (47) ANY SIGNAL HEADS, WHEN VISIBLE TO DRIVERS BUT NOT OPERATIONAL, SHALL BE COMPLETELY COVERED.
- (48) THE PROJECT ENGINEER SHALL NOTIFY THE LOCAL GOVERNMENTAL AGENCY RESPONSIBLE FOR TRAFFIC CONTROL MAINTENANCE AT LEAST ONE DAY IN ADVANCE OF THE COLD PLANING ACTIVITY AT SIGNALIZED INTERSECTIONS WHERE DETECTOR LOOPS ARE ON THE PAVEMENT. THE MAINTENANCE AGENCY WILL THEN BE RESPONSIBLE FOR DISCONNECTING THE LOOP DETECTORS AND MAKING ANY NECESSARY TIMING ADJUSTMENTS IN THE SIGNAL CONTROLLER PRIOR TO THE CONSTRUCTION.



TYPE	YEAR	PROJECT NO.	SHEET NO.	
			1-1	2-2
CONST.	2017	R-51P-1-6E2		

(80) THE CONTRACTOR SHALL TAKE APPROPRIATE STEPS TO ENSURE THAT PETROLEUM PRODUCTS OR OTHER CHEMICAL POLLUTANTS ARE PREVENTED FROM ENTERING WATERS OF THE STATE U.S. ALL EQUIPMENT REFUELING, SERVICING, AND STAGING AREAS SHALL COMPLY WITH ALL LOCAL, STATE, AND FEDERAL LAWS, RULES, REGULATIONS, AND ORDINANCES, INCLUDING THOSE OF THE NATIONAL FIRE PROTECTION ASSOCIATION. APPROPRIATE CONTAINMENT MEASURES FOR THESE AREAS SHALL BE USED.

(81) CONTRACTORS SHALL PROVIDE DESIGNATED TRUCK WASHOUT AREAS ON THE SITE. THESE AREAS MUST BE SELF CONTAINED, NOT CONNECTED TO ANY STORMWATER OUTLET OF THE SITE, AND PROPERLY SIGNED. WASH DOWN OR WASTE DISCHARGE OF CONCRETE TRUCKS SHALL NOT BE PERMITTED ON SITE UNLESS PROPER SETTLEMENT AREAS HAVE BEEN PROVIDED IN ACCORDANCE WITH BOTH STATE AND FEDERAL REGULATIONS.

(82) WHEEL WASH WATER SHALL BE COLLECTED AND ALLOWED TO SETTLE OUT SUSPENDED SOLIDS PRIOR TO DISCHARGE. WHEEL WASH WATER SHALL NOT BE DISCHARGED DIRECTLY INTO ANY STORMWATER SYSTEM OR STORMWATER TREATMENT SYSTEM.

(83) IF PORTABLE SANITARY FACILITIES ARE PROVIDED ON CONSTRUCTION SITES, SANITARY WASTE SHALL BE COLLECTED FROM THE PORTABLE UNITS IN A TIMELY MANNER BY A LICENSED WASTE MANAGEMENT CONTRACTOR OR AS REQUIRED BY ANY REGULATIONS. THE CONTRACTOR SHALL OBTAIN ANY AND ALL NECESSARY PERMITS TO DISPOSE OF SANITARY WASTE.

(84) ONLY CONSTRUCTION PRODUCTS NEEDED SHALL BE STORED ONSITE BY THE CONTRACTOR. THE CONTRACTOR SHALL STORE ALL MATERIALS UNDER COVER AND IN APPROPRIATE CONTAINERS. PRODUCTS MUST BE STORED IN ORIGINAL CONTAINERS AND LABELED. MATERIAL MIXING SHALL BE CONDUCTED IN A SEPARATE AREA. THE CONTRACTOR SHALL FOLLOW ALL RECOMMENDATIONS, THE CONTRACTOR'S RESPONSIBLE PARTY SHALL INSPECT MATERIALS STORAGE AREAS REGULARLY TO ENSURE PROPER USE AND DISPOSAL.

(85) WHEN POSSIBLE, ALL PRODUCTS SHALL BE USED COMPLETELY BEFORE PROPERLY DISPOSING OF THE CONTAINER OFFSITE. THE CONTRACTOR SHALL OBTAIN ANY AND ALL NECESSARY PERMITS FOR DISPOSAL OF MATERIALS AND CONTAINERS SHALL BE FOLLOWED.

(86) ALL PAINT CONTAINERS SHALL BE TIGHTLY SEALED AND STORED WHEN NOT REQUIRED FOR USE. EXCESS PAINT SHALL BE DISPOSED OF ACCORDING TO THE MANUFACTURER'S INSTRUCTIONS AND APPLICABLE STATE AND LOCAL REGULATIONS.

(87) ALL HAZARDOUS WASTE MATERIALS SHALL BE DISPOSED OF IN A MANNER WHICH IS COMPLIANT WITH LOCAL OR STATE REGULATIONS. SITE PERSONNEL SHALL BE INSTRUCTED IN THESE PRACTICES, AND THE INDIVIDUAL DESIGNATED AS THE CONTRACTOR'S RESPONSIBLE PARTY SHALL OBTAIN ANY AND ALL NECESSARY PERMITS TO DISPOSE OF HAZARDOUS MATERIAL.

(88) OPEN BURNING IS PROHIBITED UNLESS IT IS SPECIFICALLY ALLOWED BY LAW. IF ALLOWED, NATURAL VEGETATION, TREES, AND UNTREATED LUMBER SHALL BE THE ONLY MATERIALS THAT CAN BE OPEN BURNED. THE CONTRACTOR SHALL OBTAIN ANY AND ALL NECESSARY PERMITS FOR OPEN BURNING PRIOR TO ANY BURNING.

(89) DISPOSAL OF ONSITE VEGETATION AND TREES BY CHIPPING THEM INTO MULCH IS PREFERABLE TO OPEN BURNING. THIS MULCH MAY BE USED AS AN ONSITE SOIL STABILIZATION MEASURE WHERE APPROPRIATE.

(90) WASTE MATERIAL (EARTH, ROCK, ASPHALT, CONCRETE, ETC.) NOT REQUIRED FOR THE CONSTRUCTION OF THE PROJECT WILL BE DISPOSED OF BY THE CONTRACTOR. IMPACTS TO WATERS OF THE STATE U.S. SHALL BE AVOIDED IF POSSIBLE. IF UNAVOIDABLE, THE CONTRACTOR WILL OBTAIN ANY AND ALL NECESSARY PERMITS INCLUDING, BUT NOT LIMITED TO, NECESSARY PERMITS FOR WASTE ALLOCATION PERMIT(S), CORPS OF ENGINEERS SECTION 401 PERMITS, AND TVA SECTION 204 PERMITS TO DISPOSE OF WASTE MATERIALS.

**SUPPORT ACTIVITIES**

(91) MATERIALS AND STAGING AREAS SHALL NOT AFFECT ANY WATERS OF THE STATE U.S. UNLESS THESE AREAS ARE SPECIFICALLY COVERED BY ENVIRONMENTAL PERMITS, OBTAINED SOLELY BY THE CONTRACTOR. THE CONTRACTOR SHALL REVIEW ALL EXISTING PERMITS TO ENSURE THAT WORK AT PERMITTED SITES DOES NOT EXCEED EXPIRATION DATES. IF WORK IS GOING TO BE CONTINUED AFTER EXPIRATION DATES, THE CONTRACTOR SHALL CONTACT THE TOOT PROJECT RESPONSIBLE PARTY TO COMMENCE PERMIT RENEWAL PROCESS.

**SPECIES**

(70) NO ACTIVITY MAY SUBSTANTIALLY DISRUPT THE MOVEMENT OF THOSE SPECIES OF AQUATIC LIFE INDIGENOUS TO THE WATER BODY, INCLUDING THOSE SPECIES THAT NORMALLY MIGRATE THROUGH THE AREA. THE SWPPP SHALL BE MODIFIED TO INCLUDE EPSC MEASURES TO PREVENT NEGATIVE IMPACTS TO LEGALLY PROTECTED STATE OR FEDERAL FAUNA OR FLORA OR AS INDICATED IN THE ECOLOGICAL STUDIES OR ON THE PERMITS(S).

(71) SHOULD CLIFF SWALLOW OR BARN SWALLOW NESTS, EGGS, OR BIRDS (YOUNG AND ADULTS) BE PRESENT, THE CONTRACTOR SHALL CONTACT THE REGIONAL ECOLOGY OFFICE TO DETERMINE IF SEASONAL RESTRICTIONS WILL BE NECESSARY. GENERALLY, BIRDS, NESTS, AND EGGS MAY NOT BE DISTURBED BETWEEN APRIL 15 AND JULY 31 FROM CONSTRUCTION ACTIVITIES. THE CONTRACTOR SHALL OBTAIN ANY AND ALL NECESSARY PERMITS AND MEASURES IMPLEMENTED TO PREVENT FUTURE NEST BUILDING AT THE SITE (I.E., CLOSING OFF AREA USING NETTING).

(72) IF THE REMOVAL OF ANY TREES WITH A DIAMETER AT BREAST HEIGHT (DBH) GREATER THAN 3 INCHES IS DETERMINED NECESSARY, THE TOOT PROJECT SHALL CONTACT THE TOOT ENVIRONMENTAL DIVISION, ECOLOGY SECTION IMMEDIATELY.

**INSPECTION, MAINTENANCE, REPAIR**

(73) REFER TO THE STORM WATER POLLUTION AND PREVENTION PLAN SHEETS (S-1) FOR SWPPP, PERMITS, AND RECORDS NOTES.

**PERMITS, PLANS, RECORDS**

(74) THE CONTRACTOR SHALL BE SOLELY RESPONSIBLE FOR AND OBTAIN ANY NECESSARY ENVIRONMENTAL PERMITS OR APPROVALS, INCLUDING BUT NOT LIMITED TO ARCHAEOLOGY, ECOLOGY, HISTORICAL, HAZARDOUS MATERIALS, AIR AND NOISE, TDEC ARAP401, USACE SECTION 404, TVA SECTION 28A, AND TDEC NPDES PERMITS. FROM FEDERAL, STATE AND/OR LOCAL AGENCIES REGARDING ANY REGULATIONS, PERMITS, AND RECORDS. THE CONTRACTOR SHALL OBTAIN ANY AND ALL NECESSARY PERMITS AND MEASURES IMPLEMENTED TO PREVENT FUTURE NEST BUILDING AT THE SITE (I.E., CLOSING OFF AREA USING NETTING).

(75) ANY DISAGREEMENT BETWEEN THE CONSTRUCTION PLANS, THE PROJECT PERMITS, AND RECORDS NOTES SHALL BE BROUGHT TO THE ATTENTION OF THE TOOT PROJECT RESPONSIBLE PARTY, THE ENVIRONMENTAL DIVISION, DESIGN DIVISION, AND HEADQUARTERS CONSTRUCTION OFFICE SHALL BE CONTACTED IN THESE INSTANCES AND DECIDE WHICH HAS PRECEDENCE AND WHETHER PERMIT OR PLANS REVISIONS ARE NEEDED. IN GENERAL, PERMIT CONDITIONS WILL PREVAIL.

(76) IF A CHANGE IN PROJECT SCOPE OCCURS DURING CONSTRUCTION, INCLUDING VALUE ENGINEERING, THE TOOT PERMIT SECTION SHALL BE CONTACTED TO DETERMINE WHETHER PERMIT REVISIONS ARE NEEDED. THE ROADWAY DESIGN DIVISION SHALL BE CONTACTED TO DETERMINE IF ANY PLAN REVISIONS ARE NEEDED.

(77) THE CONTRACTOR SHALL REVIEW ALL EXISTING PERMITS TO ENSURE THAT WORK AT PERMITTED SITES DOES NOT EXCEED EXPIRATION DATE. IF WORK IS GOING TO BE CONTINUED AFTER EXPIRATION DATES, THE CONTRACTOR SHALL CONTACT THE TOOT PROJECT RESPONSIBLE PARTY TO COMMENCE PERMIT RENEWAL PROCESS.

(78) ALL WATER QUALITY PERMITS SHALL BE POSTED NEAR THE MAIN ENTRANCE OF THE CONSTRUCTION SITE ACCESSIBLE TO THE PUBLIC. THE NAME, COMPANY NAME, EMAIL ADDRESS, TELEPHONE NUMBER AND ADDRESS OF THE PROJECT SITE OWNER, OPERATOR, OR A LOCAL CONTACT PERSON WITH A BRIEF DESCRIPTION OF THE PROJECT SHALL ALSO BE POSTED. IF POSTING THIS INFORMATION NEAR A MAIN ENTRANCE IS INFEASIBLE, THE INFORMATION SHALL BE PLACED IN A PUBLICLY ACCESSIBLE LOCATION AS NECESSARY. THIS LOCATION SHALL BE POSTED AT THE CONSTRUCTION SITE. ALL POSTINGS SHALL BE MAINTAINED IN LEGIBLE CONDITION.

**GOOD HOUSEKEEPING MEASURES & WASTE DISPOSAL**

(79) THE CONTRACTOR SHALL ESTABLISH AND MAINTAIN A PROACTIVE METHOD TO PREVENT LITTER AND CONSTRUCTION WASTES FROM ENTERING WATERS OF THE STATE U.S. THESE MATERIALS SHALL BE REMOVED FROM STORMWATER EXPOSURE PRIOR TO ANTICIPATED STORM EVENTS OR BEFORE BEING CARRIED OFFSITE BY WIND, OR OTHERWISE PREVENTED FROM BECOMING A PERSISTENT SOURCE OF POLLUTION. WASTES PRODUCED FROM PER USE, MATERIALS USED FOR EPSC SHALL BE REMOVED FROM THE SITE.

**UNOFFICIAL SET NOT FOR BIDDING**  
SEALER BY

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
**GENERAL NOTES**

SHEET NO.	PROJECT NO.	YEAR	TYPE
27F	R-51P-1 (62)	2011	CONST.

## SPECIAL NOTES

### GRADING

- (1) THE GRADING TABULATIONS AND RESULTING EARTHWORK ASSOCIATED BID QUANTITIES WERE PREPARED UTILIZING AVAILABLE GEOTECHNICAL INFORMATION AND/OR REPORTS PREPARED FOR THIS PROJECT. THIS INFORMATION IS PROVIDED FOR GENERAL INFORMATION AND ESTIMATION GUIDANCE ONLY.
- (2) BORING DESCRIPTIONS SHOWN ON THE FOUNDATION DATA SHEETS, SOILS CONDITION PLANS AND CROSS-SECTIONS INDICATE SOIL AND ROCK CONDITIONS AT THE SPECIFIC BORING LOCATIONS. ANY SOIL PROFILE AND/OR ROCK LINE IS INTERPRETED BASED ON THE JUDGMENT OF THE GEOTECHNICAL ENGINEER/GEOLOGIST. THE TRANSITION BETWEEN BORINGS AND LAYERS MAY VARY SIGNIFICANTLY DEPENDING ON THE GEOLOGIC FORMATIONS ENCOUNTERED.
- (3) TO ASSIST IN BID PREPARATION FOR EARTHWORK AND FOUNDATION CONSTRUCTION, DETAIL ROCK AND SOIL DESCRIPTION AND ON SOME PROJECTS, ROCK CORE SAMPLES ARE AVAILABLE FOR INSPECTION AT THE MATERIALS AND TESTS HEADQUARTERS AT 6801 CENTENNIAL BOULEVARD, NASHVILLE, TN OR AT THE TDOT REGION 1 BUILDING IN KNOXVILLE, TN.
- (4) THE CONTRACTOR SHALL UTILIZE ALL INFORMATION PROVIDED IN THE PLANS, CROSS-SECTIONS AND CONTIGUOUS DRAWINGS TO PREPARE BIDDING QUANTITIES AND TO DETERMINE THE SCOPE AND LOCATION IN PREPARATION OF HIS BID FOR EARTHWORK ITEMS. IT IS THE CONTRACTOR'S RESPONSIBILITY TO DETERMINE AND PROVIDE EQUIPMENT AND MEANS NECESSARY TO CONDUCT THE EXCAVATION ACTIVITIES IN ACCORDANCE WITH PLANS AND SPECIFICATIONS.
- (5) EARTHWORK IS PAID FOR UNDER ITEM 203.01, ROAD AND DRAINAGE EXCAVATION (UNCLASSIFIED). NO ADDITIONAL PAYMENT WILL BE MADE FOR EARTHWORK QUANTITIES BASED SOLELY ON A CLAIM THAT THE QUANTITIES SHOWN IN THE GRADING TABULATION OR ELSEWHERE IN THE PLANS ARE INACCURATE WITH RESPECT TO THE TYPE OF MATERIALS ENCOUNTERED DURING CONSTRUCTION EXCEPT AS PROVIDED FOR BY SECTION 104.02 IN THE CURRENT EDITION OF THE STANDARD SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION OR AS AMENDED IN SUPPLEMENTAL SPECIFICATIONS.

### DEMOLITION

- (6) THE CONTRACTOR SHALL VERIFY THAT AN ASBESTOS SURVEY HAS BEEN COMPLETED PRIOR TO ANY DEMOLITION, REPAIR OR REHABILITATION ACTIVITIES (NOT INCLUDING ASPHALT MILLING OR OVERLAY).
- (7) ASBESTOS-CONTAINING MATERIALS (ACM) ABATEMENT IS THE RESPONSIBILITY OF THE CONTRACTOR AND SHALL BE COMPLETED PRIOR TO ANY DEMOLITION, REPAIR OR REHABILITATION OF BRIDGE(S). ABATEMENT SHOULD BE ACCOMPLISHED PER SP202ACM(SPECIAL PROVISION REGARDING ASBESTOS-CONTAINING MATERIALS, SECTION 1200.15-220) MANDATE THAT ACM ABATEMENT REQUIREMENTS (TCA ACCREDITED FIRM (CONTRACTOR) USING ACCREDITED ABATEMENT WORKERS AND SUPERVISORS).
- (8) THE CONTRACTOR SHALL BE RESPONSIBLE FOR SUBMITTING A NOTICE TO THE TDEC, DIVISION OF AIR POLLUTION CONTROL, TENN.01 DASH LEASER AVENUE, MEMPHIS, TN 38117, FOR THE ASBESTOS SURVEY AND REPAIR INVOLVING THE REMOVAL/REPLACEMENT OF A STRUCTURAL COMPONENT.

### SIGNALIZATION

- (9) THE DESIGN OF TRAFFIC SIGNAL SUPPORT POLES, MAST ARMS, STRAIN POLES, ETC. SHALL BE IN CONFORMANCE WITH THE AASHTO STANDARD SPECIFICATIONS FOR STRUCTURAL SUPPORTS FOR HIGHWAY SIGNS, LUMINAIRES AND TRAFFIC SIGNALS, CURRENT EDITION. OVERHEAD CANTILEVERED TRAFFIC SIGNAL STRUCTURES SHALL BE DESIGNED FOR FATIGUE CATEGORY 1.
- (10) THE TRAFFIC SIGNAL SUPPORT SHALL BE POLES WITH CURVED CANTILEVERED ARMS IN ACCORDANCE WITH METRO PUBLIC WORKS. FOR POLE AND ARM DETAILS, CONTACT MIKE HIRTZER AT 615-880-3261.

### EROSION PREVENTION AND SEDIMENT CONTROL ENVIRONMENTAL

- (11) STAFF FROM THE TDOT ENVIRONMENTAL DIVISION COMPLIANCE AND FIELD SERVICES OFFICE SHALL BE INVITED TO ALL PRE-CONSTRUCTION MEETINGS.

### ECOLOGY

- (12) STAFF FROM THE TDOT ENVIRONMENTAL DIVISION OR A DESIGNEE SHALL ADVISE THE CONTRACTOR, DIVISION PERSONNEL OR A DESIGNATED CONSULTANT WILL NEED TO BE ON SITE FOR WORK BEING DONE WHICH COULD AFFECT WATERS OF THE STATE U.S. OR SPECIES.
- (13) STAFF FROM THE TDOT ENVIRONMENTAL DIVISION OR A DESIGNEE SHALL ATTEND THE PRE-CONSTRUCTION MEETING FOR ALL PROJECTS WHICH HAVE THREATENED OR ENDANGERED SPECIES OR CRITICAL HABITAT TO ENSURE THAT PERSONNEL INCLUDING THE CONTRACTOR'S PERSONNEL AND SUBCONTRACTORS ARE MADE AWARE OF THE NECESSARY PRECAUTIONS THAT MUST BE FOLLOWED.
- (14) ALL PROJECTS WITH LEGALLY PROTECTED SPECIES OR CRITICAL HABITAT IDENTIFIED SHALL HAVE MEASURES IN PLACE TO CONTAIN CONCRETE DUST, CEMENT DUST AND ALL OTHER MATERIALS. THESE MATERIALS ARE NOT ALLOWED TO ENTER WATERS OF THE STATE U.S.

### PROJECT COMMITMENTS

- (15) SEE PROJECT COMMITMENTS, SHEET 1.G, FOR DETAILS RELATING TO SPECIAL ENVIRONMENTAL COMMITMENTS REQUIRED BY THIS PROJECT.

### SIGNAGE

- (16) CALL DISTRICT 48 MAINTENANCE OFFICE 901-578-4369 FOR REMOVAL AND REPLACEMENT OF ADOPT-A-HWY SIGN PRIOR TO CONSTRUCTION.

### R.O.W.

- (17) PRIOR TO THE COMMENCEMENT OF ANY CONSTRUCTION OPERATIONS, THE CONTRACTOR MUST BE GIVEN WRITTEN NOTIFICATION TO THE OWNERS OF TRACT 39238S; DEE KLINE, SOUTHERN INVESTORS, 140 BAY VALE COURT NE, SANDY SPRINGS, GA 30328, DG5052@ACL.COM, (404)-784-4102.

**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**


SEAL BY

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**SPECIAL  
NOTES**



TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.M.	2013	STP-14(162)	25
CONST.	2017	R-STP-14(62)	32



BEGIN PROJ. NO.  
79022-3232-14;  
R-STP-14(162) CONST.  
STA. 167+00.00  
N 362010.39  
E 814832.99

CUMULATIVE DATA: 52' 16.21' 00' 00"  
C.P. 0.40  
050 + 72' 05"  
0100 + 77' 05"  
0433 + 20.32' 00' 00"  
050 + 72' 05"  
050 + 21' 05"  
0100 + 22' 05"  
15.74' 00' 00"  
050 + 72' 05"  
050 + 21' 05"  
0100 + 22' 05"  
STA. 174+21.27  
205 L.F. OF 42' RCP

**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION


SCALE: 1"=300'

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**DRAINAGE  
MAP**

REG. PROJ. TO STA. 235+00  
SCALE: 1"=300'

SHEET NO.	PROJECT NO.	YEAR	TYPE
26	51P-MH-1423	2013	R.O.M.
27	R-51P-1462P	2017	CONST.
28			
29			
30			
31			
32			



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION


COORDINATES ARE NOT SHOWN. APPROXIMATE SCALE FACTOR OF 1000. ALL ELEVATIONS ARE REFERENCED TO THE NAVD 83 DATUM.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**DRAINAGE  
MAP**

STA. 235+00 TO STA. 310+00  
SCALE: 1"=300'

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2013	S1P-MH-14(23)	27
CONST.	2017	R-S1P-14(62)	34



END PROJECT NO. 79022-1225-14 R.O.W.  
 STA. 368+09.41  
 N 377046.7761  
 E 828185.2465

**UNOFFICIAL  
 SET  
 NOT FOR  
 BIDDING**

SEAL BY: \_\_\_\_\_  
 STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION

COORDINATES ARE NAD 83/2011  
 UNLESS OTHERWISE NOTED.  
 FACTOR OF 1.0000000 AND TIED TO  
 THE TGN. ALL ELEVATIONS ARE  
 REFERENCED TO THE NAVD 83.


STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION

**DRAINAGE  
 MAP**

STA. 310+00 TO END PROJ.  
 SCALE: 1"=300'



YEAR	PROJECT NO.	SHEET NO.
2013	STP-NH-1(23)	85
2017	R-STP-1(462)	35




**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**CULVERT  
CROSS-  
SECTIONS**  
SCALE: 1"=20' HORIZ.,  
1"=20' VERT.



TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2013	57P-NH-4(23)	86
CONG.	2017	R-27P-1(462)	36



F.I.D. ENT. L.T. 330+77.43  
TRACT NO. 445A

F.I.D. ENT. L.T. 324+0.87  
TRACT NO. 425


**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**CULVERT  
CROSS-  
SECTIONS**  
SCALE: 1"=20' HORIZ.  
1"=20' VERT.



YEAR	PROJECT NO.	SHEET NO.
2013	57P-MH-1023	81
2017	P-57P-1.652	37



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**CULVERT  
CROSS-  
SECTIONS**

SCALE: 1"=20' HORIZ.  
1"=20' VERT.



# EPSC NOTES

## STREAMS, WETLANDS & BUFFER ZONES

- ANY WORK WITHIN THE STREAM CHANNEL AREA (E.G., PIER FOOTING, RIP-RAP PLACEMENT, CULVERT/BRIDGE CONSTRUCTION, ETC.) SHALL BE SEPARATED FROM FLOWING WATER OR EXPECTED FLOW PATH AND PERFORMED DURING LOW FLOW CONDITIONS. ALL ITEMS USED WITHIN THE STREAM CHANNEL AREA FOR DIVERSION OF FLOW (OR EXPECTED FLOW), UNLESS SPECIFIED IN THE PLANS, SHALL NOT BE PAID FOR DIRECTLY BUT SHALL BE INCLUDED IN THE COST OF OTHER ITEMS. THIS NOTE EXCLUDES ANY ITEMS SPECIFIED IN THE PLANS FOR THE TEMPORARY DIVERSION CHANNELS (EC-STR-31) AND TEMPORARY DIVERSION CULVERTS (EC-STR-32) FOR SINGLE BARREL CULVERT CONSTRUCTION.
- ONCE WATER IS DIVERTED INTO A NEWLY CONSTRUCTED AND STABILIZED RELOCATED STREAM / CHANNEL, THE ECOLOGY SECTION SHALL BE NOTIFIED. THE STREAM NAME, STREAM NUMBER, AND DATE THE WATER WAS DIVERTED INTO THE NEWLY CONSTRUCTED STREAM / CHANNEL SHALL BE SUPPLIED WITH THE NOTIFICATION.

## ENVIRONMENTAL


- EXCEPT AS OTHERWISE SPECIFIED, THERE ARE NO KNOWN SPECIAL ENVIRONMENTAL FACTORS PRESENT ON THIS PROJECT THAT INDICATE A NEED FOR SEASONAL LIMITATIONS ON THE CLEARING, GRUBBING, EXCAVATION, GRADING, CUTTING OR FILLING OPERATIONS OR ON THE TOTAL AREA OF EXPOSED SOIL.

SYMBOL	ITEM	STD. DWG.
* 9' x 9' *	SILT FENCE	EC-STR-3B
* 9' x 9' * 9' *	SILT FENCE WITH WIRE BACKING	EC-STR-3C
** 500' x 500' **	FILTER SOCK	EC-STR-8
	CULVERT PROTECTION (TYPE 1)	EC-STR-11
	TEMPORARY CULVERT CROSSING (DESCRIBE NUMBER AND SIZE OF PIPES)	EC-STR-25
	TEMPORARY CONSTRUCTION EXIT	EC-STR-25
	ROCK CHECK DAM (V-DITCH)	EC-STR-6
	ENHANCED ROCK CHECK DAM (V-DITCH)	EC-STR-6A
* H/F * H/F	HIGH VISIBILITY FENCE	S+P-1
	CATCH BASIN FILTER ASSEMBLY (TYPE 1)	EC-STR-41 EC-STR-41A
	SEDIMENT TRAP WITH ENHANCED ROCK CHECK DAM	EC-STR-7
	TEMPORARY BERM	EC-STR-27
	CULVERT PROTECTION (TYPE 2)	EC-STR-11A
	BUFFER ZONE	N/A
	EROSION CONTROL BLANKET	EC-STR-34
	SEDIMENT TUBE	EC-STR-37
	SEDIMENT FILTER BAG	EC-STR-2

\* TO BE USED AS DIRECTED BY TOOT ENGINEER.

# EROSION PREVENTION AND SEDIMENT CONTROL QUANTITIES

ITEM NO.	DESCRIPTION	UNIT	QUANTITY
203-01	ROAD AND DRAINAGE EXCAVATION	C.Y.	1864
209-03.23	FILTER SOCK (24 INCH)	L.F.	653
209-05	SEDIMENT REMOVAL	C.Y.	4155
209-08.02	TEMPORARY SILT FENCE (WITH BACKING)	L.F.	97175
209-08.07	ROCK CHECK DAM PER	EACH	98
209-08.08	ENHANCED ROCK CHECK DAM	EACH	51
209-09.01	SANDBAGS	BAG	250
209-09.03	SEDIMENT FILTER BAG (15' X 15')	EACH	5
209-10.20	TEMPORARY SEDIMENT TRAP	C.Y.	28879
209-20.03	POLYETHYLENE SHEETING (6 MIL. MINIMUM)	S.Y.	2500
209-40.41	CATCH BASIN FILTER ASSEMBLY (TYPE 1)	EACH	6
303-10.01	MINERAL AGGREGATE (SIZE 57)	TON	1897
621-03.02	18" TEMPORARY DRAINAGE PIPE	L.F.	48
621-03.04	30" TEMPORARY DRAINAGE PIPE	L.F.	56
621-03.05	36" TEMPORARY DRAINAGE PIPE	L.F.	194
621-03.11	72" TEMPORARY DRAINAGE PIPE	L.F.	48
707-08.11	HIGH-VISIBILITY CONSTRUCTION FENCE	L.F.	85357
709-05.05	MACHINED RIP-RAP (CLASS A-3)	TON	1429
709-05.06	MACHINED RIP-RAP (CLASS A-1)	TON	10385
740-10.03	GEOTEXTILE (TYPE III) (EROSION CONTROL)	S.Y.	24054
740-11.02	TEMPORARY SEDIMENT TUBE (12 INCH)	L.F.	43712
740-11.05	TEMPORARY SEDIMENT TUBE (24 INCH)	L.F.	70519
801-01.07	TEMPORARY SEEDING (WITH MULCH)	UNIT	4810
801-03	WATER (SEEDING & SODDING)	M.G.	205
803-01	SODDING (NEW SOD)	S.Y.	206942
805-12.03	EROSION CONTROL BLANKET (TYPE III)	S.Y.	206942




**UNOFFICIAL SET**  
**NOT FOR BIDDING**  
SEEDED BY

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
**EROSION PREVENTION AND SEDIMENT CONTROL NOTES**

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.M.	2013	STP-WH1 (623)	88
CONST.	2017	R-21P-1 (682)	38

TYPE	YEAR	PROJECT NO.	SHEET NO.
CONSTR.	2017	51P-MH-14(23)	86
		R-51P-14(62)	384



BEGIN PROJ. NO.  
79022-3232-14;  
R-STP-14(62) CONST.  
STA. 167+00.00  
N 362010.39  
E 814832.99

NOTE:  
STAGE 1 EPSC PLANS COVER  
THE CLEARING AND GRUBBING  
STAGE OF THE PROJECT.

**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**  
SEALED BY:

COORDINATES ARE IN DD-REPROJ.  
UNITS AND THE SCALE OF THE  
FACTOR OF 14000000 AND TIED TO  
THE TOWN. ALL ELEVATIONS ARE  
REFERENCE TO THE NAVD 83.


STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 1-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
BEG. PROJ. TO STA. 172+00  
SCALE: 1"=50'



SHEET NO.	PROJECT NO.	YEAR	TYPE
87	51P-NH-1-623	2013	R.O.W.
39	R-51P-1-662	2017	CONST.

175 180 185



NOTE: TO LIMITED R.O.W., CULVERT PROTECTION TYPE 1 SHALL BE USED INSTEAD OF A SEDIMENT BASIN.

**UNOFFICIAL SET**  
**NOT FOR BIDDING**  
 SEALED BY

COORDINATES ARE NAD 83/PSAD 83/1111. THE FACTOR OF 1.0000000 AND 1.0000000 ARE REFERENCED TO THE NAID 83/1111.

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION

**STAGE 1-EROSION PREVENTION AND SEDIMENT CONTROL PLAN**  
 STA. 172+00 TO STA. 185+00  
 SCALE: 1"=50'




TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.M.	2013	S1P-HM-14620	88
CONST.	2017	R-S1P-14621	40

195

190

185



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEALED BY

COORDINATES ARE IN DD/SS/TT. ALL ELEVATIONS ARE IN FEET UNLESS OTHERWISE NOTED. THE LOCAL ELEVATIONS ARE REFERENCED TO THE NAVD 1983.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 1 - EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**


STA. 185+00 TO STA. 198+00  
SCALE: 1"=10'

SHEET NO.	PROJECT NO.	YEAR	TYPE
03	STP-NH-1423D	2013	R.O.W.
04	R-SIP-1465D	2017	CONCT.
01			

210

205

200



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEATED BY


COORDINATES ARE NAD83/USPS/NA  
ARE DATUM ADJUSTED BY THE  
FACTOR 1.0000000 AND TIED TO  
THE STATE DATUM AND REFERENCED  
TO THE NAVD 83NA.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 1-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 198+00 TO STA. 211+00  
SCALE: 1"=40'



TYPE	YEAR	PROJECT NO.	SHEET NO.
CONST.	2017	SR-14 (AUSTIN PEAY HWY)	42



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

DESIGNED BY

COORDINATES ARE NAD 83/2011  
FACTOR OF 1.0000000 AND TIED TO  
THE EGM. ALL ELEVATIONS ARE  
REFERRED TO THE NAVD 83.


STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 1 - EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**

STA. 211+00 TO STA. 224+00  
SCALE: 1"=50'



TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2013	S17-NH-1423	91
CONST.	2017	R-S17-1462	43



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SELECT BY

CONSULT THE UNDERSIGNED FOR ANY CHANGES TO THE PLAN. ADJUSTED BY THE FACTOR OF 1.0000000 AND TIED TO THE TURN. ALL ELEVATIONS ARE REFERENCED TO THE NAVD 83.

STATE OF NEW HAMPSHIRE  
DEPARTMENT OF TRANSPORTATION

**STAGE 1 - EROSION PREVENTION AND SEDIMENT CONTROL PLAN**  
STA. 224+00 TO STA. 237+00  
SCALE: 1"=50'

TYPE	YEAR	PROJECT NO.	SHEET NO.
CONSTR.	2007	R-51P-1 (R-2)	44



245

240


**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**  
SEALED BY

COORDINATES ARE NAD 83/SP93.  
VERTICAL CURVE DATA IS TO BE  
FACTORED TO 1.0000000 AND TIED TO  
THE TBM. ALL ELEVATIONS ARE  
REFERRED TO THE NAVD 83.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 1 - EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 237+00 TO STA. 246+00  
SCALE: 1"=50'

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.A.	2013	51P-NH-142B	31
CONS.	2017	R-STP-146Z	45



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEAL BY \_\_\_\_\_

COORDINATES ARE NAVD83/89S.  
ELEVATIONS ARE IN FEET TO  
FACTOR OF 1.00000 AND RED TO  
THE TOP. ALL ELEVATIONS ARE  
REFERENCED TO THE NAVD 89B.


STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 1-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 246+00 TO STA. 259+00  
SCALE: 1"=50'

COVINGTON PIKE STA. 903+69.35 =  
SR14 STA. 248+73.76  
N 368128.3801  
E 820251.6729



YEAR	PROJECT NO.	SHEET NO.
2012	51P-NH-1-623D	34
CONST. 2017	R-51P-1-662I	46



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**  
SEALED BY


COORDINATES ARE IN UTM ZONE 18Q. ELEVATIONS ARE IN FEET TO THE DATUM OF 1985. ALL ELEVATIONS ARE REFERENCED TO THE DATUM USED.  
  
STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
**STAGE 1-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 259+00 TO STA. 272+00  
SCALE: 1"=50'

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2013	S1P-MH-1023	95
CONST.	2007	R-31P-1482	47

285

280

275



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEALED BY

COORDINATES ARE NAVD83/SPRS.  
ALL ELEVATIONS ARE REFERENCED TO  
THE NORMAL HIGH TIDE DATUM.  
THE NORMAL HIGH TIDE DATUM IS  
REFERENCED TO THE NAVD83.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION


**STAGE 1-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 272+00 TO STA. 285+00  
SCALE: 1"=50'

TYPE	YEAR	PROJECT NO.	SHEET NO.
CONST.	2017	R-31P-1-682	48

295

290

285



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEALED BY:


COORDINATES ARE NAD 83/SPRS. HORIZONTAL DISTANCES ARE IN FEET. VERTICAL DISTANCES ARE IN FEET. THE TORN, ALL ELEVATIONS ARE REFERENCED TO THE NAOD BBL.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 1-EROSTION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 285+00 TO STA. 298+00  
SCALE: 1"=50'



TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.A.	2013	31P-NH-1482J	97
CONS.	2017	R-31P-1482J	49



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEALED BY

COORDINATES ARE NAD 83/SP5L  
ELEVATIONS ARE IN FEET  
FACTORS OF UNDOUBT AND RED TO  
THE TOP. ALL ELEVATIONS ARE  
REFERENCED TO THE NAOD BMS.


STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 1 - EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 298+00 TO STA. 311+00  
SCALE: 1" = 50'

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.M.	2013	S1P-NH-1623	38
CONST.	2017	R-S1P-1682	50

315

320




COORDINATES ARE NAD83/SPRS.  
VERTICAL CURVES ARE 100' LONG AND  
FACTOR OF 1000000.00 AND 100 TO  
THE 10TH. ALL ELEVATIONS ARE  
REFERRED TO THE NAVD 83RS.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 1-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 311+00 TO STA. 324+00  
SCALE: 1"=50'



TYPE	TEAM	PROJECT NO.	SHEET NO.
R.O.W.	2013	51P-NH-1423	93
CONST.	2017	R-51P-1482	51



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEAL BY: \_\_\_\_\_

COORDINATES ARE NAVD83/89. ELEVATIONS ARE IN FEET. THE FACTOR OF 1.000000 HAS BEEN APPLIED TO ALL ELEVATIONS REFERENCED TO THE NAVD83.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 1-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 324+00 TO STA. 337+00  
SCALE: 1"=50'

MATCH LINE STA. 959+00 SEE SHT. NO. 55

MATCH LINE STA. 324+00 SEE SHT. NO. 50


MATCH LINE STA. 337+00 SEE SHT. NO. 52

MATCH LINE STA. 970+00 SEE SHT. NO. 56

SR14 STA. 329+03.71 =  
PLEASANT RIDGE STA. 964+42.89  
N 374139.55  
E 825575.75

TYPE	YEAR	PROJECT NO.	SHEET NO.
CONST.	2017	R-51P-4.6(2)	52
		S1P-NH-1.6(2)	100

340 345 350



**UNOFFICIAL**  
**SET**  
**NOT FOR**  
**BIDDING**  
 SEALED BY


COORDINATES ARE NAD 83 UTM.  
 ELEVATIONS ARE IN FEET AND TO  
 FACTOR OF 1.000000 AND BE TO  
 THE LEFT. ALL ELEVATIONS ARE  
 REFERENCED TO THE NAVD 83 BSL.

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION

**STAGE 1-EROSION  
 PREVENTION  
 AND SEDIMENT  
 CONTROL PLAN**  
 STA. 337+00 TO STA. 350+00  
 SCALE: 1"=50'



TYPE	YEAR	PROJECT NO.	SHEET NO.
		STP-NM-1462J	101
		R-21P-1462J	53



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEALED BY: \_\_\_\_\_

COORDINATES ARE NAD 83/USPS.  
FACTORS OF 1.000050 HAD TO BE  
USED TO CORRECT THE DATA TO THE  
TERRAIN. ALL ELEVATIONS ARE  
REFERENCED TO THE NAD 83/USPS.


STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 1-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**

STA. 350+00 TO STA. 363+00  
SCALE: 1"=50'



TYPE	YEAR	PROJECT NO.	SHEET NO.
ROAD	2013	STP-NH-14(23)	102
CONST.	2017	R-STP-14(62)	54



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEAL BY


COORDINATES ARE NAVD83/83FSL. THE VERTICAL CURVE DATA IS A FACTOR OF LOGO0000 AND TIED TO THE TURN. ALL ELEVATIONS ARE REFERENCED TO THE NAVD 83S.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 1-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 363+00 TO END PROJ.  
SCALE: 1"=50'



TYPE	YEAR	PROJECT NO.	SHEET NO.
CONST.	2007	R-STP-1.662J	55
		51P-NH-1.62J	103



955

950

NOTE: TO LIMITED R.O.W., ENHANCED ROCK CHECK DAMN SHALL BE USED INSTEAD OF A SEDIMENT BASIN.

**UNOFFICIAL SET**  
**NOT FOR BIDDING**  
SEALED BY: \_\_\_\_\_

COORDINATES ARE NAVD83/SPRS. FACTOR OF 1.000050 HAS BEEN APPLIED TO ALL ELEVATIONS REFERENCED TO THE NAVD83 DATUM.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
**STAGE 1-EROSION PREVENTION AND SEDIMENT CONTROL PLAN**  
STA. 950+00 TO STA. 956+00  
SCALE: 1"=50'

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2013	STP-WM-1423	104
CONST.	2017	R-21P-1462	56



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEAL BY \_\_\_\_\_


CONSULT THE ENGINEER FOR ANY REVISIONS AND DATA ADJUSTED BY THE FACTOR OF 1.0000000 AND 1.0 TO THE TOTAL. ALL ELEVATIONS ARE REFERENCED TO THE NGVD 1985.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 1 - EROSION PREVENTION AND SEDIMENT CONTROL PLAN**  
STA. 970+00 TO STA. 976+00  
SCALE: 1"=50'



YEAR	PROJECT NO.	SHEET NO.
2013	51P-0811(423)	96
CONST.	R-5TP-1(62)	57



BEGIN PROJ. NO.  
79022-3232-14;  
R-STP-14(62) CONST.  
STA. 167+00.00  
N 362010.39  
E 814832.99

NOTE:  
STAGE 2 EPSC PLANS COVER  
THE GRADING STAGE OF THE  
PROJECT. EPSC MEASURES  
ARE TO REMAIN IN PLACE  
UNTIL 70% OF VEGETATION  
HAS BEEN ESTABLISHED.

**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**


STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
**STAGE 2-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
BEG. PROJ. TO STA. 172+00  
SCALE: 1"=50'

COORDINATES ARE MVD/EPSC/PA  
ARE DATUM ADJUSTED BY THE  
FACTOR OF 1.000000 AND TED TO  
THE DATUM OF THE STATE OF  
REFERENCED TO THE MVD.FBS.

YEAR	PROJECT NO.	SHEET NO.
2013	51P-0811(423)	96
CONST.	R-5TP-1(62)	57

TYPE	YEAR	PROJECT NO.	SHEET NO.
CONSTR.	2017	R-21P(4)462	58
		S1P-00(4)423	87

185



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEAL BY

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION


**STAGE 2-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 172+00 TO STA. 185+00  
SCALE: 1"=50'





TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2013	517-NH-1423	89
CONST.	2017	R-517-1462	90

200 205 210



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEALED BY

CONSULTANT: THE ENGINEERING  
FIRM DATA ADJUSTED BY THE  
FACTOR OF 1.00000000 AND RED TO  
THE TOP. ALL ELEVATIONS ARE  
REFERRED TO THE MVD UDS.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 2-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**

STA. 198+00 TO STA. 211+00  
SCALE: 1"=50'



YEAR	PROJECT NO.	SHEET NO.
2013	317-001-1 (223)	30
2017	R-317-1 (662)	61



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**


SEELET BY

COORDINATES ARE NAD 83/1983  
ARE DATA ADJUSTED BY THE  
FACTORY OF LOOSAHATCHIE AND TIED TO  
THE STATE CONTROL POINTS  
REFERENCED TO THE NAD 83/1983.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 2-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 211+00 TO STA. 224+00  
SHEET 1-30

YEAR	PROJECT NO.	SHEET NO.
2013	317-0001 (223)	91
CONST.	R-517-1 (462)	62



**UNOFFICIAL  
SET**

**NOT FOR  
BIDDING**

(SEELET SET)

COORDINATES ARE NAD83/WPRL  
ARE DATUM ADJUSTED BY THE  
FACTOR OF 1.000000 AND TIED TO  
THE STATE DATUM BY THE  
REFERENCES TO THE NAAD PRBL.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
**STAGE 2-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 224+00 TO STA. 237+00  
SCALE: 1"=50'



TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.M.	2013	31P-NH-1(23)	92
CONST.	2017	R-31P-1(62)	63



**UNOFFICIAL**  
**SET**  
**NOT FOR**  
**BIDDING**

SEAL BY: \_\_\_\_\_


FORWARDED, THE UNDERSIGNED  
ARE DATA ADJUSTED BY THE  
FACTOR OF 1.0000000 AND TIED TO  
THE TOPGRAPHIC ELEVATION  
REFERENCE TO THE LAND BARE.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 2-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**

STA. 237+00 TO STA. 246+00  
SCALE: 1"=50'

SHEET NO.	PROJECT NO.	YEAR	TYPE
51	SR-14(142D)	2013	R.O.W.
52	R-STP-1(142D)	2013	CONST.
53			
54			



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**


DESIGNED BY

CONSULTANTS, SEE MAPS/PERMITS  
ARE DATA ADJUSTED BY THE  
FACTOR OF 1.0000000 AND TIED TO  
THE BENCHMARK AT ELEVATION 100.00  
REFERENCED TO THE NAD 83 DATUM.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
**STAGE 2-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 246+00 TO STA. 259+00  
SCALE: 1"=50'



YEAR	PROJECT NO.	SHEET NO.
2013	SR-14 (R2B)	51
2017	R-5P-1 (R2)	65



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

CHECKED BY:  
\_\_\_\_\_  
DATE: \_\_\_\_\_

COORDINATES THE HORIZONTAL  
AND VERTICAL DATA ADJUSTED BY THE  
FACTOR OF 1.0000000 AND TIED TO  
THE NATIONAL DATUM AS REFERENCED  
TO THE HAZARD PREVENTION

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 2-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 259+00 TO STA. 272+00  
SCALE: 1"=50'

270

265

260



DA = 0.3 ACRES  
5% SLOPE  
(OUT = 100)

PROP. 5 SR-14 (AUSTIN PEAY HWY)

N 41° 31' 53" E

45

MATCH LINE STA. 272+00 SEE SHT. NO. 66

MATCH LINE STA. 259+00 SEE SHT. NO. 64


PRES. R.O.W.

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2013	31P-NH1-KZ30	35
CONST.	2017	R-STP-L-NE20	66

285

280

275



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**


SEELET.B7

COORDINATES ARE NAVD/83/88AS ARE DATUM ADJUSTED BY THE FACTOR OF 1.000050 AND TIED TO THE DATUM OF THE STATE OF TENNESSEE REFERENCED TO THE NAVD 88AS.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
**STAGE 2-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 272+00 TO STA. 285+00  
SCALE: 1"=50'



YEAR	PROJECT NO.	SHEET NO.
2017	SR-14-1422	96
CONST.	R-51P-1.4627	67



285

290

295



**UNOFFICIAL**  
**SET**  
 NOT FOR  
 BIDDING

SEAL BY

CONSULTANTS ARE UNDER NO OBLIGATION TO BE HELD RESPONSIBLE FOR THE ACCURACY OF THE INFORMATION AND DATA PROVIDED BY THE CLIENT. ALL ELEVATIONS ARE REFERENCED TO THE NAVD 83.

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION


**STAGE 2-EROSION PREVENTION AND SEDIMENT CONTROL PLAN**  
 STA. 285+00 TO STA. 298+00  
 SCALE: 1"=50'

YEAR	PROJECT NO.	SHEET NO.
2013	STP-1482	97
2017	R-STP-1482	68

310

305

300



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

DESIGNED BY  
DRAWN BY  
CHECKED BY  
APPROVED BY

COMPUTER GENERATED  
ELEVATION DATA  
ADJUSTED BY THE  
FACTOR OF 1.0000000 AND TIED TO  
THE 1985 MEAN SEA LEVEL  
ELEVATION DATUM.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION


**STAGE 2-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 296+00 TO STA. 311+00  
SCALE: 1"=50'



YEAR	PROJECT NO.	SHEET NO.
2013	517084-0231	58
2017	R-57P-1 (REV)	63

320

315




**UNOFFICIAL SET**  
**NOT FOR BIDDING**  
 SEE SET BY:

FOR INFORMATION, THE LAND SURVEYOR HAS ADJUSTED THE FACTOR OF ALLOWANCE AND TIED TO THE ADJACENT SURVEY. THE ADJUSTED FACTOR OF ALLOWANCE IS REFERENCED TO THE ADJACENT SURVEY.

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
**STAGE 2-EROSION PREVENTION AND SEDIMENT CONTROL PLAN**  
 STA. 311+00 TO STA. 324+00  
 SCALE: 1"=50'

TYPE	YEAR	PROJECT NO.	SHEET NO.
ROAD	2013	SR-14 (SR-14)	98
CONST.	2017	R-517-1 (R-517)	70



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEALED BY

CONSULT THE DESIGNER'S  
OFFICE FOR ALL DETAILS AND  
FACTORS OF LOADS AND TIED TO  
THE WORK. ALL ELEVATIONS ARE  
REFERRED TO THE MVD BENCHMARK.


STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
**STAGE 2-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 324+00 TO STA. 337+00  
SCALE: 1"=50'

**SRI4 STA. 329+03.71=**  
**PLEASANT RIDGE STA. 964+42.89**  
**N 374139.55**  
**E 825575.75**



TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2013	517-041-023	100
CONST.	2017	R-517-1-462	71

340 345 350




**UNOFFICIAL SET**  
**NOT FOR BIDDING**  
 SEALED BY:

NOTE: DUE TO LIMITED R.O.W., CULVERT PROTECTION, TYPE 1 SHALL BE USED INSTEAD OF A SEDIMENT BASIN.

COORDINATES ARE IN UTM (SPRS) ARE DATUM ADJUSTED BY THE FACTOR OF 1.000000 AND TIED TO THE STATE DATUM AS SHOWN ON THE REFERENCE TO THE HAYD ARR.

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
**STAGE 2-EROSION PREVENTION AND SEDIMENT CONTROL PLAN**  
 STA. 337+00 TO STA. 350+00  
 SCALE: 1"=50'

YEAR	PROJECT NO.	SHEET NO.
2017	S17-004 (423)	101
CONST.	R-SIP-4.662	72



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEAL BY

COMMUNITY AND PROFESSIONAL ENGINEERS ARE ADVISED BY THE FACTOR OF 1.0000000 AND TIED TO THE LOCAL ALL ELEVATIONS ARE REFERENCED TO THE MVD BENCHMARK.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 2-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**

STA. 350+00 TO STA. 363+00  
SCALE: 1"=50'


03/20/2017 8:31:34 PM P:\2007\2007-08-17-0700\Austin Peay Highway\CAD\Sheet\Plan\Construction Phase 2\072-02.mxd



TYPE	YEAR	PROJECT NO.	SHEET NO.
BLD.W.	2013	SR-185 (622)	102
CONST.	2017	R-STP-14(62)	75

END PROJ. NO. 79022-2225-14 R.O.W.  
 STA. 368+10.58  
 N 377046.7788  
 E 828185.2486

END PROJ. NO. 79022-3232-14 R-STP-14(62) CONST.  
 STA. 368+10.58  
 N 377046.7788  
 E 828185.2486



**UNOFFICIAL  
 SET  
 NOT FOR  
 BIDDING**


SEAL: BT

COORDINATES ARE UNADJUSTED.  
 ARE DATUM ADJUSTED BY THE  
 FACTOR OF 1.0000000 AND TIED TO  
 THE STATE DATUM. ALL DISTANCES  
 REFERENCED TO THE NAVD 83.

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION

**STAGE 2-EROSION  
 PREVENTION  
 AND SEDIMENT  
 CONTROL PLAN**  
 STA. 368+00 TO END PROJ.  
 SCALE: 1"=50'

TYPE	YEAR	PROJECT NO.	SHEET
BULK.	2013	51P-061-023A	103
CONST.	2011	R-51P-1-062	74



955

950

NOTE: TO LIMITED R.O.W., ENHANCED ROCK CHECK DAMN SHALL BE USED INSTEAD OF A SEDIMENT BASIN.

**UNOFFICIAL SET**  
**NOT FOR BIDDING**  
 SEALED BY


STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION

COORDINATES ARE NAD83/1983, ARE DATUM ADJUSTED BY THE FACTOR OF 1.000000000 TO FACTOR OF 1.000000000, REFERENCED TO THE NAD83.

STAGE 2-EROSION PREVENTION AND SEDIMENT CONTROL PLAN  
 STA. 950+00 TO STA. 956+00  
 SCALE: 1"=50'



TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2013	STP-NH-4(23)	TUR
CONST.	2013	R-STP-E(62)	75



NOTE: TO LIMITED R.O.W., ENHANCED ROCK CHECK DAMN SHALL BE USED INSTEAD OF A SEDIMENT BASIN.


**UNOFFICIAL SET**  
**NOT FOR BIDDING**

RELEASER

COORDINATES ARE INDICATED BY THE FACTOR OF 1000000 AND TIED TO THE STATE PLANE COORDINATE SYSTEM REFERENCED TO THE NAD 83.

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
**STAGE 2-EROSION PREVENTION AND SEDIMENT CONTROL PLAN**  
 STA. 970+00 TO STA. 976+00  
 SCALE: 1"=50'

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W. CONST.	2013	S17-NH-1423	17B
		R-STP-1462	7E



BEGIN PROJ. NO.  
79022-3232-14;  
R-STP-14162) CONST.  
STA. 167+00.00  
N 362010.39  
E 814832.99

NOTE:  
STAGE 3 EPSC PLANS ARE DESIGNED TO MINIMIZE  
RUNOFF FROM THE COMPLETION OF CONSTRUCTION TO  
THE ESTABLISHMENT OF PERMANENT VEGETATION.

**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEALED BY

COMMUNITIES, INC. AND PARTNERS,  
ARE DESIGNATED BY THE  
FACTOR OF 0.0000560 AND TIED TO  
THE TORS. ALL ELEVATIONS ARE  
REFERRED TO THE NAVD 83.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 3-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
REC. PROJ. TO STA. 172+00

SCALE: 1"=50'




TYPE	YEAR	PROJECT NO.	SHEET NO.
CONST.	2017	57P-NH1-6(23)	178
		R-57P-1-6(2)	77

185

180

175



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

DESIGNED BY:

CONSULTANTS THE HADLEY GROUP  
ARE DATA ADJUSTED BY THE  
FACTOR OF 1.000000 AND TIED TO  
THE ADJACENT SHEET AS REFERENCED  
TO THE HADLEY GROUP.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
**STAGE 3-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 172+00 TO STA. 185+00  
SCALE: 1"=50'


185

190

195



TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2013	STP-NH-1-623	180
CONST.	2017	R-STP-4-662	78



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**  
SEALED BY \_\_\_\_\_

COORDINATES ARE NAVD83/USPS.  
ELEVATIONS ARE IN FEET ABOVE SEA LEVEL.  
A FACTOR OF 0.000050 HAS BEEN USED TO  
THE TOP, ALL ELEVATIONS ARE  
REFERENCED TO THE NAVD 83.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 3-EROSTION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 185+00 TO STA. 199+00  
SCALE: 1"=50'




TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.M.	2013	STP-1941-023	13E
CONST.	2017	R-STP-1-RED.	7B

210

205

200



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEAL BY: \_\_\_\_\_


COORDINATES ARE IN UTM/ETRS83.  
ARE DATUM ADJUSTED BY THE  
FACTOR OF 1.0000060 AND TIED TO  
THE NATIONAL DATUM. ALL ELEVATIONS  
REFERENCED TO THE NAVD 83.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 3 - EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**

STA. 198+00 TO STA. 211+00  
SCALE: 1"=50'

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2013	STP-084 (R2)	182
CONST.	2017	TR-STP-4 (R2)	80



220

215



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEAL BY:

CONSULTANT: THE LAND PARTNERS  
SCALE: 1"=50'

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
**STAGE 3-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 211+00 TO STA. 224+00  
SCALE: 1"=50'




TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2013	STP-041-4(23)	183
CONST.	2017	PS-SIP-4-4(2)	81

235

230

225



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEALED BY


COMMUNITY AND UNIVERSITY  
CONSULTANTS ASSOCIATES, P.C.  
FACTOR OF 10000000 AND TIED TO  
THE TURN. ALL ELEVATIONS ARE  
REFERRED TO THE NAVD 83.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 3-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**

STA. 224+00 TO STA. 237+00  
SCALE: 1"=50'

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2013	S1P-NR-1423	164
CONST.	2017	R-31P-1482	B2



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEALED BY


CONSTRUCT THE EROSION PREVENTION AND SEDIMENT CONTROL STRUCTURES AS SHOWN ON THIS PLAN. ALL ELEVATIONS ARE REFERENCED TO THE 1985 DATUM.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 3-EROSION PREVENTION AND SEDIMENT CONTROL PLAN**  
STA. 237+00 TO STA. 246+00  
SCALE: 1"=50'



SHEET NO.	PROJECT NO.	YEAR	TYPE
185	STP-044-0231	2013	R.O.W.
83	R-STP-14821	2017	CONST.



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**


SEAL BY:

COMPUTERS, THE LAND SURVEYING  
ARE DATA ADJUSTED BY THE  
FACTOR OF 1.000000 AND THE  
RESULTS ARE LISTED TO THE RIGHT  
REFERENCED TO THE NAD 83.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
**STAGE 3-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 246+00 TO STA. 259+00  
SCALE: 1"=50'

03/2017 44339 P4  
P:\2007\200-872-0700\Austin Peay Highway\CAD\SWH\THB\Construction\PLSC 2\083-EC.dwg

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.M.	2013	510-NH-1 (623)	186
CONST.	2017	R-51P-1 (662)	84



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SCALE: 1"=50'

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 3-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**

51A.259+00 TO 51A.272+00  
SCALE: 1"=50'




SHEET NO.	PROJECT NO.	YEAR	TYPE
167	STP-061-023	2013	R.O.W.
85	R-STP-1-682	2017	CONST.

275

280

285



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEAL: BT

ENGINEER, THE LAND SURVEYOR,  
ARE DATA ACQUIRED BY THE  
FACTOR OF 0.000050 AND TIED TO  
THE TBM. ALL ELEVATIONS ARE  
REFERRED TO THE MVD BENCHMARK.


STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 3-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**

STA. 272+00 TO STA. 285+00  
SCALE: 1"=50'

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.M.	2011	51P-NH-1423	188
CONST.	2017	R-51P-1462	66

285 290 295




**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEAL BY: \_\_\_\_\_

COORDINATES, ELEVATIONS AND PERCENTS ARE DATA ADJUSTED BY THE FACTOR OF 1.0000000 AND TIED TO THE STATE DATUM. ALL DIMENSIONS ARE REFERENCED TO THE HAZARD FREE

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
**STAGE 3-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 285+00 TO STA. 298+00  
SCALE: 1"=50'

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2013	STP-061-023	189
CONST.	2017	R-STP-1482	BT



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**


SCALE: BT

COORDINATES, THE ALSO PERFORMED, ARE DATUM ADJUSTED BY THE FACTOR OF 0.000050 AND TIED TO THE FORM. ALL ELEVATIONS ARE REFERENCED TO THE GRID (MGS).

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
**STAGE 3-EROSION PREVENTION AND SEDIMENT CONTROL PLAN**  
STA. 298+00 TO STA. 311+00  
SCALE: 1"=50'



TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2013	51P-NH-1(23)	190
CONST.	2017	R-51P-1(62)	88



315

320



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**


SEALED BY

DESIGNATED BY THE ENGINEER. ALL DATA ADJUSTED BY THE FACTOR OF 1.0000000 AND TIED TO THE TURN. ALL ELEVATIONS ARE REFERENCED TO THE BVD BENCHMARK.

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION

**STAGE 3-EROSION  
PREVENTION  
AND SEDIMENT  
CONTROL PLAN**  
STA. 311+00 TO STA. 324+00  
SCALE: 1"=50'

SHEET NO.	PROJECT NO.
191	STP-NH-14234
89	R-37P-14820
YEAR	YEAR
2017	2017
TYPE	TYPE
CONST.	CONST.



**UNOFFICIAL SET**  
**NOT FOR BIDDING**  
 SEALED BY


COORDINATES ARE NAD83/3895G. THE FACTOR OF LOGCONTOUR AND 180 TO THE TOP. ALL ELEVATIONS ARE REFERENCED TO THE NAVD 83.

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION

**STAGE 3-EROSION PREVENTION AND SEDIMENT CONTROL PLAN**  
 STA. 324+00 TO STA. 337+00  
 SCALE: 1"=50'

SRL4 STA. 329+03.71 = PLEASANT RIDGE STA. 964+42.89  
 N 82°55'55.75" E 82°55'55.75"

TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2013	31P-NH-14623	152
CONST.	2017	R-31P-14623	90




NOTE: DUE TO LIMITED R.O.W., CULVERT PROTECTION TYPE 1 SHALL BE USED INSTEAD OF A SEDIMENT BASIN.

**UNOFFICIAL SET**  
**NOT FOR BIDDING**  
 SEALED BY

COORDINATES ARE NAD83/8983. FACTOR OF 14000000 AND TIED TO THE TORN. ALL ELEVATIONS ARE REFERENCED TO THE NA83 D.B.B.  
 STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
**STAGE 3-EROSION PREVENTION AND SEDIMENT CONTROL PLAN**  
 STA. 337+00 TO STA. 350+00  
 SCALE: 1"=50'



TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2013	S17-NH-14023	153
CONST.	2017	R-217-14821	91



**UNOFFICIAL  
SET  
NOT FOR  
BIDDING**

SEAL BY: \_\_\_\_\_  
 DATE: \_\_\_\_\_

DESIGNER: SEE INSTRUCTIONS  
 AND DATA ADJUSTED BY THE  
 FACTOR OF LOSS/DRAINAGE AND TIED TO  
 THE TORN. ALL ELEVATIONS ARE  
 REFERENCED TO THE 1985 D.B.M.

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION

**STAGE 3-EROSION  
 PREVENTION  
 AND SEDIMENT  
 CONTROL PLAN**  
 STA. 350+00 TO STA. 363+00  
 SCALE: 1"=50'


0/2/2017 12:45 PM  
 P:\2017\200-071-0700\Austin Peay Highway CAD\Sheet\TMS\Construction Phase 2\09-EC1.MXD



TYPE	YEAR	PROJECT NO.	SHEET NO.
CONST.	2017	R-STP-1462	32
R.O.W.	2013	SIP-NH-1423	134

END PROJ. NO. 79022-2225-14 R.O.W.  
 STA. 368+10.58  
 N 377046.7788  
 E 828185.2486

END PROJ. NO.  
 79022-3232-14 R-STP-14(62) CONST.  
 STA. 368+10.58  
 N 377046.7788  
 E 828185.2486



**UNOFFICIAL  
 SET**

**NOT FOR  
 BIDDING**

SEALED BY

UNOFFICIAL SET: THIS SET OF PLANS, SPECIFICATIONS AND NOTES ARE PREPARED FOR THE STATE OF TENNESSEE AND ARE NOT TO BE USED FOR ANY OTHER PROJECT WITHOUT THE WRITTEN CONSENT OF THE ENGINEER. THE TOP ALL ELEVATIONS ARE REVERSED TO THE INSIDE JOBB.

STATE OF TENNESSEE


DEPARTMENT OF TRANSPORTATION

**STAGE 3-EROSION  
 PREVENTION  
 AND SEDIMENT  
 CONTROL PLAN**  
 STA. 363+00 TO END PROJ.  
 SCALE: 1"=50'

TYPE	YEAR	PROJECT NO.	SHEET NO.
CONSL.	2017	51P-NH-14231	195
		R-51P-14821	93

955

950



NOTE: TO LIMITED R.O.W., ENHANCED ROCK CHECK DAMN SHALL BE USED INSTEAD OF A SEDIMENT BASIN.

**UNOFFICIAL SET**  
**NOT FOR BIDDING**  
 SEALED BY


COORDINATES ARE NAD83/8950. ELEVATIONS ADJUSTED BY 1.00 FEET TO FACTOR OF APPROXIMATE 1.00 TO THE TOP. ALL ELEVATIONS ARE REFERENCED TO THE NAVD83.

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION

**STAGE 3-EROSION PREVENTION AND SEDIMENT CONTROL PLAN**  
 STA. 950+00 TO STA. 956+00  
 SCALE: 1"=50'



TYPE	YEAR	PROJECT NO.	SHEET NO.
R.O.W.	2013	STP-NH-14223	136
CONST.	2013	R-STP-14621	94



NOTE: TO LIMITED R.O.W. ENHANCED  
 DUE TO LIMITED R.O.W. ENHANCED  
 R.O.W. CHECK DRAWING SHALL BE USED  
 INSTEAD OF A SEDIMENT BASIN.

**UNOFFICIAL  
 SET  
 NOT FOR  
 BIDDING**

SEALED BY \_\_\_\_\_

COORDINATES ARE NAD83/USPS. ALL DISTANCES ARE IN FEET AND INCHES. A SCALE FACTOR OF 1.000000 AND 1/8" = 1' TO THE TOP. ALL ELEVATIONS ARE REFERENCED TO THE NAVD 1988.

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION

**STAGE 3-EROSION  
 PREVENTION  
 AND SEDIMENT  
 CONTROL PLAN**

STA. 970+00 TO STA. 976+00  
 SCALE: 1"=50'