Print Date: 12/01/2023

JJ09618

STATE OF TENNESSEE DEPARTMENT OF TRANSPORTATION Estimate Summary to Contractor Report



Contractor: CNX202 **Estimate Type:** Progress **Pay Period:** 09/30/2023 **to** 10/31/2023 **Estimate Number: 0004** Estimate Approved: No Contractor: H & H Construction, Inc. Time Allowed: Contractor's 30 Substation Loop 127.0 Days Address: ERIN, TN 37061 **Charged:** 127.0 Days **Elapsed Calendar Days:** 127.0 Days **Percent Time:** 100.00 % Contract Location: The construction of a new 40' X 120' salt bin located at 119 **Percent Complete(\$)** 100.00 % **Percent Behind:** --- % **Counties: MONROE Dates** 05/12/2023 Let: 05/31/2023 Awarded: 06/22/2023 **Contract Executed: Date Notice to Proceed:** 06/27/2023 **Project(s):** 62999-3607-04 Work Began: 06/27/2023 To Be Completed: 10/31/2023 **Substantial Work Complete:** Accepted: **Total to Date Previous to Date This Estimate Total Earnings:** \$616,998.99 \$29,195.70 \$587,803.29 **Amounts** \$616,998.98 Stockpiled Materials: \$0.00 \$0.00 \$0.00 **Current Contract: Amount Due:** \$616,998.99 \$587,803.29 \$29,195.70 **Original Contract:** \$616,998.98 Test Report Payment Adjustments: \$0.00 \$0.00 \$0.00 Material Discrepancy Adjustments: \$0.00 \$0.00 \$0.00

\$587,803.29

\$29,195.70

\$616,998.99

Payment Due:

Print Date: 12/01/2023

JJ09618

STATE OF TENNESSEE DEPARTMENT OF TRANSPORTATION Estimate Summary to Contractor Report



Project NumberBid %Federal Project NumberProject Current AmountProject Description62999-3607-04100.00n/a29.195.70The construction of a new 40' X 120' salt bin located at 119

62999-3607-04	100.00	J n/a	29,195.70 The construction of a new 40 X 120 sait bin located at 119						
Project Number	Cat #	Line Item #	Item Code	Units	Primary/				
					Supplemental Description	Total Item Quantity		Total Amount	
62999-3607-04	0700	9000	108-07	DAY	LIQUIDATED DAMAGES	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	600.00 0.00 0.00
62999-3607-04	0700	0010	680-01.11	EACH	SALT BIN (DESCRIPTION) / (40 x 120)	Bid: This Est: Total:	0.050	Unit Price: This Est: Total:	583,914.03 29,195.70 583,914.03
62999-3607-04	0700	0020	717-01	LS	MOBILIZATION	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	33,084.95 0.00 33,084.95