

Rpt-ID: RCPCSUM1	Tennessee	Date: 09/25/2013
User:	Department of Transportation	
	Estimate Summary to Contractor	
Vendor ID: 0070008612	Vendor Name: R. D. CONSTRUCTION, LLC	
Contract ID: CNK357	Estimate Number: 0014	Pay Period: 12/31/2012 to: 01/01/2013

Contract Location:	Time Allowed:	418.0 days
ON VARIOUS INTERSTATE AND STATE ROUTES	Time Charged:	418.0 days
	Elapsed Calendar Days:	418.0 days
	Percent Time:	100.00 %
	Percent Complete (\$)	113.50 %
	Percent Behind:	- %

Contractor:	Date Let:	09/16/2011
R. D. CONSTRUCTION, LLC	Date Awarded:	10/04/2011
PO Box 752	Date Contract Executed:	10/20/2011
Pikeville, TN 37367	Date Notice to Proceed:	11/10/2011
Phone:	Date Work Began:	01/05/2012
	Date to be Completed:	12/31/2012
	Date Time Stopped:	12/31/2012
	Date Accepted:	00/00/0000

Estimate Paid: NO
Counties:
ANDERSON
BLOUNT
CAMPBELL
CARTER
COCKE
GRAINGER
GREENE
HAMBLEN
HAWKINS
JEFFERSON
KNOX
LOUDON
ROANE
SULLIVAN
UNICOI
WASHINGTON

Project Number	BID PCT	Fed State Project Number	Description 1
98017-4188-04	100.00	N/A	Consisting of the on-call cable barrier repair on various

Current Contract Amount

\$

577,600.00

Original Contract Amount

\$

577,600.00

	Total to Date	Prev to Date	This Estimate
Participating	\$ 614,535.00	\$ 614,535.00	\$ 0.00
Total Earnings	\$ 614,535.00	\$ 614,535.00	\$ 0.00
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 614,535.00	\$ 614,535.00	\$ 0.00
Test Report Payment Adjustment	\$ 0.00	\$ 0.00	\$ 0.00
Total Adjusted Earnings	\$ 614,535.00	\$ 614,535.00	\$ 0.00
Retainage	\$ 0.00	\$ 0.00	\$ 0.00
Payment Due	\$ 614,535.00	\$ 614,535.00	\$ 0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
98017-4188-04	0700	9000	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$500.000				
98017-4188-04	0700	0010	705-80.01	LONGITUDINAL CABLE BARRIER	L.F.	16,000.000	0.000	\$ 0.00	300.000	\$ 1,500.00
						\$5.000				
98017-4188-04	0700	0020	705-80.02	LONGITUDINAL CABLE BARRIER (END TERMINAL) STANDARD	EACH	8.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,000.000				
98017-4188-04	0700	0030	705-80.03	LONGITUDINAL CABLE BARRIER (END TERMINAL) TL-3	EACH	24.000	0.000	\$ 0.00	1.000	\$ 1,000.00
						\$1,000.000				
98017-4188-04	0700	0040	705-80.04	SOCKETED LINE POST W/ALL ACCESSORIES	EACH	1,600.000	0.000	\$ 0.00	2,749.000	\$ 453,585.00
						\$165.000				

98017-4188-04	0700	0050	705-80.06	TERMINAL POST W/ALL ACCESSORIES	EACH	120.000 \$175.000	0.000	\$	0.00	38.000	\$	6,650.00
98017-4188-04	0700	0060	705-80.07	CABLE RELEASE POST (TOP) W/ALL ACCESSORIES	EACH	64.000 \$500.000	0.000	\$	0.00	34.000	\$	17,000.00
98017-4188-04	0700	0070	705-80.10	LINE POST W/FTNG & ALL ACC.	EACH	480.000 \$25.000	0.000	\$	0.00	24.000	\$	600.00
98017-4188-04	0700	0080	705-80.12	CHECK CABLE TENSION	LS	1.000 \$20,000.000	0.000	\$	0.00	1.000	\$	20,000.00
98017-4188-04	0700	0090	705-80.13	LINE POST HARDWARE FOR ATTACHING SINGLE CABLE	EACH	140.000 \$50.000	0.000	\$	0.00	1,599.000	\$	79,950.00
98017-4188-04	0700	0100	705-80.14	END TERMINAL HARDWARE FOR ATTACHING SINGLE CABLE	EACH	100.000 \$50.000	0.000	\$	0.00	67.000	\$	3,350.00
98017-4188-04	0700	0110	705-80.15	RETENSIONING CABLE BARRIER SECTION AFTER REPAIR	EACH	156.000 \$100.000	0.000	\$	0.00	5.000	\$	500.00
98017-4188-04	0700	0120	705-80.17	LONGITUDINAL CABLE BARRIER TRAINING	EACH	1.000 \$10,000.000	0.000	\$	0.00	0.000	\$	0.00
98017-4188-04	0700	0130	712-01.02	LANE CLOSURE	EACH	30.000 \$100.000	0.000	\$	0.00	12.000	\$	1,200.00
98017-4188-04	0700	0140	712-01.03	LANE CLOSURE(NIGHT WORK)	EACH	60.000 \$400.000	0.000	\$	0.00	28.000	\$	11,200.00
98017-4188-04	0700	0150	717-01.03	MOBILIZATION (PER CALL-OUT)	EACH	104.000 \$500.000	0.000	\$	0.00	36.000	\$	18,000.00

Project Number:	98017-4188-04	Project Current Amount	\$	0.00
		Contract Current Amount	\$	0.00