

Print Date: 09/04/2018
JJ04221

**STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report**



Contract: CNP052 Estimate Number: 0005 Estimate Type: Final Estimate Approved: No Pay Period: 1/1/2016 to 08/03/2018																															
Contractor: Rogers Group, Inc. Contractor's Address: PO Box 25250 Nashville, TN 37202 Contract Location: The resurfacing on U.S. 31E (S.R. 6) Counties: SUMNER Project(s) 83077-3217-94, 83077-8217-14 Time Allowed: 50.0 Days Charged: 50.0 Days Elapsed Calendar Days: 50.0 Days Percent Time: 100.00 % Percent Complete(\$): 90.31 % Percent Behind: 9.69 % Dates Let: 02/13/2015 Awarded: 03/03/2015 Contract Executed: 03/16/2015 Date Notice to Proceed: 05/27/2015 Work Began: 05/27/2015 To Be Completed: 07/15/2015 Substantial Work Complete: 07/15/2015 Accepted: 07/15/2015																															
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;"></th> <th style="width: 25%;">Total to Date</th> <th style="width: 25%;">Previous to Date</th> <th style="width: 25%;">This Estimate</th> </tr> </thead> <tbody> <tr> <td>Total Earnings:</td> <td>\$767,168.24</td> <td>\$767,168.24</td> <td>\$0.00</td> </tr> <tr> <td>Stockpiled Materials:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Amount Due:</td> <td>\$767,168.24</td> <td>\$767,168.24</td> <td>\$0.00</td> </tr> <tr> <td>Test Report Payment Adjustments:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Material Discrepancy Adjustments:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Payment Due:</td> <td>\$767,168.24</td> <td>\$767,168.24</td> <td>0.00</td> </tr> </tbody> </table>					Total to Date	Previous to Date	This Estimate	Total Earnings:	\$767,168.24	\$767,168.24	\$0.00	Stockpiled Materials:	\$0.00	\$0.00	\$0.00	Amount Due:	\$767,168.24	\$767,168.24	\$0.00	Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00	Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00	Payment Due:	\$767,168.24	\$767,168.24	0.00
	Total to Date	Previous to Date	This Estimate																												
Total Earnings:	\$767,168.24	\$767,168.24	\$0.00																												
Stockpiled Materials:	\$0.00	\$0.00	\$0.00																												
Amount Due:	\$767,168.24	\$767,168.24	\$0.00																												
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00																												
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00																												
Payment Due:	\$767,168.24	\$767,168.24	0.00																												
Amounts Current Contract: \$904,467.40 Original Contract: \$899,715.40																															

Print Date: 09/04/2018
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description	
83077-3217-94	2.91	NH/HSIP-6(109)	0.00	FROM NORTH OF STATE ROUTE 52 (L.M. 31.60) TO THE KENTUCKY S	
83077-8217-14	97.09	NH/HSIP-6(109)	0.00	The resurfacing on U.S. 31E (S.R. 6) from north of S.R. 52 (	

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
83077-3217-94	0100	9016	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$420.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83077-8217-14	0100	9017	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$420.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83077-3217-94	0100	9010	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83077-8217-14	0100	9011	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9011	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-5,216.680	Adj Total:	-5,216.68

Print Date: 09/04/2018
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
83077-3217-94	0100	9012	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83077-8217-14	0100	9013	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9013	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-50,620.180	Adj Total:	-50,620.18
83077-8217-14	0100	0010	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	500.000	Unit Price:	\$15.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83077-8217-14	0100	0020	307-01.08	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	Bid:	1,000.000	Unit Price:	\$78.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83077-8217-14	0100	9007	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83077-8217-14	0100	9008	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 09/04/2018
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
83077-8217-14	0100	9009	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83077-8217-14	0100	0030	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	39.000	Unit Price:	\$640.00
						This Est:	0.000	This Est:	\$0.00
						Total:	19.460	Total:	\$12,454.40
83077-8217-14	0100	0040	403-05.01	TON	BITUMINOUS MATERIAL (FOG SEAL) SHOULDER	Bid:	26.000	Unit Price:	\$770.00
						This Est:	0.000	This Est:	\$0.00
						Total:	21.810	Total:	\$16,793.70
83077-8217-14	0100	9005	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83077-8217-14	0100	9006	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83077-8217-14	0100	0050	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid:	5,920.000	Unit Price:	\$76.00
						This Est:	0.000	This Est:	\$0.00
						Total:	6,597.900	Total:	\$501,440.40
83077-8217-14	0100	9001	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9001	ADJUSTMENT	411	AC Content Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-3,014.050	Adj Total:	-3,014.05

Print Date: 09/04/2018
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
83077-3217-94	0100	9014	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83077-8217-14	0100	9015	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83077-8217-14	0100	9002	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83077-8217-14	0100	9003	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9003	ADJUSTMENT		411 Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	6,289.500	Adj Total:	6,289.50
83077-8217-14	0100	9004	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83077-3217-94	0100	0010	411-12.02	L.M.	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	Bid:	9.300	Unit Price:	\$264.00
						This Est:	0.000	This Est:	\$0.00
						Total:	9.300	Total:	\$2,455.20

Print Date: 09/04/2018
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
83077-8217-14	0100	0060	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	5,792.000	Unit Price:	\$14.00
						This Est:	0.000	This Est:	\$0.00
						Total:	6,847.810	Total:	\$95,869.34
83077-3217-94	0100	0020	705-02.02	L.F.	SINGLE GUARDRAIL (TYPE 2)	Bid:	125.000	Unit Price:	\$26.00
						This Est:	0.000	This Est:	\$0.00
						Total:	106.250	Total:	\$2,762.50
83077-3217-94	0100	9000	705-02.50	L.F.	SHOP CURVED GUARDRAIL	Bid:	0.000	Unit Price:	\$39.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83077-3217-94	0100	0030	706-01	L.F.	GUARDRAIL REMOVED	Bid:	125.000	Unit Price:	\$2.30
						This Est:	0.000	This Est:	\$0.00
						Total:	100.000	Total:	\$230.00
83077-8217-14	0100	0070	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$17,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$17,000.00
83077-8217-14	0100	0080	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	25.000	Unit Price:	\$5.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83077-8217-14	0100	0090	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid:	4.000	Unit Price:	\$5.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 09/04/2018
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
83077-8217-14	0100	0100	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	438.000	Unit Price:	\$7.50
						This Est:	0.000	This Est:	\$0.00
						Total:	630.500	Total:	\$4,728.75
83077-8217-14	0100	0110	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	1.000	Unit Price:	\$500.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83077-3217-94	0100	0040	716-01.21	EACH	Snowplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	Bid:	383.000	Unit Price:	\$36.00
						This Est:	0.000	This Est:	\$0.00
						Total:	410.000	Total:	\$14,760.00
83077-3217-94	0100	0050	716-01.22	EACH	Snowplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	Bid:	49.000	Unit Price:	\$36.00
						This Est:	0.000	This Est:	\$0.00
						Total:	23.000	Total:	\$828.00
83077-3217-94	0100	9500	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	0.000	Unit Price:	\$11.00
						This Est:	0.000	This Est:	\$0.00
						Total:	364.000	Total:	\$4,004.00
83077-8217-14	0100	0120	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid:	17.000	Unit Price:	\$31.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83077-8217-14	0100	0130	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	74.000	Unit Price:	\$20.50
						This Est:	0.000	This Est:	\$0.00
						Total:	45.000	Total:	\$922.50

Print Date: 09/04/2018
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
83077-8217-14	0100	0140	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	6.000	Unit Price:	\$205.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83077-8217-14	0100	0150	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	Bid:	4.000	Unit Price:	\$620.00
						This Est:	0.000	This Est:	\$0.00
						Total:	4.000	Total:	\$2,480.00
83077-8217-14	0100	0160	716-04.05	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	Bid:	4.000	Unit Price:	\$205.00
						This Est:	0.000	This Est:	\$0.00
						Total:	4.000	Total:	\$820.00
83077-8217-14	0100	0170	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	26.300	Unit Price:	\$878.00
						This Est:	0.000	This Est:	\$0.00
						Total:	18.433	Total:	\$16,184.17
83077-8217-14	0100	0180	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	26.300	Unit Price:	\$5,165.00
						This Est:	0.000	This Est:	\$0.00
						Total:	18.586	Total:	\$95,996.69
83077-8217-14	0100	0190	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid:	118.000	Unit Price:	\$2.10
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83077-8217-14	0100	0200	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$30,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$30,000.00

V47 - TSMR *END OF REPORT*