

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contractor: CNS218		Estimate Number: 0056		Estimate Type: Final		Estimate Approved: No		Pay Period: 08/07/2024 to 08/12/2024	
Contractor: Kapsch TrafficCom USA, Inc. Contractor's PO Box 843832 Address: DALLAS, TX 75284 Contract Location: The annual preventative and unscheduled maintenance on the M Counties: FAYETTE, SHELBY Project(s): 79961-3654-44							Time		
							Allowed: 1732.0 Days		
							Charged: 1732.0 Days		
							Elapsed Calendar Days: 1732.0 Days		
							Percent Time: 100.00 %		
							Percent Complete(\$) 87.35 %		
							Percent Behind: 12.65 %		
							Dates		
							Let: 05/11/2018		
							Awarded: 06/08/2018		
Contract Executed: 06/19/2018									
Date Notice to Proceed: 07/10/2018									
Work Began: 08/01/2018									
To Be Completed: 04/06/2023									
Substantial Work Complete: 04/06/2023									
Accepted: 04/06/2023									
	Total to Date	Previous to Date	This Estimate	Current Contract: Original Contract:		Amounts \$8,913,056.99 \$7,199,748.72			
Total Earnings:	\$7,785,821.00	\$7,785,821.00	\$0.00						
Stockpiled Materials:	\$0.00	\$0.00	\$0.00						
Amount Due:	\$7,785,821.00	\$7,785,821.00	\$0.00						
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00						
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00						
Payment Due:	\$7,785,821.00	\$7,785,821.00	\$0.00						

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount		Project Description				
79961-3654-44	100.00	NH-098-4(19)			0.00 The annual preventative and unscheduled maintenance on the M				
Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
79961-3654-44	0100	9500	104-03	LS	ADDITIONAL WORK (DESCRIPTION) / 6 Month Extension to ITS System Maintenance	Bid: This Est: Total:	0.000 0.000 1.000	Unit Price: This Est: Total:	275,966.58 0.00 275,966.58
79961-3654-44	0100	9501	104-03.01	LS	ADDITIONAL WORK (DESCRIPTION) / 3 Month Extension to ITS System Maintenance	Bid: This Est: Total:	0.000 0.000 1.000	Unit Price: This Est: Total:	137,983.29 0.00 137,983.29
79961-3654-44	0100	9000	105-03	DOLL	RAILROAD FLAGGING (DEDUCT)	Bid: This Est: Total:	0.000 0.000 0.000	Unit Price: This Est: Total:	1.00 0.00 0.00
79961-3654-44	0100	9002	108-07	DAY	LIQUIDATED DAMAGES / 725.1.3-2.b CONDITION 2 FAILURE	Bid: This Est: Total:	0.000 0.000 0.000	Unit Price: This Est: Total:	500.00 0.00 0.00
79961-3654-44	0100	9007	108-07	DAY	LIQUIDATED DAMAGES / 725.12-2.a PERFORMANCE OF THE CONTRACTOR	Bid: This Est: Total:	0.000 0.000 0.000	Unit Price: This Est: Total:	500.00 0.00 0.00
79961-3654-44	0100	9006	108-07	DAY	LIQUIDATED DAMAGES / 725.6-2 EQUIPMENT CONTROL	Bid: This Est: Total:	0.000 0.000 0.000	Unit Price: This Est: Total:	500.00 0.00 0.00
79961-3654-44	0100	9005	108-07	DAY	LIQUIDATED DAMAGES / 725.5 RECORD KEEPING PROCEDURES	Bid: This Est: Total:	0.000 0.000 0.000	Unit Price: This Est: Total:	500.00 0.00 0.00
79961-3654-44	0100	9004	108-07	DAY	LIQUIDATED DAMAGES / 725.1.3-5 SUBMIT FINAL PAPERWORK FOR REPAIR ACTIVITIES	Bid: This Est: Total:	0.000 0.000 0.000	Unit Price: This Est: Total:	25.00 0.00 0.00
79961-3654-44	0100	9003	108-07	DAY	LIQUIDATED DAMAGES / 725.1.3-4 SPECIAL REPAIR MAINTENANCE	Bid: This Est: Total:	0.000 0.000 0.000	Unit Price: This Est: Total:	500.00 0.00 0.00
79961-3654-44	0100	9001	108-07	DAY	LIQUIDATED DAMAGES / 725.1.3-2.a CONDITION 1 FAILURE	Bid: This Est: Total:	0.000 0.000 0.000	Unit Price: This Est: Total:	500.00 0.00 0.00
79961-3654-44	0100	9008	108-08.04	HOUR	LIQUIDATED DAMAGES / 725.12-2.b PERFORMANCE OF THE CONTRACTOR	Bid: This Est: Total:	0.000 0.000 0.000	Unit Price: This Est: Total:	100.00 0.00 0.00
79961-3654-44	0100	0010	725-10.75	LS	TDOT SMARTWAY ITS SYSTEM MAINTENANCE (3 YEARS)	Bid: This Est: Total:	1.000 0.000 1.000	Unit Price: This Est: Total:	1,428,398.72 0.00 1,428,398.72
79961-3654-44	0100	0020	725-10.76	HOUR	REPAIR MAINTENANCE LABOR	Bid: This Est: Total:	5,000.000 0.000 4,068.000	Unit Price: This Est: Total:	61.27 0.00 249,246.36

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
79961-3654-44	0100	0030	725-10.77	DOLL	SPARE PARTS AND EQUIPMENT REPLACEMENT	Bid:	1,000,000.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	1,675,578.970	Total:	1,675,578.97
79961-3654-44	0100	0040	725-10.78	HOURL	ONE CALL SERVICE	Bid:	5,000.000	Unit Price:	43.00
						This Est:	0.000	This Est:	0.00
						Total:	328.750	Total:	14,136.25
79961-3654-44	0100	0050	725-10.79	DOLL	SOFTWARE AND NETWORK MAINTENANCE AND SUPPORT	Bid:	250,000.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	224,501.540	Total:	224,501.54
79961-3654-44	0100	0060	725-10.80	DOLL	SPECIAL MAINTENANCE REPAIR	Bid:	4,000,000.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	3,776,391.350	Total:	3,776,391.35
79961-3654-44	0100	9120	920-25.20	LS	ADDITIONAL WORK (DESCRIPTION) / ADDITIONAL BONDING	Bid:	0.000	Unit Price:	3,618.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	3,618.00