

222 Second Avenue South Suite 1400, Nashville, TN 37219

| PROJECT: | TDOT Utility On-Call I-440 - Subsurface Utility Engineering 41200.04 | DATE: | 10/29/2017 |
|----------|--|-----------------|---------------|
| SUBJECT: | PIN 125325.00: I-440 SUE Information - Video Submittal 3 (1 of 3) | TRANSMITTAL ID: | 00013 |
| PURPOSE: | For information | VIA: | Info Exchange |

FROM

| NAME | COMPANY | EMAIL | PHONE |
|---|--------------------------------|--------------------|------------------|
| CJ Tong 222 Second Avenue South Suite 1400 Nashville TN 37219 United States | Gresham, Smith and Partners | cj_tong@gspnet.com | 615-770-8247x217 |

TO

| NAME | COMPANY | EMAIL | PHONE |
|---------------------------|---------|---------------------------|-------|
| Philip.Berdis@arcadis.com | | Philip.Berdis@arcadis.com | |
| Clint.Butler@arcadis.com | | Clint.Butler@arcadis.com | |

| REMARKS: | Philip, |
|----------|--|
| | This is part 1 of a series of 3 emails for the videos. These videos correspond to locations previously processed and provided to you. The CADD file is an updated version provided to you yesterday. There are several items to note from the videos: Storm 4: JB 10 has a small corrugated pipe stubbed into the structure. This doesn't seem to be in the survey or previous plans. Storm 4D: JB 16's bottom is a sump. Storm 5: the full run of pipe could not be completed due to debris at approximately station 1128+46. Storm 6 to Storm 6A: the full run of pipe could not be completed due to debris at approximately station 1139+55 to 1139+95. Also, note that on the section WE11 to WE 10, provided yesterday, there is major infiltration at the joints. The video captures flowing water and water squirting from the joints. If you have any questions please let us know. Thank you. |
| | |

www.greshamsmith.com

Transmittal

DATE: 10/29/2017 TRANSMITTAL ID: 00013

DESCRIPTION OF CONTENTS

| QTY | DATED | TITLE | NOTES |
|-----|--------------|-------------------------------|-------|
| | 9/13/2017 | I 440-JB 23-JB 22-I 440.mpg | |
| | 9/14/2017 | I 440-JB 24-JB 23-I 440.mpg | |
| | 9/14/2017 | I 440-JB 25-JB 24-I 440.mpg | |
| | 9/14/2017 | I 440-JB 26-JB 25-I 440 .mpg | |
| | 9/18/2017 | I 440-JB 30-JB 28-I 440.mpg | |
| | 1 8/30/2017 | I 440-JB7-JB 6-I 440.mpg | |
| | 1 10/26/2017 | I 440-JB15-JB16-I 440.mpg | |
| | 1 10/26/2017 | I 440-WE14-JB15-I 440.mpg | |
| | 1 10/4/2017 | I 440-HPCB 1-JB 26-I 440 .mpg | |
| | 1 8/30/2017 | I 440-JB 10-WE12-I440.mpg | |

COPIES:

Mark Holloran(Gresham, Smith and Partners)Cody Crews(Gresham, Smith and Partners)Wes Stanton(Gresham, Smith and Partners)Lori Lange(Tennessee Department of Transportation (TDOT))

Joe.Deering@tn.gov

www.greshamsmith.com