



TDOT PIN 132524.00
Phase Stage 1
Reviewer RSA/TDOT Utilities

TDOT Description
Plan REV
Review REV

From Liberty Lane to North of Northside Drive

Status Legend	
Open	
Closed	

This matrix has been prepared to assist in deconflicting of utilities and roadway improvements. RSA accepts no liability for conflicts missed by the deconfliction process and all review is based upon information provided by others. This matrix does not relieve the Utility Owner from the obligation of independently identifying conflicts with their facilities and designing relocations to mitigate those conflicts.

Conflict #	NES	Comcast	Piedmont	Metra Water & Sewer Service	NO Communications (Verizon)	AT&T	Madison Suburban Utility
01	x						
02				x			
03						x	
04			x				
05	x						
06				x			
07	x						
08	x						
09							
10							
11				x			
12	x						
13	x						
14	x						
15	x						
16		x					
17	x						
18				x			
19						x	
20					x		
21						x	
22				x			

Plan Sheet Number	Station Begin	Station End	Offset	Utility Description (Utility Type/Size, etc)	Conflict Description	Level	Confliction Mitigation	Status (Open/Closed)
4	107+56.00	107+56.00	Right 58.75'	Power Pole	Within proposed project footprint		To Remain (A-Date)	Closed
4	108+29.00	108+29.00	Right 9.75'	Sewer Manhole	Within proposed project footprint			
4	108+68.75	108+68.75	Right 37.75'	Telephone Pull Box	Within proposed project footprint		Buried cable to be retired in place (A-Date)	Closed
4	108+41.50	108+41.50	Left 53.50'	Gas Line	Within proposed project footprint			
4	109+03.25	109+03.25	Left 50.25'	Power Pole	Within proposed project footprint			No conflict
4	109+53.50	109+53.50	Left 62'	Sewer Manhole	Within proposed project footprint			
4	109+74.75	109+74.75	Right 59.25'	Power Pole	Within proposed project footprint		To Remain (A-Date)	Closed
4	110+67.00	110+67.00	Right 59.50'	Power Pole	Within proposed project footprint		To Remain (A-Date)	Closed
4	110+67.00	110+67.00	Right 56.50'	CATV Pedestal	Within proposed project footprint		To Remain (A-Date)	Closed
4	110+64.75	110+64.75	Right 61.50'	CATV Pedestal	Within proposed project footprint		To Remain (A-Date)	Closed
4	111+11.25	111+11.25	Right 43'	Sewer Manhole	Within proposed project footprint			
4	111+30.75	111+30.75	Left 62.25'	Power Pole	Within proposed project footprint			No conflict
4	111+62.00	111+62.00	Right 45'	Power Pole	Within proposed project footprint		Light and pole to be removed	Closed
4	113+52.25	113+52.25	Right 41.25'	Power Pole	Within proposed project footprint			No conflict
5	117+44.75	117+44.75	Right 44'	Power Pole	Within proposed project footprint			No conflict
5	118+48.50	118+48.50	Right 46'	CATV Pedestal	Within proposed project footprint			
5	119+41.25	119+41.25	Right 65.75'	Power Pole	Within proposed project footprint			No conflict
4	107+12.80	111+15.00	Right 45'	Manholes and Sewer Line	Sewer Lines are within the slope lines.		To Remain	Closed
4 to 5	106+74.54	111+80.00	Right 40.25' to 37'	Underground Telephone Line	Underground Telephone Line is within the slope lines.		Buried cable to be retired in place (A-Date)	Closed
4	107+27.00	109+51.52	Left 60' to 71'	Underground Fiber Optic Line	Underground Fiber Optic Line is within the slope lines.			
5	119+35.09	119+35.09	Right 30.80'	Underground Telephone Line Manhole	Manhole is located within the edges of pavement within work zone.		To Remain (A-Date)	Closed
5	119+79.37	119+79.37	Right 65.11'	Fire Hydrant	Fire Hydrant is within construction easement.		MSUD has determined that these utilities can be avoided during construction.	CLOSED