

Bridge Location	Bore Hole	Encountered concrete confirmed? (Y/N)	Elev. (Feet)	Depth of Concrete (Feet)	Date Performed	Drilling Equipment Method	Remarks	Point #	Northing	Easting	Lat.	Long.
Acklen	Acklen-1	Y	553.66	9.2	11/29/2017	CME45	AR at 5.9'; No advancement by Spoon Sampler at 9.2' with concrete debris	125	659823.756	1725717.699	36°08'35.5049"	86°49'20.1390"
Murphy	Murphy-1	Y	545.62	8.8	11/29/2017	CME45	AR at 8.8' and encountered concrete debris	121	658624.375	1725635.492	36°08'23.6375"	86°49'21.0184"
West End	West End-1	Y	552.25	12.9	11/29/2017	CME45	AR at 12.9' and encountered concrete debris	122	657565.163	1726042.274	36°08'13.1969"	86°49'15.9508"
Ramp F/D	Ramp-1	N	555.99	-	11/29/2017	Vacuum Exc.	Excavated 4.1 feet and encountered obstructing cobble-sized rock	126	657115.916	1726278.069	36°08'08.7739"	86°49'13.0303"
Richardson-Marlborough	Rich-1	N	557.2	-	11/29/2017	Vacuum Exc.	Excavated 3.0 feet and encountered obstructing cobble-sized rock	109	656149.805	1726674.072	36°07'59.2529"	86°49'08.1041"
Richardson-Marlborough	Rich-2	N	561.15	-	11/29/2017	Vacuum Exc.	Excavated 3.0 feet and encountered obstructing cobble-sized rock	123	656369.45	1726667.929	36°08'01.4245"	86°49'08.2014"
Sharondale	Sharon-1	Y	553.17	10.8	11/28/2017	CME45	AR at 10.8' and encountered concrete debris	120	654851.332	1727454.205	36°07'46.4769"	86°48'58.4619"
Woodlawn	Wood-1	Y	547.1	13.2	11/28/2017	CME45	AR at 13.2' and encountered concrete debris	119	653626.367	1728096.122	36°07'34.4162"	86°48'50.5128"
Hillsboro	Hill-1	Y	563.57	11.3	11/28/2017	CME45	AR at 11.3' and encountered concrete debris	118	652533.921	1730288.157	36°07'23.7926"	86°48'23.6835"
Brightwood	Bright-1	Y	574.43	8.9-14.4	11/27/2017	CME45	AR at 8.9'; No advancement by Spoon at 14.4' with concrete debris	107	650647.4	1732123.697	36°07'05.2859"	86°48'01.1221"
Belmont	Belmont-1	-	541.92	4.2	11/28/2017	Vacuum Exc.	Excavated 4.2 feet and encountered obstructing flat concrete/rock surface	116	650024.519	1732818.114	36°06'59.1824"	86°47'52.5965"
Granny White	Granny-1	Y	528.8	7.9	11/28/2017	CME45	AR at 7.9' and encountered concrete debris	106	649960.766	1734731.432	36°06'58.7056"	86°47'29.2709"
Winford Ave	Winford-1	-	569.08	4.5	11/28/2017	Vacuum Exc.	Excavated 4.5 feet and encountered obstructing flat concrete/rock surface	113	651835.773	1745369.116	36°07'18.0788"	86°45'19.7960"
Nolensville Rd	Nolen-1	Y	549.82	4.9-5.5	11/27/2017	CME45	AR at 5.9'; No advancement by Spoon Sampler at 5.5' with concrete debris	105	652310.329	1746731.951	36°07'22.8754"	86°45'03.2291"
CSX near Nolensville	CSX-1	Y	538.79	5.6	11/27/2017	CME45	Auger resistance at 5.6' with trace of concrete debris	103	652465.002	1747142.505	36°07'24.4361"	86°44'58.2393"
Pedestrian	Pedestrian-1	Y	529.62	11.4	11/27/2017	CME45	AR at 8.8' and encountered concrete debris	104	652706.309	1748254.033	36°07'26.9064"	86°44'44.7132"
Foster Ave	Foster-1	Y	522.33	8.0	11/27/2017	CME45	AR at 8.8' and encountered concrete debris	102	652777.502	1749296.121	36°07'27.6887"	86°44'32.0177"
Lyle Ave	Lyle-1	N	537.96	4.2-4.7	11/27/2017	CME45	AR at 4.7' and encountered limestone/concrete debris	100	653076.686	1751817.935	36°07'30.8354"	86°44'01.3061"
Lyle Ave	Lyle-2	Y	537.55	4.2-4.7	11/27/2017	CME45	AR at 4.2' and encountered concrete debris	101	653074.186	1751804.222	36°07'30.8097"	86°44'01.4731"