TYPE	YEAR	PROJECT NO.	SHEET NO.
CONST.	2014	97013-1205-04	S-6
P.E.	2013	97013-3205-04	

4.2.3 OUTFALL TABLE (3.5.1.d, 5.4.1.f)

EPSC PHASE	OUTFALL LABEL	SUB OUT-FALL	STATION CL, LT OR RT	SLOPE WITHIN ROW (%)	PHASE 1 (P1) DRAINAGE AREA (AC)	PHASE 2 (P2) DRAINAGE AREA (AC)	PHASE 3 (P3) DRAINAGE AREA (AC)	SEDIMENT BASIN OR EQUIVALENT MEASURE(S) (YES, NO OR N/A)	RECEIVING NATURAL RESOURCE NAME OR LABEL	COMMENTS
1	OUT-1		56+34 RT	20.0	1.3			N/A	WWC-1	
1	OUT-2		60+52LT	2.2	3.0			N/A	N/A	
1	OUT-3		53+54RT	12.5	0.1			N/A	N/A	
1	OUT-4		14+45 RT	2.7	0.1			N/A	N/A	
2	OUT-1		56+34RT	20.0		3.1		N/A	WWC-1	
2	OUT-2		60+52LT	2.2		1.4		N/A	N/A	
2	OUT-3		59+84RT	20.0		1.6		N/A	N/A	
2	OUT-4		54+08RT	12.5		0.1		N/A	N/A	

* SEE COMMENTS SECTION FOR ADDITIONAL INFORMATION REGARDING DRAINAGE AREA.

ALL UNUSED FIELDS WITHIN THE OUTFALL TABLE ARE TO BE SHADED OR HATCHED TO INDICATE THEIR NON-USAGE.

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION

STORMWATER POLLUTION PREVENTION PLAN