TYPE	YEAR	PROJECT NO.	SHEET NO.
CONST	2015	79224-4205-04	12

CONSTRUCTION SIGNS

DESCRIPTION	MUTCD. NO.	SIZE	26.28 PHASE I	26.58 PHASE II	26.74 PHASE III-A	26.74 PHASE III-B	26.90 PHASE IV-A	26.90 PHASE IV-B	27.25 PHASE V	BID QUANTITY	TOTAL SQ. FT.
END ROAD WORK	G20-2	48"X24"	2	2	2	2	2	2	2	2	16
STOP HERE ON RED	R10-6	24"X36"	2	2	2	2	2	2	2	2	12
STAY IN LANE TO EXTENDED GREEN	R10-6 (MOD.)	30"X42"	2	2	2	2	2	2	2	2	18
SIGNAL AHEAD (SYMBOL)	W3-3	36"X36"	2	2	2	2	2	2	2	2	18
BE PREPARED TO STOP	W3-4	48"X48"	2	2	2	2	2	2	2	2	32
1000 FT.	W16-2	24"X12"	2	2	2	2	2	2	2	2	4
ROAD WORK 500 FT.	W20-1	48"X48"	2	2	2	2	2	2	2	2	32
ROAD WORK 1000 FT.	W20-1	48"X48"	2	2	2	2	2	2	2	2	32
ROAD WORK 1500 FT.	W20-1	48"X48"	2	2	2	2	2	2	2	2	32
ROAD WORK ½ MILE	W20-1	48"X48"	2	2	2	2	2	2	2	2	32
ONE LANE ROAD 1500 FT.	W20-4	48"X48"	2	2	2	2	2	2	2	2	32
FLAGGER	W20-7A	48"X48"	2	2	2	2	2	2	2	2	32
MAINTAIN XX MPH SPEED	-	36"X42"	2	2	2	2	2	2	2	2	21
MAXIMUM X MIN. RED	-	48"X42"	2	2	2	2	2	2	2	2	28
		TOTAL									341

TRAFFIC CONTROL QUANTITIES

ITEM NO.	DESCRIPTION	UNIT	26.28 PHASE I	26.58 PHASE II	26.74 PHASE III-A	26.74 PHASE III-B	26.90 PHASE IV-A	26.90 PHASE IV-B	27.25 PHASE V	TOTAL
705-04.50	PORTABLE BARRIER RAIL DELINEATOR	EACH	22	26	32	32	84	84	26	84
705-08.51	PORTABLE IMPACT ATTENUATOR NCHRP 350-TL3	EACH	2	2	2	2	2	2	2	2
712-01	TRAFFIC CONTROL	L.S.	0.14	0.14	0.14	0.14	0.15	0.15	0.14	1
712-02.02	INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	342	432	472	472	991	991	403	991
712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	20	20	20	20	20	20	20	20
712-06	SIGNS (CONSTRUCTION)	SQ. FT.	341	341	341	341	341	341	341	341
712-07.03	TEMPORARY BARRICADES (TYPE III)	L.F.	-	-	-	-	24	24	32	32
712-09.01	REMOVABLE PAVEMENT MARKING	L.F.	4000	4000	4860	4860	4000	4000	4800	30,520
712-09.04	REMOVABLE PAVEMENT MARKING (STOP LINE)	L.F.	24	24	24	24	24	24	24	168
730-40	TEMPORARY TRAFFIC CONTROL SYSTEM	EACH	1	1	1	1	1	1	1	1

AMJAD S. KHAIRI
REGISTERED ENGINEER
AGRICULTURE
No. 106650
STATE OF TENNESSEE
04/27/15

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
BUREAU OF PLANNING AND DEVELOPMENT

TRAFFIC CONTROL PLAN

79-SR14-26.28, 26.58, 26.74, 26.90, 27.25

SCALE: NONE

GARVER

JLHolbrook 4/27/2015 10:40:59 AM
WORKSPACE: TDOT Bridge
L:\2015\150170\02 - Repair Five Bridges Shelby County\Drawings\BRG\02 - Traffic Control\12-Sheet 12.dgn