NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58F00140001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **KETNER MILL RD.**
CROSSING: **SEQUATCHIE RVR OVERFLOW**
LOCATION: **3.8 MI SW JCT SR27&SR283**

COUNTY: **MARION**
ROUTE: **01106**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.65**
SUFFICIENCY RATING: **91.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.14295	DEGREES
(17a,b) LONGITUDE:	W	85.51623	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1979
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	47.9 FT
(49) TOTAL BRIDGE LENGTH:	213.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	29.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	29.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	32.2 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	10 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	29.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	3

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/6/2015
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58F00140003**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **KETNER MILL RD.**
CROSSING: **SEQUATCHIE RIVER**
LOCATION: **3.7 MI SW JCT SR27&SR283**

COUNTY: **MARION**
ROUTE: **01106**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.91**
SUFFICIENCY RATING: **91.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.14110	DEGREES
(17a,b) LONGITUDE:	W	85.51253	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1979
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	71.9 FT
(49) TOTAL BRIDGE LENGTH:	285.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	29.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	32.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	32.2 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	10 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	29.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	3

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/6/2015
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	06/2014
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	Y60
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0270001**
BRIDGE OWNER: **CITY OF SOUTH PITTSBURG**
FIPS CODE: **70060**
ROAD NAME: **S. CEDAR AVE.**
CROSSING: **POPLAR SPRINGS BRANCH**
LOCATION: **IN SOUTH PITTSBURG**

COUNTY: **MARION**
ROUTE: **01127**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.45**
SUFFICIENCY RATING: **80.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	34.99217	DEGREES
(17a,b) LONGITUDE:	W	85.72107	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1928
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	3
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	23.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	48.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	52.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	42.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	48.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/1/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58F00080003**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **FRANCIS SPRING RD.**
CROSSING: **LITTLE SEQUATCHIE RIVER**
LOCATION: **3.4 MI NE JCT SR2&SR150**

COUNTY: **MARION**
ROUTE: **01129**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.28**
SUFFICIENCY RATING: **97.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.09457	DEGREES
(17a,b) LONGITUDE:	W	85.57403	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	PREFORMED FABRIC
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1979
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	69.9 FT
(49) TOTAL BRIDGE LENGTH:	215.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	38.1 FT
(52) BRIDGE OUT TO OUT WIDTH:	40 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	40.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	37.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-10-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	9
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	3

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/6/2015
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0270007**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **VALLEY VIEW HWY.**
CROSSING: **OWEN SPRINGS CREEK**
LOCATION: **2.88 MI.N.E.OF JASPER**

COUNTY: **MARION**
ROUTE: **01131**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.89**
SUFFICIENCY RATING: **76.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.11930	DEGREES
(17a,b) LONGITUDE:	W	85.59178	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **4**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1939**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **28.9 FT**
(49) TOTAL BRIDGE LENGTH: **113.8 FT**
(50a) LEFT SIDEWALK WIDTH: **4.9 FT**
(50b) RIGHT SIDEWALK WIDTH: **4.9 FT**
(51) BRIDGE CURB TO CURB WIDTH: **24 FT**
(52) BRIDGE OUT TO OUT WIDTH: **36.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **34.1 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **24.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **6**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **2**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **5**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **113.8 FT**
(94) BRIDGE IMPROVEMENT COST: **$376,000.00**
(95) ROADWAY IMPROVEMENT COST: **$38,000.00**
(96) TOTAL PROJECT COST: **$565,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2015**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **12/15/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0270009**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **VALLEY VIEW HWY.**
CROSSING: **LITTLE SEQUATCHIE RIVER**
LOCATION: **.78 MI.N.E.OF JASPER**

COUNTY: **MARION**
ROUTE: **01131**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.66**
SUFFICIENCY RATING: **85.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.12945	DEGREES
(17a,b) LONGITUDE:	W	85.58645	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **7**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **NONE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1925**
(106) YEAR THE BRIDGE WAS REHABILITATED: **2011**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **41.0 FT**
(49) TOTAL BRIDGE LENGTH: **287.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **27.9 FT**
(52) BRIDGE OUT TO OUT WIDTH: **30.2 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **27.9 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **28.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **6**
(60) SUBSTRUCTURE: **6**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **1111**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **12/15/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A6270001**
BRIDGE OWNER: **CITY OF WHITWELL**
FIPS CODE: **80620**
ROAD NAME: **VALLEY VIEW HWY.**
CROSSING: **SMALL BRANCH**
LOCATION: **AT SR28 & SR283 INTERSECT**

COUNTY: **MARION**
ROUTE: **01131**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **8.97**
SUFFICIENCY RATING: **96.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.18348	DEGREES
(17a,b) LONGITUDE:	W	85.52777	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **UNKNOWN**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1992**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **34.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **48.6 FT**
(52) BRIDGE OUT TO OUT WIDTH: **62 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **44.9 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **48.2 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **9**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **12/15/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58014070001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **SHELTON LN.**
CROSSING: **SEQUATCHIE RIVER**
LOCATION: **4.1 MI JCT SR2&SR150**

COUNTY: **MARION**
ROUTE: **01407**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.13**
SUFFICIENCY RATING: **91.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.09830	DEGREES
(17a,b) LONGITUDE:	W	85.55790	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1983
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	89.9 FT
(49) TOTAL BRIDGE LENGTH:	299.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24 FT
(52) BRIDGE OUT TO OUT WIDTH:	25.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	3

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/6/2015
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58S44400003**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **MULLINS COVE RD.**
CROSSING: **MOORE HOLLOW CREEK**
LOCATION: **5.8 MI NE JCT SR2&27**

COUNTY: **MARION**
ROUTE: **01407**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **4.58**
SUFFICIENCY RATING: **69.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.08295	DEGREES
(17a,b) LONGITUDE:	W	85.49385	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1960
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	32.2 FT
(49) TOTAL BRIDGE LENGTH:	34.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20 FT
(52) BRIDGE OUT TO OUT WIDTH:	21 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	16.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	19.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	3
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	34.1 FT
(94) BRIDGE IMPROVEMENT COST:	$172,000.00
(95) ROADWAY IMPROVEMENT COST:	$18,000.00
(96) TOTAL PROJECT COST:	$259,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/8/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	58014070005	COUNTY:	MARION
BRIDGE OWNER:	MARION COUNTY	ROUTE:	01407
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	MULLINS COVE RD.	COUNTY SEQUENCE:	1
CROSSING:	DRY CREEK	LOG MILE:	5.42
LOCATION:	6.3 MI NE JCT SR2&SR27	SUFFICIENCY RATING:	96.9

IDENTIFICATION

(16a,b) LATITUDE:	N	35.08573	DEGREES
(17a,b) LONGITUDE:	W	85.48123	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1984
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	15.1 FT
(49) TOTAL BRIDGE LENGTH:	36.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/8/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE

11-Dec-15

PRODUCED PURSUANT TO
PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409
and its production pursuant to a public
document records request does not
waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58014070007**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **MULLINS COVE RD.**
CROSSING: **BUTCHER CREEK**
LOCATION: **5.0 MI SW JCT SR27&HAMILT**

COUNTY: **MARION**
ROUTE: **01407**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **6.47**
SUFFICIENCY RATING: **96.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.08630	DEGREES
(17a,b) LONGITUDE:	W	85.46440	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1984
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	29.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/8/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58S44400009**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **MULLINS COVE RD.**
CROSSING: **MULLENS CREEK**
LOCATION: **5.1 MI SW JCT SR27&HAMLIT**

COUNTY: **MARION**
ROUTE: **01407**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **6.70**
SUFFICIENCY RATING: **90.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.08333	DEGREES
(17a,b) LONGITUDE:	W	85.46400	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE PRECAST PANELS**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1984**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **26.9 FT**
(49) TOTAL BRIDGE LENGTH: **82.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **24 FT**
(52) BRIDGE OUT TO OUT WIDTH: **27.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **24.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **15 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **24.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **6**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **5**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **12/8/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58014070011**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **MULLINS COVE RD.**
CROSSING: **BRANCH**
LOCATION: **4.4 MI NW JCT SR2&HAMILT**

COUNTY: **MARION**
ROUTE: **01407**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **7.10**
SUFFICIENCY RATING: **96.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.07822	DEGREES
(17a,b) LONGITUDE:	W	85.46698	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1984
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	23.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	27.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	27.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/8/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58014070013**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **MULLINS COVE RD.**
CROSSING: **DRY BRANCH**
LOCATION: **4.2 MI NW JCT SR2&HAMILTO**

COUNTY: **MARION**
ROUTE: **01407**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **7.99**
SUFFICIENCY RATING: **96.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.06758	DEGREES
(17a,b) LONGITUDE:	W	85.47467	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1984
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	24.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	10 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/8/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58014070015**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **MULLINS COVE RD.**
CROSSING: **ELLIS GAP BRANCH**
LOCATION: **3.9 MI NE JCT SR2&SR134**

COUNTY: **MARION**
ROUTE: **01407**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **9.44**
SUFFICIENCY RATING: **89.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.04865	DEGREES
(17a,b) LONGITUDE:	W	85.47618	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1958**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **24.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **24.3 FT**
(52) BRIDGE OUT TO OUT WIDTH: **25.9 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **24.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **15 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **24.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **12/8/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58014070017**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **MULLINS COVE RD.**
CROSSING: **ALEX MCNABB BRANCH**
LOCATION: **2.1 MI NW JCT SR2&HAMILTO**

COUNTY: **MARION**
ROUTE: **01407**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **14.68**
SUFFICIENCY RATING: **96.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.05532	DEGREES
(17a,b) LONGITUDE:	W	85.43428	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1984
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	7.9 FT
(49) TOTAL BRIDGE LENGTH:	21.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	NO
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/8/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58021650001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **OLD DUNLAP RD.**
CROSSING: **GRIFFITH CREEK**
LOCATION: **4.5 MI NW JCT SR27&SR283**

COUNTY: **MARION**
ROUTE: **01423**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **4.04**
SUFFICIENCY RATING: **63.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.25268	DEGREES
(17a,b) LONGITUDE:	W	85.48983	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1939
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	41.0 FT
(49) TOTAL BRIDGE LENGTH:	42.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20 FT
(52) BRIDGE OUT TO OUT WIDTH:	21 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	22.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	19.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	42 FT
(94) BRIDGE IMPROVEMENT COST:	$128,000.00
(95) ROADWAY IMPROVEMENT COST:	$13,000.00
(96) TOTAL PROJECT COST:	$193,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/6/2015
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	58021650003	COUNTY:	MARION
BRIDGE OWNER:	MARION COUNTY	ROUTE:	01423
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	OLD DUNLAP RD.	COUNTY SEQUENCE:	1
CROSSING:	DANIEL CREEK	LOG MILE:	4.89
LOCATION:	4.9 MI NW JCT SR27&283	SUFFICIENCY RATING:	70.2

IDENTIFICATION

(16a,b) LATITUDE:	N	35.26077	DEGREES
(17a,b) LONGITUDE:	W	85.48213	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: STEEL
(44a) APPR SPAN MATERIAL: NOT APPLICABLE

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CORRUGATED STEEL
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1941
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	22.0 FT
(49) TOTAL BRIDGE LENGTH:	23.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20 FT
(52) BRIDGE OUT TO OUT WIDTH:	20 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	20.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	19.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-10-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	U

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	23 FT
(94) BRIDGE IMPROVEMENT COST:	$82,000.00
(95) ROADWAY IMPROVEMENT COST:	$9,000.00
(96) TOTAL PROJECT COST:	$124,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/6/2015
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO
PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409
and its production pursuant to a public
document records request does not
waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58021650005**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **OLD DUNLAP RD.**
CROSSING: **SMALL BRANCH**
LOCATION: **5.5 MI NW JCT SR27&SR283**

COUNTY: **MARION**
ROUTE: **01423**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **5.75**
SUFFICIENCY RATING: **67.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.26643	DEGREES
(17a,b) LONGITUDE:	W	85.46897	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1938**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **24.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **20.3 FT**
(52) BRIDGE OUT TO OUT WIDTH: **23.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **22.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **20.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **3**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **5**
(72) APPROACH ROADWAY ALIGNMENT: **3**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **24 FT**
(94) BRIDGE IMPROVEMENT COST: **$65,000.00**
(95) ROADWAY IMPROVEMENT COST: **$7,000.00**
(96) TOTAL PROJECT COST: **$98,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2015**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **1/6/2015**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58021650007**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **OLD DUNLAP RD.**
CROSSING: **HENDRIX CREEK**
LOCATION: **5.8 MI NW JCT SR27&SR283**

COUNTY: **MARION**
ROUTE: **01423**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **5.94**
SUFFICIENCY RATING: **69.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.26887	DEGREES
(17a,b) LONGITUDE:	W	85.46720	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **4**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1938**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **44.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **20 FT**
(52) BRIDGE OUT TO OUT WIDTH: **23.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **22.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **19.7 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **5**
(62) CULVERT CONDITION (IF APPLICABLE): **6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **3**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **5**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **44.9 FT**
(94) BRIDGE IMPROVEMENT COST: **$104,000.00**
(95) ROADWAY IMPROVEMENT COST: **$11,000.00**
(96) TOTAL PROJECT COST: **$157,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2015**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **1/6/2015**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58021280001**
BRIDGE OWNER: **CITY OF JASPER**
FIPS CODE: **37820**
ROAD NAME: **E. VALLEY RD.**
CROSSING: **SEQUATCHIE RIVER**
LOCATION: **1.9 MI NE JCT SR2&SR150**

COUNTY: **MARION**
ROUTE: **02128**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.85**
SUFFICIENCY RATING: **82.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.07920	DEGREES
(17a,b) LONGITUDE:	W	85.59370	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1985
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	70.9 FT
(49) TOTAL BRIDGE LENGTH:	211.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24 FT
(52) BRIDGE OUT TO OUT WIDTH:	26.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1111
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/6/2015
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	09/2011
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	Y60
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58021530005**
BRIDGE OWNER: **CITY OF ORME**
FIPS CODE: **56040**
ROAD NAME: **ORME RD.**
CROSSING: **DRY CREEK**
LOCATION: **6.1 MI SW JCT SR27&SR156**

COUNTY: **MARION**
ROUTE: **02153**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.56**
SUFFICIENCY RATING: **84.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	34.99587	DEGREES
(17a,b) LONGITUDE:	W	85.80763	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **UNKNOWN**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1992**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **19.0 FT**
(49) TOTAL BRIDGE LENGTH: **40.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **24 FT**
(52) BRIDGE OUT TO OUT WIDTH: **29.5 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **20.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **15 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **24.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **12/1/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58021530003**
BRIDGE OWNER: **CITY OF ORME**
FIPS CODE: **56040**
ROAD NAME: **ORME RD.**
CROSSING: **DRY CREEK**
LOCATION: **5.9 MI SW JCT SR27&SR156**

COUNTY: **MARION**
ROUTE: **02153**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.58**
SUFFICIENCY RATING: **62.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	34.99893	DEGREES
(17a,b) LONGITUDE:	W	85.80718	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	ALUMINUM, WROUGHT OR CAST IRON
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1979
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	29.9 FT
(49) TOTAL BRIDGE LENGTH:	60.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	20.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	48 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	4
(62) CULVERT CONDITION (IF APPLICABLE):	4

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	4
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	60 FT
(94) BRIDGE IMPROVEMENT COST:	$278,000.00
(95) ROADWAY IMPROVEMENT COST:	$28,000.00
(96) TOTAL PROJECT COST:	$418,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/1/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58021610001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **SHELLMOUND RD.**
CROSSING: **BRANCH**
LOCATION: **2.0 MI SE JCT SR2&SR150**

COUNTY: **MARION**
ROUTE: **02161**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.03**
SUFFICIENCY RATING: **60.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.05883	DEGREES
(17a,b) LONGITUDE:	W	85.59838	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1940**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **1**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **20.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **14.4 FT**
(52) BRIDGE OUT TO OUT WIDTH: **16.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **17.1 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **21 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **14.4 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **NO**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **ONE LANE BRIDGE FOR 2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **5**
(62) CULVERT CONDITION (IF APPLICABLE): **5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **2**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **7**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE REPLACEMENT**
(76) LENGTH OF BRIDGE IMPROVEMENT: **40 FT**
(94) BRIDGE IMPROVEMENT COST: **$331,000.00**
(95) ROADWAY IMPROVEMENT COST: **$34,000.00**
(96) TOTAL PROJECT COST: **$497,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2015**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **12/15/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	58I00240039	COUNTY:	MARION
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	02161
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	SHELLMOUND RD.	COUNTY SEQUENCE:	1
CROSSING:	SHELLMOUND RD. / I-24 EB	LOG MILE:	1.36
LOCATION:	3.5 MI S OF SR28	SUFFICIENCY RATING:	70.7

IDENTIFICATION

(16a,b) LATITUDE:	N	35.04068	DEGREES
(17a,b) LONGITUDE:	W	85.60353	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	2

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	61.0 FT
(49) TOTAL BRIDGE LENGTH:	140.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	27.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	34.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	27.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	32 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	27.9 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	17.19 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	11.15 FT
(56) MIN HORZ UNDERCLR ON LEFT:	5.91 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	5
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE DECK REPAIR
(76) LENGTH OF BRIDGE IMPROVEMENT:	140.1 FT
(94) BRIDGE IMPROVEMENT COST:	$174,000.00
(95) ROADWAY IMPROVEMENT COST:	$18,000.00
(96) TOTAL PROJECT COST:	$262,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/4/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE

11-Dec-15

PRODUCED PURSUANT TO
PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409
and its production pursuant to a public
document records request does not
waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58021630001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **COPPINGER COVE RD.**
CROSSING: **SAWMILL CREEK**
LOCATION: **4.5 MI NE VJCT SR2&SR150**

COUNTY: **MARION**
ROUTE: **02163**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.19**
SUFFICIENCY RATING: **51.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.14220	DEGREES
(17a,b) LONGITUDE:	W	85.14222	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1950**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **21.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **23.6 FT**
(52) BRIDGE OUT TO OUT WIDTH: **24.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **24.9 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **23.3 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **NO**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **6**
(59) SUPERSTRUCTURE: **6**
(60) SUBSTRUCTURE: **5**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **5**
(72) APPROACH ROADWAY ALIGNMENT: **4**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **21 FT**
(94) BRIDGE IMPROVEMENT COST: **$55,000.00**
(95) ROADWAY IMPROVEMENT COST: **$6,000.00**
(96) TOTAL PROJECT COST: **$83,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2015**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **12/15/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58021630003**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **COPPINGER COVE RD.**
CROSSING: **DIXON CREEK**
LOCATION: **5.1 NE JCT SR2&SR150**

COUNTY: **MARION**
ROUTE: **02163**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.90**
SUFFICIENCY RATING: **53.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.14857	DEGREES
(17a,b) LONGITUDE:	W	85.60287	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **1**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1950**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **21.0 FT**
(49) TOTAL BRIDGE LENGTH: **22.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **24.3 FT**
(52) BRIDGE OUT TO OUT WIDTH: **25.3 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **20.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **10 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **24.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **5**
(59) SUPERSTRUCTURE: **6**
(60) SUBSTRUCTURE: **5**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **4**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **4**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **3**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING WITH DECK REPAIR OR REPLACEMENT**
(76) LENGTH OF BRIDGE IMPROVEMENT: **22 FT**
(94) BRIDGE IMPROVEMENT COST: **$61,000.00**
(95) ROADWAY IMPROVEMENT COST: **$7,000.00**
(96) TOTAL PROJECT COST: **$92,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2015**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **12/15/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58021690001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **POCKET RD.**
CROSSING: **MILL BRANCH**
LOCATION: **5.5 MI FM SR108**

COUNTY: **MARION**
ROUTE: **02169**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.73**
SUFFICIENCY RATING: **87.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.24992	DEGREES
(17a,b) LONGITUDE:	W	85.55292	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1950
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	23.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	23.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	23.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/4/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58021690003**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **POCKET RD.**
CROSSING: **JOHNS BRANCH**
LOCATION: **4.0 MI NW JCT SR28&SR108**

COUNTY: **MARION**
ROUTE: **02169**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.28**
SUFFICIENCY RATING: **83.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.24285	DEGREES
(17a,b) LONGITUDE:	W	85.55670	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1950
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	23.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	22.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	25 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	18.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	4
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/4/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58F00080001**
BRIDGE OWNER: **CITY OF JASPER**
FIPS CODE: **37820**
ROAD NAME: **D.Q. ST.**
CROSSING: **STANDIFER BRANCH**
LOCATION: **0.7 MI E JCT SR2&SR150**

COUNTY: **MARION**
ROUTE: **0A008**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.12**
SUFFICIENCY RATING: **66.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.07450	DEGREES
(17a,b) LONGITUDE:	W	85.61530	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1940**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **26.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **23.6 FT**
(52) BRIDGE OUT TO OUT WIDTH: **26.9 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **20.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **30 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **23.6 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **26.9 FT**
(94) BRIDGE IMPROVEMENT COST: **$42,000.00**
(95) ROADWAY IMPROVEMENT COST: **$5,000.00**
(96) TOTAL PROJECT COST: **$64,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2015**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **10/27/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A0340001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **BIRDGE CREEK RD.**
CROSSING: **POCKET CREEK**
LOCATION: **4.0 MI NW JCT SR28&SR128**

COUNTY: **MARION**
ROUTE: **0A034**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.24**
SUFFICIENCY RATING: **83.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.24300	DEGREES
(17a,b) LONGITUDE:	W	85.55587	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1987**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **15.1 FT**
(49) TOTAL BRIDGE LENGTH: **38.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **22 FT**
(52) BRIDGE OUT TO OUT WIDTH: **26.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **24.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **15 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **22.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **8**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **4**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **12/4/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A0500001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **REELSCOVE RD.**
CROSSING: **GRIFFITH CREEK**
LOCATION: **4.7 MI NW JCT SR27&SR283**

COUNTY: **MARION**
ROUTE: **0A050**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.81**
SUFFICIENCY RATING: **92.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.25720	DEGREES
(17a,b) LONGITUDE:	W	85.49708	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1983**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **12.1 FT**
(49) TOTAL BRIDGE LENGTH: **41.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **22 FT**
(52) BRIDGE OUT TO OUT WIDTH: **25.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **16.1 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **15 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **19.7 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **3**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **10/27/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	580A0600001	COUNTY:	MARION
BRIDGE OWNER:	MARION COUNTY	ROUTE:	0A060
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	TATES RD.	COUNTY SEQUENCE:	1
CROSSING:	BRANCH	LOG MILE:	0.29
LOCATION:	2.1 MI NW JCT SR27&SR283	SUFFICIENCY RATING:	70.3

IDENTIFICATION

(16a,b) LATITUDE:	N	35.22157	DEGREES
(17a,b) LONGITUDE:	W	85.50352	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1940
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	25.9 FT
(49) TOTAL BRIDGE LENGTH:	33.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	22 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	20.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	5

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	33.1 FT
(94) BRIDGE IMPROVEMENT COST:	$96,000.00
(95) ROADWAY IMPROVEMENT COST:	$10,000.00
(96) TOTAL PROJECT COST:	$145,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/14/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE

11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A0810001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **TEAGUE RD.**
CROSSING: **SEQUATCHIE RIVER**
LOCATION: **1.3 MI NW JCT SR27&SR283**

COUNTY: **MARION**
ROUTE: **0A081**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.65**
SUFFICIENCY RATING: **80.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.20565	DEGREES
(17a,b) LONGITUDE:	W	85.49717	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1985
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	76.1 FT
(49) TOTAL BRIDGE LENGTH:	229.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22 FT
(52) BRIDGE OUT TO OUT WIDTH:	24 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	20.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/20/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A0810003**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **TEAGUE RD.**
CROSSING: **LOONEY'S BRANCH**
LOCATION: **0.7 MI N JCT SR27&SR283**

COUNTY: **MARION**
ROUTE: **0A081**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.84**
SUFFICIENCY RATING: **70.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.19773	DEGREES
(17a,b) LONGITUDE:	W	85.48302	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1950
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	1
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	17.1 FT
(49) TOTAL BRIDGE LENGTH:	33.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	14.1 FT
(52) BRIDGE OUT TO OUT WIDTH:	15.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	16.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	33 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	13.8 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	ONE LANE BRIDGE FOR 2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	2
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	5

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	33.1 FT
(94) BRIDGE IMPROVEMENT COST:	$135,000.00
(95) ROADWAY IMPROVEMENT COST:	$14,000.00
(96) TOTAL PROJECT COST:	$203,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/27/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A0820003**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **MT CALVARY RD.**
CROSSING: **SEQUATCHIE RIVER**
LOCATION: **2.6 MI NW JCT SR27&SR283**

COUNTY: **MARION**
ROUTE: **0A082**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.03**
SUFFICIENCY RATING: **85.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.22805	DEGREES
(17a,b) LONGITUDE:	W	85.49252	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS: **4**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE PRECAST PANELS**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1983**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **76.1 FT**
(49) TOTAL BRIDGE LENGTH: **271.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **24 FT**
(52) BRIDGE OUT TO OUT WIDTH: **25.9 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **24.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **24.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **1000**
(113) SCOUR CONDITION RATING: **3**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **10/27/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	580A0940001	COUNTY:	MARION
BRIDGE OWNER:	CITY OF WHITWELL	ROUTE:	0A094
FIPS CODE:	80620	SPECIAL CASE:	0
ROAD NAME:	S. MAGNOLIA ST.	COUNTY SEQUENCE:	1
CROSSING:	SMALL BRANCH	LOG MILE:	1.07
LOCATION:	0.5 MI SE JCT SR28&SR108	SUFFICIENCY RATING:	66.3

IDENTIFICATION

(16a,b) LATITUDE:	N	35.18610	DEGREES
(17a,b) LONGITUDE:	W	85.51568	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1921
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	29.9 FT
(49) TOTAL BRIDGE LENGTH:	30.8 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	18 FT
(52) BRIDGE OUT TO OUT WIDTH:	21 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	17.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE

11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	3
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	U

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	30.8 FT
(94) BRIDGE IMPROVEMENT COST:	$86,000.00
(95) ROADWAY IMPROVEMENT COST:	$9,000.00
(96) TOTAL PROJECT COST:	$130,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/30/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A1070001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **LODGE LN.**
CROSSING: **SWEDEN CREEK**
LOCATION: **4 MI W OF I24**

COUNTY: **MARION**
ROUTE: **0A107**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.36**
SUFFICIENCY RATING: **90.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.07888	DEGREES
(17a,b) LONGITUDE:	W	85.80030	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1994**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **15.1 FT**
(49) TOTAL BRIDGE LENGTH: **48.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **22.3 FT**
(52) BRIDGE OUT TO OUT WIDTH: **27.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **26.9 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **22.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **10/28/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A1790001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **JONES CROSSING RD.**
CROSSING: **HALL CREEK**
LOCATION: **1.4 M E INT. SR 28**

COUNTY: **MARION**
ROUTE: **0A179**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.42**
SUFFICIENCY RATING: **96.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.11942	DEGREES
(17a,b) LONGITUDE:	W	85.56808	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1989**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **12.1 FT**
(49) TOTAL BRIDGE LENGTH: **24.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **31.8 FT**
(52) BRIDGE OUT TO OUT WIDTH: **35.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **29.9 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **15 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **31.5 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **6**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **10/27/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A1850001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **CONDRA SWITCH RD.**
CROSSING: **SEQUATCHIE RIVER**
LOCATION: **5.4 MI NE JCT SR27&SR283**

COUNTY: **MARION**
ROUTE: **0A185**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.50**
SUFFICIENCY RATING: **86.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.26468	DEGREES
(17a,b) LONGITUDE:	W	85.46035	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	UNKNOWN

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1985
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	85.0 FT
(49) TOTAL BRIDGE LENGTH:	253.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22 FT
(52) BRIDGE OUT TO OUT WIDTH:	24 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	20.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/30/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A1890001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **INMAN RD.**
CROSSING: **SEQUATCHIE RIVER**
LOCATION: **5.5 MI NE JCT SR28&SR150**

COUNTY: **MARION**
ROUTE: **0A189**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.70**
SUFFICIENCY RATING: **96.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.11087	DEGREES
(17a,b) LONGITUDE:	W	85.52698	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS: **4**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE PRECAST PANELS**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1986**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **61.0 FT**
(49) TOTAL BRIDGE LENGTH: **246.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **27.9 FT**
(52) BRIDGE OUT TO OUT WIDTH: **30.5 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **29.9 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **27.9 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **6**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **10/30/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **06/2012**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **Y60**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A2120001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **HANDLE ST.**
CROSSING: **OWEN SPRINGS BRANCH**
LOCATION: **2.7 MI NE JCT SR28&SR150**

COUNTY: **MARION**
ROUTE: **0A212**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.11**
SUFFICIENCY RATING: **96.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.11720	DEGREES
(17a,b) LONGITUDE:	W	85.58812	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1983
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	33.1 FT
(49) TOTAL BRIDGE LENGTH:	97.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22 FT
(52) BRIDGE OUT TO OUT WIDTH:	25.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	22.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	18 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	5

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/6/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A2400001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **BESSIE JONES RD.**
CROSSING: **HOGE BRANCH**
LOCATION: **3.7 MI SE JCT SR2&SR150**

COUNTY: **MARION**
ROUTE: **0A240**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.00**
SUFFICIENCY RATING: **81.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.06030	DEGREES
(17a,b) LONGITUDE:	W	85.56333	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1993**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **14.1 FT**
(49) TOTAL BRIDGE LENGTH: **29.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **23.3 FT**
(52) BRIDGE OUT TO OUT WIDTH: **35.1 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **22.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **30 DEGREES**
(35) BRIDGE FLARE: **YES, FLARED**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **23.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **5**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **11/6/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A2610001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **MURPHY HOLLOW RD.**
CROSSING: **RUNNING WATER CREEK**
LOCATION: **3.6 MI SE JCT SR2&SR134**

COUNTY: **MARION**
ROUTE: **0A261**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.05**
SUFFICIENCY RATING: **87.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	34.98832	DEGREES
(17a,b) LONGITUDE:	W	85.49818	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	12.1 FT
(49) TOTAL BRIDGE LENGTH:	40.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	27 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	7
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/6/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	58I00240059	COUNTY:	MARION
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	0A261
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	MURPHY HOLLOW RD.	COUNTY SEQUENCE:	1
CROSSING:	MURPHY HOLLOW RD / I-24	LOG MILE:	0.08
LOCATION:	1 MI N GA-TN ST LN	SUFFICIENCY RATING:	42.0

IDENTIFICATION

(16a,b) LATITUDE:	N	34.98793	DEGREES
(17a,b) LONGITUDE:	W	85.49827	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	47.9 FT
(49) TOTAL BRIDGE LENGTH:	222.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24 FT
(52) BRIDGE OUT TO OUT WIDTH:	28.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	18.44 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	9.84 FT
(56) MIN HORZ UNDERCLR ON LEFT:	16.73 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	4
(59) SUPERSTRUCTURE:	4
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	4
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	4
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0N00
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	256.2 FT
(94) BRIDGE IMPROVEMENT COST:	$1,448,000.00
(95) ROADWAY IMPROVEMENT COST:	$145,000.00
(96) TOTAL PROJECT COST:	$2,173,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/13/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE

11-Dec-15

PRODUCED PURSUANT TO
PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409
and its production pursuant to a public
document records request does not
waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A2610003**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **MURPHY HOLLOW RD.**
CROSSING: **MURPHY HOLLOW CREEK**
LOCATION: **3.7 MI SE JCT SR2&SR134**

COUNTY: **MARION**
ROUTE: **0A261**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.15**
SUFFICIENCY RATING: **89.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	34.98690	DEGREES
(17a,b) LONGITUDE:	W	85.49980	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1964
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	12.1 FT
(49) TOTAL BRIDGE LENGTH:	42.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	27 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	23.3 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/6/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A2620003**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **EGYPT HOLLOW RD.**
CROSSING: **BRANCH**
LOCATION: **4.1 MI SE JCT SR2&SR134**

COUNTY: **MARION**
ROUTE: **0A262**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.61**
SUFFICIENCY RATING: **88.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	34.98647	DEGREES
(17a,b) LONGITUDE:	W	85.48912	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1985
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	12.1 FT
(49) TOTAL BRIDGE LENGTH:	37.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	22.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	7
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/6/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	580A2720001	COUNTY:	MARION
BRIDGE OWNER:	MARION COUNTY	ROUTE:	0A272
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	MACEDONIA RD.	COUNTY SEQUENCE:	1
CROSSING:	COLE CITY CREEK	LOG MILE:	0.54
LOCATION:	3.3 MI SW JCT SR2&SR27	SUFFICIENCY RATING:	73.3

IDENTIFICATION

(16a,b) LATITUDE:	N	34.98685	DEGREES
(17a,b) LONGITUDE:	W	85.59762	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1966
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	48.9 FT
(49) TOTAL BRIDGE LENGTH:	217.5 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20 FT
(52) BRIDGE OUT TO OUT WIDTH:	25.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	20.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	20.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	5

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	217.5 FT
(94) BRIDGE IMPROVEMENT COST:	$267,000.00
(95) ROADWAY IMPROVEMENT COST:	$27,000.00
(96) TOTAL PROJECT COST:	$401,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/12/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE

11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A3000001**
BRIDGE OWNER: **CITY OF JASPER**
FIPS CODE: **37820**
ROAD NAME: **MAYFAIR AVE.**
CROSSING: **N.FORK PRYOR COVE BRANCH**
LOCATION: **IN THE CITY OF JASPER**

COUNTY: **MARION**
ROUTE: **0A300**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.03**
SUFFICIENCY RATING: **47.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.09377	DEGREES
(17a,b) LONGITUDE:	W	85.63127	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CORRUGATED STEEL
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1936
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	33.1 FT
(49) TOTAL BRIDGE LENGTH:	34.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	16.1 FT
(52) BRIDGE OUT TO OUT WIDTH:	16.1 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	18.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	15.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	4
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	10 TONS
WEIGHT POSTING (3 OR MORE AXLES):	18 TONS
(70) BRIDGE POSTING CODE:	4
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	4
(68) DECK GEOMETRY:	2
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	3

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	56.1 FT
(94) BRIDGE IMPROVEMENT COST:	$372,000.00
(95) ROADWAY IMPROVEMENT COST:	$38,000.00
(96) TOTAL PROJECT COST:	$559,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/12/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	580A3000003	COUNTY:	MARION
BRIDGE OWNER:	CITY OF JASPER	ROUTE:	0A300
FIPS CODE:	37820	SPECIAL CASE:	0
ROAD NAME:	PRYOR COVE RD.	COUNTY SEQUENCE:	1
CROSSING:	W. FK. PRYOR COVE BRANCH	LOG MILE:	0.62
LOCATION:	1.5 MI NW SR2&SR150	SUFFICIENCY RATING:	78.5

IDENTIFICATION

(16a,b) LATITUDE:	N	35.09412	DEGREES
(17a,b) LONGITUDE:	W	85.64090	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1984
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	12.1 FT
(49) TOTAL BRIDGE LENGTH:	32.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	25.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	18.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE

11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	4
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	32.2 FT
(94) BRIDGE IMPROVEMENT COST:	$53,000.00
(95) ROADWAY IMPROVEMENT COST:	$6,000.00
(96) TOTAL PROJECT COST:	$80,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/12/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A3050001**
BRIDGE OWNER: **CITY OF JASPER**
FIPS CODE: **37820**
ROAD NAME: **N. PRYOR COVE RD.**
CROSSING: **PRYOR COVE BRANCH**
LOCATION: **1.6 MI NE JCT SR2&SR150**

COUNTY: **MARION**
ROUTE: **0A305**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.22**
SUFFICIENCY RATING: **96.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.09555	DEGREES
(17a,b) LONGITUDE:	W	85.63567	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1988
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	29.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22 FT
(52) BRIDGE OUT TO OUT WIDTH:	29.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	18.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/12/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A3310001**
BRIDGE OWNER: **CITY OF JASPER**
FIPS CODE: **37820**
ROAD NAME: **W. 2ND ST.**
CROSSING: **TOWN CREEK**
LOCATION: **0.9 MI NW JCT SR2&SR150**

COUNTY: **MARION**
ROUTE: **0A331**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.94**
SUFFICIENCY RATING: **43.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.07653	DEGREES
(17a,b) LONGITUDE:	W	85.63647	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CORRUGATED STEEL
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1988
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	1
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	14.1 FT
(49) TOTAL BRIDGE LENGTH:	38.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	14.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	14.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	9.8 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	14.4 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	ONE LANE BRIDGE FOR 2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	12 TONS
WEIGHT POSTING (3 OR MORE AXLES):	21 TONS
(70) BRIDGE POSTING CODE:	4
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	3
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	U

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	60 FT
(94) BRIDGE IMPROVEMENT COST:	$318,000.00
(95) ROADWAY IMPROVEMENT COST:	$32,000.00
(96) TOTAL PROJECT COST:	$478,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/12/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240055**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **SCRATCH ANKLE RD.**
CROSSING: **SCRATCH ANKLE RD / I-24**
LOCATION: **1.5 MI N GA-TN LINE**

COUNTY: **MARION**
ROUTE: **0A360**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.11**
SUFFICIENCY RATING: **91.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	34.99103	DEGREES
(17a,b) LONGITUDE:	W	85.50843	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1968
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	105.0 FT
(49) TOTAL BRIDGE LENGTH:	210.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	28.5 FT
(52) BRIDGE OUT TO OUT WIDTH:	32.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	27.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	28.2 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	16.44 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	24.93 FT
(56) MIN HORZ UNDERCLR ON LEFT:	17.06 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	5
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	3
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/13/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240033**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **39400**
ROAD NAME: **KIMBALL LN.**
CROSSING: **KIMBALL LN / I-24**
LOCATION: **KIMBALL**

COUNTY: **MARION**
ROUTE: **0A386**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.25**
SUFFICIENCY RATING: **62.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.04280	DEGREES
(17a,b) LONGITUDE:	W	85.67380	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	95.1 FT
(49) TOTAL BRIDGE LENGTH:	188.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24 FT
(52) BRIDGE OUT TO OUT WIDTH:	28.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	25.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	4 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	16.34 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	10.5 FT
(56) MIN HORZ UNDERCLR ON LEFT:	29.2 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	4
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	3
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	188 FT
(94) BRIDGE IMPROVEMENT COST:	$224,000.00
(95) ROADWAY IMPROVEMENT COST:	$23,000.00
(96) TOTAL PROJECT COST:	$337,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/30/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A3920001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **SWEETEN COVE RD.**
CROSSING: **SWEDEN CREEK**
LOCATION: **4.9 MI NW JCT SR27&SR156**

COUNTY: **MARION**
ROUTE: **0A392**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **4.95**
SUFFICIENCY RATING: **91.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.06452	DEGREES
(17a,b) LONGITUDE:	W	85.76478	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE PRECAST PANELS**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1988**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **45.9 FT**
(49) TOTAL BRIDGE LENGTH: **136.2 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **24 FT**
(52) BRIDGE OUT TO OUT WIDTH: **25.9 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **25.9 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **24.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **7**
(36) TRAFFIC SAFETY FEATURES: **1000**
(113) SCOUR CONDITION RATING: **3**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **11/10/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	580A3920003	COUNTY:	MARION
BRIDGE OWNER:	MARION COUNTY	ROUTE:	0A392
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	SWEETEN COVE RD.	COUNTY SEQUENCE:	1
CROSSING:	SWEDEN CREEK	LOG MILE:	6.90
LOCATION:	4.8 MI SE JCT SR156&FRANK	SUFFICIENCY RATING:	73.0

IDENTIFICATION

(16a,b) LATITUDE:	N	35.07295	DEGREES
(17a,b) LONGITUDE:	W	85.79435	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1996
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	38.1 FT
(49) TOTAL BRIDGE LENGTH:	75.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22 FT
(52) BRIDGE OUT TO OUT WIDTH:	24.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	20.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE

11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	75.1 FT
(94) BRIDGE IMPROVEMENT COST:	$129,000.00
(95) ROADWAY IMPROVEMENT COST:	$13,000.00
(96) TOTAL PROJECT COST:	$194,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/10/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	580A3920007	COUNTY:	MARION
BRIDGE OWNER:	MARION COUNTY	ROUTE:	0A392
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	SWEETEN COVE RD.	COUNTY SEQUENCE:	1
CROSSING:	GOURDNECK COVE BRANCH	LOG MILE:	7.65
LOCATION:	5 MI W OF I24	SUFFICIENCY RATING:	78.8

IDENTIFICATION

(16a,b) LATITUDE:	N	35.07480	DEGREES
(17a,b) LONGITUDE:	W	85.80722	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1994
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	15.1 FT
(49) TOTAL BRIDGE LENGTH:	32.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22 FT
(52) BRIDGE OUT TO OUT WIDTH:	27.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	22.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	7
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	32.2 FT
(94) BRIDGE IMPROVEMENT COST:	$42,000.00
(95) ROADWAY IMPROVEMENT COST:	$5,000.00
(96) TOTAL PROJECT COST:	$64,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/10/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE

11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A3920005**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **SWEETEN COVE RD.**
CROSSING: **SWEETEN CREEK**
LOCATION: **5.5 MI W OF I24**

COUNTY: **MARION**
ROUTE: **0A392**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **8.15**
SUFFICIENCY RATING: **90.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.08145	DEGREES
(17a,b) LONGITUDE:	W	85.80847	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1988
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	12.1 FT
(49) TOTAL BRIDGE LENGTH:	41.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	21.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	26.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	22.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	21.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	4
(62) CULVERT CONDITION (IF APPLICABLE):	8

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	8
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/10/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240027**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **FISH TRAP RD.**
CROSSING: **FISH TRAP RD. / I-24**
LOCATION: **9.6 MI N OF KIMBALL TN**

COUNTY: **MARION**
ROUTE: **0A396**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.09**
SUFFICIENCY RATING: **61.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.07173	DEGREES
(17a,b) LONGITUDE:	W	85.73383	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1963
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	97.1 FT
(49) TOTAL BRIDGE LENGTH:	340.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24 FT
(52) BRIDGE OUT TO OUT WIDTH:	28.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	27.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	17.03 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	10.17 FT
(56) MIN HORZ UNDERCLR ON LEFT:	23.95 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	4
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE DECK REPAIR
(76) LENGTH OF BRIDGE IMPROVEMENT:	340.9 FT
(94) BRIDGE IMPROVEMENT COST:	$321,000.00
(95) ROADWAY IMPROVEMENT COST:	$33,000.00
(96) TOTAL PROJECT COST:	$482,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/29/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A3960001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **FISH TRAP RD.**
CROSSING: **BATTLE CREEK**
LOCATION: **4.5 MI NW JCT SR27&SR156**

COUNTY: **MARION**
ROUTE: **0A396**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.66**
SUFFICIENCY RATING: **79.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.07173	DEGREES
(17a,b) LONGITUDE:	W	85.74342	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1974
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	55.1 FT
(49) TOTAL BRIDGE LENGTH:	165.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20 FT
(52) BRIDGE OUT TO OUT WIDTH:	23.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	25.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	4 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	19.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	5

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	165 FT
(94) BRIDGE IMPROVEMENT COST:	$277,000.00
(95) ROADWAY IMPROVEMENT COST:	$28,000.00
(96) TOTAL PROJECT COST:	$416,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/10/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	06/2012
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	Y60
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A3980001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **BROOKS PARKER RD.**
CROSSING: **STRAIGHT COVE BRANCH**
LOCATION: **3.9 MI SE JCT SR156&FRANK**

COUNTY: **MARION**
ROUTE: **0A398**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.10**
SUFFICIENCY RATING: **89.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.07630	DEGREES
(17a,b) LONGITUDE:	W	85.81023	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1988
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	24.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22 FT
(52) BRIDGE OUT TO OUT WIDTH:	25.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	9.8 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	4
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/10/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A4120001**
BRIDGE OWNER: **CITY OF SOUTH PITTSBURG**
FIPS CODE: **70060**
ROAD NAME: **LOCUST AVE.**
CROSSING: **BRANCH**
LOCATION: **2 M NORTH OF CO. LINE**

COUNTY: **MARION**
ROUTE: **0A412**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.18**
SUFFICIENCY RATING: **48.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.01692	DEGREES
(17a,b) LONGITUDE:	W	85.71303	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	20.0 FT
(49) TOTAL BRIDGE LENGTH:	21.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	17.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	17.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	15.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	17.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	NO
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	11 TONS
WEIGHT POSTING (3 OR MORE AXLES):	20 TONS
(70) BRIDGE POSTING CODE:	4
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	2
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	41.3 FT
(94) BRIDGE IMPROVEMENT COST:	$262,000.00
(95) ROADWAY IMPROVEMENT COST:	$27,000.00
(96) TOTAL PROJECT COST:	$394,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/13/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A4430001**
BRIDGE OWNER: **CITY OF SOUTH PITTSBURG**
FIPS CODE: **70060**
ROAD NAME: **CUMBERLAND AVE.**
CROSSING: **POPLAR SPRINGS BRANCH**
LOCATION: **NEAR STATE LINE**

COUNTY: **MARION**
ROUTE: **0A443**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.49**
SUFFICIENCY RATING: **97.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	34.99273	DEGREES
(17a,b) LONGITUDE:	W	85.72677	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1992**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **12.1 FT**
(49) TOTAL BRIDGE LENGTH: **26.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **32.2 FT**
(52) BRIDGE OUT TO OUT WIDTH: **37.7 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **24.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **15 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **31.8 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **8**
(62) CULVERT CONDITION (IF APPLICABLE): **8**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **8**
(68) DECK GEOMETRY: **6**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0010**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **11/13/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A4440001**
BRIDGE OWNER: **CITY OF SOUTH PITTSBURG**
FIPS CODE: **70060**
ROAD NAME: **NINETEENTH ST.**
CROSSING: **POPLAR SPRINGS BRANCH**
LOCATION: **NEAR STATE LINE**

COUNTY: **MARION**
ROUTE: **0A444**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.05**
SUFFICIENCY RATING: **59.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	34.99208	DEGREES
(17a,b) LONGITUDE:	W	85.72228	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **1**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1940**
(106) YEAR THE BRIDGE WAS REHABILITATED: **1965**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **24.0 FT**
(49) TOTAL BRIDGE LENGTH: **24.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **4.9 FT**
(51) BRIDGE CURB TO CURB WIDTH: **18 FT**
(52) BRIDGE OUT TO OUT WIDTH: **24 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **24.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **24.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **2**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **24.9 FT**
(94) BRIDGE IMPROVEMENT COST: **$113,000.00**
(95) ROADWAY IMPROVEMENT COST: **$12,000.00**
(96) TOTAL PROJECT COST: **$170,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2015**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **11/13/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A4470001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **IRONDALE RD.**
CROSSING: **POPLAR SPRING CREEK**
LOCATION: **NEAR SOUTH PITTSBURG**

COUNTY: **MARION**
ROUTE: **0A447**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.73**
SUFFICIENCY RATING: **63.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	34.99803	DEGREES
(17a,b) LONGITUDE:	W	85.73787	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **1**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1940**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **20.0 FT**
(49) TOTAL BRIDGE LENGTH: **22.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **20.3 FT**
(52) BRIDGE OUT TO OUT WIDTH: **22.3 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **22.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **20.3 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **5**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **22 FT**
(94) BRIDGE IMPROVEMENT COST: **$60,000.00**
(95) ROADWAY IMPROVEMENT COST: **$7,000.00**
(96) TOTAL PROJECT COST: **$91,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2015**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **11/13/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A4620001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **KING COVE RD.**
CROSSING: **REXTON HOLLOW CREEK**
LOCATION: **4.2 MI SW JCT SR27&SR156**

COUNTY: **MARION**
ROUTE: **0A462**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.60**
SUFFICIENCY RATING: **42.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	34.98903	DEGREES
(17a,b) LONGITUDE:	W	85.77147	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CORRUGATED STEEL
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1940
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	1
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	26.9 FT
(49) TOTAL BRIDGE LENGTH:	29.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	13.5 FT
(52) BRIDGE OUT TO OUT WIDTH:	14.1 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	8.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	13.5 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	ONE LANE BRIDGE FOR 2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	10 TONS
WEIGHT POSTING (3 OR MORE AXLES):	18 TONS
(70) BRIDGE POSTING CODE:	4
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	51.8 FT
(94) BRIDGE IMPROVEMENT COST:	$288,000.00
(95) ROADWAY IMPROVEMENT COST:	$29,000.00
(96) TOTAL PROJECT COST:	$433,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/1/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A4910001**
BRIDGE OWNER: **CITY OF ORME**
FIPS CODE: **56040**
ROAD NAME: **SCHOOL LN.**
CROSSING: **CLAYTON CAMP CREEK**
LOCATION: **IN THE CITY OF ORME**

COUNTY: **MARION**
ROUTE: **0A491**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.10**
SUFFICIENCY RATING: **78.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.01168	DEGREES
(17a,b) LONGITUDE:	W	85.80690	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1984**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **22.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **22 FT**
(52) BRIDGE OUT TO OUT WIDTH: **25.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **20.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **22.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **22 FT**
(94) BRIDGE IMPROVEMENT COST: **$43,000.00**
(95) ROADWAY IMPROVEMENT COST: **$5,000.00**
(96) TOTAL PROJECT COST: **$65,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2015**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **12/1/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A5010001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **ELLIS RD.**
CROSSING: **BIG FIERY GIZZARD CREEK**
LOCATION: **0.3 MI SE JCT I24&SR2**

COUNTY: **MARION**
ROUTE: **0A501**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.46**
SUFFICIENCY RATING: **96.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.10885	DEGREES
(17a,b) LONGITUDE:	W	85.74510	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1964**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **65.9 FT**
(49) TOTAL BRIDGE LENGTH: **199.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **24.3 FT**
(52) BRIDGE OUT TO OUT WIDTH: **28.5 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **20.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **15 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **24.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **6**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **3**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **11/13/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A5010003**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **ELLIS RD.**
CROSSING: **GILLIAM CREEK**
LOCATION: **0.6 MI SE JCT I24&SR2**

COUNTY: **MARION**
ROUTE: **0A501**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.77**
SUFFICIENCY RATING: **97.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.10520	DEGREES
(17a,b) LONGITUDE:	W	85.74205	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1964
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	75.1 FT
(49) TOTAL BRIDGE LENGTH:	78.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	28.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	5

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/13/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A5020001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **ELLIS COVE RD.**
CROSSING: **BATTLE CREEK**
LOCATION: **.36 MI FROM ELLIS RD**

COUNTY: **MARION**
ROUTE: **0A502**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.36**
SUFFICIENCY RATING: **93.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.08410	DEGREES
(17a,b) LONGITUDE:	W	85.74202	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE PRECAST PANELS**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1999**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **43.6 FT**
(49) TOTAL BRIDGE LENGTH: **133.2 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **21.3 FT**
(52) BRIDGE OUT TO OUT WIDTH: **24 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **21.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **21.3 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **1111**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **11/19/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A5030001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **KELLY COVE RD.**
CROSSING: **KELLY COVE BRANCH**
LOCATION: **4.9 MI NW JCT SR27&SR156**

COUNTY: **MARION**
ROUTE: **0A503**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.21**
SUFFICIENCY RATING: **81.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.08047	DEGREES
(17a,b) LONGITUDE:	W	85.73295	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **2001**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **17.4 FT**
(49) TOTAL BRIDGE LENGTH: **40.4 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **22 FT**
(52) BRIDGE OUT TO OUT WIDTH: **27.9 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **24.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **30 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **22.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **8**
(62) CULVERT CONDITION (IF APPLICABLE): **8**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **8**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **1110**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **11/19/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	580A5030003	COUNTY:	MARION
BRIDGE OWNER:	MARION COUNTY	ROUTE:	0A503
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	KELLY COVE RD.	COUNTY SEQUENCE:	1
CROSSING:	KELLY COVE BRANCH	LOG MILE:	0.46
LOCATION:	4.7 MI NW JCT SR27&SR156	SUFFICIENCY RATING:	77.2

IDENTIFICATION

(16a,b) LATITUDE:	N	35.07948	DEGREES
(17a,b) LONGITUDE:	W	85.72910	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1983
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	12.1 FT
(49) TOTAL BRIDGE LENGTH:	37.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	25.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	16.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE

11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	4
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	37.1 FT
(94) BRIDGE IMPROVEMENT COST:	$61,000.00
(95) ROADWAY IMPROVEMENT COST:	$7,000.00
(96) TOTAL PROJECT COST:	$92,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/9/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A5050001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **FIERY GIZZARD RD.**
CROSSING: **BIG FIERY GIZZARD CREEK**
LOCATION: **1.1 MI NE JCT I24&SR2**

COUNTY: **MARION**
ROUTE: **0A505**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.06**
SUFFICIENCY RATING: **78.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.12428	DEGREES
(17a,b) LONGITUDE:	W	85.73588	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1987
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	30.8 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22 FT
(52) BRIDGE OUT TO OUT WIDTH:	25.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	9.8 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	30.8 FT
(94) BRIDGE IMPROVEMENT COST:	$150,000.00
(95) ROADWAY IMPROVEMENT COST:	$16,000.00
(96) TOTAL PROJECT COST:	$226,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/19/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A5050003**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **FIERY GIZZARD RD.**
CROSSING: **BIG FIERY GIZZARD CREEK**
LOCATION: **1.2 MI NE JCT I24&SR2**

COUNTY: **MARION**
ROUTE: **0A505**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.15**
SUFFICIENCY RATING: **78.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.12547	DEGREES
(17a,b) LONGITUDE:	W	85.73553	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1985
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	36.1 FT
(49) TOTAL BRIDGE LENGTH:	106.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22 FT
(52) BRIDGE OUT TO OUT WIDTH:	25.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	14.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	106 FT
(94) BRIDGE IMPROVEMENT COST:	$142,000.00
(95) ROADWAY IMPROVEMENT COST:	$15,000.00
(96) TOTAL PROJECT COST:	$214,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/19/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A5050005**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **FIERY GIZZARD RD.**
CROSSING: **BIG FIERY GIZZARD CREEK**
LOCATION: **3.5 MI NE JCT I24&SR2**

COUNTY: **MARION**
ROUTE: **0A505**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **4.02**
SUFFICIENCY RATING: **91.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.14957	DEGREES
(17a,b) LONGITUDE:	W	85.70602	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1992**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **44.9 FT**
(49) TOTAL BRIDGE LENGTH: **89.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **22.3 FT**
(52) BRIDGE OUT TO OUT WIDTH: **24.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **22.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **22.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **1000**
(113) SCOUR CONDITION RATING: **5**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **11/19/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A5100005**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **LADDS COVE RD.**
CROSSING: **CAVE COVE BRANCH**
LOCATION: **4.3 MI E JCT SR156&FRANK**

COUNTY: **MARION**
ROUTE: **0A510**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.05**
SUFFICIENCY RATING: **74.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.17023	DEGREES
(17a,b) LONGITUDE:	W	85.79373	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1963
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	40.0 FT
(49) TOTAL BRIDGE LENGTH:	120.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24 FT
(52) BRIDGE OUT TO OUT WIDTH:	27.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	25.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	120.1 FT
(94) BRIDGE IMPROVEMENT COST:	$530,000.00
(95) ROADWAY IMPROVEMENT COST:	$54,000.00
(96) TOTAL PROJECT COST:	$796,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/9/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A5100007**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **LADDS COVE RD.**
CROSSING: **BATTLE CREEK**
LOCATION: **4.1 MI NE JCT SR156&FRANK**

COUNTY: **MARION**
ROUTE: **0A510**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.56**
SUFFICIENCY RATING: **83.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.17473	DEGREES
(17a,b) LONGITUDE:	W	85.80013	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1985
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	39.0 FT
(49) TOTAL BRIDGE LENGTH:	117.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24 FT
(52) BRIDGE OUT TO OUT WIDTH:	26.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	20.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	32 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-10-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/20/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A5100009**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **LADDS COVE RD.**
CROSSING: **BATTLE CREEK**
LOCATION: **3.4 MI NE JCT SR156&FRANK**

COUNTY: **MARION**
ROUTE: **0A510**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.57**
SUFFICIENCY RATING: **78.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.18040	DEGREES
(17a,b) LONGITUDE:	W	85.81530	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1992**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **15.1 FT**
(49) TOTAL BRIDGE LENGTH: **47.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **22 FT**
(52) BRIDGE OUT TO OUT WIDTH: **27.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **20.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **22.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **8**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE REHABILITATION**
(76) LENGTH OF BRIDGE IMPROVEMENT: **47.9 FT**
(94) BRIDGE IMPROVEMENT COST: **$221,000.00**
(95) ROADWAY IMPROVEMENT COST: **$23,000.00**
(96) TOTAL PROJECT COST: **$332,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2015**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **11/20/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A5110001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **HENLEY COVE RD.**
CROSSING: **BATTLE CREEK**
LOCATION: **4.2 MI NW JCT I24&SR2**

COUNTY: **MARION**
ROUTE: **0A511**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.00**
SUFFICIENCY RATING: **76.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.16367	DEGREES
(17a,b) LONGITUDE:	W	85.78995	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1964**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **1**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **38.1 FT**
(49) TOTAL BRIDGE LENGTH: **104.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **14.1 FT**
(52) BRIDGE OUT TO OUT WIDTH: **18 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **17.1 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **14.1 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **ONE LANE BRIDGE FOR 2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **6**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **6**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **3**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **104 FT**
(94) BRIDGE IMPROVEMENT COST: **$212,000.00**
(95) ROADWAY IMPROVEMENT COST: **$22,000.00**
(96) TOTAL PROJECT COST: **$319,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2015**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **11/20/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240015**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **CAVE COVE RD.**
CROSSING: **MARTIN SPRINGS RD / I-24**
LOCATION: **.1 MI AT SR2**

COUNTY: **MARION**
ROUTE: **0A512**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.00**
SUFFICIENCY RATING: **85.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.14583	DEGREES
(17a,b) LONGITUDE:	W	85.77538	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **4**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1963**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **HIGHWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **4**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **70.9 FT**
(49) TOTAL BRIDGE LENGTH: **245.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **27.9 FT**
(52) BRIDGE OUT TO OUT WIDTH: **34.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **29.9 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **27.9 FT**
(54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE: **17.52 FT**
(55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT: **13.12 FT**
(56) MIN HORZ UNDERCLR ON LEFT: **24.61 FT**

NAVIGATION DATA

(38) NAV CONTROL: **NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **N**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **6**
(71) WATERWAY ADEQUACY: **N**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **7/8/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A5120001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **MARTIN SPRINGS RD.**
CROSSING: **HARGISS COVE BRANCH**
LOCATION: **3.3 MI NW JCT I24&SR2**

COUNTY: **MARION**
ROUTE: **0A512**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.53**
SUFFICIENCY RATING: **83.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.15112	DEGREES
(17a,b) LONGITUDE:	W	85.77947	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1939**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **21.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **32.2 FT**
(52) BRIDGE OUT TO OUT WIDTH: **34.1 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **24.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **31.8 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **5**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **7**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **12/9/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A5120003**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **MARTIN SPRINGS RD.**
CROSSING: **BATTLE CREEK**
LOCATION: **3.9 MI NW JCT I24&SR2**

COUNTY: **MARION**
ROUTE: **0A512**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.25**
SUFFICIENCY RATING: **90.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.15932	DEGREES
(17a,b) LONGITUDE:	W	85.78688	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **6**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1945**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **28.9 FT**
(49) TOTAL BRIDGE LENGTH: **170.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **27.9 FT**
(52) BRIDGE OUT TO OUT WIDTH: **34.1 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **16.1 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **25 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **27.9 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **6**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **6**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **11/20/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A5120005**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **MARTIN SPRINGS RD.**
CROSSING: **BATTLE CREEK**
LOCATION: **4.2 MI NW JCT I24&SR2**

COUNTY: **MARION**
ROUTE: **0A512**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.55**
SUFFICIENCY RATING: **91.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.16357	DEGREES
(17a,b) LONGITUDE:	W	85.78825	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	6
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1946
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	28.9 FT
(49) TOTAL BRIDGE LENGTH:	170.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	27.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	34.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	29.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	27.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	8
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	9
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/20/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A5120007**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **MARTIN SPRINGS RD.**
CROSSING: **CAVE COVE BRANCH**
LOCATION: **4.9 MI NE JCT I24&SR2**

COUNTY: **MARION**
ROUTE: **0A512**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.14**
SUFFICIENCY RATING: **87.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.17080	DEGREES
(17a,b) LONGITUDE:	W	85.79333	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1946
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	28.9 FT
(49) TOTAL BRIDGE LENGTH:	85.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	27.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	34.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	25.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	27.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/20/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	58I00240005	COUNTY:	MARION
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	0A526
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	LAUREL LAKE DR.	COUNTY SEQUENCE:	1
CROSSING:	LAUREL LAKE DR / I-24	LOG MILE:	2.44
LOCATION:	.2 MI NORTH OF GRUNDY CO	SUFFICIENCY RATING:	60.0

IDENTIFICATION

(16a,b) LATITUDE:	N	35.23538	DEGREES
(17a,b) LONGITUDE:	W	85.83832	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1966
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	73.2 FT
(49) TOTAL BRIDGE LENGTH:	250.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24 FT
(52) BRIDGE OUT TO OUT WIDTH:	28.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	27.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	20 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	17.49 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	12.47 FT
(56) MIN HORZ UNDERCLR ON LEFT:	28.54 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	6
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	250 FT
(94) BRIDGE IMPROVEMENT COST:	$270,000.00
(95) ROADWAY IMPROVEMENT COST:	$28,000.00
(96) TOTAL PROJECT COST:	$406,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/1/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE

11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240063**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **49740**
ROAD NAME: **TRUSSELL RD.**
CROSSING: **TRUSSELL RD / I-24 WB**
LOCATION: **IN MONTEAGLE**

COUNTY: **MARION**
ROUTE: **0A541**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.77**
SUFFICIENCY RATING: **71.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.23122	DEGREES
(17a,b) LONGITUDE:	W	85.82173	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1968**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **HIGHWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **3**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **88.9 FT**
(49) TOTAL BRIDGE LENGTH: **179.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **28.5 FT**
(52) BRIDGE OUT TO OUT WIDTH: **34.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **27.9 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **28.2 FT**
(54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE: **15.94 FT**
(55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT: **13.45 FT**
(56) MIN HORZ UNDERCLR ON LEFT: **25.92 FT**

NAVIGATION DATA

(38) NAV CONTROL: **NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **N**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **5**
(71) WATERWAY ADEQUACY: **N**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE REHABILITATION**
(76) LENGTH OF BRIDGE IMPROVEMENT: **179.1 FT**
(94) BRIDGE IMPROVEMENT COST: **$1,020,000.00**
(95) ROADWAY IMPROVEMENT COST: **$103,000.00**
(96) TOTAL PROJECT COST: **$1,531,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2015**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **7/2/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240007**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **49740**
ROAD NAME: **DIXIE LEE AVE.**
CROSSING: **DIXIE LEE HWY / I-24 EB**
LOCATION: **MONTEAGLE**

COUNTY: **MARION**
ROUTE: **0A550**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.01**
SUFFICIENCY RATING: **98.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.23083	DEGREES
(17a,b) LONGITUDE:	W	85.82708	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1995
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	2

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	100.1 FT
(49) TOTAL BRIDGE LENGTH:	208.3 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40 FT
(52) BRIDGE OUT TO OUT WIDTH:	42 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	40.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	34 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	40.0 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	16.6 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	23.95 FT
(56) MIN HORZ UNDERCLR ON LEFT:	33.14 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	6
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/2/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A1780001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **WILEY ROSS RD.**
CROSSING: **HALL CREEK**
LOCATION: **3.6 MI SE JCT SR28&SR283**

COUNTY: **MARION**
ROUTE: **0A622**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.41**
SUFFICIENCY RATING: **97.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.13752	DEGREES
(17a,b) LONGITUDE:	W	85.55267	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	30.8 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	26.2 FT
(52) BRIDGE OUT TO OUT WIDTH:	28.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	22.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/15/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A6260001**
BRIDGE OWNER: **CITY OF SOUTH PITTSBURG**
FIPS CODE: **70060**
ROAD NAME: **INDUSTRIAL PARK RD.**
CROSSING: **POPLAR SPRING BRANCH**
LOCATION: **.5 M WEST OF SR 27**

COUNTY: **MARION**
ROUTE: **0A626**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.01**
SUFFICIENCY RATING: **90.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	34.99400	DEGREES
(17a,b) LONGITUDE:	W	85.73025	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1990
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	12.1 FT
(49) TOTAL BRIDGE LENGTH:	25.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	39.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	33.8 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	8
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/1/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580A6280001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **00000**
ROAD NAME: **TIGER TR.**
CROSSING: **SMALL BRANCH**
LOCATION: **0.2 MI S OF WHITWELL**

COUNTY: **MARION**
ROUTE: **0A628**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.00**
SUFFICIENCY RATING: **89.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.17953	DEGREES
(17a,b) LONGITUDE:	W	85.52942	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **UNKNOWN**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1992**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **3**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **34.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **43.6 FT**
(52) BRIDGE OUT TO OUT WIDTH: **47.9 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **43.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **43.3 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **12/15/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **580Z0020001**
BRIDGE OWNER: **MARION COUNTY**
FIPS CODE: **70060**
ROAD NAME: **WILLOW ST.**
CROSSING: **SMALL STREAM**
LOCATION: **SOUTH PITTSBURG**

COUNTY: **MARION**
ROUTE: **0A740**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.00**
SUFFICIENCY RATING: **90.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.00997	DEGREES
(17a,b) LONGITUDE:	W	85.69972	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1995
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	22.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	36.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	1 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	8
(62) CULVERT CONDITION (IF APPLICABLE):	9

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	8
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/9/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240010**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **CAVE COVE CREEK**
LOCATION: **4 MI N OF SR2**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **6.31**
SUFFICIENCY RATING: **90.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.17072	DEGREES
(17a,b) LONGITUDE:	W	85.79378	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE PRECAST PANELS**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **PREFORMED FABRIC**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1963**
(106) YEAR THE BRIDGE WAS REHABILITATED: **1985**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **40.0 FT**
(49) TOTAL BRIDGE LENGTH: **120.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **56.1 FT**
(52) BRIDGE OUT TO OUT WIDTH: **59.1 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **65.9 FT**
(33) BRIDGE MEDIAN: **OPEN MEDIAN**
(34) BRIDGE SKEW: **15 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **55.8 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL INTERSTATE**
(101) PARALLEL BRIDGE: **LEFT LANE BRIDGE**
(102) TRAFFIC DIR: **1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **6**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **9**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1001**
(113) SCOUR CONDITION RATING: **5**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **7/7/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240009**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **CAVE COVE CREEK**
LOCATION: **4 MI N OF SR2**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **6.31**
SUFFICIENCY RATING: **90.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.17057	DEGREES
(17a,b) LONGITUDE:	W	85.79393	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **PREFORMED FABRIC**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1963**
(106) YEAR THE BRIDGE WAS REHABILITATED: **1986**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **40.0 FT**
(49) TOTAL BRIDGE LENGTH: **120.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **41 FT**
(52) BRIDGE OUT TO OUT WIDTH: **44 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **42.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **15 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **40.7 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL INTERSTATE**
(101) PARALLEL BRIDGE: **RIGHT LANE BRIDGE**
(102) TRAFFIC DIR: **1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **7**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1001**
(113) SCOUR CONDITION RATING: **5**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **7/7/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

PUBLICATION DATE
11-Dec-15

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	58I00240011	COUNTY:	MARION
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	I0024
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	I-24	COUNTY SEQUENCE:	1
CROSSING:	BATTLE CREEK	LOG MILE:	7.20
LOCATION:	2.5 MI N OF SR2	SUFFICIENCY RATING:	79.1

IDENTIFICATION

(16a,b) LATITUDE:	N	35.15882	DEGREES
(17a,b) LONGITUDE:	W	85.78830	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1963
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	23.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	42.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	42.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE

11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	23 FT
(94) BRIDGE IMPROVEMENT COST:	$246,000.00
(95) ROADWAY IMPROVEMENT COST:	$25,000.00
(96) TOTAL PROJECT COST:	$370,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/7/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240013**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **HARGISS COVE BRANCH**
LOCATION: **1 MI N OF SR2**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **7.94**
SUFFICIENCY RATING: **81.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.15065	DEGREES
(17a,b) LONGITUDE:	W	85.78013	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1963
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	23.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	42.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	35.8 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/7/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240020**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **BIG FIERY GIZZARD CREEK**
LOCATION: **1 MI S OF SR2**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **11.43**
SUFFICIENCY RATING: **88.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.10912	DEGREES
(17a,b) LONGITUDE:	W	85.74470	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1963
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	65.9 FT
(49) TOTAL BRIDGE LENGTH:	199.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	36.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	40.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	42.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	36.4 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	3

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/10/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240019**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **BIG FIERY GIZZARD CREEK**
LOCATION: **1 MI S OF SR2**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **11.43**
SUFFICIENCY RATING: **88.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.10902	DEGREES
(17a,b) LONGITUDE:	W	85.74502	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1963
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	65.9 FT
(49) TOTAL BRIDGE LENGTH:	199.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	36.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	40.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	42.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	36.4 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	3

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/10/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240022**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **GILLIAM CREEK**
LOCATION: **1.5 MI S OF SR2**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **11.74**
SUFFICIENCY RATING: **89.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.10547	DEGREES
(17a,b) LONGITUDE:	W	85.74167	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1963
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	78.1 FT
(49) TOTAL BRIDGE LENGTH:	78.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	36.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	40.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	42.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	36.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	5

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/23/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240021**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **GILLIAM CREEK**
LOCATION: **1.5 MI S OF SR2**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **11.74**
SUFFICIENCY RATING: **89.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.10532	DEGREES
(17a,b) LONGITUDE:	W	85.74193	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1963
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	78.1 FT
(49) TOTAL BRIDGE LENGTH:	78.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	36.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	40.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	42.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	36.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	5

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/23/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240023**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **BRANCH**
LOCATION: **2 MI S OF SR2**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **11.96**
SUFFICIENCY RATING: **79.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.10253	DEGREES
(17a,b) LONGITUDE:	W	85.73990	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1963
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	22.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	42.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	37.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	22 FT
(94) BRIDGE IMPROVEMENT COST:	$236,000.00
(95) ROADWAY IMPROVEMENT COST:	$24,000.00
(96) TOTAL PROJECT COST:	$355,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/23/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240025**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **KELLY COVE BRANCH**
LOCATION: **1.1 MI S OF SR27**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **13.50**
SUFFICIENCY RATING: **79.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.08082	DEGREES
(17a,b) LONGITUDE:	W	85.73703	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	43.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	42.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	37.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	4
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	43 FT
(94) BRIDGE IMPROVEMENT COST:	$429,000.00
(95) ROADWAY IMPROVEMENT COST:	$43,000.00
(96) TOTAL PROJECT COST:	$644,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/29/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240029**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **39400**
ROAD NAME: **I-24**
CROSSING: **RAULSTON BRANCH**
LOCATION: **2 MI S OF SR27**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **16.64**
SUFFICIENCY RATING: **80.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.04643	DEGREES
(17a,b) LONGITUDE:	W	85.70350	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	22.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	48.9 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	37.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0N0N
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/29/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	08/2013
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	Y60
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240031**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **39400**
ROAD NAME: **I-24**
CROSSING: **I-24 / SR-27 (US-72)**
LOCATION: **3.5 MI FM SR156**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **17.48**
SUFFICIENCY RATING: **98.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.04007	DEGREES
(17a,b) LONGITUDE:	W	85.69093	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **UNKNOWN**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **2014**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **HIGHWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **5**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **6**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **106.0 FT**
(49) TOTAL BRIDGE LENGTH: **188.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **143.4 FT**
(52) BRIDGE OUT TO OUT WIDTH: **145.3 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **143.4 FT**
(33) BRIDGE MEDIAN: **CLOSED MEDIAN - WITH BARRIER**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **58.2 FT**
(54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE: **14.93 FT**
(55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT: **12.14 FT**
(56) MIN HORZ UNDERCLR ON LEFT: **13.78 FT**

NAVIGATION DATA

(38) NAV CONTROL: **NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL INTERSTATE**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **N**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HL-93**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **9**
(69) UNDERCLEARANCE RATING: **6**
(71) WATERWAY ADEQUACY: **N**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1111**
(113) SCOUR CONDITION RATING: **N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **7/29/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240035**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **A386 & SEQUATCHIE VAL RR**
LOCATION: **5 MILE N. OF JASPER**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **20.79**
SUFFICIENCY RATING: **92.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.05025	DEGREES
(17a,b) LONGITUDE:	W	85.63615	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	1978
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY-RAILROAD
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	2

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	40.0 FT
(49) TOTAL BRIDGE LENGTH:	161.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	45.6 FT
(52) BRIDGE OUT TO OUT WIDTH:	47.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	42.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	25 DEGREES
(35) BRIDGE FLARE:	YES, FLARED
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	45.3 FT
(54a) VERT UNDERCLR:	RAILROAD BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	23.06 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	21.33 FT
(56) MIN HORZ UNDERCLR ON LEFT:	13.45 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	8
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	9
(69) UNDERCLEARANCE RATING:	9
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/30/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240036**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **A386 & SEQUATCHIE VAL RR**
LOCATION: **5 MILE N. OF JASPER**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **20.79**
SUFFICIENCY RATING: **92.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.05047	DEGREES
(17a,b) LONGITUDE:	W	85.63593	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS: **4**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1965**
(106) YEAR THE BRIDGE WAS REHABILITATED: **1978**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **HIGHWAY-RAILROAD**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **2**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **40.0 FT**
(49) TOTAL BRIDGE LENGTH: **161.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **51.5 FT**
(52) BRIDGE OUT TO OUT WIDTH: **53.5 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **42.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **25 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **51.5 FT**
(54a) VERT UNDERCLR: **RAILROAD BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE: **22.74 FT**
(55a) HORZ UNDERCLR: **RAILROAD BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT: **21.65 FT**
(56) MIN HORZ UNDERCLR ON LEFT: **13.12 FT**

NAVIGATION DATA

(38) NAV CONTROL: **NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL INTERSTATE**
(101) PARALLEL BRIDGE: **LEFT LANE BRIDGE**
(102) TRAFFIC DIR: **1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **8**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **N**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **9**
(69) UNDERCLEARANCE RATING: **7**
(71) WATERWAY ADEQUACY: **N**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1001**
(113) SCOUR CONDITION RATING: **N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **7/30/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240038**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **SEQUATCHIE RIVER**
LOCATION: **0.5 MI S OF SR28**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **21.34**
SUFFICIENCY RATING: **90.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.04863	DEGREES
(17a,b) LONGITUDE:	W	85.62648	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	7
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	1981
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	69.9 FT
(49) TOTAL BRIDGE LENGTH:	492.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	42 FT
(52) BRIDGE OUT TO OUT WIDTH:	44.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	42.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	YES, FLARED
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	42.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	8
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	3

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/7/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	07/2012
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	Y60
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240037**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **SEQUATCHIE RIVER**
LOCATION: **0.5 MI S OF SR28**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **21.34**
SUFFICIENCY RATING: **94.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.04842	DEGREES
(17a,b) LONGITUDE:	W	85.62657	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	7
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	1981
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	69.9 FT
(49) TOTAL BRIDGE LENGTH:	492.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	42 FT
(52) BRIDGE OUT TO OUT WIDTH:	44 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	42.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	42.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	8
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	3

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/7/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	07/2012
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	Y60
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240069**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **I-24 WB / SHELLMOUND RD.**
LOCATION: **3 MI S OF SR28**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **22.65**
SUFFICIENCY RATING: **58.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.04398	DEGREES
(17a,b) LONGITUDE:	W	85.60290	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	2

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	42.0 FT
(49) TOTAL BRIDGE LENGTH:	106.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	36.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	40.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	42.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	6 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	36.1 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	15.42 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	8.86 FT
(56) MIN HORZ UNDERCLR ON LEFT:	9.84 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	4
(68) DECK GEOMETRY:	8
(69) UNDERCLEARANCE RATING:	5
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	106 FT
(94) BRIDGE IMPROVEMENT COST:	$601,000.00
(95) ROADWAY IMPROVEMENT COST:	$61,000.00
(96) TOTAL PROJECT COST:	$902,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/4/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240041**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **I-24 EB / TVA ACCESS RD**
LOCATION: **SR-27 JUNCTION**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **24.14**
SUFFICIENCY RATING: **77.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.03183	DEGREES
(17a,b) LONGITUDE:	W	85.58275	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	2

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	53.1 FT
(49) TOTAL BRIDGE LENGTH:	130.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	36.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	40.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	42.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	36.1 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	18.01 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	9.84 FT
(56) MIN HORZ UNDERCLR ON LEFT:	9.84 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	6
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	100N
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	130.9 FT
(94) BRIDGE IMPROVEMENT COST:	$878,000.00
(95) ROADWAY IMPROVEMENT COST:	$88,000.00
(96) TOTAL PROJECT COST:	$1,318,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/4/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240042**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **I-24 WB / TVA RD**
LOCATION: **SR-27 JUNCTION**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **24.15**
SUFFICIENCY RATING: **77.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.03343	DEGREES
(17a,b) LONGITUDE:	W	85.58177	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	2

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	60.0 FT
(49) TOTAL BRIDGE LENGTH:	148.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	36.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	40.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	42.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	13 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	36.1 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	17.09 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	9.84 FT
(56) MIN HORZ UNDERCLR ON LEFT:	9.84 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	6
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	100N
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	148 FT
(94) BRIDGE IMPROVEMENT COST:	$1,001,000.00
(95) ROADWAY IMPROVEMENT COST:	$101,000.00
(96) TOTAL PROJECT COST:	$1,502,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/4/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240043**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **TENNESSEE RIVER**
LOCATION: **0.8 MI S OF SR156**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **25.84**
SUFFICIENCY RATING: **72.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.02365	DEGREES
(17a,b) LONGITUDE:	W	85.55437	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL: **STEEL CONTINUOUS**

(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	15
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	LATEX CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	419.9 FT
(49) TOTAL BRIDGE LENGTH:	3115.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	65 FT
(52) BRIDGE OUT TO OUT WIDTH:	70.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	84.0 FT
(33) BRIDGE MEDIAN:	CLOSED MEDIAN - WITH BARRIER
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	32.5 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NAVIGATION CONTROLLED WATERWAY
(39) NAVIGATION VERTICAL CLEARANCE:	69.9 FT
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	399.9 FT

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	3115.1 FT
(94) BRIDGE IMPROVEMENT COST:	$69,607,000.00
(95) ROADWAY IMPROVEMENT COST:	$6,961,000.00
(96) TOTAL PROJECT COST:	$104,411,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	9/22/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	07/2012
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	Y60
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	/
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240048**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **RUNNING WATER CREEK**
LOCATION: **1 MI S OF SR156**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **27.41**
SUFFICIENCY RATING: **84.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.01125	DEGREES
(17a,b) LONGITUDE:	W	85.53117	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1966
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	68.9 FT
(49) TOTAL BRIDGE LENGTH:	209.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	36.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	40.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	42.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	54 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	36.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/5/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240047**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **RUNNING WATER CREEK**
LOCATION: **3 MI S OF SR156**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **28.18**
SUFFICIENCY RATING: **85.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.00595	DEGREES
(17a,b) LONGITUDE:	W	85.52035	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1966
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	70.9 FT
(49) TOTAL BRIDGE LENGTH:	214.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	36.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	40.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	42.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	53 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	36.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/5/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240049**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **MORONEY GULF BRANCH**
LOCATION: **3 MI S OF SR156**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **28.48**
SUFFICIENCY RATING: **80.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.00548	DEGREES
(17a,b) LONGITUDE:	W	85.51512	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	38.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	42.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	42.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/5/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240053**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **RUNNING WATER CREEK**
LOCATION: **2 MI FM WHITESIDE TN**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **28.93**
SUFFICIENCY RATING: **93.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.00015	DEGREES
(17a,b) LONGITUDE:	W	85.51235	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	PREFORMED FABRIC
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	62.0 FT
(49) TOTAL BRIDGE LENGTH:	187.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	36.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	40.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	37.1 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	50 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	36.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	100N
(113) SCOUR CONDITION RATING:	5

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/13/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240054**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **RUNNING WATER CREEK**
LOCATION: **2 MI FM WHITESIDE TN**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **28.93**
SUFFICIENCY RATING: **90.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.00000	DEGREES
(17a,b) LONGITUDE:	W	85.51194	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **PREFORMED FABRIC**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1965**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **80.1 FT**
(49) TOTAL BRIDGE LENGTH: **242.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **36.4 FT**
(52) BRIDGE OUT TO OUT WIDTH: **40.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **37.1 FT**
(33) BRIDGE MEDIAN: **OPEN MEDIAN**
(34) BRIDGE SKEW: **50 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **36.1 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL INTERSTATE**
(101) PARALLEL BRIDGE: **LEFT LANE BRIDGE**
(102) TRAFFIC DIR: **1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **100N**
(113) SCOUR CONDITION RATING: **5**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **8/13/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

PUBLICATION DATE
11-Dec-15

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240067**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **BRANCH**
LOCATION: **1 MI FROM GA ST LN**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **29.66**
SUFFICIENCY RATING: **80.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	34.99013	DEGREES
(17a,b) LONGITUDE:	W	85.50860	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.2 FT
(49) TOTAL BRIDGE LENGTH:	19.3 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	144.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	42.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	NO
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/4/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240057**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **MURPHY HOLLOW CREEK**
LOCATION: **IN WHITESIDE TN**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **30.27**
SUFFICIENCY RATING: **78.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	34.98708	DEGREES
(17a,b) LONGITUDE:	W	85.49877	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	12.1 FT
(49) TOTAL BRIDGE LENGTH:	44.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	144.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	42.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	44.9 FT
(94) BRIDGE IMPROVEMENT COST:	$449,000.00
(95) ROADWAY IMPROVEMENT COST:	$45,000.00
(96) TOTAL PROJECT COST:	$674,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/13/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240061**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **BRANCH**
LOCATION: **IN WHITESIDE TN**

COUNTY: **MARION**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **30.59**
SUFFICIENCY RATING: **80.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	34.98868	DEGREES
(17a,b) LONGITUDE:	W	85.49365	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	23.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	144.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	42.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/13/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240071**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **49740**
ROAD NAME: **DIXIE LEE AVE.**
CROSSING: **DIXIE LEE HWY / I-24 WB**
LOCATION: **I24 AND SR 2 INTERSECTION**

COUNTY: **MARION**
ROUTE: **SR002**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.40**
SUFFICIENCY RATING: **98.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.23168	DEGREES
(17a,b) LONGITUDE:	W	85.82695	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1996
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	3

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	97.4 FT
(49) TOTAL BRIDGE LENGTH:	166.3 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40 FT
(52) BRIDGE OUT TO OUT WIDTH:	42 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	40.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	9 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	40.0 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	17.26 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	29.53 FT
(56) MIN HORZ UNDERCLR ON LEFT:	29.53 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	7
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/2/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0020001**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **BATTLE CREEK RD.**
CROSSING: **OVERFLOW OF BATTLE CREEK**
LOCATION: **IN MONTEAGLE**

COUNTY: **MARION**
ROUTE: **SR002**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.18**
SUFFICIENCY RATING: **67.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.13710	DEGREES
(17a,b) LONGITUDE:	W	85.77125	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1929
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	10.2 FT
(49) TOTAL BRIDGE LENGTH:	24.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	27.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	32.2 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	10 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0111
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	44.9 FT
(94) BRIDGE IMPROVEMENT COST:	$275,000.00
(95) ROADWAY IMPROVEMENT COST:	$28,000.00
(96) TOTAL PROJECT COST:	$413,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/21/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	58SR0020003	COUNTY:	MARION
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR002
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	BATTLE CREEK RD.	COUNTY SEQUENCE:	1
CROSSING:	BATTLE CREEK	LOG MILE:	2.37
LOCATION:	5.5 MI.S. OF MONTEAGLE	SUFFICIENCY RATING:	64.0

IDENTIFICATION

(16a,b) LATITUDE:	N	35.13442	DEGREES
(17a,b) LONGITUDE:	W	85.77090	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1924
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	43.0 FT
(49) TOTAL BRIDGE LENGTH:	128.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20 FT
(52) BRIDGE OUT TO OUT WIDTH:	23.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	22.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	20.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE

11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1111
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING WITH DECK REPAIR OR REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	128.9 FT
(94) BRIDGE IMPROVEMENT COST:	$257,000.00
(95) ROADWAY IMPROVEMENT COST:	$26,000.00
(96) TOTAL PROJECT COST:	$386,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/21/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0020005**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **BATTLE CREEK RD.**
CROSSING: **BATTLE CREEK**
LOCATION: **SOUTH OF MONTEAGLE**

COUNTY: **MARION**
ROUTE: **SR002**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **4.19**
SUFFICIENCY RATING: **65.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.11445	DEGREES
(17a,b) LONGITUDE:	W	85.75188	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **5**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1928**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **43.0 FT**
(49) TOTAL BRIDGE LENGTH: **214.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **20 FT**
(52) BRIDGE OUT TO OUT WIDTH: **23.3 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **26.9 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **25 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **20.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **6**
(59) SUPERSTRUCTURE: **6**
(60) SUBSTRUCTURE: **5**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **1111**
(113) SCOUR CONDITION RATING: **3**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **214.9 FT**
(94) BRIDGE IMPROVEMENT COST: **$350,000.00**
(95) ROADWAY IMPROVEMENT COST: **$36,000.00**
(96) TOTAL PROJECT COST: **$526,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2015**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **8/21/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240017**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **BATTLE CREEK RD.**
CROSSING: **BATTLE CREEK RD / I-24**
LOCATION: **4.8 MI.S. OF MONTEAGLE**

COUNTY: **MARION**
ROUTE: **SR002**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **4.37**
SUFFICIENCY RATING: **89.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.11345	DEGREES
(17a,b) LONGITUDE:	W	85.74895	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1963
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	92.8 FT
(49) TOTAL BRIDGE LENGTH:	330.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	27.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	34.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	32.2 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	27.9 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	16.5 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	9.84 FT
(56) MIN HORZ UNDERCLR ON LEFT:	13.12 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	4
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0011
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/8/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0020007**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **BATTLE CREEK RD.**
CROSSING: **BIG FIERY GIZZARD CREEK**
LOCATION: **10 MI.S.OF MONTEAGLE**

COUNTY: **MARION**
ROUTE: **SR002**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **4.67**
SUFFICIENCY RATING: **78.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.11193	DEGREES
(17a,b) LONGITUDE:	W	85.74405	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **5**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1928**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **39.0 FT**
(49) TOTAL BRIDGE LENGTH: **194.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **20 FT**
(52) BRIDGE OUT TO OUT WIDTH: **23.3 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **31.8 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **20.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **6**
(59) SUPERSTRUCTURE: **6**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **5**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0010**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **194.9 FT**
(94) BRIDGE IMPROVEMENT COST: **$319,000.00**
(95) ROADWAY IMPROVEMENT COST: **$32,000.00**
(96) TOTAL PROJECT COST: **$479,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2015**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **8/21/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0020009**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **BATTLE CREEK RD.**
CROSSING: **GILLIAM CREEK**
LOCATION: **1 MI S OF I24**

COUNTY: **MARION**
ROUTE: **SR002**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **5.01**
SUFFICIENCY RATING: **80.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.10935	DEGREES
(17a,b) LONGITUDE:	W	85.73932	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1928
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	28.5 FT
(49) TOTAL BRIDGE LENGTH:	85.6 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	23.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	28.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	29.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	23.3 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0011
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	85.6 FT
(94) BRIDGE IMPROVEMENT COST:	$380,000.00
(95) ROADWAY IMPROVEMENT COST:	$39,000.00
(96) TOTAL PROJECT COST:	$571,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/21/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0020011**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **BATTLE CREEK RD.**
CROSSING: **KELLY COVE CREEK**
LOCATION: **6.7 MI.S.E.OF MONTEAGLE**

COUNTY: **MARION**
ROUTE: **SR002**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **7.01**
SUFFICIENCY RATING: **88.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.08083	DEGREES
(17a,b) LONGITUDE:	W	85.73615	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **4**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1929**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **44.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **31.2 FT**
(52) BRIDGE OUT TO OUT WIDTH: **36.1 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **34.1 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **31.2 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **6**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1111**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **8/21/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0020015**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **37820**
ROAD NAME: **MAIN ST.**
CROSSING: **TOWN CREEK**
LOCATION: **IN JASPER**

COUNTY: **MARION**
ROUTE: **SR002**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **14.87**
SUFFICIENCY RATING: **82.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.07300	DEGREES
(17a,b) LONGITUDE:	W	85.63177	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1954
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	14.1 FT
(49) TOTAL BRIDGE LENGTH:	31.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	83.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	50.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/21/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	07/2013
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	Y60
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0020017**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **37820**
ROAD NAME: **US-41 / 64 / 72**
CROSSING: **STANDIFER BRANCH**
LOCATION: **IN JASPER**

COUNTY: **MARION**
ROUTE: **SR002**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **15.83**
SUFFICIENCY RATING: **74.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.07293	DEGREES
(17a,b) LONGITUDE:	W	85.61572	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **4**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1929**
(106) YEAR THE BRIDGE WAS REHABILITATED: **1978**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **11.5 FT**
(49) TOTAL BRIDGE LENGTH: **65.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **70.5 FT**
(52) BRIDGE OUT TO OUT WIDTH: **100.7 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **69.9 FT**

(33) BRIDGE MEDIAN: **CLOSED MEDIAN - NO BARRIER**
(34) BRIDGE SKEW: **30 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **36.1 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **9**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **65.9 FT**
(94) BRIDGE IMPROVEMENT COST: **$1,000.00**
(95) ROADWAY IMPROVEMENT COST: **$1,000.00**
(96) TOTAL PROJECT COST: **$2,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2015**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **8/21/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0020019**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **37820**
ROAD NAME: **US-HWY. 41**
CROSSING: **SEQUATCHIE RIVER**
LOCATION: **IN JASPER CITY LIMITS**

COUNTY: **MARION**
ROUTE: **SR002**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **16.53**
SUFFICIENCY RATING: **87.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.06595	DEGREES
(17a,b) LONGITUDE:	W	85.60678	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS: **5**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE PRECAST PANELS**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1989**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **93.8 FT**
(49) TOTAL BRIDGE LENGTH: **480.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **47.9 FT**
(52) BRIDGE OUT TO OUT WIDTH: **49.9 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **44.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **SKEW VARIES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **47.9 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **8**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **9**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **8**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1001**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **8/25/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0020021**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **US-HWY. 41**
CROSSING: **SEQUATCHIE RV OVERFLOW**
LOCATION: **.2 MI.S. OF JASPER**

COUNTY: **MARION**
ROUTE: **SR002**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **16.78**
SUFFICIENCY RATING: **87.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.06337	DEGREES
(17a,b) LONGITUDE:	W	85.60352	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS: **5**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE PRECAST PANELS**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1989**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **61.0 FT**
(49) TOTAL BRIDGE LENGTH: **306.4 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **47.9 FT**
(52) BRIDGE OUT TO OUT WIDTH: **49.9 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **44.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **47.9 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **8**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **9**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **8**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1001**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **8/25/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0020023**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **US-HWY. 41**
CROSSING: **TENNESSEE RIVER**
LOCATION: **SR-2 OVER TENN. RIVER**

COUNTY: **MARION**
ROUTE: **SR002**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **21.14**
SUFFICIENCY RATING: **96.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.02905	DEGREES
(17a,b) LONGITUDE:	W	85.54852	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	STEEL CONTINUOUS
(44a) APPR SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(45) NUMBER OF MAIN SPANS:	5
(46) NUMBER OF APPROACH SPANS:	3
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NONE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	2014
(106) YEAR THE BRIDGE WAS REHABILITATED:	#Error
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	415.0 FT
(49) TOTAL BRIDGE LENGTH:	1883.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	47.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	49.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	47.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	47.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NAVIGATION CONTROLLED WATERWAY
(39) NAVIGATION VERTICAL CLEARANCE:	60.7 FT
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	407.2 FT

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	NEW STRUCTURE

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1111
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/28/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	11/2014
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	Y60
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0020025**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **US-HWY. 41**
CROSSING: **DRY CREEK**
LOCATION: **IN HALETOWN**

COUNTY: **MARION**
ROUTE: **SR002**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **22.13**
SUFFICIENCY RATING: **81.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.03202	DEGREES
(17a,b) LONGITUDE:	W	85.53490	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **4**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1929**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **44.6 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **29.9 FT**
(52) BRIDGE OUT TO OUT WIDTH: **33.5 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **29.9 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **29.9 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **5**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **8/25/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240001**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **49740**
ROAD NAME: **MAIN ST. W.**
CROSSING: **SR-15 / I-24**
LOCATION: **IN MONTEAGLE**

COUNTY: **MARION**
ROUTE: **SR015**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.81**
SUFFICIENCY RATING: **67.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.24002	DEGREES
(17a,b) LONGITUDE:	W	85.84810	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **4**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1959**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **HIGHWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **4**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **86.9 FT**
(49) TOTAL BRIDGE LENGTH: **297.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **27.9 FT**
(52) BRIDGE OUT TO OUT WIDTH: **34.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **29.9 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **31 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **27.9 FT**
(54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE: **21.39 FT**
(55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT: **16.4 FT**
(56) MIN HORZ UNDERCLR ON LEFT: **17.39 FT**

NAVIGATION DATA

(38) NAV CONTROL: **NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL EXPRESSWAY**
(101) PARALLEL BRIDGE: **RIGHT LANE BRIDGE**
(102) TRAFFIC DIR: **1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **5**
(59) SUPERSTRUCTURE: **5**
(60) SUBSTRUCTURE: **5**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **N**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **3**
(69) UNDERCLEARANCE RATING: **6**
(71) WATERWAY ADEQUACY: **N**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1001**
(113) SCOUR CONDITION RATING: **N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE REHABILITATION**
(76) LENGTH OF BRIDGE IMPROVEMENT: **297.9 FT**
(94) BRIDGE IMPROVEMENT COST: **$1,796,000.00**
(95) ROADWAY IMPROVEMENT COST: **$180,000.00**
(96) TOTAL PROJECT COST: **$2,695,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2015**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **7/1/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	58I00240002	COUNTY:	MARION
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR015
FIPS CODE:	49740	SPECIAL CASE:	0
ROAD NAME:	MAIN ST. W.	COUNTY SEQUENCE:	1
CROSSING:	SR-15 / I-24	LOG MILE:	1.81
LOCATION:	IN MONTEAGLE	SUFFICIENCY RATING:	67.3

IDENTIFICATION

(16a,b) LATITUDE:	N 35.24008 DEGREES
(17a,b) LONGITUDE:	W 85.84830 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1959
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	86.9 FT
(49) TOTAL BRIDGE LENGTH:	305.1 FT
(50a) LEFT SIDEWALK WIDTH:	5.9 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	27.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	38.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	29.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	34 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	27.9 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	22.64 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	16.4 FT
(56) MIN HORZ UNDERCLR ON LEFT:	17.39 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL EXPRESSWAY
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	6
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	305.1 FT
(94) BRIDGE IMPROVEMENT COST:	$2,085,000.00
(95) ROADWAY IMPROVEMENT COST:	$209,000.00
(96) TOTAL PROJECT COST:	$3,128,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/1/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE

11-Dec-15

PRODUCED PURSUANT TO
PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409
and its production pursuant to a public
document records request does not
waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	58SR0270015	COUNTY:	MARION
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR027
FIPS CODE:	70060	SPECIAL CASE:	0
ROAD NAME:	US-HWY. 72	COUNTY SEQUENCE:	1
CROSSING:	POPLAR SPRINGS BRANCH	LOG MILE:	0.92
LOCATION:	SOUTH PITTSBURG	SUFFICIENCY RATING:	79.4

IDENTIFICATION

(16a,b) LATITUDE:	N	34.99487	DEGREES
(17a,b) LONGITUDE:	W	85.70655	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1995
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	18.7 FT
(49) TOTAL BRIDGE LENGTH:	40.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	78.7 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	40.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL EXPRESSWAY
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	8
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	40 FT
(94) BRIDGE IMPROVEMENT COST:	$410,000.00
(95) ROADWAY IMPROVEMENT COST:	$42,000.00
(96) TOTAL PROJECT COST:	$616,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/27/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE

11-Dec-15

PRODUCED PURSUANT TO
PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409
and its production pursuant to a public
document records request does not
waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0270023**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **70060**
ROAD NAME: **US-HWY. 72**
CROSSING: **BRANCH**
LOCATION: **SOUTH PITTSBURG**

COUNTY: **MARION**
ROUTE: **SR027**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.87**
SUFFICIENCY RATING: **79.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.00787	DEGREES
(17a,b) LONGITUDE:	W	85.70123	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1995
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	11.2 FT
(49) TOTAL BRIDGE LENGTH:	23.3 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	76.1 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	20 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	38.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL EXPRESSWAY
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	8
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	23.3 FT
(94) BRIDGE IMPROVEMENT COST:	$249,000.00
(95) ROADWAY IMPROVEMENT COST:	$25,000.00
(96) TOTAL PROJECT COST:	$374,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/27/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	58SR0270025	COUNTY:	MARION
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR027
FIPS CODE:	70060	SPECIAL CASE:	0
ROAD NAME:	US-HWY. 72	COUNTY SEQUENCE:	1
CROSSING:	BRANCH	LOG MILE:	2.04
LOCATION:	SOUTH PITTSBURG	SUFFICIENCY RATING:	79.4

IDENTIFICATION

(16a,b) LATITUDE:	N	35.01027	DEGREES
(17a,b) LONGITUDE:	W	85.70048	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1995
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	22.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	76.1 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	3 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	37.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE

11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL EXPRESSWAY
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	22 FT
(94) BRIDGE IMPROVEMENT COST:	$236,000.00
(95) ROADWAY IMPROVEMENT COST:	$24,000.00
(96) TOTAL PROJECT COST:	$355,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/27/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0270013**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **70060**
ROAD NAME: **US-HWY. 72**
CROSSING: **NFA 1127 & SEQ VAL RR**
LOCATION: **SOUTH PITTSBURG**

COUNTY: **MARION**
ROUTE: **SR027**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.65**
SUFFICIENCY RATING: **83.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.01863	DEGREES
(17a,b) LONGITUDE:	W	85.69763	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS: **5**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1995**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **HIGHWAY-RAILROAD**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **4**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **3**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **82.0 FT**
(49) TOTAL BRIDGE LENGTH: **352.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **84 FT**
(52) BRIDGE OUT TO OUT WIDTH: **87.9 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **86.0 FT**
(33) BRIDGE MEDIAN: **OPEN MEDIAN**
(34) BRIDGE SKEW: **43 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **42.0 FT**
(54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE: **17.68 FT**
(55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT: **12.47 FT**
(56) MIN HORZ UNDERCLR ON LEFT: **5.91 FT**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL EXPRESSWAY**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **N**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **9**
(69) UNDERCLEARANCE RATING: **9**
(71) WATERWAY ADEQUACY: **N**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1000**
(113) SCOUR CONDITION RATING: **N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **8/27/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0270004**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **US-HWY. 72**
CROSSING: **BATTLE CREEK**
LOCATION: **NORTH OF SEQUATCHIE**

COUNTY: **MARION**
ROUTE: **SR027**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.95**
SUFFICIENCY RATING: **93.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.03660	DEGREES
(17a,b) LONGITUDE:	W	85.69252	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **PREFORMED FABRIC**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1970**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **85.0 FT**
(49) TOTAL BRIDGE LENGTH: **253.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **40.4 FT**
(52) BRIDGE OUT TO OUT WIDTH: **44 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **38.1 FT**
(33) BRIDGE MEDIAN: **OPEN MEDIAN**
(34) BRIDGE SKEW: **15 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **40.4 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL EXPRESSWAY**
(101) PARALLEL BRIDGE: **LEFT LANE BRIDGE**
(102) TRAFFIC DIR: **1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **5**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44 +MOD**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **7**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **8/7/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **07/2012**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **Y60**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0270003**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **US-HWY. 72**
CROSSING: **BATTLE CREEK**
LOCATION: **NORTH OF SEQUATCHIE**

COUNTY: **MARION**
ROUTE: **SR027**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.95**
SUFFICIENCY RATING: **63.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.03652	DEGREES
(17a,b) LONGITUDE:	W	85.69232	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **6**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **PREFORMED FABRIC**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1928**
(106) YEAR THE BRIDGE WAS REHABILITATED: **1985**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **39.0 FT**
(49) TOTAL BRIDGE LENGTH: **233.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **42 FT**
(52) BRIDGE OUT TO OUT WIDTH: **44 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **42.0 FT**

(33) BRIDGE MEDIAN: **OPEN MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **42.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL EXPRESSWAY**
(101) PARALLEL BRIDGE: **RIGHT LANE BRIDGE**
(102) TRAFFIC DIR: **1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **6**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **5**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **4**
(68) DECK GEOMETRY: **8**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **233.9 FT**
(94) BRIDGE IMPROVEMENT COST: **$206,000.00**
(95) ROADWAY IMPROVEMENT COST: **$21,000.00**
(96) TOTAL PROJECT COST: **$310,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2015**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **8/7/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **07/2012**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **Y60**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0280007**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **GRIFFITH HWY.**
CROSSING: **HOGE BRANCH**
LOCATION: **9 MI.S.OF POWELL CRSRDS.**

COUNTY: **MARION**
ROUTE: **SR027**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **6.40**
SUFFICIENCY RATING: **69.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.05890	DEGREES
(17a,b) LONGITUDE:	W	85.56275	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1920**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **24.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **28.2 FT**
(52) BRIDGE OUT TO OUT WIDTH: **30.2 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **18.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **28.2 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **6**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **3**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **24 FT**
(94) BRIDGE IMPROVEMENT COST: **$54,000.00**
(95) ROADWAY IMPROVEMENT COST: **$6,000.00**
(96) TOTAL PROJECT COST: **$82,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2015**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **8/27/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	58SR0280003	COUNTY:	MARION
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR027
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	GRIFFITH HWY.	COUNTY SEQUENCE:	1
CROSSING:	PECK BRANCH	LOG MILE:	9.83
LOCATION:	5.5 MI.S.OF POWELL CRSRDS	SUFFICIENCY RATING:	58.2

IDENTIFICATION

(16a,b) LATITUDE:	N 35.09285 DEGREES
(17a,b) LONGITUDE:	W 85.53397 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1940
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	23.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	23.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	20.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	23 FT
(94) BRIDGE IMPROVEMENT COST:	$65,000.00
(95) ROADWAY IMPROVEMENT COST:	$7,000.00
(96) TOTAL PROJECT COST:	$98,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/27/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE

11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0270017**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **GRIFFITH HWY.**
CROSSING: **SUCK CREEK**
LOCATION: **MARION-HAMILTON CO. LINE**

COUNTY: **MARION**
ROUTE: **SR027**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **28.06**
SUFFICIENCY RATING: **82.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.12470	DEGREES
(17a,b) LONGITUDE:	W	85.39053	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1983
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	80.1 FT
(49) TOTAL BRIDGE LENGTH:	238.8 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	44 FT
(52) BRIDGE OUT TO OUT WIDTH:	45.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	38.1 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	44.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL ARTERIAL
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/27/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240065**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 28**
CROSSING: **SR-28 / I-24**
LOCATION: **3 MI. N. NICKAJACK DAM**

COUNTY: **MARION**
ROUTE: **SR028**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.00**
SUFFICIENCY RATING: **99.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.04900	DEGREES
(17a,b) LONGITUDE:	W	85.63078	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1982
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	137.1 FT
(49) TOTAL BRIDGE LENGTH:	247.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	42 FT
(52) BRIDGE OUT TO OUT WIDTH:	44 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	38.1 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	14 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	42.0 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	16.67 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	48.56 FT
(56) MIN HORZ UNDERCLR ON LEFT:	28.87 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL EXPRESSWAY
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	8
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	8
(69) UNDERCLEARANCE RATING:	6
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/30/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240066**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 28**
CROSSING: **SR-28 / I-24**
LOCATION: **3 MI. N. NICKAJACK DAM**

COUNTY: **MARION**
ROUTE: **SR028**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.00**
SUFFICIENCY RATING: **99.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.04907	DEGREES
(17a,b) LONGITUDE:	W	85.63100	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1982
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	137.1 FT
(49) TOTAL BRIDGE LENGTH:	247.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	42 FT
(52) BRIDGE OUT TO OUT WIDTH:	44 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	38.1 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	14 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	42.0 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	17.59 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	48.56 FT
(56) MIN HORZ UNDERCLR ON LEFT:	28.54 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL EXPRESSWAY
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	8
(69) UNDERCLEARANCE RATING:	7
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/30/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0280002**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 28**
CROSSING: **TOWN CREEK**
LOCATION: **5 MI. N. OF JASPER**

COUNTY: **MARION**
ROUTE: **SR028**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.77**
SUFFICIENCY RATING: **96.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.05943	DEGREES
(17a,b) LONGITUDE:	W	85.62348	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	UNKNOWN

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1982
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	80.1 FT
(49) TOTAL BRIDGE LENGTH:	240.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	42 FT
(52) BRIDGE OUT TO OUT WIDTH:	44 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	42.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	40.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL EXPRESSWAY
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	8
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	9/18/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0280001**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 28**
CROSSING: **TOWN CREEK**
LOCATION: **5 MI. N. OF JASPER**

COUNTY: **MARION**
ROUTE: **SR028**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.77**
SUFFICIENCY RATING: **96.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.05867	DEGREES
(17a,b) LONGITUDE:	W	85.62335	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	UNKNOWN

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1982
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	80.1 FT
(49) TOTAL BRIDGE LENGTH:	240.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	42 FT
(52) BRIDGE OUT TO OUT WIDTH:	44 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	42.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	40.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL EXPRESSWAY
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	8
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	9/18/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0020028**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **37820**
ROAD NAME: **STATE HWY. 28**
CROSSING: **SR-2**
LOCATION: **IN JASPER**

COUNTY: **MARION**
ROUTE: **SR028**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.80**
SUFFICIENCY RATING: **98.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.07203	DEGREES
(17a,b) LONGITUDE:	W	85.61477	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE PRECAST PANELS**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1988**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **HIGHWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **4**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **92.8 FT**
(49) TOTAL BRIDGE LENGTH: **185.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **42 FT**
(52) BRIDGE OUT TO OUT WIDTH: **44 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **38.1 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **17 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **42.0 FT**
(54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE: **16.6 FT**
(55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT: **19.03 FT**
(56) MIN HORZ UNDERCLR ON LEFT: **8.2 FT**

NAVIGATION DATA

(38) NAV CONTROL: **NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL EXPRESSWAY**
(101) PARALLEL BRIDGE: **LEFT LANE BRIDGE**
(102) TRAFFIC DIR: **1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **N**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **8**
(69) UNDERCLEARANCE RATING: **9**
(71) WATERWAY ADEQUACY: **N**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1000**
(113) SCOUR CONDITION RATING: **N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **8/25/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	58SR0020027	COUNTY:	MARION
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR028
FIPS CODE:	37820	SPECIAL CASE:	0
ROAD NAME:	STATE HWY. 28	COUNTY SEQUENCE:	1
CROSSING:	SR-2	LOG MILE:	1.80
LOCATION:	IN JASPER	SUFFICIENCY RATING:	98.0

IDENTIFICATION

(16a,b) LATITUDE:	N	35.07185	DEGREES
(17a,b) LONGITUDE:	W	85.61458	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1988
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	92.8 FT
(49) TOTAL BRIDGE LENGTH:	185.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	42 FT
(52) BRIDGE OUT TO OUT WIDTH:	44 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	38.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	17 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	42.0 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	16.67 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	19.36 FT
(56) MIN HORZ UNDERCLR ON LEFT:	9.19 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL EXPRESSWAY
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	8
(69) UNDERCLEARANCE RATING:	9
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/25/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE

11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	58SR0280015	COUNTY:	MARION
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR028
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	STATE HWY. 28	COUNTY SEQUENCE:	1
CROSSING:	LITTLE SEQUATCHIE RIVER	LOG MILE:	4.97
LOCATION:	6 M N OF I24	SUFFICIENCY RATING:	77.9

IDENTIFICATION

(16a,b) LATITUDE:	N 35.10347 DEGREES
(17a,b) LONGITUDE:	W 85.57632 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	5
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1990
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	89.9 FT
(49) TOTAL BRIDGE LENGTH:	458.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	47.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	49.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	71.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	47.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL EXPRESSWAY
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	8
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	9
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	458 FT
(94) BRIDGE IMPROVEMENT COST:	$3,257,000.00
(95) ROADWAY IMPROVEMENT COST:	$326,000.00
(96) TOTAL PROJECT COST:	$4,886,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	9/4/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE

11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0280013**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 28**
CROSSING: **HALL CREEK**
LOCATION: **.7 M N LT SEQUATCHIE RV**

COUNTY: **MARION**
ROUTE: **SR028**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **5.15**
SUFFICIENCY RATING: **81.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.10608	DEGREES
(17a,b) LONGITUDE:	W	85.57550	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1989
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	15.1 FT
(49) TOTAL BRIDGE LENGTH:	32.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	44.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	44.3 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL EXPRESSWAY
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	8
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	9/4/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0280023**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 28**
CROSSING: **HALL CREEK**
LOCATION: **3.6 MI N OF SR 2**

COUNTY: **MARION**
ROUTE: **SR028**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **5.44**
SUFFICIENCY RATING: **81.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.10970	DEGREES
(17a,b) LONGITUDE:	W	85.57338	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1989
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	23.0 FT
(49) TOTAL BRIDGE LENGTH:	49.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	44.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	49 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	44.3 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL EXPRESSWAY
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/28/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0280017**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **80620**
ROAD NAME: **STATE HWY. 28**
CROSSING: **BRANCH**
LOCATION: **CITY OF WHITWELL**

COUNTY: **MARION**
ROUTE: **SR028**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **11.33**
SUFFICIENCY RATING: **66.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.18492	DEGREES
(17a,b) LONGITUDE:	W	85.52647	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1992
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	3
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	14.1 FT
(49) TOTAL BRIDGE LENGTH:	47.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	56.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	60.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL EXPRESSWAY
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	47.9 FT
(94) BRIDGE IMPROVEMENT COST:	$368,000.00
(95) ROADWAY IMPROVEMENT COST:	$37,000.00
(96) TOTAL PROJECT COST:	$553,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/28/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0280019**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **80620**
ROAD NAME: **STATE HWY. 28**
CROSSING: **BRANCH**
LOCATION: **CITY OF WHITWELL**

COUNTY: **MARION**
ROUTE: **SR028**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **11.42**
SUFFICIENCY RATING: **66.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.18603	DEGREES
(17a,b) LONGITUDE:	W	85.52598	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1992
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	3
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	33.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	56.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	60.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL EXPRESSWAY
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	33.1 FT
(94) BRIDGE IMPROVEMENT COST:	$263,000.00
(95) ROADWAY IMPROVEMENT COST:	$27,000.00
(96) TOTAL PROJECT COST:	$395,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/28/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0280021**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **80620**
ROAD NAME: **STATE HWY. 28**
CROSSING: **BRANCH**
LOCATION: **CITY OF WHITWELL**

COUNTY: **MARION**
ROUTE: **SR028**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **11.57**
SUFFICIENCY RATING: **65.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.18798	DEGREES
(17a,b) LONGITUDE:	W	85.52500	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1992
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	3
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	11.2 FT
(49) TOTAL BRIDGE LENGTH:	37.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	56.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	60.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL EXPRESSWAY
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	37.1 FT
(94) BRIDGE IMPROVEMENT COST:	$291,000.00
(95) ROADWAY IMPROVEMENT COST:	$30,000.00
(96) TOTAL PROJECT COST:	$437,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/28/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0280009**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 28**
CROSSING: **GRIFFITH CREEK**
LOCATION: **2.8 MI.NORTH OF WHITWELL**

COUNTY: **MARION**
ROUTE: **SR028**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **16.52**
SUFFICIENCY RATING: **79.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.24823	DEGREES
(17a,b) LONGITUDE:	W	85.47905	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	UNKNOWN

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1973
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	29.9 FT
(49) TOTAL BRIDGE LENGTH:	85.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40 FT
(52) BRIDGE OUT TO OUT WIDTH:	47.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	44.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	39.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL EXPRESSWAY
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0001
(113) SCOUR CONDITION RATING:	5

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	85 FT
(94) BRIDGE IMPROVEMENT COST:	$558,000.00
(95) ROADWAY IMPROVEMENT COST:	$56,000.00
(96) TOTAL PROJECT COST:	$838,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	9/18/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0280011**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 28**
CROSSING: **HENDRIX CREEK**
LOCATION: **3.3 MI.NORTH OF WHITWELL**

COUNTY: **MARION**
ROUTE: **SR028**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **18.12**
SUFFICIENCY RATING: **77.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.26768	DEGREES
(17a,b) LONGITUDE:	W	85.46338	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **NOT APPLICABLE**
B) TYPE MEMBRANE: **NOT APPLICABLE**
C) TYPE PROTECTION: **NOT APPLICABLE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1972**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **12.1 FT**
(49) TOTAL BRIDGE LENGTH: **39.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL**
(52) BRIDGE OUT TO OUT WIDTH: **UNDER FILL**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **47.9 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **47.9 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL EXPRESSWAY**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **N**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **39 FT**
(94) BRIDGE IMPROVEMENT COST: **$326,000.00**
(95) ROADWAY IMPROVEMENT COST: **$33,000.00**
(96) TOTAL PROJECT COST: **$490,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2015**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **9/18/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR1340001**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 134**
CROSSING: **MORONEY GULF BRANCH**
LOCATION: **2.2 MI.S.E.OF HALETOWN**

COUNTY: **MARION**
ROUTE: **SR134**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.32**
SUFFICIENCY RATING: **96.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.00585	DEGREES
(17a,b) LONGITUDE:	W	85.51432	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	38.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	36.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	35.8 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0N00
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/8/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR1340005**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 134**
CROSSING: **RUNNING WATER CREEK**
LOCATION: **W.OF WHITESIDE**

COUNTY: **MARION**
ROUTE: **SR134**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.80**
SUFFICIENCY RATING: **81.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	34.99970	DEGREES
(17a,b) LONGITUDE:	W	85.51178	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1962
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	69.9 FT
(49) TOTAL BRIDGE LENGTH:	181.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	27.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	32.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	32.2 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	50 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	27.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/8/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR1340007**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 134**
CROSSING: **RUNNING WATER CREEK**
LOCATION: **WEST OF WHITESIDE**

COUNTY: **MARION**
ROUTE: **SR134**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.44**
SUFFICIENCY RATING: **74.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	34.99131	DEGREES
(17a,b) LONGITUDE:	W	85.50773	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1938
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	28.9 FT
(49) TOTAL BRIDGE LENGTH:	86.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24 FT
(52) BRIDGE OUT TO OUT WIDTH:	27.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	34.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	20 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	86 FT
(94) BRIDGE IMPROVEMENT COST:	$193,000.00
(95) ROADWAY IMPROVEMENT COST:	$20,000.00
(96) TOTAL PROJECT COST:	$290,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/8/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR1340009**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 134**
CROSSING: **MILL CREEK**
LOCATION: **IN WHITESIDE**

COUNTY: **MARION**
ROUTE: **SR134**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **4.74**
SUFFICIENCY RATING: **81.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	34.99165	DEGREES
(17a,b) LONGITUDE:	W	85.48703	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1940
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	34.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	28.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	30.8 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	29.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	28.5 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/8/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR1340011**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 134**
CROSSING: **HICKS HOLLOW BRANCH**
LOCATION: **IN WHITESIDE**

COUNTY: **MARION**
ROUTE: **SR134**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **4.82**
SUFFICIENCY RATING: **95.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	34.99217	DEGREES
(17a,b) LONGITUDE:	W	85.48587	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1940
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	12.1 FT
(49) TOTAL BRIDGE LENGTH:	40.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	35.1 FT
(52) BRIDGE OUT TO OUT WIDTH:	49.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	30.8 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	50 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	34.8 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/8/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0270005**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **37820**
ROAD NAME: **BETSY PACK DR.**
CROSSING: **PRYOR COVE BRANCH**
LOCATION: **N.E.OF SEQUATCHIE**

COUNTY: **MARION**
ROUTE: **SR150**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.40**
SUFFICIENCY RATING: **80.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.09032	DEGREES
(17a,b) LONGITUDE:	W	85.62272	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	OTHER
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	PREFORMED FABRIC
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1973
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	3
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	62.0 FT
(49) TOTAL BRIDGE LENGTH:	62.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	47.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	50.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	40.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	47.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	5

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/8/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0270011**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **70060**
ROAD NAME: **STATE HWY. 156**
CROSSING: **LEE HIGHWAY (SR-27)**
LOCATION: **SOUTH PITTSBURG**

COUNTY: **MARION**
ROUTE: **SR156**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **2**
LOG MILE: **15.07**
SUFFICIENCY RATING: **91.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.01648	DEGREES
(17a,b) LONGITUDE:	W	85.69827	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS: **4**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE PRECAST PANELS**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1995**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **HIGHWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **4**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **79.1 FT**
(49) TOTAL BRIDGE LENGTH: **252.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **60 FT**
(52) BRIDGE OUT TO OUT WIDTH: **62 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **44.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **33 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **59.7 FT**
(54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE: **17.36 FT**
(55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT: **30.84 FT**
(56) MIN HORZ UNDERCLR ON LEFT: **6.89 FT**

NAVIGATION DATA

(38) NAV CONTROL: **NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **N**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **9**
(69) UNDERCLEARANCE RATING: **9**
(71) WATERWAY ADEQUACY: **N**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1000**
(113) SCOUR CONDITION RATING: **N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **10/9/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR1560001**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 156**
CROSSING: **TENNESSEE RIVER**
LOCATION: **2 MI.FROM I-24**

COUNTY: **MARION**
ROUTE: **SR156**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **2**
LOG MILE: **15.19**
SUFFICIENCY RATING: **87.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.01570	DEGREES
(17a,b) LONGITUDE:	W	85.69627	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL**
(44a) APPR SPAN MATERIAL: **STEEL**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	5
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1981
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	750.0 FT
(49) TOTAL BRIDGE LENGTH:	1514.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	47.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	49.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	44.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	22.74 FT
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	47.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NAVIGATION CONTROLLED WATERWAY
(39) NAVIGATION VERTICAL CLEARANCE:	52.8 FT
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	734.9 FT

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	9
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	100N
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	9/25/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	08/2015
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	Y60
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	/
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR1560003**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 156**
CROSSING: **GRAHAM CREEK**
LOCATION: **IN NEW HOPE**

COUNTY: **MARION**
ROUTE: **SR156**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **2**
LOG MILE: **18.28**
SUFFICIENCY RATING: **80.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.00008	DEGREES
(17a,b) LONGITUDE:	W	85.64770	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1955
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	26.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	30.8 FT
(52) BRIDGE OUT TO OUT WIDTH:	34.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	29.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	30.8 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/9/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR1560005**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 156**
CROSSING: **COLE CITY CREEK**
LOCATION: **1.2 MI.E.OF NEW HOPE**

COUNTY: **MARION**
ROUTE: **SR156**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **2**
LOG MILE: **21.18**
SUFFICIENCY RATING: **88.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	34.99370	DEGREES
(17a,b) LONGITUDE:	W	85.60082	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **4**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **PREFORMED FABRIC**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1968**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **40.0 FT**
(49) TOTAL BRIDGE LENGTH: **160.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **27.9 FT**
(52) BRIDGE OUT TO OUT WIDTH: **33.8 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **29.9 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **27.9 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1111**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **10/9/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **07/2012**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **Y60**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	58SR1560007	COUNTY:	MARION
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR156
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	STATE HWY. 156	COUNTY SEQUENCE:	2
CROSSING:	GRAHAM COVE BRANCH	LOG MILE:	22.80
LOCATION:	2.7 MI.E.OF NEW HOPE	SUFFICIENCY RATING:	71.5

IDENTIFICATION

(16a,b) LATITUDE:	N 35.00132 DEGREES
(17a,b) LONGITUDE:	W 85.57468 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1930
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	34.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24 FT
(52) BRIDGE OUT TO OUT WIDTH:	30.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	27.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	34.1 FT
(94) BRIDGE IMPROVEMENT COST:	$69,000.00
(95) ROADWAY IMPROVEMENT COST:	$7,000.00
(96) TOTAL PROJECT COST:	$104,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/9/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE

11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR1560009**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 156**
CROSSING: **CSX RR & NFA A266**
LOCATION: **BETWEEN SR027 & TN. RIVER**

COUNTY: **MARION**
ROUTE: **SR156**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **2**
LOG MILE: **24.75**
SUFFICIENCY RATING: **91.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.01173	DEGREES
(17a,b) LONGITUDE:	W	85.54858	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	UNKNOWN

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1975
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY-RAILROAD
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	2

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	77.1 FT
(49) TOTAL BRIDGE LENGTH:	230.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40 FT
(52) BRIDGE OUT TO OUT WIDTH:	42 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	44.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	37 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	39.7 FT
(54a) VERT UNDERCLR:	RAILROAD BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	23.59 FT
(55a) HORZ UNDERCLR:	RAILROAD BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	18.7 FT
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	7
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/9/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR1560011**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 156**
CROSSING: **ALLEY GULF BRANCH**
LOCATION: **0.2 MI S. OF I-24**

COUNTY: **MARION**
ROUTE: **SR156**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **2**
LOG MILE: **24.98**
SUFFICIENCY RATING: **99.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.01322	DEGREES
(17a,b) LONGITUDE:	W	85.54532	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1975
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	22.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	44.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	44.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/9/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58I00240045**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 156**
CROSSING: **SR-156 / I-24**
LOCATION: **5.2 MI.E.OF NEW HOPE**

COUNTY: **MARION**
ROUTE: **SR156**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **2**
LOG MILE: **25.27**
SUFFICIENCY RATING: **84.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.01495	DEGREES
(17a,b) LONGITUDE:	W	85.54072	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	50.9 FT
(49) TOTAL BRIDGE LENGTH:	206.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	29.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	36.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	38.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	6 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	29.9 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	17.09 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	14.44 FT
(56) MIN HORZ UNDERCLR ON LEFT:	8.86 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	6
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0001
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/5/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR1560013**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 156**
CROSSING: **RUNNING WATER CREEK**
LOCATION: **.29 MI.E.OF I-24**

COUNTY: **MARION**
ROUTE: **SR156**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **2**
LOG MILE: **25.58**
SUFFICIENCY RATING: **48.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.01888	DEGREES
(17a,b) LONGITUDE:	W	85.53817	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1968
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	40.0 FT
(49) TOTAL BRIDGE LENGTH:	160.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	27.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	33.8 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	39.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	27.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	4
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	4
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	4
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	160.1 FT
(94) BRIDGE IMPROVEMENT COST:	$816,000.00
(95) ROADWAY IMPROVEMENT COST:	$82,000.00
(96) TOTAL PROJECT COST:	$1,225,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2015

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/9/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	07/2012
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	Y60
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0270021**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 283**
CROSSING: **SEQUATCHIE RIVER**
LOCATION: **WEST OF POWELLS CROSSROAD**

COUNTY: **MARION**
ROUTE: **SR283**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.73**
SUFFICIENCY RATING: **82.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.18547	DEGREES
(17a,b) LONGITUDE:	W	85.51535	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	5
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	PREFORMED FABRIC
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1980
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	80.1 FT
(49) TOTAL BRIDGE LENGTH:	361.9 FT
(50a) LEFT SIDEWALK WIDTH:	9.8 FT
(50b) RIGHT SIDEWALK WIDTH:	9.8 FT
(51) BRIDGE CURB TO CURB WIDTH:	47.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	49.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	44.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	90 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	47.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL ARTERIAL
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	9
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	3

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/20/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	06/2012
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	Y60
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58005390001**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **ALVIN YORK HWY.**
CROSSING: **KELLY BRANCH**
LOCATION: **ALVIN YORK HWY.**

COUNTY: **MARION**
ROUTE: **SR283**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.05**
SUFFICIENCY RATING: **97.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.19498	DEGREES
(17a,b) LONGITUDE:	W	85.48365	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NONE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	2012
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	24.9 FT
(49) TOTAL BRIDGE LENGTH:	49.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	36.1 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	55 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	36.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
11-Dec-15

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	4
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1N11
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/20/2014
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **58SR0280005**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **ALVIN YORK HWY.**
CROSSING: **LOONEYS CREEK**
LOCATION: **IN POWELL'S CROSSROADS**

COUNTY: **MARION**
ROUTE: **SR283**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.26**
SUFFICIENCY RATING: **84.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.19730	DEGREES
(17a,b) LONGITUDE:	W	85.48123	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1989**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **15.1 FT**
(49) TOTAL BRIDGE LENGTH: **56.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **39.7 FT**
(52) BRIDGE OUT TO OUT WIDTH: **44 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **36.1 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **30 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **39.7 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **8**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-10-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **7**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **10/20/2014**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
11-Dec-15

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409