TENNESSEE D.O.T.
DESIGN DIVISION
FILE NO.

TYPE	YEAR	PROJECT NO.	SHEET NO.
CONST.	2014	07100-4136-04	3

TRAFFIC CONTROL SIGN QUANTITIES

	DESCRIPTION	SIZE	I-75	NFA 1280	SIGNS (CONST.) 712-06, S.F.
G20-2	END ROAD WORK	36" X 18"		2	9
G20-2	END ROAD WORK	48" X 24"	4		32
W4-2R	LANE ENDS (RIGHT)	48" X 48"	3		48
W16-2P	500 FEET	24" X 18"		4	12
W20-1	ROAD WORK 1 MILE	48" X 48"	4		64
W20-1	ROAD WORK 1/2 MILE	48" X 48"	2		32
W20-1	ROAD WORK 1500 FT	48" X 48"		4	64
W20-4	ONE LANE ROAD 1000 FT	48" X 48"		4	64
W20-5R	RIGHT LANE CLOSED 1/2 MILE	48" X 48"	2		32
W20-5R	RIGHT LANE CLOSED 1500 FT	48" X 48"	3		48
W20-5R	RIGHT LANE CLOSED 1000 FT	48" X 48"	1		16
W20-7	FLAGGER AHEAD (SYMBOL)	36" X 36"		4	36
W21-5aR	RIGHT SHOULDER CLOSED	48" X 48"	2		32
W21-5bR	RIGHT SHOULDER CLOSED 1500 FT	48" X 48"	2		32
TOTAL					**521**

TRAFFIC CONTROL NOTES

1. THESE TRAFFIC CONTROL PLANS DO NOT RELIEVE THE CONTRACTOR OF THE RESPONSIBILITY OF INSTALLING TRAFFIC CONTROL DEVICES IN ACCORDANCE WITH THE CURRENT EDITION OF THE "MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES."
2. CONSTRUCTION SIGNING SHOWN IN THIS PLANS IS TO SERVE AS A GUIDE ONLY. OTHER SIGNS MAY BE REQUIRED DURING VARIOUS PHASES OF CONSTRUCTION.
3. NO TRAFFIC SHALL BE DETOURED OR ROADWAY CLOSED, ABANDONED, OR REMOVED WITHOUT THE PRIOR APPROVAL OF THE ENGINEER.
4. ADVANCE WARNING SIGNS ARE TO BE PLACED PRIOR TO BEGINNING OF CONSTRUCTION AND REMAIN IN PLACE UNTIL THE COMPLETION OF THIS PROJECT.
5. SEE THE CURRENT EDITIONS OF THE "MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES", "STANDARD HIGHWAY SIGNS", TDOT'S SUPPLEMENT TO "STANDARD HIGHWAY SIGNS", AND THE CONSTRUCTION WORK ZONE AND TRAFFIC CONTROL GENERAL NOTES FOR TRAFFIC DETAILS NOT SHOWN.
6. CONTRACTOR IS TO COVER ALL CONFLICTING SIGNS DURING CONSTRUCTION. COVERINGS SHALL BE REMOVED AT COMPLETION OF CONSTRUCTION. COST ASSOCIATED WITH COVERING AND UNCOVERING SIGNS TO BE INCLUDED IN ITEM 712-06, SIGNS (CONSTRUCTION).
7. THE CONTRACTOR IS TO COORDINATE ALL LANE CLOSURES WITH THE TDOT REGIONAL OFFICE AND THE COUNTY ENGINEER.
8. COST OF TRAFFIC CONES (CHANNELIZING) TO BE INCLUDED IN THE COST OF ITEM NO. 712-01, TRAFFIC CONTROL, (LS).
9. FOR ADDITIONAL DETAILS, SEE STD. DWGS. T-WZ-11 AND T-WZ-18.

TRAFFIC CONTROL LEGEND

SYMBOL	ITEM
	FLAGGER
	TRAFFIC CONES (CHANNELIZING)
	ARROW BOARD TYPE C
	ARROW BOARD TYPE C (SINGLE ARROW)
	ARROW BOARD TYPE C (CAUTION)
→	TRAFFIC FLOW
	SIGN (CONSTRUCTION)
	SIGN (CONSTRUCTION) (2-POST)
	WORK ZONE

SEALED BY

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION

TRAFFIC CONTROL NOTES & QUANTITIES

SCALE: N.T.S.

2/5/2014
F:\35\35034\350343\Traffic\3503413_tcNOTES.dgn